



Activity ID	Activity Name	Planned Duration	Planned Start	Planned Finish	Planned % Complete	Actual % Complete	Total Float	December				January				February				March				April		
								3	06	13	20	27	03	10	17	24	31	07	14	21	28	06	13	20	27	03
M+ 3 Months Rolling Programme Progress Update 013 - 30 Dec 15																										
M+.10 Prelims																										
M+.10.00 Key Dates / IAS / LOC																										
Access Date																										
3M3A1020	Access date M05 - SPS	0			0%	0%	385																			
3M3A1030	Access date M06 - ICP	0			0%	0%	385																			
3M3A1040	Access date M07 - ICP	0			0%	0%	385																			
3M3A1050	Access date M22 - ICP/SPS	0			0%	0%	385																			
3M3A1060	Access date M23 - Park Area	0			0%	0%	427																			
3M3A1070	Access date M32 - ICP & SPS	0			0%	0%	385																			
3M3A1080	Access date M65 , M67 , M68 - Virtual Mock Up (VMU)	0			0%	0%	428																			
Vacation Date																										
3MVD1000	M21-M+ north west area within at-grade road, M22-ICP/SPS frontage within at-grade road, (M72)	0	23-Dec-15		100%	0%	428																			
3MVD1010	M34-Area between park phase 3 boundary and new access road, M35 Temp Access Road Junction at KVB	0	06-Nov-15		100%	100%																				
3MVD1020	M14a, M15, M16, East boundary Lyric Interface	0	11-Mar-16		0%	0%	343																			
Milestone Dates																										
Cost Centre A - Preliminaries & General requirements																										
3MMSA01	Complete Construction Programme and Methodology Submission and Presentation	0	23-Dec-15		100%	0%	428																			
3MMSA02	Obtain approval from Contractor Admin on: Proj Man Doc's. Construction Prog., Insurance, mobilisation, etc	0	23-Dec-15		100%	0%	428																			
3MMSA03	Compliance Review to the Contract Administrator's satisfaction	0	30-Dec-15		0%	0%	428																			
Cost Centre B - M+																										
3MMSB01	Complete Initial Mobilization (3nr Excavators)	0	28-Nov-15		100%	100%																				
Other information as requested by the Contract Administrator																										
3MMS01	Obtain Interface Schedule from CA (Draft for Comments)	0	20-Nov-15		100%	100%																				
M+.10.10 Site Accommodation & Facilities																										
M+ Site Offices																										
Stage 1																										
Existing Container Offices - Area M10																										
3MSO015	Existing Container Offices to be relocated to Area M66	0	28-Nov-15	28-Nov-15	100%	100%																				
3MSO018	Relocate Existing Container Offices from Area M10 to Area M66	5	16-Nov-15	20-Nov-15	100%	100%																				
Stage 2																										
Temporary Container Offices - Area M66																										
3MSO060	Access / Egress - Area M66	0		16-Nov-15	100%	100%																				
3MSO065	Set up Containers from M10 to M66	17	16-Nov-15	04-Dec-15	100%	100%																				
3MSO075	Period for Occupying the Temporary Containers	158	16-Nov-15	31-May-16	22.78%	20.25%	222																			
3MSO085	Demobilize Containers	14	16-May-16	31-May-16	0%	0%	222																			
Clocken Flap Event																										
3MSO080	Setup for 5m wide Strip for Clocken Flap Portaloo	10	16-Nov-15	26-Nov-15	100%	100%																				
3MSO095	Clocken flap	3	27-Nov-15	29-Nov-15	100%	100%																				
3MSO105	Demobilize Toilet	5	30-Nov-15	04-Dec-15	100%	100%																				
Stage 3																										
Contractor's Site Office - Area M10 (1000m2)																										
3MSO021	Start clearing and setting up of Contractor's Office at Area M10	0	23-Dec-15		100%	0%	301																			
3MSO031	Site Construction / Setup 1000m2 / 100nr person Office with 2 Levels	45	05-Dec-15	30-Jan-16	40.56%	22.22%	313																			
3MSO041	Start to Occupy	0	05-Feb-16		0%	0%	313																			
ASIO - Area L22 & L23 (3660 m2)																										
3MSO000	Prepare submission to BD & FSD	0	28-Nov-15	28-Nov-15	100%	0%	252																			
3MSO005	Konwo Sub Contractor Works	0			0%	0%	252																			
3MSO010	CAI - Design / Approvals	2	23-Dec-15	24-Dec-15	100%	0%	250																			
3MSO020	FSD / Liaise / Approvals	25	28-Dec-15	26-Jan-16	8%	0%	321																			
3MSO030	Konwoo S/C Works	84	12-Jan-16	26-Apr-16	0%	0%	250																			
3MSO040	Start to Occupancy	0	27-Apr-16		0%	0%	250																			
M+.10.40 Site Administration																										
Statutory procedures and consents (e.g. notification, permit, consent, etc.)																										
Statutory Notice & Forms																										
3MSA006	EPD - Storm water discharge permit to harbour application & approval	0			0%	75.56%	406																			
Building Department Consents																										
3MSA007	ELS (Stage 2)	0	04-Dec-15	04-Dec-15	100%	0%	-18																			
Key Domestic Subcontractors																										
Finalize Major subcontractor agreements																										
3MDS.10001	Gartner - Facade	65	26-Sep-15	29-Nov-15	100%	98%	427																			
3MDS.10002	Alliance - Concrete	68	26-Sep-15	02-Dec-15	100%	95%	425																	</		

Activity ID	Activity Name	Planned Duration	Planned Start	Planned Finish	Planned % Complete	Actual % Complete	Total Float	December				January				February				March				April			
								06	13	20	27	03	10	17	24	31	07	14	21	28	06	13	20		27	03	
3MDR.1011	Preparation and submission for BIM at B1/F	60	30-Oct-15	28-Dec-15	100%	100%		Preparation and submission for BIM at B1/F																			
3MDR.1012	Consultant/CA Review & Approval	14	06-Jan-16	19-Jan-16	0%	0%	411	Consultant/CA Review & Approval																			
3MDR.1013	Preparation and submission for CSID / CBWD at B1/F	68	30-Oct-15	05-Jan-16	89.86%	95%	345	Preparation and submission for CSID / CBWD at B1/F																			
3MDR.1014	Consultant/CA Review & Approval	14	06-Jan-16	19-Jan-16	0%	0%	408	Consultant/CA Review & Approval																			
3MDR.1015	Preparation and submission for BIM at LG/F	49	28-Nov-15	15-Jan-16	65.64%	50%	345	Preparation and submission for BIM at LG/F																			
3MDR.1016	Consultant/CA Review & Approval	14	21-Jan-16	03-Feb-16	0%	0%	387	Consultant/CA Review & Approval																			
3MDR.1017	Preparation and submission for CSID / CBWD at LG/F	54	28-Nov-15	20-Jan-16	59.53%	40%	345	Preparation and submission for CSID / CBWD at LG/F																			
3MDR.1018	Consultant/CA Review & Approval	14	21-Jan-16	03-Feb-16	0%	0%	379	Consultant/CA Review & Approval																			
3MDR.1019	Preparation and submission for BIM at G/F	38	11-Dec-15	17-Jan-16	50.67%	30%	345	Preparation and submission for BIM at G/F																			
3MDR.1020	Consultant/CA Review & Approval	14	23-Jan-16	05-Feb-16	0%	0%	379	Consultant/CA Review & Approval																			
3MDR.1021	Preparation and submission for CSID / CBWD at G/F	83	11-Dec-15	02-Mar-16	22.89%	20%	345	Preparation and submission for CSID / CBWD at G/F																			
3MDR.1022	Consultant/CA Review & Approval	14	23-Jan-16	05-Feb-16	0%	0%	345	Consultant/CA Review & Approval																			
Interfacing Carpark and Sewage Pumping Station (SPS)		90	16-Oct-15	13-Jan-16	0%	70%	401																				
3MDR.1023	Study of Underground utilities for ICP/SPS	90	16-Oct-15	13-Jan-16	83.33%	70%	401	Study of Underground utilities for ICP/SPS																			
Pre-construction submission for the early works		112	26-Sep-15	13-Feb-16	0%	64.54%	306																				
Method Statement & Material Submission		103	09-Oct-15	13-Feb-16	0%	61.61%	306																				
3MPS.1025	Dewatering proposal	7	09-Oct-15	15-Oct-15	100%	100%																					
3MPS.1026	Consultant/CA Review & Approval	45	16-Oct-15	30-Nov-15	100%	100%		Consultant/CA Review & Approval																			
3MPS.1026a	New Revised Dewatering Proposal Method Statement	25	30-Oct-15	27-Nov-15	100%	100%		New Revised Dewatering Proposal Method Statement																			
3MPS.1026b	New Installation Proposed Dewatering	20	10-Nov-15	02-Dec-15	100%	100%		New Installation Proposed Dewatering																			
3MPS.1027	ELS - Materials submission	14	23-Dec-15	05-Jan-16	50%	0%	352	ELS - Materials submission																			
3MPS.1028	Consultant/CA Review & Approval	7	06-Jan-16	12-Jan-16	0%	0%	352	Consultant/CA Review & Approval																			
3MPS.1029	Waterproofing - Material submission	28	09-Oct-15	05-Nov-15	100%	100%																					
3MPS.1030	Consultant/CA Review & Approval	28	06-Nov-15	03-Dec-15	100%	100%		Consultant/CA Review & Approval																			
3MPS.1031	Concrete design mix for structure & trial mix	14	09-Oct-15	22-Oct-15	100%	100%																					
3MPS.1032	Consultant/CA Review & Approval	40	23-Oct-15	01-Dec-15	100%	95%	16	Consultant/CA Review & Approval																			
3MPS.1035	Rebar - Material submission & lab test	14	09-Oct-15	22-Oct-15	100%	100%																					
3MPS.1036	Consultant/CA Review & Approval	40	23-Oct-15	01-Dec-15	100%	100%		Consultant/CA Review & Approval																			
3MPS.1037	Formwork design for basement structure	46	23-Oct-15	07-Dec-15	100%	85%	28	Formwork design for basement structure																			
3MPS.1038	Consultant/CA Review & Approval	14	07-Dec-15	21-Dec-15	100%	20%	28	Consultant/CA Review & Approval																			
3MPS.1039	BS/MEP & Cast-in material submission (for basement pipe works & fittings)	20	16-Oct-15	04-Nov-15	100%	100%		Basement pipe works & fittings)																			
3MPS.1040	Consultant/CA Review & Approval	29	05-Nov-15	03-Dec-15	100%	85%	14	Consultant/CA Review & Approval																			
3MPS.1041	F3+ - Formwork material submission	10	16-Oct-15	25-Oct-15	100%	100%																					
3MPS.1042	Consultant/CA Review & Approval	36	26-Oct-15	30-Nov-15	100%	95%	16	Consultant/CA Review & Approval																			
3MPS.1043	Material submission for pile cap sheer plate	14	09-Oct-15	22-Oct-15	100%	100%																					
3MPS.1044	Consultant/CA Review & Approval	37	23-Oct-15	28-Nov-15	100%	100%		Consultant/CA Review & Approval																			
3MPS.1045	Method statement for ELS (M+ & DCS)	8	12-Oct-15	19-Oct-15	100%	100%																					
3MPS.1046	Consultant/CA Review & Approval	42	20-Oct-15	30-Nov-15	100%	100%		Consultant/CA Review & Approval																			
3MPS.1047	Method statement for B2 structure (M+ & DCS)	57	20-Oct-15	15-Dec-15	100%	91.23%	27	Method statement for B2 structure (M+ & DCS)																			
3MPS.1048	Consultant/CA Review & Approval	14	27-Dec-15	10-Jan-16	17.43%	0%	27	Consultant/CA Review & Approval																			
3MPS.1049	Method statement for B1 structure (M+ & DCS)	28	23-Dec-15	19-Jan-16	25.45%	0%	387	Method statement for B1 structure (M+ & DCS)																			
3MPS.1050	Consultant/CA Review & Approval	14	19-Jan-16	02-Feb-16	0%	0%	387	Consultant/CA Review & Approval																			
3MPS.1051	Falsework design for B1 structure (M+ & DCS)	39	23-Dec-15	30-Jan-16	18.06%	0%	375	Falsework design for B1 structure (M+ & DCS)																			
3MPS.1052	Consultant/CA Review & Approval	14	30-Jan-16	13-Feb-16	0%	0%	375	Consultant/CA Review & Approval																			
3MPS.1053	Method statement for setting up TC1 & TC3	27	15-Nov-15	12-Dec-15	100%	60%	50	Method statement for setting up TC1 & TC3																			
3MPS.1054	Consultant/CA Review & Approval	14	02-Jan-16	16-Jan-16	0%	0%	50	Consultant/CA Review & Approval																			
3MPS.1055	Method statements for Mega Trusses (sequence, falsework etc)	39	23-Dec-15	30-Jan-16	18.06%	0%	381	Method statements for Mega Trusses (sequence, falsework etc)																			
3MPS.1056	Consultant/CA Review & Approval	8	30-Jan-16	07-Feb-16	0%	0%	381	Consultant/CA Review & Approval																			
3MPS.1057	Material submission for Mega Trusses (welding, steel etc)	19	23-Oct-15	10-Nov-15	100%	100%		Material submission for Mega Trusses (welding, steel etc)																			
3MPS.1058	Consultant/CA Review & Approval	23	10-Nov-15	03-Dec-15	100%	80%	423	Consultant/CA Review & Approval																			
3MPS.1059	Back propping design for Cranage for Mega Trusses	39	23-Dec-15	30-Jan-16	18.06%	0%	381	Back propping design for Cranage for Mega Trusses																			
3MPS.1060	Consultant/CA Review & Approval	8	30-Jan-16	07-Feb-16	0%	0%	381	Consultant/CA Review & Approval																			
Facade Submission and Approval		15	28-Nov-15	12-Dec-15	0%	57.58%	414																				
3MPS.1061	Facade Issue of preliminary work programme	1	28-Nov-15	28-Nov-15	100%	100%		Facade Issue of preliminary work programme																			
3MPS.1062	Consultant/CA Review & Approval	14	29-Nov-15	12-Dec-15	100%	30%	418	Consultant/CA Review & Approval																			
3MPS.1063	Facade Design proposal sketches for all areas of the facade system(s)	1	28-Nov-15	28-Nov-15	100%	40%	415	Facade Design proposal sketches for all areas of the facade system(s)																			
3MPS.1064	Consultant/CA Review & Approval	14	29-Nov-15	12-Dec-15	100%	10%	415	Consultant/CA Review & Approval																			
3MPS.1065	Facade Programme of works including all critical milestone dates for approval and order of materials.	1	28-Nov-15	28-Nov-15	100%	100%		Facade Programme of works including all critical milestone dates for approval and order of materials.																			
3MPS.1066	Consultant/CA Review & Approval	14	29-Nov-15	12-Dec-15	100%	10%	415	Consultant/CA Review & Approval																			
3MPS.1067	Facade Design coordintaiton with BMU	1	28-Nov-15	28-Nov-15	100%	100%		Facade Design coordintaiton with BMU																			
3MPS.1068	Consultant/CA Review & Approval	14	29-Nov-15	12-Dec-15	100%	0%	414	Consultant/CA Review & Approval																			
Essential submissions on Programme, Health and Safety, Security, Quality etc		66	26-Sep-15	30-Nov-15	0%	95.75%	425																				
HSEQ & Management Plan		66	26-Sep-15	30-Nov-15	0%	95.75%	425																				
3MPS.1081	Prepare and submission - Health and safety plan	38	26-Sep-15	02-Nov-15	100%	100%																					
3MPS.1082	Consultant/CA Review & Approval	28	02-Nov-15	30-Nov-15	100%	100%		Consultant/CA Review & Approval																			
3MPS.1083	Prepare and submission - Environmental management plan	38	26-Sep-15	02-Nov-15	100%	100%		Environmental management plan																			
3MPS.1084	Consultant/CA Review & Approval	14	02-Nov-15	16-Nov-15	100%	100%		Consultant/CA Review & Approval																			
3MPS.1085	Prepare and submission - Quality management plan	38	26-Sep-15	02-Nov-15	100%	100%																					
3MPS.1086	Consultant/CA Review & Approval	28	02-Nov-15	30-Nov-15	100%	90.15%	425	Consultant/CA Review & Approval																			
Temporary services and site facilities		126	26-Sep-15	29-Jan-16	0%	71.7%	391																				
Site Establishment & Temporary Facilities		120	02-Oct-15	29-Jan-16	0%	70.36%	391																				
3MPS.1003	Hoarding Handover and Modification Works	38	23-Dec-15	29-Jan-16	18.67%	0%	391	Hoarding Handover and Modification Works																			
3MPS.1004	WSD - Apply for temporary water supply (Bachy)	90	02-Oct-15	30-Dec-15	98.89%	77.78%	408	WSD - Apply for temporary water supply (Bachy)																			
Procurement		81	26-Sep-15	15-Dec-15	0%	100%																					
3MPS.1006																											

	<p style="text-align: center;">M+ 3 Months Rolling Programme</p> <p style="text-align: center;">3MRP Rev B 1st draft Progress Update 014 - 30 Dec 15</p>	Page 3 of 7	M+3 Months Rolling Programme			
			Date	Revision	Checked	Approved
			02-Dec-15	3MRP Rev B 1 (1st Draft)	Edgar Payos	Leo Harnett
			18-Dec-15	Status Update 012	Edgar Payos	Leo Harnett
			23-Dec-15	Status Update 013	Edgar Payos	Leo Harnett
			30-Dec-15	Status Update 014	Edgar Payos	Leo Harnett

Activity ID	Activity Name	Planned Duration	Planned Start	Planned Finish	Planned % Complete	Actual % Complete	Total Float	December				January				February				March				April
								3				4				5				6				7
								06	13	20	27	03	10	17	24	31	07	14	21	28	06	13	20	27
3MSS.1083	Pile cap side formworks - PC 21 (02)	0			0%	0%	33																	
3MSS.1084	Pile cap side formworks -PC 33 (02)	0			0%	0%	33																	
3MSS.1085	Pile cap side formworks -PC 20 (07)	0			0%	0%	29																	
3MSS.1086	Pile cap side formworks -PC 19 (02)	0			0%	0%	29																	
3MSS.1087	Pile cap side formworks -PC 18 (01)	0			0%	0%	29																	
3MSS.1088	Pile cap side formworks -PC 17 (01)	0			0%	0%	29																	
3MSS.1089	Portion A3 concrete pouring	0			0%	0%	29																	
3MSS.1090	Concrete Pouring - PC 21 (02)	1	15-Jan-16	16-Jan-16	0%	0%	29																	
3MSS.1091	Concrete Pouring - PC 33 (02)	1	19-Jan-16	20-Jan-16	0%	0%	29																	
3MSS.1092	Concrete Pouring - PC 20 (07)	1	20-Jan-16	21-Jan-16	0%	0%	29																	
3MSS.1093	Concrete Pouring - PC 19 (02)	1	14-Jan-16	15-Jan-16	0%	0%	29																	
3MSS.1094	Concrete Pouring - PC 18 (01)	1	13-Jan-16	14-Jan-16	0%	0%	29																	
3MSS.1095	Concrete Pouring - PC 17 (01)	1	27-Jan-16	28-Jan-16	0%	0%	29																	
Manhole(Type 1,25,19,38,2,14) - Portion A								20	05-Jan-16	27-Jan-16	0%	0%	31											
3MSS.1100	Excavation (Type 1) - GL 6'7"-D'E'	1	06-Jan-16	06-Jan-16	0%	0%	19																	
3MSS.1101	Rebar Installation (Type 1) - GL 6'7"-D'E'	1	07-Jan-16	07-Jan-16	0%	0%	19																	
3MSS.1102	Formworks (Type 1) - GL 6'7"-D'E'	1	08-Jan-16	08-Jan-16	0%	0%	19																	
3MSS.1103	Concrete Pouring (Type 1) - GL 6'7"-D'E'	1	09-Jan-16	09-Jan-16	0%	0%	19																	
3MSS.1104	Excavation (Type 25) - GL 6'7"-D'E'	1	05-Jan-16	05-Jan-16	0%	0%	19																	
3MSS.1105	Rebar Installation(Type 25) - GL 6'7"-D'E'	1	06-Jan-16	06-Jan-16	0%	0%	19																	
3MSS.1106	Formworks (Type 25) - GL 6'7"-D'E'	1	07-Jan-16	07-Jan-16	0%	0%	19																	
3MSS.1107	Concrete Pouring (Type 25) - GL 6'7"-D'E'	1	08-Jan-16	08-Jan-16	0%	0%	19																	
3MSS.1108	Excavation (Type 19) - GL 7'-1/D-'E'	1	12-Jan-16	13-Jan-16	0%	0%	25																	
3MSS.1109	Rebar Installation (Type 19) - GL 7'-1/D-'E'	1	13-Jan-16	14-Jan-16	0%	0%	25																	
3MSS.1110	Formworks (Type 19) - GL 7'-1/D-'E'	1	14-Jan-16	15-Jan-16	0%	0%	25																	
3MSS.1111	Concrete Pouring (Type 19) - GL 7'-1/D-'E'	0	15-Jan-16	15-Jan-16	0%	0%	26																	
3MSS.1112	Excavation (Type 38) - GL 1/C-'D'	1	13-Jan-16	14-Jan-16	0%	0%	25																	
3MSS.1113	Rebar Installation (Type 38) - GL 1/C-'D'	1	14-Jan-16	15-Jan-16	0%	0%	25																	
3MSS.1114	Formworks (Type 38) - GL 1/C-'D'	1	15-Jan-16	16-Jan-16	0%	0%	25																	
3MSS.1115	Concrete Pouring (Type 38) - GL 1/C-'D'	0	16-Jan-16	16-Jan-16	0%	0%	25																	
3MSS.1116	Excavation (Type 2) - GL 2/D-'E'	1	21-Jan-16	22-Jan-16	0%	0%	31																	
3MSS.1117	Rebar Installation (Type 2) - GL 2/D-'E'	1	22-Jan-16	23-Jan-16	0%	0%	31																	
3MSS.1118	Formworks (Type 2) - GL 2/D-'E'	1	23-Jan-16	25-Jan-16	0%	0%	31																	
3MSS.1119	Concrete Pouring (Type 2) - GL 2/D-'E'	1	25-Jan-16	26-Jan-16	0%	0%	31																	
3MSS.1120	Excavation (Type 14) - GL 2-3/E-'F'	1	22-Jan-16	23-Jan-16	0%	0%	31																	
3MSS.1121	Rebar Installation (Type 14) - GL 2-3/E-'F'	1	23-Jan-16	25-Jan-16	0%	0%	31																	
3MSS.1122	Formworks (Type 14) - GL 2-3/E-'F'	1	25-Jan-16	26-Jan-16	0%	0%	31																	
3MSS.1123	Concrete Pouring (Type 14) - GL 2-3/E-'F'	1	26-Jan-16	27-Jan-16	0%	0%	31																	
Stage 1 - Site Formation (Area B)								45	02-Nov-15	24-Dec-15	0%	76.72%	302											
3MSS.1124	Dewatering Commence	0	23-Dec-15		100%	0%	25																	
3MSS.1125	Initial Site formation	12	02-Nov-15	14-Nov-15	100%	100%																		
3MSS.1125.1	Excavate +5.0Mpd to +1.8mPD for B2 Slab Formation Level (GL A-K/9-3)	11	03-Nov-15	14-Nov-15	100%	100%																		
3MSS.1125.11	Excavate +5.0Mpd to +1.8mPD for B2 battered slope (GL A/2-10')	10	04-Nov-15	14-Nov-15	100%	100%																		
3MSS.1125.21	Excavate +5.0Mpd to +1.8mPD for B2 Slab Formation Level (GL K'-A/8-3)	9	05-Nov-15	14-Nov-15	100%	100%																		
3MSS.1125.31	Excavate +5.0Mpd to +1.8mPD for B2 battered slope (GL A-B/3-7)	8	06-Nov-15	14-Nov-15	100%	100%																		
3MSS.1125.41	Excavate +5.0Mpd to +1.8mPD for B2 Slab Formation Level (GL A'-C/2-6)	7	07-Nov-15	14-Nov-15	100%	100%																		
3MSS.1125.51	Excavate +5.0Mpd to +1.8mPD battered slope (GL A-E/10-4)	6	09-Nov-15	14-Nov-15	100%	100%																		
3MSS.1126	Excavate +1.8mPD to -2.3mPD for B2 Slab Formation Level (GL A-K/9-3)	5	08-Dec-15	14-Dec-15	100%	90%	25																	
3MSS.1127	Excavate +1.8mPD to -2.3mPD for B2 battered slope (GL A/2-10')	5	09-Dec-15	15-Dec-15	100%	89.99%	25																	
3MSS.1128	Excavate +1.8mPD to -2.3mPD for B2 Slab Formation Level (GL K'-A/8-3)	5	11-Dec-15	17-Dec-15	100%	70.01%																		

Activity ID	Activity Name	Planned Duration	Planned Start	Planned Finish	Planned % Complete	Actual % Complete	Total Float	December				January				February				March				April
								3				4				5				6				7
								06	13	20	27	03	10	17	24	31	07	14	21	28	06	13	20	27
3MSS.1160	Pile cap side formworks - Portion B2	0			0%	0%	43																	
3MSS.1161	Pile cap side formworks - PC 60 (02)	0			0%	0%	51																	
3MSS.1162	Pile cap side formworks - PC 40 (07)	0			0%	0%	43																	
3MSS.1163	Pile cap side formworks - PC 51 (02)	0			0%	0%	43																	
3MSS.1164	Portion B2 concrete pouring	0			0%	0%	43																	
3MSS.1165	concrete pouring - PC 60 (02)	1	08-Jan-16	09-Jan-16	0%	0%	50																	
3MSS.1166	concrete pouring - PC 40 (07)	1	25-Jan-16	26-Jan-16	0%	0%	43																	
3MSS.1167	concrete pouring - PC 51 (02)	1	15-Jan-16	16-Jan-16	0%	0%	43																	
Portion B3		38	02-Jan-16	19-Feb-16	0%	0%	81																	
3MSS.1168	Local Exc'n for Pile (GL A'-C/2-6) - Portion B3 - PC 41(2),52(2),61(2),61(1),16(6),30(s5),42(2),62(2),31(1),32(1),44(2)	0			0%	0%	52																	
3MSS.1169	Excavation works for Pile - PC 62 (02)	1	02-Jan-16	04-Jan-16	0%	0%	37																	
3MSS.1170	Excavation works for Pile - PC 61 (02)	1	02-Jan-16	02-Jan-16	0%	0%	37																	
3MSS.1171	Excavation works for Pile - PC 53 (02)	1	09-Jan-16	11-Jan-16	0%	0%	37																	
3MSS.1172	Excavation works for Pile - PC 52 (02)	1	08-Jan-16	09-Jan-16	0%	0%	37																	
3MSS.1173	Excavation works for Pile - PC 54 (02)	1	11-Jan-16	11-Jan-16	0%	0%	37																	
3MSS.1174	Excavation works for Pile - PC 41 (02)	3	11-Jan-16	14-Jan-16	0%	0%	37																	
3MSS.1175	Excavation works for Pile - PC 42 (07)	3	14-Jan-16	18-Jan-16	0%	0%	37																	
3MSS.1176	Excavation works for Pile - PC 44 (02)	1	14-Jan-16	15-Jan-16	0%	0%	37																	
3MSS.1177	Excavation works for Pile - PC 43 (02)	3	14-Jan-16	18-Jan-16	0%	0%	37																	
3MSS.1178	Excavation works for Pile - PC 30 (S5)	3	14-Jan-16	18-Jan-16	0%	0%	37																	
3MSS.1179	Excavation works for Pile - PC 32 (01)	1	09-Jan-16	11-Jan-16	0%	0%	52																	
3MSS.1180	Excavation works for Pile - PC 31 (01)	0			0%	0%	52																	
3MSS.1181	Excavation works for Pile - PC 16 (01)	1	18-Jan-16	19-Jan-16	0%	0%	52																	
3MSS.1182	Excavation works for Pile - PC 15 (01)	1	18-Jan-16	18-Jan-16	0%	0%	52																	
3MSS.1183	Rebar Installation - Portion B3	0			0%	0%	52																	
3MSS.1184	Rebar Installation - PC 62 (02)	1	09-Jan-16	11-Jan-16	0%	0%	57																	
3MSS.1185	Rebar Installation - PC 61 (02)	1	08-Jan-16	09-Jan-16	0%	0%	57																	
3MSS.1186	Rebar Installation - PC 53 (02)	1	16-Jan-16	16-Jan-16	0%	0%	58																	
3MSS.1187	Rebar Installation - PC 52 (02)	1	15-Jan-16	16-Jan-16	0%	0%	58																	
3MSS.1188	Rebar Installation -PC 54 (02)	1	16-Jan-16	18-Jan-16	0%	0%	58																	
3MSS.1189	Rebar Installation - PC 41 (02)	3	20-Jan-16	23-Jan-16	0%	0%	51																	
3MSS.1190	Rebar Installation - PC 42 (07)	5	23-Jan-16	29-Jan-16	0%	0%	50																	
3MSS.1191	Rebar Installation -PC 44 (02)	3	21-Jan-16	25-Jan-16	0%	0%	53																	
3MSS.1192	Rebar Installation - PC 43 (02)	3	23-Jan-16	27-Jan-16	0%	0%	53																	
3MSS.1193	Rebar /Earthing Installation - PC 30 (S5)	18	23-Jan-16	17-Feb-16	0%	0%	37																	
3MSS.1194	Rebar Installation - PC 32 (01)	1	16-Jan-16	16-Jan-16	0%	0%	52																	
3MSS.1195	Rebar Installation - PC 31 (01)	0			0%	0%	52																	
3MSS.1196	Rebar /Earthing Installation - PC 16 (01)	1	25-Jan-16	26-Jan-16	0%	0%	52																	
3MSS.1197	Rebar Installation - PC 15 (01)	1	23-Jan-16	25-Jan-16	0%	0%	52																	
3MSS.1198	Pile cap side formworks - Portion B3	0			0%	0%	52																	
3MSS.1199	Pile cap side formworks - PC 62 (02)	0			0%	0%	57																	
3MSS.1200	Pile cap side formworks - PC 61 (02)	0			0%	0%	57																	
3MSS.1201	Pile cap side formworks - PC 53 (02)	1	08-Jan-16	09-Jan-16	0%	0%	58																	
3MSS.1202	Pile cap side formworks - PC 52 (02)	1	15-Jan-16	16-Jan-16	0%	0%	58																	
3MSS.1203	Pile cap side formworks -PC 54 (02)	0			0%	0%	58																	
3MSS.1204	Pile cap side formworks -PC 41 (02)	0			0%	0%	51																	
3MSS.1205	Pile cap side formworks - PC 42 (07)	0			0%	0%	50																	
3MSS.1206	Pile cap side formworks -PC 44 (02)	0			0%	0%	50																	
3MSS.1207	Pile cap side formworks - PC 43 (02)	0			0%	0%	50																	
3MSS.1208	Pile cap side formworks - PC 30 (S5)	0			0%	0%	37																	
3MSS.1209	Pile cap side formworks - PC 32 (01)	0			0%	0%	52																	
3MSS.1210	Pile cap side formworks - PC 31 (01)	0			0%	0%	52																	

	<p align="center">M+ 3 Months Rolling Programme</p> <p align="center">3MRP Rev B 1st draft Progress Update 014 - 30 Dec 15</p>	Page 6 of 7	M+3 Months Rolling Programme			
			Date	Revision	Checked	Approved
			02-Dec-15	3MRP Rev B 1 (1st Draft)	Edgar Payos	Leo Harnett
			18-Dec-15	Status Update 012	Edgar Payos	Leo Harnett
			23-Dec-15	Status Update 013	Edgar Payos	Leo Harnett
			30-Dec-15	Status Update 014	Edgar Payos	Leo Harnett

