

M+ Museum

[illegible]

Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	March 2016					April 2016					May 2016				June 2016				July 2016			
										28	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26	03	10	17	
Structural Steel Truss																															
DS.1040	Steel Tuss - Procurement, Fabrication & Delivery	150	14-Feb-16	12-Jul-16	29-Jan-16 A	16-Sep-16	0%	-66	91																						
DS.1050	Steel Tuss - First Batch Arrival on Site (Contract Requirem	0	01-Jun-16		16-May-16		0%	16	91																						
Glass Curtain Wall																															
DS.2140	Glass Curtain Wall - CA Review & Approval	30	29-Mar-16	27-Apr-16	31-Mar-16	29-Apr-16	0%	-2	93																						
DS.2150	Glass Curtain Wall - BD Submission and Approval	60	28-Apr-16	26-Jun-16	30-Apr-16	28-Jun-16	0%	-2	93																						
Art Lift (LT-11 & LT-13)																															
DS.5010	Art Lift - Award Specialist Subcontractor	0	01-Dec-15		31-Mar-16		0%	-121	78																						
DS.5020	Art Lift - Shop Drawings, Materials & Method Statements &	90	01-Dec-15	28-Feb-16	31-Mar-16	28-Jun-16	0%	-121	127																						
Lifts and Escalator																															
DS.5100	Lift & Escalator - Award Lifts & Escalators Subcontractor	0	01-Dec-15		31-Mar-16		0%	-121	44																						
DS.5110	Lift & Escalator - Shop Drawings, Materials & Method State	90	01-Dec-15	28-Feb-16	31-Mar-16	28-Jun-16	0%	-121	78																						
Mechanical and Lifting Platform																															
DS.5220	Lifting Platform - CA Review & Comments	30	29-Feb-16	29-Mar-16	22-Feb-16 A	15-Apr-16	50%	-17	231																						
DS.5230	Lifting Platform - Incorporate Comments & Resubmit	30	30-Mar-16	28-Apr-16	16-Apr-16	15-May-16	0%	-17	231																						
DS.5240	Lifting Platform - CA Review & Approval	30	29-Apr-16	28-May-16	16-May-16	14-Jun-16	0%	-17	231																						
Fire Services																															
DS.4020	FS - CA Review & Comments	30	30-Mar-16	28-Apr-16	16-Apr-16	15-May-16	0%	-17	45																						
DS.4030	FS - Incorporate Comments & Resubmit	30	29-Apr-16	28-May-16	16-May-16	14-Jun-16	0%	-17	45																						
Electrical and ELV Systems																															
DS.4120	Elect & ELV Systems - Shop Drawings and Materials Subm	120	01-Dec-15	29-Mar-16	13-Jan-16 A	15-Apr-16	90%	-17	95																						
DS.4130	Elect & ELV Systems - CA Review & Comments	30	30-Mar-16	28-Apr-16	16-Apr-16	15-May-16	0%	-17	95																						
DS.4140	Elect & ELV Systems - Incorporate Comments & Resubmit	30	29-Apr-16	28-May-16	16-May-16	14-Jun-16	0%	-17	95																						
MVAC																															
DS.3070	MVAC - Shop Drawings, Materials & Method Statements Si	120	01-Dec-15	29-Mar-16	12-Dec-15 A	15-Apr-16	90%	-17	65																						
DS.3080	MVAC - CA Review & Comments	30	30-Mar-16	28-Apr-16	16-Apr-16	15-May-16	0%	-17	65																						
DS.3090	MVAC - Incorporate Comments & Resubmit	30	29-Apr-16	28-May-16	16-May-16	14-Jun-16	0%	-17	65																						
Plumbing and Drainage																															
DS.3010	Plumbing & Drainage - Shop Drawings, Materials & Methoc	90	31-Dec-15	29-Mar-16	21-Dec-15 A	15-Apr-16	90%	-17	95																						
DS.3020	Plumbing & Drainage - CA Review & Comments	30	30-Mar-16	28-Apr-16	16-Apr-16	15-May-16	0%	-17	95																						
DS.3030	Plumbing & Drainage - Incorporate Comments & Resubmit	30	29-Apr-16	28-May-16	16-May-16	14-Jun-16	0%	-17	95																						
Ceramic Tile																															
DS.6010	Ceramic Tile - Shop Drawings, Materials Sample Submissio	90	30-Nov-15	27-Feb-16	01-Dec-15 A	15-Apr-16	90%	-48	775																						
DS.6020	Ceramic Tile - CA Review & Comments	30	28-Feb-16	28-Mar-16	16-Apr-16	15-May-16	0%	-48	775																						
DS.6030	Ceramic Tile - Incorporate Comments & Resubmit	30	29-Mar-16	27-Apr-16	16-May-16	14-Jun-16	0%	-48	775																						
Soft and Hard Landscaping																															
DS.7000	Landscaping - Award Specialist Subcontractor	0	18-Apr-16		18-Apr-16		0%	0	33																						
DS.7010	Landscaping - Shop Drawings, Materials & Method Statem	90	18-Apr-16	16-Jul-16	18-Apr-16	16-Jul-16	0%	0	33																						
Design Detailing / Buildability Co-ordination																															
Spatial Coordination for BIM / CSD / CBWD																															

Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	March 2016					April 2016					May 2016				June 2016				July 2016												
										28	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26	03	10	17										
1	M+ Podium																																							
	B00.0040	Preparation and submission for BIM / CSD / CBWD at G/F (60	30-Nov-15	28-Jan-16	30-Nov-15 A	30-Apr-16	50%	-93	26											B00.0040, Preparation and submission for BIM /																			
	B00.0050	Preparation and submission for BIM / CSD / CBWD at 1/F (60	30-Nov-15	28-Jan-16	30-Nov-15 A	30-Apr-16	50%	-93	118											B00.0050, Preparation and submission for BIM /																			
	B00.0060	Review, resubmission and approval for BIM / CSD / CBWD	30	29-Jan-16	27-Feb-16	01-May-16	30-May-16	0%	-93	115											B00.0060, Review, resubmiss																			
	B00.0070	Review, resubmission and approval for BIM / CSD / CBWD	30	29-Jan-16	27-Feb-16	01-May-16	30-May-16	0%	-93	162											B00.0070, Review, resubmiss																			
	B00.0080	Preparation and submission for BIM / CSD / CBWD at 1M/F	60	29-Jan-16	28-Mar-16	01-May-16	29-Jun-16	0%	-93	26											B00.0080																			
	B00.0090	Preparation and submission for BIM / CSD / CBWD at 2/F (60	29-Jan-16	28-Mar-16	01-May-16	29-Jun-16	0%	-93	118											B00.0090																			
	M+ Tower																																							
	B6B.0000	Preparation and submission for BIM / CSD / CBWD at 4/F (45	29-Mar-16	12-May-16	01-May-16	14-Jun-16	0%	-33	118											B6B.0000, Preparat																			
	CSF Block																																							
	B20.0280	Preparation and submission for BIM / CSD / CBWD at G/F (45	13-Feb-16	28-Mar-16	15-May-16	28-Jun-16	0%	-92	28											B20.0280,																			
	Interfacing Car Park and Sewage Pumping Station (SPS)																																							
	D01.0000	Preparation and submission for BIM / CSD / CBWD at SPS	45	30-Dec-15	12-Feb-16	15-May-16	28-Jun-16	0%	-137	28											D01.0000,																			
	D02.0000	Preparation and submission for BIM / CSD / CBWD at ICP E	45	01-Oct-15	14-Nov-15	31-Mar-16	14-May-16	0%	-182	-1											D02.0000, Preparation and submission f																			
	D02.0010	Review, resubmission and approval for BIM / CSD / CBWD	15	15-Nov-15	29-Nov-15	15-May-16	29-May-16	0%	-182	59											D02.0010, Review, resubmissi																			
	D02.0020	Preparation and submission for BIM / CSD / CBWD at ICP C	45	15-Nov-15	29-Dec-15	15-May-16	28-Jun-16	0%	-182	-1											D02.0020,																			
	4D Time Management (1st Draft)																																							
	B00.0160	Facade works	75	14-Jan-16	28-Mar-16	01-Feb-16 A	05-Apr-16	0%	-8	1025											B00.0160, Facade works, Facade works																			
	B00.0170	M+ Podium	75	14-Jan-16	28-Mar-16	01-Feb-16 A	05-Apr-16	90%	-8	250											B00.0170, M+ Podium, M+ Podium																			
	B20.0400	M+ Tower	75	29-Mar-16	11-Jun-16	06-Apr-16	19-Jun-16	0%	-8	250											B20.0400, M+ T																			
	B20.0410	CSF CDS/CBWD	75	29-Mar-16	11-Jun-16	06-Apr-16	19-Jun-16	0%	-8	256											B20.0410, CSF C																			
	B20.0420	ICP and SPS	75	14-Jan-16	28-Mar-16	31-Mar-16	13-Jun-16	0%	-77	956											B20.0420, ICP and S																			
	Visual Mock-Up (VMU)																																							
	VMU Preliminary																																							
	A00.3610	VMU Works Period (Contract requirement of 200 calendar	206	01-Oct-15	17-Apr-16	01-Dec-15 A	02-Sep-16	0%	-138	15																														
	VMU Document / Drawing Submission																																							
	A00.3020	Submit & Approve of Shop Drawing for Cast-in Items	45	01-Oct-15	14-Nov-15	10-Oct-15 A	04-Apr-16	90%	-142	62											A00.3020, Submit & Approve of Shop Drawing for Cast-in Items, S																			
	A00.3050	Submit & Approve of CSD/CBWD	46	05-Oct-15	19-Nov-15	25-Nov-15 A	08-Apr-16	90%	-141	53											A00.3050, Submit & Approve of CSD/CBWD; Submit & Approve																			
	A00.3060	Submit & Approve of Facade Shop Drawings & Samples	105	01-Oct-15	13-Jan-16	26-Nov-15 A	19-Apr-16	90%	-97	53											A00.3060, Submit & Approve of Facade Shop Drawings & S																			
	VMU Procurements / Materials Delivery to Site																																							
	A00.3620	Facade - Ordering & Production for Concrete Shell Mock-Up	84	24-Nov-15	15-Feb-16	02-Jan-16 A	05-May-16	80%	-80	73											A00.3620, Facade - Ordering & Production for																			
	A00.3625	Facade - Ordering & Production for Hybrid Mock-Up	114	25-Oct-15	15-Feb-16	02-Mar-16 A	25-May-16	30%	-100	53											A00.3625, Facade - Ordering & P																			
	A00.3630	Building Services Works - Materials Ordering / Fabrication /	90	27-Oct-15	24-Jan-16	25-Dec-15 A	15-May-16	60%	-112	62											A00.3630, Building Services Works - Ma																			
	A00.3640	ABWF Works - Materials Ordering / Fabrication / Delivery	60	23-Nov-15	21-Jan-16	18-Jan-16 A	15-May-16	70%	-115	96											A00.3640, ABWF Works - Materials Ord																			
	VMU Construction																																							
Step 2.0 - Existing Concrete Shell																																								
VMU Building Service Works																																								
A00.3206	Building Services (FS) - (1st & 2nd Fix) Main & Secondary	12	04-Dec-15	17-Dec-15	21-Mar-16 A	15-Apr-16	50%	-92	43											A00.3206, Building Services (FS) - (1st & 2nd Fix) Main & S																				
A00.3208	Building Services (FS) - Install Cable Containment / Wiring	6	15-Jan-16	21-Jan-16	16-Apr-16	22-Apr-16	0%	-72	58											A00.3208, Building Services (FS) - Install Cable Contain																				
A00.3210	Building Services (MVAC) - Final Fix) Ceiling dumper, Air Gi	4	19-Feb-16	23-Feb-16	18-May-16	21-May-16	0%	-70	52											A00.3210, Building Services (MVAC																				
A00.3220	Building Services (Elect & ELV) - (Final Fix) CCTV Camera,	6	24-Feb-16	01-Mar-16	23-May-16	28-May-16	0%	-70	52											A00.3220, Building Services (E																				

Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	March 2016					April 2016					May 2016					June 2016					July 2016			
										28	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26	03	10	17			
A00.3230, Building Services (FS) - (Final Fix) Fire Alarm, PA Speaker, VMU ABWF & Finishes VMU Gallery & B1 Plaza Space VMU Ceiling VMU Wall VMU Lobby Space VMU Wall VMU Floor VMU Facade Works VMU Step 2.1 - Hybrid Shell Mock-Up VMU Structural Works VMU ABWF & Finishes VMU MEP Building Service Works VMU External Facade VMU External Works VMU MEP - FS Pipeworks	A00.3230	Building Services (FS) - (Final Fix) Fire Alarm, PA Speaker,	6	29-Feb-16	05-Mar-16	27-May-16	02-Jun-16	0%	-70	52																							
	A00.3100	Install Ceiling grid / Gypsum board	8	18-Dec-15	30-Dec-15	16-Apr-16	25-Apr-16	0%	-92	52																							
	A00.3110	Ceiling Painting	4	31-Dec-15	05-Jan-16	26-Apr-16	29-Apr-16	0%	-92	52																							
	A00.3145	Install Glass / Metal Ballustrade	13	22-Jan-16	05-Feb-16	30-Apr-16	17-May-16	0%	-78	52																							
	A00.3150	Wall Painting	6	12-Feb-16	18-Feb-16	10-May-16	17-May-16	0%	-70	52																							
	A00.3190	Install Ceramic Cladding & Rain Screen	7	28-Jan-16	04-Feb-16	25-May-16	01-Jun-16	0%	-92	43																							
	A00.3660	Polished Concrete Flooring Treatment	6	18-Dec-15	28-Dec-15	16-Apr-16	22-Apr-16	0%	-92	43																							
	A00.3670	Precast Concrete Paver Installation	12	29-Dec-15	12-Jan-16	23-Apr-16	07-May-16	0%	-92	43																							
	A00.3680	Install Metal Mesh Balustrade	13	13-Jan-16	27-Jan-16	09-May-16	24-May-16	0%	-92	43																							
	A00.3685	Access date for Concrete Shell Mock-Up	0	16-Feb-16		26-May-16		0%	-80	42																							
	A00.3690	Erection of Scaffolds for Shell Mock-Up	4	16-Feb-16	19-Feb-16	26-May-16	30-May-16	0%	-80	42																							
	A00.3275	Hybrid Mock Up - Curing, Dismantle Scaffolds and Cleaning	21	08-Dec-15	05-Jan-16	24-Mar-16 A	09-Apr-16	50%	-75	44																							
	A00.3280	Hybrid Mock Up - Install PC Paver at External Floor	12	19-Dec-15	06-Jan-16	09-Apr-16	22-Apr-16	0%	-85	44																							
	A00.3290	Hybrid Mock Up - Internal Wall Plasters and Wet Trades	6	06-Jan-16	12-Jan-16	22-Apr-16	28-Apr-16	0%	-85	44																							
	A00.3300	Hybrid Mock Up - Door Frame Installation	3	09-Jan-16	12-Jan-16	26-Apr-16	28-Apr-16	0%	-85	44																							
	A00.3310	Hybrid Mock Up - Floor Screeding & Cure	4	13-Jan-16	16-Jan-16	29-Apr-16	04-May-16	0%	-85	44																							
	A00.3320	Hybrid Mock Up - Install wooden slat & tower open mesh c	6	29-Jan-16	04-Feb-16	18-May-16	24-May-16	0%	-85	44																							
	A00.3330	Hybrid Mock Up - Install MML Inclines Concrete Ceiling for	3	02-Feb-16	04-Feb-16	21-May-16	24-May-16	0%	-85	44																							
	A00.3360	Hybrid Mock Up - Building Services (Elect) - (1st & 2nd Fix	10	18-Jan-16	28-Jan-16	05-May-16	17-May-16	0%	-85	64																							
	A00.3370	Hybrid Mock Up - Building Services (FS) - (1st & 2nd Fix) M	10	18-Jan-16	28-Jan-16	05-May-16	17-May-16	0%	-85	64																							
	A00.3380	Hybrid Mock Up - Building Services (Elect) - (Final Fix) Smc	6	05-Feb-16	15-Feb-16	25-May-16	31-May-16	0%	-85	64																							
	A00.3390	Hybrid Mock Up - Building Services (FS) - Hose Reel Panel I	6	05-Feb-16	15-Feb-16	25-May-16	31-May-16	0%	-85	64																							
	A00.3400	Hybrid Mock Up - Building Services (FS) - (Final Fix) Sprink	6	05-Feb-16	15-Feb-16	25-May-16	31-May-16	0%	-85	64																							
	A00.3765	Hybrid Mock Up - Access Date for Hybrid Mock-Up	0	20-Jan-16		07-May-16		0%	-85	51																							
	A00.3775	Hybrid Mock Up - Erection for Scaffolds	3	20-Jan-16	22-Jan-16	07-May-16	10-May-16	0%	-85	51																							
	A00.3785	Hybrid Mock Up - Install External Facade for Hybrid Mock-L	14	23-Jan-16	11-Feb-16	11-May-16	27-May-16	0%	-85	51																							
	A00.3795	Hybrid Mock Up - Install Glazing & Sealant Application	2	12-Feb-16	13-Feb-16	28-May-16	30-May-16	0%	-85	51																							

[illegible]

[illegible]

[illegible]

Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	March 2016					April 2016					May 2016				June 2016				July 2016			
										28	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26	03	10	17	
1	AEL North - B1/F Slab for Truss T1, T2 & T5 Erection																														
	B10.3090	AEL North - Wall, Column & B1 Slab (Portion A4 & A5)	18	03-Mar-16	23-Mar-16	31-Mar-16	21-Apr-16	0%	-21	229	B10.3090, AEL North - Wall, Column & B1 Slab (Portion A4 & A5)																				
	AEL South - RC Structures Prior to Area M14 H/O																														
	B10.1040	AEL South - Construct Core Wall on PC96 from B1F to 1M,	35	01-Apr-16	20-May-16	16-Apr-16	06-Jun-16	0%	-11	2	B10.1040, AEL South - Construct Core Wall on PC96 from B1F to 1M,																				
	B10.1050	AEL South - Construct B1 Slab for Basement Road Wall	15	01-Apr-16	20-Apr-16	16-Apr-16	06-May-16	0%	-11	13	B10.1050, AEL South - Construct B1 Slab for Basement Road Wall																				
	B10.3290	AEL South - Construct Basement Road Wall between PC 96 & PC 100	35	21-Apr-16	14-Jun-16	09-May-16	30-Jun-16	0%	-11	5	B10.3290, AEL South - Construct Basement Road Wall between PC 96 & PC 100																				
	B10.3300	AEL South - Construct External Wall between PC 96 & PC 100	25	21-Apr-16	28-May-16	09-May-16	16-Jun-16	0%	-11	5	B10.3300, AEL South - Construct External Wall between PC 96 & PC 100																				
	B10.3310	AEL South - Construct Basement Road Wall between PC 100 & PC 101	16	29-Apr-16	24-May-16	19-May-16	11-Jun-16	0%	-11	13	B10.3310, AEL South - Construct Basement Road Wall between PC 100 & PC 101																				
	B10.3315	AEL South - Construct Walls, Column & Staircases to G/F Level	27	29-Apr-16	13-Jun-16	20-May-16	28-Jun-16	0%	-11	5	B10.3315, AEL South - Construct Walls, Column & Staircases to G/F Level																				
	SPS Structures (include Excavation)																														
	D01.3000	SPS - ELS Works (Provisional)	61	11-Feb-16	26-Apr-16	31-Mar-16	14-Jun-16	0%	-39	-37	D01.3000, SPS - ELS Works (Provisional)																				
	ICP Structures (include Excavation)																														
	A3980	ICP - ELS works (Provisional)	110	22-Feb-16	26-Jul-16	14-Apr-16	23-Sep-16	0%	-39	-39	A3980, ICP - ELS works (Provisional)																				
	External Works																														
	M+ External Works																														
	Utilities																														
	Drainage																														
	EW1010	Construct the DN375 and DN600 storm drains within the	75	10-Dec-15	14-Mar-16	12-Apr-16	01-Aug-16	0%	-95	111	EW1010, Construct the DN375 and DN600 storm drains within the																				
	EW1045	Construct M+ manholes S1.1, S3.2, S3.3, S3.4 (terminal)	91	10-Dec-15	09-Mar-16	12-Apr-16	11-Jul-16	0%	-124	851	EW1045, Construct M+ manholes S1.1, S3.2, S3.3, S3.4 (terminal)																				
	Sewage																														
	EW1000	Construct the DN375 sewer drain within Austin Road West	50	29-Dec-15	29-Feb-16	03-May-16	21-Jul-16	0%	-99	663	EW1000, Construct the DN375 sewer drain within Austin Road West																				
	Test & Commissioning, Statutory Inspections & OP																														
	M+																														
	WSD (FS Pipeworks)																														
SH4200	FS - Submit Form WW046 (Part 1 & 2) to WSD (Subject to	90	02-Feb-16	01-May-16	13-Apr-16	11-Jul-16	0%	-71	384	SH4200, FS - Submit Form WW046 (Part 1 & 2) to WSD (Subject to																					
WSD (Plumbing)																															
SH4260	Plumbing - Submit Form WW046 (Part 1 & 2) to WSD (Su	90	02-Feb-16	01-May-16	13-Apr-16	11-Jul-16	0%	-71	384	SH4260, Plumbing - Submit Form WW046 (Part 1 & 2) to WSD (Su																					
Summary Programme																															
Preliminary / Pre-Construction																															
BIM / CSD / CBWD																															
SM0040	M+ Podium - Prepare & Submit BIM / CBWD / CBWD	171	30-Nov-15	25-Jun-16	30-Nov-15 A	27-Sep-16	0%	-77	88	SM0040, M+ Podium - Prepare & Submit BIM / CBWD / CBWD																					
SM0060	M+ Tower - Prepare & Submit BIM / CBWD / CBWD	330	29-Mar-16	27-Apr-17	03-May-16	13-Jun-17	0%	-38	22	SM0060, M+ Tower - Prepare & Submit BIM / CBWD / CBWD																					
SM0080	CSF Block - Prepare & Submit BIM / CBWD / CBWD	249	13-Feb-16	13-Dec-16	16-May-16	15-Mar-17	0%	-73	82	SM0080, CSF Block - Prepare & Submit BIM / CBWD / CBWD																					
SM0100	RDE Bldg - Prepare & Submit BIM / CBWD / CBWD	249	13-Feb-16	13-Dec-16	16-May-16	15-Mar-17	0%	-73	82	SM0100, RDE Bldg - Prepare & Submit BIM / CBWD / CBWD																					
SM0120	ICP - Prepare & Submit BIM / CBWD / CBWD	11	02-Oct-15	20-Feb-16	31-Mar-16	13-Apr-16	0%	-41	-39	SM0120, ICP - Prepare & Submit BIM / CBWD / CBWD																					
SM0140	SPS - Prepare & Submit BIM / CBWD / CBWD	0	02-Oct-15	06-Feb-16	31-Mar-16	31-Mar-16	0%	-39	835	SM0140, SPS - Prepare & Submit BIM / CBWD / CBWD																					
Facade - Design / Procurement / Delivery																															
SM0150	Award Specialist Subcontractor	0	22-Oct-15		31-Mar-16		0%	-128	835	SM0150, Award Specialist Subcontractor, Award Specialist Subcontractor, 31-Mar-16																					
SM0160	Facade - Schematic Design	118	15-Dec-15	06-May-16	15-Dec-15 A	24-May-16	0%	-14	10	SM0160, Facade - Schematic Design, Facade - Schematic Design, 24-May-16																					

Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	March 2016					April 2016					May 2016					June 2016					July 2016			
										28	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26	03	10	17			
Facade	SM0180	Facade - Shop Drawings	128	05-Mar-16	06-Aug-16	05-Mar-16 A	06-Aug-16	0%	0	30																							
	SM0200	Facade - BD Embed Submission, consent & appvl for M+ P	422	17-Feb-16	06-Feb-17	22-Mar-16 A	06-Feb-17	0%	0	24																							
	SM0240	Facade - Materials Submission	216	22-Oct-15	24-Dec-16	31-Mar-16	17-Dec-16	0%	5	32																							
	SM0260	Facade - Visual Mock-Up (dwgs, ordering, sample, Insptn 8	168	27-Oct-15	18-May-16	18-Jan-16 A	04-Jun-16	0%	-15	9	Facade - Visual Mock-Up (c																						
Structural Steel - Design / Procurement / Delivery																																	
SM0320	Award Specialist Subcontractor	0	02-Oct-15		31-Mar-16		0%	-144	74	Award Specialist Subcontractor, Award Specialist Subcontractor, 31-M																							
SM0380	Steelworks - Fabrication & Delivery of Composite Column t	158	02-Mar-16	07-Jun-16	17-Feb-16 A	07-Jun-16	0%	0	2	Steelworks - Fabrication																							
SM0400	Steelworks - Fabrication & Delivery of Steel Trusses to Site	238	02-Mar-16	29-Sep-16	17-Feb-16 A	06-Oct-16	0%	-5	63																								
Building Services - Design / Procurement / Delivery																																	
SM0410	Award Specialist Subcontractor	0	01-Dec-15		31-Mar-16		0%	-94	36	Award Specialist Subcontractor, Award Specialist Subcontractor, 31-M																							
SM0420	Building Services - Shop Drawings & Materials Submission	231	01-Dec-15	07-Sep-16	01-Dec-15 A	24-Sep-16	0%	-14	77																								
Lift and Escalator - Design / Procurement / Delivery																																	
SM0450	Award Specialist Subcontractor	0	01-Dec-15		31-Mar-16		0%	-94	63	Award Specialist Subcontractor, Award Specialist Subcontractor, 31-M																							
SM0460	Lifts & Escalators - Shop Drawings & Materials Submission	207	01-Dec-15	10-Aug-16	01-Dec-15 A	07-Dec-16	0%	-99	101																								
ABWF - Design / Procurement / Delivery																																	
SM0490	Award Specialist Subcontractor	0	30-Nov-15		31-Mar-16		0%	-95	626	Award Specialist Subcontractor, Award Specialist Subcontractor, 31-M																							
SM0500	ABWF Works - Shop Drawings & Materials Submission	237	30-Nov-15	13-Sep-16	30-Nov-15 A	01-Nov-16	0%	-39	627																								
Construction																																	
M+ Podium & Tower																																	
M+ Foundation & Basement																																	
SM1010	Excavation & ELS Works	428	02-Nov-15	07-Mar-17	02-Nov-15 A	07-Mar-17	0%	0	6																								
SM1020	Pilecaps & U/G Drainage Construction	124	09-Nov-15	30-Aug-16	04-Jan-16 A	15-Aug-16	0%	13	88																								
SM1030	B2 Slab & RC Structure to B1/F	477	17-Dec-15	24-Jun-17	25-Jan-16 A	24-Jun-17	0%	0	15																								
SM1040	B1 Slab & RC Structure to LG/F	202	19-Mar-16	18-Feb-17	15-Mar-16 A	03-Feb-17	0%	13	18																								
SPS																																	
SM1465	SPS - ELS Works (Provisional)	61	11-Feb-16	26-Apr-16	31-Mar-16	14-Jun-16	0%	-39	-37	SPS - ELS Works (Pr																							
ICP																																	
SM1415	ICP - ELS Works	134	22-Feb-16	26-Jul-16	14-Apr-16	23-Sep-16	0%	-50	-50																								
External Works																																	
SM1400	M+ External Works	471	10-Dec-15	10-Nov-17	12-Apr-16	11-Nov-17	0%	0	222																								

Lyric Theatre Complex

