

**M+ Museum**

Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forcast / Actual Finish	% Compl.	Finish Variance	Current Float	August 2016					September 2016					October 2016					November 2016					mber 2016	
										31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04			
(3MRP-11) Three Months Rolling Programme Status at 31 Aug 2016																															
Contract Key Dates & Milestones																															
Contract Dates																															
CP02	Contract Period (1218 days)	1216	26-Sep-15	23-Jan-19	26-Sep-15 A	20-Feb-19	28%	-28	-26																						
Schedule of Milesones																															
Cost Centre A - Preliminaries and General Requirements																															
MSA.06	Compliance Review to the CA's satisfaction on Project Time & C	0		31-Aug-16		31-Aug-16	0%	0	6																						
MSA.07	Compliance Review to the CA's satisfaction on Project Time & C	0		30-Sep-16		30-Sep-16	0%	0	6																						
Cost Centre B - M+																															
MSB.04	Complete Pile Caps for Trusses 1, 2 & 5 (t=M9)	0		31-Aug-16		18-Aug-16 A	100%	0																							
MSB.05	Complete all Columns, Structural Cores and other work necessa	0		31-Oct-16		31-Oct-16	0%	0	28																						
MSB.03	Complete Excavation to 100% of Overall Volume of Bulk Excav.	0		31-Oct-16		31-Oct-16	0%	0	28																						
Cost Centre C - Public Works and Tunnel Protection Works																															
MSC.03	Complete Pile Caps for Trusses 1, 2 & 5 (t=M9)	0		31-Aug-16		31-Aug-16 A	100%	0																							
MSC.02	First delivery of major Truss Steelwork elements to the Site for	0		30-Sep-16		30-Sep-16	0%	0	29																						
MSC.04i	Complete of all work necessary for commencement of erection	0		31-Oct-16		31-Oct-16	0%	0	28																						
MSC.04ii	Complete all Columns, Structural Cores and other work necessa	0		31-Oct-16		31-Oct-16	0%	0	28																						
MSC.01	Obtain Notice of No Objection from Contract Administrator for a	0		31-Oct-16		31-Oct-16	0%	0	28																						
Interface Dates																															
Access Date																															
AD1180	M16 - Lyric Interface South (2nd access) (30Jun16)	0	15-Aug-16		22-Aug-16 A		100%	-7																							
AD1160	M15 - M+ / Lyric Staircase (2nd access) (30Jun16)	0	15-Aug-16		22-Aug-16 A		100%	-7																							
AD1350	M39 - Lyric Waterfront / through ESS Compound (Subject to Gov	0	31-Aug-16		31-Aug-16 A		100%	0																							
AD1420	M45 - At-grade Road Footpath along M+ Basement (from PIW)	0	31-Aug-16		31-Aug-16		0%	0	341																						
AD1530	M70 - Arts Pavilion Area on M+ side of M+ / Park Interface (t.b	0	31-Aug-16		31-Aug-16		0%	0	878																						
AD1340	M38 - Lyric Waterfront (Part of MTR Area A1) (from Lyric) (31A	0	31-Aug-16		31-Aug-16 A		100%	0																							
AD1410	M44 - At-grade Road Footpath at ICP / SPS Frontage (from PIW	0	31-Aug-16		31-Aug-16		0%	0	386																						
AD1380	M42 - Lyric Waterfront East of Barging Point	0	01-Oct-16		30-Aug-16 A		100%	32																							
AD1370	M41 - Lyric Waterfront at Barging Point (Part of MTR Area 3) (F	0	01-Oct-16		30-Aug-16 A		100%	32																							
AD1110	M12 - Lyric Interface North (2nd access) (30Nov16)	0	09-Oct-16		09-Oct-16		0%	0	68																						
Vacation Date																															
VD1240	M22 - ICP/SPS Frontage within At-grade Road (H/O to PIW) (3C	0		31-Aug-16		31-Aug-16	0%	0	-114																						
Interface Schedule (Refer to Interface Schedule - Appendix D1 20-Nov-2015)																															
Lyric Theatre Complex and Extended Basement (Lyric)																															
Along Interface North of AEL																															
IF1020	Complete excavation north of AEL for B2/F slab and vacate M12	0		02-Sep-16		02-Sep-16	0%	0	85																						
IF1060	Take possession of M12 for external wall construction	0	14-Oct-16		14-Oct-16		0%	0	63																						
Along Interface South of AEL																															
IF1050	Take possession of M38 and M39	0	31-Aug-16		31-Aug-16 A		100%	0																							

- ◆

◆ Baseline Milestone
- ▬

Primary Baseline
- ◆

◆ Milestone
- ▬

Non-Critical
- ▬

Critical Bar
- ▬

Actual Work

West Kowloon Cultural District Authority






































(3MRP-11) Three Months Rolling Programme  
Status at 31 Aug 2016

CMWP-10			
Date	Revision	Checked	Approved
14-Jun-16	(3MRP-08) Monthly Update Status at 31 May 2016	Jojo	Ricky Lau / Chris Chau
13-Jul-16	(3MRP-09) Monthly Update Status at 30 June 2016	Jojo	Ricky Lau / Chris Chau
08-Aug-16	(3MRP-10) Monthly Update Status at 31 July 2016	Jojo	Ricky Lau / Chris Chau
08-Sep-16	(3MRP-11) Monthly Update Status at 31 July 2016	Chris Silcock	Ricky Lau / Chris Chau

Activity ID	Activity Name	Orig. Duration	Baseline Start	Baseline Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	August 2016					September 2016					October 2016				November 2016				December 2016
										31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04
DCS Basement Area																												
IF1030	Take possession of M15 and M16 after pipe piles and grouting t	0	31-Aug-16		22-Aug-16 A		100%	9																				
Grid 6 & 12 Area																												
IF1038	Complete Core Walls on PC96 to G/F Level	0		22-Sep-16		22-Sep-16	0%	0	855																			
IF1036	Complete PC109 & Basement Road Wall between PC109 & 116	0		26-Sep-16		26-Sep-16	0%	0	851																			
IF1039	Complete Basement Road Wall between PC96, 103 & 105 to G/	0		03-Nov-16		03-Nov-16	0%	0	813																			
IF1034	Complete External Wall from B1/F to G/F Level between Grid 6	0		25-Nov-16		25-Nov-16	0%	0	791																			
PIW Phase 1																												
Civil & Structural Interface with PIW At-Grade Road																												
M+ North West Boundary																												
IF2095	Submit Hoarding Design for BD Approval	30	31-Aug-16	29-Sep-16	31-Aug-16	29-Sep-16	0%	0	624																			
IF2090	Take possession of the At-grade road footway within M45	0	31-Aug-16		31-Aug-16		0%	0	624																			
Interface Car Park Utilities Works																												
IF2180	Construct U/G utilities connections from footway to ICP/SPS	70	30-Jun-16	17-Oct-16	06-Jun-16 A	30-Sep-16	50%	9	60																			
IF2190	Complete pavement interface with At-grade road	10	03-Oct-16	18-Oct-16	03-Oct-16	18-Oct-16	0%	0	60																			
IF2200	Remove hoarding along footway & vacate footway	5	20-Oct-16	25-Oct-16	20-Oct-16	25-Oct-16	0%	0	60																			
Sewage Pump Station																												
IF2290	Construction of SPS Structure incl Building Services, ABWF and	361	19-May-16	16-Oct-17	20-May-16 A	03-Oct-17	10%	8	-65																			
Drainage Interface with PIW																												
IF2360	PIW vacate M04, M21, M45 (by others)	0		17-Nov-16		31-Aug-16 A	100%	79																				
Water Main Interface with PIW																												
IF2370	Take possession of At-grade road within Portion M45	0	31-Aug-16		31-Aug-16		0%	0	838																			
IF2380	Remove hoarding fixed to the sheet pile	5	02-Sep-16	08-Sep-16	02-Sep-16	08-Sep-16	0%	0	604																			
IF2390	Install hoarding on road-side edge of footway (500mm clearanc	12	09-Sep-16	26-Sep-16	09-Sep-16	26-Sep-16	0%	0	604																			
IF2400	Construct two DN150 DI fresh water, and one DN100 DI salt w	12	27-Sep-16	17-Oct-16	27-Sep-16	17-Oct-16	0%	0	604																			
IF2410	Pressure test, Remove blank flange and make final connections	1	18-Oct-16	18-Oct-16	18-Oct-16	18-Oct-16	0%	0	604																			
IF2420	Backfill pipes to the footway formation levels	1	20-Oct-16	20-Oct-16	20-Oct-16	20-Oct-16	0%	0	604																			
IF2430	Complete WSD works for At-grade road (8Jul17)	0		20-Oct-16		20-Oct-16	0%	0	827																			
Towngas Interface with PIW																												
IF2440	Take possession of At-grade road within Portion M44	0	31-Aug-16		31-Aug-16		0%	0	692																			
IF2450	Trench excavation for gas pipe installation	5	02-Sep-16	08-Sep-16	02-Sep-16	08-Sep-16	0%	0	499																			
IF2460	Construct portion of M+ & RDE building gas main (by Towngas)	130	09-Sep-16	27-Feb-17	09-Sep-16	27-Feb-17	0%	0	499																			
Power Interface with PIW																												
IF2230	Take possession of the completed At-grade road pavement in M	0	31-Aug-16		31-Aug-16		0%	0	689																			
IF2240	Excavate trenches for laying 11kV & 132kV cable by CLP	73	02-Sep-16	09-Dec-16	02-Sep-16	09-Dec-16	0%	0	497																			
Telecoms Interface with PIW																												
IF2500	Take possession of the completed At-grade road pavement in M	0	31-Aug-16		31-Aug-16		0%	0	386																			
IF2510	Excavate trenches for laying telecom ducts	5	02-Sep-16	08-Sep-16	02-Sep-16	08-Sep-16	0%	0	276																			
IF2520	Lay ducts & leave connecting ends for PIW drawpit consstructio	72	09-Sep-16	14-Dec-16	09-Sep-16	14-Dec-16	0%	0	276																			
Sewerage Interface with PIW																												
IF4010	Construct the DN375 sewer drain within Austin Road West and	50	29-Feb-16	03-May-16	05-Dec-15 A	30-Sep-16	90%	-98	615																			
IF4020	Vacate L08, L19 to Lyric foundation contractor	0		30-Sep-16		30-Sep-16	0%	0	847																			
Seawater Intake & Discharge Pipes Interface with PIW																												
IF4100	Take Possession of M15,M16, M38 & M39	0	02-Sep-16		02-Sep-16		0%	0	395																			

Activity ID	Activity Name	Orig. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	August 2016					September 2016				October 2016				November 2016				December 2016		
										31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04	
IF4110	Install two DN600 Seawater Intake mains, DN100 Chlorination	120	02-Sep-16	09-Feb-17	02-Sep-16	09-Feb-17	0%	0	395																				
Summary Facade Programme																													
Major Key Milestone Dates																													
SMS.1010	Start of Embeds Installation at M+ Podium	0	11-Oct-16		11-Oct-16		0%	0	837																				
Pre-Construction, Procurements & Bulk Production																													
SUM.0050	Facade - Material Submission	205	31-Mar-16	03-Dec-16	22-Oct-15 A	29-Sep-16	80%	54	41																				
SUM.0060	Facade - Visual Mock-Up	231	31-Mar-16	06-Jan-17	27-Oct-15 A	18-Nov-16	70%	39	73																				
SUM.0020	Facade - Shop Drawings	145	31-Mar-16	22-Sep-16	05-Mar-16 A	09-Nov-16	30%	-38	127																				
SUM.0030	Facade - Embed BD Submission	204	26-Apr-16	30-Dec-16	14-Mar-16 A	12-Jan-17	50%	-10	36																				
SUM.0040	Facade - BD Submission	180	15-Jul-16	22-Feb-17	05-Jun-16 A	13-Apr-17	10%	-43	242																				
SUM.0080	Facade - Performance Test Mock-Up	263	31-Aug-16	22-Jul-17	31-Aug-16	22-Jul-17	0%	0	138																				
SUM.0025	Facade Door - Shop Drawings	79	31-Aug-16	03-Dec-16	31-Aug-16	03-Dec-16	0%	0	12																				
SUM.0070	Facade - Production Mock-Up	172	30-Sep-16	05-May-17	30-Sep-16	05-May-17	0%	0	84																				
M+ RC Structure																													
M+ Podium																													
SUM.0100	Podium - B1/Floor Slab Structure	215	31-Mar-16	15-Dec-16	15-Mar-16 A	22-Nov-16	30%	20	85																				
SUM.0110	Podium - Grd/Flr Slab Structure	272	11-Oct-16	08-Sep-17	11-Oct-16	08-Sep-17	0%	0	70																				
SUM.0120	Podium - 1st/Flr Slab Structure	260	10-Nov-16	25-Sep-17	10-Nov-16	25-Sep-17	0%	0	392																				
Preliminaries																													
Pre-Construction - Design & Procurements																													
External Facade for M+ Podium (By Permasteelisa)																													
Facade Shop Drawing Submission																													
Tower Facade																													
DS.2004.12	Approval	11	18-Aug-16	30-Aug-16	18-Aug-16 A	12-Sep-16	0%	-11	107																				
Podium Facade																													
DS.2004.18	2nd Submission	6	20-Aug-16	26-Aug-16	30-Jul-16 A	05-Sep-16	20%	-8	30																				
DS.2004.20	Comment on 2nd Submission	11	06-Sep-16	19-Sep-16	06-Sep-16	19-Sep-16	0%	0	30																				
DS.2004.22	3rd Submission	6	20-Sep-16	26-Sep-16	20-Sep-16	26-Sep-16	0%	0	30																				
DS.2004.24	Approval	12	27-Sep-16	12-Oct-16	27-Sep-16	12-Oct-16	0%	0	30																				
Glass Wall with T Mullion (Kinked & Straight B1/F & G/F),CW-01a to 03d																													
DS.2004.28	Comment on 1st Submission	10	10-Aug-16	20-Aug-16	30-Jul-16 A	09-Sep-16	5%	-17	3																				
DS.2004.30	2nd Submission	5	10-Sep-16	15-Sep-16	10-Sep-16	15-Sep-16	0%	0	3																				
DS.2004.32	Comment on 2nd Submission	10	19-Sep-16	30-Sep-16	19-Sep-16	30-Sep-16	0%	0	3																				
DS.2004.34	3rd Submission	7	30-Sep-16	08-Oct-16	30-Sep-16	08-Oct-16	0%	0	3																				
DS.2004.36	Approval	12	11-Oct-16	24-Oct-16	11-Oct-16	24-Oct-16	0%	0	3																				
Glass Wall with Precast Mullion & Caremic Mullion,CW-04-05d and 07																													
DS.2004.38	1st Submission	10	30-May-16	10-Jun-16	30-May-16 A	05-Sep-16	70%	-72	26																				
DS.2004.40	Comment on 1st Submission	10	06-Sep-16	17-Sep-16	06-Sep-16	17-Sep-16	0%	0	26																				
DS.2004.42	2nd Submission	6	19-Sep-16	24-Sep-16	19-Sep-16	24-Sep-16	0%	0	26																				
DS.2004.44	Comment on 2nd Submission	11	27-Sep-16	11-Oct-16	27-Sep-16	11-Oct-16	0%	0	26																				
DS.2004.46	3rd Submission	6	12-Oct-16	18-Oct-16	12-Oct-16	18-Oct-16	0%	0	26																				
DS.2004.48	Approval	12	19-Oct-16	01-Nov-16	19-Oct-16	01-Nov-16	0%	0	26																				
Podium Ceramic Concrete Tubes & with Perforated Cladding, FAC-CW-07																													



Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	August 2016					September 2016					October 2016				November 2016				December 2016	
										31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04	
DS.2004.50	1st Submission	10	31-May-16	11-Jun-16	27-May-16 <sup>A</sup>	12-Sep-16	30%	-77	20											DS.2004.50, 1st Submission, 1st Submission									
DS.2004.52	Comment on 1st Submission	10	14-Sep-16	26-Sep-16	14-Sep-16 <sup>A</sup>	26-Sep-16	0%	0	20											DS.2004.52, Comment on 1st Submission									
DS.2004.54	2nd Submission	6	27-Sep-16	04-Oct-16	27-Sep-16	04-Oct-16	0%	0	20											DS.2004.54, 2nd Submission									
DS.2004.56	Comment on 2nd Submission	11	05-Oct-16	18-Oct-16	05-Oct-16	18-Oct-16	0%	0	20											DS.2004.56, Comment on 2nd Submission									
DS.2004.58	3rd Submission	6	19-Oct-16	25-Oct-16	19-Oct-16	25-Oct-16	0%	0	20											DS.2004.58, 3rd Submission									
DS.2004.60	Approval	12	26-Oct-16	08-Nov-16	26-Oct-16	08-Nov-16	0%	0	20											DS.2004.60, Approval									
Garden Gallery Ceramic Cladding & Ceiling,CE-03a,03b,03c																													
DS.2004.62	1st Submission	10	30-Apr-16	12-May-16	17-Apr-16 A	12-Sep-16	90%	-101	82											DS.2004.62, 1st Submission, 1st Submission									
DS.2004.64	Comment on 1st Submission	11	13-Sep-16	27-Sep-16	13-Sep-16	27-Sep-16	0%	0	82											DS.2004.64, Comment on 1st Submission									
DS.2004.66	2nd Submission	6	27-Sep-16	05-Oct-16	27-Sep-16	05-Oct-16	0%	0	82											DS.2004.66, 2nd Submission									
DS.2004.68	Comment on 2nd Submission	11	05-Oct-16	19-Oct-16	05-Oct-16	19-Oct-16	0%	0	82											DS.2004.68, Comment on 2nd Submission									
DS.2004.70	3rd Submission	6	19-Oct-16	26-Oct-16	19-Oct-16	26-Oct-16	0%	0	82											DS.2004.70, 3rd Submission									
DS.2004.72	Approval	12	26-Oct-16	09-Nov-16	26-Oct-16	09-Nov-16	0%	0	82											DS.2004.72, Approval									
L3 Storefront,CW-08a,08b																													
DS.2004.78	2nd Submission	5	10-Aug-16	15-Aug-16	22-Jul-16 A	02-Sep-16	70%	-16	153											DS.2004.78, 2nd Submission, 2nd Submission									
DS.2004.80	Comment on 2nd Submission	11	03-Sep-16	15-Sep-16	03-Sep-16	15-Sep-16	0%	0	153											DS.2004.80, Comment on 2nd Submission									
DS.2004.82	3rd Submission	6	17-Sep-16	23-Sep-16	17-Sep-16	23-Sep-16	0%	0	153											DS.2004.82, 3rd Submission									
DS.2004.84	Approval	12	24-Sep-16	08-Oct-16	24-Sep-16	08-Oct-16	0%	0	153											DS.2004.84, Approval									
Strip Glazing at Skylight Gallery L3 & Plaza Skylight,CW10,SK-01,02																													
DS.2004.86	1st Submission	10	31-May-16	11-Jun-16	14-May-16 <sup>A</sup>	07-Sep-16	50%	-73	81											DS.2004.86, 1st Submission, 1st Submission									
DS.2004.88	Comment on 1st Submission	10	08-Sep-16	20-Sep-16	08-Sep-16 <sup>A</sup>	20-Sep-16	0%	0	81											DS.2004.88, Comment on 1st Submission									
DS.2004.90	2nd Submission	5	21-Sep-16	26-Sep-16	21-Sep-16	26-Sep-16	0%	0	81											DS.2004.90, 2nd Submission									
DS.2004.92	Comment on 2nd Submission	11	28-Sep-16	12-Oct-16	28-Sep-16	12-Oct-16	0%	0	81											DS.2004.92, Comment on 2nd Submission									
DS.2004.94	3rd Submission	6	13-Oct-16	19-Oct-16	13-Oct-16	19-Oct-16	0%	0	121											DS.2004.94, 3rd Submission									
DS.2004.96	Approval	12	20-Oct-16	02-Nov-16	20-Oct-16	02-Nov-16	0%	0	121											DS.2004.96, Approval									
Shop Drawings Metal Cladding FAC-LV-01b (Additional Scope)																													
DS.2004.106	1st Submission	11	31-Aug-16	13-Sep-16	31-Aug-16*	13-Sep-16	0%	0	102											DS.2004.106, 1st Submission									
DS.2004.116	Comment on 1st Submission	12	13-Sep-16	28-Sep-16	13-Sep-16	28-Sep-16	0%	0	102											DS.2004.116, Comment on 1st Submission									
DS.2004.126	2nd Submission	5	28-Sep-16	05-Oct-16	28-Sep-16	05-Oct-16	0%	0	102											DS.2004.126, 2nd Submission									
DS.2004.136	Comment on 2nd Submission	11	05-Oct-16	19-Oct-16	05-Oct-16	19-Oct-16	0%	0	102											DS.2004.136, Comment on 2nd Submission									
DS.2004.146	3rd Submission	6	19-Oct-16	26-Oct-16	19-Oct-16	26-Oct-16	0%	0	102											DS.2004.146, 3rd Submission									
DS.2004.156	Approval	11	26-Oct-16	08-Nov-16	26-Oct-16	08-Nov-16	0%	0	102											DS.2004.156, Approval									
Facade Doors - Shop Drawings Submission (Additional Works)																													
Facade Door Package # 1: Glazed Doors Bet Ceramic Concrete Mullion (Total = 53 nos)																													
DS.2004.166	Facade Door Package # 1 - 1st Submission	12	01-Sep-16	15-Sep-16	01-Sep-16*	15-Sep-16	0%	0	14											DS.2004.166, Facade Door Package # 1 - 1st Submission									
DS.2004.176	Facade Door Package # 1 - Comment on 1st Submission	12	17-Sep-16	30-Sep-16	17-Sep-16	30-Sep-16	0%	0	14											DS.2004.176, Facade Door Package # 1 - Comment on 1st Submission									
DS.2004.186	Facade Door Package # 1 - 2nd Submission	17	03-Oct-16	22-Oct-16	03-Oct-16	22-Oct-16	0%	0	14											DS.2004.186, Facade Door Package # 1 - 2nd Submission									
DS.2004.196	Facade Door Package # 1 - Comment on 2nd Submission	10	24-Oct-16	03-Nov-16	24-Oct-16	03-Nov-16	0%	0	14											DS.2004.196, Facade Door Package # 1 - Comment on 2nd Submission									
DS.2004.206	Facade Door Package # 1 - 3rd Submission	12	04-Nov-16	17-Nov-16	04-Nov-16	17-Nov-16	0%	0	14											DS.2004.206, Facade Door Package # 1 - 3rd Submission									
DS.2004.216	Facade Door Package # 1 - Approval	12	18-Nov-16	01-Dec-16	18-Nov-16	01-Dec-16	0%	0	14											DS.2004.216, Facade Door Package # 1 - Approval									
Facade Door Package # 2: Sliding Door in L3 Storefront (Total = 4 nos automatic)																													
DS.2004.226	Facade Door Package # 2 - 1st Submission	12	31-Aug-16	13-Sep-16	31-Aug-16*	13-Sep-16	0%	0	16											DS.2004.226, Facade Door Package # 2 - 1st Submission									
DS.2004.236	Facade Door Package # 2 - Comment on 1st Submission	12	14-Sep-16	28-Sep-16	14-Sep-16	28-Sep-16	0%	0	16											DS.2004.236, Facade Door Package # 2 - Comment on 1st Submission									
DS.2004.246	Facade Door Package # 2 - 2nd Submission	18	29-Sep-16	22-Oct-16	29-Sep-16	22-Oct-16	0%	0	16											DS.2004.246, Facade Door Package # 2 - 2nd Submission									

[illegible]

Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	August 2016					September 2016				October 2016				November 2016					December 2016
										31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04
DS.2004.636	Facade Door Package # 8 - Approval	11	29-Oct-16	10-Nov-16	29-Oct-16	10-Nov-16	0%	0	32																			DS.2004.636, Facade
Facade Door Package # 9: G/F Access Door in Ceramic Tube (Total = 8 nos)																												
DS.2004.646	Facade Door Package # 9 - 1st Submission	12	01-Sep-16	15-Sep-16	01-Sep-16*	15-Sep-16	0%	0	25																			DS.2004.646, Facade Door Package # 9 - 1st Submission
DS.2004.656	Facade Door Package # 9 - Comment on 1st Submission	12	15-Sep-16	30-Sep-16	15-Sep-16	30-Sep-16	0%	0	25																			DS.2004.656, Facade Door Package # 9 - Comment on 1st Submission
DS.2004.666	Facade Door Package # 9 - 2nd Submission	12	03-Oct-16	17-Oct-16	03-Oct-16	17-Oct-16	0%	0	25																			DS.2004.666, Facade Door Package # 9 - 2nd Submission
DS.2004.676	Facade Door Package # 9 - Comment on 2nd Submission	11	18-Oct-16	29-Oct-16	18-Oct-16	29-Oct-16	0%	0	25																			DS.2004.676, Facade Door Package # 9 - Comment on 2nd Submission
DS.2004.686	Facade Door Package # 9 - 3rd Submission	6	31-Oct-16	05-Nov-16	31-Oct-16	05-Nov-16	0%	0	25																			DS.2004.686, Facade Door Package # 9 - 3rd Submission
DS.2004.696	Facade Door Package # 9 - Approval	11	07-Nov-16	18-Nov-16	07-Nov-16	18-Nov-16	0%	0	25																			DS.2004.696, Facade Door Package # 9 - Approval
Facade Door Package # 10: B1/F Carriageway Access Panel / Doors (Total = 24 nos)																												
DS.2004.706	Facade Door Package # 10 - 1st Submission	12	01-Sep-16	15-Sep-16	01-Sep-16*	15-Sep-16	0%	0	12																			DS.2004.706, Facade Door Package # 10 - 1st Submission
DS.2004.716	Facade Door Package # 10 - Comment on 1st Submission	11	15-Sep-16	29-Sep-16	15-Sep-16	29-Sep-16	0%	0	12																			DS.2004.716, Facade Door Package # 10 - Comment on 1st Submission
DS.2004.726	Facade Door Package # 10 - 2nd Submission	18	30-Sep-16	22-Oct-16	30-Sep-16	22-Oct-16	0%	0	12																			DS.2004.726, Facade Door Package # 10 - 2nd Submission
DS.2004.736	Facade Door Package # 10 - Comment on 2nd Submission	12	24-Oct-16	05-Nov-16	24-Oct-16	05-Nov-16	0%	0	12																			DS.2004.736, Facade Door Package # 10 - Comment on 2nd Submission
DS.2004.746	Facade Door Package # 10 - 3rd Submission	12	07-Nov-16	19-Nov-16	07-Nov-16	19-Nov-16	0%	0	12																			DS.2004.746, Facade Door Package # 10 - 3rd Submission
DS.2004.756	Facade Door Package # 10 - Approval	12	21-Nov-16	03-Dec-16	21-Nov-16	03-Dec-16	0%	0	12																			DS.2004.756, Facade Door Package # 10 - Approval
Facade Door Package # 11: CSF Bldg (Total = 2 nos)																												
DS.2004.766	Facade Door Package # 11 - 1st Submission	12	01-Sep-16	15-Sep-16	01-Sep-16*	15-Sep-16	0%	0	26																			DS.2004.766, Facade Door Package # 11 - 1st Submission
DS.2004.776	Facade Door Package # 11 - Comment on 1st Submission	12	17-Sep-16	30-Sep-16	17-Sep-16	30-Sep-16	0%	0	26																			DS.2004.776, Facade Door Package # 11 - Comment on 1st Submission
DS.2004.786	Facade Door Package # 11 - 2nd Submission	11	03-Oct-16	15-Oct-16	03-Oct-16	15-Oct-16	0%	0	26																			DS.2004.786, Facade Door Package # 11 - 2nd Submission
DS.2004.796	Facade Door Package # 11 - Comment on 2nd Submission	10	17-Oct-16	27-Oct-16	17-Oct-16	27-Oct-16	0%	0	26																			DS.2004.796, Facade Door Package # 11 - Comment on 2nd Submission
DS.2004.806	Facade Door Package # 11 - 3rd Submission	6	28-Oct-16	03-Nov-16	28-Oct-16	03-Nov-16	0%	0	26																			DS.2004.806, Facade Door Package # 11 - 3rd Submission
DS.2004.816	Facade Door Package # 11 - Approval	12	04-Nov-16	17-Nov-16	04-Nov-16	17-Nov-16	0%	0	26																			DS.2004.816, Facade Door Package # 11 - Approval
Facade Door Package # 12: B1/F Smoke Vent Panel (Total = 1 no)																												
DS.2004.826	Facade Door Package # 12 - 1st Submission	12	01-Sep-16	15-Sep-16	01-Sep-16*	15-Sep-16	0%	0	24																			DS.2004.826, Facade Door Package # 12 - 1st Submission
DS.2004.836	Facade Door Package # 12 - Comment on 1st Submission	11	17-Sep-16	29-Sep-16	17-Sep-16	29-Sep-16	0%	0	24																			DS.2004.836, Facade Door Package # 12 - Comment on 1st Submission
DS.2004.846	Facade Door Package # 12 - 2nd Submission	12	30-Sep-16	15-Oct-16	30-Sep-16	15-Oct-16	0%	0	24																			DS.2004.846, Facade Door Package # 12 - 2nd Submission
DS.2004.856	Facade Door Package # 12 - Comment on 2nd Submission	12	17-Oct-16	29-Oct-16	17-Oct-16	29-Oct-16	0%	0	24																			DS.2004.856, Facade Door Package # 12 - Comment on 2nd Submission
DS.2004.866	Facade Door Package # 12 - 3rd Submission	6	31-Oct-16	05-Nov-16	31-Oct-16	05-Nov-16	0%	0	24																			DS.2004.866, Facade Door Package # 12 - 3rd Submission
DS.2004.876	Facade Door Package # 12 - Approval	12	07-Nov-16	19-Nov-16	07-Nov-16	19-Nov-16	0%	0	24																			DS.2004.876, Facade Door Package # 12 - Approval
Embed BD Submission																												
M+ Podium																												
M+ Podium (B1/F) - Embed Submission																												
DS.2005.10	BD Submission & Approval	60	11-Aug-16	09-Oct-16	16-Jul-16 A	03-Sep-16	30%	36	16																			DS.2005.10, BD Submission & Approval, BD Submission & Approval
DS.2005.12	Preparation of BD Consent Application	5	05-Sep-16	09-Sep-16	05-Sep-16	09-Sep-16	0%	0	12																			DS.2005.12, Preparation of BD Consent Application
DS.2005.14	BD Consent Application	30	10-Sep-16	09-Oct-16	10-Sep-16	09-Oct-16	0%	0	16																			DS.2005.14, BD Consent Application
M+ Podium (G/F to 3/F) - Embed Submission																												
DS.2005.22	RSC Submitted to BD	3	31-Aug-16	02-Sep-16	31-Aug-16	02-Sep-16	0%	0	6																			DS.2005.22, RSC Submitted to BD
DS.2005.24	BD Submission & Approval	60	03-Sep-16	01-Nov-16	03-Sep-16	01-Nov-16	0%	0	7																			DS.2005.24, BD Submission & Approval
DS.2005.26	Preparation of BD Consent Application	6	02-Nov-16	08-Nov-16	02-Nov-16	08-Nov-16	0%	0	6																			DS.2005.26, Preparation of BD Consent Application
DS.2005.28	BD Consent Application	30	09-Nov-16	08-Dec-16	09-Nov-16	08-Dec-16	0%	0	7																			DS.2005.28, BD Consent Application
M+ Tower																												
M+ Tower (4/F to RF/F) - Embed Submission																												
DS.2006.02	1st embed BD submission to Consultants	11	31-Aug-16	12-Sep-16	31-Aug-16	12-Sep-16	0%	0	37																			DS.2006.02, 1st embed BD submission to Consultants
DS.2006.04	1st embed BD submission Comments	11	13-Sep-16	26-Sep-16	13-Sep-16	26-Sep-16	0%	0	37																			DS.2006.04, 1st embed BD submission Comments



Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	August 2016					September 2016					October 2016					November 2016					mber 2016	
										31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04			
DS.2006.06	2nd embed BD submission to Consultants	6	27-Sep-16	04-Oct-16	27-Sep-16	04-Oct-16	0%	0	37	DS.2006.06, 2nd embed BD submission to Consultants																					
	DS.2006.08	RSC Submitted to BD	3	05-Oct-16	08-Oct-16	05-Oct-16	08-Oct-16	0%	0	37	DS.2006.08, RSC Submitted to BD																				
	DS.2006.10	BD Submission & Approval	60	08-Oct-16	07-Dec-16	08-Oct-16	07-Dec-16	0%	0	45	DS.2006.10, BD Submission & Approval																				
BD Submission, Consent & Approval																															
Tower Precast Unitized Facade																															
DS.2016.12	1st BD Submission to Consultant	10	15-Jul-16	27-Jul-16	05-Jun-16 A	12-Sep-16	60%	-40	30	DS.2016.12, 1st BD Submission to Consultant, 1st BD Submission to Consultant																					
DS.2016.14	Comment on 1st Submission	11	13-Sep-16	26-Sep-16	13-Sep-16	26-Sep-16	0%	0	30	DS.2016.14, Comment on 1st Submission																					
DS.2016.16	2nd Submission	10	27-Sep-16	08-Oct-16	27-Sep-16	08-Oct-16	0%	0	30	DS.2016.16, 2nd Submission																					
DS.2016.18	Comment on 2nd Submission	11	11-Oct-16	24-Oct-16	11-Oct-16	24-Oct-16	0%	0	30	DS.2016.18, Comment on 2nd Submission																					
DS.2016.20	3rd Submission	10	24-Oct-16	03-Nov-16	24-Oct-16	03-Nov-16	0%	0	30	DS.2016.20, 3rd Submission																					
DS.2016.22	Comment on 3rd Submission	12	04-Nov-16	17-Nov-16	04-Nov-16	17-Nov-16	0%	0	30	DS.2016.22, Comment on 3rd Submission																					
DS.2016.24	RSE Submitted to BD	4	18-Nov-16	22-Nov-16	18-Nov-16	22-Nov-16	0%	0	30	DS.2016.24, RSE Submitted to BD																					
DS.2016.26	BD Submission & Approval	60	23-Nov-16	21-Jan-17	23-Nov-16	21-Jan-17	0%	0	37	DS.2016.26, BD Submission & Approval																					
Podium Precast Unitized Facade																															
DS.2016.32	1st BD Submission to Consultant	9	31-Aug-16	09-Sep-16	31-Aug-16*	09-Sep-16	0%	0	93	DS.2016.32, 1st BD Submission to Consultant																					
DS.2016.34	Comment on 1st Submission	12	10-Sep-16	24-Sep-16	10-Sep-16	24-Sep-16	0%	0	93	DS.2016.34, Comment on 1st Submission																					
DS.2016.36	2nd Submission	9	26-Sep-16	06-Oct-16	26-Sep-16	06-Oct-16	0%	0	93	DS.2016.36, 2nd Submission																					
DS.2016.38	Comment on 2nd Submission	11	07-Oct-16	20-Oct-16	07-Oct-16	20-Oct-16	0%	0	93	DS.2016.38, Comment on 2nd Submission																					
DS.2016.40	3rd Submission	11	21-Oct-16	02-Nov-16	21-Oct-16	02-Nov-16	0%	0	93	DS.2016.40, 3rd Submission																					
DS.2016.42	Comment on 3rd Submission	11	03-Nov-16	15-Nov-16	03-Nov-16	15-Nov-16	0%	0	93	DS.2016.42, Comment on 3rd Submission																					
DS.2016.44	RSE Submitted to BD	3	16-Nov-16	19-Nov-16	16-Nov-16	19-Nov-16	0%	0	93	DS.2016.44, RSE Submitted to BD																					
DS.2016.46	BD Submission & Approval	60	19-Nov-16	18-Jan-17	19-Nov-16	18-Jan-17	0%	0	116	DS.2016.46, BD Submission & Approval																					
Glass Wall with T Mullion (Kinked & Straight B1/F & G/F),CW-01a-03d																															
DS.2016.52	1st BD Submission to Consultant	10	18-Oct-16	28-Oct-16	18-Oct-16	28-Oct-16	0%	0	93	DS.2016.52, 1st BD Submission to Consultant																					
DS.2016.54	Comment on 1st Submission	11	29-Oct-16	11-Nov-16	29-Oct-16	11-Nov-16	0%	0	93	DS.2016.54, Comment on 1st Submission																					
DS.2016.56	2nd Submission	10	11-Nov-16	23-Nov-16	11-Nov-16	23-Nov-16	0%	0	93	DS.2016.56, 2nd Submission																					
DS.2016.58	Comment on 2nd Submission	12	23-Nov-16	07-Dec-16	23-Nov-16	07-Dec-16	0%	0	93	DS.2016.58, Comment on 2nd Submission																					
Glass Wall with Precast Mullion & Ceramic Mullion,CW-04 to 05d and 07																															
DS.2016.72	1st BD Submission to Consultant	10	20-Sep-16	30-Sep-16	20-Sep-16*	30-Sep-16	0%	0	87	DS.2016.72, 1st BD Submission to Consultant																					
DS.2016.74	Comment on 1st Submission	11	03-Oct-16	17-Oct-16	03-Oct-16	17-Oct-16	0%	0	87	DS.2016.74, Comment on 1st Submission																					
DS.2016.76	2nd Submission	11	18-Oct-16	29-Oct-16	18-Oct-16	29-Oct-16	0%	0	87	DS.2016.76, 2nd Submission																					
DS.2016.78	Comment on 2nd Submission	12	31-Oct-16	12-Nov-16	31-Oct-16	12-Nov-16	0%	0	87	DS.2016.78, Comment on 2nd Submission																					
DS.2016.80	3rd Submission	9	14-Nov-16	23-Nov-16	14-Nov-16	23-Nov-16	0%	0	87	DS.2016.80, 3rd Submission																					
DS.2016.82	Comment on 3rd Submission	11	24-Nov-16	06-Dec-16	24-Nov-16	06-Dec-16	0%	0	87	DS.2016.82, Comment on 3rd Submission																					
Podium Ceramic Concrete Tubes & with Perforated Cladding,CE01a,01b,02a																															
DS.2016.092	1st BD Submission to Consultant	9	19-Oct-16	29-Oct-16	19-Oct-16*	29-Oct-16	0%	0	88	DS.2016.092, 1st BD Submission to Consultant																					
DS.2016.094	Comment on 1st Submission	12	29-Oct-16	12-Nov-16	29-Oct-16	12-Nov-16	0%	0	88	DS.2016.094, Comment on 1st Submission																					
DS.2016.096	2nd Submission	10	12-Nov-16	24-Nov-16	12-Nov-16	24-Nov-16	0%	0	88	DS.2016.096, 2nd Submission																					
DS.2016.098	Comment on 2nd Submission	12	24-Nov-16	08-Dec-16	24-Nov-16	08-Dec-16	0%	0	88	DS.2016.098, Comment on 2nd Submission																					
Garden Gallery Ceramic Cladding & Ceiling,CE-3a,3b,3c																															
DS.2016.112	1st BD Submission to Consultant	9	19-Oct-16	29-Oct-16	19-Oct-16*	29-Oct-16	0%	0	163	DS.2016.112, 1st BD Submission to Consultant																					
DS.2016.114	Comment on 1st Submission	11	29-Oct-16	11-Nov-16	29-Oct-16	11-Nov-16	0%	0	163	DS.2016.114, Comment on 1st Submission																					
DS.2016.116	2nd Submission	11	11-Nov-16	24-Nov-16	11-Nov-16	24-Nov-16	0%	0	163	DS.2016.116, 2nd Submission																					
DS.2016.118	Comment on 2nd Submission	11	24-Nov-16	07-Dec-16	24-Nov-16	07-Dec-16	0%	0	163	DS.2016.118, Comment on 2nd Submission																					



Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	August 2016					September 2016					October 2016				November 2016				December 2016	
										31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04	
L3 Storefront,CW-08a,08b																													
DS.2016.132	1st BD Submission to Consultant	10	03-Sep-16	14-Sep-16	03-Sep-16	14-Sep-16	0%	0	274																				
DS.2016.134	Comment on 1st Submission	12	14-Sep-16	29-Sep-16	14-Sep-16	29-Sep-16	0%	0	274																				
DS.2016.136	2nd Submission	10	29-Sep-16	13-Oct-16	29-Sep-16	13-Oct-16	0%	0	274																				
DS.2016.138	Comment on 2nd Submission	11	13-Oct-16	26-Oct-16	13-Oct-16	26-Oct-16	0%	0	274																				
DS.2016.140	3rd Submission	10	26-Oct-16	07-Nov-16	26-Oct-16	07-Nov-16	0%	0	274																				
DS.2016.142	Comment on 3rd Submission	12	07-Nov-16	21-Nov-16	07-Nov-16	21-Nov-16	0%	0	274																				
DS.2016.144	RSE Submitted to BD	3	21-Nov-16	24-Nov-16	21-Nov-16	24-Nov-16	0%	0	274																				
DS.2016.146	BD Submission & Approval	60	24-Nov-16	23-Jan-17	24-Nov-16	23-Jan-17	0%	0	340																				
Strip Glazing at Skylight Gallery L3 & Plaza Skylight,CW-10,SK-01,02																													
DS.2016.152	1st BD Submission to Consultant	10	14-Oct-16	25-Oct-16	14-Oct-16*	25-Oct-16	0%	0	203																				
DS.2016.154	Comment on 1st Submission	12	26-Oct-16	08-Nov-16	26-Oct-16	08-Nov-16	0%	0	203																				
DS.2016.156	2nd Submission	10	08-Nov-16	19-Nov-16	08-Nov-16	19-Nov-16	0%	0	203																				
DS.2016.158	Comment on 2nd Submission	11	21-Nov-16	03-Dec-16	21-Nov-16	03-Dec-16	0%	0	203																				
Material Submission & Approval																													
Material Sample Submission																													
DS.2018.28	Facade Door - Glass sample submission	36	09-Nov-16	20-Dec-16	09-Nov-16	20-Dec-16	0%	0	12																				
DS.2018.38	Facade Door - Steel Frame & Ironmogery sample submission	36	09-Nov-16	20-Dec-16	09-Nov-16	20-Dec-16	0%	0	12																				
Material Approval																													
DS.2020.14	Low-e Glass Samples	208	21-Dec-15	05-Sep-16	21-Dec-15 A	29-Sep-16	90%	-20	41																				
DS.2020.16	Reflective Glass (Glass Wall With T- Mullion)	208	31-Mar-16	07-Dec-16	21-Dec-15 A	29-Sep-16	90%	57	32																				
DS.2020.12	Approval for Terracotta Colour	11	30-Apr-16	16-May-16	27-Dec-15 A	29-Sep-16	80%	-114	32																				
DS.2020.10	Lighting Submission , conduits , trucking , wiring , junction box	11	30-Apr-16	16-May-16	20-Dec-15 A	29-Sep-16	80%	-114	83																				
Visual Mock Up																													
Tower Facade Panel Visual Mock Up																													
Terracotta																													
DS.2021.22	Production of Precast Panel & Delivery to site	37	23-Aug-16	06-Oct-16	23-Aug-16 A	15-Sep-16	0%	16	25																				
Installation																													
DS.2021.24	Handover of Working Area	0	17-Sep-16		17-Sep-16		0%	0	25																				
DS.2021.26	Installation on Mock Up	2	17-Sep-16	19-Sep-16	17-Sep-16	19-Sep-16	0%	0	25																				
DS.2021.28	Glazing and Sealant application	3	20-Sep-16	22-Sep-16	20-Sep-16	22-Sep-16	0%	0	25																				
DS.2021.30	Inspection & Approval of Visual Mock Up	11	23-Sep-16	06-Oct-16	23-Sep-16	06-Oct-16	0%	0	25																				
Concrete Shell Mock Up																													
Podium Facade Panel Visual Mock Up																													
Terracotta																													
DS.2021.54	Production of Precast Panel & Delivery	40	23-Sep-16	01-Nov-16	23-Sep-16	01-Nov-16	0%	0	23																				
Installation																													
DS.2021.56	Handover of Working Area	0	02-Nov-16		02-Nov-16		0%	0	20																				
DS.2021.58	Installation on Mock Up	4	02-Nov-16	05-Nov-16	02-Nov-16	05-Nov-16	0%	0	20																				
DS.2021.59	Inspection & Approval of Visual Mock Up	11	07-Nov-16	18-Nov-16	07-Nov-16	18-Nov-16	0%	0	20																				
Ground Floor Ceramic Cladding , Glass Wall with Ceramic Mullion & Concrete Mullion																													
Visual Mock Up Drawing Submission																													
DS.2021.77	Drawing Approval	13	31-Aug-16	14-Sep-16	31-Aug-16	14-Sep-16	0%	0	45																				
Ordering & Production of Concrete Shell Mock Up Material																													

Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	August 2016					September 2016					October 2016				November 2016				December 2016							
										31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04							
DS.2021.78	Coated Glass production	60	31-Mar-16	11-Jun-16	02-Mar-16 A	13-Sep-16	90%	-78	54	DS.2021.78, Coated Glass production, Coated Glass production																									
Terracotta																																			
DS.2021.88	Production & delivery of Terracotta to Precast Factory	12	30-Apr-16	17-May-16	24-Mar-16 A	22-Sep-16	90%	-106	13	DS.2021.88, Production & delivery of Terracotta to Precast Factory																									
DS.2021.90	Production of Precast Panel & Delivery	30	23-Sep-16	22-Oct-16	23-Sep-16	22-Oct-16	0%	0	18	DS.2021.90, Production of Precast Panel & Delivery																									
Installation																																			
DS.2021.94	Installation on Frame	8	24-Oct-16	01-Nov-16	24-Oct-16	01-Nov-16	0%	0	15	DS.2021.94, Installation on Frame																									
DS.2021.96	Glazing & Sealant Application	2	02-Nov-16	03-Nov-16	02-Nov-16	03-Nov-16	0%	0	15	DS.2021.96, Glazing & Sealant Application																									
DS.2021.97	Inspection & Approval of Visual Mock Up	10	03-Nov-16	15-Nov-16	03-Nov-16	15-Nov-16	0%	0	15	DS.2021.97, Inspection & Approval of Visual Mock Up																									
Hybrid Mock Up																																			
Glass Wall with T-Mullion,CW-02a,02b																																			
Ordering & Production of Hybrid Mock Up Mateial																																			
DS.2021.118	Production of Steel Frame and Alum Cladding	30	16-May-16	20-Jun-16	02-Mar-16 A	02-Sep-16	90%	-62	22	DS.2021.118, Production of Steel Frame and Alum Cladding, Production of Steel Frame and Alum Cladding																									
Installation of Mock Up Sample																																			
DS.2021.124	Installation of Steel Frame and Flashing	10	31-Aug-16	10-Sep-16	31-Aug-16	10-Sep-16	0%	0	22	DS.2021.124, Installation of Steel Frame and Flashing																									
DS.2021.126	Glazing	2	12-Sep-16	13-Sep-16	12-Sep-16	13-Sep-16	0%	0	22	DS.2021.126, Glazing																									
DS.2021.128	Application of Structural Sealant	2	13-Sep-16	15-Sep-16	13-Sep-16	15-Sep-16	0%	0	22	DS.2021.128, Application of Structural Sealant																									
DS.2021.98	Inspection & Approval of Visual Mock Up	10	19-Sep-16	30-Sep-16	19-Sep-16	30-Sep-16	0%	0	22	DS.2021.98, Inspection & Approval of Visual Mock Up																									
L3 Storefront,CW-08																																			
Shopdrawing Submission																																			
DS.2021.146	Approval of Visual Mock Up Drawing	13	15-Jun-16	30-Jun-16	11-May-16 A	03-Sep-16	50%	-54	114	DS.2021.146, Approval of Visual Mock Up Drawing, Approval of Visual Mock Up Drawing																									
Ordering & Production of Hybrid Mock Up Mateial																																			
DS.2021.152	Production of Steel Frame and Alum Cladding	36	05-Apr-16	19-May-16	04-Mar-16 A	15-Sep-16	70%	-100	99	DS.2021.152, Production of Steel Frame and Alum Cladding, Production of Steel Frame and Alum Cladding																									
Installation of Mock Up Sample																																			
DS.2021.158	Installation of Steel Frame and Flashing	6	17-Sep-16	23-Sep-16	17-Sep-16	23-Sep-16	0%	0	99	DS.2021.158, Installation of Steel Frame and Flashing																									
DS.2021.160	Install Glazing	2	23-Sep-16	26-Sep-16	23-Sep-16	26-Sep-16	0%	0	99	DS.2021.160, Install Glazing																									
DS.2021.162	Application of Structural Sealant	2	26-Sep-16	27-Sep-16	26-Sep-16	27-Sep-16	0%	0	99	DS.2021.162, Application of Structural Sealant																									
DS.2021.163	Inspection & Approval of Visual Mock Up	11	29-Sep-16	14-Oct-16	29-Sep-16	14-Oct-16	0%	0	99	DS.2021.163, Inspection & Approval of Visual Mock Up																									
Garden Galley Visual Mock Up,ce-03a,03c																																			
Visual Mock Up Drawing Submission																																			
DS.2021.174	Approval of Sample of Terracotta	4	23-Aug-16	26-Aug-16	23-Aug-16 A	26-Aug-16 A	100%	0		DS.2021.174, Approval of Sample of Terracotta, Approval of Sample of Terracotta																									
DS.2021.172	Approval on Shop Drawings	10	31-Aug-16	10-Sep-16	31-Aug-16*	10-Sep-16	0%	0	89	DS.2021.172, Approval on Shop Drawings																									
Terracotta																																			
DS.2021.176	Production of Terracotta	24	08-Sep-16	07-Oct-16	08-Sep-16	07-Oct-16	0%	0	89	DS.2021.176, Production of Terracotta																									
DS.2021.178	Delivery of Terracotta to Precast Factory	1	20-Oct-16	20-Oct-16	20-Oct-16	20-Oct-16	0%	0	89	DS.2021.178, Delivery of Terracotta to Precast Factory																									
Installation																																			
DS.2021.187	Delivery of ceramic precast mullion to site	2	21-Oct-16	22-Oct-16	21-Oct-16	22-Oct-16	0%	0	89	DS.2021.187, Delivery of ceramic precast mullion to site																									
DS.2021.188	Installation of Terracotta on Mock-up	6	25-Oct-16	31-Oct-16	25-Oct-16	31-Oct-16	0%	0	89	DS.2021.188, Installation of Terracotta on Mock-up																									
Production Mock Up																																			
Tower Precast Facade Panels w/ Percast Concrete , Terracotta, lighting & Curtain Wall																																			
Tower Facade - Ordering & Production of Material																																			
DS.2022.4	Sealant Ordering ( Typical two weeks time, tailor made need th	12	11-Oct-16	24-Oct-16	11-Oct-16*	24-Oct-16	0%	0	142	DS.2022.4, Sealant Ordering ( Typical two weeks time, tailor made need th																									
Tower Facade - Glass Production & Fabrication																																			
DS.2022.6	Coated Glass Production	48	07-Oct-16	02-Dec-16	07-Oct-16*	02-Dec-16	0%	0	84	DS.2022.6, Coated Glass Production																									
Tower Facade - Curtain Wall glazed panel production and Fabricatioin																																			

Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	August 2016					September 2016					October 2016				November 2016				December 2016
										31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04
	DS.2022.12	Die Making	21	13-Oct-16	05-Nov-16	13-Oct-16*	05-Nov-16	0%	0	96																		
	DS.2022.16	Aluminium Extrusion Production	12	09-Nov-16	22-Nov-16	09-Nov-16	22-Nov-16	0%	0	96																		
	DS.2022.14	PVF2 Paint Ordering	12	09-Nov-16	22-Nov-16	09-Nov-16	22-Nov-16	0%	0	96																		
	DS.2022.18	Application of PVF2 Coating	6	28-Nov-16	03-Dec-16	28-Nov-16	03-Dec-16	0%	0	96																		
Tower Facade - Terracotta																												
	DS.2022.22	Ordering of Terracotta	10	07-Oct-16	20-Oct-16	07-Oct-16	20-Oct-16	0%	0	110																		
	DS.2022.24	Die Making of Terracotta	45	20-Oct-16	12-Dec-16	20-Oct-16	12-Dec-16	0%	0	110																		
	DS.2022.26	Productionin & delivery of Terracotta Mockup Sample	45	03-Nov-16	28-Dec-16	03-Nov-16	28-Dec-16	0%	0	110																		
Tower Facade - Precast Concrete Facade																												
Tower Facade - Precast Facade Die Making																												
	DS.2022.28	Tower Facade Precast Concrete Mould Making	45	07-Oct-16	29-Nov-16	07-Oct-16	29-Nov-16	0%	0	88																		
Podium Precast Facade Panel w/ Percast Concrete , Terracotta & Curtain Wall																												
Podium Facade - Ordering & Production of Material																												
Podium Facade - Glass Production & Fabrication																												
	DS.2022.42	Sealant Ordering ( Typical two weeks time, tailor made need th	12	19-Nov-16	02-Dec-16	19-Nov-16*	02-Dec-16	0%	0	73																		
	DS.2022.44	Coated Glass Production	48	19-Nov-16	17-Jan-17	19-Nov-16	17-Jan-17	0%	0	25																		
Podium Facade - Curtain Wall glazed panel production and Fabricatioin																												
	DS.2022.48	Die Making	48	19-Nov-16	17-Jan-17	19-Nov-16	17-Jan-17	0%	0	20																		
	DS.2022.46	PVF2 Paint Ordering	12	19-Nov-16	02-Dec-16	19-Nov-16	02-Dec-16	0%	0	68																		
Podium Facade - Terracotta																												
	DS.2022.58	Ordering of Terracotta	10	13-Oct-16	24-Oct-16	13-Oct-16	24-Oct-16	0%	0	30																		
	DS.2022.60	Die Making of Terracotta	45	25-Oct-16	08-Dec-16	25-Oct-16	08-Dec-16	0%	0	35																		
Podium Facade - Precast Concrete Facade																												
Podium Facade - Percast Facade Die Making																												
	DS.2022.64	Percast Concrete Mould Making	45	19-Nov-16	02-Jan-17	19-Nov-16	02-Jan-17	0%	0	58																		
Kinked Glass Wall with T Mullion and reflective Glass at B1,CW-02b																												
Kinked Glass Wall with T Mullion - Ordering & Production of Material																												
Kinked Glass Wall with T Mullion - Glass Production & Fabrication																												
	DS.2022.78	Coated Glass Production	48	30-Sep-16	28-Nov-16	30-Sep-16	28-Nov-16	0%	0	27																		
	DS.2022.76	Sealant Ordering ( Typical two weeks time, tailor made need th	12	25-Oct-16	07-Nov-16	25-Oct-16*	07-Nov-16	0%	0	57																		
	DS.2022.80	Fabrication of Insulated Glass Panel	12	28-Nov-16	12-Dec-16	28-Nov-16	12-Dec-16	0%	0	27																		
Kinked Glass Wall with T Mullion - Curtain Wall glazed panel production and Fabricatioin																												
	DS.2022.86	Order of Paint	24	30-Sep-16	31-Oct-16	30-Sep-16	31-Oct-16	0%	0	58																		
	DS.2022.84	PVF2 Paint Ordering	12	30-Sep-16	17-Oct-16	30-Sep-16	17-Oct-16	0%	0	70																		
	DS.2022.82	Die Making	48	25-Oct-16	19-Dec-16	25-Oct-16	19-Dec-16	0%	0	3																		
	DS.2022.90	Fabrication of T Steel Mullions	17	31-Oct-16	18-Nov-16	31-Oct-16	18-Nov-16	0%	0	58																		
	DS.2022.93	Painting of Steel Mullion	6	19-Nov-16	25-Nov-16	19-Nov-16	25-Nov-16	0%	0	58																		
Glass Wall with Percast Concrete Mullion,CW-07																												
Glass Wall with PC Mullion - Ordering & Production of Material																												
Glass Production & Fabrication																												
	DS.2022.104	Sealant Ordering ( Typical two weeks time, tailor made need th	12	15-Nov-16	29-Nov-16	15-Nov-16*	29-Nov-16	0%	0	164																		
	DS.2022.106	Coated Glass Production	48	15-Nov-16	13-Jan-17	15-Nov-16*	13-Jan-17	0%	0	116																		
Glass Wall glazed panel production and Fabricatioin																												
	DS.2022.112	Die Making	48	15-Nov-16	13-Jan-17	15-Nov-16*	13-Jan-17	0%	0	111																		



[illegible]

Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	August 2016					September 2016					October 2016				November 2016				mber 2016
										31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	
DS.2026.26	Coated Glass Production	48	25-Oct-16	20-Dec-16	25-Oct-16	20-Dec-16	0%	0	37																			
Tower Facade - Curtain Wall glazed panel production and Fabricatioin																												
DS.2026.22	Die Making	48	07-Oct-16	02-Dec-16	07-Oct-16	02-Dec-16	0%	0	47																		DS.2026.22, Die Making	
DS.2026.24	PVF2 Paint Ordering	12	07-Oct-16	21-Oct-16	07-Oct-16*	21-Oct-16	0%	0	95																		DS.2026.24, PVF2 Paint Ordering	
Tower Facade - Terracotta																												
DS.2026.36	Ordering of Terracotta	11	07-Oct-16	18-Oct-16	07-Oct-16	18-Oct-16	0%	0	30																		DS.2026.36, Ordering of Terracotta	
DS.2026.38	Die Making of Terracotta	24	18-Oct-16	15-Nov-16	18-Oct-16	15-Nov-16	0%	0	26																		DS.2026.38, Die Making	
DS.2026.40	Productionioin & delivery of Terracotta Mockup Sample	24	15-Nov-16	13-Dec-16	15-Nov-16	13-Dec-16	0%	0	26																			
Tower Facade - Precast Concrete Facade																												
Tower Facade - Precast Facade Die Making																												
DS.2026.42	Percast Concrete Mould Making	96	31-Aug-16	24-Dec-16	31-Aug-16	24-Dec-16	0%	0	16																			
Tower Facade - Installation																												
DS.2026.50	Erection of Testing Chamber	32	03-Oct-16	09-Nov-16	03-Oct-16*	09-Nov-16	0%	0	93																		DS.2026.50, Erection of Testing Chamber	
DS.2026.52	Bracket Installation	8	10-Nov-16	18-Nov-16	10-Nov-16	18-Nov-16	0%	0	93																		DS.2026.52, Bracket Installation	
Podium Facade Wall Performance Testing																												
Podium Facade - Drawing Submission																												
DS.2026.58	1st PMU Drawing Submission	11	20-Sep-16	04-Oct-16	20-Sep-16	04-Oct-16	0%	0	90																		DS.2026.58, 1st PMU Drawing Submission	
DS.2026.60	1st PMU Drawing Comment	11	04-Oct-16	18-Oct-16	04-Oct-16	18-Oct-16	0%	0	90																		DS.2026.60, 1st PMU Drawing Comment	
DS.2026.62	2nd PMU Drawing Submission	11	18-Oct-16	31-Oct-16	18-Oct-16	31-Oct-16	0%	0	90																		DS.2026.62, 2nd PMU Drawing Submission	
DS.2026.64	Approval of Performance Mock Up Drawing	11	31-Oct-16	12-Nov-16	31-Oct-16	12-Nov-16	0%	0	98																		DS.2026.64, Approval of Performance Mock Up Drawing	
Podium Facade - Submission of Testing Proposal																												
DS.2026.66	1st Submission of Testing Proposal	11	12-Nov-16	25-Nov-16	12-Nov-16	25-Nov-16	0%	0	98																		DS.2026.66, 1st Submission of Testing Proposal	
DS.2026.68	1st comment	6	26-Nov-16	02-Dec-16	26-Nov-16	02-Dec-16	0%	0	98																		DS.2026.68, 1st comment	
Podium Facade - Ordering & Production of Material																												
DS.2026.74	Sealant Ordering ( Typical two weeks time, tailor made need th	12	19-Nov-16	02-Dec-16	19-Nov-16	02-Dec-16	0%	0	127																		DS.2026.74, Sealant Ordering	
Podium Facade - Glass Production & Fabrication																												
DS.2026.76	Coated Glass Producion	48	19-Nov-16	17-Jan-17	19-Nov-16	17-Jan-17	0%	0	115																			
Podium Facade - Curtain Wall glazed panel production and Fabricatioin																												
DS.2026.80	Die Making	48	19-Nov-16	17-Jan-17	19-Nov-16	17-Jan-17	0%	0	73																			
Podium Facade - Terracotta																												
DS.2026.90	Ordering of Terracotta	11	19-Nov-16	02-Dec-16	19-Nov-16	02-Dec-16	0%	0	74																		DS.2026.90, Ordering of Terracotta	
Podium Facade - Precast Concrete Facade																												
Podium Facade - Precast Facade Die Making																												
DS.2026.10	Percast Concrete Mould Making	96	19-Nov-16	17-Mar-17	19-Nov-16	17-Mar-17	0%	0	37																			
Kinked Glass Wall with T Mullion and Reflective Glass at B1,CW-02b																												
Kinked Glass Wall - Drawing Submission																												
DS.2026.122	1st Shop Drawing Submission	11	03-Oct-16	17-Oct-16	03-Oct-16*	17-Oct-16	0%	0	165																		DS.2026.122, 1st Shop Drawing Submission	
DS.2026.124	1st Shop Drawing Comment	11	17-Oct-16	29-Oct-16	17-Oct-16	29-Oct-16	0%	0	165																		DS.2026.124, 1st Shop Drawing Comment	
DS.2026.126	2nd Shop Drawing Submission	11	29-Oct-16	11-Nov-16	29-Oct-16	11-Nov-16	0%	0	165																		DS.2026.126, 2nd Shop Drawing Submission	
DS.2026.128	Approval of Performance Mock Up Drawing	11	11-Nov-16	24-Nov-16	11-Nov-16	24-Nov-16	0%	0	165																		DS.2026.128, Approval of Performance Mock Up Drawing	
Kinked Glass Wall - Submission of Testing Proposal																												
DS.2026.130	1st Submission of Testing Proposal	11	24-Nov-16	07-Dec-16	24-Nov-16	07-Dec-16	0%	0	165																		DS.2026.130, 1st Submission of Testing Proposal	
Kinked Glass Wall - Ordering & Production of Material																												
DS.2026.138	Sealant Ordering ( Typical two weeks time, tailor made need th	12	24-Nov-16	08-Dec-16	24-Nov-16	08-Dec-16	0%	0	186																		DS.2026.138, Sealant Ordering	

Activity ID		Activity Name		Orig. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start		Forecast / Actual Finish		% Compl.	Finish Variance	Current Float	August 2016					September 2016					October 2016					November 2016					December 2016			
														31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04					
Kinked Glass Wall - Glass Production & Fabrication																																					
DS.2026.140		Coated Glass Production		48	03-Oct-16	28-Nov-16	03-Oct-16*		28-Nov-16		0%	0	183	DS.2026.140, Coated Glass Production																							
DS.2026.142		Fabrication of Insulated Glass Panel		12	29-Nov-16	12-Dec-16	29-Nov-16		12-Dec-16		0%	0	183	DS.2026.142, Fabrication of Insulated Glass Panel																							
Kinked Glass Wall - Curtain Wall glazed panel production and Fabricatioin																																					
DS.2026.146		Die Making		48	30-Sep-16	28-Nov-16	30-Sep-16		28-Nov-16		0%	0	178	DS.2026.146, Die Making																							
DS.2026.144		PVF2 Paint Ordering		49	30-Sep-16	28-Nov-16	30-Sep-16		28-Nov-16		0%	0	190	DS.2026.144, PVF2 Paint Ordering																							
DS.2026.148		Aluminium Extrusion Production		12	28-Nov-16	12-Dec-16	28-Nov-16		12-Dec-16		0%	0	178	DS.2026.148, Aluminium Extrusion Production																							
Kinked Glass Wall - T Steel Mullion Production																																					
DS.2026.154		Order of Paint		24	30-Sep-16	31-Oct-16	30-Sep-16		31-Oct-16		0%	0	240	DS.2026.154, Order of Paint																							
DS.2026.156		Painting of Steel Mullion		4	31-Oct-16	04-Nov-16	31-Oct-16		04-Nov-16		0%	0	240	DS.2026.156, Painting of Steel Mullion																							
Kinked Glass Wall - Installation																																					
DS.2026.160		Installation on Mock Up		11	04-Nov-16	17-Nov-16	04-Nov-16		17-Nov-16		0%	0	240	DS.2026.160, Installation on Mock Up																							
Glass Wall with Ceramic Precast Mullions at ground Flr Main Entrance,CW-04																																					
Glass Wall with PC Mullions - Drawing Submission																																					
DS.2026.168		1st Shop Drawing Submission		11	23-Sep-16	07-Oct-16	23-Sep-16		07-Oct-16		0%	0	177	DS.2026.168, 1st Shop Drawing Submission																							
DS.2026.170		1st Shop Drawing Comment		11	07-Oct-16	21-Oct-16	07-Oct-16		21-Oct-16		0%	0	177	DS.2026.170, 1st Shop Drawing Comment																							
DS.2026.172		2nd Shop Drawing Submission		11	21-Oct-16	03-Nov-16	21-Oct-16		03-Nov-16		0%	0	177	DS.2026.172, 2nd Shop Drawing Submission																							
DS.2026.174		Approval of Performance Mock Up Drawing		11	03-Nov-16	16-Nov-16	03-Nov-16		16-Nov-16		0%	0	177	DS.2026.174, Approval of Performance Mock Up Drawing																							
Glass Wall with PC Mullions - Glass Production & Fabrication																																					
DS.2026.176		Coated Glass Producon		72	15-Nov-16	14-Feb-17	15-Nov-16		14-Feb-17		0%	0	106	DS.2026.176, Coated Glass Producon																							
Glass Wall with PC Mullions - Glazed Panel production and Fabricatioin																																					
DS.2026.180		Die Making		36	15-Nov-16	29-Dec-16	15-Nov-16		29-Dec-16		0%	0	113	DS.2026.180, Die Making																							
DS.2026.182		Aluminium Extrusion Production		24	29-Nov-16	29-Dec-16	29-Nov-16*		29-Dec-16		0%	0	113	DS.2026.182, Aluminium Extrusion Production																							
Glass Wall with PC Mullions - Precast Concrete Facade																																					
Glass Wall with PC Mullions - Precast Facade Die Making																																					
DS.2026.188		Percast Concrete Mould Making		24	15-Nov-16	13-Dec-16	15-Nov-16		13-Dec-16		0%	0	131	DS.2026.188, Percast Concrete Mould Making																							
Vertical Glass Wall at Skylight Gallery,CW-10																																					
Vertical Glass Wall @ Gallery - Drawing Submission																																					
DS.2026.204		1st Shop Drawing Submission		11	13-Oct-16	25-Oct-16	13-Oct-16		25-Oct-16		0%	0	81	DS.2026.204, 1st Shop Drawing Submission																							
DS.2026.206		1st Shop Drawing Comment		11	26-Oct-16	08-Nov-16	26-Oct-16		08-Nov-16		0%	0	81	DS.2026.206, 1st Shop Drawing Comment																							
DS.2026.208		2nd Shop Drawing Submission		11	09-Nov-16	22-Nov-16	09-Nov-16		22-Nov-16		0%	0	81	DS.2026.208, 2nd Shop Drawing Submission																							
DS.2026.210		Approval of Performance Mock Up Drawing		11	23-Nov-16	06-Dec-16	23-Nov-16		06-Dec-16		0%	0	81	DS.2026.210, Approval of Performance Mock Up Drawing																							
Vertical Glass Wall @ Gallery - Alum Frame																																					
DS.2026.212		Die Making		38	27-Sep-16	11-Nov-16	27-Sep-16*		11-Nov-16		0%	0	126	DS.2026.212, Die Making																							
3/F Plaza Skylight & Terrace,SK-01																																					
DS.2026.224		Glass Production & Fabrication		24	27-Sep-16	26-Oct-16	27-Sep-16		26-Oct-16		0%	0	251	DS.2026.224, Glass Production & Fabrication																							
3/F Plaza Skylight - Drawing Submission																																					
DS.2026.228		1st Shop Drawing Submission		11	27-Sep-16	12-Oct-16	27-Sep-16		12-Oct-16		0%	0	172	DS.2026.228, 1st Shop Drawing Submission																							
DS.2026.230		1st Shop Drawing Comment		11	12-Oct-16	25-Oct-16	12-Oct-16		25-Oct-16		0%	0	172	DS.2026.230, 1st Shop Drawing Comment																							
DS.2026.232		2nd Shop Drawing Submission		11	25-Oct-16	07-Nov-16	25-Oct-16		07-Nov-16		0%	0	172	DS.2026.232, 2nd Shop Drawing Submission																							
DS.2026.234		Approval of Performance Mock Up Drawing		11	07-Nov-16	19-Nov-16	07-Nov-16		19-Nov-16		0%	0	172	DS.2026.234, Approval of Performance Mock Up Drawing																							
3/F Plaza Skylight - Alum Frame																																					
DS.2026.236		Die Making		36	19-Nov-16	04-Jan-17	19-Nov-16		04-Jan-17		0%	0	172	DS.2026.236, Die Making																							
(By Permasteelisa) External Facade for CSF Bldg																																					



Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	August 2016					September 2016					October 2016				November 2016				mber 2016		
										31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27		04	
CSF Glass Wall (South Ele. 6/F-7/F,North Ele.6/F-8/F,South Ele. G/F )																														
CSF Glass Wall Shopdawing Submission & Approval																														
DS.2260.12	1st Shop Drawing Comment	11	12-Sep-16	24-Sep-16	12-Sep-16	24-Sep-16	0%	0	121																					
DS.2260.14	2nd Shop Drawing Submission	5	26-Sep-16	30-Sep-16	26-Sep-16	30-Sep-16	0%	0	121																					
DS.2260.16	2nd Shopdawing comments	11	03-Oct-16	17-Oct-16	03-Oct-16	17-Oct-16	0%	0	121																					
CSF Louvre - FAC-LV-03 (Additional Works)																														
DS.2260.18	1st Shop Drawing Submission	11	31-Aug-16	12-Sep-16	31-Aug-16	12-Sep-16	0%	0	9																					
DS.2260.20	1st Shop Drawing Comment	11	13-Sep-16	26-Sep-16	13-Sep-16	26-Sep-16	0%	0	119																					
DS.2260.21	2nd Shop Drawing Submission	6	27-Sep-16	04-Oct-16	27-Sep-16	04-Oct-16	0%	0	119																					
DS.2260.22	Shop Drawing Approval	11	05-Oct-16	19-Oct-16	05-Oct-16	19-Oct-16	0%	0	119																					
CSF Embed BD Submission & Approval																														
DS.2260.24	BD Drawing Preparation & 1st BD Submission to Consultants	11	31-Aug-16	13-Sep-16	31-Aug-16*	13-Sep-16	0%	0	32																					
DS.2260.26	BD Drawing submission 1st Comments	11	13-Sep-16	27-Sep-16	13-Sep-16	27-Sep-16	0%	0	32																					
DS.2260.28	BD Drawing Preparation & 2nd BD Submission to Consultants	11	27-Sep-16	12-Oct-16	27-Sep-16	12-Oct-16	0%	0	32																					
DS.2260.30	RSE Submission to BD	3	12-Oct-16	15-Oct-16	12-Oct-16	15-Oct-16	0%	0	32																					
DS.2260.32	BD Submission & Approval	48	15-Oct-16	10-Dec-16	15-Oct-16	10-Dec-16	0%	0	32																					
CSF Glass Wall BD Submission & Approval																														
DS.2260.38	BD Drawing Preparation & 1st BD Submission to Consultants	11	31-Aug-16	13-Sep-16	31-Aug-16	13-Sep-16	0%	0	9																					
DS.2260.40	BD Drawing submission 1st Comments	11	13-Sep-16	27-Sep-16	13-Sep-16	27-Sep-16	0%	0	9																					
DS.2260.42	BD Drawing Preparation & 2nd BD Submission to Consultants	11	27-Sep-16	12-Oct-16	27-Sep-16	12-Oct-16	0%	0	9																					
DS.2260.44	BD Drawing submission 2nd Comments	11	12-Oct-16	25-Oct-16	12-Oct-16	25-Oct-16	0%	0	9																					
DS.2260.46	BD Drawing Preparation & 3rd BD Submission to Consultants	11	25-Oct-16	07-Nov-16	25-Oct-16	07-Nov-16	0%	0	9																					
DS.2260.48	RSE Submission to BD	3	08-Nov-16	11-Nov-16	08-Nov-16	11-Nov-16	0%	0	9																					
DS.2260.50	BD Submission & Approval	48	11-Nov-16	10-Jan-17	11-Nov-16	10-Jan-17	0%	0	9																					
CSF Glass Wall Performance Testing																														
Drawing Submission																														
DS.2260.58	1st Shop Drawing Submission	11	25-Oct-16	07-Nov-16	25-Oct-16	07-Nov-16	0%	0	116																					
DS.2260.60	1st Shop Drawing Comment	11	08-Nov-16	21-Nov-16	08-Nov-16	21-Nov-16	0%	0	116																					
DS.2260.62	2nd Shop Drawing Submission	11	21-Nov-16	03-Dec-16	21-Nov-16	03-Dec-16	0%	0	116																					
Ordering & Production of Material																														
Glass Production & Fabrication																														
DS.2260.66	Coated Glass Production	48	19-Oct-16	14-Dec-16	19-Oct-16*	14-Dec-16	0%	0	119																					
Curtain Wall glazed panel production and Fabricatioin																														
DS.2260.70	Die Making	48	13-Sep-16	10-Nov-16	13-Sep-16*	10-Nov-16	0%	0	141																					
DS.2260.72	PVF2 Paint Ordering	49	13-Sep-16	11-Nov-16	13-Sep-16*	11-Nov-16	0%	0	157																					
DS.2260.74	Aluminium Extrusion Production	17	11-Nov-16	30-Nov-16	11-Nov-16	30-Nov-16	0%	0	141																					
Bulk Ordering & Production of Material																														
Curtain Wall glazed panel production and Fabricatioin																														
DS.2260.92	Die Making	48	01-Nov-16	28-Dec-16	01-Nov-16*	28-Dec-16	0%	0	145																					
DS.2260.94	PVF2 Paint Ordering	49	01-Nov-16	29-Dec-16	01-Nov-16	29-Dec-16	0%	0	161																					
Glass Production & Fabrication																														
DS.2260.102	Coated Glass Production	48	14-Nov-16	11-Jan-17	14-Nov-16*	11-Jan-17	0%	0	140																					
(Redland) Precast Facade for M+ Podium & CSF Bldg																														
(Redland) General Submission																														



























Activity ID		Activity Name		Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	August 2016					September 2016					October 2016				November 2016				December 2016							
												31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04							
<b>(Redland) Project Quality Plan</b>																																					
DS.3240	PQP - 2nd Submission and Approval	12	31-Aug-16	13-Sep-16	31-Aug-16	13-Sep-16	0%	0	49													<div><div></div></div> DS.3240, PQP - 2nd Submission and Approval															
DS.3250	PQP - Approval of Project Quality Plan	0		13-Sep-16		13-Sep-16	0%	0	49													<div><div></div></div> ♦ PQP - Approval of Project Quality Plan, PQP - Approval of Project Quality Plan															
<b>(Redland) Production Method Statement</b>																																					
DS.3290	PMS - 2nd Submission and Approval	12	31-Aug-16	13-Sep-16	31-Aug-16	13-Sep-16	0%	0	49													<div><div></div></div> DS.3290, PMS - 2nd Submission and Approval															
DS.3300	PMS - Approval of Production Method Statement	0		13-Sep-16		13-Sep-16	0%	0	49													<div><div></div></div> ♦ PMS - Approval of Production Method Statement, PMS - Approval of Production Method Statement															
<b>(Redland) Drawing Submission and Approval</b>																																					
DS.3340	2nd Submission and Approval	12	31-Aug-16	13-Sep-16	31-Aug-16	13-Sep-16	0%	0	49													<div><div></div></div> DS.3340, 2nd Submission and Approval															
DS.3350	Approval of Schematic Design Drawings	0		13-Sep-16		13-Sep-16	0%	0	49													<div><div></div></div> ♦ Approval of Schematic Design Drawings, Approval of Schematic Design Drawings															
<b>(Redland) BD Submission and Approval</b>																																					
<b>(Redland) BD Submission</b>																																					
DS.3420	BD Comments and review	36	31-Aug-16	14-Oct-16	31-Aug-16	14-Oct-16	0%	0	25													<div><div></div></div> DS.3420, BD Comments and review															
DS.3410	BD Submission	0	31-Aug-16		31-Aug-16		0%	0	25													<div><div></div></div> ♦ BD Submission, BD Submission, 31-Aug-16															
DS.3430	Approval of BD Submission	0		14-Oct-16		14-Oct-16	0%	0	25													<div><div></div></div> ♦ Approval of BD Submission, Approval of BD Submission															
<b>(Redland) Fixing Layout for ARUP's Onward Submission to BD</b>																																					
DS.3450	BD Comments and review	36	31-Aug-16	14-Oct-16	31-Aug-16	14-Oct-16	0%	0	25													<div><div></div></div> DS.3450, BD Comments and review															
DS.3440	BD Submission	0	31-Aug-16		31-Aug-16		0%	0	25													<div><div></div></div> ♦ BD Submission, BD Submission, 31-Aug-16															
DS.3460	Approval of BD Submission	0		14-Oct-16		14-Oct-16	0%	0	25													<div><div></div></div> ♦ Approval of BD Submission, Approval of BD Submission															
<b>(Redland) Shop Drawings</b>																																					
DS.3500	2nd Submission and Approval	12	15-Oct-16	28-Oct-16	15-Oct-16	28-Oct-16	0%	0	25													<div><div></div></div> DS.3500, 2nd Submission and Approval															
DS.3510	Approval of Shop Drawings	0		28-Oct-16		28-Oct-16	0%	0	25													<div><div></div></div> ♦ Approval of Shop Drawings, Approval of Shop Drawings															
<b>(Redland) Bulk Production, Fabrication and Delivery</b>																																					
DS.3520	Procurements of Materials	90	29-Oct-16	17-Feb-17	29-Oct-16	17-Feb-17	0%	0	25													<div><div></div></div>															
<b>Structural Steel Trusses</b>																																					
DS.1130	Steel Tuss - Procurement, Fabrication & Delivery	188	14-Jun-16	02-Mar-17	29-Jan-16 A	24-Oct-16	65%	93	589													<div><div></div></div>															
MS.1000	Factory Pre-Inspection / Major truss delivery subject to site condition	0	31-Aug-16		29-Aug-16 A		100%	2														<div><div></div></div> ♦ Factory Pre-Inspection / Major truss delivery subject to site condition, Factory Pre-Inspection															
<b>Design, Shop Dwgs, Materials, Method Statement &amp; Welding)</b>																																					
DS.1020	Steel Tuss - Incorporate Comments & Resubmit	30	30-Dec-15	28-Jan-16	09-Nov-15 A	15-Sep-16	95%	-231	862													<div><div></div></div> DS.1020, Steel Tuss - Incorporate Comments & Resubmit, Steel Tuss															
DS.1030	Steel Tuss - Architect's Comment and Approval	75	29-Feb-16	13-May-16	03-Dec-15 A	30-Sep-16	95%	-140	847													<div><div></div></div> DS.1030, Steel Tuss - Architect's Comment and Approval															
<b>Method Statement for Erection</b>																																					
DS.1030.30e	3rd Submission & Approval of Method statement for Erection of Trusses	14	15-Aug-16	28-Aug-16	15-Aug-16 A	14-Sep-16	90%	-17	8													<div><div></div></div> DS.1030.30e, 3rd Submission & Approval of Method statement for Erection of Trusses															
<b>Shop Drawings</b>																																					
DS.1030.41	Shop Drawing submission and approval of Steelwork for Shear I	117	21-Dec-15	15-Apr-16	21-Dec-15 A	24-Sep-16	75%	-162	25													<div><div></div></div> DS.1030.41, Shop Drawing submission and approval of Steelwork for Shear I															
<b>Statutory Approval Status e.g. (BD &amp; MTRC Approval)-1</b>																																					
DS.7060b10	MTRC Review and Endorsement for ARUP to submit to BD	30	25-May-16	24-Jun-16	12-May-16 A	10-Sep-16	90%	-78	-11													<div><div></div></div> DS.7060b10, MTRC Review and Endorsement for ARUP to submit to BD															
DS.7060b11	BD issue endorsement to ARUP	14	11-Sep-16	24-Sep-16	11-Sep-16	24-Sep-16	0%	0	-11													<div><div></div></div> DS.7060b11, BD issue endorsement to ARUP															
<b>Materials Procurements</b>																																					
DS.1040	Steel Tuss - Procurement, Fabrication & Delivery	150	23-May-16	19-Oct-16	01-Oct-15 A	24-Oct-16	70%	-5	-2													<div><div></div></div> DS.1040, Steel Tuss - Procurement, Fabrication & Delivery															
<b>Fabrication &amp; Delivery To Site</b>																																					
DS.1050	Steel Tuss - First Batch Arrival on Site (Contract Requirement -	0	22-Sep-16		22-Sep-16		0%	0	-2													<div><div></div></div> ♦ Steel Tuss - First Batch Arrival on Site (Contract Requirement -															
<b>Temporary Support System for Trusses - Proprietary &amp; Non Proprietary System</b>																																					
DS.1040.68	Fabrication & Delivery of non-proprietary system	50	30-Jun-16	18-Aug-16	11-Jun-16 A	16-Sep-16	20%	-29	6													<div><div></div></div> DS.1040.68, Fabrication & Delivery of non-proprietary system, Fa															
<b>Hanger Column</b>																																					
DS.1040.85	Fabrication of Hanger Column Suspended from RC	43	10-Sep-16	22-Oct-16	10-Sep-16	22-Oct-16	0%	0	25													<div><div></div></div> DS.1040.85, Fabrication of Hanger Column Suspended from RC															

Activity ID		Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	August 2016					September 2016					October 2016				November 2016				December 2016
											31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04
DS.1040.80		Fabrication of Hanger Column Suspended from mega Truss	43	10-Sep-16	22-Oct-16	10-Sep-16	22-Oct-16	0%	0	68																			
DS.1040.86		Delivery of hanger column	0	23-Oct-16		23-Oct-16		0%	0	25																			
Composite Column																													
DS.1040.91		Composite Column Fabrication	34	02-Jan-16	04-Feb-16	02-Jan-16 A	13-Sep-16	95%	-222	6																			
Steel Truss Support Fabrication																													
DS.1056		Steel Truss Support Fabrication for Truss 3 (*C85 & C86)	21	25-Aug-16	14-Sep-16	19-Aug-16 A	14-Sep-16	53%	0	39																			
DS.1090		Steel Truss Support Fabrication for Truss 4 (*C94 & *C96)	21	15-Sep-16	05-Oct-16	19-Aug-16 A	05-Oct-16	30%	0	49																			
Steel Truss Support Delivery to Site																													
DS.1130.10		Steel Truss Support for Truss # 5 (*C25)	0	06-Sep-16		06-Sep-16		0%	0	79																			
DS.1050.10		Steel Truss Support @ East Core Wall for Trusses # 1, 2 & 5	0	08-Sep-16		08-Sep-16		0%	0	11																			
DS.1055.10		Steel Truss Support for Truss # 1 & 2(Column 68 & Column 71)	0	24-Sep-16		24-Sep-16		0%	0	6																			
DS.1090.10		Steel Truss Support for Truss # 3 (*C85 & C86)	0	16-Oct-16		16-Oct-16		0%	0	39																			
DS.1110.10		Steel Truss Support for Truss # 4 (*C94 & *C96)	0	16-Oct-16		16-Oct-16		0%	0	39																			
Steel Truss Members Fabrication																													
DS.1060.1		Steel Truss Fabrication for Truss # 1	69	30-Apr-16	07-Jul-16	23-Apr-16 A	11-Sep-16	90%	-66	3																			
DS.1120		Steel Truss Fabrication for Truss # 5	69	30-Apr-16	07-Jul-16	23-Apr-16 A	02-Oct-16	76%	-87	-1																			
DS.1070		Steel Truss Fabrication for Truss # 2	69	01-May-16	08-Jul-16	23-Apr-16 A	26-Sep-16	87%	-80	9																			
DS.1080		Steel Truss Fabrication for Truss # 3	69	05-May-16	12-Jul-16	23-Apr-16 A	15-Oct-16	52%	-95	-1																			
DS.1100		Steel Truss Fabrication for Truss # 4	69	13-May-16	20-Jul-16	09-May-16 A	15-Oct-16	12%	-87	19																			
Steel Truss Members Delivery to Site																													
DS.1070.10		Steel Truss Members for Truss # 1	0	12-Sep-16		12-Sep-16		0%	0	3																			
DS.1080.10		Steel Truss Members for Truss # 2	0	27-Sep-16		27-Sep-16		0%	0	9																			
DS.1140.10		Steel Truss Members for Truss # 5	0	03-Oct-16		03-Oct-16		0%	0	-1																			
DS.1100.10		Steel Truss Members for Truss # 3	0	21-Oct-16		21-Oct-16		0%	0	33																			
DS.1120.10		Steel Truss Members for Truss # 4	0	04-Nov-16		04-Nov-16		0%	0	19																			
Building Services																													
MVAC																													
DS.3070		MVAC - Shop Drawings, Materials & Method Statements Submi	120	01-Dec-15	29-Mar-16	01-Dec-15 A	17-Sep-16	38%	-171	27																			
DS.3080		MVAC - CA Review & Comments	30	23-Aug-16	21-Sep-16	01-Apr-16 A	24-Sep-16	61%	-3	27																			
DS.3090		MVAC - Incorporate Comments & Resubmit	30	15-Sep-16	14-Oct-16	15-Apr-16 A	30-Sep-16	61%	14	27																			
DS.3110		MVAC - Procurement and Delivery	180	07-Oct-16	04-Apr-17	07-Oct-16	04-Apr-17	0%	0	27																			
DS.3100		MVAC - CA Review & Approval	30	13-Oct-16	11-Nov-16	02-May-16 A	06-Oct-16	39%	36	27																			
Electrical and ELV Systems																													
DS.4120		Elect & ELV Systems - Shop Drawings and Materials Submissio	120	29-Feb-16	27-Jun-16	01-Dec-15 A	16-Sep-16	35%	-81	60																			
DS.4130		Elect & ELV Systems - CA Review & Comments	30	01-Aug-16	30-Aug-16	01-Apr-16 A	05-Sep-16	75%	-6	60																			
DS.4140		Elect & ELV Systems - Incorporate Comments & Resubmit	30	31-Aug-16	29-Sep-16	15-Apr-16 A	19-Sep-16	75%	10	60																			
DS.4150		Elect & ELV Systems - CA Review & Approval	30	30-Sep-16	29-Oct-16	16-May-16 A	03-Oct-16	45%	26	60																			
DS.4160		Elect & ELV Systems - Procurement and Delivery	150	04-Oct-16	02-Mar-17	04-Oct-16	02-Mar-17	0%	0	60																			
Fire Services																													
DS.4010		FS - Shop Drawings and Materials Submission and Approval	120	01-Dec-15	29-Mar-16	01-Dec-15 A	12-Sep-16	57%	-167	63																			
DS.4020		FS - CA Review & Comments	30	01-Jun-16	30-Jun-16	15-Apr-16 A	20-Sep-16	58%	-82	61																			
DS.4030		FS - Incorporate Comments & Resubmit	30	01-Jul-16	30-Jul-16	22-Apr-16 A	26-Sep-16	34%	-58	61																			
DS.4040		FS - CA Review & Approval	30	31-Jul-16	29-Aug-16	16-May-16 A	02-Oct-16	25%	-34	61																			
DS.4050		FS - Procurement and Delivery	150	03-Oct-16	01-Mar-17	03-Oct-16	01-Mar-17	0%	0	61																			



Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	August 2016					September 2016					October 2016				November 2016				December 2016	
										31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04	
Plumbing and Drainage																													
DS.3010	Plumbing & Drainage - Shop Drawings, Materials & Method Stat	90	30-Dec-15	28-Mar-16	30-Dec-15 A	16-Sep-16	47%	-172	45	DS.3010, Plumbing & Drainage - Shop Drawings, Materials & Method Stat																			
DS.3020	Plumbing & Drainage - CA Review & Comments	30	01-Aug-16	30-Aug-16	01-Apr-16 A	20-Sep-16	40%	-21	45	DS.3020, Plumbing & Drainage - CA Review & Comments, Plumbing & Drainage																			
DS.3030	Plumbing & Drainage - Incorporate Comments & Resubmit	30	31-Aug-16	29-Sep-16	14-Apr-16 A	04-Oct-16	83%	-5	45	DS.3030, Plumbing & Drainage - Incorporate Comments & Resubmit, Plumbing & Drainage																			
DS.3040	Plumbing & Drainage - CA Review & Approval	30	30-Sep-16	29-Oct-16	02-May-16 A	18-Oct-16	44%	11	45	DS.3040, Plumbing & Drainage - CA Review & Approval, Plumbing & Drainage																			
DS.3050	Plumbing & Drainage - Procurement and Delivery	150	19-Oct-16	17-Mar-17	19-Oct-16	17-Mar-17	0%	0	45	DS.3050, Plumbing & Drainage - Procurement and Delivery, Plumbing & Drainage																			
Mechanical and Lifting Platform																													
DS.5210	Lifting Platform - Shop Drawings, Materials & Method Statemen	90	31-May-16	28-Aug-16	01-Dec-15 A	30-Sep-16	30%	-33	457	DS.5210, Lifting Platform - Shop Drawings, Materials & Method Statemen																			
DS.5220	Lifting Platform - CA Review & Comments	30	01-Oct-16	30-Oct-16	01-Oct-16	30-Oct-16	0%	0	457	DS.5220, Lifting Platform - CA Review & Comments, Lifting Platform																			
DS.5230	Lifting Platform - Incorporate Comments & Resubmit	30	31-Oct-16	29-Nov-16	31-Oct-16	29-Nov-16	0%	0	457	DS.5230, Lifting Platform - Incorporate Comments & Resubmit, Lifting Platform																			
Lifts and Escalator																													
DS.5110	Lift & Escalator - Shop Drawings, Materials & Method Statemen	90	01-Dec-15	28-Feb-16	01-Dec-15 A	30-Sep-16	40%	-215	44	DS.5110, Lift & Escalator - Shop Drawings, Materials & Method Statemen																			
DS.5120	Lift & Escalator - CA Review & Comments	30	01-Aug-16	30-Aug-16	15-Apr-16 A	26-Sep-16	60%	-27	44	DS.5120, Lift & Escalator - CA Review & Comments, Lift & Escalator																			
DS.5130	Lift & Escalator - Incorporate Comments & Resubmit	30	31-Aug-16	29-Sep-16	30-Apr-16 A	10-Oct-16	50%	-11	44	DS.5130, Lift & Escalator - Incorporate Comments & Resubmit, Lift & Escalator																			
DS.5140	Lift & Escalator- CA Review & Approval	30	30-Sep-16	29-Oct-16	16-May-16 A	24-Oct-16	40%	5	44	DS.5140, Lift & Escalator- CA Review & Approval, Lift & Escalator																			
DS.5150	Lift & Escalator - Procurement and Delivery	300	25-Oct-16	20-Aug-17	25-Oct-16	20-Aug-17	0%	0	44	DS.5150, Lift & Escalator - Procurement and Delivery, Lift & Escalator																			
Art Lift (LT-11 & LT-13)																													
DS.5020	Art Lift - Shop Drawings, Materials & Method Statements Subm	90	01-Dec-15	28-Feb-16	01-Dec-15 A	19-Sep-16	50%	-204	39	DS.5020, Art Lift - Shop Drawings, Materials & Method Statements Subm																			
DS.5025	Art Lift - CA Review & Comments	30	01-Aug-16	30-Aug-16	15-Apr-16 A	26-Sep-16	50%	-27	39	DS.5025, Art Lift - CA Review & Comments, Art Lift - CA Review																			
DS.5030	Art Lift - Incorporate Comments & Resubmit	54	27-Sep-16	19-Nov-16	27-Sep-16	19-Nov-16	0%	0	39	DS.5030, Art Lift - Incorporate Comments & Resubmit, Art Lift																			
DS.5040	Art Lift - CA Review & Approval	30	20-Nov-16	19-Dec-16	20-Nov-16	19-Dec-16	0%	0	39	DS.5040, Art Lift - CA Review & Approval, Art Lift																			
ABWF and Fitout																													
Ceramic Tile																													
DS.6010	Ceramic Tile - Shop Drawings, Materials Sample Submission	90	30-Nov-15	27-Feb-16	30-Nov-15 A	08-Sep-16	90%	-194	131	DS.6010, Ceramic Tile - Shop Drawings, Materials Sample Submission, Ceramic Tile																			
DS.6020	Ceramic Tile - CA Review & Comments	30	09-Sep-16	08-Oct-16	09-Sep-16	08-Oct-16	0%	0	131	DS.6020, Ceramic Tile - CA Review & Comments, Ceramic Tile																			
DS.6030	Ceramic Tile - Incorporate Comments & Resubmit	30	09-Oct-16	07-Nov-16	09-Oct-16	07-Nov-16	0%	0	131	DS.6030, Ceramic Tile - Incorporate Comments & Resubmit, Ceramic Tile																			
DS.6040	Ceramic Tile - CA Review & Approval	30	08-Nov-16	07-Dec-16	08-Nov-16	07-Dec-16	0%	0	131	DS.6040, Ceramic Tile - CA Review & Approval, Ceramic Tile																			
Soft and Hard Landscaping																													
DS.7010	Landscaping - Shop Drawings, Materials & Method Statements	90	31-Aug-16	28-Nov-16	31-Aug-16	28-Nov-16	0%	0	147	DS.7010, Landscaping - Shop Drawings, Materials & Method Statements, Landscaping																			
DS.7000	Landscaping - Award Specialist Subcontractor	0	31-Aug-16		31-Aug-16		0%	0	147	DS.7000, Landscaping - Award Specialist Subcontractor, Landscaping - Award Specialist Subcontractor																			
DS.7020	Landscaping - CA Review & Comments	30	29-Nov-16	28-Dec-16	29-Nov-16	28-Dec-16	0%	0	147	DS.7020, Landscaping - CA Review & Comments, Landscaping																			
Design Detailing / Buildability Co-ordination																													
Spatial Coordination for BIM / CSD / CBWD																													
Basement																													
B00.0010	Preparation and submission for BIM / CSD / CBWD at B1/F (Tear	60	01-Oct-15	29-Nov-15	01-Oct-15 A	14-Sep-16	75%	-290	18	B00.0010, Preparation and submission for BIM / CSD / CBWD at B1/F (Tear																			
B00.0030	Review, resubmission and approval for BIM / CSD / CBWD at B1	30	30-Nov-15	29-Dec-15	30-Nov-15 A	28-Sep-16	20%	-274	18	B00.0030, Review, resubmission and approval for BIM / CSD / CBWD at B1																			
M+ Podium																													
B00.0040	Preparation and submission for BIM / CSD / CBWD at G/F (Tear	60	30-Nov-15	28-Jan-16	30-Nov-15 A	29-Sep-16	50%	-245	8	B00.0040, Preparation and submission for BIM / CSD / CBWD at G/F (Tear																			
B00.0060	Review, resubmission and approval for BIM / CSD / CBWD at G,	30	31-Aug-16	29-Sep-16	31-Aug-16	29-Sep-16	0%	0	16	B00.0060, Review, resubmission and approval for BIM / CSD / CBWD at G,																			
B00.0050	Preparation and submission for BIM / CSD / CBWD at 1/F (Tear	60	31-Aug-16	29-Oct-16	31-Aug-16	29-Oct-16	0%	0	19	B00.0050, Preparation and submission for BIM / CSD / CBWD at 1/F (Tear																			
B00.0080	Preparation and submission for BIM / CSD / CBWD at 1M/F (Tear	60	31-Aug-16	29-Oct-16	31-Aug-16	29-Oct-16	0%	0	8	B00.0080, Preparation and submission for BIM / CSD / CBWD at 1M/F (Tear																			
B00.0120	Preparation and submission for BIM / CSD / CBWD at 3/F (Tear	60	31-Aug-16	29-Oct-16	31-Aug-16	29-Oct-16	0%	0	19	B00.0120, Preparation and submission for BIM / CSD / CBWD at 3/F (Tear																			
B00.0090	Preparation and submission for BIM / CSD / CBWD at 2/F (Tear	60	12-Sep-16	10-Nov-16	12-Sep-16	10-Nov-16	0%	0	19	B00.0090, Preparation and submission for BIM / CSD / CBWD at 2/F (Tear																			
B00.0070	Review, resubmission and approval for BIM / CSD / CBWD at 1/	30	29-Sep-16	28-Oct-16	29-Sep-16	28-Oct-16	0%	0	18	B00.0070, Review, resubmission and approval for BIM / CSD / CBWD at 1/																			

[illegible]

Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	August 2016					September 2016					October 2016				November 2016				December 2016		
										31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04		
1	A00.3805	Hybrid Mock Up - Inspection and Approval of Visual Mock-up	14	31-Aug-16	15-Sep-16	31-Aug-16	15-Sep-16	0%	0	140																				
	<b>VMU External Works</b>																													
	<b>VMU MEP - FS Pipeworks</b>																													
	A00.3845	Hybrid Mock Up - Install FS Water Pipeworks & PVC ducts	6	17-Aug-16	23-Aug-16	17-Aug-16 A	23-Aug-16 A	100%	0																					
	A00.3855	Hybrid Mock Up - Lay Cabling / Wiring and Termination	4	24-Aug-16	27-Aug-16	24-Aug-16 A	27-Aug-16 A	100%	0																					
	<b>VMU MEP - Electrical Works</b>																													
	A00.3865	Hybrid Mock Up - Install Pipe ducts From Hybrid Mock-Up to Exi	6	15-Aug-16	20-Aug-16	15-Aug-16 A	20-Aug-16 A	100%	0																					
	A00.3875	Hybrid Mock Up - Lay Cabling & Termination From Hybrid Mock-	10	22-Aug-16	01-Sep-16	22-Aug-16 A	01-Sep-16 A	100%	0																					
	<b>VMU Step 2.2 - Concrete Stair</b>																													
	<b>VMU MEP Building Service Works</b>																													
	A00.3480	Concrete Stair - Electrical Works for LED Lighting on Handrail &	8	17-Jun-16	25-Jun-16	02-May-16 A	08-Sep-16	90%	-62	140																				
	<b>VMU MEP Testing and Commissioning</b>																													
	A00.3485	VMU - Building Services Testing and Commissioning	6	03-Oct-16	08-Oct-16	03-Oct-16	08-Oct-16	0%	0	122																				
	<b>VMU Statutory Submission &amp; Inspection</b>																													
	<b>VMU WSD (FS Pipeworks)</b>																													
	A00.3880	VMU - Submit Form WW046 (Part 1 & 2) to WSD (Subject to M	90	30-Apr-16	28-Jul-16	12-Jan-16 A	09-Sep-16	86%	-43	152																				
	A00.3890	VMU - Submit Form WW046 (Part 3) to WSD (by MJV)	6	10-Sep-16	15-Sep-16	10-Sep-16	15-Sep-16	0%	0	152																				
	A00.3900	VMU - Submit Form WW046 (Part 4) to WSD	6	16-Sep-16	21-Sep-16	16-Sep-16	21-Sep-16	0%	0	152																				
	A00.3910	VMU - Inspection and Approval by WSD	1	28-Sep-16	28-Sep-16	28-Sep-16	28-Sep-16	0%	0	152																				
	A00.3920	VMU - Tie-In Connection to Existing Dog House	2	29-Sep-16	30-Sep-16	29-Sep-16	30-Sep-16	0%	0	122																				
	<b>VMU EMSD (Electrical)</b>																													
	A00.3930	VMU - Prepare & Submit Form WR1 to EMSD (For records only)	6	11-Oct-16	17-Oct-16	11-Oct-16	17-Oct-16	0%	0	126																				
	<b>VMU FSD (Fire Service)</b>																													
	A00.3490	VMU - Form 314 & 501 Submission	0	09-Oct-16		09-Oct-16		0%	0	151																				
	A00.3500	VMU - FSD's Inspection & Fire Certificate Issuance	12	09-Oct-16	20-Oct-16	09-Oct-16	20-Oct-16	0%	0	151																				
<b>VMU BD (OP)</b>																														
A00.3510	VMU - Submission of BA14	0	21-Oct-16		21-Oct-16		0%	0	151																					
A00.3520	VMU - BD Inspection	12	21-Oct-16	01-Nov-16	21-Oct-16	01-Nov-16	0%	0	151																					
A00.3530	VMU - M+ OP	0		01-Nov-16		01-Nov-16	0%	0	151																					
<b>Last Date for Exercising Provisional Sum &amp; Optional Items (Refer Annex B to Preamble) (To be revised</b>																														
<b>Conservation &amp; Storage Facility (CSF)</b>																														
<b>Storage - Fitting-out Works</b>																														
PA1.4	Photo studio (2/F) - x-ray protection enhancement	0		29-Sep-16		29-Sep-16	0%	0	848																					
<b>Conseration Laboratory - Furniture and Fixtures</b>																														
PA6.5	Fixed furniture in pantry	0		29-Sep-16		29-Sep-16	0%	0	848																					
<b>Conseration Laboratory - Laboratory Equipment</b>																														
PA7.1	Exhaust trucks-overhead mounted fume extraction arms	0		29-Sep-16		29-Sep-16	0%	0	848																					
PA7.2	Fume hood cabinet	0		29-Sep-16		29-Sep-16	0%	0	848																					
PA7.3	Exhaust wall (size 5m (L) x 3m (H)	0		29-Sep-16		29-Sep-16	0%	0	848																					
PA7.5	Wet shower area free standing enclosure	0		29-Sep-16		29-Sep-16	0%	0	848																					
PA7.7	Stainless steel laboratory sink	0		29-Sep-16		29-Sep-16	0%	0	848																					
<b>Museum</b>																														
<b>Juke Box Installation</b>																														
PE3.2	Equipment system and machinery for "Juke Box" installation	0		29-Sep-16		29-Sep-16	0%	0	848																					



Activity ID		Activity Name	Orig. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	August 2016					September 2016					October 2016					November 2016					December 2016
											31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04		
Items Related to Museum Operations																															
PE4.6		People counting system - module enhancement to CCTV system	0		29-Sep-16		29-Sep-16	0%	0	848	People counting system - module enhancement to CCTV system																				
Back of House including Museum Workshop and Art Handling																															
Workshop																															
PH4.3		Exhaust wall	0		29-Sep-16		29-Sep-16	0%	0	848	Exhaust wall, Exhaust wall,																				
L1 and B1 Museum Shop including Espresso Bar																															
Fitting-out Works																															
PJ2.2		Architectural lightings	0		29-Sep-16		29-Sep-16	0%	0	848	Architectural lightings, Architectural lightings,																				
PJ2.3		Security shutter	0		29-Sep-16		29-Sep-16	0%	0	848	Security shutter, Security shutter,																				
Signage																															
PM2		All non-digital way-finding signage	0		29-Sep-16		29-Sep-16	0%	0	848	All non-digital way-finding signage, All non-digital way-finding signage,																				
PM3		Digital signage at information counters	0		29-Sep-16		29-Sep-16	0%	0	848	Digital signage at information counters, Digital signage at information counters,																				
External Works / Hard & Soft Landscape																															
PN2		Elements cooling main - ventilation intake shaft / maintenance	0	31-Aug-16		31-Aug-16		0%	0	878	Elements cooling main - ventilation intake shaft / maintenance access modification, Elements cooling main - ventilation intake shaft / maintenance access modification,																				
PN4		EMSD compliant design for canopy extension to G/F to L3 canopy	0		31-Aug-16		31-Aug-16	0%	0	878	EMSD compliant design for canopy extension to G/F to L3 canopy escalator, EMSD compliant design for canopy extension to G/F to L3 canopy escalator,																				
MEP-General Issues																															
PO6		Addition of 1 no. 1250TR chiller installation at M+ DCS plantroom	0		24-Oct-16		24-Oct-16	0%	0	823	Addition of 1 no. 1250TR chiller installation at M+ DCS plantroom																				
Other Provisional Sums / Options for M+ Main Works Contract																															
PP2.2		Interface car park - ELS, Architectural and BS works	0		31-Aug-16		31-Aug-16	0%	0	723	Interface car park - ELS, Architectural and BS works, Interface car park - ELS, Architectural and BS works,																				
PP3.2		Sewage pumping station (SPS) - ELS, foundation, signage, builder's works, etc	0		31-Aug-16		31-Aug-16	0%	0	878	Sewage pumping station (SPS) - ELS, foundation, signage, builder's works, etc																				
PP4		Sea water pump cell - basic Building Services provisions	0		31-Aug-16		31-Aug-16	0%	0	878	Sea water pump cell - basic Building Services provisions, Sea water pump cell - basic Building Services provisions,																				
PP5		BWIC / basic Building Services provisions for CLP transformer rooms	0		31-Aug-16		31-Aug-16	0%	0	878	BWIC / basic Building Services provisions for CLP transformer rooms, BWIC / basic Building Services provisions for CLP transformer rooms,																				
PP6		CA/RSS M+PSO - Complete office accommodation and supporting facilities	0		31-Aug-16		31-Aug-16	0%	0	878	CA/RSS M+PSO - Complete office accommodation and supporting facilities, CA/RSS M+PSO - Complete office accommodation and supporting facilities,																				
PP7		Contractor's proposed of SOM and IPS	0		31-Aug-16		31-Aug-16	0%	0	878	Contractor's proposed of SOM and IPS, Contractor's proposed of SOM and IPS,																				
Preliminaries / Construction																															
Plant & Equipment																															
A00.2000		Erection of Tower Crane No. 2 and Testing - Ready for Operation	15	15-Aug-16	05-Sep-16	02-Aug-16 A	20-Aug-16 A	100%	11		A00.2000, Erection of Tower Crane No. 2 and Testing - Ready for Operation																				
A00.2100		Erection of Tower Crane No. 3 and Testing - Ready for Operation	6	15-Aug-16	22-Aug-16	03-Aug-16 A	10-Aug-16 A	100%	9		A00.2100, Erection of Tower Crane No. 3 and Testing - Ready for Operation, Erection of Tower Crane No. 3 and Testing - Ready for Operation,																				
Provision for Tower Crane																															
Tower Crane 2																															
A00.2015		Tower Crane 2 - Erection of Equipment	14	02-Sep-16	22-Sep-16	02-Aug-16 A	17-Aug-16 A	100%	24		A00.2015, Tower Crane 2 - Erection of Equipment, Tower Crane 2 - Erection of Equipment,																				
A00.2025		Tower Crane 2 - Testing & Commissioning	2	23-Sep-16	24-Sep-16	18-Aug-16 A	19-Aug-16 A	100%	25		A00.2025, Tower Crane 2 - Testing & Commissioning, Tower Crane 2 - Testing & Commissioning,																				
A00.2035		Tower Crane 2 - Commence Operation	0		24-Sep-16		20-Aug-16 A	100%	24		Tower Crane 2 - Commence Operation, Tower Crane 2 - Commence Operation,																				
Tower Crane 3																															
A00.2125		Tower Crane 3 - Erection of Equipment	5	02-Sep-16	08-Sep-16	03-Aug-16 A	06-Aug-16 A	100%	23		A00.2125, Tower Crane 3 - Erection of Equipment, Tower Crane 3 - Erection of Equipment,																				
A00.2135		Tower Crane 3 - Testing & Commissioning	1	09-Sep-16	09-Sep-16	08-Aug-16 A	09-Aug-16 A	100%	22		A00.2135, Tower Crane 3 - Testing & Commissioning, Tower Crane 3 - Testing & Commissioning,																				
A00.2145		Tower Crane 3 - Commence operation	0		10-Sep-16		10-Aug-16 A	100%	22		Tower Crane 3 - Commence operation, Tower Crane 3 - Commence operation,																				
Excavation & ELS																															
BD Milestones & BD Stages LOE																															
Portion M01																															
B10.3390		BD Stage 4 - Construct B2 slab for A5, B5 & Site formation for A5	0	27-Apr-16	27-Apr-16	14-Jul-16 A	29-Oct-16	50%	-120	55	BD Stage 4 - Construct B2 slab for A5, B5 & Site formation for A5																				
B10.3400		BD Stage 5 - Construct B2 slab for A6, A7, A8, B6 & Site formation for A6	0	28-Apr-16	28-Apr-16	28-Apr-16 A	09-Sep-16	90%	-87	40	BD Stage 5 - Construct B2 slab for A6, A7, A8, B6 & Site formation for A6																				
B10.3420		BD Stage 7 - Construct B2 slab for A9, A10, A11, A12, B7, B8, B9	20	02-Sep-16	30-Sep-16	02-Sep-16	30-Sep-16	0%	0	46	BD Stage 7 - Construct B2 slab for A9, A10, A11, A12, B7, B8, B9																				

Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	August 2016					September 2016					October 2016				November 2016				December 2016							
										31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04							
AEL North																																			
Portion A6, A7, A10, A11																																			
Portion A10-a																																			
B10.2190	AEL North - ELS Stage 5 Portion A10a - 2nd layer struts	9	02-Sep-16	13-Sep-16	01-Aug-16 A	12-Aug-16 A	100%	23		B10.2190, AEL North - ELS Stage 5 Portion A10a - 2nd layer struts, AEL North																									
B10.2200	AEL North - ELS Stage 5 Portion A10a - Trim Piles & Blinding	12	10-Sep-16	27-Sep-16	19-Aug-16 A	31-Aug-16 A	100%	18		B10.2200, AEL North - ELS Stage 5 Portion A10a - Trim Piles & Blinding, AEL North																									
Portion A10-b																																			
B10.2160	AEL North - ELS Stage 5 Portion A10b - Trim Piles & Blinding	6	02-Sep-16	09-Sep-16	19-Aug-16 A	10-Sep-16	50%	-1	-4	B10.2160, AEL North - ELS Stage 5 Portion A10b - Trim Piles & Blinding, AEL North																									
Portion A11																																			
B10.2210	AEL North - ELS Stage 5 Portion A11 - 1st layer struts	8	02-Sep-16	12-Sep-16	15-Aug-16 A	20-Aug-16 A	100%	16		B10.2210, AEL North - ELS Stage 5 Portion A11 - 1st layer struts, AEL North																									
B10.2250	AEL North - ELS Stage 5 Portion A11 - Trim Piles & Blinding	5	05-Sep-16	10-Sep-16	05-Sep-16	10-Sep-16	0%	0	-6	B10.2250, AEL North - ELS Stage 5 Portion A11 - Trim Piles & Blinding, AEL North																									
B10.2240	AEL North - ELS Stage 5 Portion A11 - 2nd layer struts	10	06-Sep-16	20-Sep-16	27-Aug-16 A	31-Aug-16 A	100%	13		B10.2240, AEL North - ELS Stage 5 Portion A11 - 2nd layer struts, AEL North																									
Portion B8 & A9, B9																																			
Portion B8																																			
B10.2320	AEL North - ELS Stage 5 Site Formation ( B8 ) - 2nd layer struts	8	10-Sep-16	22-Sep-16	10-Aug-16 A	26-Aug-16 A	100%	18		B10.2320, AEL North - ELS Stage 5 Site Formation ( B8 ) - 2nd layer struts, AEL North																									
Portion B9																																			
B10.2390	AEL North - ELS Stage 5 Site Formation ( B9 ) - 2nd layer trim	5	18-Aug-16	23-Aug-16	04-Aug-16 A	09-Aug-16 A	100%	11		B10.2390, AEL North - ELS Stage 5 Site Formation ( B9 ) - 2nd layer trim, AEL North																									
B10.2400	AEL North - ELS Stage 5 Site Formation ( B9 ) - 2nd layer struts	8	06-Sep-16	17-Sep-16	10-Aug-16 A	18-Aug-16 A	100%	21		B10.2400, AEL North - ELS Stage 5 Site Formation ( B9 ) - 2nd layer struts, AEL North																									
Portion A9																																			
B10.2360	AEL North - ELS Stage 5 Site Formation ( A9 ) - 2nd layer struts	8	10-Sep-16	22-Sep-16	10-Aug-16 A	18-Aug-16 A	100%	24		B10.2360, AEL North - ELS Stage 5 Site Formation ( A9 ) - 2nd layer struts, AEL North																									
Portion A8, B6, A12, B7																																			
B10.3580	AEL North - ELS Stage 5 Site Formation (Portion A12, B7)	30	02-Sep-16	18-Oct-16	15-Aug-16 A	29-Oct-16	10%	-8	55	B10.3580, AEL North - ELS Stage 5 Site Formation (Portion A12, B7), AEL North																									
Portion A12																																			
B10.3910	AEL North - ELS Stage 5 Site Formation (Portion A12) - 1st Layer	2	02-Sep-16	05-Sep-16	15-Aug-16 A	19-Aug-16 A	100%	11		B10.3910, AEL North - ELS Stage 5 Site Formation (Portion A12) - 1st Layer, AEL North																									
B10.3930	AEL North - ELS Stage 5 Site Formation (Portion A12) - Trim & Blinding	5	06-Sep-16	12-Sep-16	06-Sep-16	12-Sep-16*	0%	0	-6	B10.3930, AEL North - ELS Stage 5 Site Formation (Portion A12) - Trim & Blinding, AEL North																									
B10.3920	AEL North - ELS Stage 5 Site Formation (Portion A12) - 2nd Layer	5	06-Sep-16	12-Sep-16	25-Aug-16 A	28-Aug-16 A	100%	10		B10.3920, AEL North - ELS Stage 5 Site Formation (Portion A12) - 2nd Layer, AEL North																									
AEL South																																			
DCS																																			
B10.2220	DCS - Remove 1st Layer Struts at +4.2mPD	11	02-Sep-16	17-Sep-16	02-Sep-16	17-Sep-16	0%	0	455	B10.2220, DCS - Remove 1st Layer Struts at +4.2mPD, DCS																									
B10.2230	DCS - Backfilling and Install Access Hatch and Misc. Works	50	19-Sep-16	25-Nov-16	19-Sep-16	25-Nov-16	0%	0	455	B10.2230, DCS - Backfilling and Install Access Hatch and Misc. Works, DCS																									
AEL South except DCS																																			
B10.1090	AEL South - Plant Room - Excavate to +2.45mPD for Plant Room	16	02-Sep-16	24-Sep-16	02-Sep-16	24-Sep-16	0%	0	148	B10.1090, AEL South - Plant Room - Excavate to +2.45mPD, AEL South																									
AEL North East of Portion A10 (for Area M12 h/o)																																			
C10.0390	Vacate Portion M12 for Lyric Contractor for Foundations (App.D)	0		02-Sep-16		02-Sep-16	0%	0	61	⚠ Vacate Portion M12 for Lyric Contractor for Foundations (App.D1.Item 5) (31-Sep-16), AEL North																									
ICP																																			
B10.3240	ICP - Lateral Support	50	30-Jul-16	15-Oct-16	30-May-16 A	01-Nov-16	15%	-12	-34	B10.3240, ICP - Lateral Support, ICP																									
B10.3220	ICP - Pile Cap Construction of Area A	25	30-Jul-16	05-Sep-16	16-Jul-16 A	13-Oct-16	70%	-23	-34	B10.3220, ICP - Pile Cap Construction of Area A, ICP																									
B10.3230	ICP - Pile Cap Construction of Area B	25	14-Oct-16	14-Nov-16	27-Aug-16 A	31-Oct-16	10%	12	-33	B10.3230, ICP - Pile Cap Construction of Area B, ICP																									
B10.3250	ICP - Complete Excavation & Lateral Support	0		01-Nov-16		01-Nov-16	0%	0	-34	⚠ ICP - Complete Excavation & Lateral Support, ICP																									
Structures																																			
Basement Structures / Sub-Structure																																			
Pilecaps																																			
AEL North																																			
Stage 3 - Pilecap (A4,A5,B4,B5)																																			

Activity ID	Activity Name	Orig. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	August 2016					September 2016					October 2016				November 2016				December 2016	
										31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04	
Pilecap (A4 & A5)																													
B10.2060p	AEL North - ELS Stage 4 - Extend 1st height of basement wall	10	03-Aug-16	13-Aug-16	28-Jul-16 A	09-Sep-16	30%	-23	7	B10.2060p, AEL North - ELS Stage 4 - Extend 1st height of basement wall																			
Pilecap (B4 & B5)																													
B10.2070m	AEL North - ELS Stage 4 - Extend 1st height of basement wall	12	15-Aug-16	27-Aug-16	08-Aug-16 A	19-Sep-16	10%	-18	3	B10.2070m, AEL North - ELS Stage 4 - Extend 1st height of basement wall																			
B10.2070l	AEL North - Complete Pilecaps for RC Columns of Truss T1 & T2	0		18-Aug-16		18-Aug-16 A	100%	0		AEL North - Complete Pilecaps for RC Columns of Truss T1 & T2, AEL North - Complete Pilecaps for RC Columns of Truss T1 & T2																			
Stage 4 to 7: ELS & Excavation (A6, A7, A8, A9, A10, A11, A12 & B6, B7, B8, B9)																													
Pilecaps - Portion (B8, A9 & B9)																													
B10.3103	AEL North - BD Stage 6 - Pile Cap Construction (Portion B8 & A9)	30	30-Jul-16	12-Sep-16	04-Jul-16 A	15-Sep-16	5%	-2	0	B10.3103, AEL North - BD Stage 6 - Pile Cap Construction (Portion B8 & A9)																			
B10.3104	AEL North - BD Stage 6 - Underground Drainage (Portion B8 & A9)	12	02-Sep-16	19-Sep-16	01-Aug-16 A	26-Aug-16 A	100%	16		B10.3104, AEL North - BD Stage 6 - Underground Drainage (Portion B8 & A9)																			
Pile Cap Portion B8																													
B10.3113	AEL North - BD Stage 6 - Pile Cap Construction (Portion B8)	10	07-Sep-16	20-Sep-16	07-Aug-16 A	20-Aug-16 A	100%	22		B10.3113, AEL North - BD Stage 6 - Pile Cap Construction (Portion B8)																			
B10.3114	AEL North - BD Stage 6 - Underground Drainage (Portion B8)	6	10-Oct-16	18-Oct-16	10-Oct-16*	18-Oct-16*	0%	0	-38	B10.3114, AEL North - BD Stage 6 - Underground Drainage (Portion B8)																			
Pile Cap Portion B9																													
B10.3134	AEL North - BD Stage 6 - Pile Cap Construction (Portion B9)	12	31-Aug-16	13-Sep-16	19-Aug-16 A	10-Sep-16	20%	2	4	B10.3134, AEL North - BD Stage 6 - Pile Cap Construction (Portion B9)																			
B10.3144	AEL North - BD Stage 6 - Underground Drainage (Portion B9)	4	12-Sep-16	15-Sep-16	22-Aug-16 A	31-Aug-16 A	100%	14		B10.3144, AEL North - BD Stage 6 - Underground Drainage (Portion B9)																			
Pilecaps - Portion (A10a, A10b, A11 & A12)																													
B10.3590	AEL North - BD Stage 6 - Pile Cap Construction (Portion A10, A10b, A11 & A12)	24	30-Jul-16	03-Sep-16	01-Jul-16 A	22-Sep-16	10%	-12	617	B10.3590, AEL North - BD Stage 6 - Pile Cap Construction (Portion A10, A10b, A11 & A12)																			
B10.3630	AEL North - BD Stage 6 - Pile Cap Construction (Portion B7)	9	02-Sep-16	13-Sep-16	02-Sep-16	13-Sep-16	0%	0	46	B10.3630, AEL North - BD Stage 6 - Pile Cap Construction (Portion B7)																			
B10.3640	AEL North - BD Stage 6 - Underground Drainage (Portion B7)	9	02-Sep-16	13-Sep-16	02-Sep-16	13-Sep-16	0%	0	52	B10.3640, AEL North - BD Stage 6 - Underground Drainage (Portion B7)																			
B10.3600	AEL North - BD Stage 6 - Underground Drainage (Portion A10, A10b, A11 & A12)	11	12-Sep-16	27-Sep-16	12-Sep-16	27-Sep-16	0%	0	617	B10.3600, AEL North - BD Stage 6 - Underground Drainage (Portion A10, A10b, A11 & A12)																			
Pile Cap Portion A10a																													
B10.3790	AEL North - BD Stage 6 - Pile Construction (Portion A10a)	5	02-Sep-16	08-Sep-16	13-Aug-16 A	22-Sep-16	70%	-9	14	B10.3790, AEL North - BD Stage 6 - Pile Construction (Portion A10a)																			
B10.3900	AEL North - BD Stage 6 - Underground Drainage (Portion A10a)	5	15-Sep-16	22-Sep-16	15-Sep-16	22-Sep-16	0%	0	621	B10.3900, AEL North - BD Stage 6 - Underground Drainage (Portion A10a)																			
Pile Cap Portion A11																													
B10.3710	AEL North - BD Stage 6 - Pile Cap Construction (Portion A11)	7	12-Sep-16	20-Sep-16	12-Sep-16	20-Sep-16	0%	0	22	B10.3710, AEL North - BD Stage 6 - Pile Cap Construction (Portion A11)																			
B10.3720	AEL North - BD Stage 6 - Underground Drainage (Portion A11)	7	12-Sep-16	20-Sep-16	12-Sep-16	20-Sep-16	0%	0	613	B10.3720, AEL North - BD Stage 6 - Underground Drainage (Portion A11)																			
Pile Cap Portion A12																													
B10.3730	AEL North - BD Stage 6 - Pile Cap Construction (Portion A12)	7	13-Sep-16	21-Sep-16	13-Sep-16	21-Sep-16	0%	0	21	B10.3730, AEL North - BD Stage 6 - Pile Cap Construction (Portion A12)																			
B10.3740	AEL North - BD Stage 6 - Underground Drainage (Portion A12)	7	13-Sep-16	21-Sep-16	13-Sep-16	21-Sep-16	0%	0	612	B10.3740, AEL North - BD Stage 6 - Underground Drainage (Portion A12)																			
Pilecaps - Portion (B6)																													
B10.3620	AEL North - BD Stage 5 - Underground Drainage (Portion B6)	12	02-Sep-16	19-Sep-16	02-Sep-16	19-Sep-16	0%	0	37	B10.3620, AEL North - BD Stage 5 - Underground Drainage (Portion B6)																			
RC Structure for Water Tank																													
B10.3355	AEL North - Construct Water Tank Part 2 (West of Portion B1)	35	02-Sep-16	25-Oct-16	02-Sep-16	25-Oct-16	0%	0	600	B10.3355, AEL North - Construct Water Tank Part 2 (West of Portion B1)																			
B2/F Slabs																													
B2 Slab - Portion (B8 & A9)																													
B10.3490	AEL North - B2 Slab - Stage 7 (Portion A9)	11	02-Sep-16	14-Sep-16	02-Sep-16	14-Sep-16	0%	0	0	B10.3490, AEL North - B2 Slab - Stage 7 (Portion A9)																			
B10.3530	AEL North - B2 Slab - Stage 7 (Portion B8)	9	08-Sep-16	20-Sep-16	08-Sep-16*	20-Sep-16*	0%	0	1	B10.3530, AEL North - B2 Slab - Stage 7 (Portion B8)																			
B2 Slab - Portion (B9)																													
B10.3500	AEL North - B2 Slab - Stage 7 (Portion B9)	9	01-Sep-16	10-Sep-16	01-Sep-16	10-Sep-16	0%	0	4	B10.3500, AEL North - B2 Slab - Stage 7 (Portion B9)																			
B2 Slab - Portion (A10a, A10b, A11 & A12)																													
B10.3075	AEL North - B2 Slab - Stage 7 (Portion A11)	6	21-Sep-16	28-Sep-16	21-Sep-16	28-Sep-16*	0%	0	25	B10.3075, AEL North - B2 Slab - Stage 7 (Portion A11)																			
B10.3085	AEL North - B2 Slab - Stage 7 (Portion A12)	6	22-Sep-16	30-Sep-16	22-Sep-16	30-Sep-16*	0%	0	18	B10.3085, AEL North - B2 Slab - Stage 7 (Portion A12)																			
B10.3035	AEL North - B2 Slab - Stage 7 (Portion A10b)	10	23-Sep-16	08-Oct-16	23-Sep-16	08-Oct-16*	0%	0	14	B10.3035, AEL North - B2 Slab - Stage 7 (Portion A10b)																			
B10.3045	AEL North - B2 Slab - Stage 7 (Portion A10a)	10	23-Sep-16	08-Oct-16	23-Sep-16	08-Oct-16	0%	0	54	B10.3045, AEL North - B2 Slab - Stage 7 (Portion A10a)																			



Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	August 2016					September 2016					October 2016				November 2016				December 2016									
										31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04									
B10.3005	AEL North - B2 Slab - Stage 7 (Portion A10, A11, A12)	7	23-Sep-16	30-Sep-16	23-Sep-16	30-Sep-16	0%	0	23	AEL North - B2 Slab - Stage 7 (Portion A10, A11, A12)																											
B2 Slab - Portion (B6 & B7)																																					
B10.3022	AEL North - B2 Slab - Stage 5 (Portion B6)	7	10-Sep-16	20-Sep-16	10-Sep-16	20-Sep-16	0%	0	34	B10.3022, AEL North - B2 Slab - Stage 5 (Portion B6)																											
B10.3023	AEL North - B2 Slab - Stage 7 (Portion B7)	11	15-Sep-16	30-Sep-16	15-Sep-16	30-Sep-16	0%	0	46	B10.3023, AEL North - B2 Slab - Stage 7 (Portion B7)																											
B10.3024	Complete B2 Slab (exclude AEL Zone)	0		30-Sep-16		30-Sep-16	0%	0	46	Complete B2 Slab (exclude AEL Zone), Complete B2 Slab																											
B1/F Slab - Walls, Columns & B1/F Slabs																																					
AEL North - B1/F Slab other than AEL Zone																																					
B10.3055	AEL North - Wall, Column & B1 Slab (Portion B1B)	15	15-Mar-16	05-Apr-16	30-Mar-16 A	13-Sep-16	85%	-109	19	B10.3055, AEL North - Wall, Column & B1 Slab (Portion B1B), AEL North																											
B10.3060	AEL North - Wall, Column & B1 Slab (Portion B1C)	34	31-May-16	23-Jul-16	24-Mar-16 A	05-Sep-16	85%	-29	136	B10.3060, AEL North - Wall, Column & B1 Slab (Portion B1C), AEL North																											
B10.3520	AEL North - Wall, Column & B1 Slab (Portion B1E)	22	31-May-16	04-Jul-16	16-Apr-16 A	17-Sep-16	75%	-49	24	B10.3520, AEL North - Wall, Column & B1 Slab (Portion B1E), AEL North																											
B10.3540	AEL North - Wall, Column & B1 Slab (Portion B1F)	20	05-Aug-16	02-Sep-16	01-Jul-16 A	19-Sep-16	80%	-11	3	B10.3540, AEL North - Wall, Column & B1 Slab (Portion B1F), AEL North																											
B10.3525	AEL North - Wall, Column & B1 Slab (Portion B1E-5)	18	05-Aug-16	29-Aug-16	15-Jul-16 A	09-Sep-16	80%	-7	34	B10.3525, AEL North - Wall, Column & B1 Slab (Portion B1E-5), AEL North																											
B10.3690	AEL North - Wall, Column & B1 Slab (Portion B1R)	20	08-Sep-16	08-Oct-16	08-Sep-16	08-Oct-16	0%	0	4	B10.3690, AEL North - Wall, Column & B1 Slab (Portion B1R), AEL North																											
B10.3065	AEL North - Wall, Column & B1 Slab (Portion B1D)	19	15-Sep-16	15-Oct-16	15-Aug-16 A	29-Sep-16	15%	9	9	B10.3065, AEL North - Wall, Column & B1 Slab (Portion B1D), AEL North																											
B10.3560	AEL North - Wall, Column & B1 Slab (Portion B1G) (Portion A6, A7)	14	20-Sep-16	13-Oct-16	20-Sep-16	13-Oct-16	0%	0	3	B10.3560, AEL North - Wall, Column & B1 Slab (Portion B1G), AEL North																											
B10.3550	AEL North - Wall, Column & B1 Slab (Portion B1J) (Portion B6)	10	22-Sep-16	07-Oct-16	22-Sep-16	07-Oct-16	0%	0	34	B10.3550, AEL North - Wall, Column & B1 Slab (Portion B1J), AEL North																											
B10.3680	AEL North - Wall, Column & B1 Slab (Portion B1L) (Access Ram)	26	22-Oct-16	22-Nov-16	22-Oct-16	22-Nov-16	0%	0	85	B10.3680, AEL North - Wall, Column & B1 Slab (Portion B1L), AEL North																											
AEL North - B1/F Slab for Truss T1, T2 & T5 Erection																																					
B10.3090	AEL North - Wall, Column & B1 Slab (Portion A4 & A5)	18	22-Aug-16	17-Sep-16	22-Aug-16 A	27-Sep-16	0%	-7	140	B10.3090, AEL North - Wall, Column & B1 Slab (Portion A4 & A5), AEL North																											
C10.0120	AEL North - Construct Found Space Basement Wall and Cols to	15	02-Sep-16	23-Sep-16	02-Sep-16	23-Sep-16	0%	0	588	C10.0120, AEL North - Construct Found Space Basement Wall and Cols to																											
AEL North - B1/F Slab for CSF & RDE (North of GL 1)																																					
B10.3170	AEL North - Wall, Column & B1 Slab (Portion B1K) (Portion A12)	12	03-Oct-16	21-Oct-16	03-Oct-16	21-Oct-16	0%	0	46	B10.3170, AEL North - Wall, Column & B1 Slab (Portion B1K), AEL North																											
B10.3150	AEL North - Wall, Column & B1 Slab (Portion B1H) (Portion A10)	45	14-Oct-16	07-Dec-16	14-Oct-16	07-Dec-16	0%	0	3	B10.3150, AEL North - Wall, Column & B1 Slab (Portion B1H), AEL North																											
AEL South - B1/F Slab for DCS to facilitate Truss Erection																																					
B10.2135	AEL South (DCS) - B1 Floor Slab at ~+6.05mPD - Bay 2	11	03-Aug-16	17-Aug-16	29-Jul-16 A	02-Sep-16*	95%	-12	191	B10.2135, AEL South (DCS) - B1 Floor Slab at ~+6.05mPD - Bay 2, AEL South																											
B10.2145	AEL South (DCS) - B1 Floor Slab at ~+6.05mPD - Bay 3	11	31-Aug-16	15-Sep-16	09-Aug-16 A	09-Sep-16	60%	3	620	B10.2145, AEL South (DCS) - B1 Floor Slab at ~+6.05mPD - Bay 3, AEL South																											
B10.2115	AEL South (DCS) - Remove 2nd Layer Struts at 0.0mPD of DCS	8	02-Sep-16	12-Sep-16	02-Sep-16	12-Sep-16	0%	0	10	B10.2115, AEL South (DCS) - Remove 2nd Layer Struts at 0.0mPD of DCS																											
AEL South - RC Structures Prior to Area M14 H/O																																					
B10.1039b	AEL South - Construct Core Wall on PC96 from GF to 1/F Level	25	31-Jul-16	24-Aug-16	31-Jul-16 A	14-Sep-16	30%	-21	-15	B10.1039b, AEL South - Construct Core Wall on PC96 from GF to 1/F Level																											
B10.3310	AEL South - Construct Basement Road Wall between PC 109 & PC 110	17	02-Sep-16	26-Sep-16	02-Sep-16	26-Sep-16	0%	0	172	B10.3310, AEL South - Construct Basement Road Wall between PC 109 & PC 110																											
B10.3290	AEL South - Construct Basement Road Wall between PC 96 & PC 109	17	02-Sep-16	26-Sep-16	02-Sep-16	26-Sep-16	0%	0	172	B10.3290, AEL South - Construct Basement Road Wall between PC 96 & PC 109																											
B10.1040	AEL South - Construct Core Wall on PC96 from 1/F to 1M/F Level	5	15-Sep-16	22-Sep-16	15-Sep-16	22-Sep-16	0%	0	-9	B10.1040, AEL South - Construct Core Wall on PC96 from 1/F to 1M/F Level																											
B10.3300	AEL South - Construct External Wall between PC 96 & PC105 to G/F Level	25	27-Sep-16	03-Nov-16	27-Sep-16	03-Nov-16	0%	0	172	B10.3300, AEL South - Construct External Wall between PC 96 & PC105 to G/F Level																											
B10.3315	AEL South - Construct Walls, Column & Staircases to G/F Level	27	11-Oct-16	14-Nov-16	11-Oct-16	14-Nov-16	0%	0	172	B10.3315, AEL South - Construct Walls, Column & Staircases to G/F Level																											
B10.3320	AEL South - Construct G/F slab between PC 105, 109 & 116	16	08-Nov-16	25-Nov-16	08-Nov-16	25-Nov-16	0%	0	172	B10.3320, AEL South - Construct G/F slab between PC 105, 109 & 116																											
Podium Super-Structures																																					
Trusses																																					
AEL Tunnel Zone -Trusses 1																																					
C10.0145	AEL Tunnel Zone - Construct RC Column for Steel Trusses T1	21	22-Aug-16	15-Sep-16	22-Aug-16 A	30-Sep-16	40%	-13	-13	C10.0145, AEL Tunnel Zone - Construct RC Column for Steel Trusses T1																											
C10.0155	AEL Tunnel Zone - Truss 1 Construction Summary	117	11-Oct-16	02-Mar-17	11-Oct-16	02-Mar-17	0%	0	-13	C10.0155, AEL Tunnel Zone - Truss 1 Construction Summary																											
C10.0160	AEL Tunnel Zone - Truss 1 Concreting of 1st pour of bottom chord	12	11-Oct-16	24-Oct-16	11-Oct-16	24-Oct-16	0%	0	-13	C10.0160, AEL Tunnel Zone - Truss 1 Concreting of 1st pour of bottom chord																											
C10.0150	AEL Tunnel Zone - Erection of Temp Working Platform and Falsework	50	13-Oct-16	09-Dec-16	12-Jul-16 A	08-Oct-16	20%	52	-13	C10.0150, AEL Tunnel Zone - Erection of Temp Working Platform and Falsework																											
C10.0185	AEL Tunnel Zone - Truss 1 install bottom steel plates	24	25-Oct-16	21-Nov-16	25-Oct-16	21-Nov-16	0%	0	-13	C10.0185, AEL Tunnel Zone - Truss 1 install bottom steel plates																											
C10.0190	AEL Tunnel Zone - Truss 1 install temp platform, top nodes & internal bracing	24	22-Nov-16	19-Dec-16	22-Nov-16	19-Dec-16	0%	0	-13	C10.0190, AEL Tunnel Zone - Truss 1 install temp platform, top nodes & internal bracing																											

Activity ID	Activity Name	Orig. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	August 2016					September 2016					October 2016				November 2016				December 2016
										31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04
AEL Tunnel Zone -Trusses 2																												
C10.0161	AEL Tunnel Zone - Construct RC Column for Steel Trusses T2	22	22-Aug-16	15-Sep-16	22-Aug-16 A	05-Oct-16	20%	-15	-4	C10.0161, AEL Tunnel Zone - Construct RC Column for Steel Trusses T2																		
C10.0170	AEL Tunnel Zone - Truss 2 Concreting of 1st pour of bottom chord	12	18-Oct-16	31-Oct-16	18-Oct-16	31-Oct-16	0%	0	-13	C10.0170, AEL Tunnel Zone - Truss 2 Concreting of 1st pour of bottom chord																		
C10.0165	AEL Tunnel Zone - Truss 2 Construction Summary	125	18-Oct-16	18-Mar-17	18-Oct-16	18-Mar-17	0%	0	-13	C10.0165, AEL Tunnel Zone - Truss 2 Construction Summary																		
C10.0162	AEL Tunnel Zone - Erection of Temp Working Platform and Falsework	50	29-Oct-16	28-Dec-16	12-Jul-16 A	08-Oct-16	20%	66	-1	C10.0162, AEL Tunnel Zone - Erection of Temp Working Platform and Falsework																		
C10.0198	AEL Tunnel Zone - Truss 2 install bottom steel plates	24	01-Nov-16	28-Nov-16	01-Nov-16	28-Nov-16	0%	0	-13	C10.0198, AEL Tunnel Zone - Truss 2 install bottom steel plates																		
C10.0200	AEL Tunnel Zone - Truss 2 install temp. platform, top nodes & internal bracing	24	29-Nov-16	28-Dec-16	29-Nov-16	28-Dec-16	0%	0	-13	C10.0200, AEL Tunnel Zone - Truss 2 install temp. platform, top nodes & internal bracing																		
AEL Tunnel Zone -Trusses 5																												
C10.0168	AEL Tunnel Zone - Construct Composite Columns for Truss T5	26	06-Aug-16	06-Sep-16	23-Jul-16 A	17-Sep-16	40%	-10	1	C10.0168, AEL Tunnel Zone - Construct Composite Columns for Truss T5																		
C10.0180	AEL Tunnel Zone - Truss 5 Concreting of 1st pour of bottom chord	12	04-Oct-16	18-Oct-16	04-Oct-16	18-Oct-16	0%	0	-11	C10.0180, AEL Tunnel Zone - Truss 5 Concreting of 1st pour of bottom chord																		
C10.0175	AEL Tunnel Zone - Truss 5 Construction Summary	105	04-Oct-16	10-Feb-17	04-Oct-16	10-Feb-17	0%	0	-6	C10.0175, AEL Tunnel Zone - Truss 5 Construction Summary																		
C10.0215	AEL Tunnel Zone - Truss 5 install bottom steel plates	24	19-Oct-16	15-Nov-16	19-Oct-16	15-Nov-16	0%	0	-6	C10.0215, AEL Tunnel Zone - Truss 5 install bottom steel plates																		
C10.0172	AEL Tunnel Zone - Erection of Temp Working Platform and Falsework	50	29-Oct-16	28-Dec-16	12-Jul-16 A	03-Oct-16	40%	71	-11	C10.0172, AEL Tunnel Zone - Erection of Temp Working Platform and Falsework																		
C10.0220	AEL Tunnel Zone - Truss 5 install temp. platform, top nodes & internal bracing	24	16-Nov-16	13-Dec-16	16-Nov-16	13-Dec-16	0%	0	-6	C10.0220, AEL Tunnel Zone - Truss 5 install temp. platform, top nodes & internal bracing																		
C10.0225	AEL Tunnel Zone - Truss 5 Concreting of 2nd pour of bottom chord	15	26-Nov-16	13-Dec-16	26-Nov-16	13-Dec-16	0%	0	-6	C10.0225, AEL Tunnel Zone - Truss 5 Concreting of 2nd pour of bottom chord																		
AEL South - Trusses 3																												
B6A.1999	AEL Tunnel Zone - Construct Composite/RC Columns for Truss T3	20	15-Aug-16	06-Sep-16	08-Aug-16 A	19-Sep-16	20%	-10	10	B6A.1999, AEL Tunnel Zone - Construct Composite/RC Columns for Truss T3																		
B6A.2000	AEL South - Erection of Temp Working Platform and Falsework	46	05-Sep-16	31-Oct-16	05-Sep-16*	31-Oct-16	0%	0	10	B6A.2000, AEL South - Erection of Temp Working Platform and Falsework																		
B6A.2030	AEL South - Truss 3 Concreting of 1st pour of bottom chord (75%)	12	05-Nov-16	18-Nov-16	05-Nov-16	18-Nov-16	0%	0	10	B6A.2030, AEL South - Truss 3 Concreting of 1st pour of bottom chord (75%)																		
B6A.2020	AEL South - Truss 3 Construction Summary	135	05-Nov-16	22-Apr-17	05-Nov-16	22-Apr-17	0%	0	10	B6A.2020, AEL South - Truss 3 Construction Summary																		
B6A.2045	AEL South - Truss 3 install bottom steel plates	24	19-Nov-16	16-Dec-16	19-Nov-16	16-Dec-16	0%	0	10	B6A.2045, AEL South - Truss 3 install bottom steel plates																		
AEL South - Trusses 4																												
B6A.2024	AEL Tunnel Zone - Construct Composite Columns for Truss T4	21	15-Aug-16	07-Sep-16	08-Aug-16 A	15-Sep-16	30%	-7	20	B6A.2024, AEL Tunnel Zone - Construct Composite Columns for Truss T4																		
B6A.2025	AEL South - Erection of Temp Working Platform and Falsework	46	05-Sep-16	31-Oct-16	05-Sep-16	31-Oct-16	0%	0	18	B6A.2025, AEL South - Erection of Temp Working Platform and Falsework																		
B6A.2040	AEL South - Truss 4 Concreting of 1st pour of bottom chord (75%)	12	05-Nov-16	18-Nov-16	05-Nov-16	18-Nov-16	0%	0	10	B6A.2040, AEL South - Truss 4 Concreting of 1st pour of bottom chord (75%)																		
B6A.2035	AEL South - Truss 4 Construction Summary	105	05-Nov-16	14-Mar-17	05-Nov-16	14-Mar-17	0%	0	10	B6A.2035, AEL South - Truss 4 Construction Summary																		
B6A.2058	AEL South - Truss 4 install bottom steel plates	24	19-Nov-16	16-Dec-16	19-Nov-16	16-Dec-16	0%	0	10	B6A.2058, AEL South - Truss 4 install bottom steel plates																		
G/F Slabs - Walls, Columns & G/F Slab																												
AEL North																												
B20.0000	Podium G/F Portion GF1A - Wall, Column & G/F slab (GL 8-10/11)	18	11-Oct-16	31-Oct-16	11-Oct-16	31-Oct-16	0%	0	5	B20.0000, Podium G/F Portion GF1A - Wall, Column & G/F slab (GL 8-10/11)																		
B20.0015	Podium G/F Portion GF1 - Wall, Column & G/F slab (GL 4-7/A-I)	23	15-Oct-16	10-Nov-16	15-Oct-16	10-Nov-16	0%	0	9	B20.0015, Podium G/F Portion GF1 - Wall, Column & G/F slab (GL 4-7/A-I)																		
B20.0005	Podium G/F Portion GF1 Tower Footprint - Wall, Column & Struts	14	25-Oct-16	09-Nov-16	25-Oct-16	09-Nov-16	0%	0	5	B20.0005, Podium G/F Portion GF1 Tower Footprint - Wall, Column & Struts																		
B20.0050	Podium G/F Portion GF2 - Wall, Column & G/F slab (GL 1-4/A-I)	23	11-Nov-16	07-Dec-16	11-Nov-16	07-Dec-16	0%	0	9	B20.0050, Podium G/F Portion GF2 - Wall, Column & G/F slab (GL 1-4/A-I)																		
1/F Slabs - Walls, Columns & 1/F Slab																												
AEL North																												
B20.0425	Podium 1/F Tower Footprint (Block A) - Core Wall, Column & 1/F Slab	18	10-Nov-16	30-Nov-16	10-Nov-16	30-Nov-16	0%	0	5	B20.0425, Podium 1/F Tower Footprint (Block A) - Core Wall, Column & 1/F Slab																		
SPS Structures (include Excavation)																												
D01.3010	SPS - Construct Basement Structure	100	01-Aug-16	28-Nov-16	25-Jul-16 A	30-Nov-16	10%	-2	-83	D01.3010, SPS - Construct Basement Structure																		
ICP Structures (include Excavation)																												
A3980	ICP - ELS works (Provisional)	110	31-May-16	12-Nov-16	20-May-16 A	19-Dec-16	30%	-31	-75	A3980, ICP - ELS works (Provisional)																		
A4490	ICP - Structure works	244	20-Dec-16	18-Oct-17	25-Jul-16 A	03-Oct-17	5%	12	-83	A4490, ICP - Structure works																		
Building Services																												
M+ Basement Building Service																												

Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	August 2016					September 2016					October 2016				November 2016					mber 2016		
										31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04			
B2/F MEP																															
First Fix																															
B40.8990	B2/F - Building Services - Zone A - 1st Fix	60	10-Nov-16	21-Jan-17	10-Nov-16	21-Jan-17	0%	0	179																						
B40.8995	B2/F - Building Services - 1st Fix - Summary	234	10-Nov-16	25-Aug-17	10-Nov-16	25-Aug-17	0%	0	16																						
B40.8985	Early Access for Building Services (1st Fix)	0	10-Nov-16		10-Nov-16		0%	0	179	Early Access for Building Services (1st Fix)																					
ABWF																															
M+ Basement ABWF																															
B2/F ABWF																															
B30.0006	B2/F Zone A - Builder's Work	42	20-Sep-16	09-Nov-16	20-Sep-16	09-Nov-16	0%	0	146	B30.0006, B2/F Zone A - Builder's Work																					
B30.0004	Early Access date for Builders Works at B2/F M+ Basement	0	20-Sep-16		20-Sep-16		0%	0	146	Early Access date for Builders Works at B2/F M+ Basement, Early Access date for Builders Works at B2/F M+ Basement																					
B30.0020	B2/F Zone C - Builder's Work	42	14-Oct-16	01-Dec-16	14-Oct-16	01-Dec-16	0%	0	111	B30.0020, B2/F Zone C - Builder's Work																					
B30.0040	B2/F Zone E - Builder's Work	42	31-Oct-16	17-Dec-16	31-Oct-16	17-Dec-16	0%	0	132	B30.0040, B2/F Zone E - Builder's Work																					
B30.0050	B2/F Zone F - Builder's Work	42	02-Nov-16	20-Dec-16	02-Nov-16	20-Dec-16	0%	0	118	B30.0050, B2/F Zone F - Builder's Work																					
B30.0010	B2/F Zone B - Builder's Work	42	15-Nov-16	05-Jan-17	15-Nov-16	05-Jan-17	0%	0	119	B30.0010, B2/F Zone B - Builder's Work																					
B1/F ABWF																															
B30.1002	Early Access date for Builders Works at B1/F M+ Basement	0	28-Nov-16		28-Nov-16		0%	0	181	Early Access date for Builders Works at B1/F M+ Basement, Early Access date for Builders Works at B1/F M+ Basement																					
B30.1004	B1/F Zone A - Builder's Work	42	28-Nov-16	18-Jan-17	28-Nov-16	18-Jan-17	0%	0	181	B30.1004, B1/F Zone A - Builder's Work																					
M+ Podium ABWF																															
3/F M+ Tower																															
B30.9440	3/F M+ Tower (Block B) - Builder's Works	45	31-Aug-16	25-Oct-16	31-Aug-16	25-Oct-16	0%	0	304	B30.9440, 3/F M+ Tower (Block B) - Builder's Works																					
External Works																															
M+ External Works																															
Utillities																															
Drainage																															
EW1045	Construct M+ manholes S1.1, S3.2, S3.3, S3.4 (terminal)	91	02-Sep-16	01-Dec-16	02-Sep-16	01-Dec-16	0%	0	708	EW1045, Construct M+ manholes S1.1, S3.2, S3.3, S3.4 (terminal)																					
EW1010	Construct the DN375 and DN600 strom drains within the At-gr.	75	02-Sep-16	12-Dec-16	02-Sep-16	12-Dec-16	0%	0	13	EW1010, Construct the DN375 and DN600 strom drains within the At-gr.																					
Storm Drain DN600 at Portion M45																															
Storm Drain along Gridline D'-E'/1'-2'																															
EW1700	Fence off work area for DN600 storm drain excavation	1	02-Sep-16	02-Sep-16	02-Sep-16	02-Sep-16	0%	0	263	EW1700, Fence off work area for DN600 storm drain excavation																					
EW1750	PIW handover of WHC6_1c for M+ connection	0		02-Sep-16		02-Sep-16*	0%	0	-40	PIW handover of WHC6_1c for M+ connection, PIW handover of WHC6_1c for M+ connection																					
EW1705	Excavate trial trench for existing Underground Utilities	14	02-Sep-16	22-Sep-16	02-Sep-16	22-Sep-16	0%	0	263	EW1705, Excavate trial trench for existing Underground Utilities																					
EW1708	Intall support to exisiting Underground Utilities	7	23-Sep-16	03-Oct-16	23-Sep-16	03-Oct-16	0%	0	263	EW1708, Intall support to exisiting Underground Utilities																					
EW1710	Excavate trench for DN600 and install shoring	10	04-Oct-16	20-Oct-16	04-Oct-16	20-Oct-16	0%	0	263	EW1710, Excavate trench for DN600 and install shoring																					
EW1730	Lay down DN600 pipe between WHC6_1c & MHS3.4	7	21-Oct-16	29-Oct-16	21-Oct-16	29-Oct-16	0%	0	263	EW1730, Lay down DN600 pipe between WHC6_1c & MHS3.4																					
EW1740	Backfill and reinstate pavement	2	31-Oct-16	01-Nov-16	31-Oct-16	01-Nov-16*	0%	0	263	EW1740, Backfill and reinstate pavement																					
Storm Drain along Gridline E'-G' / 1'-2'																															
EW1765	Complete B2 Slab, Columns & & Walls at A6 & A7	0		05-Nov-16		05-Nov-16	0%	0	259	Complete B2 Slab, Columns & & Walls at A6 & A7																					
EW1755	Excavate Trial trench for exisitng Underground Utilities	14	07-Nov-16	22-Nov-16	07-Nov-16	22-Nov-16	0%	0	259	EW1755, Excavate Trial trench for exisitng Underground Utilities																					
EW1758	Install support to existing Underground Utilities	7	23-Nov-16	30-Nov-16	23-Nov-16	30-Nov-16	0%	0	259	EW1758, Install support to existing Underground Utilities																					
Storm Drain DN375 at Portion M45																															
Storm Drain along Gridline A-K' / 5'																															
EW6110	Fence off Work area for DN375 storm drain excavation	1	02-Sep-16	02-Sep-16	02-Sep-16	02-Sep-16	0%	0	322	EW6110, Fence off Work area for DN375 storm drain excavation																					
EW1640	PIW handover of WHC6_1e for M+ connection	0		02-Sep-16		02-Sep-16*	0%	0	-20	PIW handover of WHC6_1e for M+ connection, PIW handover of WHC6_1e for M+ connection																					



[illegible]

[illegible]

Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	August 2016					September 2016					October 2016				November 2016				December 2016
										31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04
EW3100	Driving of sheet piles	32	07-Oct-16	17-Nov-16	07-Oct-16	17-Nov-16	0%	0	177																			
	Pre-boring for overcoming underground obstructions	20	15-Oct-16	10-Nov-16	15-Oct-16	10-Nov-16	0%	0	178																			
	Excavation for installing 1st layer of walings and struts	10	11-Nov-16	23-Nov-16	11-Nov-16	23-Nov-16	0%	0	177																			
	Installing 1st layer of walings and struts	18	18-Nov-16	08-Dec-16	18-Nov-16	08-Dec-16	0%	0	177																			
	Hanging and supporting of existing underground KGO and othe	9	24-Nov-16	05-Dec-16	24-Nov-16	05-Dec-16	0%	0	180																			
Ch105 to 108, for future connections by Lyric (trench fromation -3.6mPD)																												
EW3200	Excavation for installing 2nd layer of walings and struts	5	24-Nov-16	30-Nov-16	24-Nov-16	30-Nov-16	0%	0	177																			
CH5 to 40 (trench formation +0.9mPD), Ch40 to 105 (trench formation+1.8mPD),																												
EW3280	Excavation to bottom of trench	14	24-Nov-16	10-Dec-16	24-Nov-16	10-Dec-16	0%	0	197																			
DCS Box																												
EW9010	Excavate Trial Trench	4	02-Sep-16	06-Sep-16	02-Sep-16	06-Sep-16	0%	0	307																			
EW9000	Access tp Portion M15 & M16	0	02-Sep-16		02-Sep-16		0%	0	307																			
EW9020	Open Cut Excavation (one side of Pipe Piles Gammon)	4	08-Sep-16	12-Sep-16	08-Sep-16	12-Sep-16	0%	0	307																			
EW9030	Pour Blinding	1	13-Sep-16	13-Sep-16	13-Sep-16	13-Sep-16	0%	0	307																			
EW9170	1st Pour Lower Slab (FRC + Puddle flange)	4	15-Sep-16	20-Sep-16	15-Sep-16	20-Sep-16	0%	0	307																			
EW9180	2nd Pour Lower Slab (FRC + Puddle flange)	4	22-Sep-16	26-Sep-16	22-Sep-16	26-Sep-16	0%	0	307																			
EW9190	Remove Shutter	1	27-Sep-16	27-Sep-16	27-Sep-16	27-Sep-16	0%	0	307																			
EW9200	Backfill & Reinstate to Ground Level	3	29-Sep-16	03-Oct-16	29-Sep-16	03-Oct-16	0%	0	307																			
EW9210	DCS Box complete	0		03-Oct-16		03-Oct-16	0%	0	307																			
Intaking Chiller Mains																												
B10.1100	Intake Chiller Mains - Install Grout Curtain along Sheet Piles	42	26-Nov-16	17-Jan-17	26-Nov-16	17-Jan-17	0%	0	455																			
Statutory Inspections & Occupation Permit (OP)																												
M+ Museum - Statutory Inspection & Approval																												
M+ Museum - WSD (FS Pipeworks) Inspection & Approval																												
SH4200	FS - Submit Form WW046 (Part 1 & 2) and Approval by WSD (S	90	10-Sep-16	08-Dec-16	10-Sep-16*	08-Dec-16	0%	0	229																			
M+ Museum - WSD (Plumbing) Inspection & Approval																												
SH4260	Plumbing - Submit Form WW046 (Part 1 & 2) to WSD (Subject	90	10-Sep-16	08-Dec-16	10-Sep-16*	08-Dec-16	0%	0	229																			
Summary Programme																												
M+																												
Foundation & Basement																												
SM1010	Excavation & ELS Works	310	02-Nov-15	18-Nov-16	02-Nov-15 A	21-Jan-17	66%	-52	38																			
SM1020	Pilecaps & U/G Drainage Construction	110	04-Jan-16	20-May-16	04-Jan-16 A	13-Sep-16	86%	-96	60																			
SM1030	B2/F to B1/F Structure	321	25-Jan-16	25-Feb-17	25-Jan-16 A	18-Mar-17	48%	-18	-7																			
SM1040	B1/F to LG/F Structure	92	15-Mar-16	08-Jul-16	15-Mar-16 A	28-Dec-16	7%	-142	7																			
SM1110	Basement ABWF Works	364	20-Sep-16	09-Dec-17	20-Sep-16	09-Dec-17	0%	0	39																			
Podium																												
SM1050	Trusses Construction	131	11-Oct-16	18-Mar-17	11-Oct-16	18-Mar-17	0%	0	6																			
SM1060	G/F Slab & RC Structure to 3/F	332	11-Oct-16	21-Nov-17	11-Oct-16	21-Nov-17	0%	0	39																			
SPS																												
SM1470	SPS RC Structure	100	01-Aug-16	28-Nov-16	25-Jul-16 A	30-Nov-16	1%	-2	-83																			
External Works																												
SM1400	M+ External Works	330	02-Sep-16	13-Oct-17	02-Sep-16	13-Oct-17	0%	0	245																			



# **Lyric Theatre Complex**

Activity ID	Activity Name	Durn. (Days)	Programme Rev A Start	Programme Rev A Finish	Current / Actual Start	Current / Actual Finish	Physical % Complete	Finish Variance	Float (Days)	2016												2017											
										Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	
										1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	

F2 Foundation Works for Lyric Theatre Complex

Summary for Major Works

Pre-bored H-Pile

Pre-bored H-Pile Construction

LT.0087	Trial Pile and Obtain BD's Acknowledgement	18	22-Feb-16	12-Mar-16	08-Mar-16 A	09-Mar-16 A	100%	4	
LT.0088	Predrilling, Excluding Portions L02 and L03; 56 nos.	71	20-Feb-16	20-May-16	01-Mar-16 A	13-Jul-16 A	100%	-43	
LT.0089	Pre-bored H-Pile Construction; Rig 1, 122 nos	243	01-Apr-16	21-Jan-17	17-Mar-16 A	09-Feb-17	55%	-13	4
LT.2225	Pre-bored H-Pile Construction; Rig 2, 103 nos	255	01-Apr-16	08-Feb-17	30-Mar-16 A	10-Feb-17	57%	-2	4
LT.2226	Pre-bored H-Pile Construction; Rig 3, 25 nos	25	01-Apr-16	30-Apr-16	30-Apr-16 A	05-Jul-16 A	100%	-51	
LT.3315	Pre-bored H-Pile Construction; Rig 3, 5 nos	10			23-Sep-16 A	12-Oct-16	40%		168
LT.3340	Pre-bored H-Pile Construction; Rig 4, 6 nos	10			23-Sep-16 A	15-Oct-16	22%		165

Contract Administrator's Instruction No. 8

LT.3010	Predrilling in Portions L02 and L03; 14 nos.	30	14-Oct-16	17-Nov-16	08-Aug-16 A	01-Sep-16 A	100%	64	
LT.3015	Pre-bored H-Pile Construction; Rig 1, 31 nos	65	14-Feb-17	06-May-17	10-Feb-17	02-May-17	0%	3	4
LT.3020	Pre-bored H-Pile Construction; Rig 2, 32 nos	67	14-Feb-17	09-May-17	10-Feb-17	05-May-17	0%	3	4

BA14 and Testing

LT.0094	Submission of BA14	6	06-Jun-17	12-Jun-17	03-Jun-17	08-Jun-17	0%	4	5
LT.0095	CA's Selection of Proof Drilling Locations	14	09-May-17	23-May-17	06-May-17	19-May-17	0%	4	5
LT.0096	Proof Drilling	14	23-May-17	06-Jun-17	20-May-17	02-Jun-17	0%	4	5
LT.0097	BD's Selection of Test Piles	28	12-Jun-17	10-Jul-17	09-Jun-17	06-Jul-17	0%	4	5
LT.0098	Load Testing and Submit Reports	32	10-Jul-17	11-Aug-17	06-Jul-17	07-Aug-17	0%	4	5
LT.0099	BD's Acknowledgement	45	11-Aug-17	25-Sep-17	08-Aug-17	21-Sep-17	0%	4	22

Bored Pile

Bored Pile Construction

LT.0102	Predrilling, Excluding Portions L02 and L03; 145 nos.	125	20-Feb-16	25-Jul-16	02-Mar-16 A	02-Sep-16 A	100%	-33	
LT.0103	Bored Pile Construction; RCD Rig 1, 26 nos.	244	07-Apr-16	27-Jan-17	12-Mar-16 A	01-Feb-17	68%	-1	77
LT.1895	Bored Pile Construction; RCD Rig 2, 27 nos.	268	18-Mar-16	13-Feb-17	17-Mar-16 A	27-Feb-17	54%	-12	84
LT.1905	Bored Pile Construction; RCD Rig 3, 26 nos.	243	14-Apr-16	06-Feb-17	21-Mar-16 A	11-Feb-17	57%	-5	97
LT.1915	Bored Pile Construction; RCD Rig 4, 19 nos.	245	29-Mar-16	20-Jan-17	23-Mar-16 A	16-Jan-17	60%	4	5
LT.1925	Bored Pile Construction; RCD Rig 5, 22 nos.	200	28-Apr-16	24-Dec-16	26-Apr-16 A	21-Jan-17	54%	-21	112
LT.1935	Bored Pile Construction; RCD Rig 6, 12 nos.	175	12-Jul-16	10-Feb-17	13-Jul-16 A	22-Feb-17	19%	-10	88
LT.1945	Bored Pile Construction; RCD Rig 7, 13 nos.	146	14-Jul-16	06-Jan-17	22-Jul-16 A	17-Jan-17	36%	-9	-4
LT.2215	Sonic Logging and Interface Coring Test; Excluding Portions L02 and L03	145	10-Sep-16	08-Mar-17	03-Oct-16	28-Mar-17	0%	-17	71
LT.3260	Completion of Bored Pile Construction in Area 6	0				17-Jan-17	0%		-5

Contract Administrator's Instruction No. 8


LT.2891	Predrilling in Portions L02 and L03; 11 nos.	24	13-Sep-16	13-Oct-16	03-Aug-16 A	24-Aug-16 A	100%	41	
LT.2895	Bored Pile Construction; RCD Rig 4, 4 nos.	51	10-Dec-16	14-Feb-17	24-Aug-16 A	09-Feb-17	55%	4	5
LT.2905	Bored Pile Construction; RCD Rig 1, 3 nos.	43	20-Dec-16	14-Feb-17	27-Aug-16 A	07-Oct-16	96%	104	104
LT.2915	Bored Pile Construction; RCD Rig 4, 2 nos.	30	06-May-17	10-Jun-17	04-May-17	08-Jun-17	0%	2	4
LT.2925	Bored Pile Construction; RCD Rig 1, 2 nos.	29	09-May-17	12-Jun-17	05-May-17	08-Jun-17	0%	3	4
LT.2935	Sonic Logging and Interface Coring Test; Portions L02 and L03	12	13-Jun-17	26-Jun-17	09-Jun-17	22-Jun-17	0%	3	4

BA14 and Testing

LT.0108	Submission of BA14	3	27-Jun-17	29-Jun-17	23-Jun-17	26-Jun-17	0%	3	4
LT.0109	BD's Selection of Test Piles	28	30-Jun-17	27-Jul-17	27-Jun-17	24-Jul-17	0%	3	4
LT.0110	Concrete Coring Test and Submit Reports	13	27-Jul-17	11-Aug-17	24-Jul-17	08-Aug-17	0%	3	4
LT.0111	BD's Acknowledgement	45	12-Aug-17	25-Sep-17	08-Aug-17	22-Sep-17	0%	3	21

BA14 and Testing at Area 6 if Option is Exercised

LT.0113	Submission of BA14	3	03-Feb-17	07-Feb-17	09-Feb-17	13-Feb-17	0%	-5	18
LT.0114	BD's Selection of Test Piles	28	07-Feb-17	07-Mar-17	13-Feb-17	13-Mar-17	0%	-7	21
LT.0115	Concrete Coring Test and Submit Reports	15	07-Mar-17	24-Mar-17	13-Mar-17	30-Mar-17	0%	-5	18
LT.3110	BD's Acknowledgement	45	24-Mar-17	08-May-17	30-Mar-17	14-May-17	0%	-7	90



Activity ID	Activity Name	Durn. (Days)	Programme Rev A Start	Programme Rev A Finish	Current / Actual Start	Current / Actual Finish	Physical % Complete	Finish Variance	Float (Days)	2016												2017											
										Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	
										1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	
Excavation and Lateral Support																																	
Pipe Pile in Areas 1 to 5																																	
LT.0120	Pre-grouting Works at Seawall Area; Portions M15, M16, L01 and L16	40	05-Mar-16	26-Apr-16	05-Mar-16 A	08-Apr-16 A	100%	16																									
LT.0121	Pre-grouting Works at Portions L05, L07, M14b and M12	101	23-Apr-16	23-Aug-16	18-Apr-16 A	26-Jul-16 A	100%	25																									
LT.0122	Pipe Pile and Grout Curtain; Portions L04, L05, L14, L24, M14 and M14b (PP 443 nos and CPP 3 nos	215	21-May-16	08-Feb-17	12-Mar-16 A	17-Jan-17	66%	16	135																								
LT.3030	Clutched Pipe Pile and Grout Curtain; Portions M14a, L16 and L01 (CPP 82 nos.)	89	25-Jun-16	12-Oct-16	07-Jul-16 A	08-Oct-16	98%	1	92																								
Sheet Pile in Area 6																																	
LT.0124	Sheet Piles Installation in Portion L06; 1,472m2	32	21-Jun-16	28-Jul-16	07-Jun-16 A	25-Jul-16 A	100%	4																									
LT.2945	Sheet Piles Installation in Portions L07 and M12; 1,640m2	35	29-Jul-16	07-Sep-16	04-Jul-16 A	27-Sep-16 A	100%	-16																									
LT.2950	Instrument Installation for Instrumental Sheet Pile	15	28-May-16	15-Jun-16	21-May-16 A	31-May-16 A	100%	13																									
LT.2955	Drive Instrumental Sheet Pile and Report Submission	10	08-Jun-16	20-Jun-16	01-Jun-16 A	16-Jun-16 A	100%	4																									
Contract Administrator's Instruction No. 8																																	
LT.3050	Pre-grouting Works adjacent Seawall Portion L03	21	17-Sep-16	13-Oct-16	16-Aug-16 A	12-Oct-16	72%	1	90																								
LT.3060	Pipe Pile and Grout Curtain; Portion L02 (PP 21nos.)	20	13-Sep-16	07-Oct-16	21-Oct-16	12-Nov-16	0%	-30	188																								
LT.3070	Clutched Pipe Pile and Grout Curtain; Portion L03 (CPP 104 nos. and PP 4 nos)	125	14-Oct-16	15-Mar-17	13-Oct-16	14-Mar-17	0%	1	90																								
BA14																																	
LT.0126	Submission of BA14 for Stage 1 ELS Sheet Piling Works at Area 6	2	08-Sep-16	09-Sep-16	03-Oct-16	04-Oct-16	0%	-19	6																								
LT.0127	BD's Acknowledgement	14	09-Sep-16	23-Sep-16	04-Oct-16	18-Oct-16	0%	-25	86																								
LT.0128	Submission of BA14 for Stage 1 ELS Piling Works at Area 1 to 5	2	16-Mar-17	17-Mar-17	15-Mar-17	16-Mar-17	0%	1	90																								
LT.0129	BD's Acknowledgement	14	17-Mar-17	31-Mar-17	16-Mar-17	30-Mar-17	0%	1	115																								
Pumping Test																																	
LT.0131	Install Area 1 to Area 5 Pumping Test Instrumentation & Wells (16 PW + 32 OW) and Submission of li	22	13-Jun-17	08-Jul-17	09-Jun-17	05-Jul-17	0%	3	15																								
LT.0132	Carry Out Pumping Test in Area 1 to Area 5 and Submission to BD	20	09-Jul-17	28-Jul-17	06-Jul-17	25-Jul-17	0%	3	18																								
LT.0133	Obtain BD's Acknowledgement of Area 1 to 5 Pumping Test Results	45	29-Jul-17	11-Sep-17	26-Jul-17	08-Sep-17	0%	3	35																								
LT.0134	Install Area 6 Pumping Test Instrumentation & Wells (3 PW + 6 OW) and Submission of Initial Reading	21	07-Dec-16	04-Jan-17	17-Dec-16	14-Jan-17	0%	-9	-2																								
LT.0135	Carry Out Pumping Test in Area 6 and submission to BD	16	11-Jan-17	26-Jan-17	17-Jan-17	02-Feb-17	0%	-8	-5																								
LT.0136	Obtain BD's Acknowledgement of Area 6 Pumping Test Results	45	26-Jan-17	12-Mar-17	02-Feb-17	19-Mar-17	0%	-8	-5																								
Option Stage 2 ELS and Excavation Works at Area 6																																	
LT.0138	Bulk Excavation and Installation of Struts	102	25-Apr-17	26-Aug-17	02-May-17	31-Aug-17	0%	-5	-4																								
LT.0139	Trim Pile Head and Clearance	27	26-Aug-17	27-Sep-17	01-Sep-17	03-Oct-17	0%	-5	8																								
LT.3075	Submission of BA8 and BA10 for Bulk Excavation Works	35	14-Mar-17	18-Apr-17	21-Mar-17	25-Apr-17	0%	-8	-5																								
LT.3080	Installation of Temporary Platform	22	18-Apr-17	16-May-17	26-Apr-17	23-May-17	0%	-7	-4																								
BA14 for Option Stage 2 ELS and Excavation Works at Area 6																																	
LT.0141	Submission of BA14 for Stage 2 ELS and Excavation Works at Area 6	2	26-Aug-17	29-Aug-17	01-Sep-17	02-Sep-17	0%	-5	-4																								
LT.0142	BD's Acknowledgement	45	28-Aug-17	12-Oct-17	03-Sep-17	17-Oct-17	0%	-6	-4																								