

M+ Museum

Activity ID	Activity Name	MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)		Apr 19	May 20	Jun 21	Jul 22
M+ MICP D15 OP3A-Month 19-30Apr2017														
M+														
Contract Dates														
CD01	Contract Period (1218 days)	770	17-Dec-16	25-Jan-19	17-Dec-16	25-Jan-19*	17.14%	17.14%	0					
Key Dates														
KD07	Interfacing Car Park (ICP) - Completion of Structure	0		25-Jun-17		25-Jun-17*	0%	0%	0					
KD01	Sewage Pumping Station (SPS) - Practical Completion for H/O to DSD	0		25-Jun-17		15-Sep-17*	0%	0%	-82					
KD02	CSF Building (P39A) - Obtain OP & Practical Completion for handover to the Authority	0		25-Jul-18		03-Jun-18*	0%	0%	52					
KD03	RDE Building (P39B) - Obtain OP & Practical Completion for handover to the Authority	0		25-Jul-18		09-Jul-18*	0%	0%	17					
KD05	Main IT Room, Local ICT Room/Riser Room - Stage 2 Completion for H/O to Authority	0		25-Aug-18		25-Aug-18*	0%	0%	0					
KD04	M+ - Obtain OP for Stage 1 Completion for whole of M+	0		25-Oct-18		07-Dec-18*	0%	0%	-44					
KD06	M+ Including all other area - Practical Completion of the Works	0		25-Jan-19		25-Jan-19	0%	0%	0					
M+ Podium Structure RC Works														
Podium Structure Zone A, M, N & H(Non-deferred Zone Parallel w/ Trusses)														
Zone A Structure														
B1-GF Level														
A11010	Zone A4 Wall, Column & GF Slab	15	22-Mar-17	08-Apr-17	06-Feb-17	06-May-17	100%	60%	-19					
A11020	Zone A5 Wall, Column & GF Slab	15	22-May-1	08-Jun-17	03-Apr-17	11-May-17	0%	35%	23					
GF-1F-1MF Level														
A11050	Zone A3 Wall, Column & 1MF Slab	21	20-Dec-16	16-Jan-17	23-Dec-16	08-Apr-17 A	100%	100%	-66					
A11040	Zone A2 Wall, Column & 1MF Slab	21	06-Jan-17	02-Feb-17	23-Jan-17	10-May-17	100%	60%	-76					
A11030	Zone A1 Wall, Column & 1MF Slab	21	16-Jan-17	11-Feb-17	13-Feb-17	17-May-17	100%	30%	-75					
A11060	Zone A4 Wall, Column & 1MF Slab	21	27-Apr-17	23-May-17	08-May-17	01-Jun-17	4.76%	0%	-7					
A11070	Zone A5 Wall, Column & 1MF Slab	15	09-Jun-17	26-Jun-17	11-May-17	29-May-17	0%	0%	23					
1MF-2F Level														
A11100	Zone A3 Wall, Column & 2F Slab	21	17-Jan-17	13-Feb-17	10-Apr-17	12-May-17	100%	50%	-70					
A11090	Zone A2 Wall, Column & 2F Slab	21	03-Feb-17	27-Feb-17	10-May-17	05-Jun-17	100%	0%	-76					
A11080	Zone A1 Wall, Column & 2F Slab	21	13-Feb-17	08-Mar-17	17-May-17	12-Jun-17	100%	0%	-75					
A11220	Zone A5 Wall, Column & 2F Slab	16	27-Jun-17	15-Jul-17	29-May-17	17-Jun-17	0%	0%	23					
A11160	Zone A4 Wall, Column & 2F Slab	21	24-May-1	17-Jun-17	02-Jun-17	26-Jun-17	0%	0%	-7					
2F-3F Level														
A11480	Zone A3 Wall, Column & 3F Slab	21	14-Feb-17	09-Mar-17	12-May-17	07-Jun-17	100%	0%	-70					
A11400	Zone A2 Wall, Column & 3F Slab	21	28-Feb-17	23-Mar-17	05-Jun-17	29-Jun-17	100%	0%	-76					
A11320	Zone A1 Wall, Column & 3F Slab	21	09-Mar-17	01-Apr-17	12-Jun-17	07-Jul-17	100%	0%	-75					
A11620	Zone A5 Wall, Column & 3F Slab	18	17-Jul-17	05-Aug-17	17-Jun-17	10-Jul-17	0%	0%	23					
A11530	Zone A4 Wall, Column & 3F Slab	25	19-Jun-17	18-Jul-17	27-Jun-17	26-Jul-17	0%	0%	-7					
A11800	Complete Zone A Podium Structure	0		05-Aug-17		26-Jul-17	0%	0%	9					
Zone H Structure														
GL-3F Level (Structure Remains Propped before Zone K construction complete)														
A10880	Podium Wall, Column & GF slab (GL 11-14/L-M)	82	03-Oct-16	10-Jan-17	03-Oct-16	10-May-17	100%	90%	-93					
A17315	Construct B1 Slab (GL 11-12/G-M & GL 11-14/M)	14	22-May-1	07-Jun-17	05-May-17	22-May-17	0%	0%	13					
A10890	Podium Wall, Column & 1F slab (GL 11-14/L-M)	14	11-Jan-17	26-Jan-17	10-May-17	26-May-17	100%	0%	-93					
A17325	Podium Wall, Column & LGF slab (GL 11-13/H-L)	10	08-Jun-17	19-Jun-17	22-May-17	03-Jun-17	0%	0%	13					
A10900	Podium Wall, Column & 1MF slab (GL 11-14/L-M)	14	27-Jan-17	15-Feb-17	26-May-17	13-Jun-17	100%	0%	-93					
A10910	Podium Wall, Column & 2F slab (GL 11-14/L-M)	14	16-Feb-17	03-Mar-17	13-Jun-17	29-Jun-17	100%	0%	-93					
A17330	Podium Wall, Column & GF slab (GL 11-14/H-L, Staircase & M15 Boundary)	14	20-Jun-17	06-Jul-17	29-Jun-17	17-Jul-17	0%	0%	-8					
A17340	Podium Wall, Column & 1F slab (GL 11-14/H-L)	16	07-Jul-17	25-Jul-17	17-Jul-17	04-Aug-17	0%	0%	-8					
West Core Wall (Zone M) @ GL 7-8/A-E														
A43090	1F-1MF Wall, Column & 1MF slab (GL 7-8/A-D)	11	03-Feb-17	15-Feb-17	09-Feb-17	06-Apr-17 A	100%	100%	-41					
A43100	1MF-2F Wall, Column & 2F slab (GL 7-8/A-D)	21	16-Feb-17	11-Mar-17	07-Apr-17	10-May-17	100%	58.9%	-45					
A43110	2F-3F Wall, Column & 3F slab (GL 7-8/A-D)	21	13-Mar-17	06-Apr-17	11-May-17	05-Jun-17	100%	0%	-45					
A43120	3F-4F Wall, Column & 4F slab (GL 7-8/A-D)	25	07-Apr-17	11-May-17	06-Jun-17	05-Jul-17	60%	0%	-45					
A43130	Complete 4/F West Core Wall Podium Structure	0		11-May-17		05-Jul-17	0%	0%	-47					
East Core Wall (Zone N) @ GL 7-8/L-M														
A43140	1MF-2F Wall, Column & 2F slab (GL 7-8/L-M)	13	13-May-1	27-May-17	28-Jun-17	08-Jul-17	0%	0%	-36					
A43150	2F-3F Wall, Column & 3F slab (GL 7-8/L-M)	13	29-May-1	12-Jun-17	10-Jul-17	20-Jul-17	0%	0%	-33					
A43160	3F-4F Wall, Column & 4F slab (GL 7-8/L-M)	15	13-Jun-17	29-Jun-17	21-Jul-17	01-Aug-17	0%	0%	-28					
Podium Structure Zone B, C, D & Q (Deferred Zone @ T5 & T1)														
Zone C @ GL 1-5/H-K														
A15920	Stage 2 - Construct wall, column & GF slab (GL 7-5/H-K)	18	13-Feb-17	04-Mar-17	28-Apr-17	20-May-17	100%	0%	-60					
A15930	Stage 3/4 - Construct hanging columns, wall, beam & slab @ 1MF, 1F (GL 1-5/H-K)	22	27-Feb-17	23-Mar-17	15-May-17	09-Jun-17	100%	0%	-60					
A15940	Stage 5 - Construct wall, column & 2F slab (GL 1-5/H-K)	20	13-Mar-17	05-Apr-17	29-May-17	21-Jun-17	100%	0%	-60					
A15950	Stage 5 - Complete Zone C for T5 stability prop installation	0		05-Apr-17		21-Jun-17	100%	0%	-60					
A42900	Stage 5 - Construct wall, column & 3F slab (GL 1-5/H-K)	22	06-Apr-17	06-May-17	22-Jun-17	18-Jul-17	72.73%	0%	-60					
A42910	Complete Zone C Structure	0		06-May-17		18-Jul-17	0%	0%	-60					
Installation of Stability Prop for T5														
A15960	Stage 5 - Install T5 stability prop	2	29-Jul-17	31-Jul-17	19-Jul-17	20-Jul-17	0%	0%	9					
A15970	Stage 5 - Complete T5 stability prop	0		31-Jul-17		20-Jul-17	0%	0%	9					
Podium Structure Zone E, G & J (Deferred Zone Near T3 & T4)														

Activity ID	Activity Name	MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)	2017				
										Apr 19	May 20	Jun 21	Jul 22	
Zone E & E1 @GL 10-8/A-E (not within deferred zone)														
A16840	Stage 2 - Construct wall, column & GF slab (GL 10-8/C-E)	21	30-Dec-16	24-Jan-17	29-Dec-16	25-Apr-17 A	100%	100%	-70	Stage 2 - Construct wall, column & GF slab (GL 10-8/C-E)				
A16830	Stage 2 - Construct wall, column & GF slab (GL 12-8/A-C)	21	26-Jan-17	22-Feb-17	06-Feb-17	25-Apr-17 A	100%	100%	-48	Stage 2 - Construct wall, column & GF slab (GL 12-8/A-C)				
A16850	Stage 3 - Construct 1MF beam & slab (GL 12-8/A-C)	21	23-Feb-17	18-Mar-17	15-Mar-17	23-May-17	100%	5%	-50	Stage 3 - Construct 1MF beam & slab (GL 12-8/A-C), Stage 3 - Construct 1MF beam & slab (GL 10-8/C-E), Stage 3 - Construct 1MF beam & slab (GL 12-8/A-C)				
A16860	Stage 3 - Construct 1MF beam & slab (GL 10-8/C-E)	21	25-Jan-17	21-Feb-17	15-Mar-17	23-May-17	100%	5%	-72	Stage 3 - Construct 1MF beam & slab (GL 10-8/C-E), Stage 3 - Construct 1MF beam & slab (GL 12-8/A-C), Stage 3 - Construct 1MF beam & slab (GL 10-8/C-E)				
A16870	Stage 4 - Construct 2F beam & slab (GL 12-8/A-C)	20	20-Mar-17	12-Apr-17	23-May-17	16-Jun-17	100%	0%	-50	Stage 4 - Construct 2F beam & slab (GL 12-8/A-C), Stage 4 - Construct 2F beam & slab (GL 10-8/C-E), Stage 4 - Construct 2F beam & slab (GL 12-8/A-C)				
A16880	Stage 4 - Construct 2F beam & slab (GL 10-8/C-E)	21	22-Feb-17	17-Mar-17	23-May-17	17-Jun-17	100%	0%	-72	Stage 4 - Construct 2F beam & slab (GL 10-8/C-E), Stage 4 - Construct 2F beam & slab (GL 12-8/A-C), Stage 4 - Construct 2F beam & slab (GL 10-8/C-E)				
A16890	Stage 5 - Construct wall, column & 3F roof (GL 12-8/A-C)	21	13-Apr-17	12-May-17	16-Jun-17	12-Jul-17	47.62%	0%	-50	Stage 5 - Construct wall, column & 3F roof (GL 12-8/A-C), Stage 5 - Construct wall, column & 3F roof (GL 10-8/C-E), Stage 5 - Construct wall, column & 3F roof (GL 12-8/A-C)				
A16920	Stage 8 - 1MF, 2F & 3F Concrete Curing (GL 12-8/A-C: incl. Area E1)	7	13-May-1	19-May-17	12-Jul-17	19-Jul-17	0%	0%	-61	Stage 8 - 1MF, 2F & 3F Concrete Curing (GL 12-8/A-C: incl. Area E1), Stage 8 - 1MF, 2F & 3F Concrete Curing (GL 10-8/C-E), Stage 8 - 1MF, 2F & 3F Concrete Curing (GL 12-8/A-C)				
A16930	Stage 8 - Complete Zone E (except E1 & E2)	0		19-May-17		19-Jul-17	0%	0%	-50	Stage 8 - Complete Zone E (except E1 & E2), Stage 8 - Complete Zone E (except E1 & E2), Stage 8 - Complete Zone E (except E1 & E2)				
M+ Mega Truss Site Construction														
Site Construction of Truss 5														
A50525	T5 Steel Truss Concrete Encasement (LoE)	111	13-Mar-17	28-Jul-17	08-Mar-17	18-Jul-17	32.43%	0%	9	Complete Truss 5 Steel Erection				
A50570	T5 Steel Truss Erection - Part 2 (incl. T5N04, T5-D21 & T5-B14) (LoE)	15	25-May-1	12-Jun-17	15-May-17	01-Jun-17	0%	0%	9	Complete Truss 5 Steel Erection				
A50580	Complete Truss 5 Steel Erection	0		13-Jun-17		02-Jun-17	0%	0%	11	Complete Truss 5 Steel Erection				
A50600	Complete Truss 5 Construction	0		28-Jul-17		18-Jul-17	0%	0%	10	Complete Truss 5 Steel Erection				
T5 Steel Erection (incl. Modular Towers & Working Platform)														
Installation of T5 Remaining Components														
MT1700	Completion of East Core Wall	0	25-May-1		15-May-17*		0%	0%	9	Completion of East Core Wall				
MT1710	Installation T5-N04	1	26-May-1	26-May-17	16-May-17	16-May-17	0%	0%	9	Installation T5-N04				
MT1720	Installation T5-D21	1	27-May-1	27-May-17	17-May-17	17-May-17	0%	0%	9	Installation T5-D21				
MT1730	Installation T5-B14	5	29-May-1	03-Jun-17	18-May-17	23-May-17	0%	0%	9	Installation T5-B14				
Welding and NDT of Top Chords (Remaining)														
MT1750	Welding N04(A) N04 (B)	5	31-May-1	05-Jun-17	19-May-17	24-May-17	0%	0%	9	Welding N04(A) N04 (B)				
MT1780	Welding N04-B14	2	31-May-1	01-Jun-17	19-May-17	20-May-17	0%	0%	9	Welding N04-B14				
MT1740	Welding D21-N01	5	01-Jun-17	06-Jun-17	20-May-17	25-May-17	0%	0%	9	Welding D21-N01				
MT1760	Welding N04-D21	5	01-Jun-17	06-Jun-17	20-May-17	25-May-17	0%	0%	9	Welding N04-D21				
MT1770	Welding B14-N05	5	05-Jun-17	09-Jun-17	24-May-17	29-May-17	0%	0%	9	Welding B14-N05				
MT1790	NDT for top chord (main)	2	10-Jun-17	12-Jun-17	31-May-17	01-Jun-17	0%	0%	9	NDT for top chord (main)				
Completion of T5 Installation														
MT1800	Survey check for overall truss T5	1	13-Jun-17	13-Jun-17	02-Jun-17	02-Jun-17	0%	0%	9	Survey check for overall truss T5				
RC Works CJ2 to +23.7mPD (Bottom Chord)														
A50690	Rebar Fixing CJ2 @GL 5-7	5	10-Jun-17	15-Jun-17	31-May-17	05-Jun-17	0%	0%	9	Rebar Fixing CJ2 @GL 5-7				
A50740	Formworks CJ2 @GL 5-7	2	16-Jun-17	17-Jun-17	06-Jun-17	07-Jun-17	0%	0%	9	Formworks CJ2 @GL 5-7				
A50820	Concreting CJ2 @GL 5-7	1	19-Jun-17	19-Jun-17	08-Jun-17	08-Jun-17	0%	0%	9	Concreting CJ2 @GL 5-7				
A50930	Concrete Curing CJ2 @GL 5-7	7	20-Jun-17	26-Jun-17	09-Jun-17	15-Jun-17	0%	0%	11	Concrete Curing CJ2 @GL 5-7				
RC Works to CJ3 to +28.6mPD (7 nos. of Bracing)														
A51120	Rebar Fixing CJ3 @GL 3-5	4	13-Apr-17	20-Apr-17	29-Mar-17	11-Apr-17 A	100%	100%	6	Rebar Fixing CJ3 @GL 3-5				
A51030	Rebar Fixing CJ3 @GL 1-3	5	31-Mar-17	06-Apr-17	29-Mar-17	12-Apr-17 A	100%	100%	-4	Rebar Fixing CJ3 @GL 1-3				
A51130	Formworks CJ3 @GL 3-5	1	21-Apr-17	21-Apr-17	03-Apr-17	13-Apr-17 A	100%	100%	5	Formworks CJ3 @GL 3-5				
A51040	Formworks CJ3 @GL 1-3	2	07-Apr-17	08-Apr-17	03-Apr-17	13-Apr-17 A	100%	100%	-4	Formworks CJ3 @GL 1-3				
A51100	Concreting CJ3 @GL 1-3	1	10-Apr-17	10-Apr-17	06-Apr-17	18-Apr-17 A	100%	100%	-3	Concreting CJ3 @GL 1-3				
A51140	Concreting CJ3 @GL 3-5	1	22-Apr-17	22-Apr-17	06-Apr-17	13-Apr-17 A	100%	100%	6	Concreting CJ3 @GL 3-5				
A51150	CJ3 @GL 3-5 Concrete Curing	7	23-Apr-17	29-Apr-17	14-Apr-17	21-Apr-17 A	71.43%	100%	9	CJ3 @GL 3-5 Concrete Curing				
A51110	CJ3 @GL 1-3 Concrete Curing	7	11-Apr-17	17-Apr-17	19-Apr-17	26-Apr-17 A	100%	100%	-8	CJ3 @GL 1-3 Concrete Curing				
A51180	Rebar Fixing CJ3 @GL 5-7	5	27-Jun-17	03-Jul-17	16-Jun-17	21-Jun-17	0%	0%	9	Rebar Fixing CJ3 @GL 5-7				
A51190	Formworks CJ3 @GL 5-7	1	04-Jul-17	04-Jul-17	22-Jun-17	22-Jun-17	0%	0%	9	Formworks CJ3 @GL 5-7				
A51240	Concreting CJ3 @GL 5-7	1	05-Jul-17	05-Jul-17	23-Jun-17	23-Jun-17	0%	0%	9	Concreting CJ3 @GL 5-7				
A51290	Concrete Curing CJ3 @GL 5-7	7	06-Jul-17	12-Jul-17	24-Jun-17	30-Jun-17	0%	0%	12	Concrete Curing CJ3 @GL 5-7				
RC Works to +31.3mPD (Top Chord - 3/F)														
A51710	Rebar Fixing CJ4 @GL 1-3	8	07-Apr-17	19-Apr-17	28-Apr-17	09-May-17	100%	0%	-15	Rebar Fixing CJ4 @GL 1-3				
A52030	Rebar Fixing CJ4 @GL 3-5	7	21-Apr-17	28-Apr-17	28-Apr-17	08-May-17	85.71%	0%	-6	Rebar Fixing CJ4 @GL 3-5				
A52060	Formworks CJ4 @GL 3-5	1	29-Apr-17	29-Apr-17	09-May-17	09-May-17	0%	0%	-6	Formworks CJ4 @GL 3-5				
A51740	Formworks CJ4 @GL 1-3	2	20-Apr-17	21-Apr-17	10-May-17	11-May-17	100%	0%	-15	Formworks CJ4 @GL 1-3				
A52150	Concreting Top Chord CJ4 @GL 3-5	1	02-May-1	02-May-17	10-May-17	10-May-17	0%	0%	-6	Concreting Top Chord CJ4 @GL 3-5				
A52240	Concrete Curing Top Chord CJ4 @GL 3-5	7	03-May-1	09-May-17	11-May-17	17-May-17	0%	0%	-8	Concrete Curing Top Chord CJ4 @GL 3-5				
A51840	Concreting Top Chord CJ4 @GL 1-3	1	22-Apr-17	22-Apr-17	12-May-17	12-May-17	100%	0%	-15	Concreting Top Chord CJ4 @GL 1-3				
A51940	Concrete Curing Top Chord CJ4 @GL 1-3	7	23-Apr-17	29-Apr-17	13-May-17	19-May-17	71.43%	0%	-20	Concrete Curing Top Chord CJ4 @GL 1-3				
A52330	Rebar Fixing CJ4 @GL 5-7	6	13-Jul-17	19-Jul-17	03-Jul-17	08-Jul-17	0%	0%	9	Rebar Fixing CJ4 @GL 5-7				
A52420	Formworks CJ4 @GL 5-7	1	20-Jul-17	20-Jul-17	10-Jul-17	10-Jul-17	0%	0%	9	Formworks CJ4 @GL 5-7				
A52510	Concreting to Top Chord CJ4 @GL 5-7	1	21-Jul-17	21-Jul-17	11-Jul-17	11-Jul-17	0%	0%	9	Concreting to Top Chord CJ4 @GL 5-7				
A52570	Concrete Curing Top Chord CJ4 @GL 5-7	7	22-Jul-17	28-Jul-17	12-Jul-17	18-Jul-17	0%	0%	10	Concrete Curing Top Chord CJ4 @GL 5-7				
Site Construction of Truss 1														
A40515	T1 Steel Truss Erection (LoE)	70	04-Feb-17	02-May-17	23-Jan-17	11-May-17	95.71%	85.71%	-7	Complete Truss 1 Steel Erection				
A40520	T1 Steel Truss Concrete Encasement (LoE)	76	27-Mar-17	30-Jun-17	28-Apr-17	11-Aug-17	31.58%	0%	-35	Complete Truss 1 Steel Erection				
A40518	Complete Truss 1 Steel Erection	0		06-May-17		11-May-17	0%	0%	-5	Complete Truss 1 Steel Erection				
T1 Steel Erection (incl. Modular Towers & Working Platform)														
Temporary Supports & Modular Towers														
MT2500	Installation of temporary support towers 1	1	10-Apr-17	10-Apr-17	28-Apr-17	28-Apr-17	100%	0%	-13	Installation of temporary support towers 1				
MT2510	Erection hanger platform 1	1	11-Apr-17	11-Apr-17	29-Apr-17	29-Apr-17	100%	0%	-13	Erection hanger platform 1				
Installation of Bottom Chords, Bracings & Top Chords														
Top Chords & Bracing Windows Plates														
MT2460	Installation cover plate, TCB at D21	4	22-Apr-17	26-Apr-17	12-Apr-17	13-Apr-17 A	100%	100%	9	Installation cover plate, TCB at D21				
MT2440	Install cover plates at D24	4	03-Apr-17	07-Apr-17	12-Apr-17	13-Apr-17 A	100%	100%	-4	Install cover plates at D24				
MT2520	Installation T1-N05	1	12-Apr-17	12-Apr-17	02-May-17	02-May-17	100%	0%	-13	Installation T1-N05				

Three Months Rolling Programme (3MRP) Month 19 - 30 Apr 2017

Activity ID	Activity Name	MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)		Apr 19	May 20	Jun 21	Jul 22
Welding and NDT for bottom chords-1														
MT2100	Survey check for bottom chord	1	15-Mar-17	15-Mar-17	09-Apr-17	09-Apr-17 A	100%	100%	-20					
Welding and NDT for cover plates														
MT2470	Welding cover plate at D21	4	27-Apr-17	02-May-17	01-Apr-17	05-Apr-17 A	25%	100%	20					
MT2480	NDT for cover plates	18	10-Apr-17	05-May-17	06-Apr-17	10-May-17	72.22%	50%	-4					
MT2450	Welding cover plates at D24	3	08-Apr-17	11-Apr-17	24-Apr-17	26-Apr-17 A	100%	100%	-9					
Welding and NDT for Window plates-1														
MT2420	Welding of D21-1C(I)	4	10-Apr-17	13-Apr-17	30-Mar-17	05-Apr-17 A	100%	100%	8					
MT2390	Welding of D24-1A(O)	4	24-Mar-17	28-Mar-17	18-Apr-17	24-Apr-17 A	100%	100%	-18					
MT2400	Welding of D23-1B(I)	5	27-Mar-17	31-Mar-17	18-Apr-17	24-Apr-17 A	100%	100%	-15					
MT2430	NDT for bracing (window plate)	15	31-Mar-17	21-Apr-17	27-Apr-17	27-Apr-17 A	100%	100%	-4					
Welding and NDT for Top Chords														
MT2590	NDT for top chord (main)	2	04-May-1	05-May-17	18-Mar-17	04-May-17	0%	40%	1					
MT2580	Welding N06-N05	1	13-Apr-17	13-Apr-17	04-May-17	04-May-17	100%	0%	-13					
Completion of T1 Installation														
MT2600	Survey check for overall truss T1	1	06-May-1	06-May-17	11-May-17	11-May-17	0%	0%	-4					
RC Works East Core Wall (incl. to +28.3mPD for T5-N04A & T5-N04B)														
A37510	Construct +20.45mPD to 23.7mPD	15	10-Apr-17	29-Apr-17	28-Apr-17	17-May-17	86.67%	0%	-13					
A49410	Rebar Fixing to +28.3mPD @GL K-M	5	11-Apr-17	19-Apr-17	15-May-17	19-May-17	100%	0%	-24					
A37540	Construct +28.4mPD to 34.75mPD	18	27-May-1	17-Jun-17	17-May-17	07-Jun-17	0%	0%	9					
A37520	Construct +23.7mPD to 28.4mPD	17	02-May-1	22-May-17	18-May-17	07-Jun-17	0%	0%	-13					
A49500	Formworks +28.3mPD @GL K-M	1	20-Apr-17	20-Apr-17	20-May-17	20-May-17	100%	0%	-24					
A49590	Concreting +28.3mPD @GL K-M	1	21-Apr-17	21-Apr-17	22-May-17	22-May-17	100%	0%	-24					
A49680	Concrete Curing +28.3mPD @GL K-M	7	22-Apr-17	28-Apr-17	23-May-17	29-May-17	85.71%	0%	-31					
A37550	Construct +34.75mPD to 37.95mPD	17	19-Jun-17	08-Jul-17	08-Jun-17	27-Jun-17	0%	0%	9					
A37530	Concrete Curing +28.4mPD	3	23-May-1	25-May-17	08-Jun-17	10-Jun-17	0%	0%	-16					
RC Works CJ2 to +23.7mPD (Bottom Chord)														
A40610	Rebar Fixing CJ2 @GL K-H (As built GL F-K)	9	06-Apr-17	19-Apr-17	18-Apr-17	27-May-17	100%	100%	-30					
A40620	Formworks CJ2 @GL K-H (As built GL F-K)	2	20-Apr-17	21-Apr-17	24-Apr-17	28-Apr-17 A	100%	100%	-5					
A40570	Rebar Fixing CJ2 @GL M-K	8	27-Mar-17	05-Apr-17	28-Apr-17	09-May-17	100%	0%	-24					
A40630	Concreting CJ2 @GL K-H (As built GL F-K)	1	22-Apr-17	22-Apr-17	28-Apr-17	28-Apr-17	100%	0%	-5					
A40650	Rebar Fixing CJ2 @GL H-E (GL E-G)	10	20-Apr-17	02-May-17	28-Apr-17	11-May-17	70%	0%	-7					
A40640	Concrete Curing CJ2 @GL K-H	7	23-Apr-17	29-Apr-17	29-Apr-17	05-May-17	71.43%	0%	-6					
A40580	Formworks CJ2 @GL M-K	1	06-Apr-17	06-Apr-17	10-May-17	10-May-17	100%	0%	-24					
A40590	Concreting CJ2 @GL M-K	1	07-Apr-17	07-Apr-17	11-May-17	11-May-17	100%	0%	-24					
A40600	Concrete Curing CJ2 @GL M-K	7	08-Apr-17	14-Apr-17	12-May-17	18-May-17	100%	0%	-34					
A40660	Formworks CJ2 @GL H-E (GL E-G)	1	04-May-1	04-May-17	12-May-17	12-May-17	0%	0%	-7					
A44330	Concreting CJ2 @GL H-E (GL E-G)	1	05-May-1	05-May-17	13-May-17	13-May-17	0%	0%	-7					
A44440	Concrete Curing CJ2 @GL H-E (GL E-G)	6	06-May-1	11-May-17	14-May-17	19-May-17	0%	0%	-8					
RC Works to CJ3 to +29.3mPD (7 nos. of Bracing)														
A40670	Rebar Fixing CJ3 @GL M-K (GL J-M)	5	04-May-1	09-May-17	19-May-17	24-May-17	0%	0%	-13					
A40750	Rebar Fixing CJ3 @GL H-E (GL E-G)	5	12-May-1	17-May-17	20-May-17	25-May-17	0%	0%	-7					
A40680	Formworks CJ3 @GL M-K (GL J-M)	2	10-May-1	11-May-17	25-May-17	26-May-17	0%	0%	-13					
A40710	Rebar Fixing CJ3 @GL K-H (GL F-K)	4	10-May-1	13-May-17	25-May-17	29-May-17	0%	0%	-13					
A40760	Formworks CJ3 @GL H-E (GL E-G)	1	18-May-1	18-May-17	26-May-17	26-May-17	0%	0%	-7					
A44950	Concreting CJ3 @GL H-E (GL E-G)	1	19-May-1	19-May-17	27-May-17	27-May-17	0%	0%	-7					
A40690	Concreting CJ3 @GL M-K (GL J-M)	1	12-May-1	12-May-17	27-May-17	27-May-17	0%	0%	-13					
A45060	Concrete Curing CJ3 @GL H-E (GL E-G)	7	20-May-1	26-May-17	28-May-17	03-Jun-17	0%	0%	-8					
A40700	Concrete Curing CJ3 @GL M-K (GL J-M)	7	13-May-1	19-May-17	28-May-17	03-Jun-17	0%	0%	-15					
A40720	Formworks CJ3 @GL K-H (GL F-K)	1	15-May-1	15-May-17	31-May-17	31-May-17	0%	0%	-13					
A40730	Concreting CJ3 @GL K-H (GL F-K)	1	16-May-1	16-May-17	01-Jun-17	01-Jun-17	0%	0%	-13					
A40740	Concrete Curing CJ3 @GL K-H (GL F-K)	7	17-May-1	23-May-17	02-Jun-17	08-Jun-17	0%	0%	-16					
RC Works to CJ4 to 34.75mPD (7 nos. of Bracing)														
A40770	Rebar Fixing CJ4 @GL M-K (GL J-M)	5	20-May-1	25-May-17	05-Jun-17	09-Jun-17	0%	0%	-12					
A40850	Rebar Fixing CJ4 @GL H-E (GL E-G)	5	27-May-1	02-Jun-17	05-Jun-17	09-Jun-17	0%	0%	-6					
A40780	Formworks CJ4 @GL M-K (GL J-M)	2	26-May-1	27-May-17	10-Jun-17	12-Jun-17	0%	0%	-12					
A40810	Rebar Fixing CJ4 @GL K-H (GL F-K)	4	26-May-1	31-May-17	10-Jun-17	14-Jun-17	0%	0%	-12					
A40860	Formworks CJ4 @GL H-E	2	03-Jun-17	05-Jun-17	10-Jun-17	12-Jun-17	0%	0%	-6					
A40790	Concreting CJ4 @GL M-K (GL J-M)	1	29-May-1	29-May-17	13-Jun-17	13-Jun-17	0%	0%	-12					
A45570	Concreting CJ4 @GL H-E	1	06-Jun-17	06-Jun-17	13-Jun-17	13-Jun-17	0%	0%	-6					
A40800	Concrete Curing CJ4 @GL M-K (GL J-M)	7	30-May-1	05-Jun-17	14-Jun-17	20-Jun-17	0%	0%	-15					
A45680	Concrete Curing CJ4 @GL H-E	7	07-Jun-17	13-Jun-17	14-Jun-17	20-Jun-17	0%	0%	-7					
A40820	Formworks CJ4 @GL K-H (GL F-K)	2	01-Jun-17	02-Jun-17	15-Jun-17	16-Jun-17	0%	0%	-12					
A40830	Concreting CJ4 @GL K-H	1	03-Jun-17	03-Jun-17	17-Jun-17	17-Jun-17	0%	0%	-12					
A40840	Concrete Curing CJ4 @GL K-H	7	04-Jun-17	10-Jun-17	18-Jun-17	24-Jun-17	0%	0%	-14					
RC Works to +37.95mPD (Top Chord - 4/F Slab)														
A40950	Rebar Fixing @GL H-E	7	14-Jun-17	21-Jun-17	21-Jun-17	28-Jun-17	0%	0%	-6					
A40910	Rebar Fixing @GL K-H	7	12-Jun-17	19-Jun-17	26-Jun-17	04-Jul-17	0%	0%	-12					
A40960	Formworks @GL H-E	1	22-Jun-17	22-Jun-17	29-Jun-17	29-Jun-17	0%	0%	-6					
A40970	Concreting to Top Chord @GL H-E	1	23-Jun-17	23-Jun-17	30-Jun-17	30-Jun-17	0%	0%	-6					
A40980	Concrete Curing Top Chord @GL H-E	7	24-Jun-17	30-Jun-17	01-Jul-17	07-Jul-17	0%	0%	-7					
A40920	Formworks @GL K-H	1	20-Jun-17	20-Jun-17	05-Jul-17	05-Jul-17	0%	0%	-12					
A40930	Concreting Top Chord @GL K-H	1	21-Jun-17	21-Jun-17	06-Jul-17	06-Jul-17	0%	0%	-12					
A40940	Concrete Curing Top Chord @GL K-H	7	22-Jun-17	28-Jun-17	07-Jul-17	13-Jul-17	0%	0%	-15					
A40870	Rebar Fixing @GL M-K	8	06-Jun-17	14-Jun-17	24-Jul-17	01-Aug-17	0%	0%	-40		</			

Activity ID	Activity Name	MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)	2017			
										Apr 19	May 20	Jun 21	Jul 22
Site Construction of Truss 2													
A46665	T2 Steel Truss Erection (LoE)	69	23-Feb-17	20-May-17	27-Jan-17	08-May-17	73.91%	90%	11				
A46715	T2 Steel Truss Concrete Encasement (LoE)	78	21-Apr-17	25-Jul-17	02-May-17	26-Aug-17	7.69%	0%	-28				
A46675	Complete Truss 2 Steel Works Erection	0		23-May-17		08-May-17	0%	0%	15				
T2 Steel Erection (incl. Modular Towers & Working Platform)													
Temporary Supports & Modular Towers													
MT3300	Installation of temporary support towers 1	1	11-May-1	11-May-17	28-Apr-17	28-Apr-17	0%	0%	9				
MT3310	Installation of hanger platform 1	1	12-May-1	12-May-17	29-Apr-17	29-Apr-17	0%	0%	9				
Installation of Bottom Chords, Bracings & Top Chords													
Top Chords & Bracing Windows Plates													
MT3230	Installation of cover plate for T2-D25	3	06-Apr-17	08-Apr-17	12-Apr-17	13-Apr-17 A	100%	100%	-3				
MT3250	Installation of TCB bolts and shaped plates for T2-D21	4	15-May-1	18-May-17	12-Apr-17	13-Apr-17 A	0%	100%	26				
MT3320	Installation T2-N05	1	13-May-1	13-May-17	02-May-17	02-May-17	0%	0%	9				
Welding and NDT for Bottom chord													
MT2880	Survey check for bottom chord	1	05-Apr-17	05-Apr-17	28-Apr-17	28-Apr-17	100%	0%	-17				
Welding and NDT for Main bracings													
MT3090	Welding D21-N06	5	26-Apr-17	02-May-17	06-Mar-17	05-Apr-17 A	40%	100%	20				
MT3130	NDT for bracing (main)	33	23-Mar-17	06-May-17	16-Mar-17	27-Apr-17 A	81.82%	100%	7				
MT3050	Welding D24-N03	4	17-Mar-17	21-Mar-17	17-Mar-17	24-Apr-17 A	100%	100%	-24				
MT3040	Welding D25-N08	5	11-Mar-17	16-Mar-17	21-Mar-17	24-Apr-17 A	100%	100%	-28				
MT3030	Welding D25-N04	5	11-Mar-17	16-Mar-17	22-Mar-17	20-Apr-17 A	100%	100%	-25				
MT3060	Welding D24-N08	5	17-Mar-17	22-Mar-17	24-Mar-17	24-Apr-17 A	100%	100%	-23				
MT3160	Welding D25-1A(O)	4	23-Mar-17	27-Mar-17	24-Apr-17	26-Apr-17 A	100%	100%	-21				
MT3170	Welding D24-1C(I)	4	28-Mar-17	31-Mar-17	24-Apr-17	26-Apr-17 A	100%	100%	-17				
MT3240	Welding of cover for T2-D25	4	08-Apr-17	12-Apr-17	24-Apr-17	26-Apr-17 A	100%	100%	-8				
Welding and NDT for Window plates													
MT3200	Welding D21-1C(I)	4	10-May-1	13-May-17	18-Apr-17	27-Apr-17 A	0%	100%	13				
MT3220	Welding D22-1A(O)	4	10-May-1	13-May-17	18-Apr-17	27-Apr-17 A	0%	100%	13				
MT3210	NDT for bracing (window plate)	4	13-May-1	17-May-17	28-Apr-17	04-May-17	0%	0%	11				
Welding and NDT for cover and shaped plates													
MT3260	Welding of TCB bolts and shaped plates for T2-D21	4	15-May-1	18-May-17	13-Apr-17	13-Apr-17 A	0%	100%	26				
MT3270	NDT for cover and shaped plates, T2-D22-1A	3	18-May-1	20-May-17	28-Apr-17	02-May-17	0%	0%	15				
Welding and NDT for Top Chords													
MT3400	NDT for top chord (main)	7	13-May-1	20-May-17	20-Mar-17	05-May-17	0%	30%	13				
MT3390	Welding N06-N05	1	15-May-1	15-May-17	04-May-17	04-May-17	0%	0%	9				
Completion of T2 Installation													
MT3410	Survey check for overall truss T2	2	22-May-1	23-May-17	05-May-17	08-May-17	0%	0%	13				
RC Works CJ2 to +23.7mPD (Bottom Chord)													
A47240	Rebar Fixing CJ2 @GL M-K (GL J-M)	8	21-Apr-17	29-Apr-17	02-May-17	11-May-17	75%	0%	-8				
A47250	Formworks CJ2 @GL M-K (GL J-M)	1	02-May-1	02-May-17	12-May-17	12-May-17	0%	0%	-8				
A47280	Rebar Fixing CJ2 @GL K-H (GL F-K)	9	02-May-1	12-May-17	12-May-17	22-May-17	0%	0%	-8				
A47260	Concreting CJ2 @GL M-K (GL J-M)	1	04-May-1	04-May-17	13-May-17	13-May-17	0%	0%	-8				
A47270	Concrete Curing CJ2 @GL M-K (GL J-M)	7	05-May-1	11-May-17	14-May-17	20-May-17	0%	0%	-9				
A47290	Formworks CJ2 @GL K-H (GL F-K)	2	13-May-1	15-May-17	23-May-17	24-May-17	0%	0%	-8				
A47320	Rebar Fixing CJ2 @GL H-E (GL D-G)	10	13-May-1	24-May-17	23-May-17	03-Jun-17	0%	0%	-8				
A47300	Concreting CJ2 @GL K-H (GL F-K)	1	16-May-1	16-May-17	25-May-17	25-May-17	0%	0%	-8				
A47310	Concrete Curing CJ2 @GL K-H (GL F-K)	7	17-May-1	23-May-17	26-May-17	01-Jun-17	0%	0%	-9				
A47360	Formworks CJ2 @GL H-E (GL D-G)	1	25-May-1	25-May-17	05-Jun-17	05-Jun-17	0%	0%	-8				
A47380	Concreting CJ2 @GL H-E (GL D-G)	1	26-May-1	26-May-17	06-Jun-17	06-Jun-17	0%	0%	-8				
A47390	Concrete Curing CJ2 @GL H-E (GL D-G)	6	27-May-1	01-Jun-17	07-Jun-17	12-Jun-17	0%	0%	-11				
RC Works to CJ3 to +29.3mPD (7 nos. of Bracing)													
A47400	Rebar Fixing CJ3 @GL K-H (GL J-L)	5	24-May-1	29-May-17	02-Jun-17	07-Jun-17	0%	0%	-7				
A47410	Formworks CJ3 @GL K-H (GL J-L)	2	31-May-1	01-Jun-17	08-Jun-17	09-Jun-17	0%	0%	-7				
A47420	Concreting CJ3 @GL K-H (GL J-L)	1	02-Jun-17	02-Jun-17	10-Jun-17	10-Jun-17	0%	0%	-7				
A47430	CJ3 @GL K-H Concrete Curing (GL J-L)	7	03-Jun-17	09-Jun-17	11-Jun-17	17-Jun-17	0%	0%	-8				
A47440	Rebar Fixing CJ3 @GL H-E (GL G-J)	4	02-Jun-17	06-Jun-17	13-Jun-17	16-Jun-17	0%	0%	-9				
A47450	Formworks CJ3 @GL H-E (GL G-J)	1	07-Jun-17	07-Jun-17	17-Jun-17	17-Jun-17	0%	0%	-9				
A47540	Rebar Fixing CJ3 @GL M-K (GL E-G)	5	07-Jun-17	12-Jun-17	17-Jun-17	22-Jun-17	0%	0%	-9				
A47460	Concreting CJ3 @GL H-E (GL G-J)	1	08-Jun-17	08-Jun-17	19-Jun-17	19-Jun-17	0%	0%	-9				
A47470	CJ3 @GL H-E Concrete Curing (GL G-J)	7	09-Jun-17	15-Jun-17	20-Jun-17	26-Jun-17	0%	0%	-11				
A47620	Formworks CJ3 @GL M-K (GL E-G)	1	13-Jun-17	13-Jun-17	23-Jun-17	23-Jun-17	0%	0%	-9				
A47720	Concreting CJ3 @GL M-K (GL E-G)	1	14-Jun-17	14-Jun-17	24-Jun-17	24-Jun-17	0%	0%	-9				
A47830	Concrete Curing CJ3 @GL M-K (GL E-G)	7	15-Jun-17	21-Jun-17	25-Jun-17	01-Jul-17	0%	0%	-10				
RC Works to CJ4 to 34.75mPD (7 nos. of Bracing)													
A47960	Rebar Fixing CJ4 @GL K-H (GL J-L)	5	10-Jun-17	15-Jun-17	19-Jun-17	23-Jun-17	0%	0%	-7				
A48000	Formworks CJ4 @GL K-H (GL J-L)	2	16-Jun-17	17-Jun-17	24-Jun-17	26-Jun-17	0%	0%	-7				
A48020	Concreting CJ4 @GL K-H (GL J-L)	1	19-Jun-17	19-Jun-17	27-Jun-17	27-Jun-17	0%	0%	-7				
A48040	Rebar Fixing CJ4 @GL H-E (GL G-J)	4	16-Jun-17	20-Jun-17	27-Jun-17	30-Jun-17	0%	0%	-9				
A48030	Concrete Curing CJ4 @GL K-H (GL J-L)	7	20-Jun-17	26-Jun-17	28-Jun-17	04-Jul-17	0%	0%	-8				
A48050	Formworks CJ4 @GL H-E (GL G-J)	2	21-Jun-17	22-Jun-17	03-Jul-17	04-Jul-17	0%	0%	-9				
A48080	Rebar Fixing CJ4 @GL M-K (GL E-G)	5	22-Jun-17	27-Jun-17	03-Jul-17	07-Jul-17	0%	0%	-8				
A48060	Concreting CJ4 @GL H-E (GL G-J)	1	23-Jun-17	23-Jun-17	05-Jul-17	05-Jul-17	0%	0%	-9				
A48070	Concrete Curing CJ4 @GL H-E (GL G-J)	7	24-Jun-17	30-Jun-17	06-Jul-17	12-Jul-17	0%	0%	-12				
A48090	Formworks CJ4 @GL M-K (GL E-G)	2	28-Jun-17	29-Jun-17	08-Jul-17	10-Jul-17	0%	0%	-8				
A48110	Concreting CJ4 @GL M-K (GL E-G)	1	30-Jun-17	30-Jun-17	11-Jul-17	11-Jul-17	0%	0%	-8				

Activity ID	Activity Name	MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)	2017			
										Apr 19	May 20	Jun 21	Jul 22
A48170	Concrete Curing CJ4 @GL M-K (GL E-G)	7	01-Jul-17	07-Jul-17	12-Jul-17	18-Jul-17	0%	0%	-11			A48170	Concrete Curing CJ4 @GL M-K (GL E-G)
RC Works to +37.95mPD (Top Chord - 4/F Slab)													
A48660	Rebar Fixing @GL H-E	7	03-Jul-17	10-Jul-17	13-Jul-17	20-Jul-17	0%	0%	-9			A48660	Rebar Fixing @GL H-E
A48890	Rebar Fixing @GL M-K	7	08-Jul-17	15-Jul-17	19-Jul-17	26-Jul-17	0%	0%	-9			A48890	Rebar Fixing @GL M-K
A48700	Formworks @GL H-E	1	11-Jul-17	11-Jul-17	21-Jul-17	21-Jul-17	0%	0%	-9			A48700	Formworks @GL H-E
A48330	Rebar Fixing @GL K-H	8	27-Jun-17	06-Jul-17	24-Jul-17	01-Aug-17	0%	0%	-22			A48330	Rebar Fixing @GL K-H
A48990	Formworks @GL M-K	1	17-Jul-17	17-Jul-17	27-Jul-17	27-Jul-17	0%	0%	-9			A48990	Formworks @GL M-K
Site Construction of Truss 3													
A12960	T3 Steel Truss Erection (LoE)	65	20-Mar-17	10-Jun-17	25-Feb-17	10-Jun-17	46.15%	46.38%	0				
A13190	T3 Steel Truss Concrete Encasement (LoE)	63	23-May-1	05-Aug-17	28-Apr-17	27-Jul-17	0%	0%	8				
A13130	Complete Truss 3 Steel Works Erection	0		16-Jun-17		10-Jun-17	0%	0%	5			A13130	Complete Truss 3 Steel Works Erection
A13200	Complete Truss 3 Construction	0		05-Aug-17		27-Jul-17	0%	0%	8				A13200
T3 Steel Erection (incl. Modular Towers & Working Platform)													
Installation of Bottom Chords, Bracings & Top Chords													
MT3650	Installation window plate B13-B14	1	19-Apr-17	19-Apr-17	03-Apr-17	03-Apr-17 A	100%	100%	11	MT3650	Installation window plate B13-B14		
MT3660	Installation window plate N03-B13	1	20-Apr-17	20-Apr-17	03-Apr-17	03-Apr-17 A	100%	100%	12	MT3660	Installation window plate N03-B13		
MT3670	Installation window plate B12-N03	1	21-Apr-17	21-Apr-17	03-Apr-17	03-Apr-17 A	100%	100%	13	MT3670	Installation window plate B12-N03		
MT3640	Installation window plate B14-N04	1	18-Apr-17	18-Apr-17	10-Apr-17	10-Apr-17 A	100%	100%	5	MT3640	Installation window plate B14-N04		
MT3680	Installation window plates N02-B12	1	22-Apr-17	22-Apr-17	10-Apr-17	10-Apr-17 A	100%	100%	9	MT3680	Installation window plates N02-B12		
Top Chords & Bracing Windows Plates													
MT4180	Installation window plate D27-N04	1	27-Apr-17	27-Apr-17	12-Apr-17	12-Apr-17 A	100%	100%	11	MT4180	Installation window plate D27-N04		
MT4260	Installation window plate B15-N05	1	01-Jun-17	01-Jun-17	17-Apr-17	17-Apr-17 A	0%	100%	36	MT4260	Installation window plate B15-N05		
MT4190	Installation window plate D27-N08	1	28-Apr-17	28-Apr-17	20-Apr-17	20-Apr-17 A	0%	100%	8	MT4190	Installation window plate D27-N08		
MT4200	Installation window plate B18-N08	1	17-May-1	17-May-17	22-Apr-17	22-Apr-17 A	0%	100%	20	MT4200	Installation window plate B18-N08		
MT4210	Installation window plate B17-B18	1	18-May-1	18-May-17	22-Apr-17	22-Apr-17 A	0%	100%	21	MT4210	Installation window plate B17-B18		
MT4220	Installation window plate N07-B17	1	19-May-1	19-May-17	24-Apr-17	24-Apr-17 A	0%	100%	21	MT4220	Installation window plate N07-B17		
MT4230	Installation window plate B16-N07	1	22-May-1	22-May-17	28-Apr-17	28-Apr-17	0%	0%	18	MT4230	Installation window plate B16-N07		
MT3940	Installation T3-B15	1	12-May-1	12-May-17	28-Apr-17	28-Apr-17	0%	0%	10	MT3940	Installation T3-B15		
MT4240	Installation window plate N06-B16	1	24-May-1	24-May-17	02-May-17	02-May-17	0%	0%	18	MT4240	Installation window plate N06-B16		
MT4250	Installation window plate B15-N06	1	26-May-1	26-May-17	10-May-17	10-May-17	0%	0%	14	MT4250	Installation window plate B15-N06		
MT4370	Installation of TCB bolts and shaped plates for T3-D26	8	02-Jun-17	10-Jun-17	22-May-17	01-Jun-17	0%	0%	8	MT4370	Installation of TCB bolts and shaped plates for T3-D26		
Welding and NDT of bottom Chords													
MT3630	NDT for bottom chord (main)	5	13-Apr-17	21-Apr-17	29-Mar-17	02-May-17	100%	43%	-8	MT3630	NDT for bottom chord (main), NDT for bottom chord (main)		
Welding and NDT of window plates													
MT3700	Welding of window plates B13-B14	8	20-Apr-17	28-Apr-17	03-Apr-17	08-Apr-17 A	87.5%	100%	15	MT3700	Welding of window plates B13-B14		
MT3710	Welding of window plates N03-B13	8	21-Apr-17	29-Apr-17	03-Apr-17	10-Apr-17 A	75%	100%	15	MT3710	Welding of window plates N03-B13		
MT3720	Welding of window plates B12-N03	8	22-Apr-17	02-May-17	08-Apr-17	20-Apr-17 A	62.5%	100%	10	MT3720	Welding of window plates B12-N03		
MT3690	Welding of window plates B14-N04	8	19-Apr-17	27-Apr-17	10-Apr-17	19-Apr-17 A	100%	100%	8	MT3690	Welding of window plates B14-N04		
MT3730	Welding of window plates N02-B12	8	24-Apr-17	04-May-17	10-Apr-17	20-Apr-17 A	50%	100%	11	MT3730	Welding of window plates N02-B12		
MT3740	NDT for bottom chord (window plate)	5	02-May-1	08-May-17	12-Apr-17	04-May-17	0%	60%	3	MT3740, MT3740	NDT for bottom chord (window plate), NDT for bottom chord (window plate)		
MT3750	Survey check for bottom chord	1	05-May-1	05-May-17	02-May-17	04-May-17	0%	0%	1	MT3750	Survey check for bottom chord		
Welding and NDT of Main Bracings													
MT3990	Welding D26-N07	4	02-May-1	06-May-17	31-Mar-17	03-Apr-17 A	0%	100%	24	MT3990	Welding D26-N07		
MT4170	NDT for bracing (main)	31	22-Apr-17	31-May-17	03-Apr-17	22-May-17	16.13%	40%	7	MT4170	NDT for bracing (main), NDT for bracing (main)		
MT3960	Welding D27-N08	5	18-Apr-17	22-Apr-17	03-Apr-17	03-Apr-17 A	100%	100%	14	MT3960	Welding D27-N08		
MT4080	Welding N07-B16	4	12-May-1	16-May-17	05-Apr-17	05-Apr-17 A	0%	100%	31	MT4080	Welding N07-B16		
MT3950	Welding N08-N09	4	13-Apr-17	20-Apr-17	05-Apr-17	05-Apr-17 A	100%	100%	11	MT3950	Welding N08-N09		
MT3970	Welding D27-N04	4	18-Apr-17	21-Apr-17	05-Apr-17	05-Apr-17 A	100%	100%	12	MT3970	Welding D27-N04		
MT3980	Welding D26-N04	4	29-Apr-17	05-May-17	05-Apr-17	05-Apr-17 A	0%	100%	22	MT3980	Welding D26-N04		
MT4090	Welding N06-B16	5	13-May-1	18-May-17	06-Apr-17	06-Apr-17 A	0%	100%	32	MT4090	Welding N06-B16		
MT4070	Welding D23-N06	4	11-May-1	15-May-17	08-Apr-17	08-Apr-17 A	0%	100%	27	MT4070	Welding D23-N06		
MT4110	Welding D24-N06	4	16-May-1	19-May-17	08-Apr-17	11-Apr-17 A	0%	100%	29	MT4110	Welding D24-N06		
MT4100	Welding D22-N02	4	18-May-1	22-May-17	12-Apr-17	19-Apr-17 A	0%	100%	27	MT4100	Welding D22-N02		
MT4140	Welding D21-N01	4	19-May-1	23-May-17	12-Apr-17	21-Apr-17 A	0%	100%	26	MT4140	Welding D21-N01		
MT4050	Welding D23-N02	4	13-May-1	17-May-17	21-Apr-17	24-Apr-17 A	0%	100%	19	MT4050	Welding D23-N02		
MT4060	Welding D24-N03	4	10-May-1	13-May-17	28-Apr-17	04-May-17	0%	0%	8	MT4060	Welding D24-N03		
MT4010	Welding D25-N03	4	04-May-1	08-May-17	28-Apr-17	04-May-17	0%	0%	3	MT4010	Welding D25-N03		
MT4120	Welding B15-N06	4	17-May-1	20-May-17	05-May-17	09-May-17	0%	0%	10	MT4120	Welding B15-N06		
MT4150	Welding D21-N05	4	20-May-1	24-May-17	09-May-17	12-May-17	0%	0%	10	MT4150	Welding D21-N05		
MT4130	Welding D22-N05	5	22-May-1	26-May-17	10-May-17	15-May-17	0%	0%	10	MT4130	Welding D22-N05		
MT4160	Welding B15-N05	4	23-May-1	26-May-17	11-May-17	15-May-17	0%	0%	10	MT4160	Welding B15-N05		
MT4380	Welding of TCB bolts and shaped plates for T3-D26	8	03-Jun-17	12-Jun-17	23-May-17	02-Jun-17	0%	0%	8	MT4380	Welding of TCB bolts and shaped plates for T3-D26		
MT4390	NDT for cover and shaped plates, T3-D26	2	13-Jun-17	14-Jun-17	02-Jun-17	05-Jun-17	0%	0%	8	MT4390	NDT for cover and shaped plates, T3-D26		
Welding and NDT of top Chords													
MT4280	Welding window plates D27-N08	8	29-Apr-17	10-May-17	03-Apr-17	03-Apr-17 A	0%	100%	27	MT4280	Welding window plates D27-N08		
MT4270	Welding window plates D27-N04	8	28-Apr-17	09-May-17	05-Apr-17	05-Apr-17 A	0%	100%	25	MT4270	Welding window plates D27-N04		
MT4320	Welding window plates B16-N07	8	25-May-1	03-Jun-17	05-Apr-17	05-Apr-17 A	0%	100%	45	MT4320	Welding window plates B16-N07		
MT4330	Welding window plates N06-B16	8	26-May-1	05-Jun-17	06-Apr-17	06-Apr-17 A	0%	100%	45	MT4330	Welding window plates N06-B16		
MT4350	Welding window plates B15-N05	8	02-Jun-17	10-Jun-17	28-Apr-17	09-May-17	0%	0%	27	MT4350	Welding window plates B15-N05		
MT4360	NDT for bracing and top chord (window plate)	29	10-May-1	13-Jun-17	04-May-17	08-Jun-17	0%	0%	4	MT4360	NDT for bracing and top chord (window plate)		
MT4340	Welding window plates B15-N06	8	02-Jun-17	10-Jun-17	11-May-17	19-May-17	0%	0%	18	MT4340	Welding window plates B15-N06		
Completion of T3 Installation													
MT4400	Survey check for overall truss T3	2	15-Jun-17	16-Jun-17	08-Jun-17	10-Jun-17	0%	0%	5	MT4400	Survey check for overall truss T3		
RC Works CJ2 to +23.7mPD (Bottom Chord)													
A13210	Rebar Fixing CJ2 @GL H-F	9	23-May-1	02-Jun-17	28-Apr-17	10-May-17	0%	0%	19	A13210	Rebar Fixing CJ2 @GL H-F		

Activity ID	Activity Name	MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)	2017			
										Apr 19	May 20	Jun 21	Jul 22
A13260	Formworks CJ2 @GL H-F	1	03-Jun-17	03-Jun-17	11-May-17	11-May-17	0%	0%	19		A13260	Formworks CJ2 @GL H-F	
A13500	Rebar Fixing CJ2 @GL F-E	9	03-Jun-17	13-Jun-17	11-May-17	20-May-17	0%	0%	19		A13500	Rebar Fixing CJ2 @GL F-E	
A13330	Concreting CJ2 @GL H-F	1	05-Jun-17	05-Jun-17	12-May-17	12-May-17	0%	0%	19		A13330	Concreting CJ2 @GL H-F	
A13430	Concrete Curing CJ2 @GL H-F	7	06-Jun-17	12-Jun-17	13-May-17	19-May-17	0%	0%	24		A13430	Concrete Curing CJ2 @GL H-F	
A13580	Formworks CJ2 @GL F-E	2	14-Jun-17	15-Jun-17	22-May-17	23-May-17	0%	0%	19		A13580	Formworks CJ2 @GL F-E	
A13820	Rebar Fixing CJ2 @GL E-C	10	14-Jun-17	24-Jun-17	22-May-17	02-Jun-17	0%	0%	19		A13820	Rebar Fixing CJ2 @GL E-C	
A13660	Concreting CJ2 @GL F-E	1	16-Jun-17	16-Jun-17	24-May-17	24-May-17	0%	0%	19		A13660	Concreting CJ2 @GL F-E	
A13910	Formworks CJ2 @GL E-C	1	26-Jun-17	26-Jun-17	03-Jun-17	03-Jun-17	0%	0%	19		A13910	Formworks CJ2 @GL E-C	
A13990	Concreting CJ2 @GL E-C	1	27-Jun-17	27-Jun-17	05-Jun-17	05-Jun-17	0%	0%	19		A13990	Concreting CJ2 @GL E-C	
A14060	Concrete Curing CJ2 @GL E-C	7	28-Jun-17	04-Jul-17	06-Jun-17	12-Jun-17	0%	0%	22		A14060	Concrete Curing CJ2 @GL E-C	
A13750	Concrete Curing CJ2 @GL F-E	7	17-Jun-17	23-Jun-17	10-Jun-17	17-Jun-17	0%	0%	6		A13750	Concrete Curing CJ2 @GL F-E	
RC Works to CJ3 to +28.6mPD (7 nos. of Bracing)													
A14220	Rebar Fixing CJ3 @GL H-F	5	13-Jun-17	17-Jun-17	20-May-17	25-May-17	0%	0%	19		A14220	Rebar Fixing CJ3 @GL H-F	
A14300	Formworks CJ3 @GL H-F	2	19-Jun-17	20-Jun-17	26-May-17	27-May-17	0%	0%	19		A14300	Formworks CJ3 @GL H-F	
A14370	Concreting CJ3 @GL H-F	1	21-Jun-17	21-Jun-17	29-May-17	29-May-17	0%	0%	19		A14370	Concreting CJ3 @GL H-F	
A14450	CJ3 @GL H-F Concrete Curing	7	22-Jun-17	28-Jun-17	30-May-17	05-Jun-17	0%	0%	23		A14450	CJ3 @GL H-F Concrete Curing	
A14860	Rebar Fixing CJ3 @GL E-C	5	05-Jul-17	10-Jul-17	13-Jun-17	17-Jun-17	0%	0%	18		A14860	Rebar Fixing CJ3 @GL E-C	
A14530	Rebar Fixing CJ3 @GL F-E	4	24-Jun-17	28-Jun-17	17-Jun-17	22-Jun-17	0%	0%	5		A14530	Rebar Fixing CJ3 @GL F-E	
A14980	Formworks CJ3 @GL E-C	1	11-Jul-17	11-Jul-17	19-Jun-17	19-Jun-17	0%	0%	18		A14980	Formworks CJ3 @GL E-C	
A15100	Concreting CJ3 @GL E-C	1	12-Jul-17	12-Jul-17	20-Jun-17	20-Jun-17	0%	0%	18		A15100	Concreting CJ3 @GL E-C	
A15180	Concrete Curing CJ3 @GL E-C	7	13-Jul-17	19-Jul-17	21-Jun-17	27-Jun-17	0%	0%	22		A15180	Concrete Curing CJ3 @GL E-C	
A14610	Formworks CJ3 @GL F-E	1	29-Jun-17	29-Jun-17	22-Jun-17	23-Jun-17	0%	0%	5		A14610	Formworks CJ3 @GL F-E	
A14690	Concreting CJ3 @GL F-E	1	30-Jun-17	30-Jun-17	23-Jun-17	24-Jun-17	0%	0%	5		A14690	Concreting CJ3 @GL F-E	
A14780	CJ3 @GL F-E Concrete Curing	7	01-Jul-17	07-Jul-17	24-Jun-17	01-Jul-17	0%	0%	6		A14780	CJ3 @GL F-E Concrete Curing	
RC Works to +31.3mPD (Top Chord - 3/F)													
A15300	Rebar Fixing CJ4 @GL H-F	8	29-Jun-17	08-Jul-17	06-Jun-17	14-Jun-17	0%	0%	20		A15300	Rebar Fixing CJ4 @GL H-F	
A15310	Formworks CJ4 @GL H-F	2	10-Jul-17	11-Jul-17	15-Jun-17	16-Jun-17	0%	0%	20		A15310	Formworks CJ4 @GL H-F	
A15320	Concreting Top Chord CJ4 @GL H-F	1	12-Jul-17	12-Jul-17	17-Jun-17	17-Jun-17	0%	0%	20		A15320	Concreting Top Chord CJ4 @GL H-F	
A15330	Concrete Curing Top Chord CJ4 @GL H-F	7	13-Jul-17	19-Jul-17	18-Jun-17	24-Jun-17	0%	0%	25		A15330	Concrete Curing Top Chord CJ4 @GL H-F	
A15340	Rebar Fixing CJ4 @GL F-E	7	08-Jul-17	15-Jul-17	03-Jul-17	10-Jul-17	0%	0%	5		A15340	Rebar Fixing CJ4 @GL F-E	
A15350	Formworks CJ4 @GL F-E	1	17-Jul-17	17-Jul-17	11-Jul-17	11-Jul-17	0%	0%	5		A15350	Formworks CJ4 @GL F-E	
A15380	Rebar Fixing CJ4 @GL E-C	7	20-Jul-17	27-Jul-17	11-Jul-17	18-Jul-17	0%	0%	8		A15380	Rebar Fixing CJ4 @GL E-C	
A15360	Concreting Top Chord CJ4 @GL F-E	1	18-Jul-17	18-Jul-17	12-Jul-17	12-Jul-17	0%	0%	5		A15360	Concreting Top Chord CJ4 @GL F-E	
A15370	Concrete Curing Top Chord CJ4 @GL F-E	7	19-Jul-17	25-Jul-17	13-Jul-17	19-Jul-17	0%	0%	6		A15370	Concrete Curing Top Chord CJ4 @GL F-E	
A15390	Formworks CJ4 @GL E-C	1	28-Jul-17	28-Jul-17	19-Jul-17	19-Jul-17	0%	0%	8		A15390	Formworks CJ4 @GL E-C	
A15400	Concreting to Top Chord CJ4 @GL E-C	1	29-Jul-17	29-Jul-17	20-Jul-17	20-Jul-17	0%	0%	8		A15400	Concreting to Top Chord CJ4 @GL E-C	
A15410	Concrete Curing Top Chord CJ4 @GL E-C	7	30-Jul-17	05-Aug-17	21-Jul-17	27-Jul-17	0%	0%	9		A15410	Concrete Curing Top Chord CJ4 @GL E-C	
A15420	Complete Truss 3 Construction	0		05-Aug-17		27-Jul-17	0%	0%	9		A15420	Complete Truss 3 Construction	
Site Construction of Truss 4													
A15490	T4 Steel Truss Erection (LoE)	65	20-Mar-17	10-Jun-17	11-Mar-17	31-May-17	46.15%	25.71%	9		A15500	Complete Truss 4 Steel Works Erection	
A15500	Complete Truss 4 Steel Works Erection	0		10-Jun-17		31-May-17	0%	0%	9		A15510	T4 Steel Truss Concrete Encasement (LoE)	
A15510	T4 Steel Truss Concrete Encasement (LoE)	63	23-May-1	05-Aug-17	12-Jun-17	25-Aug-17	0%	0%	-17				
T4 Steel Erection (incl. Modular Towers & Working Platform)													
Installation of Bottom Chords, Bracings & Top Chords													
MT4680	Installation T4-D27	1	25-Apr-17	25-Apr-17	07-Apr-17	07-Apr-17 A	100%	100%	13	MT4680	Installation T4-D27		
MT4700	Installation T4-N09	1	28-Apr-17	28-Apr-17	07-Apr-17	07-Apr-17 A	0%	100%	16	MT4700	Installation T4-N09		
Top Chords & Bracing Windows Plates													
MT4840	Installation T4-N07	1	20-May-1	20-May-17	03-Apr-17	03-Apr-17 A	0%	100%	35	MT4840	Installation T4-N07		
MT4790	Installation T4-B14	1	16-May-1	16-May-17	05-Apr-17	05-Apr-17 A	0%	100%	31	MT4790	Installation T4-B14		
MT4710	Installation T4-B15 (Part 1&2)	2	08-May-1	09-May-17	07-Apr-17	07-Apr-17 A	0%	100%	23	MT4710	Installation T4-B15 (Part 1&2)		
MT5100	Installation of TCB bolts and shaped plates for T5-d26	8	02-Jun-17	10-Jun-17	22-May-17	31-May-17	0%	0%	9	MT5100	Installation of TCB bolts and shaped plates for T5-d26		
Welding and NDT of bottom Chords													
MT4580	Welding N05-B13	4	06-Apr-17	10-Apr-17	28-Apr-17	04-May-17	100%	0%	-16	MT4580	Welding N05-B13		
MT4640	NDT for bottom chord (main)	24	13-Apr-17	16-May-17	08-May-17	05-Jun-17	41.67%	0%	-16	MT4640	NDT for bottom chord (main)		
MT4590	Welding N04-B13	4	19-Apr-17	22-Apr-17	10-May-17	13-May-17	100%	0%	-16	MT4590	Welding N04-B13		
MT4600	Welding N04-B12	4	20-Apr-17	24-Apr-17	11-May-17	15-May-17	100%	0%	-16	MT4600	Welding N04-B12		
MT4610	Welding N03-B12	4	24-Apr-17	27-Apr-17	15-May-17	18-May-17	100%	0%	-16	MT4610	Welding N03-B12		
MT4620	Welding B11-N03	4	06-May-1	10-May-17	25-May-17	29-May-17	0%	0%	-16	MT4620	Welding B11-N03		
MT4630	Welding B11-N02	4	09-May-1	12-May-17	27-May-17	01-Jun-17	0%	0%	-16	MT4630	Welding B11-N02		
MT4650	Survey check for bottom chord	1	13-May-1	13-May-17	02-Jun-17	02-Jun-17	0%	0%	-16	MT4650	Survey check for bottom chord		
Welding and NDT of main Bracings and Top Chords													
MT4850	Welding D24-N03	4	12-May-1	16-May-17	28-Apr-17	04-May-17	0%	0%	10	MT4850	Welding D24-N03		
MT4920	Welding D26-N08	5	13-May-1	18-May-17	28-Apr-17	05-May-17	0%	0%	11	MT4920	Welding D26-N08		
MT5000	Welding N05-N09	4	11-May-1	15-May-17	28-Apr-17	04-May-17	0%	0%	9	MT5000	Welding N05-N09		
MT5010	Welding D26-N04	4	16-May-1	19-May-17	05-May-17	09-May-17	0%	0%	9	MT5010	Welding D26-N04		
MT4930	Welding N08-D25	4	19-May-1	23-May-17	06-May-17	10-May-17	0%	0%	11	MT4930	Welding N08-D25		
MT5090	NDT for bracing and top chord (main)	20	18-May-1	10-Jun-17	08-May-17	31-May-17	0%	0%	9	MT5090	NDT for bracing and top chord (main)		
MT5020	Welding D27-N04	4	19-May-1	23-May-17	09-May-17	12-May-17	0%	0%	9	MT5020	Welding D27-N04		
MT4940	Welding D24-N08	4	23-May-1	26-May-17	10-May-17	13-May-17	0%	0%	11	MT4940	Welding D24-N08		
MT5030	Welding B15-D27	3	24-May-1	26-May-17	13-May-17	16-May-17	0%	0%	9	MT5030	Welding B15-D27		
MT4950	Welding N08-B15	4	27-May-1	01-Jun-17	15-May-17	18-May-17	0%	0%	11	MT4950	Welding N08-B15		
MT5040	Welding N09-D27	4	25-May-1	29-May-17	15-May-17	18-May-17	0%	0%	9	MT5040	Welding N09-D27		
MT5050	Welding N09-B15	5	26-May-1	01-Jun-17	16-May-17	20-May-17	0%	0%	9	MT5050	Welding N09-B15		
MT4960	Welding N06-N01	4	02-Jun-17	06-Jun-17	19-May-17	23-May-17	0%	0%	11	MT4960	Welding N06-N01		
MT5060	Welding B15-1-B15-2	4	31-May-1	03-Jun-17	19-May-17	23-May-17	0%	0%	9	MT5060	Welding B15-1-B15-2		

Activity ID		Activity Name	MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)	2017			
											Apr 19	May 20	Jun 21	Jul 22
		<div><div></div> MT5070</div> Welding N07-N06	5	01-Jun-17	06-Jun-17	20-May-17	25-May-17	0%	0%	9		<div><div></div> MT5070</div>	<div><div></div> Welding N07-N06</div>	
		<div><div></div> MT4970</div> Welding D22-N07	4	05-Jun-17	08-Jun-17	22-May-17	25-May-17	0%	0%	11		<div><div></div> MT4970</div>	<div><div></div> Welding D22-N07</div>	
		<div><div></div> MT5080</div> Welding N07-B14	5	02-Jun-17	07-Jun-17	22-May-17	26-May-17	0%	0%	9		<div><div></div> MT5080</div>	<div><div></div> Welding N07-B14</div>	
		<div><div></div> MT5110</div> Welding of TCB bolts and shaped plates for T4-D21, D26	8	02-Jun-17	10-Jun-17	22-May-17	31-May-17	0%	0%	9		<div><div></div> MT5110</div>	<div><div></div> Welding of TCB bolts and shaped plates for T4-D21, D26</div>	
		<div><div></div> MT4980</div> Welding B12-D25	4	06-Jun-17	09-Jun-17	23-May-17	26-May-17	0%	0%	11		<div><div></div> MT4980</div>	<div><div></div> Welding B12-D25</div>	
		<div><div></div> MT4990</div> Welding D21-N07	4	07-Jun-17	10-Jun-17	24-May-17	27-May-17	0%	0%	11		<div><div></div> MT4990</div>	<div><div></div> Welding D21-N07</div>	
		<div><div></div> MT4860</div> Welding N06-N02	5	17-May-1	22-May-17	06-Jun-17	10-Jun-17	0%	0%	-16		<div><div></div> MT4860</div>	<div><div></div> Welding N06-N02</div>	
		<div><div></div> MT4870</div> Welding D23-N03	4	22-May-1	25-May-17	10-Jun-17	14-Jun-17	0%	0%	-16		<div><div></div> MT4870</div>	<div><div></div> Welding D23-N03</div>	
		<div><div></div> MT4880</div> Welding D22-B11	4	26-May-1	31-May-17	15-Jun-17	19-Jun-17	0%	0%	-16		<div><div></div> MT4880</div>	<div><div></div> Welding D22-B11</div>	
		<div><div></div> MT4890</div> Welding D21-N02	4	29-May-1	02-Jun-17	17-Jun-17	21-Jun-17	0%	0%	-16		<div><div></div> MT4890</div>	<div><div></div> Welding D21-N02</div>	
		<div><div></div> MT4900</div> Welding B14-N08	5	31-May-1	05-Jun-17	19-Jun-17	23-Jun-17	0%	0%	-16		<div><div></div> MT4900</div>	<div><div></div> Welding B14-N08</div>	
		<div><div></div> MT4910</div> Welding D23-N07	5	02-Jun-17	07-Jun-17	21-Jun-17	26-Jun-17	0%	0%	-16		<div><div></div> MT4910</div>	<div><div></div> Welding D23-N07</div>	
		<div><div></div> MT5120</div> NDT for cover and shaped plates, T4-D21, D26	2	12-Jun-17	13-Jun-17	27-Jun-17	28-Jun-17	0%	0%	-13			<div><div></div> MT5120</div>	<div><div></div> NDT for cover and shaped plates, T4-D21, D26</div>
<div><div></div> Completion of T4 Installation</div>														
		<div><div></div> MT5130</div> Survey check for overall truss T4	2	14-Jun-17	15-Jun-17	29-Jun-17	30-Jun-17	0%	0%	-13			<div><div></div> MT5130</div>	<div><div></div> Survey check for overall truss T4</div>
<div><div></div> RC Works CJ2 to +23.7mPD (Bottom Chord)</div>														
		<div><div></div> A15540</div> Rebar Fixing CJ2 @GL F-D	9	23-May-1	02-Jun-17	12-Jun-17	21-Jun-17	0%	0%	-16		<div><div></div> A15540</div>	<div><div></div> Rebar Fixing CJ2 @GL F-D</div>	
		<div><div></div> A15550</div> Formworks CJ2 @GL F-D	1	03-Jun-17	03-Jun-17	22-Jun-17	22-Jun-17	0%	0%	-16		<div><div></div> A15550</div>	<div><div></div> Formworks CJ2 @GL F-D</div>	
		<div><div></div> A15580</div> Rebar Fixing CJ2 @GL D-C	9	03-Jun-17	13-Jun-17	22-Jun-17	03-Jul-17	0%	0%	-16		<div><div></div> A15580</div>	<div><div></div> Rebar Fixing CJ2 @GL D-C</div>	
		<div><div></div> A15560</div> Concreting CJ2 @GL F-D	1	05-Jun-17	05-Jun-17	23-Jun-17	23-Jun-17	0%	0%	-16		<div><div></div> A15560</div>	<div><div></div> Concreting CJ2 @GL F-D</div>	
		<div><div></div> A15570</div> Concrete Curing CJ2 @GL F-D	7	06-Jun-17	12-Jun-17	24-Jun-17	30-Jun-17	0%	0%	-18		<div><div></div> A15570</div>	<div><div></div> Concrete Curing CJ2 @GL F-D</div>	
		<div><div></div> A15590</div> Formworks CJ2 @GL D-C	2	14-Jun-17	15-Jun-17	04-Jul-17	05-Jul-17	0%	0%	-16		<div><div></div> A15590</div>	<div><div></div> Formworks CJ2 @GL D-C</div>	
		<div><div></div> A15620</div> Rebar Fixing CJ2 @GL C-A	10	14-Jun-17	24-Jun-17	04-Jul-17	14-Jul-17	0%	0%	-16		<div><div></div> A15620</div>	<div><div></div> Rebar Fixing CJ2 @GL C-A</div>	
		<div><div></div> A15600</div> Concreting CJ2 @GL D-C	1	16-Jun-17	16-Jun-17	06-Jul-17	06-Jul-17	0%	0%	-16		<div><div></div> A15600</div>	<div><div></div> Concreting CJ2 @GL D-C</div>	
		<div><div></div> A15610</div> Concrete Curing CJ2 @GL D-C	7	17-Jun-17	23-Jun-17	07-Jul-17	13-Jul-17	0%	0%	-20		<div><div></div> A15610</div>	<div><div></div> Concrete Curing CJ2 @GL D-C</div>	
		<div><div></div> A15630</div> Formworks CJ2 @GL C-A	1	26-Jun-17	26-Jun-17	15-Jul-17	15-Jul-17	0%	0%	-16		<div><div></div> A15630</div>	<div><div></div> Formworks CJ2 @GL C-A</div>	
		<div><div></div> A15640</div> Concreting CJ2 @GL C-A	1	27-Jun-17	27-Jun-17	17-Jul-17	17-Jul-17	0%	0%	-16		<div><div></div> A15640</div>	<div><div></div> Concreting CJ2 @GL C-A</div>	
		<div><div></div> A15650</div> Concrete Curing CJ2 @GL C-A	7	28-Jun-17	04-Jul-17	18-Jul-17	24-Jul-17	0%	0%	-20		<div><div></div> A15650</div>	<div><div></div> Concrete Curing CJ2 @GL C-A</div>	
<div><div></div> RC Works to CJ3 to +28.6mPD (11 nos. of Bracing)</div>														
		<div><div></div> A15660</div> Rebar Fixing CJ3 @GL F-D	5	13-Jun-17	17-Jun-17	03-Jul-17	07-Jul-17	0%	0%	-16		<div><div></div> A15660</div>	<div><div></div> Rebar Fixing CJ3 @GL F-D</div>	
		<div><div></div> A15670</div> Formworks CJ3 @GL F-D	2	19-Jun-17	20-Jun-17	08-Jul-17	10-Jul-17	0%	0%	-16		<div><div></div> A15670</div>	<div><div></div> Formworks CJ3 @GL F-D</div>	
		<div><div></div> A15680</div> Concreting CJ3 @GL F-D	1	21-Jun-17	21-Jun-17	11-Jul-17	11-Jul-17	0%	0%	-16		<div><div></div> A15680</div>	<div><div></div> Concreting CJ3 @GL F-D</div>	
		<div><div></div> A15690</div> CJ3 @GL F-3 Concrete Curing	7	22-Jun-17	28-Jun-17	12-Jul-17	18-Jul-17	0%	0%	-20		<div><div></div> A15690</div>	<div><div></div> CJ3 @GL F-3 Concrete Curing</div>	
		<div><div></div> A15700</div> Rebar Fixing CJ3 @GL D-C	4	24-Jun-17	28-Jun-17	14-Jul-17	18-Jul-17	0%	0%	-16		<div><div></div> A15700</div>	<div><div></div> Rebar Fixing CJ3 @GL D-C</div>	
		<div><div></div> A15710</div> Formworks CJ3 @GL D-C	1	29-Jun-17	29-Jun-17	19-Jul-17	19-Jul-17	0%	0%	-16		<div><div></div> A15710</div>	<div><div></div> Formworks CJ3 @GL D-C</div>	
		<div><div></div> A15720</div> Concreting CJ3 @GL D-C	1	30-Jun-17	30-Jun-17	20-Jul-17	20-Jul-17	0%	0%	-16		<div><div></div> A15720</div>	<div><div></div> Concreting CJ3 @GL D-C</div>	
		<div><div></div> A15730</div> CJ3 @GL D-C Concrete Curing	7	01-Jul-17	07-Jul-17	21-Jul-17	27-Jul-17	0%	0%	-20		<div><div></div> A15730</div>	<div><div></div> CJ3 @GL D-C Concrete Curing</div>	
		<div><div></div> A15740</div> Rebar Fixing CJ3 @GL C-A	5	05-Jul-17	10-Jul-17	25-Jul-17	29-Jul-17	0%	0%	-17		<div><div></div> A15740</div>	<div><div></div> Rebar Fixing CJ3 @GL C-A</div>	
<div><div></div> RC Works to +31.3mPD (Top Chord - 3/F)</div>														
		<div><div></div> A15780</div> Rebar Fixing CJ4 @GL F-D	8	29-Jun-17	08-Jul-17	19-Jul-17	27-Jul-17	0%	0%	-16		<div><div></div> A15780</div>	<div><div></div> Rebar Fixing CJ4 @GL F-D</div>	
<div><div></div> Mega Truss Infill Construction (Zone F @ GL 7-8/D-M)</div>														
<div><div></div> Removal of T5 Falseworks</div>														
		<div><div></div> A18320</div> Truss T5 Erection Complete	0		28-Jul-17		18-Jul-17	0%	0%	9				<div><div></div> A18320</div>
		<div><div></div> A18330</div> De-prop Truss T5	4	01-Aug-17	04-Aug-17	21-Jul-17	25-Jul-17	0%	0%	9				<div><div></div> A18330</div>
		<div><div></div> A18340</div> Removal of 9M Spreader Trusses (6 nos.)	12	05-Aug-17	18-Aug-17	26-Jul-17	08-Aug-17	0%	0%	9				<div><div></div> A18340</div>
<div><div></div> Removal of T3 Falseworks</div>														
		<div><div></div> A18390</div> Truss T3 Erection Complete	0		05-Aug-17		27-Jul-17	0%	0%	8				<div><div></div> A18390</div>
<div><div></div> M+ Tower Structure RC Works</div>														
<div><div></div> Tower Structure - West Core Wall (Non-deferred Zone M) @ GL 7-8/A-E</div>														
		<div><div></div> A42960</div> 4F-5F Wall, Column & 5F slab (GL 7-8/A-E)	14	12-May-1	27-May-17	06-Jul-17	21-Jul-17	0%	0%	-45		<div><div></div> A42960</div>	<div><div></div> 4F-5F Wall, Column & 5F slab (GL 7-8/A-E)</div>	
		<div><div></div> A42970</div> 5F-6F Wall, Column & 6F slab (GL 7-8/A-E)	14	29-May-1	14-Jun-17	22-Jul-17	04-Aug-17	0%	0%	-43		<div><div></div> A42970</div>	<div><div></div> 5F-6F Wall, Column & 6F slab (GL 7-8/A-E)</div>	
<div><div></div> M+ Podium & Tower FACADE Preliminaries</div>														
<div><div></div> VMU DESIGN SUBMISSION</div>														
<div><div></div> VMU - L3 Storefront</div>														
		<div><div></div> A51160</div> 6th Shopdrawing Submission	18	17-Dec-16	03-Jan-17	17-Dec-16	02-May-17	100%	75%	-119		<div><div></div> A51160</div>	<div><div></div> 6th Shopdrawing Submission, 6th Shopdrawing Submission</div>	
		<div><div></div> A51170</div> 6th Shopdrawing Submission - Review & Approval	21	04-Jan-17	24-Jan-17	02-May-17	23-May-17	100%	0%	-119		<div><div></div> A51170</div>	<div><div></div> 6th Shopdrawing Submission - Review & Approval</div>	
<div><div></div> VMU SAMPLE SUBMISSION & APPROVALS</div>														
<div><div></div> Concrete Shell - VMU</div>														
<div><div></div> Podium Facade -VMU</div>														
		<div><div></div> A18590</div> Installation of Visual Mock Up	3	19-Apr-17	21-Apr-17	28-Apr-17	02-May-17	100%	0%	-8		<div><div></div> A18590</div>	<div><div></div> Installation of Visual Mock Up</div>	
		<div><div></div> A18600</div> Inspection & Approval of VMU - Podium Facade	3	22-Apr-17	25-Apr-17	04-May-17	06-May-17	100%	0%	-8		<div><div></div> A18600</div>	<div><div></div> Inspection & Approval of VMU - Podium Facade</div>	
<div><div></div> GF Ceramic Cladding, GW with Ceramic Mullion - VMU</div>														
		<div><div></div> A18640</div> Casting Ceramic Mullion	7	24-Jan-17	03-Feb-17	28-Apr-17	08-May-17	100%	0%	-74		<div><div></div> A18640</div>	<div><div></div> Casting Ceramic Mullion</div>	
		<div><div></div> A18650</div> Delivery and Installation of Ceramic Mullion & Tube Mock Up	7	04-Feb-17	11-Feb-17	09-May-17	16-May-17	100%	0%	-74		<div><div></div> A18650</div>	<div><div></div> Delivery and Installation of Ceramic Mullion & Tube Mock Up</div>	
		<div><div></div> A18660</div> Glazing & Sealant Application	2	13-Feb-17	14-Feb-17	17-May-17	18-May-17	100%	0%	-74		<div><div></div> A18660</div>	<div><div></div> Glazing & Sealant Application</div>	
		<div><div></div> A18670</div> Inspection & Approval of Visual Mock Up	3	15-Feb-17	17-Feb-17	19-May-17	22-May-17	100%	0%	-74		<div><div></div> A18670</div>	<div><div></div> Inspection & Approval of Visual Mock Up</div>	
<div><div></div> Hybrid with GW - VMU</div>														
<div><div></div> T Mullion with GW -VMU</div>														
		<div><div></div> A18700</div> Installation of Glass Dorr	3	09-Feb-17	11-Feb-17	28-Apr-17	02-May-17	100%	0%	-63		<div><div></div> A18700</div>	<div><div></div> Installation of Glass Dorr</div>	
		<div><div></div> A18710</div> Inspection & Approval of VMU	7	13-Feb-17	20-Feb-17	04-May-17	11-May-17	100%	0%	-63		<div><div></div> A18710</div>	<div><div></div> Inspection & Approval of VMU</div>	
<div><div></div> EMBED SHOPDRAWINGS SUBMISSION</div>														
<div><div></div> EMBED - B1 Glass Wall with T Mullion</div>														
		<div><div></div> A51480</div> 5th Shopdrawing Submission	14	01-Jan-17	14-Jan-17	29-Mar-17	05-Apr-17 A	100%	100%	-80		<div><div></div> A51480</div>	<div><div></div> 5th Shopdrawing Submission</div>	
		<div><div></div> A51490</div> 5th Shopdrawing Submission - Review & Approval	14	15-Jan-17	28-Jan-17	06-Apr-17	20-Apr-17 A	100%	100%	-81		<div><div></div> A51490</div>	<div><div></div> 5th Shopdrawing Submission - Review & Approval</div>	
<div><div></div> SHOP DRAWING SUBMISSIONS FACADE SYSTEM & EMBEDS</div>														

Data Date: 28-Apr-17 Layout Name: MICP_3MRP Master Apr17_1 File Name: M+ MICP D15 OP3A-Month 19-30Apr2017			Three Months Rolling Programme (3MRP) Month 19 - 30 Apr 2017								Page 8 of 39			
Activity ID	Activity Name	MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)	2017				
										Apr 19	May 20	Jun 21	Jul 22	
SHOP DRAWING - Tower Facade Panel														
A51230	3rd Shopdrawing Submission - Review & Approval	14	17-Dec-16	30-Dec-16	26-Nov-16	15-Apr-17 A	100%	100%	-105	3rd Shopdrawing Submission - Review & Approval				
SHOP DRAWING - Podium Facade Panel														
A51250	2nd Shopdrawing Submission - Review & Approval	14	17-Dec-16	30-Dec-16	01-Dec-16	15-Apr-17 A	100%	100%	-105	2nd Shopdrawing Submission - Review & Approval				
SHOP DRAWING - Glass Wall with T Mullion														
A51270	2nd Shopdrawing Submission (Embed)	40	21-Nov-16	30-Dec-16	15-Apr-17	18-Apr-17 A	100%	100%	-108	2nd Shopdrawing Submission (Embed)				
A51280	2nd Shopdrawing Submission - Review & Approval	21	31-Dec-16	20-Jan-17	19-Apr-17	11-May-17	100%	34%	-111	2nd Shopdrawing Submission - Review & Approval, 2nd Shopdrawing Submission - Review & Approval				
SHOP DRAWING - Metal Cladding FAC-LV-01a/FAC-LV-01b (Additional Scope)														
A51400	1st Shopdrawing Submission	32	17-Dec-16	17-Jan-17	01-Apr-17	10-Apr-17 A	100%	100%	-82	1st Shopdrawing Submission				
A51410	1st Shopdrawing Submission - Review & Approval	21	18-Jan-17	07-Feb-17	11-Apr-17 A	03-May-17	100%	72%	-85	1st Shopdrawing Submission - Review & Approval, 1st Shopdrawing Submission - Review & Approval				
A51420	2nd Shopdrawing Submission	14	08-Feb-17	21-Feb-17	03-May-17	17-May-17	100%	0%	-85	2nd Shopdrawing Submission				
A51430	2nd Shopdrawing Submission - Review & Approval	21	22-Feb-17	14-Mar-17	17-May-17	07-Jun-17	100%	0%	-85	2nd Shopdrawing Submission - Review & Approval				
SHOP DRAWING - Tower Facade Lighting														
A51450	3rd Shopdrawing Submission - Review & Approval	31	30-Nov-16	30-Dec-16	30-Nov-16	01-May-17	100%	90%	-121	3rd Shopdrawing Submission - Review & Approval, 3rd Shopdrawing Submission - Review & Approval				
SHOP DRAWING - Tower Facade Lighting, Electrical Works														
A39330	1st Shopdrawing Submission - Review & Approval	49	12-Nov-16	30-Dec-16	12-Nov-16	07-May-17	100%	80%	-128	1st Shopdrawing Submission - Review & Approval, 1st Shopdrawing Submission - Review & Approval				
BD SUBMISSIONS FACADE SYSTEM & EMBEDS														
BD Submission - L3 Storefront System & Embed														
A51530	3rd Submission - Review & Approval by MJV (w/ RSE Endorsement)	14	24-Dec-16	06-Jan-17	14-Mar-17	06-Apr-17 A	100%	100%	-89	3rd Submission - Review & Approval by MJV (w/ RSE Endorsement)				
A51540	L3 Storefront Embeds - Submission to BD	0		09-Jan-17		15-Apr-17 A	100%	100%	-77	L3 Storefront Embeds - Submission to BD				
A51550	L3 Storefront Embeds - BD Approval	60	10-Jan-17	10-Mar-17	16-Apr-17	23-Jun-17	100%	5%	-105	L3 Storefront Embeds - BD Approval, L3 Storefront Embeds - BD Approval				
A51560	L3 Storefront Embeds - Consent	30	11-Mar-17	09-Apr-17	24-Jun-17	23-Jul-17	100%	0%	-105	L3 Storefront Embeds - Consent				
BD Submission - Tower Precast Facade System & Embed														
A51630	Tower Precast Facade Embeds - Consent	30	08-Mar-17	06-Apr-17	20-Mar-17	20-Apr-17 A	100%	100%	-13	Tower Precast Facade Embeds - Consent				
BD Submission - Podium Precast Facade System & Embed														
A51700	Podium Precast Facade Embeds - Consent	30	08-Mar-17	06-Apr-17	20-Mar-17	20-Apr-17 A	100%	100%	-13	Podium Precast Facade Embeds - Consent				
BD Submission - Garden Gallery Ceramic Cladding System & Embed														
A51750	2nd Submission	7	17-Dec-16	23-Dec-16	09-Apr-17	16-Apr-17 A	100%	100%	-113	2nd Submission				
A51760	2nd Submission - Review & Approval by MJV (w/ RSE Endorsement)	14	24-Dec-16	06-Jan-17	17-Apr-17	09-May-17	100%	20%	-122	2nd Submission - Review & Approval by MJV (w/ RSE Endorsement), 2nd Submission - Review & Approval by MJV				
A51770	Garden Gallery Ceramic - Submission to BD	0		12-Jan-17		09-May-17	100%	0%	-90	Garden Gallery Ceramic - Submission to BD				
A51780	Garden Gallery Ceramic - BD Approval	60	13-Jan-17	13-Mar-17	09-May-17	08-Jul-17	100%	0%	-116	Garden Gallery Ceramic - BD Approval				
A51790	Garden Gallery Ceramic - Consent	30	14-Mar-17	12-Apr-17	08-Jul-17	07-Aug-17	100%	0%	-116	Garden Gallery Ceramic - Consent				
BD Submission - Glass Wall with T Mullion System & Embed														
A51800	1st Submission	6	17-Dec-16	22-Dec-16	06-Apr-17	12-Apr-17 A	100%	100%	-110	1st Submission				
A51810	1st Submission - Review & Approval by MJV	14	23-Dec-16	05-Jan-17	13-Apr-17	03-May-17	100%	45%	-118	1st Submission - Review & Approval by MJV, 1st Submission - Review & Approval by MJV				
A51820	2nd Submission	7	06-Jan-17	12-Jan-17	03-May-17	14-May-17	100%	0%	-122	2nd Submission				
A51830	2nd Submission - Review & Approval by MJV (w/ RSE Endorsement)	14	13-Jan-17	26-Jan-17	14-May-17	28-May-17	100%	0%	-122	2nd Submission - Review & Approval by MJV (w/ RSE Endorsement)				
A51850	Glass Wall with T Mullion - Submission to BD	0		26-Jan-17		29-May-17	100%	0%	-95	Glass Wall with T Mullion - Submission to BD				
A51860	Glass Wall with T Mullion - BD Approval	60	27-Jan-17	27-Mar-17	29-May-17	27-Jul-17	100%	0%	-122	Glass Wall with T Mullion - BD Approval				
BD Submission - Strip Glazing at Skylight Gallery & Plaza Skylight at L3 System & Embed														
A51910	2nd Submission - Review & Approval by MJV (w/ RSE Endorsement)	14	24-Dec-16	06-Jan-17	14-Mar-17	14-Apr-17 A	100%	100%	-97	2nd Submission - Review & Approval by MJV (w/ RSE Endorsement)				
A51920	Strip Glazing at Skylight Gallery & Plaza Skylight - Submission to BD	0		09-Jan-17		15-Apr-17 A	100%	100%	-77	Strip Glazing at Skylight Gallery & Plaza Skylight - Submission to BD				
A51930	Strip Glazing at Skylight Gallery & Plaza Skylight - BD Approval	60	10-Jan-17	10-Mar-17	16-Apr-17	23-Jun-17	100%	5%	-105	Strip Glazing at Skylight Gallery & Plaza Skylight - BD Approval				
A51950	Strip Glazing at Skylight Gallery & Plaza Skylight - Consent	30	11-Mar-17	09-Apr-17	24-Jun-17	23-Jul-17	100%	0%	-105	Strip Glazing at Skylight Gallery & Plaza Skylight - Consent				
BD Submission - Glass Wall with Ceramic/Precast Concrete Mullion, Concrete Tube & Perforated Claddin														
A51960	1st Submission	12	17-Dec-16	28-Dec-16	04-Apr-17	10-Apr-17 A	100%	100%	-102	1st Submission				
A51970	1st Submission - Review & Approval by MJV	14	29-Dec-16	11-Jan-17	11-Apr-17 A	02-May-17	100%	65%	-111	1st Submission - Review & Approval by MJV, 1st Submission - Review & Approval by MJV				
A51980	2nd Submission	7	12-Jan-17	18-Jan-17	02-May-17	09-May-17	100%	0%	-111	2nd Submission				
A51990	2nd Submission - Review & Approval by MJV (w/ RSE Endorsement)	14	19-Jan-17	01-Feb-17	09-May-17	23-May-17	100%	0%	-111	2nd Submission - Review & Approval by MJV (w/ RSE Endorsement)				
A52000	Glass Wall with Ceramic & Precast Concrete Mullion - Submission to BD	0		01-Feb-17		23-May-17	100%	0%	-89	Glass Wall with Ceramic & Precast Concrete Mullion - Submission to BD				
A52010	Glass Wall with Ceramic & Precast Concrete Mullion - BD Approval	60	02-Feb-17	02-Apr-17	23-May-17	22-Jul-17	100%	0%	-111	Glass Wall with Ceramic & Precast Concrete Mullion - BD Approval				
A52020	Glass Wall with Ceramic & Precast Concrete Mullion - Consent	30	03-Apr-17	02-May-17	22-Jul-17	21-Aug-17	83.33%	0%	-111	Glass Wall with Ceramic & Precast Concrete Mullion - Consent				
BD Submission - Metal Cladding FAC-LV-01a/FAC-LV-01b (North Perimeter Rd)														
A52040	1st Submission	40	17-Dec-16	25-Jan-17	03-Mar-17	11-Apr-17 A	100%	100%	-75	1st Submission				
A52100	Metal Cladding (North Perimeter Rd) - BD Approval	60	15-Mar-17	13-May-17	28-Apr-17	26-Jun-17	73.33%	0%	-44	Metal Cladding (North Perimeter Rd) - BD Approval				
A52050	1st Submission - Review & Approval by MJV	14	26-Jan-17	08-Feb-17	28-Apr-17	11-May-17	100%	0%	-92	1st Submission - Review & Approval by MJV				
A52070	2nd Submission	7	09-Feb-17	15-Feb-17	12-May-17	18-May-17	100%	0%	-92	2nd Submission				
A52080	2nd Submission - Review & Approval by MJV (w/ RSE Endorsement)	14	16-Feb-17	01-Mar-17	19-May-17	01-Jun-17	100%	0%	-92	2nd Submission - Review & Approval by MJV (w/ RSE Endorsement)				
A52110	Metal Cladding (North Perimeter Rd) - Consent	30	14-May-17	12-Jun-17	27-Jun-17	26-Jul-17	0%	0%	-44	Metal Cladding (North Perimeter Rd) - Consent				
SHOPDRAWING SUBMISSIONS - FACADE DOORS														
Facade Doors Package #1 - Glazed door between Ceramic Concrete Mullion - Total No. of Doors = 53														
A52120	1st Shopdrawing Submission	67	17-Dec-16	21-Feb-17	12-Apr-17	16-Apr-17 A	100%	100%	-53	1st Shopdrawing Submission				
A52130	1st Shopdrawing Submission - Review & Approval	21	22-Feb-17	14-Mar-17	17-Apr-17	09-May-17	100%	43%	-56	1st Shopdrawing Submission - Review & Approval, 1st Shopdrawing Submission - Review & Approval				
A52140	2nd Shopdrawing Submission	14	15-Mar-17	28-Mar-17	09-May-17	23-May-17	100%	0%	-56	2nd Shopdrawing Submission				
A52160	2nd Shopdrawing Submission - Review & Approval	21	29-Mar-17	18-Apr-17	23-May-17	13-Jun-17	100%	0%	-56	2nd Shopdrawing Submission - Review & Approval				
Facade Doors Package #2 - Sliding door at L3 Storefront - Total No. of Doors = 4														
A52170	1st Shopdrawing Submission	67	17-Dec-16	21-Feb-17	12-Apr-17	16-Apr-17 A	100%	100%	-53	1st Shopdrawing Submission				
A52180	1st Shopdrawing Submission - Review & Approval	21	22-Feb-17	14-Mar-17	17-Apr-17	09-May-17	100%	43%	-56	1st Shopdrawing Submission - Review & Approval, 1st Shopdrawing Submission - Review & Approval				
A52190	2nd Shopdrawing Submission	14	15-Mar-17	28-Mar-17	09-May-17	23-May-17	100%	0%	-56	2nd Shopdrawing Submission				
A52200	2nd Shopdrawing - Review & Approval	21	29-Mar-17	18-Apr-17	23-May-17	13-Jun-17	100%	0%	-56	2nd Shopdrawing - Review & Approval				
Facade Doors Package #3 - Swing Door at L3 Cafe- Total No. of Doors = 1														
A52210	1st Shopdrawing Submission	74	17-Dec-16	28-Feb-17	12-Apr-17	16-Apr-17 A	100%	100%	-46	1st Shopdrawing Submission				
A52220	1st Shopdrawing Submission - Review & Approval	21	01-Mar-17	21-Mar-17	17-Apr-17	09-May-17	100%	43%	-49	1st Shopdrawing Submission - Review & Approval, 1st Shopdrawing Submission - Review & Approval				
A52230	2nd Shopdrawing Submission	14	22-Mar-17	04-Apr-17	09-May-17	23-May-17	100%	0%	-49	2nd Shopdrawing Submission				
A52250	2nd Shopdrawing Submission - Review & Approval	21	05-Apr-17	25-Apr-17	23-May-17	13-Jun-17	100%	0%	-49	2nd Shopdrawing Submission - Review & Approval				

Activity ID	Activity Name	MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)	2017				
										Apr 19	May 20	Jun 21	Jul 22	
Facade Doors Package #4 - Swing Door mounted in GW with T Mullion - Total No. of Doors = 29														
A52260	1st Shopdrawing Submission	74	17-Dec-16	28-Feb-17	12-Apr-17	16-Apr-17 A	100%	100%	-46		1st Shopdrawing Submission			
A52270	1st Shopdrawing Submission - Review & Approval	21	01-Mar-17	21-Mar-17	17-Apr-17	09-May-17	100%	43%	-49		1st Shopdrawing Submission - Review & Approval	1st Shopdrawing Submission - Review & Approval	1st Shopdrawing Submission - Review & Approval	
A52280	2nd Shopdrawing Submission	14	22-Mar-17	04-Apr-17	09-May-17	23-May-17	100%	0%	-49		2nd Shopdrawing Submission			
A52290	2nd Shopdrawing Submission - Review & Approval	21	05-Apr-17	25-Apr-17	23-May-17	13-Jun-17	100%	0%	-49	A52290	2nd Shopdrawing Submission - Review & Approval			
Facade Doors Package #5 - Large double door at B1 Transformer Room - Total No. of Doors = 1														
A52300	1st Shopdrawing Submission	81	17-Dec-16	07-Mar-17	12-Apr-17	16-Apr-17 A	100%	100%	-39		1st Shopdrawing Submission			
A52310	1st Shopdrawing Submission - Review & Approval	21	08-Mar-17	28-Mar-17	17-Apr-17	09-May-17	100%	43%	-42		1st Shopdrawing Submission - Review & Approval	1st Shopdrawing Submission - Review & Approval	1st Shopdrawing Submission - Review & Approval	
A52320	2nd Shopdrawing Submission	14	29-Mar-17	11-Apr-17	09-May-17	23-May-17	100%	0%	-42		2nd Shopdrawing Submission			
A52340	2nd Shopdrawing Submission - Review & Approval	21	12-Apr-17	02-May-17	23-May-17	13-Jun-17	76.19%	0%	-42	A52340	2nd Shopdrawing Submission - Review & Approval			
Facade Doors Package #6 - B1 Exit Door - Total No. of Doors = 7 (7 x Manual)														
A52350	1st Shopdrawing Submission	81	17-Dec-16	07-Mar-17	12-Apr-17	16-Apr-17 A	100%	100%	-39		1st Shopdrawing Submission			
A52360	1st Shopdrawing Submission - Review & Approval	21	08-Mar-17	28-Mar-17	17-Apr-17	09-May-17	100%	43%	-42		1st Shopdrawing Submission - Review & Approval	1st Shopdrawing Submission - Review & Approval	1st Shopdrawing Submission - Review & Approval	
A52370	2nd Shopdrawing Submission	14	29-Mar-17	11-Apr-17	09-May-17	23-May-17	100%	0%	-42		2nd Shopdrawing Submission			
A52380	2nd Shopdrawing Submission - Review & Approval	21	12-Apr-17	02-May-17	23-May-17	13-Jun-17	76.19%	0%	-42	A52380	2nd Shopdrawing Submission - Review & Approval			
Facade Doors Package #7 - Garden Gallery Door - Total No.of Doors = 2 (2 x Manual)														
A52390	1st Shopdrawing Submission	88	17-Dec-16	14-Mar-17	12-Apr-17	16-Apr-17 A	100%	100%	-32		1st Shopdrawing Submission			
A52400	1st Shopdrawing Submission - Review & Approval	21	15-Mar-17	04-Apr-17	17-Apr-17	09-May-17	100%	42.86%	-35		1st Shopdrawing Submission - Review & Approval	1st Shopdrawing Submission - Review & Approval	1st Shopdrawing Submission - Review & Approval	
A52410	2nd Shopdrawing Submission	14	05-Apr-17	18-Apr-17	10-May-17	23-May-17	100%	0%	-35	A52410	2nd Shopdrawing Submission			
A52430	2nd Shopdrawing Submission - Review & Approval	21	19-Apr-17	09-May-17	24-May-17	13-Jun-17	42.86%	0%	-35	A52430	2nd Shopdrawing Submission - Review & Approval			
Facade Doors Package #8 - Doors located in Metal Cladding - Total No.of Doors =20 (20 x Manual)														
A52440	1st Shopdrawing Submission	88	17-Dec-16	14-Mar-17	12-Apr-17	16-Apr-17 A	100%	100%	-32		1st Shopdrawing Submission			
A52450	1st Shopdrawing Submission - Review & Approval	21	15-Mar-17	04-Apr-17	17-Apr-17	09-May-17	100%	43%	-35		1st Shopdrawing Submission - Review & Approval	1st Shopdrawing Submission - Review & Approval	1st Shopdrawing Submission - Review & Approval	
A52460	2nd Shopdrawing Submission	14	05-Apr-17	18-Apr-17	09-May-17	23-May-17	100%	0%	-35	A52460	2nd Shopdrawing Submission			
A52470	2nd Shopdrawing Submission - Review & Approval	21	19-Apr-17	09-May-17	23-May-17	13-Jun-17	42.86%	0%	-35	A52470	2nd Shopdrawing Submission - Review & Approval			
Facade Doors Package #9 - GF Lobby Access Door in Ceramic Tube - Total No.of Doors = 8														
A52480	1st Shopdrawing Submission	88	17-Dec-16	14-Mar-17	12-Apr-17	16-Apr-17 A	100%	100%	-32		1st Shopdrawing Submission			
A52490	1st Shopdrawing Submission - Review & Approval	21	15-Mar-17	04-Apr-17	17-Apr-17	09-May-17	100%	42.86%	-35		1st Shopdrawing Submission - Review & Approval	1st Shopdrawing Submission - Review & Approval	1st Shopdrawing Submission - Review & Approval	
A52500	2nd Shopdrawing Submission	14	05-Apr-17	18-Apr-17	10-May-17	23-May-17	100%	0%	-35	A52500	2nd Shopdrawing Submission			
A52520	2nd Shopdrawing Submission - Review & Approval	21	19-Apr-17	09-May-17	24-May-17	13-Jun-17	42.86%	0%	-35	A52520	2nd Shopdrawing Submission - Review & Approval			
Facade Doors Package #10 - B1 Carriageway Access Panel & Doors - Total No. of Doors = 24														
A52530	1st Shopdrawing Submission	95	17-Dec-16	21-Mar-17	12-Apr-17	16-Apr-17 A	100%	100%	-25		1st Shopdrawing Submission			
A52540	1st Shopdrawing Submission - Review & Approval	21	22-Mar-17	11-Apr-17	17-Apr-17	09-May-17	100%	43%	-28		1st Shopdrawing Submission - Review & Approval	1st Shopdrawing Submission - Review & Approval	1st Shopdrawing Submission - Review & Approval	
A52550	2nd Shopdrawing Submission	14	12-Apr-17	25-Apr-17	09-May-17	23-May-17	100%	0%	-28	A52550	2nd Shopdrawing Submission			
A52560	2nd Shopdrawing Submission - Review & Approval	21	26-Apr-17	16-May-17	23-May-17	13-Jun-17	9.52%	0%	-28	A52560	2nd Shopdrawing Submission - Review & Approval			
Facade Doors Package #12 - B1 Smoke Vent Panel - Total No. of Doors = 1														
A52580	1st Shopdrawing Submission	96	17-Dec-16	22-Mar-17	12-Apr-17	16-Apr-17 A	100%	100%	-24		1st Shopdrawing Submission			
A52590	1st Shopdrawing Submission - Review & Approval	21	23-Mar-17	12-Apr-17	17-Apr-17	09-May-17	100%	43%	-27		1st Shopdrawing Submission - Review & Approval	1st Shopdrawing Submission - Review & Approval	1st Shopdrawing Submission - Review & Approval	
A52600	2nd Shopdrawing Submission	14	13-Apr-17	26-Apr-17	09-May-17	23-May-17	100%	0%	-27	A52600	2nd Shopdrawing Submission			
A52610	2nd Shopdrawing Submission - Review & Approval	21	27-Apr-17	17-May-17	23-May-17	13-Jun-17	4.76%	0%	-27	A52610	2nd Shopdrawing Submission - Review & Approval			
PERFORMANCE TEST - SHOPDRAWING SUBMISSION, FABRICATION, INSTALLATION & TEST														
PMU SHOPDRAWING SUBMISSION & TEST - Tower Facade Precast Panel														
A54620	Perf MU - Precast Concrete Facade Ordering & Production	173	07-Dec-16	28-May-17	07-Dec-16	18-Aug-17	82.08%	35%	-81					
A55130	Perf MU - 1st Tower Facade Test Proposal Review & Approval	21	09-Jan-17	29-Jan-17	26-Mar-17	15-Apr-17 A	100%	100%	-75		Perf MU - 1st Tower Facade Test Proposal Review & Approval			
A52660	Perf MU - 3rd Shopdrawing Submission - Review & Approval	21	11-Jan-17	31-Jan-17	28-Mar-17	17-Apr-17 A	100%	100%	-75		Perf MU - 3rd Shopdrawing Submission - Review & Approval			
A55140	Perf MU - 2nd Tower Facade Test Proposal Submission	14	30-Jan-17	12-Feb-17	28-Apr-17	11-May-17	100%	0%	-88		Perf MU - 2nd Tower Facade Test Proposal Submission			
A55150	Perf MU - 2nd Tower Facade Test Proposal Review & Approval	21	13-Feb-17	05-Mar-17	12-May-17	01-Jun-17	100%	0%	-88		Perf MU - 2nd Tower Facade Test Proposal Review & Approval			
PMU SHOPDRAWING SUBMISSION & TEST - Podium Facade Precast Panel														
A54650	Perf MU - Podium Facade Precast Concrete + Curtain Wall Ordering & Production	160	18-Dec-16	26-May-17	03-Mar-17	16-Aug-17	81.88%	31%	-81					
A52700	Perf MU - 2nd Shopdrawing Submission - Review & Approval	21	11-Jan-17	31-Jan-17	28-Mar-17	17-Apr-17 A	100%	100%	-75		Perf MU - 2nd Shopdrawing Submission - Review & Approval			
A55160	Perf MU - 1st Podium Facade Test Proposal Submission	12	02-May-1	13-May-17	16-Jul-17	27-Jul-17	0%	0%	-75		A55160			
PMU SHOPDRAWING SUBMISSION & TEST - Kinked Glass with T Mullion														
A52710	Perf MU - 1st Shopdrawing Submission	33	17-Dec-16	18-Jan-17	20-Mar-17	04-Apr-17 A	100%	100%	-75		Perf MU - 1st Shopdrawing Submission			
A52720	Perf MU - 1st Shopdrawing Submission - Review & Approval	21	19-Jan-17	08-Feb-17	05-Apr-17	29-Apr-17	100%	95%	-79		Perf MU - 1st Shopdrawing Submission - Review & Approval	Perf MU - 1st Shopdrawing Submission - Review & Approval	Perf MU - 1st Shopdrawing Submission - Review & Approval	
A54700	Perf MU - GW with T Mullion + Reflective Glass Ordering & Production	123	19-Jan-17	21-May-17	05-Apr-17	11-Aug-17	80.49%	14%	-82		Perf MU - 1st Shopdrawing Submission - Review & Approval			
A52730	Perf MU - 2nd Shopdrawing Submission	14	09-Feb-17	22-Feb-17	29-Apr-17	13-May-17	100%	0%	-79		Perf MU - 2nd Shopdrawing Submission			
A52740	Perf MU - 2nd Shopdrawing Submission - Review & Approval	21	23-Feb-17	15-Mar-17	13-May-17	03-Jun-17	100%	0%	-79		Perf MU - 2nd Shopdrawing Submission - Review & Approval	Perf MU - 2nd Shopdrawing Submission - Review & Approval	Perf MU - 2nd Shopdrawing Submission - Review & Approval	
A55200	Perf MU - 1st GW with T Mullion Test Proposal Submission	12	16-Mar-17	27-Mar-17	03-Jun-17	15-Jun-17	100%	0%	-79		Perf MU - 1st GW with T Mullion Test Proposal Submission			
A55210	Perf MU - 1st GW with T Mullion Test Proposal Review & Approval	21	28-Mar-17	17-Apr-17	15-Jun-17	06-Jul-17	100%	0%	-79		Perf MU - 1st GW with T Mullion Test Proposal Review & Approval	Perf MU - 1st GW with T Mullion Test Proposal Review & Approval	Perf MU - 1st GW with T Mullion Test Proposal Review & Approval	
A55220	Perf MU - 2nd GW with T Mullion Test Proposal Submission	14	18-Apr-17	01-May-17	06-Jul-17	20-Jul-17	71.43%	0%	-79	A55220	Perf MU - 2nd GW with T Mullion Test Proposal Submission			
A55230	Perf MU - 2nd GW with T Mullion Test Proposal Review & Approval	21	02-May-1	22-May-17	20-Jul-17	10-Aug-17	0%	0%	-79	A55230	Perf MU - 2nd GW with T Mullion Test Proposal Review & Approval			
PMU SHOPDRAWING SUBMISSION & TEST - Glass Wall with Ceramic Mullions at GF														
A52750	Perf MU - 1st Shopdrawing Submission	33	17-Dec-16	18-Jan-17	25-Mar-17	10-Apr-17 A	100%	100%	-81		Perf MU - 1st Shopdrawing Submission			
A52760	Perf MU - 1st Shopdrawing Submission - Review & Approval	21	19-Jan-17	08-Feb-17	11-Apr-17 A	02-May-17	100%	77%	-83		Perf MU - 1st Shopdrawing Submission - Review & Approval	Perf MU - 1st Shopdrawing Submission - Review & Approval	Perf MU - 1st Shopdrawing Submission - Review & Approval	
A54740	Perf MU - GW with Ceramic Mullion G/F Production & Fabrication	197	09-Feb-17	24-Aug-17	02-May-17	15-Nov-17	39.59%	0%	-83		Perf MU - 1st Shopdrawing Submission - Review & Approval			
A52770	Perf MU - 2nd Shopdrawing Submission	14	09-Feb-17	22-Feb-17	02-May-17	16-May-17	100%	0%	-83		Perf MU - 2nd Shopdrawing Submission			
A52780	Perf MU - 2nd Shopdrawing Submission - Review & Approval	21	23-Feb-17	15-Mar-17	23-May-17	12-Jun-17	100%	0%	-89		Perf MU - 2nd Shopdrawing Submission - Review & Approval	Perf MU - 2nd Shopdrawing Submission - Review & Approval	Perf MU - 2nd Shopdrawing Submission - Review & Approval	
A55240	Perf MU - 1st GW with Ceramic Mullion Test Proposal Submission	12	16-Mar-17	27-Mar-17	13-Jun-17	24-Jun-17	100%	0%	-89		Perf MU - 1st GW with Ceramic Mullion Test Proposal Submission			
A55250	Perf MU - 1st GW with Ceramic Mullion Test Proposal Review & Approval	21	28-Mar-17	17-Apr-17	25-Jun-17	15-Jul-17	100%	0%	-89		Perf MU - 1st GW with Ceramic Mullion Test Proposal Review & Approval	Perf MU - 1st GW with Ceramic Mullion Test Proposal Review & Approval	Perf MU - 1st GW with Ceramic Mullion Test Proposal Review & Approval	
A55260	Perf MU - 2nd GW with Ceramic Mullion Test Proposal Submission	14	18-Apr-17	01-May-17	16-Jul-17	29-Jul-17	71.43%	0%	-89	A55260	Perf MU - 2nd GW with Ceramic Mullion Test Proposal Submission			
PMU SHOPDRAWING SUBMISSION & TEST - Vertical Glass Wall at Skylight Gallery														
A52790	Perf MU - 1st Shopdrawing Submission	12	17-Dec-16	28-Dec-16	25-Mar-17	10-Apr-17 A	100%	100%	-102		Perf MU - 1st Shopdrawing Submission			
A52810	Perf MU - 2nd Shopdrawing Submission	14	19-Jan-17	01-Feb-17	05-Apr-17	18-Apr-17 A	100%	100%	-75		Perf MU - 2nd Shopdrawing Submission			
A52820	Perf MU - 2nd Shopdrawing Submission - Review & Approval	21	02-Feb-17	22-Feb-17	06-Apr-17	16-Apr-17 A	100%	100%	-52		Perf MU - 2nd Shopdrawing Submission - Review & Approval			
A52800	Perf MU - 1st Shopdrawing Submission - Review & Approval	21	29-Dec-16	18-Jan-17	11-Apr-17 A	02-May-17	100%	76.19%	-104		Perf MU - 1st Shopdrawing Submission - Review & Approval	Perf MU - 1st Shopdrawing Submission - Review & Approval	Perf MU - 1st Shopdrawing Submission - Review & Approval	

Activity ID	Activity Name	MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)	2017			
										Apr 19	May 20	Jun 21	Jul 22
A55300	Perf MU - 2nd Vertical GW Skylight Gallery Test Proposal Submission	14	28-Mar-17	10-Apr-17	28-Apr-17	11-May-17	100%	0%	-31			Perf MU - 2nd Vertical GW Skylight Gallery Test Proposal Submission	
A54820	Perf MU - Vertical Glass Wall Skylight Gallery Production & Fabrication	134	19-Jan-17	01-Jun-17	03-May-17	13-Sep-17	73.88%	0%	-104				
A55310	Perf MU - 2nd Vertical GW Skylight Gallery Test Proposal Review & Approval	21	11-Apr-17	01-May-17	12-May-17	01-Jun-17	80.95%	0%	-31	A55310			Perf MU - 2nd Vertical GW Skylight Gallery Test Proposal Review & Approval
PMU SHOPDRAWING SUBMISSION & TEST - Plaza Skylight 3/F Terrace													
A52830	Perf MU - 1st Shopdrawing Submission	12	17-Dec-16	28-Dec-16	25-Mar-17	10-Apr-17 A	100%	100%	-102		Perf MU - 1st Shopdrawing Submission		
A54780	Perf MU - Plaza Skylight 3/F Terrace Production & Fabrication	117	19-Jan-17	15-May-17	05-Apr-17	06-Aug-17	84.62%	14%	-83				
A52840	Perf MU - 1st Shopdrawing Submission - Review & Approval	21	29-Dec-16	18-Jan-17	11-Apr-17 A	02-May-17	100%	80%	-103				
A52850	Perf MU - 2nd Shopdrawing Submission	14	19-Jan-17	01-Feb-17	02-May-17	16-May-17	100%	0%	-103				
A52860	Perf MU - 2nd Shopdrawing Submission - Review & Approval	21	02-Feb-17	22-Feb-17	16-May-17	06-Jun-17	100%	0%	-103				
A55320	Perf MU - 1st Plaza Skylight Test Proposal Submission	12	23-Feb-17	06-Mar-17	06-Jun-17	18-Jun-17	100%	0%	-103				
A55330	Perf MU - 1st Plaza Skylight Test Proposal Review & Approval	21	07-Mar-17	27-Mar-17	18-Jun-17	09-Jul-17	100%	0%	-103				
A55340	Perf MU - 2nd Plaza Skylight Test Proposal Submission	14	28-Mar-17	10-Apr-17	09-Jul-17	23-Jul-17	100%	0%	-103				
A55350	Perf MU - 2nd Plaza Skylight Test Proposal Review & Approval	21	11-Apr-17	01-May-17	23-Jul-17	13-Aug-17	80.95%	0%	-103	A55350			
PMU SHOPDRAWING SUBMISSION & TEST - Acoustic Mock up													
A52870	Perf MU - 2nd Shopdrawing Submission	12	17-Dec-16	28-Dec-16	25-Mar-17	10-Apr-17 A	100%	100%	-102		Perf MU - 2nd Shopdrawing Submission		
A52880	Perf MU - 2nd Shopdrawing Submission - Review & Approval	21	29-Dec-16	18-Jan-17	11-Apr-17 A	02-May-17	100%	76.19%	-104				
A55060	Perf MU - 1st Acoustic Mock Up Test Proposal Submission	12	19-Jan-17	30-Jan-17	03-May-17	14-May-17	100%	0%	-104				
A52890	Perf MU - 3rd Shopdrawing Submission	14	19-Jan-17	01-Feb-17	03-May-17	16-May-17	100%	0%	-104				
A55070	Perf MU - 1st Acoustic Mock Up Test Proposal Review & Approval	21	31-Jan-17	20-Feb-17	15-May-17	04-Jun-17	100%	0%	-104				
A52900	Perf MU - 3rd Shopdrawing Submission - Review & Approval	21	02-Feb-17	22-Feb-17	17-May-17	06-Jun-17	100%	0%	-104				
A55080	Perf MU - 2nd Acoustic Mock Up Test Proposal Submission	14	21-Feb-17	06-Mar-17	05-Jun-17	18-Jun-17	100%	0%	-104				
A55090	Perf MU - 2nd Acoustic Mock Up Test Proposal Review & Approval	21	07-Mar-17	27-Mar-17	19-Jun-17	09-Jul-17	100%	0%	-104				
A55100	Perf MU - Commence Testing of Acoustic Mock Up	0	28-Mar-17		10-Jul-17		100%	0%	-81				
A55110	Perf MU - Testing & Report Submission of Acoustic Mock Up	12	28-Mar-17	11-Apr-17	10-Jul-17	22-Jul-17	100%	0%	-81				
BIM MODEL SUBMISSION													
BIM MODEL SUBMISSION - Tower Facade Precast Panel (MPLUS-BIM-D003)													
A52920	5th BIM Model Submission	149	20-Sep-16	15-Feb-17	20-Sep-16	09-May-17	100%	92%	-83			5th BIM Model Submission, 5th BIM Model Submission	
A52930	5th BIM Model Submission - Review & Approval	21	16-Feb-17	08-Mar-17	09-May-17	30-May-17	100%	0%	-83				5th BIM Model Submission - Review & Approval
A52940	6th BIM Model Submission	14	09-Mar-17	22-Mar-17	30-May-17	13-Jun-17	100%	0%	-83				6th BIM Model Submission
A52950	6th BIM Model Submission - Review & Approval	21	23-Mar-17	12-Apr-17	13-Jun-17	04-Jul-17	100%	0%	-83				6th BIM Model Submission - Review & Approval
BIM MODEL SUBMISSION - Podium Facade Panel (MPLUS-BIM-D004)													
A52960	3rd BIM Model Submission	209	15-Jul-16	08-Feb-17	15-Jul-16 A	02-May-17	100%	98%	-82			3rd BIM Model Submission, 3rd BIM Model Submission	
A52970	3rd BIM Model Submission - Review & Approval	21	09-Feb-17	01-Mar-17	02-May-17	23-May-17	100%	0%	-82				3rd BIM Model Submission - Review & Approval
A52980	4th BIM Model Submission	14	02-Mar-17	15-Mar-17	23-May-17	06-Jun-17	100%	0%	-82				4th BIM Model Submission
A52990	4th BIM Model Submission - Review & Approval	21	16-Mar-17	05-Apr-17	06-Jun-17	27-Jun-17	100%	0%	-82				4th BIM Model Submission - Review & Approval
BIM MODEL SUBMISSION - Glass Wall with T Mullion													
A53000	1st BIM Model Submission	56	23-Nov-16	17-Jan-17	23-Nov-16	03-Apr-17 A	100%	100%	-75		1st BIM Model Submission		
A53010	1st BIM Model Submission - Review & Approval	21	18-Jan-17	07-Feb-17	04-Apr-17	01-May-17	100%	81%	-83			1st BIM Model Submission - Review & Approval, 1st BIM Model Submission - Review & Approval	
A53020	2nd BIM Model Submission	14	08-Feb-17	21-Feb-17	01-May-17	15-May-17	100%	0%	-83				2nd BIM Model Submission
A53030	2nd BIM Model Submission - Review & Approval	21	22-Feb-17	14-Mar-17	15-May-17	05-Jun-17	100%	0%	-83				2nd BIM Model Submission - Review & Approval
BIM MODEL SUBMISSION - Glass Wall with Ceramic Mullion & Precast Concrete Mullion													
A53040	1st BIM Model Submission	46	17-Dec-16	31-Jan-17	03-Mar-17	17-Apr-17 A	100%	100%	-75		1st BIM Model Submission		
A53050	1st BIM Model Submission - Review & Approval	21	01-Feb-17	21-Feb-17	28-Apr-17	18-May-17	100%	0%	-86			1st BIM Model Submission - Review & Approval	
A53060	2nd BIM Model Submission	14	22-Feb-17	07-Mar-17	19-May-17	01-Jun-17	100%	0%	-86				2nd BIM Model Submission
A53070	2nd BIM Model Submission - Review & Approval	21	08-Mar-17	28-Mar-17	02-Jun-17	22-Jun-17	100%	0%	-86				2nd BIM Model Submission - Review & Approval
BIM MODEL SUBMISSION -Ceramic Concrete Tubes & Perforated Cladding													
A53080	1st BIM Model Submission	46	17-Dec-16	31-Jan-17	03-Mar-17	17-Apr-17 A	100%	100%	-75		1st BIM Model Submission		
A53090	1st BIM Model Submission - Review & Approval	21	01-Feb-17	21-Feb-17	28-Apr-17	18-May-17	100%	0%	-86			1st BIM Model Submission - Review & Approval	
A53100	2nd BIM Model Submission	14	22-Feb-17	07-Mar-17	19-May-17	01-Jun-17	100%	0%	-86				2nd BIM Model Submission
A53110	2nd BIM Model Submission - Review & Approval	21	08-Mar-17	28-Mar-17	02-Jun-17	22-Jun-17	100%	0%	-86				2nd BIM Model Submission - Review & Approval
BIM MODEL SUBMISSION - Strip Glazing at Skylight Gallery & Plaza Skylight at L3 (MPLUS-BIM-D006) & (
A53120	3rd BIM Model Submission	76	06-Oct-16	20-Dec-16	06-Oct-16	01-May-17	100%	95%	-132			3rd BIM Model Submission, 3rd BIM Model Submission	
A53130	3rd BIM Model Submission - Review & Approval	21	21-Dec-16	10-Jan-17	01-May-17	22-May-17	100%	0%	-132				3rd BIM Model Submission - Review & Approval
A53140	4th BIM Model Submission	14	11-Jan-17	24-Jan-17	22-May-17	05-Jun-17	100%	0%	-132				4th BIM Model Submission
A53150	4th BIM Model Submission - Review & Approval	21	25-Jan-17	14-Feb-17	05-Jun-17	26-Jun-17	100%	0%	-132				4th BIM Model Submission - Review & Approval
BIM MODEL SUBMISSION -L3 Storefront (MPLUS-BIM-D001)													
A53160	5th BIM Model Submission	98	14-Sep-16	20-Dec-16	14-Sep-16	16-May-17	100%	81%	-147			5th BIM Model Submission, 5th BIM Model Submission	
A53170	5th BIM Model Submission - Review & Approval	21	21-Dec-16	10-Jan-17	16-May-17	06-Jun-17	100%	0%	-147				5th BIM Model Submission - Review & Approval
A53180	6th BIM Model Submission	14	11-Jan-17	24-Jan-17	06-Jun-17	20-Jun-17	100%	0%	-147				6th BIM Model Submission
A53190	6th BIM Model Submission - Review & Approval	21	25-Jan-17	14-Feb-17	20-Jun-17	11-Jul-17	100%	0%	-147				6th BIM Model Submission
BIM MODEL SUBMISSION - Garden Gallery Ceramic Cladding (MPLUS-BIM-D002)													
A53220	2nd BIM Model Submission	14	11-Jan-17	24-Jan-17	28-Mar-17	17-May-17	100%	0%	-113			2nd BIM Model Submission, 2nd BIM Model Submission	
A53230	2nd BIM Model Submission - Review & Approval	21	25-Jan-17	14-Feb-17	18-May-17	07-Jun-17	100%	0%	-113				2nd BIM Model Submission - Review & Approval
BIM MODEL SUBMISSION - Metal Cladding FAC-LV-01a/FAC-LV-01b (Additional Scope)													
A53250	1st BIM Model Submission	70	17-Dec-16	24-Feb-17	03-Mar-17	18-May-17	100%	70%	-83			1st BIM Model Submission, 1st BIM Model Submission	
A53260	1st BIM Model Submission - Review & Approval	21	25-Feb-17	17-Mar-17	19-May-17	08-Jun-17	100%	0%	-83				1st BIM Model Submission - Review & Approval
A53270	2nd BIM Model Submission	14	18-Mar-17	31-Mar-17	09-Jun-17	22-Jun-17	100%	0%	-83				2nd BIM Model Submission
A53280	2nd BIM Model Submission - Review & Approval	21	01-Apr-17	21-Apr-17	23-Jun-17	13-Jul-17	100%	0%	-83				2nd BIM Model Submission
FABRICATION & DELIVERY OF M+ TOWER & PODIUM FACADE SYSTEM													
01A Tower Facade PC+CW (Bulk)													
A54880	Production & Fabrication - Precast Panel for Tower - Summary	229	19-Nov-16	05-Jul-17	19-Nov-16	16-Sep-17	69.87%	38%	-73				
Glass Production & Fabrication													
A54450	Coated Glass Production	108	19-Nov-16	31-Mar-17	19-Nov-16	23-Jun-17	100%	58%	-64			Coated Glass Production, Coated Glass Production	
A54460	Fabrication of Glass Panel	206	18-Feb-17	27-Oct-17	03-Mar-17	14-Nov-17	26.7%	20%	-14				
A54870	Coated Glass 1st Delivery to Factory	0	18-Apr-17		06-Jul-17		100%	0%	-64	A54870			Coated Glass 1st Delivery to Factory

Activity ID	Activity Name	MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)	2017				
										Apr 19	May 20	Jun 21	Jul 22	
CW Glazed Panel Production & Fabrication														
A54900	Die Making - Bulk Production	68	22-Nov-16	15-Feb-17	22-Nov-16	15-Apr-17 A	100%	100%	-48	Die Making - Bulk Production				
A54910	Aluminium Extrusion Production	201	16-Feb-17	19-Oct-17	28-Apr-17	28-Dec-17	28.36%	0%	-57					
A54920	Application of PVF2 Coating	171	30-Mar-17	26-Oct-17	13-Jun-17	05-Jan-18	12.28%	0%	-57					
A54860	Fabrication & Assemble of Curtain Wall Unit	203	18-Apr-17	18-Dec-17	06-Jul-17	10-Mar-18	4.43%	0%	-64	A54860				
Terracotta Production														
A54940	Terracotta Production - Tower (Bulk)	222	04-Jan-17	03-Oct-17	17-Mar-17	20-Dec-17	40.99%	12%	-64					
A54950	Delivery to Precast Factory	212	10-Mar-17	24-Nov-17	25-May-17	05-Feb-18	17.92%	0%	-59					
Precast Concrete Facade														
A54960	Precast Concrete Mould Making	215	28-Mar-17	15-Dec-17	31-May-17	13-Feb-18	10.7%	0%	-48					
A54970	Concreting of Precast Concrete	190	05-May-1	18-Dec-17	21-Jul-17	10-Mar-18	0%	0%	-64	A54970				
01B Tower Lighting (Bulk)														
Procurement & Production (3F to Roof) & Shipment														
A55020	Production - Tower Lighting Bar	189	31-Mar-17	18-Nov-17	16-Apr-17	23-Aug-17	10.58%	49%	73					
CW Glazed Panel Production & Fabrication														
A55030	Delivery & Assembly	200	04-May-1	30-Dec-17	17-May-17	13-Jan-18	0%	0%	-11	A55030				
A10000	IQC Inspection	190	19-May-1	04-Jan-18	02-Jun-17	17-Jan-18	0%	0%	-11	A10000				
A10010	OQC Inspection	190	29-May-1	13-Jan-18	12-Jun-17	26-Jan-18	0%	0%	-11	A10010				
02 Podium Facade PC + CW (Bulk)														
A54470	Production & Fabrication - Precast Panel for Podium	262	12-Nov-16	31-Jul-17	12-Nov-16	20-Oct-17	63.74%	33%	-81					
Glass Production & Fabrication														
A10020	Ordering of Coated Glass	106	12-Nov-16	22-Mar-17	12-Nov-16	14-Jun-17	100%	65%	-64	Ordering of Coated Glass, Ordering of Coated Glass				
A10030	Fabrication of Insulated Glass Panel	166	23-Mar-17	13-Oct-17	14-Jun-17	02-Jan-18	16.27%	0%	-64					
CW Glazed Panel Production & Fabrication														
A10040	Die Making - Bulk Production	46	17-Feb-17	12-Apr-17	17-Feb-17	09-May-17	100%	83%	-18	Die Making - Bulk Production, Die Making - Bulk Production				
A10050	Aluminium Extrusion Production	140	13-Apr-17	30-Sep-17	09-May-17	24-Oct-17	7.14%	0%	-18	A10050				
A10060	Application of PVF2 Coating	157	29-Apr-17	06-Nov-17	22-May-17	27-Nov-17	0%	0%	-18	A10060				
A10070	Fabrication & Assemble of Curtain Wall Unit	157	10-May-1	14-Nov-17	24-Jun-17	02-Jan-18	0%	0%	-38	A10070				
Terracotta Production														
A10090	Die Making - Terracotta Production	55	10-Jan-17	17-Mar-17	16-Mar-17	02-Jun-17	100%	50%	-59	Die Making - Terracotta Production, Die Making - Terracotta Production				
A10100	Terracotta Production - Tower (Bulk)	165	16-Feb-17	05-Sep-17	28-Apr-17	14-Nov-17	34.55%	0%	-57					
A10160	Delivery of Terracotta to Precast Factory from Italy (by ship)	131	05-May-1	09-Oct-17	13-Jul-17	15-Dec-17	0%	0%	-57	A10160				
Precast Concrete Facade														
A10110	Precast Concrete Mould Making	153	09-May-1	08-Nov-17	16-Jun-17	15-Dec-17	0%	0%	-32	A10110				
03 GW with T Mullion (Kinked & Straight B1F to GF) (Bulk)														
A54490	Production & Fabrication - GW with T Mullion (Kinked & Straight B1F to GF)	187	21-Apr-17	24-Oct-17	10-Jul-17	13-Jan-18	3.74%	0%	-81	A54490				
Glass Production & Fabrication														
A10190	Coated Glass Production	94	21-Apr-17	12-Aug-17	10-Jul-17	31-Oct-17	6.38%	0%	-65	A10190				
04B GW with Ceramic Mullion (GF & 1F) (Bulk)														
A54540	Production & Fabrication - GW with Ceramic Mullion (GF & 1F)	216	05-May-1	06-Dec-17	05-May-17*	06-Dec-17	0%	0%	0	A54540				
Glass Production & Fabrication														
A10460	Coated Glass Production	75	05-May-1	02-Aug-17	05-May-17	02-Aug-17	0%	0%	0	A10460				
Alum Frame Production & Fabrication														
A10480	Die Making - Bulk Production	38	19-Jun-17	02-Aug-17	19-Jun-17	02-Aug-17	0%	0%	0	A10480				
Terracotta Production														
A10550	Die Making - Bulk Production	50	26-May-1	25-Jul-17	26-May-17	25-Jul-17	0%	0%	0	A10550				
A10560	Terracotta Production (Bulk)	75	26-Jul-17	23-Oct-17	26-Jul-17	23-Oct-17	0%	0%	0	A10560				
05 Ceramic Concrete Tubes & Perforated Cladding (Bulk)														
A54600	Production & Fabrication - Ceramic Concrete Tubes & Perforated Cladding	229	13-Jun-17	27-Jan-18	27-Jul-17	12-Mar-18	0%	0%	-44	A54600				
Terracotta Production														
A10680	Die Making - Bulk Production	77	13-Jun-17	11-Sep-17	27-Jul-17	26-Oct-17	0%	0%	-37	A10680				
07 L3 Storefront (Bulk)														
A18870	Production & Fabrication - L3 Storefront	213	01-Apr-17	30-Oct-17	28-Apr-17	26-Nov-17	12.68%	0%	-27	A18870				
Glass Production & Fabrication														
A19170	Coated Glass Production	97	01-Apr-17	01-Aug-17	28-Apr-17*	23-Aug-17	19.59%	0%	-19	A19170				
Alum Frame Production & Fabrication														
A18890	Die Making - Bulk Production	71	01-Apr-17	30-Jun-17	28-Apr-17	24-Jul-17	26.76%	0%	-19	A18890				
A18900	Aluminium Extrusion Production	24	03-Jul-17	29-Jul-17	25-Jul-17	21-Aug-17	0%	0%	-19	A18900				
08 Garden Gallery Ceramic Cladding 3F (Bulk)														
A19190	Production & Fabrication - Garden Gallery Ceramic Cladding 3F	108	05-Apr-17	21-Jul-17	08-Jul-17	24-Oct-17	21.3%	0%	-94	A19190				
Brackets Production & Fabrication (SS)														
A18930	Production & Fabrication	35	05-Apr-17	20-May-17	28-Apr-17	10-Jun-17	48.57%	0%	-17	A18930				
A18940	Delivery of SS Bracket to Site	6	22-May-1	27-May-17	12-Jun-17	17-Jun-17	0%	0%	-17	A18940				
Terracotta Production & Fabrication														
A18950	Terracotta Production	45	05-Apr-17	02-Jun-17	28-Apr-17	22-Jun-17	37.78%	0%	-17	A18950				
A18960	Delivery to assemble factory	4	03-Jun-17	07-Jun-17	23-Jun-17	27-Jun-17	0%	0%	-17	A18960				
A18970	Assemble of bracket to Ceramic Cladding	36	08-Jun-17	20-Jul-17	28-Jun-17	09-Aug-17	0%	0%	-17	A18970				
09 North Perimeter Louvre Cladding (Bulk)														
A19210	Production & Fabrication - North Perimeter Louvre Cladding	294	06-Apr-17	24-Jan-18	28-Apr-17	15-Feb-18	7.48%	0%	-22	A19210				
Cladding & Louvre Production & Fabrication														
A18990	Die Making - Bulk Production	59	06-Apr-17	20-Jun-17	28-Apr-17*	10-Jul-17	27.12%	0%	-16	A18990				
A19000	Aluminium Extrusion Production	45	21-Jun-17	12-Aug-17	11-Jul-17	31-Aug-17	0%	0%	-16	A19000				
10 Doors (Bulk)														
A19230	Production & Fabrication - Doors	334	18-May-1	16-Apr-18	14-Jun-17	13-May-18	0%	0%	-27	A19230				
Doors Production & Fabrication														

Activity ID	Activity Name	MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)	2017			
										Apr 19	May 20	Jun 21	Jul 22
A19060	Die Making	89	06-Mar-17	24-Jun-17	06-Mar-17	18-Jul-17	47.19%	26%	-19				Die Making.
A19070	Aluminium Extrusion Production	90	16-Jun-17	29-Sep-17	16-Jun-17	29-Sep-17	0%	0%	0				
M+ Podium External Envelope (By RedLand, Permasteelisa)													
(By Permasteelisa) Preliminary Works													
A41110	Handover of Working Areas @ Zone A & provide reference line	0		05-Aug-17		26-Jul-17	0%	0%	9				A41110
A41120	Surveying for Embeds	60	07-Aug-17	17-Oct-17	27-Jul-17	06-Oct-17	0%	0%	9				A41120
B1/F to G/F Level													
(By Redland) Precast Concrete Panel													
A41140	Handover Zone A - B1/F Working Areas	0		05-Aug-17		26-Jul-17	0%	0%	9				A41140
(By Permasteelisa) Glass Wall with T Mullion													
Zone A													
A41160	Handover Zone A - B1/F Working Areas	0		05-Aug-17		26-Jul-17	0%	0%	9				A41160
G/F to 1/F Level													
(By Redland) Precast Concrete Panel													
A41190	Handover Zone A - G/F Working Areas	0		05-Aug-17		26-Jul-17	0%	0%	9				A41190
(By Permasteelisa) Glass Window with Ceramic/Precast Concrete/AL Panel													
Zone A													
A41260	Handover Zone A - G/F Working Area	0		05-Aug-17		26-Jul-17	0%	0%	9				A41260
1/F to 2/F Level													
(By Permasteelisa) Glass Wall with Ceramic/Ceramic Mullion/Precast Concrete													
Zone A													
A41270	Handover Zone A - 1/F Working Areas	0		05-Aug-17		26-Jul-17	0%	0%	9				A41270
3/F Roof Level													
(By Permasteelisa) Skylight/Ceramic Cladding/Storefront													
Zone M, F & N													
A47590	Handover Zone M - 3/F Working Area	0		11-May-17		05-Jul-17	0%	0%	-45				Handover Zone M - 3/F Working
M+ Tower External Envelope (By Permasteelisa)													
Tower Facade Advance Works													
Provision of Monorails, Catch fan & Working Platform													
A14820	Preparation & Design of Monorails	12	03-Apr-17	20-Apr-17	28-Apr-17	13-May-17*	100%	0%	-18				Preparation & Design of Monorails
A14830	Monorails - 1st Submission, Review and Approval by MJV	12	21-Apr-17	06-May-17	15-May-17	27-May-17	50%	0%	-18				Monorails - 1st Submission, Review and Approval by MJV
A14840	Monorails - 2nd Submission, Review and Approval by MJV	12	08-May-1	20-May-17	29-May-17	12-Jun-17	0%	0%	-18				Monorails - 2nd Submission, Review and Approval by MJV
Provision of Catchfan													
A42770	Preparation & Design of Catchfan & Working Platform	12	22-May-1	05-Jun-17	13-Jun-17	26-Jun-17	0%	0%	-18				Preparation & Design of Catchfan & Working
Provision of Tower Crane TC6 on B1/F & 3/F Podium													
A42830	Zone E - 3/F Slab Complete	0		19-May-17		19-Jul-17	0%	0%	-50				Zone E - 3
CSF & RDE Construction													
Sub-Structure RC Works													
B2/F Level													
North Zoning @ Portion - T													
Remaining Portion B7 @ Grid Line K' to A' / 5' to 7'													
A48100	Construct B2 Slab (B7) (160 m3)	11	09-Nov-16	21-Nov-16	15-Feb-17	12-Apr-17 A	100%	100%	-114				Construct B2 Slab (B7) (160 m3)
B1/F Level													
North Zoning @ Portion - R													
Portion B1R3 @ Grid Line A' to C' / 6' to 7'													
A48270	Construct beams & slab (B1/F) (106 m3)	16	28-Dec-16	16-Jan-17	28-Dec-16	04-May-17	100%	80%	-83				Construct beams & slab (B1/F) (106 m3), Construct beams & slab (B1/F) (106 m3)
A48290	Remove Scaffolds and Cleaning	3	03-Feb-17	06-Feb-17	28-Apr-17	02-May-17	100%	0%	-68				Remove Scaffolds and Cleaning
Portion B1R4 @ Grid Line A to A' / 6' to 7'													
A48300	Construct beams & slab (B1/F) (100 m3)	15	16-Jan-17	04-Feb-17	09-Feb-17	02-May-17	100%	80%	-69				Construct beams & slab (B1/F) (100 m3); Construct beams & slab (B1/F) (100 m3)
A48310	Concrete Curing period (2-weeks)	12	05-Feb-17	16-Feb-17	03-May-17	14-May-17	100%	0%	-87				Concrete Curing period (2-weeks)
A48320	Remove Scaffolds and Cleaning	3	17-Feb-17	20-Feb-17	15-May-17	17-May-17	100%	0%	-68				Remove Scaffolds and Cleaning
North Zoning @ Portion - S													
Portion S2 @ Grid Line A / 6' to 2													
A48340	Construct B1 Slab on Grid (Entrance Portal Road - RC 150 m3,)	14	06-Feb-17	21-Feb-17	04-May-17	19-May-17	100%	0%	-69				Construct B1 Slab on Grid (Entrance Portal Road - RC 150 m3,)
A48350	Concrete Curing period (2-days), remove formworks & cleaning	4	22-Feb-17	25-Feb-17	20-May-17	23-May-17	100%	0%	-87				Concrete Curing period (2-days), remove formworks & cleaning
CSF Zoning @ Portion - T													
Portion B1T4 @ Grid Line B' to D' / 3' to 6'													
A48560	Remove scaffolds & cleaning	4	20-Jan-17	24-Jan-17	28-Apr-17	04-May-17	100%	0%	-77				Remove scaffolds & cleaning
Portion B1T5 @ Grid Line A' to B' / 4' to 6'													
A48580	Construct Columns & Walls B2 to B1/F @ GL A'-B' / 4'-6'	11	20-Jan-17	04-Feb-17	13-Apr-17	29-Apr-17	100%	90%	-67				Construct Columns & Walls B2 to B1/F @ GL A'-B' / 4'-6', Construct Columns & Walls B2 to B1/F @ GL A'-B' / 4'-6'
A48590	Construct beams & slab (B1/F) (135 m3)	12	01-Feb-17	14-Feb-17	24-Apr-17	09-May-17	100%	40%	-65				Construct beams & slab (B1/F) (135 m3), Construct beams & slab (B1/F) (135 m3)
A48600	Concrete Curing period (2-weeks)	11	15-Feb-17	25-Feb-17	09-May-17	20-May-17	100%	0%	-83				Concrete Curing period (2-weeks)
A48610	Remove scaffolds & cleaning	5	27-Feb-17	03-Mar-17	20-May-17	26-May-17	100%	0%	-65				Remove scaffolds & cleaning
Portion B1T6 @ Grid Line A to A' / 5' to 6'													
A48620	Construct Columns & Walls B2 to B1/F @ GL A-A' / 5'-6'	7	06-Feb-17	13-Feb-17	13-Apr-17	28-Apr-17	100%	90%	-60				Construct Columns & Walls B2 to B1/F @ GL A-A' / 5'-6', Construct Columns & Walls B2 to B1/F @ GL A-A' / 5'-6'
A48630	Construct beams & slab (B1/F) (135 m3)	13	10-Feb-17	24-Feb-17	24-Apr-17	09-May-17	100%	40%	-57				Construct beams & slab (B1/F) (135 m3), Construct beams & slab (B1/F) (135 m3)
A48640	Concrete Curing period (2-weeks)	10	25-Feb-17	06-Mar-17	09-May-17	19-May-17	100%	0%	-74				Concrete Curing period (2-weeks)
A48650	Remove scaffolds & cleaning	5	07-Mar-17	11-Mar-17	19-May-17	25-May-17	100%	0%	-58				Remove scaffolds & cleaning
RDE Zoning @ Portion - U													
Portion B1U1 @ Grid Line R' to J' / 1' to 4'													
A48710	Remove scaffolds and 1st Layer of Struts	6	10-Jan-17	16-Jan-17	13-Mar-17	22-Apr-17 A	100%	100%	-75				Remove scaffolds and 1st Layer of Struts
Portion B1U2 @ Grid Line I' to J' / 4' to 6'													
A48780	Remove Scaffolds and 1st Layer of Struts	10	16-Jan-17	26-Jan-17	07-Feb-17	22-Apr-17 A	100%	100%	-66				Remove Scaffolds and 1st Layer of Struts
Portion B1U3 @ Grid Line F' to H' / 1' to 3'													
A48840	Remove scaffolds and 1st Layer of Struts	6	13-Jan-17	19-Jan-17	13-Mar-17	22-Apr-17 A	100%	100%	-72				Remove scaffolds and 1st Layer of Struts

Three Months Rolling Programme (3MRP) Month 19 - 30 Apr 2017

Activity ID	Activity Name	MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)	2017			
										Apr 19	May 20	Jun 21	Jul 22
<div>Portion B1U4 @ Grid Line F' to H' / 3' to 6'</div>													
A48880	Remove scaffolds & cleaning	5	21-Jan-17	26-Jan-17	06-Mar-17	22-Apr-17 A	100%	100%	-66	Remove scaffolds & cleaning			
<div>LG/F Level</div>													
<div>CSF Zoning @ Portion - T</div>													
<div>Portion LGT2 @ Grid Line D' to F' / 3' to 5'</div>													
A48940	Remove scaffolds & cleaning	11	24-Jan-17	08-Feb-17	28-Apr-17	12-May-17	100%	0%	-74	Remove scaffolds & cleaning			
<div>Portion LGT3 @ Grid Line D' to F' / 5' to 6'</div>													
A48980	Remove scaffolds & cleaning	6	18-Jan-17	24-Jan-17	28-Apr-17	06-May-17	100%	0%	-79	Remove scaffolds & cleaning			
<div>Portion LGT4 @ Grid Line B' to D' / 3' to 5'</div>													
A49030	Remove scaffolds & cleaning	6	09-Feb-17	15-Feb-17	28-Apr-17	06-May-17	100%	0%	-63	Remove scaffolds & cleaning			
<div>Portion LGT5 @ Grid Line A' to D' / 5' to 6'</div>													
A49050anew	Construct beams & slab (LG/F) - Remaining part	0			18-Mar-17	03-Apr-17 A	0%	100%		Construct beams & slab (LG/F) - Remaining part			
A49070	Remove scaffolds & cleaning	5	21-Mar-17	25-Mar-17	28-Apr-17	05-May-17	100%	0%	-29	Remove scaffolds & cleaning			
<div>RDE Zoning @ Portion - U</div>													
<div>Portion LGU1 @ Grid Line H' to J' / 1' to 3'</div>													
A49130	Remove scaffolds & cleaning	5	25-Jan-17	02-Feb-17	28-Apr-17	05-May-17	100%	0%	-73	Remove scaffolds & cleaning			
<div>Portion LGU2 @ Grid Line F' to H' / 1' to 3'</div>													
A49180	Remove scaffolds & cleaning	6	03-Feb-17	09-Feb-17	28-Apr-17	06-May-17	100%	0%	-68	Remove scaffolds & cleaning			
<div>Portion LGU3 @ Grid Line F' to J' / 3' to 6'</div>													
A49220	Remove scaffolds & cleaning	6	08-Feb-17	14-Feb-17	28-Apr-17	06-May-17	100%	0%	-64	Remove scaffolds & cleaning			
<div>G/F Level</div>													
<div>North Zoning @ Portion - R (B1/F to G/F)</div>													
<div>Portion GFR1 @ Grid Line I' to J' / 5' to 1</div>													
A49240	Construct Columns & Walls & Cols B1/F to G/F @ GL I'-J' / 5'-1	16	20-Jan-17	10-Feb-17	13-Feb-17	13-May-17	100%	25%	-73	Construct Columns & Walls & Cols B1/F to G/F @ GL I'-J' / 5'-1, Construct Columns & Walls & Cols B1/F to G/F @ GL I'-J' / 5'-1, Construct Columns & Walls & Cols B1/F to G/F @ GL I'-J' / 5'-1			
A49250	Construct beams & slab (G/F) (180 m3)	18	11-Feb-17	03-Mar-17	15-May-17	05-Jun-17	100%	0%	-73	Construct beams & slab (G/F) (180 m3)			
A49260	Concrete Curing period (2-weeks)	12	04-Mar-17	15-Mar-17	06-Jun-17	17-Jun-17	100%	0%	-94	Concrete Curing period (2-weeks)			
A49270	Remove scaffolds & cleaning	6	16-Mar-17	22-Mar-17	19-Jun-17	24-Jun-17	100%	0%	-74	Remove scaffolds & cleaning			
<div>Portion GFR2 @ Grid Line F' to H' / 5' to 1</div>													
A49280	Construct Columns & Walls & Cols B1/F to G/F @ GL F'-H' / 5'-1	16	11-Feb-17	01-Mar-17	06-Feb-17	17-May-17	100%	10%	-59	Construct Columns & Walls & Cols B1/F to G/F @ GL F'-H' / 5'-1, Construct Columns & Walls & Cols B1/F to G/F @ GL F'-H' / 5'-1, Construct Columns & Walls & Cols B1/F to G/F @ GL F'-H' / 5'-1			
A49290	Construct beams & slab (G/F) (175 m3)	18	04-Mar-17	24-Mar-17	06-Jun-17	26-Jun-17	100%	0%	-73	Construct beams & slab (G/F) (175 m3)			
A49300	Concrete Curing period (2-weeks)	12	25-Mar-17	05-Apr-17	27-Jun-17	08-Jul-17	100%	0%	-94	Concrete Curing period (2-weeks)			
A49310	Remove scaffolds & cleaning	6	06-Apr-17	12-Apr-17	10-Jul-17	15-Jul-17	100%	0%	-74	Remove scaffolds & cleaning			
<div>Portion GFR3 & GFR4 @ Grid Line E' to F' / 6' to 2</div>													
A49330	Construct Columns & Walls & Cols B1/F to G/F @ GL F'-H' / 5'-1	16	02-Mar-17	20-Mar-17	17-May-17	06-Jun-17	100%	0%	-59	Construct Columns & Walls & Cols B1/F to G/F @ GL F'-H' / 5'-1			
A49340	Construct beams & slab (G/F) (184 m3)	16	25-Mar-17	13-Apr-17	27-Jun-17	15-Jul-17	100%	0%	-73	Construct beams & slab (G/F) (184 m3)			
A49350	Concrete Curing period (2-weeks)	12	14-Apr-17	25-Apr-17	16-Jul-17	27-Jul-17	100%	0%	-93	Concrete Curing period (2-weeks)			
<div>Portion GFR5 @ Grid Line C' to E' / 1 to 2</div>													
A49370	Construct Columns & Walls & Cols B1/F to G/F @ GL C'-E' / 1-2	14	21-Mar-17	06-Apr-17	06-Jun-17	22-Jun-17	100%	0%	-59	Construct Columns & Walls & Cols B1/F to G/F @ GL C'-E' / 1-2			
A49380	Construct beams & slab (G/F) (149 m3)	14	18-Apr-17	05-May-17	17-Jul-17	01-Aug-17	64.29%	0%	-73	Construct beams & slab (G/F) (149 m3)			
<div>Portion GFR6 @ Grid Line D' to E' / 6' to 1</div>													
A49420	Construct Columns & Walls & Cols B1/F to G/F @ GL D'-E' / 6'-1	14	07-Apr-17	26-Apr-17	22-Jun-17	10-Jul-17	100%	0%	-59	Construct Columns & Walls & Cols B1/F to G/F @ GL D'-E' / 6'-1			
<div>Portion GFR7 @ Grid Line C' to D' / 6' to 1</div>													
A49460	Construct Columns & Walls & Cols B1/F to G/F @ GL C'-D' / 6'-1	14	27-Apr-17	15-May-17	10-Jul-17	26-Jul-17	7.14%	0%	-59	Construct Columns & Walls & Cols B1/F to G/F @ GL C'-D' / 6'-1			
A49470	Construct beams & slab (G/F) (148 m3)	14	16-May-1	01-Jun-17	26-Jul-17	11-Aug-17	0%	0%	-59	Construct beams & slab (G/F) (148 m3)			
<div>Portion GFR8 @ Grid Line A' to C' / 6' to 7</div>													
A49510	Construct Columns & Walls & Cols B1/F to G/F @ GL A'-C' / 6'-7'	14	08-May-1	23-May-17	18-Jul-17	03-Aug-17	0%	0%	-59	Construct Columns & Walls & Cols B1/F to G/F @ GL A'-C' / 6'-7'			
<div>North Zoning @ Portion - S (B1/F to G/F)</div>													
<div>Portion GFS1 @ Grid Line A / 1 to 3</div>													
A49710	Construct beams & slab (G/F) - remaining cantilever slab	18	29-Jun-17	20-Jul-17	01-Feb-17	28-Apr-17	0%	95%	68	Construct beams & slab (G/F) - remaining cantilever slab			
A49720	Concrete Curing period (2-weeks)	12	21-Jul-17	01-Aug-17	28-Apr-17	10-May-17	0%	0%	84	Concrete Curing period (2-weeks)			
A49730	Remove scaffolds & cleaning	6	02-Aug-17	08-Aug-17	10-May-17	17-May-17	0%	0%	70	Remove scaffolds & cleaning			
<div>Portion GFS2 @ Grid Line A / 6' to 1</div>													
A49740	Construct Columns & Walls & Cols B1/F to G/F @ GL A / 6'-1	14	27-Jun-17	13-Jul-17	28-Apr-17	16-May-17	0%	0%	48	Construct Columns & Walls & Cols B1/F to G/F @ GL A / 6'-1			
A49750	Construct beams & slab (G/F) (128 m3)	16	14-Jul-17	01-Aug-17	17-May-17	05-Jun-17	0%	0%	48	Construct beams & slab (G/F) (128 m3)			
A49760	Concrete Curing period (2-weeks)	12	02-Aug-17	13-Aug-17	06-Jun-17	17-Jun-17	0%	0%	57	Concrete Curing period (2-weeks)			
A49770	Remove scaffolds & cleaning	6	14-Aug-17	19-Aug-17	19-Jun-17	24-Jun-17	0%	0%	47	Remove scaffolds & cleaning			
<div>CSF Zoning @ Portion - T (LG/F to G/F)</div>													
<div>Portion GFT1 (LG/F to G/F) @ Grid Line D' to F' / 1' to 3'</div>													
A49800	Construct beams & slab (G/F) (141 m3)	25	24-Jan-17	24-Feb-17	01-Feb-17	04-May-17	100%	85%	-53	Construct beams & slab (G/F) (141 m3), Construct beams & slab (G/F) (141 m3)			
A49810	Concrete Curing period (2-weeks)	12	25-Feb-17	08-Mar-17	04-May-17	16-May-17	100%	0%	-69	Concrete Curing period (2-weeks)			
A49820	Remove scaffolds & cleaning	6	09-Mar-17	15-Mar-17	16-May-17	23-May-17	100%	0%	-53	Remove scaffolds & cleaning			
A49830	Complete RDE Trx Room and Give Access to ABWF & MEP	0	16-Mar-17		23-May-17		100%	0%	-53	Complete RDE Trx Room and Give Access to ABWF & MEP			
<div>Portion GFT2 (LG/F to G/F) @ Grid Line D' to F' / 3' to 5'</div>													
A49880	Remove scaffolds & cleaning	5	28-Feb-17	04-Mar-17	28-Apr-17	05-May-17	100%	0%	-47	Remove scaffolds & cleaning			
<div>Portion GFT3 (LG/F to G/F) @ Grid Line D' to G' / 5' to 6'</div>													
A49900	Construct beams & slab (G/F) (156 m3)	9	13-Jan-17	23-Jan-17	14-Feb-17	11-Apr-17 A	100%	100%	-62	Construct beams & slab (G/F) (156 m3)			
A49910	Concrete Curing period (2-weeks)	14	24-Jan-17	06-Feb-17	12-Apr-17	01-May-17	100%	71.43%	-84	Concrete Curing period (2-weeks), Concrete Curing period (2-weeks)			
A49920	Remove scaffolds & cleaning	5	07-Feb-17	11-Feb-17	02-May-17	08-May-17	100%	0%	-67	Remove scaffolds & cleaning			
<div>Portion GFT4 (LG/F to G/F) @ Grid Line B' to D' / 3' to 6'</div>													
A49940	Construct beams & slab (G/F) (284 m3)	12	10-Feb-17	23-Feb-17	29-Mar-17	02-May-17	100%	80%	-52	Construct beams & slab (G/F) (284 m3), Construct beams & slab (G/F) (284 m3)			
A49970	Commence CSF Building From G/F to 8/F (CMWP - 24 Mar 17)	0	20-Feb-17		28-Apr-17		100%	0%	-54	Commence CSF Building From G/F to 8/F (CMWP - 24 Mar 17)			
A49950	Concrete Curing period (2-weeks)	13	24-Feb-17	08-Mar-17	02-May-17	15-May-17	100%	0%	-67	Concrete Curing period (2-weeks)			
A49960	Remove scaffolds & cleaning	6	09-Mar-17	15-Mar-17	15-May-17	22-May-17	100%	0%	-51	Remove scaffolds & cleaning			
<div>Portion GFT5 (B1/F to G/F) @ Grid Line A' to B' / 3' to 6'</div>													
A49980	Construct Walls & Cols B1/F to G/F @ GLA'-B' / 3'-6'	10	23-Jan-17	06-Feb-17	18-Mar-17	02-May-17	100%	70%	-68	Construct Walls & Cols B1/F to G/F @ GLA'-B' / 3'-6', Construct Walls & Cols B1/F to G/F @ GLA'-B' / 3'-6'			

Activity ID	Activity Name	MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)	2017			
										Apr 19	May 20	Jun 21	Jul 22
A49990	Construct beams & slab (G/F) (170 m3)	12	07-Feb-17	20-Feb-17	04-May-17	17-May-17	100%	0%	-68		Construct beams & slab (G/F) (170 m3)		
A50010	Concrete Curing period (2-weeks)	14	21-Feb-17	06-Mar-17	18-May-17	31-May-17	100%	0%	-86		Concrete Curing period (2-weeks)		
A50020	Remove scaffolds & cleaning	5	07-Mar-17	11-Mar-17	01-Jun-17	06-Jun-17	100%	0%	-67		Remove scaffolds & cleaning		
Portion GFT6 (B1/F to G/F) @ Grid Line A to A' / 5' to 6'													
A50030	Construct Walls & Cols B 1/F to G/F @ GLA-A' / 5'-6'	7	06-Mar-17	13-Mar-17	01-Jun-17	08-Jun-17	100%	0%	-68			Construct Walls & Cols B 1/F to G/F @ GLA-A' / 5'-6'	
A50040	Construct beams & slab (G/F) (216 m3)	18	14-Mar-17	03-Apr-17	09-Jun-17	29-Jun-17	100%	0%	-68			Construct beams & slab (G/F) (216 m3)	
A50050	Concrete Curing period (2-weeks)	13	04-Apr-17	16-Apr-17	30-Jun-17	12-Jul-17	100%	0%	-87	A50050			Concrete Curing period (2-weeks)
A50060	Remove scaffolds & cleaning	4	18-Apr-17	21-Apr-17	13-Jul-17	17-Jul-17	100%	0%	-70	A50060			Remove scaffolds & cleaning
RDE Zoning @ Portion - U (LG/F to G/F)													
Portion GFU1 (LG/F to G/F) @ Grid Line H' to J' / 1' to 4'													
A50100	Construct beams & slab (G/F) (206 m3)	25	19-Jan-17	20-Feb-17	20-Feb-17	20-Apr-17 A	100%	100%	-46		Construct beams & slab (G/F) (206 m3)		
A50110	Concrete Curing period (2-weeks)	12	21-Feb-17	04-Mar-17	20-Apr-17	02-May-17	100%	58.33%	-59		Concrete Curing period (2-weeks)		
A50120	Remove scaffolds & cleaning	6	06-Mar-17	11-Mar-17	04-May-17	10-May-17	100%	0%	-45		Remove scaffolds & cleaning		
Portion GFU2 (LG/F to G/F) @ Grid Line I' to J' / 4' to 6'													
A50140	Construct beams & slab (G/F) (178 m3)-Deferred due to hoisting steel plate at 1MF	13	11-Jan-17	25-Jan-17	06-Mar-17	13-Apr-17 A	100%	100%	-62		Construct beams & slab (G/F) (178 m3)-Deferred due to hoisting steel plate at 1MF		
A50150	Concrete Curing period (2-weeks)	12	26-Jan-17	06-Feb-17	14-Apr-17	26-Apr-17 A	100%	100%	-78		Concrete Curing period (2-weeks)		
A50160	Remove scaffolds & cleaning	6	07-Feb-17	13-Feb-17	28-Apr-17	06-May-17	100%	0%	-65		Remove scaffolds & cleaning		
Portion GFU3 (LG/F to G/F) @ Grid Line F' to I' / 1' to 3'													
A50180	Construct beams & slab (G/F) (269 m3) -remaining part	14	06-Feb-17	21-Feb-17	25-Feb-17	20-Apr-17 A	100%	100%	-45		Construct beams & slab (G/F) (269 m3) -remaining part		
A50190	Concrete Curing period (2-weeks)	12	22-Feb-17	05-Mar-17	21-Apr-17	02-May-17	100%	58.33%	-58		Concrete Curing period (2-weeks)		
A50200	Remove scaffolds & cleaning	6	06-Mar-17	11-Mar-17	04-May-17	10-May-17	100%	0%	-45		Remove scaffolds & cleaning		
Portion GFU4 (LG/F to G/F) @ Grid Line F' to I' / 3' to 5'													
A50220	Construct beams & slab (G/F) (366 m3)	14	13-Feb-17	28-Feb-17	15-Mar-17	22-Apr-17 A	100%	100%	-41		Construct beams & slab (G/F) (366 m3)		
A50230	Concrete Curing period (2-weeks)	12	01-Mar-17	12-Mar-17	21-Apr-17	03-May-17	100%	50%	-52		Concrete Curing period (2-weeks)		
A50260	Commence RDE Building From G/F to 15M/F (CMWP-20 Mar 17)	0	02-Mar-17		28-Apr-17		100%	0%	-45		Commence RDE Building From G/F to 15M/F (CMWP-20 Mar 17)		
A50240	Remove scaffolds & cleaning	6	13-Mar-17	18-Mar-17	04-May-17	10-May-17	100%	0%	-39		Remove scaffolds & cleaning		
CSF Super-Structure RC Works													
CSF Building													
CSF Structure @ Portion - T (G/F to 8/F)													
Grid Line B' to F' / 4' to 6'													
A50710	CSF - Walls, Columns & 1/F Slab	24	20-Feb-17	18-Mar-17	20-Mar-17	23-May-17	100%	18%	-50		CSF - Walls, Columns & 1/F Slab		CSF - Walls, Columns & 1/F Slab
A50720	CSF - Walls, Columns & 2/F Slab	20	20-Mar-17	12-Apr-17	23-May-17	16-Jun-17	100%	0%	-50			CSF - Walls, Columns & 2/F Slab	
A50730	CSF - Walls, Columns & 3/F Slab	12	13-Apr-17	29-Apr-17	16-Jun-17	30-Jun-17	83.33%	0%	-50	A50730			CSF - Walls, Columns & 3/F Slab
A50750	CSF - Walls, Columns & 4/F Slab	10	02-May-1	13-May-17	30-Jun-17	13-Jul-17	0%	0%	-50		A50750		CSF - Walls, Columns & 4/F Slab
A50760	CSF - Walls, Columns & 5/F Slab	8	15-May-1	23-May-17	13-Jul-17	22-Jul-17	0%	0%	-50		A50760		CSF - Walls, Columns & 5/F Slab
A50770	CSF - Walls, Columns & 6/F Slab	8	24-May-1	02-Jun-17	22-Jul-17	01-Aug-17	0%	0%	-50		A50770		CSF - Walls, Columns & 6/F Slab
CSF Building FACADE Preliminaries													
ENGINEERING & APPROVAL - CSF													
SHOPDRAWING - CSF Glass Wall (All Area)													
A19260	1st Shopdrawing Submission - Review & Approval	21	31-Dec-16	20-Jan-17	17-Mar-17	06-Apr-17 A	100%	100%	-75		1st Shopdrawing Submission - Review & Approval		
A19270	2nd Shopdrawing Submission	14	21-Jan-17	03-Feb-17	28-Apr-17	11-May-17	100%	0%	-97			2nd Shopdrawing Submission	
A19280	2nd Shopdrawing Submission - Review & Approval	21	04-Feb-17	24-Feb-17	12-May-17	01-Jun-17	100%	0%	-97			2nd Shopdrawing Submission - Review & Approval	
SHOPDRAWING - Facade Doors Package #11 - CSF Doors - Total No. = 2													
A19290	1st Shopdrawing Submission	96	17-Dec-16	22-Mar-17	03-May-17*	06-Jun-17	100%	0%	-76			1st Shopdrawing Submission	
A19300	1st Shopdrawing Submission - Review & Approval	21	23-Mar-17	12-Apr-17	07-Jun-17	27-Jun-17	100%	0%	-76				1st Shopdrawing Submission - Review & Approval
A19310	2nd Shopdrawing Submission	14	13-Apr-17	26-Apr-17	28-Jun-17	11-Jul-17	100%	0%	-76	A19310			2nd Shopdrawing Submission
A19320	2nd Shopdrawing Submission - Review & Approval	21	27-Apr-17	17-May-17	12-Jul-17	01-Aug-17	4.76%	0%	-76		A19320		
SHOPDRAWING - CSF Roof Louvre Wall													
A19340	2nd Shopdrawing Submission & Comment	18	18-Jan-17	10-Feb-17	17-Mar-17	06-Apr-17 A	100%	100%	-45		2nd Shopdrawing Submission & Comment		
A19360	3rd Shopdrawing Submission & Comment	18	11-Feb-17	03-Mar-17	28-Apr-17	20-May-17	100%	0%	-61			3rd Shopdrawing Submission & Comment	
BD SUBMISSION FACADE SYSTEM & EMBEDS													
CSF Glass Wall (All Area), incl. CSF Louvre - FAC-LV-03 (additional Scope)													
A19400	2nd Submission - Review & Approval by MJV (w/ RSE Endorsement)	14	19-Jan-17	01-Feb-17	29-Mar-17	15-Apr-17 A	100%	100%	-72		2nd Submission - Review & Approval by MJV (w/ RSE Endorsement)		
A19410	CSF Glass Wall (All Area) - Submission to BD	0		03-Mar-17		01-Jun-17	100%	0%	-70				CSF Glass Wall (All Area) - Submission to BD
A19420	CSF Glass Wall (All Area) - BD Approval	60	04-Mar-17	02-May-17	02-Jun-17	31-Jul-17	91.67%	0%	-90				
PERFORMANCE TEST - SHOPDRAWING SUBMISSION, FABRICATION, INSTALLATION & TEST													
PERFORMANCE TEST & MOCK UP - CSF													
A19440	Shopdrawing Submission & Approval	70	17-Dec-16	15-Mar-17	25-Mar-17	07-Jun-17	100%	55%	-65			Shopdrawing Submission & Approval	
A19450	Ordering & Production of Material	107	18-Jan-17	02-Jun-17	31-Mar-17	18-Aug-17	73.83%	14%	-64				
PMU SHOPDRAWING SUBMISSION & TEST - CSF Building													
A19490	Perf MU - 1st Shopdrawing Submission - Review & Approval	21	12-Jan-17	01-Feb-17	29-Mar-17	18-Apr-17 A	100%	100%	-75		Perf MU - 1st Shopdrawing Submission - Review & Approval		
A19500	Perf MU - 2nd Shopdrawing Submission	14	02-Feb-17	15-Feb-17	28-Apr-17	11-May-17	100%	0%	-85			Perf MU - 2nd Shopdrawing Submission	
A19520	Perf MU - CSF Facade Ordering & Production	100	02-Feb-17	12-May-17	28-Apr-17	05-Aug-17	85%	0%	-85				
A19510	Perf MU - 2nd Shopdrawing Submission - Review & Approval	21	16-Feb-17	08-Mar-17	12-May-17	01-Jun-17	100%	0%	-85			Perf MU - 2nd Shopdrawing Submission - Review & Approval	
BIM MODEL SUBMISSION													
BIM MODEL SUBMISSION - CSF Glass Wall (All Area)													
A19740	1st BIM Model Submission	12	17-Dec-16	28-Dec-16	15-Apr-17	18-Apr-17 A	100%	100%	-110		1st BIM Model Submission		
A19750	1st BIM Model Submission - Review & Approval	21	29-Dec-16	18-Jan-17	19-Apr-17	07-May-17	100%	53%	-109			1st BIM Model Submission - Review & Approval	
A19760	2nd BIM Model Submission	14	19-Jan-17	01-Feb-17	07-May-17	21-May-17	100%	0%	-109			2nd BIM Model Submission	
A19770	2nd BIM Model Submission - Review & Approval	21	02-Feb-17	22-Feb-17	21-May-17	11-Jun-17	100%	0%	-109			2nd BIM Model Submission - Review & Approval	
BIM MODEL SUBMISSION - CSF Louvre FAC-LV-03 (Additional Scope)													
A19780	1st BIM Model Submission	12	17-Dec-16	28-Dec-16	15-Apr-17	18-Apr-17 A	100%	100%	-110		1st BIM Model Submission		
A19790	1st BIM Model Submission - Review & Approval	21	29-Dec-16	18-Jan-17	19-Apr-17	07-May-17	100%	53%	-109			1st BIM Model Submission - Review & Approval	
A19800	2nd BIM Model Submission	14	19-Jan-17	01-Feb-17	07-May-17	21-May-17	100%	0%	-109			2nd BIM Model Submission	
A19810	2nd BIM Model Submission - Review & Approval	21	02-Feb-17	22-Feb-17	21-May-17	11-Jun-17	100%	0%	-109			2nd BIM Model Submission - Review & Approval	

Activity ID	Activity Name	MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)	2017				
										Apr 19	May 20	Jun 21	Jul 22	
Fabrication & Delivery of CSF Facade System														
A19560	Glass Wall Production and Fabrication	221	15-Feb-17	11-Nov-17	28-Apr-17	22-Jan-18	26.24%	0%	-58					
A19570	Glass Production and Fabrication	127	23-Mar-17	26-Aug-17	07-Jun-17	06-Nov-17	21.26%	0%	-58					
A19580	Roof Louvre Wall Production & Fabrication	161	22-Apr-17	03-Nov-17	04-Jul-17	13-Jan-18	3.11%	0%	-58		A19580			
Glass Production & Fabrication														
A19590	Ordering of Coated Glass	68	23-Mar-17	17-Jun-17	07-Jun-17	25-Aug-17	39.71%	0%	-58					
Glass Wall Production & Fabrication														
A19610	Die Making	51	15-Feb-17	19-Apr-17	03-Mar-17	15-May-17	100%	75%	-20			Die Making, Die Making		
A19630	PVF2 Paint Ordering	51	23-Mar-17	27-May-17	10-Apr-17	21-Jun-17	52.94%	14%	-20				PVF2 Paint; Ordering, PVF2 Paint Ordering	
A19620	Aluminium Extrusion Production	24	20-Apr-17	19-May-17	15-May-17	13-Jun-17	29.17%	0%	-20		A19620		Aluminium Extrusion Production	
A19640	Application of PVF2 Coating	18	29-May-1	19-Jun-17	21-Jun-17	13-Jul-17	0%	0%	-20			A19640		Application of PVF2
Roof Louvre Wall Production & Fabrication														
A19680	Steel Frame Fabrication - Roof Louvre	120	22-Apr-17	13-Sep-17	04-Jul-17	23-Nov-17	4.17%	0%	-58		A19680			
A19690	Die Making	60	22-Apr-17	05-Jul-17	04-Jul-17	11-Sep-17	8.33%	0%	-58		A19690			
CSF External Envelope														
CSF Structure Milestones														
A19820	CSF - Wall, Column & G/F to 1/F Slab Complete	0		18-Mar-17		23-May-17	100%	0%	-56				CSF - Wall, Column & G/F to 1/F Slab Complete	
FACADE INSTALLATION - by Permasteelisa														
Glazed Glass Curtain Wall - South Elevation														
A19950	Handover of Working Area (G/F)	0		18-Mar-17		23-May-17	100%	0%	-56				Handover of Working Area (G/F)	
A19960	Surveying of Embeds (G/F to 1/F)	7	20-Mar-17	27-Mar-17	23-May-17	31-May-17	100%	0%	-56				Surveying of Embeds (G/F to 1/F)	
A19970	Submission of Embeds survey report (G/F to 1/F)	7	28-Mar-17	04-Apr-17	31-May-17	08-Jun-17	100%	0%	-56				Submission of Embeds survey; report (G/F to 1/F)	
A19980	Preparation of Remedial Method (G/F to 1/F)	14	05-Apr-17	20-Apr-17	08-Jun-17	24-Jun-17	100%	0%	-56		A19980		Preparation of Remedial Method (G/F to 1/F)	
A19990	Approval of Remedial Method (G/F to 1/F)	14	21-Apr-17	06-May-17	24-Jun-17	11-Jul-17	42.86%	0%	-56				Approval of Remedial	
A20000	Bracket Installation (G/F to 1/F)	14	08-May-1	23-May-17	11-Jul-17	27-Jul-17	0%	0%	-56			A20000		
RDE Super-Structure RC Works														
RDE Building														
RDE Structure @ Portion - U (G/F to 15M/F)														
Block A Grid Line G' to J' / 1' to 6'														
A50840	RDE - Walls, Columns & 1/F Slab	24	02-Mar-17	29-Mar-17	29-Mar-17	25-May-17	100%	11%	-42				RDE - Walls, Columns & 1/F Slab	
A50850	RDE - Walls, Columns & 2/F Slab	20	30-Mar-17	26-Apr-17	25-May-17	19-Jun-17	100%	0%	-42				RDE - Walls, Columns & 2/F Slab	
A50860	RDE - Walls, Columns & 3/F Slab	18	27-Apr-17	19-May-17	19-Jun-17	11-Jul-17	5.56%	0%	-42			A50860		
A50870	RDE - Walls, Columns & 4/F Slab	12	20-May-1	03-Jun-17	11-Jul-17	25-Jul-17	0%	0%	-42			A50870		
A50880	RDE - Walls, Columns & 5/F Slab	8	05-Jun-17	13-Jun-17	25-Jul-17	03-Aug-17	0%	0%	-42			A50880		
RDE Building FACADE Preliminaries														
SCHEMATIC DRAWINGS														
SCHEMATIC DRAWING SUBMISSION - by Redland														
A53320	2nd Schematic Drawing for PreCast Tubes, Columns and Roof Panel (FC-PC) - Review	14	28-Jan-17	10-Feb-17	15-Feb-17	11-May-17	100%	0%	-90				2nd Schematic Drawing for PreCast Tubes, Columns and Roof Panel (FC-PC) - Review and Approval, 2nd Sche	
SCHEMATIC DRAWING SUBMISSION - by PISA														
A53400	2nd Schematic Drawing for Window Wall & Louvre at 2F to 14F - Review & Approval	14	28-Jan-17	10-Feb-17	15-Mar-17	06-May-17	100%	40%	-84				2nd Schematic Drawing for Window Wall & Louvre at 2F to 14F - Review & Approval, 2nd Schematic Drawing for Windc	
A53420	1st Schematic Drawing for Window Wall & Louvre at 15F to RF - Review & Approval	14	31-Dec-16	13-Jan-17	26-Mar-17	07-May-17	100%	29%	-114				1st Schematic Drawing for Window Wall & Louvre at 15F to RF - Review & Approval, 1st Schematic Drawing for Wind	
A53360	2nd Schematic Drawing for Window Wall, Facade Window, Louvre and operable panel	14	28-Jan-17	10-Feb-17	28-Apr-17	11-May-17	100%	0%	-90				2nd Schematic Drawing for Window Wall, Facade Window, Louvre and operable panel at GF to 1F - Review & A	
A53430	2nd Schematic Drawing for Window Wall & Louvre at 15F to RF	14	14-Jan-17	27-Jan-17	07-May-17	21-May-17	100%	0%	-114				2nd Schematic Drawing for Window Wall & Louvre at 15F to RF	
A53440	2nd Schematic Drawing for Window Wall & Louvre at 15F to RF - Review & Approval	14	28-Jan-17	10-Feb-17	21-May-17	04-Jun-17	100%	0%	-114				2nd Schematic Drawing for Window Wall & Louvre at 15F to RF - Review & A	
SHOP DRAWINGS + DESIGN CALCULATION														
SHOPDRAWING + DESIGN CALCULATION - by Redland														
A53470	2nd Shopdrawing for PreCast Tubes, Columns and Roof Panel (FC-PC)	14	14-Jan-17	27-Jan-17	23-Mar-17	10-May-17	100%	9%	-103				2nd Shopdrawing for PreCast Tubes, Columns and Roof Panel (FC-PC), 2nd Shopdrawing for PreCast Tubes, Cd	
A53480	2nd Shopdrawing for PreCast Tubes, Columns and Roof Panel (FC-PC) - Review and /	14	28-Jan-17	10-Feb-17	10-May-17	24-May-17	100%	0%	-103				2nd Shopdrawing for PreCast Tubes, Columns and Roof Panel (FC-PC) - Review and Approv	
A53490	3rd Shopdrawing for PreCast Tubes, Columns and Roof Panel (FC-PC)	14	11-Feb-17	24-Feb-17	24-May-17	07-Jun-17	100%	0%	-103				3rd Shopdrawing for PreCast Tubes, Columns and Roof Panel (FC-PC)	
A53500	3rd Shopdrawing for PreCast Tubes, Columns and Roof Panel (FC-PC) - Review and A	14	25-Feb-17	10-Mar-17	07-Jun-17	21-Jun-17	100%	0%	-103				3rd Shopdrawing for PreCast Tubes, Columns and f	
SHOPDRAWING + DESIGN CALCULATION - by PISA														
A53540	2nd Shopdrawing Cast-in Embed for Window Wall, Facade Window, Louver and operat	14	28-Jan-17	10-Feb-17	28-Jan-17	11-May-17	100%	0%	-90				2nd Shopdrawing Cast-in Embed for Window Wall, Facade Window, Louver and operable panel at GF to 1F - Re	
A53590	2nd Shopdrawing Cast-in Embed for Window Wall & Louver at 2F to 14F	14	14-Jan-17	27-Jan-17	16-Feb-17	10-May-17	100%	9%	-103				2nd Shopdrawing Cast-in Embed for Window Wall & Louver at 2F to 14F, 2nd Shopdrawing Cast-in Embed for Wi	
A53820	1st Shopdrawing for Window Wall & Louver at 15F to RF - Review & Approval	14	04-Feb-17	17-Feb-17	22-Mar-17	02-May-17	100%	65%	-74				1st Shopdrawing for Window Wall & Louver at 15F to RF - Review & Approval, 1st Shopdrawing for Window Wall & Louver at	
A53770	2nd Shopdrawing for Window Wall & Louver at 2F to 14F	14	25-Jan-17	07-Feb-17	25-Mar-17	05-May-17	100%	44%	-87				2nd Shopdrawing for Window Wall & Louver at 2F to 14F, 2nd Shopdrawing for Window Wall & Louver at 2F to 14F	
A53640	1st Shopdrawing Cast-in Embed for Window Wall & Louver at 15F to RF - Review & A	14	16-Jan-17	29-Jan-17	29-Mar-17	12-May-17	100%	0%	-103				1st Shopdrawing Cast-in Embed for Window Wall & Louver at 15F to RF - Review & Approval, 1st Shopdrawing	
A53690	1st Shopdrawing for Window Wall, Facade Window, Louver and operable panel at GF t	14	17-Dec-16	30-Dec-16	28-Apr-17	11-May-17	100%	0%	-132				1st Shopdrawing for Window Wall, Facade Window, Louver and operable panel at GF to 1F	
A53830	2nd Shopdrawing for Window Wall & Louver at 15F to RF	14	18-Feb-17	03-Mar-17	02-May-17	16-May-17	100%	0%	-74				2nd Shopdrawing for Window Wall & Louver at 15F to RF	
A53780	2nd Shopdrawing for Window Wall & Louver at 2F to 14F - Review & Approval	14	08-Feb-17	21-Feb-17	05-May-17	19-May-17	100%	0%	-87				2nd Shopdrawing for Window Wall & Louver at 2F to 14F - Review & Approval	
A53600	2nd Shopdrawing Cast-in Embed for Window Wall & Louver at 2F to 14F - Review & A	14	28-Jan-17	10-Feb-17	10-May-17	24-May-17	100%	0%	-103				2nd Shopdrawing Cast-in Embed for Window Wall & Louver at 2F to 14F - Review & Approva	
A53550	3rd Shopdrawing Cast-in Embed for Window Wall, Facade Window, Louver and operab	14	11-Feb-17	24-Feb-17	12-May-17	25-May-17	100%	0%	-90				3rd Shopdrawing Cast-in Embed for Window Wall, Facade Window, Louver and operable pa	
A53700	1st Shopdrawing for Window Wall, Facade Window, Louver and operable panel at GF t	14	31-Dec-16	13-Jan-17	12-May-17	25-May-17	100%	0%	-132				1st Shopdrawing for Window Wall, Facade Window, Louver and operable panel at GF to 1F	
A53650	2nd Shopdrawing Cast-in Embed for Window Wall & Louver at 15F to RF	14	30-Jan-17	12-Feb-17	13-May-17	26-May-17	100%	0%	-103				2nd Shopdrawing Cast-in Embed for Window Wall & Louver at 15F to RF	
A53840	2nd Shopdrawing for Window Wall & Louver at 15F to RF - Review & Approval	14	04-Mar-17	17-Mar-17	16-May-17	30-May-17	100%	0%	-74				2nd Shopdrawing for Window Wall & Louver at 15F to RF - Review & Approval	
A53790	3rd Shopdrawing for Window Wall & Louver at 2F to 14F	14	22-Feb-17	07-Mar-17	19-May-17	02-Jun-17	100%	0%	-87				3rd Shopdrawing for Window Wall & Louver at 2F to 14F	
A53610	3rd Shopdrawing Cast-in Embed for Window Wall & Louver at 2F to 14F	14	11-Feb-17	24-Feb-17	24-May-17	07-Jun-17	100%	0%	-103				3rd Shopdrawing Cast-in Embed for Window Wall & Louver at 2F to 14F	
A53560	3rd Shopdrawing Cast-in Embed for Window Wall, Facade Window, Louver and operab	14	25-Feb-17	10-Mar-17	26-May-17	08-Jun-17	100%	0%	-90				3rd Shopdrawing Cast-in Embed for Window Wall, Facade Window, Lou	
A53710	2nd Shopdrawing for Window Wall, Facade Window, Louver and operable panel at GF i	14	14-Jan-17	27-Jan-17	26-May-17	08-Jun-17	100%	0%	-132				2nd Shopdrawing for Window Wall, Facade Window, Louver and operat	
A53660	2nd Shopdrawing Cast-in Embed for Window Wall & Louver at 15F to RF - Review & A	14	13-Feb-17	26-Feb-17	27-May-17	09-Jun-17	100%	0%	-103				2nd Shopdrawing Cast-in Embed for Window Wall & Louver at 15F to RF	
A53850	3rd Shopdrawing for Window Wall & Louver at 15F to RF	14	18-Mar-17	31-Mar-17	30-May-17	13-Jun-17	100%	0%	-74				3rd Shopdrawing for Window Wall & Louver at 15F to RF	
A53800	3rd Shopdrawing for Window Wall & Louver at 2F to 14F - Review & Approval	14	08-Mar-17	21-Mar-17	02-Jun-17	16-Jun-17	100%	0%	-87				3rd Shopdrawing for Window Wall & Louver at 2F to 14F -	
A53620	3rd Shopdrawing Cast-in Embed for Window Wall & Louver at 2F to 14F - Review & A	14	25-Feb-17	10-Mar-17	07-Jun-17	21-Jun-17	100%	0%	-103				3rd Shopdrawing Cast-in Embed for Window Wall &	
A53720	2nd Shopdrawing for Window Wall, Facade Window, Louver and operable panel at GF i	14	28-Jan-17	10-Feb-17	09-Jun-17	22-Jun-17	100%	0%	-132				2nd Shopdrawing for Window Wall, Facade Window	
A53670	3rd Shopdrawing Cast-in Embed for Window Wall & Louver at 15F to RF	14	27-Feb-17	12-Mar-17	10-Jun-17	23-Jun-17	100%	0%	-103				3rd Shopdrawing Cast-in Embed for Window Wall	
A53860	3rd Shopdrawing for Window Wall & Louver at 15F to RF - Review & Approval	14	01-Apr-17	14-Apr-17	13-Jun-17	27-Jun-17	100%	0%	-74				3rd Shopdrawing for Window Wall & Louve	

Activity ID	Activity Name	MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)	2017			
										Apr 19	May 20	Jun 21	Jul 22
A53730	3rd Shopdrawing for Window Wall, Facade Window, Louver and operable panel at GF t	14	11-Feb-17	24-Feb-17	23-Jun-17	06-Jul-17	100%	0%	-132				3rd Shopdrawing for Window
A53680	3rd Shopdrawing Cast-in Embed for Window Wall & Louver at 15F to RF - Review & A	14	13-Mar-17	26-Mar-17	24-Jun-17	07-Jul-17	100%	0%	-103				3rd Shopdrawing Cast-in Em
A53740	3rd Shopdrawing for Window Wall, Facade Window, Louver and operable panel at GF t	14	25-Feb-17	10-Mar-17	07-Jul-17	20-Jul-17	100%	0%	-132				3rd Shop
PERFORMANCE MOCK UP TEST													
PERFORMANCE MOCK UP TEST - by PISA													
A53990	1st Performance Mock Up Test Design Submission of Window Wall (FC-WW-06) at 1!	14	04-Feb-17	17-Feb-17	21-Mar-17	01-May-17	100%	74%	-73				1st Performance Mock Up Test Design Submission of Window Wall (FC-WW-06) at 15F, 1st Performance Mock Up Test Desi
A53910	3rd Performance Mock Up Test Design Submission of Window Wall (FC-WW-01) at G	14	13-Feb-17	26-Feb-17	24-Mar-17	04-May-17	100%	50%	-67				3rd Performance Mock Up Test Design Submission of Window Wall (FC-WW-01) at GF, 3rd Performance Mock Up Test D
A53940	1st Performance Mock Up Test Design Submission of Window Wall (FC-WW-3a, 04 &	14	14-Feb-17	27-Feb-17	28-Mar-17	08-May-17	100%	24%	-70				1st Performance Mock Up Test Design Submission of Window Wall (FC-WW-3a, 04 & 05b) at 2F to 4F - Review & A
A54000	1st Performance Mock Up Test Design Submission of Window Wall (FC-WW-06) at 1!	14	18-Feb-17	03-Mar-17	01-May-17	15-May-17	100%	0%	-73				1st Performance Mock Up Test Design Submission of Window Wall (FC-WW-06) at 15F - Review & Appro
A53920	3rd Performance Mock Up Test Design Submission of Window Wall (FC-WW-01) at G	14	27-Feb-17	12-Mar-17	05-May-17	18-May-17	100%	0%	-67				3rd Performance Mock Up Test Design Submission of Window Wall (FC-WW-01) at GF - Review & A
A53950	2nd Performance Mock Up Test Design Submission of Window Wall (FC-WW-3a, 04 &	14	28-Feb-17	13-Mar-17	08-May-17	22-May-17	100%	0%	-70				2nd Performance Mock Up Test Design Submission of Window Wall (FC-WW-3a, 04 & 05b) at
A54010	2nd Performance Mock Up Test Design Submission of Window Wall (FC-WW-06) at 1	14	04-Mar-17	17-Mar-17	15-May-17	29-May-17	100%	0%	-73				2nd Performance Mock Up Test Design Submission of Window Wall (FC-WW-06) at
A53960	2nd Performance Mock Up Test Design Submission of Window Wall (FC-WW-06) at 1	14	14-Mar-17	27-Mar-17	22-May-17	05-Jun-17	100%	0%	-70				2nd Performance Mock Up Test Design Submission of Window Wall (FC-WW-06) at 1
A54020	2nd Performance Mock Up Test Design Submission of Window Wall (FC-WW-06) at 1	14	18-Mar-17	31-Mar-17	29-May-17	12-Jun-17	100%	0%	-73				2nd Performance Mock Up Test Design Submission of Window Wall (FC-WW-06) at 1
A53970	3rd Performance Mock Up Test Design Submission of Window Wall (FC-WW-3a, 04 &	14	28-Mar-17	10-Apr-17	05-Jun-17	19-Jun-17	100%	0%	-70				3rd Performance Mock Up Test Design Submission of
A54030	3rd Performance Mock Up Test Design Submission of Window Wall (FC-WW-06) at 1!	14	01-Apr-17	14-Apr-17	12-Jun-17	26-Jun-17	100%	0%	-73				3rd Performance Mock Up Test Design Subr
A53980	3rd Performance Mock Up Test Design Submission of Window Wall (FC-WW-3a, 04 &	14	11-Apr-17	24-Apr-17	19-Jun-17	03-Jul-17	100%	0%	-70				3rd Performance Mock Up Test De
A54040	3rd Performance Mock Up Test Design Submission of Window Wall (FC-WW-06) at 1!	14	15-Apr-17	28-Apr-17	26-Jun-17	10-Jul-17	92.86%	0%	-73				3rd Performance Mock
BD DRAWING + DESIGN CALCULATION													
BD DRAWING + DESIGN CALCULATION - by Redland													
A54080	2nd BD Submission for PreCast Tubes, Columns and Roof Panel (FC-PC) - Review an	14	28-Jan-17	10-Feb-17	05-Jan-17	04-May-17	100%	50%	-83				2nd BD Submission for PreCast Tubes, Columns and Roof Panel (FC-PC) - Review and Approval, 2nd BD Submission for
BD DRAWING + DESIGN CALCULATION - by PISA													
A54340	1st BD Submission for Window Wall & Louver at 2F to 14F - Review & Approval	14	11-Mar-17	24-Mar-17	28-Mar-17	08-May-17	100%	24%	-45				1st BD Submission for Window Wall & Louver at 2F to 14F - Review & Approval, 1st BD Submission for Window W
A54170	2nd BD Submission Cast-in Embed for Window Wall & Louver at 2F to 14F	14	25-Jan-17	07-Feb-17	29-Mar-17	09-May-17	100%	15%	-91				2nd BD Submission Cast-in Embed for Window Wall & Louver at 2F to 14F, 2nd BD Submission Cast-in Embed fo
A54220	1st BD Submission Cast-in Embed for Window Wall & Louver at 15F to RF - Review &	14	14-Feb-17	27-Feb-17	30-Mar-17	11-May-17	100%	0%	-73				1st BD Submission Cast-in Embed for Window Wall & Louver at 15F to RF - Review & Approval, 1st BD Submis
A54280	1st BD Submission for Window Wall, Facade Window, Louver and operable panel at G	14	17-Jan-17	30-Jan-17	30-Mar-17	10-May-17	100%	9%	-100				1st BD Submission for Window Wall, Facade Window, Louver and operable panel at GF to 1F - Review & Approv
A54390	1st BD Submission for Window Wall & Louver at 15F to RF	14	15-Mar-17	28-Mar-17	28-Apr-17	11-May-17	100%	0%	-44				1st BD Submission for Window Wall & Louver at 15F to RF
A54350	2nd BD Submission for Window Wall & Louver at 2F to 14F	14	25-Mar-17	07-Apr-17	08-May-17	22-May-17	100%	0%	-45				2nd BD Submission for Window Wall & Louver at 2F to 14F
A54180	2nd BD Submission Cast-in Embed for Window Wall & Louver at 2F to 14F - Review &	14	08-Feb-17	21-Feb-17	09-May-17	23-May-17	100%	0%	-91				2nd BD Submission Cast-in Embed for Window Wall & Louver at 2F to 14F - Review & Approv
A54290	2nd BD Submission for Window Wall, Facade Window, Louver and operable panel at G	14	31-Jan-17	13-Feb-17	10-May-17	24-May-17	100%	0%	-100				2nd BD Submission for Window Wall, Facade Window, Louver and operable panel at GF to 1F
A54230	2nd BD Submission Cast-in Embed for Window Wall & Louver at 15F to RF	14	28-Feb-17	13-Mar-17	12-May-17	25-May-17	100%	0%	-73				2nd BD Submission Cast-in Embed for Window Wall & Louver at 15F to RF
A54400	1st BD Submission for Window Wall & Louver at 15F to RF - Review & Approval	14	29-Mar-17	11-Apr-17	12-May-17	25-May-17	100%	0%	-44				1st BD Submission for Window Wall & Louver at 15F to RF - Review & Approval
A54360	2nd BD Submission for Window Wall & Louver at 2F to 14F - Review & Approval	14	08-Apr-17	21-Apr-17	22-May-17	05-Jun-17	100%	0%	-45				2nd BD Submission for Window Wall & Louver at 2F to 14F - Review & App
A54190	3rd BD Submission Cast-in Embed for Window Wall & Louver at 2F to 14F	14	22-Feb-17	07-Mar-17	23-May-17	06-Jun-17	100%	0%	-91				3rd BD Submission Cast-in Embed for Window Wall & Louver at 2F to 14F
A54300	2nd BD Submission for Window Wall, Facade Window, Louver and operable panel at G	14	14-Feb-17	27-Feb-17	24-May-17	07-Jun-17	100%	0%	-100				2nd BD Submission for Window Wall, Facade Window, Louver and opera
A54240	2nd BD Submission Cast-in Embed for Window Wall & Louver at 15F to RF - Review &	14	14-Mar-17	27-Mar-17	26-May-17	08-Jun-17	100%	0%	-73				2nd BD Submission Cast-in Embed for Window Wall & Louver at 15F to RF
A54410	2nd BD Submission for Window Wall & Louver at 15F to RF	14	12-Apr-17	25-Apr-17	26-May-17	08-Jun-17	100%	0%	-44				2nd BD Submission for Window Wall & Louver at 15F to RF
A54370	3rd BD Submission for Window Wall & Louver at 2F to 14F	14	22-Apr-17	05-May-17	05-Jun-17	19-Jun-17	42.86%	0%	-45				3rd BD Submission for Window Wall & Louver at 2F to 14F
A54200	3rd BD Submission Cast-in Embed for Window Wall & Louver at 2F to 14F - Review &	14	08-Mar-17	21-Mar-17	20-Jun-17	100%	0%	-91					3rd BD Submission Cast-in Embed for Window Wall & Louver at 2F to 14F
A54310	3rd BD Submission for Window Wall, Facade Window, Louver and operable panel at G	14	28-Feb-17	13-Mar-17	07-Jun-17	21-Jun-17	100%	0%	-100				3rd BD Submission for Window Wall, Facade Windo
A54250	3rd BD Submission Cast-in Embed for Window Wall & Louver at 15F to RF	14	28-Mar-17	10-Apr-17	09-Jun-17	22-Jun-17	100%	0%	-73				3rd BD Submission Cast-in Embed for Window W
A54420	2nd BD Submission for Window Wall & Louver at 15F to RF - Review & Approval	14	26-Apr-17	09-May-17	09-Jun-17	22-Jun-17	14.29%	0%	-44				2nd BD Submission for Window Wall & Louver at
A54380	3rd BD Submission for Window Wall & Louver at 2F to 14F - Review & Approval	14	06-May-17	19-May-17	19-Jun-17	03-Jul-17	0%	0%	-45				3rd BD Submission for Window W
A54320	3rd BD Submission for Window Wall, Facade Window, Louver and operable panel at G	14	14-Mar-17	27-Mar-17	21-Jun-17	05-Jul-17	100%	0%	-100				3rd BD Submission for Window
A54260	3rd BD Submission Cast-in Embed for Window Wall & Louver at 15F to RF - Review &	14	11-Apr-17	24-Apr-17	23-Jun-17	06-Jul-17	100%	0%	-73				3rd BD Submission Cast-in E
A54430	3rd BD Submission for Window Wall & Louver at 15F to RF	14	10-May-17	23-May-17	23-Jun-17	06-Jul-17	0%	0%	-44				3rd BD Submission for Wind
A54440	3rd BD Submission for Window Wall & Louver at 15F to RF - Review & Approval	14	24-May-17	06-Jun-17	07-Jul-17	20-Jul-17	0%	0%	-44				3rd BD S
ICP & SPS Construction													
Key Dates													
A31570	SPS Structure Complete	0		15-Mar-17		21-Apr-17 A	100%	100%	-27				SPS Structure Complete
A31580	ICP Structure Complete	0		24-Jun-17		12-Jun-17	0%	0%	11				ICP Structure Complete
SPS WORKS (Sewerage Pumping Station)													
Pre-Construction Works													
A55810	SPS - Procurement & fabrication of Louvre	82	21-Jan-17	12-Apr-17	09-Mar-17	20-May-17	100%	72%	-38				SPS - Procurement & fabrication of Louvre, SPS - Procurement & fabrication of Louvre
A55830	SPS - Procurement & fabrication of Davit System	90	27-Jan-17	26-Apr-17	09-Mar-17	16-Jun-17	100%	45%	-51				SPS - Procurement & fabrication of Davit System, SPS - P
A55850	SPS - Procurement & fabrication of GRP Cover	90	27-Jan-17	26-Apr-17	09-Mar-17	12-Apr-17 A	100%	100%	15				SPS - Procurement & fabrication of GRP Cover
A55870	SPS - Procurement & fabrication of Fire / Security Roller Shutter	43	06-Feb-17	20-Mar-17	19-Mar-17	26-May-17	100%	33%	-67				SPS - Procurement & fabrication of Fire / Security Roller Shutter, SPS - Procurement & f
A55890	SPS - Procurement & fabrication of Metal Door	43	06-Feb-17	20-Mar-17	19-Mar-17	26-May-17	100%	33%	-67				SPS - Procurement & fabrication of Metal Door, SPS - Procurement & fabrication of Meta
A55920	SPS - Procurement & fabrication of Perforated Cladding	60	28-Feb-17	28-Apr-17	28-Apr-17	26-Jun-17	98.33%	0%	-59				SPS - Procurement & fabrication of Perforat
A55910	SPS - Confirmation of perforated corrugated cladding by FAC/MJV	0	28-Feb-17		28-Apr-17		100%	0%	-47				SPS - Confirmation of perforated corrugated cladding by FAC/MJV
A55820	SPS - 1st Delivery of Louvre	0	13-Apr-17		20-May-17		100%	0%	-28				SPS - 1st Delivery of Louvre
A55880	SPS - 1st Delivery of Fire / Security Shutter	0	21-Mar-17		26-May-17		100%	0%	-52				SPS - 1st Delivery of Fire / Security Shutter
A55900	SPS - 1st Delivery of Metal Door	0	21-Mar-17		26-May-17		100%	0%	-52				SPS - 1st Delivery of Metal Door
A55840	SPS - 1st Delivery of Davit System	0	27-Apr-17		16-Jun-17		100%	0%	-41				SPS - 1st Delivery of Davit System
A55930	SPS - 1st Delivery of Perforated Cladding	0	29-Apr-17		27-Jun-17		0%	0%	-47				SPS - 1st Delivery of Perforated Cladding
RC Structures													
Portion E2 - Pump Station B2/F & B1/F													
A37960	SPS - Dismantle Falseworks & Clean area Below Roof Slab	4	24-Feb-17	28-Feb-17	20-Mar-17	21-Apr-17 A	100%	100%	-40				SPS - Dismantle Falseworks & Clean area Below Roof Slab
Portion E1 - Plant Room B1/F													
A31830	SPS - Construct Concrete Vent Duct Above Roof Slab	17	15-Feb-17	06-Mar-17	27-Mar-17	28-Apr-17	100%	90%	-42				SPS - Construct Concrete Vent Duct Above Roof Slab, SPS - Construct Concrete Vent Duct Above Roof Slab
A31840	SPS - Dismantle Falseworks & Clean area Below Roof Slab	4	22-Feb-17	25-Feb-17	31-Mar-17	21-Apr-17 A	100%	100%	-42				SPS - Dismantle Falseworks & Clean area Below Roof Slab
A31860	SPS - Complete Structure	0		15-Mar-17		21-Apr-17 A	100%	100%	-27				SPS - Complete Structure
A31870	SPS - Complete Internal FS Tank & Give Access to PIW Contractor's	0		16-Mar-17			100%	0%	-32				SPS - Complete Internal FS Tank & Give Access to PIW Contractor's
SPS - ABWF & Building Services Installation													
Pump Station													

[illegible]

Activity ID	Activity Name	MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)	2017			
										Apr		May	
										19	20	21	22
A56090	Complete Concrete Plinth	0		25-Feb-17		28-Apr-17	100%	0%	-48			Complete Concrete Plinth	
A56100	Plastering & screeding	6	27-Feb-17	04-Mar-17	28-Apr-17	06-May-17	100%	0%	-48			Plastering & screeding	
BS Installation													
A56530	SPS - Install Fans (2 nos.) & Equipmment	30	06-Mar-17	10-Apr-17	08-May-17	12-Jun-17	100%	0%	-48			SPS - Install Fans (2 nos.) & Equipmment	
A56540	SPS - MEP 2nd & final fix	6	11-Apr-17	20-Apr-17	13-Jun-17	19-Jun-17	100%	0%	-48	A56540		SPS - MEP 2nd & final fix	
Final Finishes													
A56110	Apply paint coating on ceiling & wall	4	21-Apr-17	25-Apr-17	20-Jun-17	23-Jun-17	100%	0%	-48	A56110		Apply paint coating on ceiling & wall	
A56120	Apply floor sealer	3	26-Apr-17	28-Apr-17	24-Jun-17	27-Jun-17	66.67%	0%	-48	A56120		Apply floor sealer	
A56130	Door & ironmongeries installation	3	26-Apr-17	28-Apr-17	24-Jun-17	27-Jun-17	66.67%	0%	-48	A56130		Door & ironmongeries installation	
Pump Station Service Yard													
Builders' Work													
A55730	Blockwall	12	27-Feb-17	11-Mar-17	28-Apr-17	13-May-17	100%	0%	-48			Blockwall	
A55740	Plastering & screeding	10	13-Mar-17	23-Mar-17	15-May-17	25-May-17	100%	0%	-48			Plastering & screeding	
A55750	Channel grating & trench cover installation	7	24-Mar-17	31-Mar-17	26-May-17	03-Jun-17	100%	0%	-48			Channel grating & trench cover installation	
BS Installation													
A55760	SPS - MEP 2nd Fix for Pump Station Service Yard	14	01-Apr-17	21-Apr-17	05-Jun-17	20-Jun-17	100%	0%	-48			SPS - MEP 2nd Fix for Pump Station Service Yard	
Final Finishes													
A56490	Install roller shutter (for security)	7	11-Apr-17	21-Apr-17	13-Jun-17	20-Jun-17	100%	0%	-48	A56490		Install roller shutter (for security)	
A56500	Apply paint on ceiling & wall	10	22-Apr-17	05-May-17	21-Jun-17	03-Jul-17	50%	0%	-48	A56500		Apply paint on ceiling & wall	
A56510	Apply floor sealer	5	06-May-1	11-May-17	04-Jul-17	08-Jul-17	0%	0%	-48	A56510		Apply floor sealer	
A56520	Door & ironmongeries installation	3	12-May-1	15-May-17	10-Jul-17	12-Jul-17	0%	0%	-48	A56520		Door & ironmongeries installation	
Cleansing & Flushing Water Tank Room													
Builders' Work													
A56190	Plastering & screeding	6	27-Feb-17	04-Mar-17	28-Apr-17	06-May-17	100%	0%	-48			Plastering & screeding	
A56200	Install glass-fibre water tank supporting frame	6	06-Mar-17	11-Mar-17	08-May-17	13-May-17	100%	0%	-48			Install glass-fibre water tank supporting frame	
BS Installation													
A32160	SPS - Install Pumps, Valves & Equipment	36	06-Mar-17	20-Apr-17	08-May-17	19-Jun-17	100%	0%	-48			SPS - Install Pumps, Valves & Equipment	
A32170	SPS - Install Water Tank, Pipeworks & Testing	36	13-Mar-17	27-Apr-17	15-May-17	26-Jun-17	100%	0%	-48			SPS - Install Water Tank, Pipeworks & Testing	
Final Finishes													
A56210	Apply paint coating on ceiling & wall	7	28-Apr-17	08-May-17	27-Jun-17	05-Jul-17	0%	0%	-48	A56210		Apply paint coating on ceiling & wall	
A56220	Apply floor sealer	3	09-May-1	11-May-17	06-Jul-17	08-Jul-17	0%	0%	-48	A56220		Apply floor sealer	
A56230	Door & ironmongeries installation	3	09-May-1	11-May-17	06-Jul-17	08-Jul-17	0%	0%	-48	A56230		Door & ironmongeries installation	
Sprinkler Tank													
A56240	Waterproofing & water test	12	16-Mar-17	29-Mar-17	28-Apr-17	13-May-17	100%	0%	-33			Waterproofing & water test	
A56250	Plaster work (inside tank)	8	30-Mar-17	08-Apr-17	15-May-17	23-May-17	100%	0%	-33			Plaster work (inside tank)	
A56260	Wall & floor tiling	8	10-Apr-17	21-Apr-17	24-May-17	02-Jun-17	100%	0%	-33	A56260		Wall & floor tiling	
A56270	Install Cat ladder & hatch cover	4	19-Apr-17	22-Apr-17	31-May-17	03-Jun-17	100%	0%	-33	A56270		Install Cat ladder & hatch cover	
FS Tank													
A56280	Waterproofing & water test	12	16-Mar-17	29-Mar-17	28-Apr-17	13-May-17	100%	0%	-33			Waterproofing & water test	
A56290	Plaster work (inside tank)	8	30-Mar-17	08-Apr-17	15-May-17	23-May-17	100%	0%	-33			Plaster work (inside tank)	
A56300	Wall & floor tiling	8	10-Apr-17	21-Apr-17	24-May-17	02-Jun-17	100%	0%	-33	A56300		Wall & floor tiling	
A56310	Install Cat ladder & hatch cover	4	19-Apr-17	22-Apr-17	31-May-17	03-Jun-17	100%	0%	-33	A56310		Install Cat ladder & hatch cover	
Accessible Unisex Toilet													
Builders' Work													
A56320	Waterproofing & water test	5	27-Feb-17	03-Mar-17	28-Apr-17	05-May-17	100%	0%	-48			Waterproofing & water test	
A56330	Protective screeding / floor screeding	2	04-Mar-17	06-Mar-17	06-May-17	08-May-17	100%	0%	-48			Protective screeding / floor screeding	
A56340	Wall & floor tiling	6	07-Mar-17	13-Mar-17	09-May-17	15-May-17	100%	0%	-48			Wall & floor tiling	
A56350	Gypsum/cement board ceiling framwork & close-up	6	14-Mar-17	20-Mar-17	16-May-17	22-May-17	100%	0%	-48			Gypsum/cement board ceiling framwork & close-up	
BS Installation													
A56360	SPS - MEP 2nd Fix for Accessible Unisex Toilet	14	21-Mar-17	06-Apr-17	23-May-17	08-Jun-17	100%	0%	-48			SPS - MEP 2nd Fix for Accessible Unisex Toilet	
Final Finishes													
A56370	Apply Taping joint & painting on ceiling	4	07-Apr-17	11-Apr-17	09-Jun-17	13-Jun-17	100%	0%	-48	A56370		Apply Taping joint & painting on ceiling	
A56380	Sanitary wares & fitting installation	5	12-Apr-17	20-Apr-17	14-Jun-17	19-Jun-17	100%	0%	-48	A56380		Sanitary wares & fitting installation	
A56390	Door & ironmongeries installation	3	21-Apr-17	24-Apr-17	20-Jun-17	22-Jun-17	100%	0%	-48	A56390		Door & ironmongeries installation	
A56400	Mirror installation	1	25-Apr-17	25-Apr-17	23-Jun-17	23-Jun-17	100%	0%	-48	A56400		Mirror installation	
Corridor													
Builders' Work													
A31875	Blockwall	10	27-Feb-17	09-Mar-17	28-Apr-17	11-May-17	100%	0%	-48			Blockwall	
A31880	Plastering & screeding	7	10-Mar-17	17-Mar-17	12-May-17	19-May-17	100%	0%	-48			Plastering & screeding	
A31890	Wall tiling & Install chequered plate on floor	6	18-Mar-17	24-Mar-17	20-May-17	26-May-17	100%	0%	-48			Wall tiling & Install chequered plate on floor	
BS Installation													
A56180	SPS - MEP 2nd Fix for Corridor	14	25-Mar-17	11-Apr-17	27-May-17	13-Jun-17	100%	0%	-48			SPS - MEP 2nd Fix for Corridor	
Final Finishes													
A31910	FRP ceiling	7	12-Apr-17	22-Apr-17	14-Jun-17	21-Jun-17	100%	0%	-48	A31910		FRP ceiling	
A56410	Apply paint on ceiling & wall	7	24-Apr-17	02-May-17	22-Jun-17	29-Jun-17	57.14%	0%	-48	A56410		Apply paint on ceiling & wall	
A56420	Door & ironmongeries installation	7	04-May-1	11-May-17	30-Jun-17	08-Jul-17	0%	0%	-48	A56420		Door & ironmongeries installation	
Staircase													
Builders' Work													
A56430	Wall Plastering & screeding	7	16-Mar-17	23-Mar-17	28-Apr-17	08-May-17	100%	0%	-33			Wall Plastering & screeding	
A56440	Install handrail / balustrade	7	24-Mar-17	31-Mar-17	09-May-17	16-May-17	100%	0%	-33			Install handrail / balustrade	
BS Installation													
A56450	SPS - MEP 2nd Fix for Staircases	14	01-Apr-17	21-Apr-17	17-May-17	02-Jun-17	100%	0%	-33			SPS - MEP 2nd Fix for Staircases	
Final Finishes													
A56460	Floor tiling	6	22-Apr-17	28-Apr-17	03-Jun-17	09-Jun-17	83.33%	0%	-33	A56460		Floor tiling	
A56470	Apply paint on ceiling & wall	7	29-Apr-17	09-May-17	10-Jun-17	17-Jun-17	0%	0%	-33	A56470		Apply paint on ceiling & wall	












































































Activity ID	Activity Name	MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)								
	<div><div></div><div>A56480</div></div> Install Door & ironmongeries	3	10-May-1	12-May-17	19-Jun-17	21-Jun-17	0%	0%	-33								
<div><div></div><div>SPS - External Envelope</div></div>																	
	<div><div></div><div>A32230</div></div> SPS - Erect steel frame for perforated corrugated cladding	12	13-Apr-17	29-Apr-17	20-May-17	05-Jun-17	83.33%	0%	-28								
	<div><div></div><div>A32220</div></div> SPS - Install GRC Architectural Louvre & Bracket	7	13-Apr-17	24-Apr-17	20-May-17	29-May-17	100%	0%	-28								
	<div><div></div><div>A56560</div></div> SPS - Install perforated corrugated cladding	12	02-May-1	16-May-17	27-Jun-17	11-Jul-17	0%	0%	-46								
	<div><div></div><div>A56570</div></div> SPS - Final Fix & Facade Final Cleaning	6	17-May-1	23-May-17	12-Jul-17	18-Jul-17	0%	0%	-46								
<div><div></div><div>SPS - Access Pavement</div></div>																	
	<div><div></div><div>A56590</div></div> SPS - Backfilling	2	05-May-1	06-May-17	14-Jun-17	15-Jun-17	0%	0%	-33								
	<div><div></div><div>A56600</div></div> SPS - Construct SPS access pavement	10	08-May-1	18-May-17	16-Jun-17	27-Jun-17	0%	0%	-33								
<div><div></div><div>SPS - Testing & Commissioning</div></div>																	
	<div><div></div><div>A32240</div></div> SPS - Testing and Commissioning	20	28-Apr-17	23-May-17	27-Jun-17	20-Jul-17	0%	0%	-48								
<div><div></div><div>SPS - Statutory Inspection</div></div>																	
<div><div></div><div>FS Water</div></div>																	
	<div><div></div><div>A32290</div></div> SPS - Submit & Approval of Form WW046 (Part 4) to WSD (Final Report)	14	09-Apr-17	22-Apr-17	17-Jun-17	30-Jun-17	100%	0%	-69								
	<div><div></div><div>A32300</div></div> SPS - Inspection and Approval by WSD	2	24-Apr-17	25-Apr-17	03-Jul-17	04-Jul-17	100%	0%	-56								
	<div><div></div><div>A32305</div></div> SPS - Water Sample (2 nos.) & Report Submission	10	26-Apr-17	05-May-17	05-Jul-17	14-Jul-17	20%	0%	-70								
	<div><div></div><div>A32310</div></div> SPS - Issuance of WW046 (Part 5) by WSD (Water Certificate)	14	06-May-1	19-May-17	15-Jul-17	28-Jul-17	0%	0%	-70								
<div><div></div><div>Potable Water / Flushing Water</div></div>																	
	<div><div></div><div>A32360</div></div> SPS - Submit & Approval of Form WW046 (Part 4) to WSD	14	09-Apr-17	22-Apr-17	11-Jun-17	24-Jun-17	100%	0%	-63								
	<div><div></div><div>A32370</div></div> SPS - Inspection and Approval by WSD	2	24-Apr-17	25-Apr-17	26-Jun-17	27-Jun-17	100%	0%	-51								
	<div><div></div><div>A32375</div></div> SPS - Water Sample (2 nos.) & Report Submission	10	26-Apr-17	05-May-17	28-Jun-17	07-Jul-17	20%	0%	-63								
	<div><div></div><div>A32380</div></div> SPS - Issuance of WW046 (Part 5) by WSD (Water Certificate)	14	06-May-1	19-May-17	08-Jul-17	21-Jul-17	0%	0%	-63								
	<div><div></div><div>A32390</div></div> SPS - Water Meter Connection (Plumbing) by WSD	4	20-May-1	23-May-17	22-Jul-17	25-Jul-17	0%	0%	-63								
<div><div></div><div>FSD (Fire Services)</div></div>																	
	<div><div></div><div>A32392</div></div> SPS - Submission & Approval of Final Amendment Building Plan to BD/FSD	30	16-Mar-17	14-Apr-17	28-Apr-17	27-May-17	100%	0%	-43								
	<div><div></div><div>A32405</div></div> SPS - FS direct link / FTNS available	7	24-May-1	31-May-17	01-Jun-17	08-Jun-17	0%	0%	-7								
	<div><div></div><div>A32394</div></div> SPS - VAC Submission to FSD & Approval	30	14-Apr-17	13-May-17	13-Jun-17	12-Jul-17	46.67%	0%	-60								
	<div><div></div><div>A32400</div></div> SPS - Submit Form 314 & 501 to FSD	0	16-May-1		13-Jul-17		0%	0%	-48								
<div><div></div><div>ICP WORKS (Interfacing Car Park)</div></div>																	
<div><div></div><div>Stage 2B</div></div>																	
<div><div></div><div>Install waling and Strut at +1.5mPD for Sheet Pile Type A1</div></div>																	
	<div><div></div><div>A32880</div></div> Portion B10 - Install waling and Strut @ +1.5mPD	2	13-Feb-17	14-Feb-17	01-Mar-17	28-Apr-17	100%	50%	-59								
<div><div></div><div>Stage 3</div></div>																	
<div><div></div><div>ELS and Pile cap construction</div></div>																	
<div><div></div><div>Portion B7</div></div>																	
	<div><div></div><div>A33040</div></div> Portion B7 - Construct remaining pile cap and grade beam	7	24-Feb-17	03-Mar-17	17-Mar-17	03-Apr-17 A	100%	100%	-25								
<div><div></div><div>Portion B8</div></div>																	
	<div><div></div><div>A33100</div></div> Portion B8 - 2nd layer lateral support Installation @ +1.0mPD	4	09-Mar-17	13-Mar-17	19-Jan-17	05-Apr-17 A	100%	100%	-18								
	<div><div></div><div>A33110</div></div> Portion B8 - Excavate to pile cap and grade beam formation level to -2.075mPD	2	14-Mar-17	15-Mar-17	01-Mar-17	12-Apr-17 A	100%	100%	-22								
	<div><div></div><div>A33120</div></div> Portion B8 - Construct remaining pile cap and grade beam	6	16-Mar-17	22-Mar-17	06-Mar-17	24-Apr-17 A	100%	100%	-23								
<div><div></div><div>Portion B10</div></div>																	
	<div><div></div><div>A33200</div></div> Portion B10 - Construct remaining pile cap and grade beam	6	01-Apr-17	08-Apr-17	25-Mar-17	03-Apr-17 A	100%	100%	5								
<div><div></div><div>Portion B11</div></div>																	
	<div><div></div><div>A33260</div></div> Portion B11 - 2nd layer lateral support Installation @ +1.0mPD	4	12-Apr-17	19-Apr-17	17-Mar-17	05-Apr-17 A	100%	100%	10								
	<div><div></div><div>A33270</div></div> Portion B11 - Excavate to pile cap and grade beam formation level to -2.075mPD	2	20-Apr-17	21-Apr-17	10-Apr-17	12-Apr-17 A	100%	100%	6								
	<div><div></div><div>A33280</div></div> Portion B11 - Construct remaining pile cap and grade beam	6	22-Apr-17	28-Apr-17	12-Apr-17	24-Apr-17 A	83.33%	100%	5								
<div><div></div><div>Portion B13</div></div>																	
	<div><div></div><div>A33440</div></div> Portion B13 - Construct remaining pile cap and grade beam	4	13-May-1	17-May-17	30-Mar-17	13-Apr-17 A	0%	100%	25								
<div><div></div><div>Secondary Beam and Bottom Slab Construction</div></div>																	
<div><div></div><div>Portion B7</div></div>																	
	<div><div></div><div>A33600</div></div> Portion B7 - Lay under slab drainages, backfill, blinding & waterproofing	4	07-Mar-17	10-Mar-17	06-Apr-17	06-Apr-17 A	100%	100%	-21								
	<div><div></div><div>A33630</div></div> Portion B7 - Cast blinding layer and rebar fixing for secondary beam and bottom slab	9	14-Mar-17	23-Mar-17	06-Apr-17	10-Apr-17 A	100%	100%	-13								
	<div><div></div><div>A33640</div></div> Portion B7 - Cast concrete	1	24-Mar-17	24-Mar-17	11-Apr-17 A	11-Apr-17 A	100%	100%	-13								
<div><div></div><div>Portion B8</div></div>																	
	<div><div></div><div>A33710</div></div> Portion B8 - Construct Manholes & Sump Pits	4	23-Mar-17	27-Mar-17	23-Feb-17	08-Apr-17 A	100%	100%	-9								
	<div><div></div><div>A33700</div></div> Portion B8 - Lay under slab drainages, backfill, blinding & waterproofing	4	23-Mar-17	27-Mar-17	10-Mar-17	07-Apr-17 A	100%	100%	-8								
	<div><div></div><div>A33730</div></div> Portion B8 - Cast blinding layer and rebar fixing for secondary beam and bottom slab	10	30-Mar-17	11-Apr-17	13-Mar-17	28-Apr-17 A	100%	100%	-11								
	<div><div></div><div>A33740</div></div> Portion B8 - Cast concrete	1	12-Apr-17	12-Apr-17	11-Apr-17 A	29-Apr-17 A	100%	100%	-11								
<div><div></div><div>Portion B10</div></div>																	
	<div><div></div><div>A33800</div></div> Portion B10 - Lay under slab drainages, backfill, blinding & waterproofing	3	10-Apr-17	12-Apr-17	05-Apr-17	07-Apr-17 A	100%	100%	5								
	<div><div></div><div>A33820</div></div> Portion B10 - BD Inspection & Approval for drainages	1	19-Apr-17	19-Apr-17	05-Apr-17	05-Apr-17 A	100%	100%	10								
	<div><div></div><div>A33830</div></div> Portion B10 - Cast blinding layer and rebar fixing for secondary beam and bottom slab	9	20-Apr-17	29-Apr-17	05-Apr-17	10-Apr-17 A	77.78%	100%	15								
	<div><div></div><div>A33840</div></div> Portion B10 - Cast concrete	1	02-May-1	02-May-17	11-Apr-17 A	11-Apr-17 A	0%	100%	15								
<div><div></div><div>Portion B11</div></div>																	
	<div><div></div><div>A33930</div></div> Portion B11 - Cast blinding layer and rebar fixing for secondary beam and bottom slab	10	09-May-1	19-May-17	25-Apr-17	28-Apr-17 A	0%	100%	17								
	<div><div></div><div>A33940</div></div> Portion B11 - Cast concrete	1	20-May-1	20-May-17	29-Apr-17	29-Apr-17 A	0%	100%	17								
<div><div></div><div>Portion B13</div></div>																	
	<div><div></div><div>A34110</div></div> Portion B13 - Construct Manholes & Sump Pits	2	18-May-1	19-May-17	01-Apr-17	05-Apr-17 A	0%	100%	34								
	<div><div></div><div>A34120</div></div> Portion B13 - BD Inspection & Approval for drainages	1	24-May-1	24-May-17	03-Apr-17	03-Apr-17 A	0%	100%	39								
	<div><div></div><div>A34130</div></div> Portion B13 - Cast blinding layer and rebar fixing for secondary beam and bottom slab	5	25-May-1	31-May-17	13-Apr-17	21-Apr-17 A	0%	100%	31								
	<div><div></div><div>A34140</div></div> Portion B13 - Cast concrete	1	01-Jun-17	01-Jun-17	22-Apr-17	22-Apr-17 A	0%	100%	31								
<div><div></div><div>B1 Slab Construction (Phase 2) - Construct B2/F to B1/F Cols, Walls & B1 Slab</div></div>																	
<div><div></div><div>Portion A14</div></div>																	
	<div><div></div><div>A34250</div></div> Portion A14 - Construct B1 Slab	9	11-May-1	20-May-17	10-Mar-17	11-Apr-17 A	0%	100%	30								
<div><div></div><div>Portion A15</div></div>																	

Data Date: 28-Apr-17 Layout Name: MICP_3MRP Master Apr17_1 File Name: M+ MICP_D15 OP3A-Month 19-30Apr2017		Three Months Rolling Programme (3MRP) Month 19 - 30 Apr 2017									Page 20 of 39			
Activity ID	Activity Name	MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)	2017				
										Apr 19	May 20	Jun 21	Jul 22	
A34270	Portion A15 - Construct B1 Slab	9	11-May-1	20-May-17	13-Mar-17	21-Apr-17 A	0%	100%	24	Portion A15 - Construct B1 Slab				
Portion B16														
A34280	Portion B16 - Columns & Walls Construction	12	27-Apr-17	12-May-17	20-Feb-17	27-Apr-17 A	8.33%	100%	12	Portion B16 - Columns & Walls Construction				
A34290	Portion B16 - Construct B1 Slab	8	13-May-1	22-May-17	10-Apr-17	28-Apr-17 A	0%	100%	19	Portion B16 - Construct B1 Slab				
Portion B17														
A34300	Portion B17 - Columns & Walls Construction	11	26-Apr-17	10-May-17	22-Mar-17	24-Apr-17 A	18.18%	100%	13	Portion B17 - Columns & Walls Construction				
A34310	Portion B17 - Construct B1 Slab	7	11-May-1	18-May-17	05-Apr-17	28-Apr-17 A	0%	100%	16	Portion B17 - Construct B1 Slab				
B1 Slab Construction (Phase 3) - Construct B2/F to B1/F Cols, Walls & B1 Slab and Remove Struts														
Portion A16														
A34330	Portion A16 - Construct B1 Slab	4	07-Apr-17	11-Apr-17	20-Mar-17	21-Apr-17 A	100%	100%	-5	Portion A16 - Construct B1 Slab				
A34350	Portion A16 - Columns & Walls Construction (Deferred Area)	4	26-Apr-17	29-Apr-17	10-Apr-17	28-Apr-17	50%	90%	2	Portion A16 - Columns & Walls Construction (Deferred Area), Portion A16 - Columns & Walls Construction (Deferred Area)				
A34360	Portion A16 - Construct B1 Slab (Deferred Area)	3	02-May-1	05-May-17	28-Apr-17	04-May-17	0%	0%	2	Portion A16 - Construct B1 Slab (Deferred Area)				
A34340	Portion A6 - Removal of Lateral Support	2	24-Apr-17	25-Apr-17	29-Apr-17	02-May-17	100%	0%	-5	Portion A6 - Removal of Lateral Support				
Portion B18														
A34380	Portion B18 - Construct B1 Slab	4	08-Apr-17	12-Apr-17	06-Apr-17	21-Apr-17 A	100%	100%	-4	Portion B18 - Construct B1 Slab				
A34400	Portion B18 - Columns & Walls Construction (Deferred Area)	3	27-Apr-17	29-Apr-17	17-Apr-17	28-Apr-17	33.33%	90%	2	Portion B18 - Columns & Walls Construction (Deferred Area), Portion B18 - Columns & Walls Construction (Deferred Area)				
A34410	Portion B18 - Construct B1 Slab (Deferred Area)	3	02-May-1	05-May-17	28-Apr-17	04-May-17	0%	0%	2	Portion B18 - Construct B1 Slab (Deferred Area)				
A34390	Portion B6 - Removal of Lateral Support	2	25-Apr-17	26-Apr-17	29-Apr-17	02-May-17	100%	0%	-4	Portion B6 - Removal of Lateral Support				
Portion A17														
A34430	Portion A17 - Construct B1 Slab	5	10-Apr-17	18-Apr-17	28-Mar-17	28-Apr-17	100%	90%	-9	Portion A17 - Construct B1 Slab, Portion A17 -Construct B1 Slab				
A34440	Portion A7- Removal of Lateral Support	2	27-Apr-17	28-Apr-17	09-May-17	11-May-17	50%	0%	-9	Portion A7- Removal of Lateral Support				
Portion B19														
A34450	Portion B19 - Columns & Walls Construction	6	31-Mar-17	07-Apr-17	12-Apr-17	28-Apr-17	100%	95%	-14	Portion B19 - Columns & Walls Construction, Portion B19 - Columns & Walls Construction				
A34460	Portion B19 - Construct B1 Slab	4	08-Apr-17	12-Apr-17	17-Apr-17	02-May-17	100%	40%	-12	Portion B19 - Construct B1 Slab, Portion B19 - Construct B1 Slab				
A34470	Portion B7 - Removal of Lateral Support	2	25-Apr-17	26-Apr-17	11-May-17	13-May-17	100%	0%	-12	Portion B7 - Removal of Lateral Support				
A34480	Portion B19 - Columns & Walls Construction (Deferred Area)	3	27-Apr-17	29-Apr-17	13-May-17	17-May-17	33.33%	0%	-12	Portion B19 - Columns & Walls Construction (Deferred Area)				
A34490	Portion B19 - Construct B1 Slab (Deferred Area)	3	02-May-1	05-May-17	17-May-17	20-May-17	0%	0%	-12	Portion B19 - Construct B1 Slab (Deferred Area)				
Portion A18														
A34520	Portion A8 - Removal of Lateral Support	2	10-May-1	11-May-17	10-Apr-17	28-Apr-17	0%	75%	10	Portion A8 - Removal of Lateral Support, Portion A8 - Removal of Lateral Support				
A34540	Portion A18 - Construct B1 Slab (Deferred Area)	3	16-May-1	18-May-17	28-Apr-17	02-May-17	0%	0%	13	Portion A18 - Construct B1 Slab (Deferred Area)				
Portion B20														
A34550	Portion B20 - Columns & Walls Construction	6	13-Apr-17	22-Apr-17	28-Apr-17	06-May-17	100%	0%	-10	Portion B20 - Columns & Walls Construction				
A34560	Portion B20 - Construct B1 Slab	4	24-Apr-17	27-Apr-17	08-May-17	11-May-17	100%	0%	-10	Portion B20 - Construct B1 Slab				
A34570	Portion B8 - Removal of Lateral Support	2	09-May-1	10-May-17	20-May-17	22-May-17	0%	0%	-10	Portion B8 - Removal of Lateral Support				
Portion B21														
A34580	Portion B21 - Columns & Walls Construction	4	04-May-1	08-May-17	03-Apr-17	27-Apr-17 A	0%	100%	8	Portion B21 - Columns & Walls Construction				
A34590	Portion B21 - Construct B1 Slab	3	09-May-1	11-May-17	10-Apr-17	28-Apr-17 A	0%	100%	9	Portion B21 - Construct B1 Slab				
A34600	Portion B9 - Removal of Lateral Support	2	20-May-1	22-May-17	09-May-17	10-May-17	0%	0%	10	Portion B9 - Removal of Lateral Support				
A34610	Portion B21 - Columns & Walls Construction (Deferred Area)	3	23-May-1	25-May-17	11-May-17	13-May-17	0%	0%	10	Portion B21 - Columns & Walls Construction (Deferred Area)				
A34620	Portion B21 - Construct B1 Slab (Deferred Area)	3	26-May-1	29-May-17	15-May-17	17-May-17	0%	0%	10	Portion B21 - Construct B1 Slab (Deferred Area)				
Portion B22														
A34630	Portion B22 - Columns & Walls Construction	4	04-May-1	08-May-17	13-Apr-17	29-Apr-17	0%	50%	5	Portion B22 - Columns & Walls Construction, Portion B22 - Columns & Walls Construction				
A34640	Portion B22 - Construct B1 Slab	3	09-May-1	11-May-17	02-May-17	05-May-17	0%	0%	5	Portion B22 - Construct B1 Slab				
A34650	Portion B10 - Removal of Lateral Support	2	20-May-1	22-May-17	15-May-17	16-May-17	0%	0%	5	Portion B10 - Removal of Lateral Support				
A34660	Portion B22 - Columns & Walls Construction (Deferred Area)	3	23-May-1	25-May-17	17-May-17	19-May-17	0%	0%	5	Portion B22 - Columns & Walls Construction (Deferred Area)				
A34670	Portion B22 - Construct B1 Slab (Deferred Area)	3	26-May-1	29-May-17	20-May-17	23-May-17	0%	0%	5	Portion B22 - Construct B1 Slab (Deferred Area)				
Portion A19														
A34690	Portion A19 - Construct B1 Slab	4	31-May-1	03-Jun-17	13-Mar-17	11-Apr-17 A	0%	100%	41	Portion A19 - Construct B1 Slab				
A34710	Portion A19 - Columns & Walls Construction (Deferred Area)	3	15-Jun-17	17-Jun-17	10-Apr-17	14-Apr-17 A	0%	100%	50	Portion A19 - Columns & Walls Construction (Deferred Area)				
A34700	Portion A9 - Removal of Lateral Support	2	13-Jun-17	14-Jun-17	28-Apr-17	29-Apr-17	0%	0%	36	Portion A9 - Removal of Lateral Support				
A34720	Portion A19 - Construct B1 Slab (Deferred Area)	3	19-Jun-17	21-Jun-17	28-Apr-17	02-May-17	0%	0%	41	Portion A19 - Construct B1 Slab (Deferred Area)				
Portion B23														
A34730	Portion B23 - Columns & Walls Construction	5	22-May-1	26-May-17	28-Apr-17	05-May-17	0%	0%	18	Portion B23 - Columns & Walls Construction				
A34740	Portion B23 - Construct B1 Slab	3	27-May-1	31-May-17	06-May-17	09-May-17	0%	0%	18	Portion B23 - Construct B1 Slab				
A34750	Portion B11 - Removal of Lateral Support	2	09-Jun-17	10-Jun-17	18-May-17	19-May-17	0%	0%	18	Portion B11 - Removal of Lateral Support				
Portion A20														
A34770	Portion A20 - Construct B1 Slab	3	05-Jun-17	07-Jun-17	14-Mar-17	11-Apr-17 A	0%	100%	44	Portion A20 - Construct B1 Slab				
A34780	Portion A10 - Removal of Lateral Support	2	16-Jun-17	17-Jun-17	28-Apr-17	29-Apr-17	0%	0%	42	Portion A10 - Removal of Lateral Support				
Portion A21														
A34810	Portion A11 - Removal of Lateral Support	2	16-Jun-17	17-Jun-17	10-Apr-17	28-Apr-17	0%	75%	44	Portion A11 - Removal of Lateral Support, Portion A11 - R				
A34830	Portion A21 - Construct B1 Slab (Deferred Area)	3	19-Jun-17	21-Jun-17	11-Apr-17 A	29-Apr-17	0%	50%	43	Portion A21 - Construct B1 Slab (Deferred Area), Po				
Portion B24														
A34840	Portion B24 - Columns & Walls Construction	4	31-May-1	03-Jun-17	22-Mar-17	28-Apr-17	0%	90%	29	Portion B24 - Columns & Walls Construction, Portion B24 - Columns & Walls				
A34850	Portion B24 - Construct B1 Slab	3	05-Jun-17	07-Jun-17	11-Apr-17 A	29-Apr-17	0%	40%	30	Portion B24 - Construct B1 Slab, Portion B24 - Construct B1 Slab				
A34860	Portion B12 - Removal of Lateral Support	2	16-Jun-17	17-Jun-17	10-May-17	12-May-17	0%	0%	31	Portion B12 - Removal of Lateral Support				
Portion B25														
A34870	Portion B25 - Columns & Walls Construction	5	02-Jun-17	07-Jun-17	24-Apr-17	04-May-17	0%	20%	28	Portion B25 - Columns & Walls Construction, Portion B25 - Columns &				
A34880	Portion B25 - Construct B1 Slab	3	08-Jun-17	10-Jun-17	05-May-17	08-May-17	0%	0%	28	Portion B25 - Construct B1 Slab				
A34900	Portion B25 - Columns & Walls Construction (Deferred Area - Stage 1)	3	12-Jun-17	14-Jun-17	09-May-17	11-May-17	0%	0%	28	Portion B25 - Columns & Walls Construction (Deferred Area -				
A34910	Portion B25 - Construct B1 Slab (Deferred Area - Stage 1)	3	15-Jun-17	17-Jun-17	12-May-17	15-May-17	0%	0%	28	Portion B25 - Construct B1 Slab (Deferred Area - Stage 1				
A34890	Portion B13 - Removal of Lateral Support	2	20-Jun-17	21-Jun-17	17-May-17	18-May-17	0%	0%	29	Portion B13 - Removal of Lateral Support				
A34920	Portion B13 - Removal of Lateral Support	2	27-Jun-17	28-Jun-17	24-May-17	25-May-17	0%	0%	29	Portion B13 - Removal of Lateral Support				
Roof Slab (Portion A) - Construct B1/F to Roof Lvl Cols, Walls & Roof Slab														
Portion A22														
A34940	Portion A22 - Construct Roof Slab	10	01-Feb-17	11-Feb-17	27-Mar-17	06-May-17	100%	40%	-66	Portion A22 - Construct Roof Slab, Portion A22 - Construct Roof Slab				

Three Months Rolling Programme (3MRP) Month 19 - 30 Apr 2017

Activity ID	Activity Name	MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)	2017			
										Apr 19	May 20	Jun 21	Jul 22
Portion A23													
A34950	Portion A23 - Columns & Walls Construction	13	22-May-1	06-Jun-17	20-Feb-17	11-May-17	0%	30%	22				
A34960	Portion A23 - Construct Roof Slab	7	07-Jun-17	14-Jun-17	11-May-17	19-May-17	0%	0%	22				
Portion A24													
A34970	Portion A24 - Columns & Walls Construction	7	19-Apr-17	26-Apr-17	28-Apr-17	09-May-17	100%	0%	-9				
A34980	Portion A24 - Construct Roof Slab	4	27-Apr-17	02-May-17	09-May-17	13-May-17	25%	0%	-9				
Portion A25													
A34990	Portion A25 - Columns & Walls Construction	7	05-Jun-17	12-Jun-17	28-Apr-17	08-May-17	0%	0%	29				
A35000	Portion A25 - Construct Roof Slab	4	13-Jun-17	16-Jun-17	09-May-17	12-May-17	0%	0%	29				
Portion A26													
A35010	Portion A26 - Columns & Walls Construction	4	08-Jun-17	12-Jun-17	28-Apr-17	04-May-17	0%	0%	32				
A35020	Portion A26 - Construct Roof Slab	3	13-Jun-17	15-Jun-17	05-May-17	08-May-17	0%	0%	32				
Roof Slab (Portion B) - Construct B1/F to Roof Lvl Cols, Walls & Roof Slab													
Portion B26													
A35030	Portion B26 - Columns & Walls Construction	9	09-Feb-17	18-Feb-17	24-Apr-17	09-May-17	100%	20%	-61				
A35040	Portion B26 - Construct Roof Slab	6	20-Feb-17	25-Feb-17	09-May-17	16-May-17	100%	0%	-61				
Portion B27													
A35050	Portion B27 - Columns & Walls Construction	9	23-May-1	02-Jun-17	28-Apr-17	10-May-17	0%	0%	19				
A35060	Portion B27 - Construct Roof Slab	6	03-Jun-17	09-Jun-17	16-May-17	23-May-17	0%	0%	15				
Portion B28													
A35070	Portion B28 - Columns & Walls Construction	6	13-Apr-17	22-Apr-17	02-May-17	10-May-17	100%	0%	-12				
A35080	Portion B28 - Construct Roof Slab	5	24-Apr-17	28-Apr-17	10-May-17	16-May-17	80%	0%	-12				
Portion B29													
A35090	Portion B29 - Columns & Walls Construction	6	28-Apr-17	06-May-17	12-May-17	18-May-17	0%	0%	-10				
A35100	Portion B29 - Construct Roof Slab	4	08-May-1	11-May-17	19-May-17	23-May-17	0%	0%	-10				
Portion B30													
A35110	Portion B30 - Columns & Walls Construction	6	12-May-1	18-May-17	06-May-17	12-May-17	0%	0%	5				
A35120	Portion B30 - Construct Roof Slab	4	19-May-1	23-May-17	13-May-17	17-May-17	0%	0%	5				
Portion B31													
A35130	Portion B31 - Columns & Walls Construction	6	01-Jun-17	07-Jun-17	10-May-17	16-May-17	0%	0%	18				
A35140	Portion B31 - Construct Roof Slab	4	08-Jun-17	12-Jun-17	17-May-17	20-May-17	0%	0%	18				
Portion B32													
A35150	Portion B32 - Columns & Walls Construction	6	13-Jun-17	19-Jun-17	16-May-17	22-May-17	0%	0%	23				
A35160	Portion B32 - Construct Roof Slab	4	20-Jun-17	23-Jun-17	23-May-17	26-May-17	0%	0%	23				
Miscellaneous Structure Above Grd Slab / Roof Deck													
Gridline 1a - 5a /Fa-Ma													
A35170	Construct Vent Ducts / Staircases / Lift Shaft on Upper Roof	13	10-Jun-17	24-Jun-17	24-May-17	12-Jun-17	0%	0%	11				
A35180	SPS and ICP - Non-Deferred Access for Backfilling Works	0		14-Jul-17		30-Jun-17	0%	0%	10				
A35190	Diversion of Traffic and Hoarding modification	14	15-Jul-17	31-Jul-17	01-Jul-17	17-Jul-17	0%	0%	12				
Gridline 5a - 9a /Da-Ma													
A35200	Construct Vent Ducts & Staircases	8	16-Jun-17	24-Jun-17	09-May-17	26-May-17	0%	0%	24				
A35210	ICP - Completion of ICP Structure for Backfilling Works	0		26-Jun-17		26-May-17	0%	0%	20				
A35220	Diversion of Traffic and Hoarding modification	14	26-Jun-17	11-Jul-17	27-May-17	12-Jun-17	0%	0%	25				
Dismantle TC 5 & Infill openings													
A35230	Dismantle Tower Crane TC5	3	17-Jun-17	20-Jun-17	19-May-17	23-May-17	0%	0%	24				
A35240	Concrete In-Fill from Roof to B1/slab Openings	4	21-Jun-17	24-Jun-17	23-May-17	03-Jun-17	0%	0%	19				
ICP - ABWF Works													
B2 Slab Construction (Phase 1)													
Portion A12 - B2 Slab (200 thk) @ Lvl -0.05mPD													
A35250	Portion A12 - Preparation Works	1	25-Jan-17	25-Jan-17	28-Apr-17	28-Apr-17	100%	0%	-73				
A35260	Portion A12 - Granular Fill on Top of Pilecaps & Bottom slab	3	26-Jan-17	01-Feb-17	29-Apr-17	04-May-17	100%	0%	-73				
A35270	Portion A12 - Construct B2 Slab	6	02-Feb-17	08-Feb-17	05-May-17	11-May-17	100%	0%	-73				
Portion A13 - B2 Slab (200 thk) @ Lvl -0.05mPD													
A35280	Portion A13 - Preparation Works	1	08-Feb-17	08-Feb-17	28-Apr-17	28-Apr-17	100%	0%	-64				
A35290	Portion A13 - Granular Fill on Top of Pilecaps & Bottom slab	3	09-Feb-17	11-Feb-17	29-Apr-17	04-May-17	100%	0%	-64				
A35300	Portion A13 - Construct B2 Slab	6	13-Feb-17	18-Feb-17	05-May-17	11-May-17	100%	0%	-64				
Portion B14 - B2 Slab (200 thk) @ Lvl -0.05mPD													
A35310	Portion B14 - Preparation Works	1	08-Feb-17	08-Feb-17	28-Apr-17	28-Apr-17	100%	0%	-64				
A35320	Portion B14 - Granular Fill on Top of Pilecaps & Bottom slab	3	09-Feb-17	11-Feb-17	29-Apr-17	04-May-17	100%	0%	-64				
A35330	Portion B14 - Construct B2 Slab	6	13-Feb-17	18-Feb-17	05-May-17	11-May-17	100%	0%	-64				
Portion B15 - B2 Slab (200 thk) @ Lvl -0.05mPD													
A35340	Portion B15 - Preparation Works	1	06-Mar-17	06-Mar-17	28-Apr-17	28-Apr-17	100%	0%	-42				
A35350	Portion B15 - Granular Fill on Top of Pilecaps & Bottom slab	3	07-Mar-17	09-Mar-17	29-Apr-17	04-May-17	100%	0%	-42				
A35360	Portion B15 - Construct B2 Slab	6	10-Mar-17	16-Mar-17	05-May-17	11-May-17	100%	0%	-42				
B2 Slab Construction (Phase 2)													
Portion A14 - B2 Slab (200 thk) @ Lvl -0.05mPD													
A35370	Portion A14 - Preparation Works	1	16-Jun-17	16-Jun-17	11-May-17	11-May-17	0%	0%	30				
A35380	Portion A14 - Granular Fill on Top of Pilecaps & Bottom slab	3	17-Jun-17	20-Jun-17	12-May-17	15-May-17	0%	0%	30				
A35390	Portion A14 - Construct B2 Slab	6	21-Jun-17	27-Jun-17	16-May-17	22-May-17	0%	0%	30				
Portion A15 - B2 Slab (200 thk) @ Lvl -0.05mPD													
A35400	Portion A15 - Preparation Works	1	16-Jun-17	16-Jun-17	18-May-17	18-May-17	0%	0%	24				
A35410	Portion A15 - Granular Fill on Top of Pilecaps & Bottom slab	3	17-Jun-17	20-Jun-17	19-May-17	22-May-17	0%	0%	24				
A35420	Portion A15 - Construct B2 Slab	6	21-Jun-17	27-Jun-17	23-May-17	29-May-17	0%	0%	24				
Portion B16 - B2 Slab (200 thk) @ Lvl -0.05mPD													
A35430	Portion B16 - Preparation Works	1	17-Jun-17	17-Jun-17	25-May-17	25-May-17	0%	0%	19				

Activity ID		Activity Name	MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)	2017									
											Apr 19		May 20		Jun 21		Jul 22			
		<div><div></div><div>A35440</div></div> Portion B16 - Granular Fill on Top of Pilecaps & Bottom slab	3	19-Jun-17	21-Jun-17	26-May-17	29-May-17	0%	0%	19				A35440					Portion B16 - Granular Fill on Top of Pilecaps & Bottom slab	
		<div><div></div><div>A35450</div></div> Portion B16 - Construct B2 Slab	6	22-Jun-17	28-Jun-17	31-May-17	06-Jun-17	0%	0%	19				A35450					Portion B16 - Construct B2 Slab	
		<div><div></div><div>A35460</div></div> Portion B17 - Preparation Works	1	14-Jun-17	14-Jun-17	25-May-17	25-May-17	0%	0%	16				A35460					Portion B17 - Preparation Works	
		<div><div></div><div>A35470</div></div> Portion B17 - Granular Fill on Top of Pilecaps & Bottom slab	3	15-Jun-17	17-Jun-17	26-May-17	29-May-17	0%	0%	16				A35470					Portion B17 - Granular Fill on Top of Pilecaps & Bottom slab	
		<div><div></div><div>A35480</div></div> Portion B17 - Construct B2 Slab	6	19-Jun-17	24-Jun-17	31-May-17	06-Jun-17	0%	0%	16				A35480					Portion B17 - Construct B2 Slab	
		<div><div></div><div>A35490</div></div> Portion A16 - Preparation Works	1	01-Jun-17	01-Jun-17	29-May-17	31-May-17	0%	0%	2				A35490					Portion A16 - Preparation Works	
		<div><div></div><div>A35500</div></div> Portion A16 - Granular Fill on Top of Pilecaps & Bottom slab	3	02-Jun-17	05-Jun-17	31-May-17	03-Jun-17	0%	0%	2				A35500					Portion A16 - Granular Fill on Top of Pilecaps & Bottom slab	
		<div><div></div><div>A35510</div></div> Portion A16 - Construct B2 Slab	6	06-Jun-17	12-Jun-17	03-Jun-17	10-Jun-17	0%	0%	2				A35510					Portion A16 - Construct B2 Slab	
		<div><div></div><div>A35520</div></div> Portion B18 - Preparation Works	1	18-Jul-17	18-Jul-17	19-Jun-17	19-Jun-17	0%	0%	24						A35520			Portion B18 - Preparation Works	
		<div><div></div><div>A35530</div></div> Portion B18 - Granular Fill on Top of Pilecaps & Bottom slab	3	19-Jul-17	21-Jul-17	20-Jun-17	22-Jun-17	0%	0%	24						A35530			Portion B18 - Granular Fill on Top of Pilecaps & Bottom slab	
		<div><div></div><div>A35540</div></div> Portion B18 - Construct B2 Slab	6	22-Jul-17	28-Jul-17	23-Jun-17	29-Jun-17	0%	0%	24						A35540			Portion B18 - Construct B2 Slab	
		<div><div></div><div>A35550</div></div> Portion A17 - Preparation Works	1	16-May-1	16-May-17	25-May-17	26-May-17	0%	0%	-9				A35550					Portion A17 - Preparation Works	
		<div><div></div><div>A35560</div></div> Portion A17 - Granular Fill on Top of Pilecaps & Bottom slab	3	17-May-1	19-May-17	26-May-17	31-May-17	0%	0%	-9				A35560					Portion A17 - Granular Fill on Top of Pilecaps & Bottom slab	
		<div><div></div><div>A35570</div></div> Portion A17 - Construct B2 Slab	6	20-May-1	26-May-17	31-May-17	07-Jun-17	0%	0%	-9				A35570					Portion A17 - Construct B2 Slab	
		<div><div></div><div>A35580</div></div> Portion B19 - Preparation Works	1	27-May-1	27-May-17	12-Jun-17	13-Jun-17	0%	0%	-12				A35580					Portion B19 - Preparation Works	
		<div><div></div><div>A35590</div></div> Portion B19 - Granular Fill on Top of Pilecaps & Bottom slab	3	29-May-1	01-Jun-17	13-Jun-17	16-Jun-17	0%	0%	-12				A35590					Portion B19 - Granular Fill on Top of Pilecaps & Bottom slab	
		<div><div></div><div>A35600</div></div> Portion B19 - Construct B2 Slab	6	02-Jun-17	08-Jun-17	16-Jun-17	23-Jun-17	0%	0%	-12				A35600					Portion B19 - Construct B2 Slab	
		<div><div></div><div>A35610</div></div> Portion A18 - Preparation Works	1	14-Jun-17	14-Jun-17	13-Jun-17	14-Jun-17	0%	0%	1						A35610			Portion A18 - Preparation Works	
		<div><div></div><div>A35620</div></div> Portion A18 - Granular Fill on Top of Pilecaps & Bottom slab	3	15-Jun-17	17-Jun-17	14-Jun-17	17-Jun-17	0%	0%	1						A35620			Portion A18 - Granular Fill on Top of Pilecaps & Bottom slab	
		<div><div></div><div>A35630</div></div> Portion A18 - Construct B2 Slab	6	19-Jun-17	24-Jun-17	17-Jun-17	24-Jun-17	0%	0%	1						A35630			Portion A18 - Construct B2 Slab	
		<div><div></div><div>A35640</div></div> Portion B20 - Preparation Works	1	25-May-1	25-May-17	07-Jun-17	07-Jun-17	0%	0%	-10				A35640					Portion B20 - Preparation Works	
		<div><div></div><div>A35650</div></div> Portion B20 - Granular Fill on Top of Pilecaps & Bottom slab	3	26-May-1	29-May-17	08-Jun-17	10-Jun-17	0%	0%	-10				A35650					Portion B20 - Granular Fill on Top of Pilecaps & Bottom slab	
		<div><div></div><div>A35660</div></div> Portion B20 - Construct B2 Slab	6	31-May-1	06-Jun-17	12-Jun-17	17-Jun-17	0%	0%	-10				A35660					Portion B20 - Construct B2 Slab	
		<div><div></div><div>A35670</div></div> Portion B21 - Preparation Works	1	24-Jun-17	24-Jun-17	13-Jun-17	13-Jun-17	0%	0%	10						A35670			Portion B21 - Preparation Works	
		<div><div></div><div>A35680</div></div> Portion B21 - Granular Fill on Top of Pilecaps & Bottom slab	3	26-Jun-17	28-Jun-17	14-Jun-17	16-Jun-17	0%	0%	10						A35680			Portion B21 - Granular Fill on Top of Pilecaps & Bottom slab	
		<div><div></div><div>A35690</div></div> Portion B21 - Construct B2 Slab	6	29-Jun-17	06-Jul-17	17-Jun-17	23-Jun-17	0%	0%	10						A35690			Portion B21 - Construct B2 Slab	
		<div><div></div><div>A35700</div></div> Portion B22 - Preparation Works	1	24-Jun-17	24-Jun-17	19-Jun-17	19-Jun-17	0%	0%	5						A35700			Portion B22 - Preparation Works	
		<div><div></div><div>A35710</div></div> Portion B22 - Granular Fill on Top of Pilecaps & Bottom slab	3	26-Jun-17	28-Jun-17	20-Jun-17	22-Jun-17	0%	0%	5						A35710			Portion B22 - Granular Fill on Top of Pilecaps & Bottom slab	
		<div><div></div><div>A35720</div></div> Portion B22 - Construct B2 Slab	6	29-Jun-17	06-Jul-17	23-Jun-17	29-Jun-17	0%	0%	5						A35720			Portion B22 - Construct B2 Slab	
		<div><div></div><div>A35730</div></div> Portion A19 - Preparation Works	1	18-Jul-17	18-Jul-17	29-May-17	29-May-17	0%	0%	41				A35730					Portion A19 - Preparation Works	
		<div><div></div><div>A35740</div></div> Portion A19 - Granular Fill on Top of Pilecaps & Bottom slab	3	19-Jul-17	21-Jul-17	31-May-17	02-Jun-17	0%	0%	41				A35740					Portion A19 - Granular Fill on Top of Pilecaps & Bottom slab	
		<div><div></div><div>A35750</div></div> Portion A19 - Construct B2 Slab	6	22-Jul-17	28-Jul-17	03-Jun-17	09-Jun-17	0%	0%	41				A35750					Portion A19 - Construct B2 Slab	
		<div><div></div><div>A35760</div></div> Portion B23 - Preparation Works	1	26-Jun-17	26-Jun-17	05-Jun-17	05-Jun-17	0%	0%	18				A35760					Portion B23 - Preparation Works	
		<div><div></div><div>A35770</div></div> Portion B23 - Granular Fill on Top of Pilecaps & Bottom slab	3	27-Jun-17	29-Jun-17	06-Jun-17	08-Jun-17	0%	0%	18				A35770					Portion B23 - Granular Fill on Top of Pilecaps & Bottom slab	
		<div><div></div><div>A35780</div></div> Portion B23 - Construct B2 Slab	6	30-Jun-17	07-Jul-17	09-Jun-17	15-Jun-17	0%	0%	18				A35780					Portion B23 - Construct B2 Slab	
		<div><div></div><div>A35790</div></div> Portion A20 - Preparation Works	1	04-Jul-17	04-Jul-17	11-May-17	11-May-17	0%	0%	44				A35790					Portion A20 - Preparation Works	
		<div><div></div><div>A35800</div></div> Portion A20 - Granular Fill on Top of Pilecaps & Bottom slab	3	05-Jul-17	07-Jul-17	12-May-17	15-May-17	0%	0%	44				A35800					Portion A20 - Granular Fill on Top of Pilecaps & Bottom slab	
		<div><div></div><div>A35810</div></div> Portion A20 - Construct B2 Slab	6	08-Jul-17	14-Jul-17	16-May-17	22-May-17	0%	0%	44				A35810					Portion A20 - Construct B2 Slab	
		<div><div></div><div>A35820</div></div> Portion A21 - Preparation Works	1	18-Jul-17	18-Jul-17	26-May-17	27-May-17	0%	0%	43				A35820					Portion A21 - Preparation Works	
		<div><div></div><div>A35830</div></div> Portion A21 - Granular Fill on Top of Pilecaps & Bottom slab	3	19-Jul-17	21-Jul-17	27-May-17	01-Jun-17	0%	0%	43				A35830					Portion A21 - Granular Fill on Top of Pilecaps & Bottom slab	
		<div><div></div><div>A35840</div></div> Portion A21 - Construct B2 Slab	6	22-Jul-17	28-Jul-17	01-Jun-17	08-Jun-17	0%	0%	43				A35840					Portion A21 - Construct B2 Slab	
		<div><div></div><div>A35850</div></div> Portion B24 - Preparation Works	1	04-Jul-17	04-Jul-17	26-May-17	27-May-17	0%	0%	30				A35850					Portion B24 - Preparation Works	
		<div><div></div><div>A35860</div></div> Portion B24 - Granular Fill on Top of Pilecaps & Bottom slab	3	05-Jul-17	07-Jul-17	27-May-17	01-Jun-17	0%	0%	30				A35860					Portion B24 - Granular Fill on Top of Pilecaps & Bottom slab	
		<div><div></div><div>A35870</div></div> Portion B24 - Construct B2 Slab	6	08-Jul-17	14-Jul-17	01-Jun-17	08-Jun-17	0%	0%	30				A35870					Portion B24 - Construct B2 Slab	
		<div><div></div><div>A35890</div></div> Fitout Works - Internal Ceiling & Wall Painting	40	06-Apr-17	27-May-17	08-Jul-17	23-Aug-17	40%	0%	-73				A35890					Fitout Works - Internal Ceiling & Wall Painting	
		<div><div></div><div>A35930</div></div> ABWF Works - Internal Ceiling & Wall Plastering (Wet Trades)	40	28-Jun-17	14-Aug-17	23-May-17	10-Jul-17	0%	0%	30				A35930					ABWF Works - Internal Ceiling & Wall Plastering (Wet Trades)	
		<div><div></div><div>A35880</div></div> ABWF Works - Internal Ceiling & Wall Plastering (Wet Trades)	40	21-Feb-17	08-Apr-17	24-May-17	11-Jul-17	100%	0%	-73						A35880			ABWF Works - Internal Ceiling & Wall Plastering (Wet Trades)	
		<div><div></div><div>A35980</div></div> ABWF Works - Internal Ceiling & Wall Plastering (Wet Trades)	50	16-Jun-17	14-Aug-17	14-Jun-17	12-Aug-17	0%	0%	2						A35980			ABWF Works - Internal Ceiling & Wall Plastering (Wet Trades)	
		<div><div></div><div>A35940</div></div> Fitout Works - Internal Ceiling & Wall Painting	40	03-Aug-17	18-Sep-17	28-Jun-17	14-Aug-17	0%	0%	30						A35940			Fitout Works - Internal Ceiling & Wall Painting	
		<div><div></div><div>A35990</div></div> Fitout Works - Internal Ceiling & Wall Painting	50	09-Aug-17	07-Oct-17	05-Jul-17	31-Aug-17	0%	0%	30						A35990			Fitout Works - Internal Ceiling & Wall Painting	
		<div><div></div><div>A36030</div></div> ABWF Works - Internal Ceiling & Wall Plastering (Wet Trades)	40	10-Feb-17	28-Mar-17	28-Apr-17	16-Jun-17	100%	0%	-62						A36030			ABWF Works - Internal Ceiling & Wall Plastering (Wet Trades)	
		<div><div></div><div>A36040</div></div> Fitout Works - Internal Ceiling & Wall Painting	40	25-Mar-17	17-May-17	14-Jun-17	31-Jul-17	62.5%	0%	-62						A36040			Fitout Works - Internal Ceiling & Wall Painting	
		<div><div></div><div>A36070</div></div> ABWF Works - Internal Ceiling & Wall Plastering (Wet Trades)	50	18-Jul-17	13-Sep-17	24-Jun-17	22-Aug-17	0%	0%	19						A36070			ABWF Works - Internal Ceiling & Wall Plastering (Wet Trades)	
		<div><div></div><div>A36110</div></div> ABWF Works - Internal Ceiling & Wall Plastering (Wet Trades)	50	16-Aug-17	14-Oct-17	19-Jul-17	14-Sep-17	0%	0%	24						A36110			ABWF Works - Internal Ceiling & Wall Plastering (Wet Trades)	
		<div><div></div><div>A36040</div></div> Fitout Works - Internal Ceiling & Wall Painting	40	25-Mar-17	17-May-17	14-Jun-17	31-Jul-17	62.5%	0%	-62						A36040			Fitout Works - Internal Ceiling & Wall Painting	
		<div><div></div><div>A36070</div></div> ABWF Works - Internal Ceiling & Wall Plastering (Wet Trades)	50	18-Jul-17	13-Sep-17	24-Jun-17	22-Aug-17	0%	0%	19						A36070			ABWF Works - Internal Ceiling & Wall Plastering (Wet Trades)	
		<div><div></div><div>A36110</div></div> ABWF Works - Internal Ceiling & Wall Plastering (Wet Trades)	50	16-Aug-17	14-Oct-17	19-Jul-17	14-Sep-17	0%	0%	24						A36110			ABWF Works - Internal Ceiling & Wall Plastering (Wet Trades)	
		<div><div></div><div>A36040</div></div> Fitout Works - Internal Ceiling & Wall Painting	40	25-Mar-17	17-May-17	14-Jun-17	31-Jul-17	62.5%	0%	-62						A36040			Fitout Works - Internal Ceiling & Wall Painting	
		<div><div></div><div>A36070</div></div> ABWF Works - Internal Ceiling & Wall Plastering (Wet Trades)	50	18-Jul-17	13-Sep-17	24-Jun-17	22-Aug-17	0%	0%	19						A36070			ABWF Works - Internal Ceiling & Wall Plastering (Wet Trades)	
		<div><div></div><div>A36110</div></div> ABWF Works - Internal Ceiling & Wall Plastering (Wet Trades)	50	16-Aug-17	14-Oct-17	19-Jul-17	14-Sep-17	0%	0%	24						A36110			ABWF Works - Internal Ceiling & Wall Plastering (Wet Trades)	
		<div><div></div><div>A36040</div></div> Fitout Works - Internal Ceiling & Wall Painting	40	25-Mar-17	17-May-17	14-Jun-17	31-Jul-17	62.5%	0%	-62						A36040			Fitout Works - Internal Ceiling & Wall Painting	
		<div><div></div><div>A36070</div></div> ABWF Works - Internal Ceiling & Wall Plastering (Wet Trades)	50	18-Jul-17	13-Sep-17	24-Jun-17	22-Aug-17	0%	0%	19						A36070			ABWF Works - Internal Ceiling & Wall Plastering (Wet Trades)	
		<div><div></div><div>A36110</div></div> ABWF Works - Internal Ceiling & Wall Plastering (Wet Trades)	50	16-Aug-17	14-Oct-17	19-Jul-17	14-Sep-17	0%	0%	24						A36110			ABWF Works - Internal Ceiling & Wall Plastering (Wet Trades)	
		<div><div></div><div>A36040</div></div> Fitout Works - Internal Ceiling & Wall Painting	40	25-Mar-17	17-May-17	14-Jun-17	31-Jul-17	62.5%	0%	-62						A36040			Fitout Works - Internal Ceiling & Wall Painting	
		<div><div></div><div>A36070</div></div> ABWF Works - Internal Ceiling & Wall Plastering (Wet Trades)	50	18-Jul-17	13-Sep-17	24-Jun-17	22-Aug-17	0%	0%	19						A36070			ABWF Works - Internal Ceiling & Wall Plastering (Wet Trades)	
		<div><div></div><div>A36110</div></div> ABWF Works - Internal Ceiling & Wall Plastering (Wet Trades)	50	16-Aug-17	14-Oct-17	19-Jul-17	14-Sep-17	0%	0%	24						A36110			ABWF Works - Internal Ceiling & Wall Plastering (Wet Trades)	
		<div><div></div><div>A36040</div></div> Fitout Works - Internal Ceiling & Wall Painting	40	25-Mar-17	17-May-17	14-Jun-17	31-Jul-17	62.5%	0%	-62						A36040			Fitout Works - Internal Ceiling & Wall Painting	
		<div><div></div><div>A36070</div></div> ABWF Works - Internal Ceiling & Wall Plastering (Wet Trades)	50	18-Jul-17	13-Sep-17	24-Jun-17	22-Aug-17	0%	0%	19						A36070			ABWF Works - Internal Ceiling & Wall Plastering (Wet Trades)	
		<div><div></div><div>A36110</div></div> ABWF Works - Internal Ceiling & Wall Plastering (Wet Trades)	50	16-Aug-17	14-Oct-17	19-Jul-17	14-Sep-17	0%	0%	24						A36110			ABWF Works - Internal Ceiling & Wall Plastering (Wet Trades)	
		<div><div></div><div>A36040</div></div> Fitout Works - Internal Ceiling & Wall Painting	40	25-Mar-17	17-May-17	14-Jun-17	31-Jul-17	62.5%	0%	-62						A36040			Fitout Works - Internal Ceiling & Wall Painting	

Activity ID		Activity Name		MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)	2017			
												Apr 19	May 20	Jun 21	Jul 22
A		A36150	ABWF Works - Internal Ceiling & Wall Plastering (Wet Trades)	60	08-Mar-17	23-May-17	01-Jun-17	10-Aug-17	66.67%	0%	-66				
		A36160	Fitout Works - Internal Ceiling & Wall Painting	60	22-Apr-17	05-Jul-17	13-Jul-17	20-Sep-17	8.33%	0%	-66				
	 Phase 3														
		A36190	ABWF Works - Internal Ceiling & Wall Plastering (Wet Trades)	60	08-Mar-17	23-May-17	01-Jun-17	10-Aug-17	66.67%	0%	-66				
		A36200	Fitout Works - Internal Ceiling & Wall Painting	60	22-Apr-17	05-Jul-17	13-Jul-17	20-Sep-17	8.33%	0%	-66				
	 Portion B														
	 Phase 1 & 2														
		A36230	ABWF Works - Internal Ceiling & Wall Plastering (Wet Trades)	75	02-May-1	31-Jul-17	15-Jul-17	13-Oct-17	0%	0%	-61				
	 ICP - Building Services														
	 B2/F Level														
	 Mechanical														
	 Zone 2														
		A36370	ICP (MVAC) - B2/F Building Services (1st Fix)	40	21-Aug-17	07-Oct-17	26-Jul-17	09-Sep-17	0%	0%	22				
	 Plumbing & Drainage														
	 Zone 2														
		A36410	ICP (P&D) - B2/F Building Services (1st Fix)	40	09-Aug-17	23-Sep-17	08-Jul-17	23-Aug-17	0%	0%	27				
	 Fire Services (Wet)														
	 Zone 2														
		A36450	ICP (FS-Wet) - B2/F Building Services (1st Fix)	40	09-Aug-17	23-Sep-17	08-Jul-17	23-Aug-17	0%	0%	27				
	 Fire Services (Dry)														
	 Zone 2														
		A36490	ICP (FS-Dry) - B2/F Building Services (1st Fix)	40	09-Aug-17	23-Sep-17	08-Jul-17	23-Aug-17	0%	0%	27				
	 B1/F Level														
	 CLP Works Leading to Energization / Power-On														
	 Electrical (B1/F) - Transformer Room (B128)														
		A36650	CLP Transformer - Builders Works & BS Installation	21	27-Jun-17	21-Jul-17	13-Jun-17*	07-Jul-17	0%	0%	12				
		A36660	Inspection for Handover to CLP	5	17-Jul-17	21-Jul-17	03-Jul-17	07-Jul-17	0%	0%	12				
		A36670	CLP Transformer Installation Works	90	22-Jul-17	19-Oct-17	08-Jul-17	05-Oct-17	0%	0%	14				
	 Electrical (B1/F) - LV Switch room (B126)														
		A36690	LV Switch room - Builders Works & BS Installation	30	16-Jun-17	21-Jul-17	08-Jun-17	14-Jul-17	0%	0%	7				
		A36700	LV Switch room - Install LV Switch Board & Testing	45	22-Jul-17	12-Sep-17	14-Jul-17	05-Sep-17	0%	0%	7				
	 External Electrical Power and Lead-In Cable Ducts														
		A36710	Construct (4x) 2.5x2.2x1.2m Electrical Draw Pits	36	27-Jun-17	08-Aug-17	13-Jun-17	25-Jul-17	0%	0%	12				
		A36720	Install 12x150dia @ 2-Layers GI Ducts	36	11-Jul-17	21-Aug-17	26-Jun-17	07-Aug-17	0%	0%	12				
		A36730	MV Cable Laying & Testing	30	04-Aug-17	07-Sep-17	21-Jul-17	24-Aug-17	0%	0%	12				
	 FS Plant Rooms (FS Pump Room and Security Room)														
		A36830	FS Rooms - Builders Works & BS Installation	45	13-Jul-17	02-Sep-17	14-Jun-17	07-Aug-17	0%	0%	24				
		A36840	FS Rooms - Install Pumps, Equipment & Cabinet	45	10-Aug-17	30-Sep-17	13-Jul-17	04-Sep-17	0%	0%	24				
	 Fire Services (Wet)														
	 Zone 1														
		A36870	ICP (FS-Wet) - B1/F Building Services (1st Fix)	40	22-Apr-17	10-Jun-17	13-Jul-17	28-Aug-17	12.5%	0%	-66				
	 Fire Services (Dry)														
	 Zone 1														
		A36910	ICP (FS-Dry) - B1/F Building Services (1st Fix)	40	22-Apr-17	10-Jun-17	13-Jul-17	28-Aug-17	12.5%	0%	-66				
	 ICP - External Envelope														
	A36990	ICP - Install GRC Architectural Louvre & Bracket	40	26-Jun-17	11-Aug-17	13-Jun-17	29-Jul-17	0%	0%	11					
	A37010	ICP - Install Facade Louvre Screen	40	26-Jun-17	11-Aug-17	13-Jun-17	29-Jul-17	0%	0%	11					
 External Works															
 SPS															
 SPS - G/F External Utilities & Roadworks															
 Grd Lvl - Watermain / FS Pipes Connection (Outside SPS) to PIW															
	A37210	Excavation Across Main Road From SPS Site to PIW Main pipes	45	29-Dec-16	23-Feb-17	28-Apr-17*	05-May-17	100%	0%	-55					
	A37220	Construct Trench & Valve Pit	16	24-Feb-17	14-Mar-17	06-May-17	13-May-17	100%	0%	-46					
	A37230	Install Pipeworks and Testing	40	15-Mar-17	06-May-17	15-May-17	29-May-17	85%	0%	-19					
	A37240	Watermain Final Connection & Backfill	25	08-May-1	06-Jun-17	31-May-17	10-Jun-17	0%	0%	-4					
 ICP															
 ICP - G/F External Utilities & Roadworks															
 Works Above ICP at Portion B															
	A37470	Portion B - Waterproofing & Backfilling	30	26-Jun-17	31-Jul-17	12-Jun-17	17-Jul-17	0%	0%	12					
	A37480	Portion B - Above Slab Utilities & Fire Hydrant	30	01-Aug-17	04-Sep-17	18-Jul-17	21-Aug-17	0%	0%	12					
 Co-ordinated External Works & Utilities Services Installation															
 Interface Dates															
 Access Dates															
	A25000	M43 - At-grade Road Footpath at ICP / SPS Entrance Portal (from PIW) (15Feb2017)	0	03-Jan-17		28-Apr-17		100%	0%	-115					
	A25010	M44 - At-grade Road Footpath at ICP / SPS Frontage (from PIW) (1Jun2016)	0	03-Jan-17		28-Apr-17		100%	0%	-115					
	A25130	M70 - Arts Pavilion Area on M+ side of M+ / Park Interface (t.b.a.)	0	17-Dec-16		28-Apr-17		100%	0%	-132					
	A27940	HCC grant access to Park Contractor for SM100 construction	0	28-Mar-17		05-Jul-17		100%	0%	-77					
 Vacation Date															
	A25840	M71 - Area Within Initial M+ Hoarding, but on Park Side of M+/Park Interface Line (for	0		16-Dec-16		28-Apr-17*	100%	0%	-132					
	A25320	M12 - Lyric Interface North (2nd H/O to Lyric) (31Mar17)	0			28-Apr-17	23-Jun-17*	0%	0%	-56					
	A25670	M50 - Internal Areas of SPS (for Park Opening) (25Jun2017)	0		25-Jun-17		25-Jun-17*	0%	0%	0					
	A25690	M51 - Entrance to SPS within the ICP (H/O to Park) (25Jun2017)	0		25-Jun-17		25-Jun-17*	0%	0%	0					
	A25570	M40 - Lyric Waterfront Part for Access Around ESS Compound (H/O to Lyric) (30Jun2017)	0		30-Jun-17		30-Jun-17*	0%	0%	0					
 Interface Schedule (Appendix D1 - 16 December 2015)															
 Lyric Theatre Complex and Extended Basement (Lyric)															

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Activity ID	Activity Name	MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)	2017				
										Apr 19	May 20	Jun 21	Jul 22	
Along Interface North of AEL														
A25950	Complete excavation north of AEL for B2/F slab and vacate M12	0			16-Dec-16		28-Apr-17*	100%	0%	-103				
A25960	Take possession of M12 for external wall construction (30 Nov 2016)	0	13-Jan-17			28-Apr-17		100%	0%	-83				
A25970	Vacate M12 permanently (31 Mar 2017)	0			28-Apr-17		23-Jun-17	0%	0%	-45				
Along Interface South of AEL														
DCS Basement Area														
A26050	Complete the staircase and external wall and vacate M15 (Refer to M+Podium Structu	0			10-May-17		10-May-17*	0%	0%	0				
PIW Phase 1														
M+ North West Boundary Interface with Construction At-Grade Road by PIW														
A26160	Remove the hoarding along footway & vacate footway	0			08-Jul-17		08-Jul-17*	0%	0%	0				
ICP & SPS Interface with PIW At-Grade Road														
A26170	Remove the hoarding along footway & vacate footway	0			14-Aug-17		08-Jul-17*	0%	0%	31				
M+ Portal Road Interface PIW at Grade Road														
A26180	Access Portion M43	0	03-Jan-17			28-Apr-17		100%	0%	-92				
M+ Drain Connection to PIW Drainage MH WHC6_1f														
A26190	Commencement of drainage work for WHC6_1f	0	06-Jan-17			28-Apr-17*		100%	0%	-89				
A26200	Complete of drainage work for WHC6_1f	0			10-Feb-17		02-Jun-17*	100%	0%	-89				
Towngas Interface PIW														
DN150 incoming gas main at Entrance Portal (CIV-DWG-0403)														
A26210	Complete Entrance Portal RC Structure	0	03-Apr-17			28-Apr-17*		100%	0%	-18				
A26220	Excavate Trench & Install Shoring for Gas Main @ Footway (To be coordinated with P	6	03-Apr-17	10-Apr-17	28-Apr-17	06-May-17	100%	0%	-18					
A26230	Allow Towngas to install gas main (By Towngas)	6	11-Apr-17	20-Apr-17	08-May-17	13-May-17	100%	0%	-18					
A26240	Backfill Trench to Ground Levels	3	21-Apr-17	24-Apr-17	15-May-17	17-May-17	100%	0%	-18					
DN150 incoming gas main for RDE (CIV-DWG-0404)														
A26250	Excavate Trench & Install Shoring for Gas Main @ Footway (To be coordinated with P	6	05-Apr-17	11-Apr-17	12-Jul-17	18-Jul-17	100%	0%	-77					
A26260	Allow Towngas to install gas main (By Towngas)	6	12-Apr-17	21-Apr-17	19-Jul-17	25-Jul-17	100%	0%	-77					
A26270	Backfill Trench to Ground Levels	3	22-Apr-17	25-Apr-17	26-Jul-17	28-Jul-17	100%	0%	-77					
M+ Road Interface with PIW														
A26310	Allow Access to PIW to construct traffic signal draw pits, controller, signal poles & Ca	0	03-Apr-17			28-Apr-17		100%	0%	-18				
Seawater Cooling Intake Pipes Interface PIW														
A26320	Allow Access to PIW to lay utilities over the Seawater Cooling Intake	0	16-May-1			21-Jun-17*		0%	0%	-30				
A26330	PIW complete lay utilities over Seawater Cooling Intake (To be coordinate with PIW)	0			13-Jun-17		19-Jul-17	0%	0%	-30				
Civil Works Interface with PIW Watermain South of M+														
KGO Cooling Main Diversion														
A26360	Allow access to PIW Contractor to complete KGO Cooling Main Diversion	0	01-Apr-17			28-Apr-17*		100%	0%	-19				
Park														
Sewage Interface w/ Park PIW (SW of M+ & ICP SPS)														
A26430	Complete Laying Sewer Pipe DN300 from F2.1E to SM19	0			20-Mar-17		26-Jun-17	100%	0%	-77				
A26440	Complete Laying Sewer Pipe DN450 to Park Contractor MH SM13	0			17-Aug-17		18-Jul-17	0%	0%	26				
A26450	Complete drain test & Handover to DSD (3 months prior to KD03 of Park Contract) (22	0			17-Aug-17		18-Jul-17	0%	0%	26				
SPS & Interface Carpark Interface w/ Park														
A26460	SPS Complete Meter Cabinet for power supply for T&C	0			15-May-17		22-Jun-17	0%	0%	-32				
A26500	Complete Access Road to SPS for FS Inpection (Park above ICP)	0			18-May-17		27-Jun-17	0%	0%	-33				
A26470	SPS Test & Commissioning Complete	0			23-May-17		20-Jul-17	0%	0%	-48				
Telecoms Interface w/ Park PIW (W of M+)														
A26520	Allow Access to Park Contractor to connect ICT Cable Ducts to M+ Draw-pit	0	17-Dec-16			28-Apr-17		100%	0%	-103				
A26530	Allow Access to Park Contractor to connect ELV Cable Ducts to M+ Draw-pit	0	17-Dec-16			28-Apr-17		100%	0%	-103				
A26540	Allow Access to Park Contractor to construct & connect FTNS Cable Ducts at M+ GL	0	17-Dec-16			28-Apr-17		100%	0%	-103				
CLP														
A26550	Handover M+ - Transformer Room Trx A to CLP	0			06-Apr-17		28-Apr-17*	100%	0%	-21				
A26560	Handover M+ - Transformer Room Trx B to CLP	0			03-Mar-17		28-Apr-17*	100%	0%	-55				
A26580	Handover RDE - Transformer Room to CLP	0			06-Apr-17		28-Apr-17*	100%	0%	-21				
A27785	Handover SPS - Meter Cabinet to CLP	0	30-Mar-17			02-Jun-17		100%	0%	-64				
A27780	Handover ICP - Transformer Room to CLP	0	22-Jul-17			08-Jul-17		0%	0%	14				
Construction														
Seawater Outfall Pipe														
Submissions & Approval														
A26620	RSS Review & Approve Trench Detail Design and Method Statement	109	12-Aug-16	20-Dec-16	12-Aug-16	04-May-17	100%	97%	-103					
A26600	BD Review & Approve ELS Design	87	08-Sep-16	21-Dec-16	08-Sep-16	05-May-17	100%	95%	-103					
Construction at CH0+66 to CH0+108														
Trench Excavation & Pipe works (CH0+66 to CH0+102)														
A26660	Install Strut & Wailing @ +3.5mPD	12	17-Dec-16	03-Jan-17	28-Apr-17	13-May-17	100%	0%	-103					
A26670	Trench Excavation@+3.0mPD to Final excavation Lvl	3	04-Jan-17	06-Jan-17	15-May-17	17-May-17	100%	0%	-103					
A26680	Pipe Laying & Associated Works	6	07-Jan-17	13-Jan-17	18-May-17	24-May-17	100%	0%	-103					
A26690	Construct Bend Blocks	6	14-Jan-17	20-Jan-17	25-May-17	01-Jun-17	100%	0%	-103					
A26700	Pressure Test	6	21-Jan-17	27-Jan-17	02-Jun-17	08-Jun-17	100%	0%	-103					
A26710	Back Filling to Struts & Wailing Lvl	6	01-Feb-17	07-Feb-17	09-Jun-17	15-Jun-17	100%	0%	-103					
A26720	Dismantle Struts & Wailing	3	08-Feb-17	10-Feb-17	16-Jun-17	19-Jun-17	100%	0%	-103					
A26730	Back Filling to GL	6	11-Feb-17	17-Feb-17	20-Jun-17	26-Jun-17	100%	0%	-103					
A26740	Extract Sheetpiles	3	18-Feb-17	21-Feb-17	27-Jun-17	29-Jun-17	100%	0%	-103					
Construct Cofferdam & Pipe works for Lead In (CH0+102 to CH0+108)														
A26750	Drive in Sheetpiles (Cofferdam) @ 18m depth	9	22-Dec-16	04-Jan-17	05-May-17	16-May-17	100%	0%	-103					
A26760	Curtain Grouting (where required)	12	05-Jan-17	18-Jan-17	16-May-17	31-May-17	100%	0%	-103					
A26770	Dewatering	1	19-Jan-17	19-Jan-17	31-May-17	01-Jun-17	100%	0%	-103					
A26780	ELS Excavation (Cofferdam)@GL +5.0mPD to +3.0mPD	3	20-Jan-17	23-Jan-17	01-Jun-17	05-Jun-17	100%	0%	-103					

Activity ID	Activity Name	MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)	2017			
										Apr		May	
										19		20	
	Install 1st Layer Strut & Wailing (Cofferdam) @ +3.5mPD	6	24-Jan-17	02-Feb-17	05-Jun-17	12-Jun-17	100%	0%	-103				Install 1st Layer Strut & Wailing (Cofferdam) @ +3.5mPD
	ELS Excavation (Cofferdam)@+3.0mPD to +0.275mPD	3	03-Feb-17	06-Feb-17	12-Jun-17	15-Jun-17	100%	0%	-103				ELS Excavation (Cofferdam)@+3.0mPD to +0.275mPD
	Install 2nd Layer Strut & Wailing (Cofferdam) @ +0.775mPD	6	07-Feb-17	13-Feb-17	15-Jun-17	22-Jun-17	100%	0%	-103				Install 2nd Layer Strut & Wailing (Cofferdam) @ +0.775mPD
	ELS Excavation (Cofferdam)@+0.275mPD to -2.45mPD	3	14-Feb-17	16-Feb-17	22-Jun-17	26-Jun-17	100%	0%	-103				ELS Excavation (Cofferdam)@+0.275mPD to -2.45mPD
	Install 3rd Layer Strut & Wailing (Cofferdam) @ -1.95mPD	6	17-Feb-17	23-Feb-17	26-Jun-17	04-Jul-17	100%	0%	-103				Install 3rd Layer Strut & Wailing (Cofferdam) @ -1.95mPD
	ELS Excavation Final (Cofferdam)@ -2.45mPD to -3.70mPD	3	24-Feb-17	27-Feb-17	04-Jul-17	07-Jul-17	100%	0%	-103				ELS Excavation Final (Cofferdam)@ -2.45mPD to -3.70mPD
	Pipe Laying & Associated Works	4	28-Feb-17	03-Mar-17	07-Jul-17	12-Jul-17	100%	0%	-103				Pipe Laying & Associated Works
	Construct 2 Nos of Bend Block	6	04-Mar-17	10-Mar-17	12-Jul-17	19-Jul-17	100%	0%	-103				Construct 2 Nos of Bend Block
	Construct Valve Chamber	10	11-Mar-17	22-Mar-17	19-Jul-17	31-Jul-17	100%	0%	-103				Construct Valve Chamber
Construction at CH0+0 to CH66													
Trench Excavation & Pipe works CH0+32 to CH0+66													
	Drive In Sheet Piles	9	22-Feb-17	03-Mar-17	30-Jun-17	11-Jul-17	100%	0%	-103				Drive In Sheet Piles
	Trench Excavation	3	04-Mar-17	07-Mar-17	12-Jul-17	14-Jul-17	100%	0%	-103				Trench Excavation
	Install 1st Layer of Struts & Wailing	12	08-Mar-17	21-Mar-17	15-Jul-17	28-Jul-17	100%	0%	-103				Install 1st Layer of Struts & Wailing
Trench Excavation & Pipe works CH0+0 to CH0+32													
	Drive in Sheet Piles	9	22-Feb-17	03-Mar-17	30-Jun-17	11-Jul-17	100%	0%	-103				Drive in Sheet Piles
	Trench @GL +5.0mPD to +4.0mPD	3	04-Mar-17	07-Mar-17	12-Jul-17	14-Jul-17	100%	0%	-103				Trench @GL +5.0mPD to +4.0mPD
	Install 1st Layer Strut & Wailing@ +4.5mPD	12	08-Mar-17	21-Mar-17	15-Jul-17	28-Jul-17	100%	0%	-103				Install 1st Layer Strut & Wailing@ +4.5mPD
DCS Box (Portion M15&M16)													
	Strip Formwork	1	17-Dec-16	17-Dec-16	28-Apr-17	28-Apr-17	100%	0%	-103				Strip Formwork
Seawater Intake Pipe Works													
	Prepare & Submit Detailed Design and Modification Works to RSS	10	17-Dec-16	30-Dec-16	28-Apr-17	11-May-17	100%	0%	-103				Prepare & Submit Detailed Design and Modification Works to RSS
	RSS Review & Approve Detail Design and Modification Works	12	31-Dec-16	14-Jan-17	12-May-17	25-May-17	100%	0%	-103				RSS Review & Approve Detail Design and Modification Works
Construction of Seawater Intake Pipe													
	Excavate from G/F (+4.5mPD) to +2.0mPD	3	09-Mar-17	11-Mar-17	08-Mar-17	29-Apr-17	100%	60%	-37				Excavate from G/F (+4.5mPD) to +2.0mPD, Excavate from G/F (+4.5mPD) to +2.0mPD
	Install UU Support	12	13-Mar-17	25-Mar-17	20-Mar-17	06-May-17	100%	50%	-30				Install UU Support, Install UU Support
	Install UU Supports	12	23-Jan-17	08-Feb-17	28-Apr-17	13-May-17	100%	0%	-75				Install UU Supports
	Excavate from +2.0mPD to +0.3mPD	3	27-Mar-17	29-Mar-17	08-May-17	10-May-17	100%	0%	-30				Excavate from +2.0mPD to +0.3mPD
	Lay DN600 Seawater Intake Pipes x 2	10	30-Mar-17	11-Apr-17	11-May-17	22-May-17	100%	0%	-30				Lay DN600 Seawater Intake Pipes x 2
	Lay DN100 Chlorination Pipe	10	30-Mar-17	11-Apr-17	11-May-17	22-May-17	100%	0%	-30				Lay DN100 Chlorination Pipe
	Lay DN28 Cleansing Pipe	10	30-Mar-17	11-Apr-17	11-May-17	22-May-17	100%	0%	-30				Lay DN28 Cleansing Pipe
	Drill holes, Inject Curtain Grout & backfill	24	09-Feb-17	08-Mar-17	15-May-17	12-Jun-17	100%	0%	-75				Drill holes, Inject Curtain Grout & backfill
	Construct Thrust Blocks	10	12-Apr-17	26-Apr-17	23-May-17	03-Jun-17	100%	0%	-30				Construct Thrust Blocks
	Pressure Testing and Inspection	6	27-Apr-17	05-May-17	10-Jun-17	16-Jun-17	16.67%	0%	-30				Pressure Testing and Inspection
	Backfill to +2.0mPD	2	06-May-17	08-May-17	12-Jun-17	13-Jun-17	0%	0%	-30				Backfill to +2.0mPD
	Remove Underground Utilities Support & Backfill up to +2.3mPD	6	09-May-17	15-May-17	14-Jun-17	20-Jun-17	0%	0%	-30				Remove Underground Utilities Support & Backfill up to +2.3mPD
	Complete Pipeworks & Traffic Diversion	0		15-May-17		20-Jun-17	0%	0%	-30				Complete Pipeworks & Traffic Diversion
Sewerage													
Sewerage Interface with PIW & F2 Contractor													
Sewerage at Austin Road West (Portion L08)													
	PIW Implement TTMS & Allow Access to Manhole F1.2 to HCC	0	01-Feb-17		28-Apr-17*		100%	0%	-70				PIW Implement TTMS & Allow Access to Manhole F1.2 to HCC
	Excavate Trial Trench for UU within Austin Road West Area	12	01-Feb-17	14-Feb-17	28-Apr-17	13-May-17	100%	0%	-70				Excavate Trial Trench for UU within Austin Road West Area
	Demolished Existing Planter	10	15-Feb-17	25-Feb-17	15-May-17	25-May-17	100%	0%	-70				Demolished Existing Planter
	Excavate & Install Lateral Support	10	27-Feb-17	09-Mar-17	26-May-17	07-Jun-17	100%	0%	-70				Excavate & Install Lateral Support
	Construct M+ Terminal Manhole F1.3A	6	10-Mar-17	16-Mar-17	08-Jun-17	14-Jun-17	100%	0%	-70				Construct M+ Terminal Manhole F1.3A
	Lay down DN375 F1.3B to F1.3A to F1.2	3	17-Mar-17	20-Mar-17	15-Jun-17	17-Jun-17	100%	0%	-70				Lay down DN375 F1.3B to F1.3A to F1.2
	Pressure Test	3	21-Mar-17	23-Mar-17	19-Jun-17	21-Jun-17	100%	0%	-70				Pressure Test
	Back fill & Reinstate pavement / Reinstate Planter	9	24-Mar-17	03-Apr-17	22-Jun-17	03-Jul-17	100%	0%	-70				Back fill & Reinstate pavement / Reinstate Planter
	HCC connect DN375 to F1.2	1	05-Apr-17	05-Apr-17	04-Jul-17	04-Jul-17	100%	0%	-70				HCC connect DN375 to F1.2
Sewerage adjacent to CLP Station (Portion L19)													
	F2 (Gammon's) allow access to HCC at Portion L06	0	01-Feb-17		28-Apr-17*		100%	0%	-70				F2 (Gammon's) allow access to HCC at Portion L06
	Excavate Trench and install shoring for sewer drain along CLP Station	14	01-Feb-17	16-Feb-17	28-Apr-17	16-May-17	100%	0%	-70				Excavate Trench and install shoring for sewer drain along CLP Station
	Construct manholes F1.3C and F1.3B	10	17-Feb-17	28-Feb-17	17-May-17	27-May-17	100%	0%	-70				Construct manholes F1.3C and F1.3B
	Lay down DN375 from F1.3C to F1.3B (approx. 39m)	7	01-Mar-17	08-Mar-17	29-May-17	06-Jun-17	100%	0%	-70				Lay down DN375 from F1.3C to F1.3B (approx. 39m)
	Pressure Test	3	09-Mar-17	11-Mar-17	07-Jun-17	09-Jun-17	100%	0%	-70				Pressure Test
	Backfill to adjacent ground level	8	13-Mar-17	21-Mar-17	10-Jun-17	19-Jun-17	100%	0%	-70				Backfill to adjacent ground level
Sewerage at Portion M01, Gridline A/ 3-14													
MH F2.1B to MH F2.1A													
	Completion of G/F Slab, Wall & Column at Portion A	0		17-Jan-17		28-Apr-17	100%	0%	-79				Completion of G/F Slab, Wall & Column at Portion A
	Manhole & Trench Excavation for Sewerage Pipe between MH F2.1B to F2.1A	2	18-Jan-17	19-Jan-17	28-Apr-17	29-Apr-17	100%	0%	-79				Manhole & Trench Excavation for Sewerage Pipe between MH F2.1B to F2.1A
	Construct Manhole F2.1A	6	20-Jan-17	26-Jan-17	02-May-17	09-May-17	100%	0%	-79				Construct Manhole F2.1A
	Lay Sewerage Pipe DN300 between MH F2.1A to F2.1B (Approx. 25m)	4	20-Jan-17	24-Jan-17	02-May-17	06-May-17	100%	0%	-79				Lay Sewerage Pipe DN300 between MH F2.1A to F2.1B (Approx. 25m)
	Lay & Connect Sewerage Pipe incoming from M+ to MH F2.1A	2	25-Jan-17	26-Jan-17	08-May-17	09-May-17	100%	0%	-79				Lay & Connect Sewerage Pipe incoming from M+ to MH F2.1A
	Pressure Test	3	27-Jan-17	02-Feb-17	10-May-17	12-May-17	100%	0%	-79				Pressure Test
	Backfill to ground level	4	03-Feb-17	07-Feb-17	13-May-17	17-May-17	100%	0%	-79				Backfill to ground level
MH F2.1C to MH F2.1B													
	Manhole & Trench Excavation for Sewerage Pipe between MH F2.1C to F2.1B	2	27-Jan-17	01-Feb-17	10-May-17	11-May-17	100%	0%	-79				Manhole & Trench Excavation for Sewerage Pipe between MH F2.1C to F2.1B
	Construct Manhole F2.1B & F2.1C	16	02-Feb-17	20-Feb-17	12-May-17	31-May-17	100%	0%	-79				Construct Manhole F2.1B & F2.1C
	Lay Sewerage Pipe DN300 between MH F2.1C to F2.1B (Approx.40m)	7	02-Feb-17	09-Feb-17	12-May-17	19-May-17	100%	0%	-79				Lay Sewerage Pipe DN300 between MH F2.1C to F2.1B (Approx.40m)
	Pressure test	3	21-Feb-17	23-Feb-17	01-Jun-17	03-Jun-17	100%	0%	-79				Pressure test
	Backfill to ground level	5	24-Feb-17	01-Mar-17	05-Jun-17	09-Jun-17	100%	0%	-79				Backfill to ground level
MH F2.1D to MH F2.1C													
	Completion of G/F Slab, Wall & Column at Portion E	0		22-Feb-17		28-Apr-17	100%	0%	-51				Completion of G/F Slab, Wall & Column at Portion E
	Manhole & Trench Excavation for Sewerage Pipe between MH F2.1D to F2.1C	3	23-Feb-17	25-Feb-17	01-Jun-17	03-Jun-17	100%	0%	-77				Manhole & Trench Excavation for Sewerage Pipe between MH F2.1D to F2.1C
	Construct Manhole F2.1D	10	27-Feb-17	09-Mar-17	05-Jun-17	15-Jun-17	100%	0%	-77				Construct Manhole F2.1D

Activity ID	Activity Name	MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)	2017			
										Apr 19	May 20	Jun 21	Jul 22
A28110	Lay Sewerage Pipe DN375 between MH F2.1D to F2.1C (Approx. 21m)	4	27-Feb-17	02-Mar-17	05-Jun-17	08-Jun-17	100%	0%	-77				Lay Sewerage Pipe DN375 between MH F2.1D to F2.1C (Approx. 21m)
A28120	Lay & Connect Sewerage Pipe incoming from M+ to MH F2.1C	2	03-Mar-17	04-Mar-17	09-Jun-17	10-Jun-17	100%	0%	-77				Lay & Connect Sewerage Pipe incoming from M+ to MH F2.1C
A28130	Pressure Test	3	10-Mar-17	13-Mar-17	16-Jun-17	19-Jun-17	100%	0%	-77				Pressure Test
A28140	Backfill to ground level	3	14-Mar-17	16-Mar-17	20-Jun-17	22-Jun-17	100%	0%	-77				Backfill to ground level
MH F2.1E to MH F2.1D													
A28150	Manhole & Trench Excavation for Sewerage Pipe between MH F2.1E to F2.1D	3	10-Mar-17	13-Mar-17	16-Jun-17	19-Jun-17	100%	0%	-77				Manhole & Trench Excavation for Sewerage Pipe betw
A28160	Construct Manholes F2.1E	6	14-Mar-17	20-Mar-17	20-Jun-17	26-Jun-17	100%	0%	-77				Construct Manholes F2.1E
A28170	Lay Sewerage Pipe between MH F2.1E to F2.1D (DN375mm) (Approx. 25m)	6	14-Mar-17	20-Mar-17	20-Jun-17	26-Jun-17	100%	0%	-77				Lay Sewerage Pipe between MH F2.1E to F
A28180	Pressure Test	3	21-Mar-17	23-Mar-17	27-Jun-17	29-Jun-17	100%	0%	-77				Pressure Test
A28190	Backfill to ground level	3	24-Mar-17	27-Mar-17	30-Jun-17	04-Jul-17	100%	0%	-77				Backfill to ground level
Sewerage at Portion M05 & M27													
A28250	Complete SPS Structure	0		15-Mar-17		28-Apr-17	100%	0%	-33				Complete SPS Structure
A28240	Complete B1 Column, Wall & Slab at ICP Portion A21	0		21-Jun-17		29-Apr-17	0%	0%	43				Complete B1 Column, Wall & Slab at ICP Portion A
A28230	Complete B1 Column, Wall & Slab at ICP Portion A20	0		17-Jun-17		29-Apr-17	0%	0%	39				Complete B1 Column, Wall & Slab at ICP Portion A20
A28210	Complete B1 Column, Wall & Slab at ICP Portion A18	0		18-May-17		02-May-17	0%	0%	13				Complete B1 Column, Wall & Slab at ICP Portion A18
A28220	Complete B1 Column, Wall & Slab at ICP Portion A19	0		21-Jun-17		02-May-17	0%	0%	41				Complete B1 Column, Wall & Slab at ICP Portion A
MH SM22 to SM21T (DN450)													
A28260	Excavate & Lateral Support for Manhole SM22 & SM21T	3	16-Mar-17	18-Mar-17	03-Mar-17	28-Apr-17	100%	80%	-31				Excavate & Lateral Support for Manhole SM22 & SM21T
A28270	Construct MH SM22 & SM21T	18	20-Mar-17	10-Apr-17	13-Mar-17	29-Apr-17	100%	90%	-14				Construct MH SM22 & SM21T, Construct MH SM22 & SM21T
A28320	Backfill to formation level	2	21-Apr-17	22-Apr-17	28-Apr-17	29-Apr-17	100%	0%	-6				Backfill to formation level
MH SM21T to SM21													
A28330	Excavate & Lateral Support for Manhole SM21	2	22-Jun-17	23-Jun-17	04-May-17	05-May-17	0%	0%	41				Excavate & Lateral Support for Manhole SM21
A28340	Construct MH SM21	12	24-Jun-17	08-Jul-17	06-May-17	19-May-17	0%	0%	41				Construct MH SM21
A28350	Trench Excavation & Lateral Support from SM21T to SM21	4	10-Jul-17	13-Jul-17	20-May-17	24-May-17	0%	0%	41				Trench Excavation
A28360	Lay Sewerage Pipe DN450 between SM21T to SM21 (Approx. 28m)	5	14-Jul-17	19-Jul-17	25-May-17	31-May-17	0%	0%	41				Lay Sewer
A28370	Backfill to formation level	1	20-Jul-17	20-Jul-17	01-Jun-17	01-Jun-17	0%	0%	41				Backfill to
MH SM21 to SM21A													
A28380	Excavate & Lateral Support for Manhole SM21A	2	21-Jul-17	22-Jul-17	02-Jun-17	03-Jun-17	0%	0%	41				Excavate
A28390	Construct MH SM21A	12	24-Jul-17	05-Aug-17	05-Jun-17	17-Jun-17	0%	0%	41				Construct MH SM21A
A28400	Trench Excavation & Lateral Support from SM21 to SM21A	1	07-Aug-17	07-Aug-17	19-Jun-17	19-Jun-17	0%	0%	41				Trench Excavation
A28410	Lay Sewerage Pipe DN450 between SM21 to SM21A (Approx. 6m)	1	08-Aug-17	08-Aug-17	20-Jun-17	20-Jun-17	0%	0%	41				Lay Sewerage Pipe
A28420	Pressure Test	3	09-Aug-17	11-Aug-17	21-Jun-17	23-Jun-17	0%	0%	41				Pressure Test
A28430	Backfill to formation level	2	12-Aug-17	14-Aug-17	24-Jun-17	26-Jun-17	0%	0%	41				Backfill to formation level
MH SM21A to Interface MH SM13													
Submissions													
A28440	Prepare & Submit ELS Design to RSS for Approval	6	17-Dec-16	23-Dec-16	28-Apr-17	06-May-17	100%	0%	-103				Prepare & Submit ELS Design to RSS for Approval
A28450	RSS Review & Approve ELS Design	12	24-Dec-16	10-Jan-17	08-May-17	20-May-17	100%	0%	-103				RSS Review & Approve ELS Design
Construction													
A28460	Drive In Sheetpiles	12	22-Jun-17	06-Jul-17	22-May-17	05-Jun-17	0%	0%	26				Drive In Sheetpiles
A28470	Trench Excavation & Lateral Support from SM21A to SM13	18	07-Jul-17	27-Jul-17	06-Jun-17	26-Jun-17	0%	0%	26				Trench Excavation
A28480	Lay Sewerage Pipe DN450 between SM21A to SM13 (Approx. 52m)	9	28-Jul-17	07-Aug-17	27-Jun-17	07-Jul-17	0%	0%	26				Lay Sewerage Pipe
A28490	Connect Pipe to Interfacing MH SM13 / Box out Pipe on MH13 Wall	1	08-Aug-17	08-Aug-17	08-Jul-17	08-Jul-17	0%	0%	26				Connect Pipe to Interfacing MH SM13 / Box out Pipe on MH13 Wall
A28500	Pressure Test	3	09-Aug-17	11-Aug-17	10-Jul-17	12-Jul-17	0%	0%	26				Pressure Test
A28510	Backfill to formation level	5	12-Aug-17	17-Aug-17	13-Jul-17	18-Jul-17	0%	0%	26				Backfill to formation level
Rising Main													
SPS Pump Station													
ABF51850	Lay 2 Nos. DN200 Rising Main	8	12-Apr-17	24-Apr-17	12-Jun-17	20-Jun-17	100%	0%	-46				Lay 2 Nos. DN200 Rising Main
Storm Drainage													
Storm Drain DN750 along Gridline A/3-11 (MH S2.4 to S2.6)													
A28520	Excavate to formation level	3	08-Feb-17	10-Feb-17	18-May-17	20-May-17	100%	0%	-79				Excavate to formation level
A28530	Construct Manhole S2.4 & S2.6	12	11-Feb-17	24-Feb-17	22-May-17	05-Jun-17	100%	0%	-79				Construct Manhole S2.4 & S2.6
A28540	Lay DN700 pipe from Manholes S2.4 to S2.6 (Approx. 78m)	14	25-Feb-17	13-Mar-17	06-Jun-17	21-Jun-17	100%	0%	-79				Lay DN700 pipe from Manholes S2.4 to S2.6 (Approx. 78m)
A28550	Pressure Test	3	14-Mar-17	16-Mar-17	22-Jun-17	24-Jun-17	100%	0%	-79				Pressure Test
A28560	Backfill to existing ground level	5	17-Mar-17	22-Mar-17	26-Jun-17	30-Jun-17	100%	0%	-79				Backfill to existing ground level
Storm Drain DN1050 along Gridline A/11-14 (MH S2.6 to S2.6A to S2.7 to S2.8)													
A28570	Excavate to formation level & install shoring	6	14-Mar-17	20-Mar-17	22-Jun-17	28-Jun-17	100%	0%	-79				Excavate to formation level & install shoring
A28580	Construct Manhole S2.6a, S2.7 & S2.8	12	21-Mar-17	03-Apr-17	29-Jun-17	13-Jul-17	100%	0%	-79				Construct Manhole S2.6a, S2.7 & S2.8
A28590	Lay DN1050 pipe from Manholes S2.6 to S2.6a to S2.7 to S2.8 (Approx. 45m)	7	05-Apr-17	12-Apr-17	14-Jul-17	21-Jul-17	100%	0%	-79				Lay DN1050 pipe from Manholes S2.6 to S2.6a to S2.7 to S2.8 (Approx. 45m)
A28600	Pressure Test	3	13-Apr-17	19-Apr-17	22-Jul-17	25-Jul-17	100%	0%	-79				Pressure Test
A28610	Backfill to existing ground level	5	20-Apr-17	25-Apr-17	26-Jul-17	31-Jul-17	100%	0%	-79				Backfill to existing ground level
Storm Drain DN1050 along Gridline A/14 (MH S2.8 to S2.9a to SE2.7)													
A28620	Excavate Trial Trench for existing underground utilities	12	13-Apr-17	29-Apr-17	22-Jul-17	04-Aug-17	83.33%	0%	-79				Excavate Trial Trench
Storm Drain DN600 along Gridline B-E/14 (MH S2.10 to S2.9c)													
A28970	Excavate Trial Trench	3	09-May-1	11-May-17	09-May-17*	11-May-17	0%	0%	0				Excavate Trial Trench
A28980	Excavate to Formation Level	3	12-May-1	15-May-17	12-May-17	15-May-17	0%	0%	0				Excavate to Formation Level
A28990	Lay DN600 Pipe from MHS2.10 to S2.9c (Approx 30m)	3	16-May-1	18-May-17	16-May-17	18-May-17	0%	0%	0				Lay DN600 Pipe from MHS2.10 to S2.9c (Approx 30m)
A29000	Pressure Test	3	19-May-1	22-May-17	19-May-17	22-May-17	0%	0%	0				Pressure Test
A29010	Backfill to existing ground level	3	23-May-1	25-May-17	23-May-17	25-May-17	0%	0%	0				Backfill to existing ground level
Storm Drain DN400 suspended along Gridline J/1'-M/1													
Storm Drain at Portion M12													
A29080	External Wall @ gridline J/1'-6' (including Wall Finish) complete	0		11-Mar-17		10-May-17	100%	0%	-45				External Wall @ gridline J/1'-6' (including Wall Finish) complete
A29090	Erect Working Platform	12	13-Mar-17	25-Mar-17	11-May-17	24-May-17	100%	0%	-45				Erect Working Platform
A29100	Install Brackets for Suspension Pipe	10	27-Mar-17	07-Apr-17	25-May-17	06-Jun-17	100%	0%	-45				Install Brackets for Suspension Pipe
A29110	Install suspended vertical Rain Water Outlet DN150 - 4 nos	2	08-Apr-17	10-Apr-17	07-Jun-17	08-Jun-17	100%	0%	-45				Install suspended vertical Rain Water Outlet DN150 - 4 nos
A29130	Lay horizontal suspended DN400 pipe (Approx. 120m)	12	08-Apr-17	25-Apr-17	07-Jun-17	20-Jun-17	100%	0%	-45				Lay horizontal suspended DN400 pipe (Approx. 120m)

Activity ID	Activity Name	MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)	2017			
										Apr 19	May 20	Jun 21	Jul 22
A29120	Install suspended vertical Drainage DN100 - 5 nos	5	11-Apr-17	19-Apr-17	09-Jun-17	14-Jun-17	100%	0%	-45	A29120			Install suspended vertical Drainage DN100 - 5 nos
A29140	Pressure Test	3	26-Apr-17	28-Apr-17	21-Jun-17	23-Jun-17	66.67%	0%	-45	A29140			Pressure Test
A29150	Complete suspended Storm Drain at Portion M12	0		28-Apr-17		23-Jun-17	0%	0%	-45	A29150			Complete suspended Storm Drain at Portion M12
Storm Drain DN250 suspended along Gridline M/4-12													
Storm Drain at Portion M14													
A29250	Coordinate with Lyrics Contractor for temporary access to M14 (App-D1)	0	31-Mar-17		28-Apr-17*		100%	0%	-20				Coordinate with Lyrics Contractor for temporary access to M14 (App-D1)
Storm Drain DN600 at Portion M45													
Storm Drain along Gridline D'-E'/1'-2' (MH WHC6_1c to S3.4)													
A29390	Excavate trench for DN600 and install shoring	105	15-Aug-16	17-Dec-16	15-Aug-16	29-Apr-17	100%	99%	-103				Excavate trench for DN600 and install shoring; Excavate trench for DN600 and install shoring
A29400	Lay DN600 pipe from WHC6_1c to MHS3.4 (Approx. 18m)	98	24-Aug-16	20-Dec-16	24-Aug-16	02-May-17	100%	97%	-104				Lay DN600 pipe from WHC6_1c to MHS3.4 (Approx. 18m); Lay DN600 pipe from WHC6_1c to MHS3.4 (Approx. 18m)
A29420	Backfill and reinstate pavement	95	26-Aug-16	19-Dec-16	26-Aug-16	29-Apr-17	100%	98%	-104				Backfill and reinstate pavement; Backfill and reinstate pavement
A29380	Formation and Construct MH S3.4	8	17-Dec-16	28-Dec-16	28-Apr-17	09-May-17	100%	0%	-103				Formation and Construct MH S3.4
A29410	Pressure Test	3	20-Dec-16	23-Dec-16	02-May-17	06-May-17	100%	0%	-104				Pressure Test
Storm Drain along Gridline E'-G' / 1'-2' (MH S3.4 to S3.3 to S3.2)													
A29430	Complete B1 Slab, Columns & Walls at GL F' to H' / 1'-3'	0		19-Jan-17		28-Apr-17	100%	0%	-77				Complete B1 Slab, Columns & Walls at GL F' to H' / 1'-3'
A29470	Formation & Lay DN600 pipe from S3.4 to S3.3 to S3.2 (Approx 7m)	3	20-Jan-17	23-Jan-17	28-Apr-17	02-May-17	100%	0%	-77				Formation & Lay DN600 pipe from S3.4 to S3.3 to S3.2 (Approx 7m)
A29440	Formation & Construct MH S3.3 & S3.2	10	20-Jan-17	03-Feb-17	28-Apr-17	11-May-17	100%	0%	-77				Formation & Construct MH S3.3 & S3.2
A29450	Connect DN250 pipe x 3Nos to MH S3.3	1	24-Feb-17	03-Feb-17	11-May-17	11-May-17	100%	0%	-77				Connect DN250 pipe x 3Nos to MH S3.3
A29460	Connect DN250 pipe x 2Nos to MH S3.2	1	03-Feb-17	03-Feb-17	11-May-17	11-May-17	100%	0%	-77				Connect DN250 pipe x 2Nos to MH S3.2
A29480	Pressure Test	3	04-Feb-17	07-Feb-17	12-May-17	15-May-17	100%	0%	-77				Pressure Test
A29490	Backfill trench to Ground Level	0	08-Feb-17		16-May-17		100%	0%	-77				Backfill trench to Ground Level
Storm Drain DN450 at Portion M01													
Storm Drain along Gridline G'-J' /1'-2 (MH S3.2 to S3.1 to S3.1b to S3.1a)													
A29500	Formation & Construct MH S3.1, S3.1b & S3.1a	15	08-Feb-17	24-Feb-17	16-May-17	02-Jun-17	100%	0%	-77				Formation & Construct MH S3.1, S3.1b & S3.1a
A29540	Formation & Lay DN450 pipe from MH3.2 to S3.1a (Approx. 39m)	4	08-Feb-17	11-Feb-17	16-May-17	19-May-17	100%	0%	-77				Formation & Lay DN450 pipe from MH3.2 to S3.1a (Approx. 39m)
A29510	Connect DN200 pipe to MH S3.1	1	24-Feb-17	24-Feb-17	02-Jun-17	02-Jun-17	100%	0%	-77				Connect DN200 pipe to MH S3.1
A29520	Connect DN200 pipe to MH S3.1b	1	24-Feb-17	24-Feb-17	02-Jun-17	02-Jun-17	100%	0%	-77				Connect DN200 pipe to MH S3.1b
A29530	Connect DN300 & DN400 pipe to MH S3.1a	1	24-Feb-17	24-Feb-17	02-Jun-17	02-Jun-17	100%	0%	-77				Connect DN300 & DN400 pipe to MH S3.1a
A29550	Pressure Test	3	25-Feb-17	28-Feb-17	03-Jun-17	06-Jun-17	100%	0%	-77				Pressure Test
A29560	Backfill trench to Ground Level	2	01-Mar-17	02-Mar-17	07-Jun-17	08-Jun-17	100%	0%	-77				Backfill trench to Ground Level
Storm Drain DN375 at Portion M45													
Storm Drain along Gridline A-K' / 5' (S1.1 to S1.2 to WHC6_1e)													
A29610	Excavate trench for DN375 and install shoring	50	03-Nov-16	03-Jan-17	03-Nov-16	13-May-17	100%	76%	-103				Excavate trench for DN375 and install shoring; Excavate trench for DN375 and install shoring
A29620	Construct Manhole S1.1 & S1.2	41	07-Nov-16	23-Dec-16	07-Nov-16	08-May-17	100%	85%	-103				Construct Manhole S1.1 & S1.2; Construct Manhole S1.1 & S1.2
A29630	Lay down DN375 pipe between WHC6_1e to S1.1 to S1.2 (Approx.55m)	40	12-Nov-16	30-Dec-16	12-Nov-16	11-May-17	100%	75%	-103				Lay down DN375 pipe between WHC6_1e to S1.1 to S1.2 (Approx.55m); Lay down DN375 pipe between WHC6_1e to S1.1 to S1.2 (Approx.55m)
A29640	Pressure Test	29	16-Nov-16	19-Dec-16	16-Nov-16	29-Apr-17	100%	95%	-103				Pressure Test; Pressure Test
A29650	Backfill and reinstate pavement	24	22-Nov-16	19-Dec-16	22-Nov-16	29-Apr-17	100%	92%	-103				Backfill and reinstate pavement; Backfill and reinstate pavement
A29590	Excavate Trial Trench for existing Underground Utilities	14	17-Dec-16	05-Jan-17	28-Apr-17	16-May-17	100%	0%	-103				Excavate Trial Trench for existing Underground Utilities
A29600	Install support to existing underground Utilities	14	06-Jan-17	21-Jan-17	17-May-17	02-Jun-17	100%	0%	-103				Install support to existing underground Utilities
Storm Drain DN150 at Portion M04													
Storm Drain for MH WHC6_1f													
A29660	PIW allow access to WHC6_1f for M+ connection	0	06-Jan-17		28-Apr-17*		100%	0%	-89				PIW allow access to WHC6_1f for M+ connection
A29670	Fence off work area for DN150 storm drain excavation	1	06-Jan-17	06-Jan-17	28-Apr-17	28-Apr-17	100%	0%	-89				Fence off work area for DN150 storm drain excavation
A29680	Excavate Trial Trench fo exisiting Underground Utilities	14	06-Jan-17	21-Jan-17	28-Apr-17	16-May-17	100%	0%	-89				Excavate Trial Trench fo exisiting Underground Utilities
A29690	Excavate trench for DN150 and install shoring	7	23-Jan-17	02-Feb-17	17-May-17	24-May-17	100%	0%	-89				Excavate trench for DN150 and install shoring
A29700	Lay down DN150 and connect to WHC6_1f (approx. 11m)	4	03-Feb-17	07-Feb-17	25-May-17	29-May-17	100%	0%	-89				Lay down DN150 and connect to WHC6_1f (approx. 11m)
A29710	Backfill and reinstate pavement	3	08-Feb-17	10-Feb-17	31-May-17	02-Jun-17	100%	0%	-89				Backfill and reinstate pavement
Storm Drain DN300 at Portion M44 (MH6_2a.1 to DM65)													
Grd Lvl - Storm / Drainage Connection (Outside SPS)													
A37250	Sewerage - Construct 5x Manholes	60	17-Dec-16	03-Mar-17	13-Feb-17	06-May-17	100%	90%	-49				Sewerage - Construct 5x Manholes; Sewerage - Construct 5x Manholes
A37260	Sewerage - Install 450 / 300 Storm Drainage Pipes & Testing	60	14-Jan-17	28-Mar-17	28-Apr-17	11-Jul-17	100%	0%	-82				Sewerage - Install 450
A37270	Sewerage - Install 2x200 dia Raising Main Pipes & Testing	60	14-Jan-17	28-Mar-17	28-Apr-17	11-Jul-17	100%	0%	-82				Sewerage - Install 2x2
A37280	Connect to Existing Storm Manholes & Backfill	45	21-Feb-17	18-Apr-17	05-Jun-17	27-Jul-17	100%	0%	-82				
Adjacent SPS to Center of At Grade Road													
A29790	Backfill, Extract Sheet Piles and Reinstall Pavement	6	04-Feb-17	10-Feb-17	03-Mar-17	29-Apr-17	100%	70%	-63				Backfill, Extract Sheet Piles and Reinstall Pavement, Backfill, Extract Sheet Piles and Reinstall Pavement
Center of At Grade Road to MH_2a.1													
A38030	Excavate trial trench for existing underground utilities	6	13-Feb-17	18-Feb-17	29-Apr-17	09-May-17	100%	0%	-62				Excavate trial trench for existing underground utilities
A38025	Agreed with PIW dates for Pipe Laying	0		13-Feb-17		29-Apr-17*	100%	0%	-62				Agreed with PIW dates for Pipe Laying
A38040	Drive In Sheet Piles	3	20-Feb-17	22-Feb-17	09-May-17	12-May-17	100%	0%	-62				Drive In Sheet Piles
A38050	Excavate to invert level and install struts	6	23-Feb-17	01-Mar-17	12-May-17	19-May-17	100%	0%	-62				Excavate to invert level and install struts
A38060	Laydown DN300 between MH6_2a.1 to Center of at Grade Road (Approx. 9m)	3	02-Mar-17	04-Mar-17	19-May-17	23-May-17	100%	0%	-62				Laydown DN300 between MH6_2a.1 to Center of at Grade Road (Approx. 9m)
A38070	Pressure Test	3	06-Mar-17	08-Mar-17	23-May-17	26-May-17	100%	0%	-62				Pressure Test
A38080	Backfill, Extract Sheet Piles and Reinstall Pavement	6	09-Mar-17	15-Mar-17	26-May-17	03-Jun-17	100%	0%	-62				Backfill, Extract Sheet Piles and Reinstall Pavement
Grd Lvl - External Storm Drainage Connection													
A37400	Storm drain Excavation Adjacent Main Road GL 5a-10a / Aa	16	17-Jun-17	06-Jul-17	13-May-17	01-Jun-17	0%	0%	29	A37400			Storm drain Excavation Adjacent Main Road GL 5a-10a / Aa
A37410	Construct Storm Water Manholes (SMH-01 & 02)	12	07-Jul-17	20-Jul-17	02-Jun-17	15-Jun-17	0%	0%	29		A37410		Construct Storm Water Manholes (SMH-01 & 02)
A37420	Install Storm Drain Pipes & Testing	30	21-Jul-17	24-Aug-17	16-Jun-17	21-Jul-17	0%	0%	29			A37420	Install Storm Drain Pipes & Testing
A37430	Connect to Existing Storm Manholes & Backfill	16	25-Aug-17	12-Sep-17	22-Jul-17	09-Aug-17	0%	0%	29				A37430
WSD													
Water Main Works at Portion M01 (Refer to M+ MEP Programme)													
A29800	PIW Contractor Allow Access to Portion M45 to HCC (IS Appendix D1, item 36, 31 Jul)	0	17-Dec-16		28-Apr-17*		100%	0%	-103				PIW Contractor Allow Access to Portion M45 to HCC (IS Appendix D1, item 36, 31 July16)
A29810	Complete Master Meter Room Structure B1 Slab, Wall & Column (Refer to MICP)	0		21-Mar-17		28-Apr-17*	100%	0%	-28				Complete Master Meter Room Structure B1 Slab, Wall & Column (Refer to MICP)
A29820	Remove existing hoarding fixed to Sheet pile	6	22-Mar-17	28-Mar-17	28-Apr-17	06-May-17	100%	0%	-28				Remove existing hoarding fixed to Sheet pile
A29830	Install a new hoarding with 500mm clearance from roadside	6	29-Mar-17	05-Apr-17	08-May-17	13-May-17	100%	0%	-28				Install a new hoarding with 500mm clearance from roadside
A29840	Excavate Trench in footway to expose PIW watermain & Cut Down Sheet Piles	2	06-Apr-17	07-Apr-17	15-May-17	16-May-17	100%	0%	-28	A29840			Excavate Trench in footway to expose PIW watermain & Cut Down Sheet Piles

Activity ID	Activity Name	MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)	2017			
										Apr 19	May 20	Jun 21	Jul 22
A29850	Lay 2Nos of DN150 DI Fresh Water Pipe & 1 No of DN100 DI Salt Water Pipe	5	08-Apr-17	13-Apr-17	17-May-17	22-May-17	100%	0%	-28	A29850		Lay 2Nos of DN150 DI Fresh Water Pipe & 1 No of DN100 DI Salt Water Pipe	
A29860	Pressure test (By PIW Contractor)	6	18-Apr-17	24-Apr-17	23-May-17	29-May-17	100%	0%	-28	A29860		Pressure test (By PIW Contractor)	
A29870	Remove the Blank Flanges & Make Final Connection	2	25-Apr-17	26-Apr-17	31-May-17	01-Jun-17	100%	0%	-28	A29870		Remove the Blank Flanges & Make Final Connection	
A29880	Backfill & Reinstate to Ground Level	3	27-Apr-17	29-Apr-17	02-Jun-17	05-Jun-17*	33.33%	0%	-28	A29880		Backfill & Reinstate to Ground Level	
A29890	Handover to PIW for footway pavement construction (IS Appdx D1, #36-15 Aug 17)	0		29-Apr-17		05-Jun-17*	0%	0%	-28	A29890		Handover to PIW for footway pavement construction (IS Appdx D1, #36-15 Aug 17)	
SPS External - Grd Lvl - Watermain (Outside SPS) to PIW													
A30040	Complete SPS Structure & Give Access to Park Contractor	0		15-Mar-17		28-Apr-17	100%	0%	-33			Complete SPS Structure & Give Access to Park Contractor	
A30050	Excavation Across Main Road From SPS Site to PIW Main pipes	8	16-Mar-17	24-Mar-17	28-Apr-17	09-May-17	100%	0%	-33			Excavation Across Main Road From SPS Site to PIW Main pipes	
A30060	Construct Valve Pit	14	25-Mar-17	11-Apr-17	10-May-17	25-May-17	100%	0%	-33			Construct Valve Pit	
A30070	Install Pipeworks (FW, CW & FS Water Main)	16	06-Apr-17	27-Apr-17	20-May-17	08-Jun-17	100%	0%	-33	A30070		Install Pipeworks (FW, CW & FS Water Main)	
A30080	Pressure Test	3	28-Apr-17	02-May-17	09-Jun-17	12-Jun-17	0%	0%	-33	A30080		Pressure Test	
A30090	Swabbing Test	1	04-May-1	04-May-17	13-Jun-17	13-Jun-17	0%	0%	-33	A30090		Swabbing Test	
A30110	Lab Test	12	05-May-1	18-May-17	14-Jun-17	27-Jun-17	0%	0%	-33	A30110		Lab Test	
A30120	Watermain Final Connection	2	19-May-1	20-May-17	28-Jun-17	29-Jun-17	0%	0%	-33	A30120		Watermain Final Connection	
ICP External - Grd Lvl - External Watermain Connection to PIW													
A30140	Complete ICP Structure	0	26-Jun-17		27-May-17		0%	0%	24			Complete ICP Structure	
A30150	Pipeworks Excavation at Main Road From ICP Site to PIW Main	12	15-Aug-17	28-Aug-17	27-Jun-17	11-Jul-17	0%	0%	41				
A30160	Install Pipeworks (FW, CW & FS Water Main) (Approx.18.5m)	18	29-Aug-17	18-Sep-17	12-Jul-17	01-Aug-17	0%	0%	41				A30160
Power													
Power Cable 11kV at Footpath adjacent to Entrance Portal (Interface with PIW)													
A30260	Excavate trench in footway for the 11kV direct buried cables	15	01-Feb-17	17-Feb-17	28-Apr-17*	17-May-17	100%	0%	-70			Excavate trench in footway for the 11kV direct buried cables	
A30270	Lay Lead-in Cable (by CLP) & Inspection	30	18-Feb-17	19-Mar-17	18-May-17	16-Jun-17	100%	0%	-89			Lay Lead-in Cable (by CLP) & Inspection	
A30280	Backfilling footway to adjacent ground level	3	20-Mar-17	22-Mar-17	17-Jun-17	20-Jun-17	100%	0%	-70			Backfilling footway to adjacent ground level	
Power Cable 11Kv at Gridline A / 1-3													
A30290	Complete Riser Room Structure at Adjacent to Transformer Room A	0	13-Feb-17		17-May-17		100%	0%	-75			Complete Riser Room Structure at Adjacent to Transformer Room A	
A30300	Construct 2600mm x 1500mm cable trench & Install Cable Ducts	5	13-Feb-17	17-Feb-17	17-May-17	23-May-17	100%	0%	-75			Construct 2600mm x 1500mm cable trench & Install Cable Ducts	
A30310	Lay Lead-in Cable (by CLP) & connect to district-wide system	30	18-Feb-17	19-Mar-17	23-May-17	22-Jun-17	100%	0%	-95			Lay Lead-in Cable (by CLP) & connect to district-wide system	
A30320	Backfilling	3	20-Mar-17	22-Mar-17	22-Jun-17	26-Jun-17	100%	0%	-75			Backfilling	
Power Cable 11Kv at Gridline A / 3-14													
Construction at Drawpit E1 to Drawpit E2													
A30330	Construct Drawpits E1 & E2	8	23-Mar-17	31-Mar-17	03-Jul-17	11-Jul-17	100%	0%	-79			Construct Drawpits E1 & E2	
A30340	Construct Cable Tunnel from Drawpits E1 to E2 & Install Cable Ducts (Approx. 57m)	19	01-Apr-17	27-Apr-17	12-Jul-17	02-Aug-17	100%	0%	-79			Construct Cable Tunnel from Drawpits E1 to E2 & Install Cable Ducts (Approx. 57m)	
Power Cable 11Kv at Gridline A-C / 14													
A30400	Construct Cable Trench & Install Cable Ducts (Approx 43m)	8	09-May-1	17-May-17	09-May-17*	17-May-17	0%	0%	0	A30400		Construct Cable Trench & Install Cable Ducts (Approx 43m)	
A30410	Tests & inspection	1	18-May-1	18-May-17	18-May-17	18-May-17	0%	0%	0	A30410		Tests & inspection	
SPS External Power Cable Trench For CLP Lead In													
A30560	Excavate trench	3	24-Apr-17	26-Apr-17	02-May-17	05-May-17	100%	0%	-6	A30560		Excavate trench	
A30570	Install 6 Nos of DN200 Cable Duct	3	27-Apr-17	29-Apr-17	06-May-17	09-May-17	33.33%	0%	-6	A30570		Install 6 Nos of DN200 Cable Duct	
A30580	Lay power Lead-in for SPS & Inspection (by CLP)	15	30-Apr-17	14-May-17	10-May-17	24-May-17	0%	0%	-10	A30580		Lay power Lead-in for SPS & Inspection (by CLP)	
A30590	Backfill & Reinstate Pavement	3	15-May-1	17-May-17	25-May-17	27-May-17	0%	0%	-9	A30590		Backfill & Reinstate Pavement	
ICP External Power Cable Trench For CLP Lead In													
A30530	Construct 2 Nos of Drawpit at the ICP Entrance	8	15-Aug-17	23-Aug-17	27-Jun-17	06-Jul-17	0%	0%	41			Construct 2 Nos of Drawpit at the ICP Entrance	
A30540	Install 10x200 Dia. GI Duct In 2 Layers & 1x100Dia Duct with Earthing Conductor (91r)	10	24-Aug-17	04-Sep-17	07-Jul-17	18-Jul-17	0%	0%	41			Install 10x200 Dia. GI Duct In 2 Layers & 1x100Dia Duct with Earthing Conductor (91r)	
A30545	Lay power Lead-in for ICP & Inspection (by CLP)	45	05-Sep-17	19-Oct-17	19-Jul-17	01-Sep-17	0%	0%	48			Lay power Lead-in for ICP & Inspection (by CLP)	
Gas													
Gas Main at Portion M01													
Gas Main RDE connection along Gridline E' - I' / 1'													
A30700	Trial Trench for Underground Utilities	10	08-Feb-17	18-Feb-17	16-May-17	26-May-17	100%	0%	-77			Trial Trench for Underground Utilities	
A30710	Install support for existing Underground Utilities	6	20-Feb-17	25-Feb-17	27-May-17	03-Jun-17	100%	0%	-77			Install support for existing Underground Utilities	
A30720	Excavate Trench for Main Gas 100mm and install shoring	8	27-Feb-17	07-Mar-17	05-Jun-17	13-Jun-17	100%	0%	-77			Excavate Trench for Main Gas 100mm and install shoring	
A30730	Lay down Main Gas 100mm (by Towngas Specialist Contractor)	14	08-Mar-17	23-Mar-17	14-Jun-17	29-Jun-17	100%	0%	-77			Lay down Main Gas 100mm (by Towngas Specialist Contractor)	
A30740	Backfill Trench to Ground Level	4	24-Mar-17	28-Mar-17	30-Jun-17	05-Jul-17	100%	0%	-77			Backfill Trench to Ground Level	
A30750	Testing and Inspection	5	29-Mar-17	03-Apr-17	06-Jul-17	11-Jul-17	100%	0%	-77			Testing and Inspection	
Telecom/ICT/FTNS													
Telecom @ Gridline A-C/14													
A30850	Completion for Construction of Power Cable Trench/Tunnel	0		17-May-17		17-May-17	0%	0%	0			Completion for Construction of Power Cable Trench/Tunnel	
A30860	Lay 28Nos of DN100 Ducting @ A-C/14 (Approx. 30m)	2	18-May-1	19-May-17	18-May-17	19-May-17	0%	0%	0			Lay 28Nos of DN100 Ducting @ A-C/14 (Approx. 30m)	
A30870	Construct 1# 28 DN100 FTNS drawpit @ gridline A-C/14	4	20-May-1	24-May-17	20-May-17	24-May-17	0%	0%	0			Construct 1# 28 DN100 FTNS drawpit @ gridline A-C/14	
A30880	Notify Telecom and request installation of cables	0		24-May-17		24-May-17	0%	0%	0			Notify Telecom and request installation of cables	
SPS FTNS Lead In													
A31560	Lay FTNS Ducting (Approx 19m)	3	27-Apr-17	29-Apr-17	06-May-17	09-May-17	33.33%	0%	-6	A31560		Lay FTNS Ducting (Approx 19m)	
A31620	Construct 2# 1DN100 FTNS Drawpit	10	02-May-1	13-May-17	10-May-17	20-May-17	0%	0%	-6	A31620		Construct 2# 1DN100 FTNS Drawpit	
A32070	Notify Telecom & Request Installation of Cables	0		13-May-17		20-May-17	0%	0%	-6	A32070		Notify Telecom & Request Installation of Cables	
A32075	Installation of FTNS Cables (by Telecom)	8	15-May-1	23-May-17	22-May-17	31-May-17	0%	0%	-6	A32075		Installation of FTNS Cables (by Telecom)	
Backfilling and EVA													
A31040	Completion of ICP Structure	0		24-Jun-17		12-Jun-17	0%	0%	11			Completion of ICP Structure	
Backfilling													
A31050	Backfilling to +6.50mPD	12	26-Jun-17	10-Jul-17	13-Jun-17	26-Jun-17	0%	0%	11			Backfilling to +6.50mPD	
A31060	Backfilling to +8.50mPD	18	11-Jul-17	31-Jul-17	27-Jun-17	18-Jul-17	0%	0%	11				
A31070	Backfilling to +10.50mPD	18	01-Aug-17	21-Aug-17	19-Jul-17	08-Aug-17	0%	0%	11				A31070
Fuel Tank													
A31200	Prepare & Submit Method Statement for Fuel Tank Construction to RSS for Approval	18	14-Mar-17	03-Apr-17	12-Jun-17	03-Jul-17	100%	0%	-70			Prepare & Submit Method Statement for Fuel Tank Construction to RSS for Approval	
A31210	RSS Review & Approve Method Statement for Fuel Tank Construction	12	05-Apr-17	21-Apr-17	04-Jul-17	17-Jul-17	100%	0%	-70	A31210		RSS Review & Approve Method Statement for Fuel Tank Construction	
A31190	Complete GF Slab, Columns & Walls at Portion GFT6	0		21-Apr-17		17-Jul-17	100%	0%	-70			Complete GF Slab, Columns & Walls at Portion GFT6	
A31220	Remove Hoarding fixed to sheetpile at Portion M04	5	22-Apr-17	27-Apr-17	18-Jul-17	22-Jul-17	100%	0%	-70	A31220		Remove Hoarding fixed to sheetpile at Portion M04	

Activity ID	Activity Name	MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)	2017								
										Apr		May		Jun		Jul		
										19	20	21	22					
A31230	Install Hoarding on road-side edge of footway (500mm clearance from carriageway)	12	28-Apr-17	13-May-17	24-Jul-17	05-Aug-17	0%	0%	-70	A31230								
ABWF & Building Services																		
RC Structure Completion & ABWF Access Dates																		
B2F-B1F Access																		
Sector C3 Access																		
A11380	Zone B1S1 - Complete B2F @ GL 2-3/A	0		21-Jan-17		18-Apr-17 A	100%	100%	-86	Zone B1S1 - Complete B2F @ GL 2-3/A								
A11390	Zone B1S2 - Complete B2F @ GL 1-2/A	0		09-Mar-17		04-Jun-17	100%	0%	-87	Zone B1S2 - Complete B2F @ GL 1:2/A								
Sector F1 Access																		
A11410	Zone B1R4 - Complete B2F @ GL 6'-7/A-C	0		06-Mar-17		01-Jun-17	100%	0%	-87	Zone B1R4 - Complete B2F @ GL 6'-7/A-C								
A11370	Zone B1S2 - Complete B2F @ GL 5'-1/A	0		09-Mar-17		04-Jun-17	100%	0%	-87	Zone B1S2 - Complete B2F @ GL 5'-1/A								
A11420	Zone B1T6 - Complete B2F @ GL 4'-6/A-C	0		25-Mar-17		09-Jun-17	100%	0%	-76	Zone B1T6 - Complete B2F @ GL 4'-6/A-C								
Sector F2 Access																		
A11450	Zone B1R3 - Complete B2F @ GL 6'-7/A-C	0		20-Feb-17		17-May-17	100%	0%	-86	Zone B1R3 - Complete B2F @ GL 6'-7/A-C								
A11460	Zone B1T4 - Complete B2F @ GL 4'-6/B-D'	0		10-Feb-17		18-May-17	100%	0%	-97	Zone B1T4 - Complete B2F @ GL 4'-6/B-D'								
A11440	Zone B1T5 - Complete B2F @ GL 4'-6/A-C'	0		17-Mar-17		10-Jun-17	100%	0%	-84	Zone B1T5 - Complete B2F @ GL 4'-6/A-C'								
Sector F3 Access (Entrance Portal)																		
A11510	Zone B1S1 - Complete B2F @ GL 2-3/A	0		21-Jan-17		18-Apr-17 A	100%	100%	-86	Zone B1S1 - Complete B2F @ GL 2-3/A								
A11500	Zone B1S2 - Complete B2F @ GL 5'-1/A	0		09-Mar-17		04-Jun-17	100%	0%	-87	Zone B1S2 - Complete B2F @ GL 5'-1/A								
Sector F4 Access																		
A11490	Zone B1T4 - Complete B2F @ GL 2'-5/B-D'	0		10-Feb-17		18-May-17	100%	0%	-97	Zone B1T4 - Complete B2F @ GL 2'-5/B-D'								
A11470	Zone B1T5 - Complete B2F @ GL 3'-4/A-C'	0		17-Mar-17		10-Jun-17	100%	0%	-84	Zone B1T5 - Complete B2F @ GL 3'-4/A-C'								
Sector G1 Access																		
A11540	Zone B1R2 - Complete B2F @ GL 6'-1/G'-H'	0		08-Feb-17		28-Apr-17	100%	0%	-78	Zone B1R2 - Complete B2F @ GL 6'-1/G'-H'								
A11570	Zone B1T2 - Complete B2F @ GL 4'-5/D-F'	0		19-Jan-17		28-Apr-17	100%	0%	-98	Zone B1T2 - Complete B2F @ GL 4'-5/D-F'								
A11550	Zone B1U4 - Complete B2F @ GL 4'-6/F'-H'	0		13-Feb-17		08-May-17	100%	0%	-84	Zone B1U4 - Complete B2F @ GL 4'-6/F'-H'								
A11520	Zone B1T3 - Complete B2F @ GL 5'-6/D'-G'	0		25-Mar-17		09-Jun-17	100%	0%	-76	Zone B1T3 - Complete B2F @ GL 5'-6/D'-G'								
Sector G2 Access																		
A11670	Zone B1R1 - Complete B2F @ GL 6'-1/I'-J'	0		07-Feb-17		28-Apr-17	100%	0%	-79	Zone B1R1 - Complete B2F @ GL 6'-1/I'-J'								
A11690	Zone B1R2 - Complete B2F @ GL 6'-1/G'-I'	0		08-Feb-17		28-Apr-17	100%	0%	-78	Zone B1R2 - Complete B2F @ GL 6'-1/G'-I'								
A11700	Zone B1U4 - Complete B2F @ GL 4'-6/H'-I'	0		13-Feb-17		08-May-17	100%	0%	-84	Zone B1U4 - Complete B2F @ GL 4'-6/H'-I'								
A11680	Zone B1U2 - Complete B2F @ GL 4'-6/I'-J'	0		13-Feb-17		08-May-17	100%	0%	-84	Zone B1U2 - Complete B2F @ GL 4'-6/I'-J'								
Sector G3 Access																		
A11580	Zone B1T1 - Complete B2F @ GL 1'-3/D'-F'	0		09-Feb-17		28-Apr-17	100%	0%	-77	Zone B1T1 - Complete B2F @ GL 1'-3/D'-F'								
A11590	Zone B1T2 - Complete B2F @ GL 3'-5/D'-F'	0		19-Jan-17		28-Apr-17	100%	0%	-98	Zone B1T2 - Complete B2F @ GL 3'-5/D'-F'								
A11600	Zone B1U3 - Complete B2F @ GL 1'-3/F'-H'	0		06-Feb-17		08-May-17	100%	0%	-91	Zone B1U3 - Complete B2F @ GL 1'-3/F'-H'								
A11610	Zone B1U4 - Complete B2F @ GL 3'-5/F'-H'	0		13-Feb-17		08-May-17	100%	0%	-84	Zone B1U4 - Complete B2F @ GL 3'-5/F'-H'								
Sector G4 Access																		
A11630	Zone B1U1 - Complete B2F @ GL 1'-4/H'-J'	0		02-Feb-17		08-May-17	100%	0%	-95	Zone B1U1 - Complete B2F @ GL 1'-4/H'-J'								
A11640	Zone B1U2 - Complete B2F @ GL 4/I'-J'	0		13-Feb-17		08-May-17	100%	0%	-84	Zone B1U2 - Complete B2F @ GL 4/I'-J'								
A11650	Zone B1U3 - Complete B2F @ GL 1'-3/H'-J'	0		06-Feb-17		08-May-17	100%	0%	-91	Zone B1U3 - Complete B2F @ GL 1'-3/H'-J'								
A11660	Zone B1U4 - Complete B2F @ GL 3'-5/H'-J'	0		13-Feb-17		08-May-17	100%	0%	-84	Zone B1U4 - Complete B2F @ GL 3'-5/H'-J'								
B1F-GF Access																		
Sector C1 Access																		
A11940	Zone E - Complete B1F @ GL 8-9/A-C	0		10-Feb-17		10-May-17	100%	0%	-89	Zone E - Complete B1F @ GL 8-9/A-C								
Sector C2 Access																		
A12410	Zone A5 - Complete B1F @ GL 4-6/E-H	0		22-Jun-17		25-May-17	0%	0%	28	Zone A5 - Complete B1F @ GL 4-6/E-H								
Sector C3 Access																		
A11990	Zone A1 - Complete B1F @ GL 2-4/A-C	0		24-Feb-17		17-Apr-17 A	100%	100%	-51	Zone A1 - Complete B1F @ GL 2-4/A-C								
A12000	Zone GFS1 - Complete B1F @ GL 1-3/A	0		22-Aug-17		01-Jun-17	0%	0%	83	Zone GFS1 - Complete B1F @ GL 1-3/A								
Sector C4 Access																		
A12460	Zone A1 - Complete B1F @ GL 2-4/C-E	0		24-Feb-17		02-May-17	100%	0%	-67	Zone A1 - Complete B1F @ GL 2-4/C-E								
A12010	Zone A4 - Complete B1F @ GL 2-4/E-H	0		26-Apr-17		20-May-17	100%	0%	-24	Zone A4 - Complete B1F @ GL 2-4/E-H								
A12490	Zone A5 - Complete B1F @ GL 4-5/E-H	0		22-Jun-17		25-May-17	0%	0%	28	Zone A5 - Complete B1F @ GL 4-5/E-H								
Sector A3 Access																		
A12020	Zone E - Complete B1F @ GL 8-11/A-C	0		10-Feb-17		10-May-17	100%	0%	-89	Zone E - Complete B1F @ GL 8-11/A-C								
Sector D1 Access																		
A12090	Zone A5 - Complete B1F @ GL 5-6/F-H	0		22-Jun-17		25-May-17	0%	0%	28	Zone A5 - Complete B1F @ GL 5-6/F-H								
Sector D3 Access																		
A12110	Zone A4 - Complete B1F @ GL 2-4/F-H	0		26-Apr-17		20-May-17	100%	0%	-24	Zone A4 - Complete B1F @ GL 2-4/F-H								
A12630	Zone A5 - Complete B1F @ GL 4-5/F-H	0		22-Jun-17		25-May-17	0%	0%	28	Zone A5 - Complete B1F @ GL 4-5/F-H								
Sector F1 Access																		
A12160	Zone GFS2 - Complete B1F @ GL 5'-1/A	0		02-Sep-17		10-Jul-17	0%	0%	54	Zone GFS2 - Complete B1F @ GL 5'-1/A								
Sector F2 Access																		
A12190	Zone GFT4 - Complete B1F @ GL 4'-6/B'-D'	0		04-Mar-17		13-May-17	100%	0%	-70	Zone GFT4 - Complete B1F @ GL 4'-6/B'-D'								
A12170	Zone GFT5 - Complete B1F @ GL 4'-6/A'-B'	0		25-Mar-17		20-Jun-17	100%	0%	-87	Zone GFT5 - Complete B1F @ GL 4'-6/A'-B'								
Sector F3 Access (Entrance Portal)																		
A12210	Zone GFS1 - Complete B1F @ GL 1-3/A	0		22-Aug-17		01-Jun-17	0%	0%	83	Zone GFS1 - Complete B1F @ GL 1-3/A								
A12200	Zone GFS2 - Complete B1F @ GL 5'-1/A	0		02-Sep-17		10-Jul-17	0%	0%	54	Zone GFS2 - Complete B1F @ GL 5'-1/A								
Sector F4 Access																		
A12230	Zone GFT4 - Complete B1F @ GL 2'-6/B'-D'	0		29-Mar-17		06-Jun-17	100%	0%	-68	Zone GFT4 - Complete B1F @ GL 2'-6/B'-D'								
A12220	Zone GFT5 - Complete B1F @ GL 3'-5/A'-B'	0		25-Mar-17		20-Jun-17	100%	0%	-87	Zone GFT5 - Complete B1F @ GL 3'-5/A'-B'								
Sector G1 Access																		
A12250	Zone GFT2 - Complete B1F @ GL 4'-5/D'-F'	0		18-Mar-17		19-May-17	100%	0%	-62	Zone GFT2 - Complete B1F @ GL 4'-5/D'-F'								
A12240	Zone GFT3 - Complete B1F @ GL 5'-6/D'-G'	0		25-Feb-17		22-May-17	100%	0%	-86	Zone GFT3 - Complete B1F @ GL 5'-6/D'-G'								
A12270	Zone GFU4 - Complete B1F @ GL 4'-6/F'-H'	0		01-Apr-17		24-May-17	100%	0%	-53	Zone GFU4 - Complete B1F @ GL 4'-6/F'-H'								

Activity ID	Activity Name	MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)	2017				
										Apr 19	May 20	Jun 21	Jul 22	
A13940	Zone A2 - Complete 1MF @ GL 4-5/A-C	0		13-Mar-17		19-Jun-17	100%	0%	-97					◆ Zone A2 - Complete 1MF @ GL 4-5/A-C
A13930	Zone A1 - Complete 1MF @ GL 2-4/A-C	0		22-Mar-17		26-Jun-17	100%	0%	-96					◆ Zone A1 - Complete 1MF @ GL 2-4/A-C
Sector C4 Access														
A13960	Zone A2 - Complete 1MF @ GL 4-5/C-E	0		13-Mar-17		19-Jun-17	100%	0%	-97					◆ Zone A2 - Complete 1MF @ GL 4-5/C-E
A13950	Zone A1 - Complete 1MF @ GL 2-4/C-E	0		22-Mar-17		26-Jun-17	100%	0%	-96					◆ Zone A1 - Complete 1MF @ GL 2-4/C-E
A13980	Zone A5 - Complete 1MF @ GL 4-5/E-H	0		29-Jul-17		03-Jul-17	0%	0%	26					A13980 ◆
A13970	Zone A4 - Complete 1MF @ GL 2-4/E-H	0		03-Jul-17		11-Jul-17	0%	0%	-8					A13970 ◆ ◆ Zone A4 - Complete 1MF @ GL 2-4/E-H
Sector A3 Access														
A14020	Zone E - Complete 1MF @ GL 8-11/A-C	0		31-Mar-17		03-Jul-17	100%	0%	-94	20 ◆				◆ Zone E - Complete 1MF @ GL 8-11/A-C
Sector B2 Access														
A14110	Zone H - Complete 1MF @ GL 11-14/K-M	0		17-Mar-17		14-Jul-17	100%	0%	-118					◆ Zone H - Complete 1MF @ GL 11-14/K-M
Sector D1 Access														
A14180	Zone A5 - Complete 1MF @ GL 5-6/F-H	0		29-Jul-17		03-Jul-17	0%	0%	26					A14180 ◆
Sector D3 Access														
A14240	Zone A5 - Complete 1MF @ GL 4-5/F-H	0		29-Jul-17		03-Jul-17	0%	0%	26					A14240 ◆
A14230	Zone A4 - Complete 1MF @ GL 2-4/F-H	0		03-Jul-17		11-Jul-17	0%	0%	-8					A14230 ◆ ◆ Zone A4 - Complete 1MF @ GL 2-4/F-H
2F-3F Access (incl. Podium Roof)														
Sector C1 Access														
A14310	Zone M - Complete 2F @ GL 7-8/A-C	0		24-Apr-17		19-Jun-17	100%	0%	-56					◆ Zone M - Complete 2F @ GL 7-8/A-C
A14330	Zone A3 - Complete 2F @ GL 5-7/A-C	0		23-Mar-17		21-Jun-17	100%	0%	-90					◆ Zone A3 - Complete 2F @ GL 5-7/A-C
A14320	Zone A2 - Complete 2F @ GL 4-6/A-C	0		07-Apr-17		14-Jul-17	100%	0%	-97	A14320 ◆				◆ Zone A2 - Complete 2F @ GL 4-6/A-C
Sector C2 Access														
A14350	Zone M - Complete 2F @ GL 7-8/C-D	0		24-Apr-17		19-Jun-17	100%	0%	-56					◆ Zone M - Complete 2F @ GL 7-8/C-D
A14380	Zone A3 - Complete 2F @ GL 5-7/C-E	0		23-Mar-17		21-Jun-17	100%	0%	-90					◆ Zone A3 - Complete 2F @ GL 5-7/C-E
A14360	Zone A2 - Complete 2F @ GL 4-5/C-E	0		07-Apr-17		14-Jul-17	100%	0%	-97	A14360 ◆				◆ Zone A2 - Complete 2F @ GL 4-5/C-E
A14390	Zone A5 - Complete 2F @ GL 4-6/E-H	0		19-Aug-17		24-Jul-17	0%	0%	26					A14390 ◆
Sector C3 Access														
A14440	Zone A2 - Complete 2F @ GL 4-5/A-C	0		07-Apr-17		14-Jul-17	100%	0%	-97	A14440 ◆				◆ Zone A2 - Complete 2F @ GL 4-5/A-C
A14430	Zone A1 - Complete 2F @ GL 2-4/A-C	0		20-Apr-17		21-Jun-17	100%	0%	-92					◆ Zone A1 - Complete 2F @ GL 2-4/A-C
Sector C4 Access														
A14470	Zone A2 - Complete 2F @ GL 4-5/C-E	0		07-Apr-17		14-Jul-17	100%	0%	-97	A14470 ◆				◆ Zone A2 - Complete 2F @ GL 4-5/C-E
A14460	Zone A1 - Complete 2F @ GL 2-4/C-E	0		20-Apr-17		21-Jun-17	100%	0%	-92					◆ Zone A1 - Complete 2F @ GL 2-4/C-E
A14490	Zone A5 - Complete 2F @ GL 4-5/E-H	0		19-Aug-17		24-Jul-17	0%	0%	26					A14490 ◆
Sector D1 Access														
A14700	Zone A5 - Complete 2F @ GL 5-6/F-H	0		19-Aug-17		24-Jul-17	0%	0%	26					A14700 ◆
Sector D3 Access														
A14750	Zone A5 - Complete 2F @ GL 4-5/F-H	0		19-Aug-17		24-Jul-17	0%	0%	26					A14750 ◆
3F-4F Access														
Sector C1 Access														
A22560	Zone M - Complete 3F @ GL 7-8/A-C	0		25-May-17		19-Jul-17	0%	0%	-55					◆ Zone M - Complete 3F @ GL 7-8/A-C
Sector C2 Access														
A22570	Zone M - Complete 3F @ GL 7-8/C-D	0		25-May-17		19-Jul-17	0%	0%	-55					◆ Zone M - Complete 3F @ GL 7-8/C-D
Interfacing - Take Over Zone Areas Access														
M+ Basement														
B2/F														
First Access														
A20410	Sector G	0		25-Feb-17		20-May-17	100%	0%	-78				◆ Sector G	
A20400	Sector F	0		09-Mar-17		04-Jun-17	100%	0%	-80				◆ Sector F	
B1/F														
First Access														
A20470	Sector G	0		25-Mar-17		17-Jun-17	100%	0%	-77				◆ Sector G	
LG/F														
First Access														
A20520	Sector G	0		14-Mar-17		06-Jun-17	100%	0%	-77				◆ Sector G	
A20530	Sector F	0		25-Mar-17		20-Jun-17	100%	0%	-80				◆ Sector F	
M+ Podium														
G/F														
A20550	Sector B	0		13-Feb-17		10-Jun-17	100%	0%	-109				◆ Sector B	
A20560	Sector C	0		07-Jun-17		15-Jun-17	0%	0%	-8				◆ Sector C	
1/F & 1M/F														
A20590	Sector C	0		31-Mar-17		03-Jul-17	100%	0%	-86	90 ◆				◆ Sector C
3/F														
A20700	Sector A, B, C & D - External Area	0		16-Dec-16		28-Apr-17	100%	0%	-122				◆ Sector A, B, C & D - External Area	
A20680	Sector C - Tower Footprint	0		25-May-17		19-Jul-17	0%	0%	-53				A20680 ◆	◆ Sector C - Tower Footprint
CSF														
Structure Completion Preparation for Builders' Work Access														
A23720	G/F Curing & Falseworks Stripping	30	19-Mar-17	21-Apr-17	23-May-17	23-Jun-17	100%	0%	-60					G/F Curing & Falseworks Stripping
A23730	1/F Curing & Falseworks Stripping	30	13-Apr-17	17-May-17	16-Jun-17	17-Jul-17	40%	0%	-59					1/F Curing & Falseworks Stripping
A23740	2/F Curing & Falseworks Stripping	30	30-Apr-17	01-Jun-17	30-Jun-17	31-Jul-17	0%	0%	-59					
A23750	3/F Curing & Falseworks Stripping	30	14-May-1	13-Jul-17	13-Jul-17	12-Aug-17	0%	0%	-59					
A23760	4/F Curing & Falseworks Stripping	30	24-May-1	23-Jun-17	22-Jul-17	21-Aug-17	0%	0%	-58					
RDE														
Structure Completion Preparation for Builders' Work Access														
A21080	G/F Curing & Falseworks Stripping	30	30-Mar-17	04-May-17	25-May-17	25-Jun-17	83.33%	0%	-50					G/F Curing & Falseworks Stripping
A21090	1/F Curing & Falseworks Stripping	30	27-Apr-17	28-May-17	19-Jun-17	20-Jul-17	3.33%	0%	-50					1/F Curing & Falseworks Stripping

Activity ID	Activity Name	MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)	2017			
										Apr 19	May 20	Jun 21	Jul 22
A21100	2/F Curing & Falseworks Stripping	30	20-May-1	19-Jun-17	11-Jul-17	10-Aug-17	0%	0%	-50		A21100		
A21110	3/F Curing & Falseworks Stripping	30	04-Jun-17	04-Jul-17	25-Jul-17	24-Aug-17	0%	0%	-50			A21110	
Construction Milestones											Instructed Commencement of works for M+ Podium ABWF & Fit-out work		
AB10000	Instructed Commencement of works for M+ Podium ABWF & Fit-out work	0	24-Jan-17		28-Apr-17*		100%	0%	-87				
Lifts and Escalators													
Podium Lift & Escalator Installation													
Passenger Lift, FS & Disable Lift (LT12) @ Zone A1													
LT10590	Available of lift Shaft LT12 (w/ Zone A1 Temporary watertight)	0	06-Aug-17		27-Jul-17		0%	0%	10				LT10590
LT10600	Builders' Work for LT12 Lift Shaft	25	07-Aug-17	04-Sep-17	27-Jul-17	24-Aug-17	0%	0%	9				LT10600
Passenger Lift, FS & Disable Lift (LT14) @ Zone A4													
LT10640	Available of lift Shaft LT14 (w/ Zone A4 Temporary watertight)	0	06-Aug-17		27-Jul-17		0%	0%	10				LT10640
LT10650	Builders' Work for LT14 Lift Shaft	25	07-Aug-17	04-Sep-17	27-Jul-17	24-Aug-17	0%	0%	9				LT10650
Escalators (ES03 & ES04) @ Zone A B1F to GF													
LT11170	Available of Escalator Pit ES03 & ES04 at Zone A	0		05-Aug-17		26-Jul-17	0%	0%	10				LT11170
LT11180	Escalators ES03 & ES04 Installation	60	06-Aug-17	04-Oct-17	27-Jul-17	24-Sep-17	0%	0%	10				LT11180
ABWF & BS Pre-Construction Works													
AB10070	Shop drawings Submission & Approval	210	03-Oct-16	13-May-17	02-Oct-16	14-Jun-17	93.33%	79%	-30				
AB10080	Method Statement & ITP Submission & Approval	210	03-Oct-16	13-May-17	02-Oct-16	14-Jun-17	93.33%	79%	-30				
AB10090	Materials Submission & Approval	210	03-Oct-16	13-May-17	02-Oct-16	14-Jun-17	93.33%	79%	-30				
Long Lead Materials Procurement & Delivery													
AB10100	Others	270	06-Jan-17	15-Oct-17	06-Jan-17	15-Nov-17	38.89%	28%	-29				
SPS Materials													
AB51390	Fire/ Security Shutters	43	06-Feb-17	20-Mar-17	06-Feb-17	21-May-17	100%	50%	-56				
AB51470	Louver	72	21-Jan-17	06-Apr-17	15-Feb-17	20-May-17	100%	72%	-38				
AB51370	Davit System	83	27-Jan-17	26-Apr-17	24-Mar-17	15-Jun-17	100%	45%	-47				
AB51400	Metal Door	43	06-Feb-17	20-Mar-17	28-Apr-17*	12-Jun-17	100%	0%	-77				
ABWF & Building Services Installation													
Interfacing - Take Over Zone Areas Access													
M+ Basement													
B2/F													
First Access													
AB10150	Sector B	0	17-Dec-16		28-Apr-17*		100%	0%	-122				
AB10170	Sector D	0	27-Jan-17		28-Apr-17*		100%	0%	-84				
AB10180	Sector A	0	13-Jan-17		28-Apr-17*		100%	0%	-98				
AB10190	Sector G	0	13-Feb-17		28-Apr-17*		100%	0%	-70				
AB10200	Sector F	0	09-Mar-17		28-Apr-17*		100%	0%	-46				
B1/F													
First Access													
AB10250	Sector G	0	27-Feb-17		28-Apr-17*		100%	0%	-56				
AB10260	Sector F	0	25-Mar-17		28-Apr-17*		100%	0%	-30				
LG/F													
AB10300	Sector G	0	27-Feb-17		28-Apr-17*		100%	0%	-56				
AB10310	Sector F	0	25-Mar-17		28-Apr-17*		100%	0%	-30				
M+ Podium													
G/F													
AB10340	Sector B	0	13-Feb-17		28-Apr-17*		100%	0%	-70				
AB10330	Sector C	0	23-May-1		23-May-17*		0%	0%	0			AB10330	Sector C
1/F & 1M/F													
AB10370	Sector C	0	31-Mar-17		28-Apr-17*		100%	0%	-24				
AB10380	Sector B	0	01-Mar-17		28-Apr-17*		100%	0%	-54				
3/F													
AB10450	Sector C - Tower Footprint	0	25-May-1		25-May-17*		0%	0%	0			AB10450	Sector C - Tower Footprint
CSF													
Builder's Works Access Dates													
AB10760	G/F	0	10-Jun-17		10-Jun-17*		0%	0%	0			AB10760	G/F
AB10770	1/F	0	17-Jun-17		17-Jun-17		0%	0%	0			AB10770	1/F
AB10780	2/F	0	24-Jun-17		24-Jun-17		0%	0%	0			AB10780	2/F
AB10790	3/F	0	02-Jul-17		02-Jul-17		0%	0%	0			AB10790	3/F
AB10800	4/F	0	09-Jul-17		09-Jul-17		0%	0%	0			AB10800	4/F
AB10810	5/F	0	16-Jul-17		16-Jul-17		0%	0%	0			AB10810	5/F
AB10820	6/F	0	23-Jul-17		23-Jul-17		0%	0%	0			AB10820	6/F
Fit-Out Works Access Dates													
AB51240	G/F	0	06-Jul-17		06-Jul-17*		0%	0%	0			AB51240	G/F
AB51250	1/F	0	16-Jul-17		16-Jul-17		0%	0%	0			AB51250	1/F
AB51260	2/F	0	24-Jul-17		24-Jul-17		0%	0%	0			AB51260	2/F
RDE													
Builder's Works Access Dates													
AB10860	G/F	0	18-Jul-17		18-Jul-17*		0%	0%	0			AB10860	G/F
AB10870	1/F	0	25-Jul-17		25-Jul-17		0%	0%	0			AB10870	1/F
SPS													
AB11230	B2/F	0	01-Mar-17		22-Apr-17		100%	100%	-48				
AB11240	B1/F	0	01-Mar-17		22-Apr-17		100%	100%	-48				
AB11250	R/F	0	01-Mar-17		28-Apr-17*		100%	0%	-54				
M+ Basement ABWF & BS Installation													
B2/F - Sector A													

Three Months Rolling Programme (3MRP) Month 19 - 30 Apr 2017

Activity ID	Activity Name		MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)		Apr 19	May 20	Jun 21	Jul 22
<div>Tanks</div>															
<div>M+ Sprinkler Water Tank</div>															
AB13590	Waterproofing & water test	12	02-Feb-17	13-Feb-17	03-Apr-17	29-Apr-17	100%	90%	-70			Waterproofing & water test, Waterproofing & water test			
AB13600	Plastering work (inside tank)	10	14-Feb-17	23-Feb-17	29-Apr-17	11-May-17	100%	0%	-70			Plastering work (inside tank)			
AB13610	Wall & floor tiling	14	24-Feb-17	09-Mar-17	11-May-17	25-May-17	100%	0%	-70			Wall & floor tiling			
AB13620	Application of sealer on soffit (outside tank)	7	10-Mar-17	16-Mar-17	25-May-17	02-Jun-17	100%	0%	-70			Application of sealer on soffit (outside tank)			
AB13630	Cat ladder	7	17-Mar-17	23-Mar-17	02-Jun-17	09-Jun-17	100%	0%	-70			Cat ladder			
AB13640	Hatch cover	7	24-Mar-17	30-Mar-17	09-Jun-17	16-Jun-17	100%	0%	-70			Hatch cover			
<div>M+ FS Water Tank</div>															
AB13660	Waterproofing & water test	12	24-Feb-17	07-Mar-17	03-Apr-17	29-Apr-17	100%	90%	-48			Waterproofing & water test, Waterproofing & water test			
AB13670	Plastering work (inside tank)	10	08-Mar-17	17-Mar-17	29-Apr-17	11-May-17	100%	0%	-48			Plastering work (inside tank)			
AB13680	Wall & floor tiling	14	18-Mar-17	31-Mar-17	11-May-17	25-May-17	100%	0%	-48			Wall & floor tiling			
AB13690	Application of sealer on soffit (outside tank)	7	01-Apr-17	08-Apr-17	25-May-17	02-Jun-17	100%	0%	-48			Application of sealer on soffit (outside tank)			
AB13700	Cat ladder	7	09-Apr-17	18-Apr-17	02-Jun-17	09-Jun-17	100%	0%	-48			Cat ladder			
AB13710	Hatch cover	7	19-Apr-17	25-Apr-17	09-Jun-17	16-Jun-17	100%	0%	-48			Hatch cover			
<div>M+ IR Tank</div>															
AB13730	Waterproofing & water test	12	18-Mar-17	29-Mar-17	10-Apr-17	29-Apr-17	100%	90%	-26			Waterproofing & water test, Waterproofing & water test			
AB13740	Plastering work (inside tank)	10	30-Mar-17	09-Apr-17	29-Apr-17	11-May-17	100%	0%	-26			Plastering work (inside tank)			
AB13750	Wall & floor tiling	14	10-Apr-17	26-Apr-17	11-May-17	25-May-17	100%	0%	-26			Wall & floor tiling			
AB13760	Application of sealer on soffit (outside tank)	7	27-Apr-17	05-May-17	25-May-17	02-Jun-17	14.29%	0%	-26			Application of sealer on soffit (outside tank)			
AB13770	Cat ladder	7	06-May-1	12-May-17	02-Jun-17	09-Jun-17	0%	0%	-26			Cat ladder			
AB13780	Hatch cover	7	13-May-1	19-May-17	09-Jun-17	16-Jun-17	0%	0%	-26			Hatch cover			
<div>Rain Water Retention Tank</div>															
AB13800	Waterproofing & water test	12	10-Apr-17	24-Apr-17	10-Apr-17	11-May-17	100%	0%	-15			Waterproofing & water test, Waterproofing & water test			
AB13810	Plastering work (inside tank)	10	25-Apr-17	06-May-17	12-May-17	21-May-17	30%	0%	-15			Plastering work (inside tank)			
AB13820	Wall & floor tiling	14	07-May-1	20-May-17	22-May-17	05-Jun-17	0%	0%	-15			Wall & floor tiling			
AB13830	Application of sealer on soffit (outside tank)	7	21-May-1	27-May-17	06-Jun-17	12-Jun-17	0%	0%	-15			Application of sealer on soffit (outside tank)			
AB13840	Cat ladder	7	28-May-1	04-Jun-17	13-Jun-17	19-Jun-17	0%	0%	-15			Cat ladder			
AB13850	Hatch cover	7	05-Jun-17	11-Jun-17	20-Jun-17	26-Jun-17	0%	0%	-15			Hatch cover			
<div>General Builders' Work</div>															
AB13320	Steel Post	14	13-Jan-17	26-Jan-17	28-Apr-17	13-May-17	100%	0%	-98			Steel Post			
AB13330	Blockwall	20	27-Jan-17	18-Feb-17	14-May-17	03-Jun-17	100%	0%	-98			Blockwall			
AB13340	Wall Plastering	14	18-Feb-17	04-Mar-17	03-Jun-17	17-Jun-17	100%	0%	-98			Wall Plastering			
AB13350	Floor Screeding	7	04-Mar-17	11-Mar-17	17-Jun-17	24-Jun-17	100%	0%	-98			Floor Screeding			
AB13360	Drywall (MEP consealed items, close up panel)	14	06-May-1	19-May-17	27-Jul-17	10-Aug-17	0%	0%	-80						
<div>Workshops, Storages & Offices</div>															
<div>I.S. Workshop Facility, MO EQ Room</div>															
AB13870	Skim coat, application of epoxy paint on wall and sealer on soffit & floor	14	28-May-1	11-Jun-17	13-Jun-17	26-Jun-17	0%	0%	-15					Skim coat, application of epoxy paint on wall	
<div>Exhibit Tech/ Electrical Workroom, Corridor, Exhibit Lighting Electrical Shop/ Storage, General Stor</div>															
AB13910	Skim coat, application of epoxy paint on wall and sealer on soffit & floor	14	12-Jun-17	25-Jun-17	27-Jun-17	11-Jul-17	0%	0%	-15					Skim coat, application	
<div>B2/F - Sector C</div>															
<div>Plantrooms</div>															
<div>SH Water Tank/ Street Hydrant Tank</div>															
AB11910	Waterproofing & water test	12	30-Mar-17	11-Apr-17	03-Apr-17	29-Apr-17	100%	90%	-14			Waterproofing & water test, Waterproofing & water test			
AB11920	Plastering work (inside tank)	10	12-Apr-17	24-Apr-17	29-Apr-17	11-May-17	100%	0%	-14			Plastering work (inside tank)			
AB11930	Wall & floor tiling	14	25-Apr-17	10-May-17	11-May-17	25-May-17	21.43%	0%	-14			Wall & floor tiling			
AB11940	Application of sealer on soffit (outside tank)	7	11-May-1	17-May-17	25-May-17	02-Jun-17	0%	0%	-14			Application of sealer on soffit (outside tank)			
AB11950	Cat ladder	7	18-May-1	24-May-17	02-Jun-17	09-Jun-17	0%	0%	-14			Cat ladder			
AB11960	Hatch cover	7	25-May-1	01-Jun-17	09-Jun-17	16-Jun-17	0%	0%	-14			Hatch cover			
<div>Grease Trap Room for Podium</div>															
<div>Builders' Work</div>															
AB11550	Concrete plinth & waterproofing works	12	03-Apr-17	20-Apr-17	28-Jun-17	13-Jul-17	100%	0%	-67					Concrete plinth & w	
AB11560	Floor Screeding	7	21-Apr-17	27-Apr-17	13-Jul-17	20-Jul-17	100%	0%	-79					Floor Scr	
AB11570	Wall rendering	7	28-Apr-17	06-May-17	20-Jul-17	27-Jul-17	0%	0%	-79						
AB11580	Sealer on ceiling soffit & application of epoxy paint on wall	7	07-May-1	13-May-17	27-Jul-17	03-Aug-17	0%	0%	-79						
<div>M+ Water Pump Room</div>															
<div>Builders' Work</div>															
AB11630	Concrete plinth & waterproofing works	12	28-Apr-17	11-May-17	20-Jul-17	01-Aug-17	0%	0%	-79						
<div>ICT Room</div>															
<div>Builders' Work</div>															
AB12120	Blockwall	10	18-May-1	27-May-17	02-Jun-17	12-Jun-17	0%	0%	-14				Blockwall		
AB12130	Plastering & screeding	5	28-May-1	02-Jun-17	12-Jun-17	17-Jun-17	0%	0%	-14				Plastering & screeding		
AB12135	Sealer on ceiling soffit & application of epoxy paint on wall	5	03-Jun-17	07-Jun-17	17-Jun-17	22-Jun-17	0%	0%	-14				Sealer on ceiling soffit & application of epoxy paint		
<div>BS Installation</div>															
AB12140	MEP 2nd fix & final fix	30	08-Jun-17	08-Jul-17	22-Jun-17	23-Jul-17	0%	0%	-14				MEP		
<div>Final Finishes</div>															
AB12150	Final coat of paint on wall	3	09-Jul-17	11-Jul-17	23-Jul-17	26-Jul-17	0%	0%	-14						
AB12160	Sealer on floor	3	12-Jul-17	14-Jul-17	26-Jul-17	29-Jul-17	0%	0%	-14						
<div>ICT Riser</div>															
<div>Builders' Work</div>															
AB12180	Blockwall	10	28-May-1	07-Jun-17	12-Jun-17	22-Jun-17	0%	0%	-14				Blockwall		
AB12190	Plastering & screeding	5	08-Jun-17	12-Jun-17	22-Jun-17	27-Jun-17	0%	0%	-14				Plastering & screeding		
AB12195	Sealer on ceiling soffit & application of epoxy paint on wall	5	13-Jun-17	17-Jun-17	27-Jun-17	03-Jul-17	0%	0%	-14				Sealer on ceiling soffit & applicati		
<div>BS Installation</div>															
AB12200	MEP 2nd & final fix	30	18-Jun-17	18-Jul-17	03-Jul-17	02-Aug-17	0%	0%	-14						

Data Date: 28-Apr-17 Layout Name: MICP_3MRP Master Apr17_1 File Name: M+ MICP D15 OP3A-Month 19-30Apr2017			Three Months Rolling Programme (3MRP) Month 19 - 30 Apr 2017								Page 34 of 39					
Activity ID		Activity Name		MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)	2017				
												Apr 19	May 20	Jun 21	Jul 22	
Security Control Room																
Builders' Work																
AB11980		Blockwall		10	11-May-1	20-May-17	25-May-17	05-Jun-17	0%	0%	-14		AB11980	Blockwall		
AB11990		Plastering & screeding		5	21-May-1	25-May-17	05-Jun-17	10-Jun-17	0%	0%	-14		AB11990	Plastering & screeding		
AB12000		Acoustic ceiling framework		5	26-May-1	31-May-17	10-Jun-17	15-Jun-17	0%	0%	-14		AB12000	Acoustic ceiling framework		
BS Installation																
AB12010		MEP 2nd & final fix		30	15-Jun-17	15-Jul-17	29-Jun-17	30-Jul-17	0%	0%	-14			AB12010		
General Builders' Work																
AB11500		Blockwall		14	02-Feb-17	15-Feb-17	06-Mar-17	13-May-17	100%	5%	-80		Blockwall, Blockwall			
AB11510		Wall Plastering		24	16-Feb-17	11-Mar-17	13-May-17	07-Jun-17	100%	0%	-80		Wall Plastering			
AB11490		Steel Post		10	27-Jan-17	08-Feb-17	14-May-17	23-May-17	100%	0%	-98		Steel Post			
AB11520		Floor Screeding		28	05-Mar-17	01-Apr-17	31-May-17	28-Jun-17	100%	0%	-80		Floor Screeding			
AB11540		Drywall (MEP consealed items, close up panel)		28	02-Apr-17	05-May-17	28-Jun-17	27-Jul-17	78.57%	0%	-80	1540				
General BS Installation																
Electrical System																
AB52280		MEP 1st fix - B2F Sector C		30	06-May-1	05-Jun-17	27-Jul-17	26-Aug-17	0%	0%	-80		AB52280			
Plumbing & Drainage																
AB52310		P&D 1st fix - B2F Sector C		30	06-May-1	05-Jun-17	06-Feb-17	23-Jun-17	0%	0%	-18		P&D 1st;fix - B2F Sector C, P&D 1st fix - B2F S			
AB52320		P&D 2nd fix - B2F Sector C		45	06-Jun-17	21-Jul-17	24-Jun-17	08-Aug-17	0%	0%	-18		AB52320			
FS System																
AB52340		FS 1st fix - B2F Sector C		30	06-May-1	05-Jun-17	27-Jul-17	26-Aug-17	0%	0%	-80		AB52340			
HVAC System																
AB52370		HVAC 1st fix - B2F Sector C		60	06-May-1	06-Jul-17	06-Feb-17	23-Jun-17	0%	10%	12		HVAC 1st fix - B2F Sector C,			
AB52380		HVAC 2nd fix - B2F Sector C		69	07-Jul-17	13-Sep-17	24-Jun-17	01-Sep-17	0%	0%	12		AB52380			
Workshops, Storages & Offices																
Bulk Supply Storage, Museum Workshops, ICT Riser, Display Case -Plinth-Vitrine, Exhibit Workshops																
AB12240		Construction of maintenance platform		48	13-Jun-17	31-Jul-17	27-Jun-17	15-Aug-17	0%	0%	-14		AB12240			
AB12250		Fire shutters/ security shutters installation		28	11-Jul-17	07-Aug-17	25-Jul-17	22-Aug-17	0%	0%	-14		AB12250			
B2/F - Sector D																
MEP Plantrooms																
ELV (First Access Areas)																
Builders' Works																
AB52400		Steel Post		3	27-Apr-17	29-Apr-17	28-Apr-17	30-Apr-17	33.33%	0%	-1		AB52400	Steel Post		
AB52410		Blockwall		5	30-Apr-17	06-May-17	02-May-17	07-May-17	0%	0%	-1		AB52410	Blockwall		
AB52420		Wall Plastering		7	07-May-1	13-May-17	08-May-17	14-May-17	0%	0%	-1		AB52420	Wall Plastering		
AB52430		Floor Screeding		7	14-May-1	20-May-17	15-May-17	21-May-17	0%	0%	-1		AB52430	Floor Screeding		
AB52440		Sealer on ceiling soffit & application of epoxy paint on wall		3	21-May-1	23-May-17	22-May-17	24-May-17	0%	0%	-1		AB52440	Sealer on ceiling soffit & application of epoxy paint on wall		
BS Installation																
AB12830		MEP 2nd fix		14	24-May-1	07-Jun-17	25-May-17	08-Jun-17	0%	0%	-1		AB12830	MEP 2nd fix		
AB12840		Install ELV Switchboard		60	08-Jun-17	07-Aug-17	09-Jun-17	08-Aug-17	0%	0%	-1		AB12840			
General Builders' Work																
AB12770		Steel Post		7	27-Apr-17	05-May-17	28-Apr-17	06-May-17	14.29%	0%	-1		AB12770	Steel Post		
AB12780		Blockwall		10	06-May-1	15-May-17	07-May-17	16-May-17	0%	0%	-1		AB12780	Blockwall		
AB12790		Wall Plastering		14	15-May-1	29-May-17	16-May-17	31-May-17	0%	0%	-1		AB12790	Wall Plastering		
AB12800		Floor Screeding		14	29-May-1	13-Jun-17	31-May-17	14-Jun-17	0%	0%	-1		AB12800	Floor Screeding		
AB12810		Drywall (MEP consealed items, close up panel)		7	13-Jun-17	20-Jun-17	27-Jul-17	03-Aug-17	0%	0%	-43		AB12810			
B2/F - Sector F																
General Builder's Work																
AB15860		Steel Post		7	10-Mar-17	16-Mar-17	05-Jun-17	11-Jun-17	100%	0%	-80		Steel Post			
AB15870		Blockwall		10	17-Mar-17	26-Mar-17	12-Jun-17	21-Jun-17	100%	0%	-80		Blockwall			
AB15880		Wall Plastering		14	26-Mar-17	10-Apr-17	21-Jun-17	06-Jul-17	100%	0%	-80		Wall Plastering			
AB15890		Floor Screeding		28	02-Apr-17	06-May-17	28-Jun-17	27-Jul-17	75.71%	0%	-80	5890				
AB15900		Drywall (MEP consealed items, close up panel)		28	06-May-1	04-Jun-17	27-Jul-17	24-Aug-17	0%	0%	-80		AB15900			
General BS Installation																
Electrical System																
AB52680		MEP 1st fix - B2F Sector F		30	06-May-1	06-Jun-17	27-Jul-17	26-Aug-17	0%	0%	-80		AB52680			
Plumbing & Drainage																
AB52710		P&D 1st fix - B2F Sector F		30	06-May-1	06-Jun-17	27-Jul-17	26-Aug-17	0%	0%	-80		AB52710			
FS System																
AB52740		FS 1st fix - B2F Sector F		30	06-May-1	06-Jun-17	27-Jul-17	26-Aug-17	0%	0%	-80		AB52740			
HVAC System																
AB52770		HVAC 1st fix - B2F Sector F		60	06-May-1	07-Jul-17	27-Jul-17	25-Sep-17	0%	0%	-80		AB52770			
B2/F - Sector G																
Plantrooms																
RDE Potable Water Tank																
AB14300		Waterproofing works & water test		12	02-Apr-17	18-Apr-17	26-Jun-17	09-Jul-17	100%	0%	-78	4300			Waterproofing works & w	
AB14310		Plastering work (inside tank)		10	18-Apr-17	28-Apr-17	09-Jul-17	19-Jul-17	92%	0%	-78		AB14310	Plastering		
AB14320		Wall & floor tiling		14	28-Apr-17	14-May-17	19-Jul-17	02-Aug-17	0%	0%	-78		AB14320			
Heat Exchanger Room																
Builders' Work																
AB14220		Concrete plinth and waterproofing works		12	14-Mar-17	26-Mar-17	07-Jun-17	19-Jun-17	100%	0%	-78		Concrete plinth and waterproofing works			
AB14230		Floor Screeding & wall rendering		7	26-Mar-17	02-Apr-17	19-Jun-17	26-Jun-17	100%	0%	-78		Floor Screeding & wall rendering			
AB14240		Sealer on ceiling soffit & application of epoxy paint on wall		14	02-Apr-17	20-Apr-17	26-Jun-17	11-Jul-17	100%	0%	-78	4240		Sealer on ceiling soffit		
BS Installation																
AB14250		Heat Exchanger Room - MEP 2nd fix		15	20-Apr-17	07-May-17	11-Jul-17	26-Jul-17	48%	0%	-78		AB14250			

Activity ID	Activity Name	MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)	2017			
										Apr 19	May 20	Jun 21	Jul 22
AB14260	Install heat exchanger	30	07-May-1	07-Jun-17	26-Jul-17	25-Aug-17	0%	0%	-78		AB14260		
General Builders' Work													
AB14170	Steel Post	7	26-Feb-17	04-Mar-17	21-May-17	27-May-17	100%	0%	-78			Steel Post	
AB14180	Blockwall	10	05-Mar-17	14-Mar-17	28-May-17	07-Jun-17	100%	0%	-78			Blockwall	
AB14190	Wall Plastering	18	14-Mar-17	01-Apr-17	07-Jun-17	25-Jun-17	100%	0%	-78			Wall Plastering	
AB14200	Floor Screeding	7	01-Apr-17	09-Apr-17	25-Jun-17	03-Jul-17	100%	0%	-78	200		Floor Screeding	
AB14210	Drywall (MEP consealed items, close up panel)	14	09-Apr-17	26-Apr-17	03-Jul-17	17-Jul-17	100%	0%	-78	AB14210			Drywall (MEP)
General BS Installation													
Electrical System													
AB52800	MEP 1st fix - B2F Sector G	30	09-Apr-17	14-May-17	03-Jul-17	02-Aug-17	50.67%	0%	-78	AB52800			
Plumbing & Drainage													
AB52830	P&D 1st fix - B2F Sector G	30	09-Apr-17	14-May-17	03-Jul-17	02-Aug-17	50.67%	0%	-78	AB52830			
FS System													
AB52860	FS 1st fix - B2F Sector G	30	09-Apr-17	14-May-17	03-Jul-17	02-Aug-17	50.67%	0%	-78	AB52860			
HVAC System													
AB52890	HVAC 1st fix - B2F Sector G	60	09-Apr-17	14-Jun-17	03-Jul-17	01-Sep-17	25.33%	0%	-78	AB52890			
B1/F - Sector C													
Plantrooms													
Transformer Room B													
Builders' Work													
AB16690	Wall rendering	9	02-Mar-17	10-Mar-17	10-Apr-17	19-Apr-17 A	100%	100%	-35		Wall rendering		
AB16700	Wall tiling (1.5m high)	10	11-Mar-17	20-Mar-17	28-Apr-17	09-May-17	100%	0%	-44		Wall tiling (1.5m high)		
AB16680	Construct plinth	5	25-Feb-17	01-Mar-17	28-Apr-17	04-May-17	100%	0%	-58		Construct plinth		
AB16710	Floor screeding	4	21-Mar-17	24-Mar-17	10-May-17	13-May-17	100%	0%	-44		Floor screeding		
AB16720	Installation of cable trench cover	10	25-Mar-17	03-Apr-17	14-May-17	23-May-17	100%	0%	-44		Installation of cable trench cover		
AB16730	Sealer on ceiling soffit & application of epoxy paint on wall	6	05-Apr-17	10-Apr-17	24-May-17	29-May-17	100%	0%	-44	AB16730		Sealer on ceiling soffit & application of epoxy paint on wall	
BS Installation													
AB16740	Transformer Room B - MEP 2nd fix	14	11-Apr-17	27-Apr-17	31-May-17	13-Jun-17	100%	0%	-44	AB16740		Transformer Room B - MEP 2nd fix	
AB16750	Inspection by CLP	14	28-Apr-17	13-May-17	14-Jun-17	27-Jun-17	0%	0%	-44	AB16750		Inspection by CLP	
AB53500	H/O TX Room B to CLP	0	14-May-1		28-Jun-17		0%	0%	-44		AB53500		H/O TX Room B to CLP
AB53510	CLP Installation for TX Room B	60	14-May-1	14-Jul-17	28-Jun-17	27-Aug-17	0%	0%	-44		AB53510		
Transformer Room A													
Builders' Work													
AB16790	Wall rendering	9	02-Mar-17	10-Mar-17	10-Apr-17	19-Apr-17 A	100%	100%	-35		Wall rendering		
AB16780	Construct plinth	5	25-Feb-17	01-Mar-17	28-Apr-17	04-May-17	100%	0%	-58		Construct plinth		
AB16800	Wall tiling (1.5m high)	10	11-Mar-17	20-Mar-17	28-Apr-17	09-May-17	100%	0%	-44		Wall tiling (1.5m high)		
AB16810	Floor screeding	4	21-Mar-17	24-Mar-17	10-May-17	13-May-17	100%	0%	-44		Floor screeding		
AB16820	Installation of cable trench cover	10	25-Mar-17	03-Apr-17	14-May-17	23-May-17	100%	0%	-44		Installation of cable trench cover		
AB16830	Sealer on ceiling soffit & application of epoxy paint on wall	6	05-Apr-17	10-Apr-17	24-May-17	29-May-17	100%	0%	-44	AB16830		Sealer on ceiling soffit & application of epoxy paint on wall	
BS Installation													
AB16840	Transformer Room A - MEP 2nd fix	14	11-Apr-17	27-Apr-17	31-May-17	13-Jun-17	100%	0%	-44	AB16840		Transformer Room A - MEP 2nd fix	
AB16850	Inspection by CLP	14	28-Apr-17	13-May-17	14-Jun-17	27-Jun-17	0%	0%	-44	AB16850		Inspection by CLP	
AB53530	H/O TX Room A to CLP	0	14-May-1		28-Jun-17		0%	0%	-44		AB53530		H/O TX Room A to CLP
AB53540	CLP Installation for TX Room A	60	14-May-1	14-Jul-17	28-Jun-17	27-Aug-17	0%	0%	-44		AB53540		
LV Switch Room 1 & 2													
Builders' Work													
AB16880	Construction plinth	5	25-Feb-17	01-Mar-17	17-Apr-17	26-Apr-17 A	100%	100%	-51		Construction plinth		
AB16890	Wall rendering	9	02-Mar-17	10-Mar-17	28-Apr-17	08-May-17	100%	0%	-53		Wall rendering		
AB16900	Wall tiling (1.5m high)	10	11-Mar-17	20-Mar-17	09-May-17	18-May-17	100%	0%	-53		Wall tiling (1.5m high)		
AB16910	Floor screeding	4	21-Mar-17	24-Mar-17	19-May-17	22-May-17	100%	0%	-53		Floor screeding		
AB16920	Sealer on ceiling soffit & application of epoxy paint on wall	6	25-Mar-17	30-Mar-17	23-May-17	28-May-17	100%	0%	-53		Sealer on ceiling soffit & application of epoxy paint on wall		
BS Installation													
AB16930	LV Switch Room 1 & 2 - MEP 2nd fix	14	31-Mar-17	16-Apr-17	29-May-17	12-Jun-17	100%	0%	-53	30	AB16940		LV Switch Room 1 & 2 - MEP 2nd fix
AB16940	LV Switch Room 1 & 2 - Main Switch Board 1 & 2 Site Test	8	18-Apr-17	25-Apr-17	13-Jun-17	20-Jun-17	100%	0%	-53				LV Switch Room 1 & 2 - Main Switch Board 1 & 2 Site Test
AB53560	LV Switch Room 1 & 2 - Install Main Switch Board 1 & 2	60	26-Apr-17	27-Jun-17	21-Jun-17	20-Aug-17	3.33%	0%	-53		AB53560		
CBS Room													
Builder's Work													
AB16970	Construct plinth	5	25-Feb-17	01-Mar-17	28-Apr-17	04-May-17	100%	0%	-58		Construct plinth		
AB16980	Wall rendering	9	02-Mar-17	10-Mar-17	05-May-17	13-May-17	100%	0%	-58		Wall rendering		
AB16990	Wall tiling (1.5m high)	10	11-Mar-17	20-Mar-17	14-May-17	23-May-17	100%	0%	-58		Wall tiling (1.5m high)		
AB17000	Floor screeding	4	21-Mar-17	24-Mar-17	24-May-17	27-May-17	100%	0%	-58		Floor screeding		
AB17010	Sealer on ceiling soffit & application of epoxy paint on wall	6	25-Mar-17	30-Mar-17	28-May-17	03-Jun-17	100%	0%	-58		Sealer on ceiling soffit & application of epoxy paint on wall		
BS Installation													
AB17020	CBS Room - MEP 2nd fix	14	31-Mar-17	16-Apr-17	04-Jun-17	17-Jun-17	100%	0%	-58	20	AB17030		CBS Room - MEP 2nd fix
AB17030	CBS Room - CBS Installation & Termination	60	18-Apr-17	19-Jun-17	18-Jun-17	17-Aug-17	16.67%	0%	-58				
Main I.T. Room													
Builder's Work													
AB53570	Construct plinth	5	25-Feb-17	01-Mar-17	28-Apr-17	04-May-17	100%	0%	-58		Construct plinth		
AB53580	Wall rendering	9	02-Mar-17	10-Mar-17	05-May-17	13-May-17	100%	0%	-58		Wall rendering		
AB53590	Wall tiling (1.5m high)	10	11-Mar-17	20-Mar-17	14-May-17	23-May-17	100%	0%	-58		Wall tiling (1.5m high)		
AB53600	Floor screeding	4	21-Mar-17	24-Mar-17	24-May-17	27-May-17	100%	0%	-58		Floor screeding		
AB53610	Sealer on ceiling soffit & application of epoxy paint on wall	6	25-Mar-17	30-Mar-17	28-May-17	03-Jun-17	100%	0%	-58		Sealer on ceiling soffit & application of epoxy paint on wall		
BS Installation													
AB17070	Main I.T. Room - MEP 2nd fix	14	31-Mar-17	16-Apr-17	04-Jun-17	17-Jun-17	100%	0%	-58	70	AB17080		Main I.T. Room - MEP 2nd fix
AB17080	Main I.T. Room - MEP Final fix	14	18-Apr-17	02-May-17	18-Jun-17	02-Jul-17	71.43%	0%	-58				Main I.T. Room - MEP Final fix

Three Months Rolling Programme (3MRP) Month 19 - 30 Apr 2017

Activity ID	Activity Name		MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)	2017																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
											Apr 19	May 20	Jun 21	Jul 22																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
<div><div></div>Final Finishes</div>																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
AB17090	Final coat of paint on wall		3	04-May-1	06-May-17	03-Jul-17	05-Jul-17	0%	0%	-58																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														

Three Months Rolling Programme (3MRP) Month 19 - 30 Apr 2017

Activity ID	Activity Name	MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)		Apr 19	May 20	Jun 21	Jul 22
ICT														
Builders' Work														
AB18430	Sealer on ceiling soffit & on wall	7	17-May-1	23-May-17	14-Jul-17	20-Jul-17	0%	0%	-56			AB18430		Sealer on
BS Installation														
AB18440	ICT Room - MEP 2nd fix	14	24-May-1	07-Jun-17	21-Jul-17	03-Aug-17	0%	0%	-56			AB18440		
Lighting Control Centre														
Builders' Work														
AB18490	Sealer on ceiling soffit & on wall	7	24-May-1	31-May-17	21-Jul-17	27-Jul-17	0%	0%	-56			AB18490		
General Builders' Work														
AB18020	Steel Post	10	27-Feb-17	08-Mar-17	28-Apr-17	09-May-17	100%	0%	-56			Steel Post		
AB18030	Blockwall	21	09-Mar-17	29-Mar-17	10-May-17	31-May-17	100%	0%	-56			Blockwall		
AB18040	Wall Plastering	21	30-Mar-17	23-Apr-17	01-Jun-17	21-Jun-17	100%	0%	-56			Wall Plastering		
AB18050	Floor Screeding	14	24-Apr-17	09-May-17	22-Jun-17	06-Jul-17	28.57%	0%	-56		AB18050		Floor Screeding	
General BS Installation														
Electrical System														
AB54180	MEP 1st fix - LGF Sector G	30	30-Mar-17	04-May-17	01-Jun-17	30-Jun-17	83.33%	0%	-56				MEP 1st fix - LGF Sector G	
AB54190	MEP 2nd fix - LGF Sector G	45	05-May-1	19-Jun-17	02-Jul-17	15-Aug-17	0%	0%	-56		AB54190			
Plumbing & Drainage														
AB54210	P&D 1st fix - LGF Sector G	30	30-Mar-17	04-May-17	01-Jun-17	30-Jun-17	83.33%	0%	-56				P&D 1st fix - LGF Sector G	
AB54220	P&D 2nd fix - LGF Sector G	45	05-May-1	19-Jun-17	02-Jul-17	15-Aug-17	0%	0%	-56		AB54220			
FS System														
AB54240	FS 1st fix - LGF Sector G	30	30-Mar-17	04-May-17	01-Jun-17	30-Jun-17	83.33%	0%	-56				FS 1st fix - LGF Sector G	
AB54250	FS 2nd fix - LGF Sector G	45	05-May-1	19-Jun-17	02-Jul-17	15-Aug-17	0%	0%	-56		AB54250			
HVAC System														
AB54270	HVAC 1st fix - LGF Sector G	30	30-Mar-17	04-May-17	01-Jun-17	30-Jun-17	83.33%	0%	-56				HVAC 1st fix - LGF Sector G	
AB54280	HVAC 2nd fix - LGF Sector G	45	05-May-1	19-Jun-17	02-Jul-17	15-Aug-17	0%	0%	-56		AB54280			
LG/F - Sector F														
General Builders' Work														
AB22530	Steel Post	14	26-Mar-17	09-Apr-17	21-Jun-17	05-Jul-17	100%	0%	-80				Steel Post	
AB22540	Blockwall	14	10-Apr-17	26-Apr-17	06-Jul-17	19-Jul-17	100%	0%	-80		AB22540		Blockwall	
AB22550	Wall Plastering	14	27-Apr-17	12-May-17	20-Jul-17	02-Aug-17	7.14%	0%	-80		AB22550			
General BS Installation														
Electrical System														
AB54330	MEP 1st fix - LGF Sector F	30	27-Apr-17	28-May-17	20-Jul-17	18-Aug-17	3.33%	0%	-80		AB54330			
Plumbing & Drainage														
AB54360	P&D 1st fix - LGF Sector F	30	27-Apr-17	28-May-17	20-Jul-17	18-Aug-17	3.33%	0%	-80		AB54360			
FS System														
AB54390	FS 1st fix - LGF Sector F	30	27-Apr-17	28-May-17	20-Jul-17	18-Aug-17	3.33%	0%	-80		AB54390			
HVAC System														
AB54420	HVAC 1st fix - LGF Sector F	30	27-Apr-17	28-May-17	20-Jul-17	18-Aug-17	3.33%	0%	-80		AB54420			
LG/F - Sector G														
General Builders' Work														
AB21990	Steel Post	14	15-Mar-17	28-Mar-17	07-Jun-17	20-Jun-17	100%	0%	-77				Steel Post	
AB22000	Blockwall	14	29-Mar-17	12-Apr-17	21-Jun-17	05-Jul-17	100%	0%	-77				Blockwall	
AB22010	Wall Plastering	14	13-Apr-17	29-Apr-17	06-Jul-17	19-Jul-17	85.71%	0%	-77		AB22010		Wall Plastering	
AB22020	Floor Screeding	21	30-Apr-17	22-May-17	20-Jul-17	09-Aug-17	0%	0%	-77		AB22020			
General BS Installation														
Electrical System														
AB54570	MEP 1st fix - LGF Sector G	30	13-Apr-17	17-May-17	06-Jul-17	04-Aug-17	40%	0%	-77		AB54570			
Plumbing & Drainage														
AB54600	P&D 1st fix - LGF Sector G	30	13-Apr-17	17-May-17	06-Jul-17	04-Aug-17	40%	0%	-77		AB54600			
FS System														
AB54630	FS 1st fix - LGF Sector G	30	13-Apr-17	17-May-17	06-Jul-17	04-Aug-17	40%	0%	-77		AB54630			
HVAC System														
AB54660	HVAC 1st fix - LGF Sector G	30	13-Apr-17	17-May-17	06-Jul-17	04-Aug-17	40%	0%	-77		AB54660			
Plantrooms														
M+ Water Tank														
AB22190	Waterproofing works & water	12	15-Mar-17	26-Mar-17	07-Jun-17	18-Jun-17	100%	0%	-77				Waterproofing works & water	
AB22200	Plastering work (inside tank)	10	27-Mar-17	06-Apr-17	19-Jun-17	28-Jun-17	100%	0%	-77				Plastering work (inside tank)	
AB22210	Wall & floor tiling	14	07-Apr-17	23-Apr-17	29-Jun-17	13-Jul-17	100%	0%	-77		AB22210		Wall & floor tiling	
AB22220	Application of sealer on soffit (outside tank)	7	24-Apr-17	30-Apr-17	14-Jul-17	20-Jul-17	57.14%	0%	-77		AB22220		Application of sealer on soffit (outside tank)	
AB22230	Cat ladder	7	02-May-1	09-May-17	21-Jul-17	27-Jul-17	0%	0%	-77		AB22230			
M+ Podium ABWF & BS Installation														
G/F - Sector B														
General Builder's Work														
AB23360	Drywall (MEP consealed items, close up panel)	14	13-Feb-17	26-Feb-17	28-Apr-17	13-May-17	100%	0%	-70			Drywall (MEP consealed items, close up panel)		
AB23370	Floor Screeding	14	20-Feb-17	05-Mar-17	07-May-17	20-May-17	100%	0%	-70			Floor Screeding		
General BS Installation														
Electrical System														
AB54810	MEP 1st fix - GF Sector B	30	13-Feb-17	14-Mar-17	28-Apr-17	29-May-17	100%	0%	-70				MEP 1st fix - GF Sector B	
AB54820	MEP 2nd fix - GF Sector B	45	15-Mar-17	04-May-17	31-May-17	15-Jul-17	88.89%	0%	-70				MEP 2nd fix - GF Sector B	
AB54830	MEP Final fix - GF Sector B	30	05-May-1	04-Jun-17	16-Jul-17	14-Aug-17	0%	0%	-70		AB54830			
Plumbing & Drainage														
AB54840	P&D 1st fix - GF Sector B	30	13-Feb-17	14-Mar-17	28-Apr-17	29-May-17	100%	0%	-70				P&D 1st fix - GF Sector B	
AB54850	P&D 2nd fix - GF Sector B	45	15-Mar-17	04-May-17	31-May-17	15-Jul-17	88.89%	0%	-70				P&D 2nd fix - GF Sector B	

Three Months Rolling Programme (3MRP) Month 19 - 30 Apr 2017

Activity ID	Activity Name	MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)	2017			
										Apr		May	
										19	20	21	22
AB54860	P&D Final fix - GF Sector B	30	05-May-1	04-Jun-17	16-Jul-17	14-Aug-17	0%	0%	-70		AB54860		
FS System											FS 1st fix - GF Sector B		
AB54870	FS 1st fix - GF Sector B	30	13-Feb-17	14-Mar-17	28-Apr-17	29-May-17	100%	0%	-70				
AB54880	FS 2nd fix - GF Sector B	45	15-Mar-17	04-May-17	31-May-17	15-Jul-17	88.89%	0%	-70				FS 2nd fix - GF
AB54890	FS Final fix - GF Sector B	30	05-May-1	04-Jun-17	16-Jul-17	14-Aug-17	0%	0%	-70		AB54890		
HVAC System											HVAC 1st fix - GF Sector B		
AB54900	HVAC 1st fix - GF Sector B	30	13-Feb-17	14-Mar-17	28-Apr-17	29-May-17	100%	0%	-70				
AB54910	HVAC 2nd fix - GF Sector B	45	15-Mar-17	04-May-17	31-May-17	15-Jul-17	88.89%	0%	-70				HVAC 2nd fix - C
AB54920	HVAC Final fix - GF Sector B	30	05-May-1	04-Jun-17	16-Jul-17	14-Aug-17	0%	0%	-70		AB54920		
Plantrooms													
MEP Rooms													
Builders' Work													
AB23380	Sealer on ceiling soffit & epoxy paint on wall	7	06-Jul-17	12-Jul-17	06-Jul-17	12-Jul-17	0%	0%	0				AB23380
BS Installation													
AB23390	MEP Room - MEP 2nd fix	5	13-Jul-17	17-Jul-17	13-Jul-17	17-Jul-17	0%	0%	0				AB23390
AB23400	MEP Room - MEP final fix	5	18-Jul-17	22-Jul-17	18-Jul-17*	22-Jul-17	0%	0%	0				AB23400
Final Finishes													
AB23410	Final coat of paint on wall	3	23-Jul-17	25-Jul-17	23-Jul-17	25-Jul-17	0%	0%	0				AB23410
AB23420	Sealer on floor	3	26-Jul-17	28-Jul-17	26-Jul-17	28-Jul-17	0%	0%	0				AB23420
G/F - Sector C													
General Builders' Work													
AB23780	Wall Plastering	7	23-May-1	29-May-17	23-May-17	29-May-17	0%	0%	0			AB23780	Wall Plastering
AB23790	Drywall (MEP consealed items, close up panel)	14	31-May-1	13-Jun-17	31-May-17	13-Jun-17	0%	0%	0			AB23790	Drywall (MEP consealed items, close up panel)
AB23800	Floor Screeding	14	14-Jun-17	27-Jun-17	14-Jun-17	27-Jun-17	0%	0%	0			AB23800	Floor Screeding
General BS Installation													
Electrical System													
AB54930	MEP 1st fix - GF Sector C	30	23-May-1	22-Jun-17	23-May-17	22-Jun-17	0%	0%	0			AB54930	MEP 1st fix - GF Sector C
AB54940	MEP 2nd fix - GF Sector C	45	23-Jun-17	07-Aug-17	23-Jun-17	07-Aug-17	0%	0%	0			AB54940	
Plumbing & Drainage													
AB54960	P&D 1st fix - GF Sector C	30	23-May-1	22-Jun-17	23-May-17	22-Jun-17	0%	0%	0			AB54960	P&D 1st fix - GF Sector C
AB54970	P&D 2nd fix - GF Sector C	45	23-Jun-17	07-Aug-17	23-Jun-17	07-Aug-17	0%	0%	0			AB54970	
FS System													
AB54990	FS 1st fix - GF Sector C	30	23-May-1	22-Jun-17	23-May-17	22-Jun-17	0%	0%	0			AB54990	FS 1st fix - GF Sector C
AB55000	FS 2nd fix - GF Sector C	45	23-Jun-17	07-Aug-17	23-Jun-17	07-Aug-17	0%	0%	0			AB55000	
HVAC System													
AB55020	HVAC 1st fix - GF Sector C	30	23-May-1	22-Jun-17	23-May-17	22-Jun-17	0%	0%	0			AB55020	HVAC 1st fix - GF Sector C
AB55030	HVAC 2nd fix - GF Sector C	45	23-Jun-17	07-Aug-17	23-Jun-17	07-Aug-17	0%	0%	0			AB55030	
Plantrooms													
MEP Rooms													
Builder's Work													
AB23810	Sealer on ceiling soffit & epoxy paint on wall	7	28-Jun-17	05-Jul-17	28-Jun-17	05-Jul-17	0%	0%	0				AB23810
BS Installation													
AB23820	MEP Room - MEP 2nd fix	14	06-Jul-17	19-Jul-17	06-Jul-17	19-Jul-17	0%	0%	0				AB23820
AB23830	MEP Room - MEP final fix	14	20-Jul-17	02-Aug-17	20-Jul-17	02-Aug-17	0%	0%	0				AB23830
Workshops, Storages & Offices													
Storage													
AB23870	Application of sealer on wall, soffit and floor	7	28-Jun-17	05-Jul-17	28-Jun-17	05-Jul-17	0%	0%	0				AB23870
1M/F - Sector C													
AB26400	Maintenance platform installation	75	01-Apr-17	21-Jun-17	03-Jul-17	16-Sep-17	30.67%	0%	-86	400			
General BS Installation													
Electrical System													
AB55890	MEP 1st fix - 1MF Sector A	30	01-Apr-17	06-May-17	03-Jul-17	02-Aug-17	76.67%	0%	-86	890			
Plumbing & Drainage													
AB55920	P&D 1st fix - 1MF Sector A	30	01-Apr-17	06-May-17	03-Jul-17	02-Aug-17	76.67%	0%	-86	920			
FS System													
AB55950	FS 1st fix - 1MF Sector A	30	01-Apr-17	06-May-17	03-Jul-17	02-Aug-17	76.67%	0%	-86	950			
HVAC System													
AB55980	HVAC 1st fix - 1MF Sector A	30	01-Apr-17	06-May-17	03-Jul-17	02-Aug-17	76.67%	0%	-86	980			
3/F - Sector C - Tower Footprint													
General Builders' Work													
AB28650	Blockwall	10	26-May-1	05-Jun-17	20-Jul-17	29-Jul-17	0%	0%	-53			AB28650	
General BS Installation													
Electrical System													
AB56790	MEP 1st fix - 3F Sector C	30	26-May-1	25-Jun-17	20-Jul-17	18-Aug-17	0%	0%	-53			AB56790	
Plumbing & Drainage													
AB56820	P&D 1st fix - 3F Sector C	30	26-May-1	25-Jun-17	20-Jul-17	18-Aug-17	0%	0%	-53			AB56820	
FS System													
AB56850	FS 1st fix - 3F Sector C	30	26-May-1	25-Jun-17	20-Jul-17	18-Aug-17	0%	0%	-53			AB56850	
HVAC System													
AB56880	HVAC 1st fix - 3F Sector C	30	26-May-1	25-Jun-17	20-Jul-17	18-Aug-17	0%	0%	-53			AB56880	
RDE ABWF & BS Installation													
Internal Finishes													
General Finishes													
A24140	G/F Builders' Works	51	05-May-1	25-Jun-17	25-Jun-17	16-Aug-17	0%	0%	-50		A24140		
A24150	1/F Builders' Works	51	29-May-1	20-Jul-17	20-Jul-17	09-Sep-17	0%	0%	-50			A24150	

Data Date: 28-Apr-17 Layout Name: MICP_3MRP Master Apr17_1 File Name: M+ MICP D15 OP3A-Month 19-30Apr2017			Three Months Rolling Programme (3MRP) Month 19 - 30 Apr 2017								Page 39 of 39			
Activity ID	Activity Name	MICP D15 O3A	MICP D15 O3A	MICP D15 O3A	Start	Finish	Planned B/L % Complete	Actual % Complete	Finish Variance (+/-d)	2017				
										Apr 19	May 20	Jun 21	Jul 22	
Statutory Inspection & OP														
EPD														
A55510	EPD Submission for GENSET Exhaust Flue	30	27-Feb-17	28-Mar-17	01-May-17	30-May-17	100%	0%	-63					
A55520	DG Store Submission for GENSET System	0	06-Jan-17		31-May-17		100%	0%	-145					

Lyric Theatre Complex

Activity ID	Activity Name		Durn. (Days)	Programme Rev A Start	Programme Rev A Finish	Current / Actual Start	Current / Actual Finish	Physical % Complete	Finish Variance	Float (Days)	2016												2017												2018	
											Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
											1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26

F2 Foundation Works for Lyric Theatre Complex

Summary for Major Works

Pre-bored H-Pile

Pre-bored H-Pile Construction

LT.0087	Trial Pile and Obtain BD's Acknowledgement	18	22-Feb-16	12-Mar-16	08-Mar-16 A	09-Mar-16 A	100%	4	
LT.0088	Predrilling, Excluding Portions L02 and L03; 56 nos.	71	20-Feb-16	20-May-16	01-Mar-16 A	13-Jul-16 A	100%	-43	
LT.0089	Pre-bored H-Pile Construction; Rig 1, 104 nos	243	01-Apr-16	21-Jan-17	17-Mar-16 A	21-Jan-17 A	100%	1	
LT.2225	Pre-bored H-Pile Construction; Rig 2, 99 nos	255	01-Apr-16	08-Feb-17	30-Mar-16 A	20-Feb-17 A	100%	-9	
LT.2226	Pre-bored H-Pile Construction; Rig 3, 25 nos	25	01-Apr-16	30-Apr-16	30-Apr-16 A	05-Jul-16 A	100%	-51	
LT.3315	Pre-bored H-Pile Construction; Rig 3, 8 nos	24			23-Sep-16 A	22-Oct-16 A	100%		
LT.3340	Pre-bored H-Pile Construction; Rig 4, 6 nos	13			27-Sep-16 A	14-Oct-16 A	100%		
LT.3370	Pre-bored H-Pile Construction; Rig 3, 19 nos	40			11-Nov-16 A	30-Dec-16 A	100%		

Contract Administrator's Instruction No. 8

LT.3010	Predrilling in Portions L02 and L03; 14 nos.	30	14-Oct-16	17-Nov-16	08-Aug-16 A	01-Sep-16 A	100%	64	
LT.3015	Pre-bored H-Pile Construction; Rig 1, 21 nos	65	14-Feb-17	06-May-17	20-Jan-17 A	01-Mar-17 A	100%	52	
LT.3020	Pre-bored H-Pile Construction; Rig 2, 16 nos	67	14-Feb-17	09-May-17	24-Jan-17 A	02-Mar-17 A	100%	53	
LT.3390	Pre-bored H-Pile Construction; Rig 4, 16 nos	25			17-Nov-16 A	16-Dec-16 A	100%		
LT.3750	Pre-bored H-Pile Construction; Rig 3, 10 nos	25			28-Dec-16 A	21-Jan-17 A	100%		

BA14 and Testing

LT.0094	Submission of BA14	6	06-Jun-17	12-Jun-17	24-Mar-17 A	07-Apr-17 A	100%	67	
LT.0095	CA's Selection of Proof Drilling Locations	14	09-May-17	23-May-17	20-Feb-17 A	03-Mar-17 A	100%	82	
LT.0096	Proof Drilling	14	23-May-17	06-Jun-17	04-Mar-17 A	16-Mar-17 A	100%	83	
LT.0097	BD's Selection of Test Piles	28	12-Jun-17	10-Jul-17	08-Apr-17 A	21-Apr-17 A	100%	81	
LT.0098	Load Testing and Submit Reports	32	10-Jul-17	11-Aug-17	10-May-17 A	28-Jun-17	34%	44	45
LT.0099	BD's Acknowledgement	45	11-Aug-17	25-Sep-17	29-Jun-17	12-Aug-17	0%	44	62

Bored Pile

Bored Pile Construction


LT.0102	Predrilling, Excluding Portions L02 and L03; 145 nos.	125	20-Feb-16	25-Jul-16	02-Mar-16 A	02-Sep-16 A	100%	-33	
LT.0103	Bored Pile Construction; RCD Rig 1, 32 nos.	244	07-Apr-16	27-Jan-17	12-Mar-16 A	08-May-17 A	100%	-76	
LT.1895	Bored Pile Construction; RCD Rig 2, 29 nos.	268	18-Mar-16	13-Feb-17	17-Mar-16 A	01-Apr-17 A	100%	-40	
LT.1905	Bored Pile Construction; RCD Rig 3, 25 nos.	243	14-Apr-16	06-Feb-17	21-Mar-16 A	28-Mar-17 A	100%	-43	
LT.1915	Bored Pile Construction; RCD Rig 4, 26 nos. (Including 1 no. under CAI 017)	245	29-Mar-16	20-Jan-17	23-Mar-16 A	29-Apr-17 A	100%	-77	
LT.1925	Bored Pile Construction; RCD Rig 5, 15 nos.	200	28-Apr-16	24-Dec-16	26-Apr-16 A	10-Dec-16 A	100%	13	
LT.1935	Bored Pile Construction; RCD Rig 6, 12 nos. (Including 4 nos. under CAI 017)	175	12-Jul-16	10-Feb-17	13-Jul-16 A	10-Apr-17 A	100%	-48	
LT.1945	Bored Pile Construction; RCD Rig 7, 12 nos. (Including 1 no. under CAI 023)	146	14-Jul-16	06-Jan-17	22-Jul-16 A	04-Mar-17 A	100%	-45	
LT.2215	Sonic Logging and Interface Coring Test; Excluding Portions L02 and L03	145	10-Sep-16	08-Mar-17	06-Oct-16 A	03-Jun-17	86%	-68	20
LT.3260	Completion of Bored Pile Construction in Area 6	0				08-May-17 A	100%		

Contract Administrator's Instruction No. 8

LT.2891	Predrilling in Portions L02 and L03; 11 nos.	24	13-Sep-16	13-Oct-16	03-Aug-16 A	24-Aug-16 A	100%	41	
LT.2895	Bored Pile Construction; RCD Rig 4, 4 nos.	51	10-Dec-16	14-Feb-17	24-Aug-16 A	24-Oct-16 A	100%	92	
LT.2905	Bored Pile Construction; RCD Rig 1, 3 nos.	43	20-Dec-16	14-Feb-17	27-Aug-16 A	04-Oct-16 A	100%	108	
LT.2915	Bored Pile Construction; RCD Rig 4, 2 nos.	30	06-May-17	10-Jun-17	21-Sep-16 A	12-Nov-16 A	100%	168	
LT.2925	Bored Pile Construction; RCD Rig 1, 2 nos.	29	09-May-17	12-Jun-17	11-Oct-16 A	10-Nov-16 A	100%	171	
LT.2935	Sonic Logging and Interface Coring Test; Portions L02 and L03	12	13-Jun-17	26-Jun-17	17-Jan-17 A	23-Mar-17 A	100%	75	

BA14 and Testing

LT.0108	Submission of BA14	3	27-Jun-17	29-Jun-17	05-Jun-17	07-Jun-17	0%	19	20
LT.0109	BD's Selection of Test Piles	28	30-Jun-17	27-Jul-17	08-Jun-17	05-Jul-17	0%	22	23
LT.0110	Concrete Coring Test and Submit Reports	13	27-Jul-17	11-Aug-17	05-Jul-17	20-Jul-17	0%	19	20
LT.0111	BD's Acknowledgement	45	12-Aug-17	25-Sep-17	23-Jul-17	05-Sep-17	0%	20	38



CONTRACT NO: CC/2015/3A/014			SUMMARY PROGRAMME PROGRESS AS OF 26-MAY-2017										Page 2 of 2																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
Activity ID	Activity Name		Durn. (Days)	Programme Rev A Start	Programme Rev A Finish	Current / Actual Start	Current / Actual Finish	Physical % Complete	Finish Variance	Float (Days)	2016												2017												2018																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
											Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
											1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
BA14 and Testing at Area 6 if Option is Exercised																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											