

Lyric Theatre Complex

Activity ID	Activity Name	Start Date	Finish Date	2018			
				Sep 9	Oct 10	Nov 11	Dec 12
L1 Contract for Lyric Theatre Complex (3MRP)							
Cost Centre B - Excavation and Lateral Support (ELS) Stage 2							
Excavation and ELS Works (Stage 2)							
Remedial Works							
CBR1010	TAM Grout (Drilling & Grouting) Stage 1	08-Sep-18 A	02-Oct-18				
CBR1020	TAM Grout (Drilling & Grouting) Stage 2	20-Sep-18 A	05-Oct-18				
Area 1							
CB161459	Area 1: Excavate to -3.0mPD (works resume)	06-Oct-18	12-Oct-18				
CB161460	Area 1: Install Waling & Strut Layer S3	13-Oct-18	31-Oct-18				
CB161470	Area 1: Excavate to -6.1mPD	01-Nov-18	17-Nov-18				
CB161480	Area 1: Install Waling & Strut Layer S4	19-Nov-18	05-Dec-18				
CB161490	Area 1: Excavate to -9.0, -11.3, -14.2 w/ soil Berm	06-Dec-18	22-Dec-18				
Area 2							
CB162459	Area 2: Excavate to -3.0mPD (works resume)	11-Oct-18	18-Oct-18				
CB162460	Area 2: Install Waling & Strut Layer S3	19-Oct-18	05-Nov-18				
CB162470	Area 2: Area 2: Excavate to -6.1mPD	06-Nov-18	22-Nov-18				
CB162480	Area 2: Install Waling & Strut Layer S4	23-Nov-18	10-Dec-18				
CB162490	Area 2: Excavate to -9.0, -11.3, -14.2 w/ soil Berm	11-Dec-18	29-Dec-18*				
Area 3							
CB163450	Area 3: Excavate to -3.0mPD (works suspended)	13-Oct-18	31-Oct-18				
CB163460	Area 3: Install Waling & Strut Layer S3	01-Nov-18	17-Nov-18				
CB163470	Area 3: Excavate to -6.1mPD	19-Nov-18	05-Dec-18				
CB163480	Area 3: Area 3: Install Waling & Strut Layer S4	06-Dec-18	28-Dec-18				
CB163490	Area 3 Excavate to Formation Level -9.6mPD	24-Dec-18	19-Jan-19				
Area 4							
CB164450	Area 4: Excavate to -3.0mPD	01-Nov-18	17-Nov-18				
CB164460	Area 4: Install Waling & Strut Layer S3	19-Nov-18	05-Dec-18				
CB164470	Area 4: Excavate to -6.1mPD	06-Dec-18	22-Dec-18				
CB164480	Area 4: Install Waling & Strut Layer S4	29-Dec-18	19-Jan-19				

Remaining Work
 Critical Remaining Work
 Actual Work
 Milestone

Project ID: L13MRP-20180930
Layout: L1-3MRP (Env)
Page: 1 of 2

West Kowloon Cultural District Authority

L1 Contract for Lyric Theatre Complex & Extended Basement

Three Month Rolling Programme (3MRP) - Status as of 30 Sep 2018

Activity ID	Activity Name	Start Date	Finish Date	2018			
				Sep	Oct	Nov	Dec
				9	10	11	12
Cost Centre C - Basement							
Cost Centre C1 - Essential Basement Structure (Excl. AET Protection & Box Culvert)							
CC102305	[Area 6 - L06] Trim / Make Good to Formation Level (Bulk Excavation by Others)	01-Jun-18 A	03-Sep-18 A				
CC102310	[Area 6 - L06] Pile Head Treatment (22 nr BP)	17-Jul-18 A	13-Oct-18				
CC102320	[Area 6 - L06] Blinding Layer for Pile Cap / B1 Slab	12-Jun-18 A	22-Oct-18				
CC102400	[Area 6 - L06] Construct Pile Cap / B1 Slab	15-Sep-18 A	29-Nov-18				
CC102401a	[Area 6 - L06] Construct Pile Cap / B1 Slab - 1a	15-Sep-18 A	25-Oct-18				
CC102401b	[Area 6 - L06] Construct Pile Cap / B1 Slab - 1b	04-Oct-18	25-Oct-18				
CC102402a	[Area 6 - L06] Construct Pile Cap / B1 Slab - 2a	12-Sep-18 A	15-Nov-18				
CC102402b	[Area 6 - L06] Construct Pile Cap / B1 Slab - 2B	26-Oct-18	15-Nov-18				
CC102403	[Area 6 - L06] Construct Pile Cap / B1 Slab - 3	09-Nov-18	29-Nov-18				
CC102404	[Area 6 - L06] Construct Pile Cap / B1 Slab - 4	09-Nov-18	29-Nov-18				
CC102405	[Area 6 - L06] Construct Pile Cap / B1 Slab - 2a	09-Nov-18	29-Nov-18				
Cost Centre D - Public Infrastructure Works (PIW)							
Cost Centre D2 - Austin Road West Lay-by							
Cost Centre D2.2 Drainage							
MC30-Ch.170 to MC30-Ch.00							
MC30-Ch.150 to MC30-Ch.100 (MH SF_1.4 to SF_1.3)							
CD2201:	MC30-Ch170-00: 1350mm dia Drainage (SF1.4 to SF1.3) - Install Drainage	17-Jul-18 A	14-Sep-18 A				
CD2201:	MC30-Ch170-00: 1350mm dia Drainage (SF1.4 to SF1.3) - Construct Manhole	11-Sep-18 A	20-Sep-18 A				
MC30-Ch.100 to MC30-Ch.60 (MH SF_1.3 to SF1.2)							
CD2201:	MC30-Ch170-00: 1350mm dia Drainage (SF1.3 to SF1.2) - Sheet Pile	24-Aug-18 A	20-Sep-18 A				
CD2201:	MC30-Ch170-00: 1350mm dia Drainage (SF1.3 to SF1.2) - Excavation & ELS	14-Sep-18 A	16-Oct-18				
CD2201:	MC30-Ch170-00: 1350mm dia Drainage (SF1.3 to SF1.2) - Install Drainage	26-Sep-18 A	27-Oct-18				
CD2201:	MC30-Ch170-00: 1350mm dia Drainage (SF1.3 to SF1.2) - Construct Manhole	29-Oct-18	17-Nov-18				
MC30-Ch.60 to MC30-Ch.40 (MH SF_1.2 to SF_1.2B)							
CD2201:	MC30-Ch170-00: 1350mm dia Drainage (SF1.2 to SF1.2B) - Sheet Pile	19-Nov-18	08-Dec-18				
CD2201:	MC30-Ch170-00: 1350mm dia Drainage (SF1.2 to SF1.2B) - Excavation & ELS	03-Dec-18	22-Dec-18				
CD2201:	MC30-Ch170-00: 1350mm dia Drainage (SF1.2 to SF1.2B) - Install Drainage	17-Dec-18	02-Jan-19				
CD2201:	MC30-Ch170-00: 1350mm dia Drainage (SF1.2 to SF1.2B) - Construct Manhole	24-Dec-18	16-Jan-19				
<div><div></div> Remaining Work</div> <div><div></div> Critical Remaining Work</div> <div><div></div> Actual Work</div> <div><div></div> Milestone</div>							
Project ID: L13MRP-20180930		West Kowloon Cultural District Authority					
Layout: L1-3MRP (Env)		L1 Contract for Lyric Theatre Complex & Extended Basement					
Page: 2 of 2		Three Month Rolling Programme (3MRP) - Status as of 30 Sep 2018					
				<div><div></div><div></div>Gammon</div>			