

Lyric Theatre Complex

Activity ID	Activity Name	Start Date	Finish Date	2018				2019
				Oct 10	Nov 11	Dec 12	Jan 13	
L1 Contract for Lyric Theatre Complex (3MRP)								
Cost Centre B - Excavation and Lateral Support (ELS) Stage 2								
Excavation and ELS Works (Stage 2)								
Remedial Works								
CBRW1010	TAM Grout (Drilling & Grouting) Stage 1	08-Sep-18 A	05-Oct-18 A					
CBRW1020	TAM Grout (Drilling & Grouting) Stage 2	20-Sep-18 A	12-Oct-18 A					
CBRW1060	BD Reiview & Approval	05-Oct-18 A	25-Oct-18 A					
Area 1								
CB161459	Area 1: Excavate to -3.0mPD (works resume)	26-Oct-18 A	07-Nov-18					
CB161460	Area 1: Install Waling & Strut Layer S3	08-Nov-18	24-Nov-18					
CB161470	Area 1: Excavate to -6.1mPD	26-Nov-18	12-Dec-18					
CB161480	Area 1: Install Waling & Strut Layer S4	13-Dec-18	02-Jan-19					
CB161490	Area 1: Excavate to -9.0, -11.3, -14.2 w/ soil Berm	03-Jan-19	19-Jan-19					
Area 2								
CB162459	Area 2: Excavate to -3.0mPD (works resume)	26-Oct-18 A	15-Nov-18					
CB162460	Area 2: Install Waling & Strut Layer S3	17-Nov-18	04-Dec-18					
CB162470	Area 2: Area 2: Excavate to -6.1mPD	05-Dec-18	21-Dec-18					
CB162480	Area 2: Install Waling & Strut Layer S4	22-Dec-18	11-Jan-19					
CB162490	Area 2: Excavate to -9.0, -11.3, -14.2 w/ soil Berm	12-Jan-19	29-Jan-19*					
Area 3								
CB163450	Area 3: Excavate to -3.0mPD	14-Nov-18	30-Nov-18					
CB163460	Area 3: Install Waling & Strut Layer S3	01-Dec-18	18-Dec-18					
CB163470	Area 3: Excavate to -6.1mPD	19-Dec-18	08-Jan-19					
CB163480	Area 3: Area 3: Install Waling & Strut Layer S4	09-Jan-19	29-Jan-19					
CB163490	Area 3 Excavate to Formation Level -9.6mPD	26-Jan-19	22-Feb-19					
Area 4								
CB164450	Area 4: Excavate to -3.0mPD	01-Dec-18	18-Dec-18					
CB164460	Area 4: Install Waling & Strut Layer S3	19-Dec-18	08-Jan-19					
CB164470	Area 4: Excavate to -6.1mPD	09-Jan-19	25-Jan-19					
CB164480	Area 4: Install Waling & Strut Layer S4	30-Jan-19	22-Feb-19					

Remaining Work

Critical Remaining Work

Actual Work

Milestone

Project ID: L13MRP-20181031

Layout: L1-3MRP (Env)

Page: 1 of 2

West Kowloon Cultural District Authority

L1 Contract for Lyric Theatre Complex & Extended Basement

Three Month Rolling Programme (3MRP) - Status as of 31 Oct 2018

Gammon

Activity ID	Activity Name	Start Date	Finish Date	2018				2019
				Oct	Nov	Dec	Jan	
				10	11	12	13	
Cost Centre C - Basement								
Cost Centre C1 - Essential Basement Structure (Excl. AET Protection & Box Culvert)								
CC102310	[Area 6 - L06] Pile Head Treatment (22 nr BP)	17-Jul-18 A	12-Oct-18 A	<div></div>				
CC102401a	[Area 6 - L06] Construct Pile Cap / B1 Slab - 1a	27-Aug-18 A	19-Oct-18 A	<div></div>				
CC102402a	[Area 6 - L06] Construct Pile Cap / B1 Slab - 2a	12-Sep-18 A	12-Nov-18	<div></div>	<div></div>			
CC102405	[Area 6 - L06] Construct Pile Cap / B1 Slab -5	13-Sep-18 A	17-Nov-18	<div></div>	<div></div>			
CC102401b	[Area 6 - L06] Construct Pile Cap / B1 Slab - 1b	10-Oct-18 A	15-Nov-18	<div></div>	<div></div>			
CC102402b	[Area 6 - L06] Construct Pile Cap / B1 Slab - 2B	19-Oct-18 A	17-Nov-18	<div></div>	<div></div>			
CC102403	[Area 6 - L06] Construct Pile Cap / B1 Slab - 3	09-Nov-18	29-Nov-18		<div></div>			
CC102404	[Area 6 - L06] Construct Pile Cap / B1 Slab - 4	09-Nov-18	29-Nov-18		<div></div>			
Cost Centre D - Public Infrastructure Works (PIW)								
Cost Centre D2 - Austin Road West Lay-by								
Cost Centre D2.2 Drainage								
MC30-Ch.170 to MC30-Ch.00								
MC30-Ch.100 to MC30-Ch.60 (MH SF_1.3 to SF1.2)								
CD220144	MC30-Ch170-00: 1350mm dia Drainage (SF1.3 to SF1.2) - Excavation & ELS	14-Sep-18 A	03-Oct-18 A	<div></div>				
CD220146	MC30-Ch170-00: 1350mm dia Drainage (SF1.3 to SF1.2) - Install Drainage	26-Sep-18 A	31-Oct-18 A	<div></div>				
CD220148	MC30-Ch170-00: 1350mm dia Drainage (SF1.3 to SF1.2) - Construct Manhole	10-Oct-18 A	14-Nov-18	<div></div>	<div></div>			
MC30-Ch.60 to MC30-Ch.40 (MH SF_1.2 to SF_1.2B)								
CD220152	MC30-Ch170-00: 1350mm dia Drainage (SF1.2 to SF1.2B) - Sheet Pile	22-Oct-18 A	14-Nov-18	<div></div>	<div></div>			
CD220154	MC30-Ch170-00: 1350mm dia Drainage (SF1.2 to SF1.2B) - Excavation & ELS	15-Nov-18	12-Dec-18		<div></div>			
CD220156	MC30-Ch170-00: 1350mm dia Drainage (SF1.2 to SF1.2B) - Install Drainage	13-Dec-18	05-Jan-19			<div></div>		
CD220158	MC30-Ch170-00: 1350mm dia Drainage (SF1.2 to SF1.2B) - Construct Manhole	29-Dec-18	19-Jan-19				<div></div>	

Remaining Work

Critical Remaining Work

Actual Work

Milestone

Project ID: L13MRP-20181031

Layout: L1-3MRP (Env)

Page: 2 of 2

West Kowloon Cultural District Authority

L1 Contract for Lyric Theatre Complex & Extended Basement

Three Month Rolling Programme (3MRP) - Status as of 31 Oct 2018

Gammon