

# **Lyric Theatre Complex**

Activity ID	Activity Name	Start Date	Finish Date	2018		2019	
				Nov 11	Dec 12	Jan 13	Feb 14
<b>L1 Contract for Lyric Theatre Complex (3MRP)</b>							
<b>Cost Centre B - Excavation and Lateral Support (ELS) Stage 2</b>							
<b>Excavation and ELS Works (Stage 2)</b>							
<b>Area 1</b>							
CB161459	Area 1: Excavate to -3.0mPD (works resume)	26-Oct-18 A	17-Nov-18 A	█			
CB161460	Area 1: Install Waling & Strut Layer S3	07-Nov-18 A	24-Nov-18 A	█			
CB161470	Area 1: Excavate to -6.1mPD	10-Dec-18	28-Dec-18		█		
CB161480	Area 1: Install Waling & Strut Layer S4	29-Dec-18	16-Jan-19			█	
CB161490	Area 1: Excavate to -9.0, -11.3, -14.2 w/ soil Berm	17-Jan-19	31-Jan-19				█
<b>Area 2</b>							
CB162459	Area 2: Excavate to -3.0mPD (works resume)	26-Oct-18 A	08-Dec-18	█			
CB162460	Area 2: Install Waling & Strut Layer S3	10-Dec-18	22-Dec-18		█		
CB162470	Area 2: Area 2: Excavate to -6.1mPD	24-Dec-18	09-Jan-19			█	
CB162480	Area 2: Install Waling & Strut Layer S4	07-Jan-19	19-Jan-19				█
CB162490	Area 2: Excavate to -9.0, -11.3, -14.2 w/ soil Berm	18-Jan-19	31-Jan-19*				█
<b>Area 3</b>							
CB163450	Area 3: Excavate to -3.0mPD	05-Nov-18 A	30-Nov-18 A	█			
CB163460	Area 3: Install Waling & Strut Layer S3	16-Nov-18 A	08-Dec-18	█			
CB163470	Area 3: Excavate to -6.1mPD	04-Jan-19	21-Jan-19			█	
CB163480	Area 3: Area 3: Install Waling & Strut Layer S4	22-Jan-19	14-Feb-19				█
CB163490	Area 3 Excavate to Formation Level -9.6mPD	15-Feb-19	11-Mar-19				█
<b>Area 4</b>							
CB164450	Area 4: Excavate to -3.0mPD	09-Nov-18 A	13-Dec-18	█			
CB164460	Area 4: Install Waling & Strut Layer S3	14-Dec-18	03-Jan-19		█		
CB164470	Area 4: Excavate to -6.1mPD	15-Jan-19	31-Jan-19			█	
CB164480	Area 4: Install Waling & Strut Layer S4	01-Feb-19	25-Feb-19				█
CB164490	Area 4: Excavate to Formation Level -9.6mPD	26-Feb-19	21-Mar-19*				█
<b>Cost Centre C - Basement</b>							
<b>Cost Centre C1 - Essential Basement Structure (Excl. AET Protection &amp; Box Culvert)</b>							
CC102402a	[Area 6 - L06] Construct Pile Cap / B1 Slab - 2a	12-Sep-18 A	22-Nov-18 A	█			

█ Remaining Work  
█ Critical Remaining Work  
█ Actual Work  
◆ Milestone

Project ID: L13MRP-20181130  
 Layout: L1-3MRP (Env)  
 Page: 1 of 2

**West Kowloon Cultural District Authority**  
**L1 Contract for Lyric Theatre Complex & Extended Basement**  
**Three Month Rolling Programme (3MRP) - Status as of 30 Nov 2018**



Activity ID	Activity Name	Start Date	Finish Date	2018		2019	
				Nov 11	Dec 12	Jan 13	Feb 14
CC102405	[Area 6 - L06] Construct Pile Cap / B1 Slab -5	13-Sep-18 A	14-Dec-18				
CC102401b	[Area 6 - L06] Construct Pile Cap / B1 Slab - 1b	10-Oct-18 A	15-Dec-18				
CC102402b	[Area 6 - L06] Construct Pile Cap / B1 Slab - 2B	19-Oct-18 A	16-Nov-18 A				
CC102404	[Area 6 - L06] Construct Pile Cap / B1 Slab - 4	24-Oct-18 A	30-Nov-18 A				
CC102403	[Area 6 - L06] Construct Pile Cap / B1 Slab - 3	02-Nov-18 A	08-Dec-18				
CC102410	[Area 6 - L06] Remove Strut Layer S2	03-Dec-18	09-Jan-19				
<b>Cost Centre D - Public Infrastructure Works (PIW)</b>							
<b>Cost Centre D2 - Austin Road West Lay-by</b>							
<b>Cost Centre D2.2 Drainage</b>							
<b>MC30-Ch.170 to MC30-Ch.00</b>							
<b>MC30-Ch.100 to MC30-Ch.60 (MH SF_1.3 to SF1.2)</b>							
CD220148	MC30-Ch170-00: 1350mm dia Drainage (SF1.3 to SF1.2) - Construct Manhole	10-Oct-18 A	29-Nov-18 A				
<b>MC30-Ch.60 to MC30-Ch.40 (MH SF_1.2 to SF_1.2B)</b>							
CD220152	MC30-Ch170-00: 1350mm dia Drainage (SF1.2 to SF1.2B) - Sheet Pile	22-Oct-18 A	03-Nov-18 A				
CD220154	MC30-Ch170-00: 1350mm dia Drainage (SF1.2 to SF1.2B) - Excavation & ELS	24-Oct-18 A	09-Nov-18 A				
CD220156	MC30-Ch170-00: 1350mm dia Drainage (SF1.2 to SF1.2B) - Install Drainage	06-Nov-18 A	30-Nov-18 A				
CD220158	MC30-Ch170-00: 1350mm dia Drainage (SF1.2 to SF1.2B) - Construct Manhole	19-Nov-18 A	20-Dec-18				
<b>MC30-Ch.40 to MC30-Ch.30 (MH SF_1.2B to SF_1.2A)</b>							
CD220162	MC30-Ch170-00: 1350mm dia Drainage (SF1.2B to SF1.2A) - Sheet Pile	15-Nov-18 A	21-Nov-18 A				
CD220164	MC30-Ch170-00: 1350mm dia Drainage (SF1.2B to SF1.2A) - Excavation & ELS	22-Nov-18 A	15-Dec-18				
CD220166	MC30-Ch170-00: 1350mm dia Drainage (SF1.2B to SF1.2A) - Install Drainage	17-Dec-18	02-Jan-19				
CD220168	MC30-Ch170-00: 1350mm dia Drainage (SF1.2B to SF1.2A) - Construct Manhole	03-Jan-19	16-Jan-19				
<b>MC30-Ch.30 to MC30-Ch.00 (MH SF_1.2A to SF_1.2A_A)</b>							
CD220172	MC30-Ch170-00: 1350mm dia Drainage (SF1.2A to SF1.2A_2) - Sheet Pile	13-Dec-18	28-Dec-18				
CD220174	MC30-Ch170-00: 1350mm dia Drainage (SF1.2A to SF1.2A_2) - Excavation & ELS	29-Dec-18	19-Jan-19				
CD220176	MC30-Ch170-00: 1350mm dia Drainage (SF1.2A to SF1.2A_2) - Install Drainage	21-Jan-19	02-Feb-19				
CD220178	MC30-Ch170-00: 1350mm dia Drainage (SF1.2A to SF1.2A_2) - Construct Manhole	04-Feb-19	20-Feb-19*				

Remaining Work  
 Critical Remaining Work  
 Actual Work  
 Milestone

Project ID: L13MRP-20181130  
 Layout: L1-3MRP (Env)  
 Page: 2 of 2

**West Kowloon Cultural District Authority**  
**L1 Contract for Lyric Theatre Complex & Extended Basement**  
**Three Month Rolling Programme (3MRP) - Status as of 30 Nov 2018**

