

Lyric Theatre Complex

Activity ID	Activity Name	Start Date	Finish Date	2018	2019		
				Dec	Jan	Feb	Mar
				12	13	14	15
L1 Contract for Lyric Theatre Complex (3MRP)							
Cost Centre B - Excavation and Lateral Support (ELS) Stage 2							
Excavation and ELS Works (Stage 2)							
Area 1							
CB161470	Area 1: Excavate to -6.1mPD	08-Dec-18 A	03-Jan-19				
CB161480	Area 1: Install Waling & Strut Layer S4	04-Jan-19	18-Jan-19				
CB161490	Area 1: Excavate to -9.0, -11.3, -14.2 w/ soil Berm	19-Jan-19	02-Feb-19				
Area 2							
CB162460	Area 2: Install Waling & Strut Layer S3	06-Dec-18 A	24-Dec-18 A				
CB162470	Area 2: Area 2: Excavate to -6.1mPD	03-Jan-19	17-Jan-19				
CB162480	Area 2: Install Waling & Strut Layer S4	18-Jan-19	31-Jan-19				
CB162490	Area 2: Excavate to -9.0, -11.3, -14.2 w/ soil Berm	01-Feb-19	18-Feb-19*				
Area 3							
CB163460	Area 3: Install Waling & Strut Layer S3	16-Nov-18 A	14-Dec-18 A				
CB163470	Area 3: Excavate to -6.1mPD	22-Dec-18 A	15-Jan-19				
CB163480	Area 3: Area 3: Install Waling & Strut Layer S4	16-Jan-19	08-Feb-19				
CB163490	Area 3 Excavate to Formation Level -9.6mPD	02-Feb-19	01-Mar-19				
Area 4							
CB164450	Area 4: Excavate to -3.0mPD	09-Nov-18 A	22-Dec-18 A				
CB164460	Area 4: Install Waling & Strut Layer S3	19-Dec-18 A	15-Jan-19				
CB164470	Area 4: Excavate to -6.1mPD	16-Jan-19	01-Feb-19				
CB164480	Area 4: Install Waling & Strut Layer S4	09-Feb-19	01-Mar-19				
CB164490	Area 4: Excavate to Formation Level -9.6mPD	02-Mar-19	26-Mar-19*				
Cost Centre C - Basement							
Cost Centre C1 - Essential Basement Structure (Excl. AET Protection & Box Culvert)							
CC102405	[Area 6 - L06] Construct Pile Cap / B1 Slab -5	13-Sep-18 A	15-Dec-18 A				
CC102401b	[Area 6 - L06] Construct Pile Cap / B1 Slab - 1b	10-Oct-18 A	07-Jan-19				
CC102403	[Area 6 - L06] Construct Pile Cap / B1 Slab - 3	02-Nov-18 A	10-Jan-19				
CC102410	[Area 6 - L06] Remove Strut Layer S2	03-Dec-18 A	21-Jan-19				
CC102420	[Area 6 - L06] Construct B1-B1M Columns & Structural Walls	10-Dec-18 A	07-Mar-19				
CC102430	[Area 6 - L06] Construct B1M Beam & Slab	29-Jan-19	28-Mar-19				
CC100100	[South - L01] Blinding Layer for Pile Cap / B2 Slab at Central Portion	12-Feb-19	18-Mar-19				
<div><div></div> Remaining Work</div> <div><div></div> Critical Remaining Work</div> <div><div></div> Actual Work</div> <div><div></div> Milestone</div>				Project ID: L13MRP-20181231 Layout: L1-3MRP (Env) Page: 1 of 2			
West Kowloon Cultural District Authority L1 Contract for Lyric Theatre Complex & Extended Basement Three Month Rolling Programme (3MRP) - Status as of 31 Dec 2018				<div><div></div><div>Gammon</div></div>			

Activity ID	Activity Name	Start Date	Finish Date	2018	2019		
				Dec	Jan	Feb	Mar
				12	13	14	15
CC100200	[South - L01] Construct Central Pile Cap / B2 Slab at -11.3mPD & -14.2mPD	14-Feb-19	16-Apr-19				
CAI No. 012 Advance Works for Artist Square Bridge							
P34 Stair & Lift Tower							
CAI12240	Construct Protection Slab	26-Nov-18 A	02-Jan-19				
CAI12244	Construct Bored Pile PC1-1	03-Jan-19	08-Feb-19				
CAI12248	Construct Bored Pile PC1-2	09-Feb-19	15-Mar-19				
CAI12254	Construct Bored Pile PC1-3	16-Mar-19	24-Apr-19				
Cost Centre D - Public Infrastructure Works (PIW)							
Cost Centre D2 - Austin Road West Lay-by							
Cost Centre D2.1 Roadworks and Remaining							
MC30-Ch.170 to MC30-Ch.150							
CD210720	MC30-Ch170-150: DN450 Freshwater (0+171 - 0+164)	28-Jan-19	20-Feb-19				
CD210725	MC30-Ch170-150: DN450 Salt Water (0+171 - 0+162)	04-Feb-19	27-Feb-19				
MC30-Ch.150 to MC30-Ch.100							
CD210620	MC30-Ch150-100: DN450 Freshwater (0+164 - 0+114)	07-Dec-18 A	27-Dec-18 A				
CD210625	MC30-Ch150-100: DN450 Salt Water (0+162 - 0+112)	07-Dec-18 A	27-Dec-18 A				
MC30-Ch.100 to MC30-Ch.50							
CD210520	MC30-Ch100-50: DN450 Freshwater (0+114 - 0+64)	06-Mar-19	10-Apr-19				
CD210525	MC30-Ch100-50: DN450 Salt Water (0+112 - 0+62)	11-Mar-19	15-Apr-19				
Cost Centre D2.2 Drainage							
MC30-Ch.170 to MC30-Ch.00							
MC30-Ch.60 to MC30-Ch.40 (MH SF_1.2 to SF_1.2B)							
CD220158	MC30-Ch170-00: 1350mm dia Drainage (SF1.2 to SF1.2B) - Construct Manhole	19-Nov-18 A	04-Jan-19				
MC30-Ch.40 to MC30-Ch.30 (MH SF_1.2B to SF_1.2A)							
CD220164	MC30-Ch170-00: 1350mm dia Drainage (SF1.2B to SF1.2A) - Excavation & ELS	22-Nov-18 A	05-Dec-18 A				
CD220166	MC30-Ch170-00: 1350mm dia Drainage (SF1.2B to SF1.2A) - Install Drainage	11-Dec-18 A	07-Jan-19				
CD220168	MC30-Ch170-00: 1350mm dia Drainage (SF1.2B to SF1.2A) - Construct Manhole	08-Jan-19	21-Jan-19				
MC30-Ch.30 to MC30-Ch.00 (MH SF_1.2A to SF_1.2A_A)							
CD220172	MC30-Ch170-00: 1350mm dia Drainage (SF1.2A to SF1.2A_2) - Sheet Pile	01-Dec-18 A	19-Dec-18 A				
CD220174	MC30-Ch170-00: 1350mm dia Drainage (SF1.2A to SF1.2A_2) - Excavation & ELS	14-Dec-18 A	19-Jan-19				
CD220176	MC30-Ch170-00: 1350mm dia Drainage (SF1.2A to SF1.2A_2) - Install Drainage	21-Jan-19	02-Feb-19				
CD220178	MC30-Ch170-00: 1350mm dia Drainage (SF1.2A to SF1.2A_2) - Construct Manhole	04-Feb-19	20-Feb-19*				
<div> <div></div> Remaining Work <div></div> Critical Remaining Work <div></div> Actual Work <div></div> Milestone </div>				Project ID: L13MRP-20181231 Layout: L1-3MRP (Env) Page: 2 of 2			
West Kowloon Cultural District Authority L1 Contract for Lyric Theatre Complex & Extended Basement Three Month Rolling Programme (3MRP) - Status as of 31 Dec 2018							