

M+ Museum

ID	Activity	OD	Start	Finish	TF	2019												2020											
						Qtr 4			Qtr 1			Qtr 2			Qtr 3			Qtr 4			Qtr 1			Qtr 2			Qtr 3		
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
GENERAL & PRELIMINARIES (Remaining Works @ 10 SEP 2018) PROJECT KEY COMPLETION DATES Completion Obligations (*constrained dates for critical paths) OP1 Podium, M+ Tower & CSF - Obtain OP for the Whole of M+ 0 31-Mar-20* 0 PC2 CSF - Obtain PC for Hover to Employer (Incl. Zone B2_Z07 - Loading Bays) 0 31-Mar-20* 1 OP2 RDE - Obtain OP for Hover to Employer 0 30-May-20* 1 PC1 Podium, M+ Tower & RDE - Obtain PC for Hover to Employer 0 30-Jun-20* 0 ▼																													
BASEMENT & PODIUM Construction *Auditorium > GF Level 2 Summary 1202 [LoE] POD_GF_AUD - Rem Structural Works 140 29-Dec-18 21-Jun-19 180 9350 [LoE] POD_GF_AUD - MEP 1st, 2nd & final fix 165 23-Apr-19 07-Nov-19 5 9351 [LoE] POD_GF_AUD - ABWF Works 253 23-Apr-19 28-Feb-20 101																													
Cinemas (B1-GF) Level 2 Summary 9352 [LoE] POD_GF_Cinema - Structural Works 120 11-Feb-19 04-Jul-19 2 9361 [LoE] POD_GF_Cinema - MEP Works 116 18-Jul-19 03-Dec-19 13 9371 [LoE] POD_GF_Cinema - ABWF Works 139 02-Jul-19 13-Dec-19 52																													
Moving Image Centre Lobby/Bar & Museum Shop No.2 (B1-GF) - POD_B1_Z09b Level 2 Summary 9380 [LoE] POD_B1_Z09b - Struct'l Works 97 09-Apr-19 02-Aug-19 17 9381 [LoE] POD_B1_Z09b - MEP Works 83 26-Aug-19 03-Dec-19 1 9382 [LoE] POD_B1_Z09b - ABWF Wrks (Drying w/ Wild Air not req'd) 100 26-Jul-19 22-Nov-19 1 9489 [LoE] POD_B1_Z09b - ABWF Wrks (Drying w/ Wild Air req'd) 41 27-Nov-19 15-Jan-20 132																													
Lecture Theatre & Adjacent Areas Level 2 Summary 1203 [LoE] POD_GF_LTH - Struct'l Works 203 15-Nov-18 23-Jul-19 10 8205 [LoE] POD_GF_LTH - MEP Works 95 03-Jul-19 24-Oct-19 35 8204 [LoE] POD_GF_LTH - ABWF Wrks (Drying w/ Wild Air not req'd) 166 03-Jun-19 18-Dec-19 148 9383 [LoE] POD_GF_LTH - ABWF Wrks (Drying w/ Wild Air req'd) 45 18-Nov-19 10-Jan-20 136																													
Learning Centre & Adjacent Areas (GF & 1/F) Level 2 Summary 9398 [LoE] POD_GF_LC & Adj Areas (GF & 1/F) - Struct'l Wrks 160 24-Sep-18 11-Apr-19 71 9399 [LoE] POD_GF_LC & Adj Areas (GF & 1/F) - MEP Wrks 129 29-May-19 31-Oct-19 89 9426 [LoE] POD_GF_LC & Adj Areas (GF & 1/F) - ABWF Wrks (Drying w/ Wild Air not req) 140 18-May-19 02-Nov-19 193 9451 [LoE] POD_GF_LC & Adj Areas (GF & 1/F) L2SUM - ABWF Wrks (Drying w/ Wild A 42 18-Nov-19 07-Jan-20 139																													
Moving Image Centre (GF-1M) - POD_GF_Z01 Level 2 Summary 9452 [LoE] POD_GF_Z01_MIC (GF-1M) - Struct'l Works 111 28-Sep-18 15-Feb-19 51 9453 [LoE] POD_GF_Z01_MIC (GF-1M) - MEP Works 101 22-May-19 19-Sep-19 63 9454 [LoE] POD_GF_Z01_MIC (GF-1M) - ABWF Works 163 23-Apr-19 05-Nov-19 191																													
Found & Industrial Spaces (B2-GF) - POD_B2_Z13 Level 2 Summary 9852 [LoE] POD_GF_B2_Z13_Fnd & Ind'l Sps (B2-GF) - Struct Works_Floating Slab 60 23-May-19 02-Aug-19 50 9455 [LoE] POD_GF_B2_Z13_Fnd & Ind'l Sps (B2-GF) - MEP Wrks 90 04-Jul-19 19-Oct-19 16 9456 [LoE] POD_GF_B2_Z13_Fnd & Ind'l Sps (B2-GF) - ABWF Wrks (Drying w/ Wild Air 164 09-May-19 21-Nov-19 99 9457 [LoE] POD_GF_B2_Z13_Fnd & Ind'l Sps (B2-GF) - ABWF Wrks (Drying w/ Wild Air 82 20-Nov-19 04-Mar-20 97																													
Level B2 Level 2 Summary 9458 [LoE] POD_B2 - Struct'l Works 192 26-Nov-18 20-Jul-19 37 9459 [LoE] POD_B2_Z01 to B2_Z04_Plant Rms - MEP Works 282 12-Oct-18 21-Sep-19 61 9460 [LoE] POD_B2_Z01 to B2_Z04_Plant Rms - ABWF Works 279 03-Dec-18 09-Nov-19 187 9461 [LoE] POD_B2_Z05 to B2_Z06_Toilets - MEP Works 127 13-Apr-19 11-Sep-19 129 9462 [LoE] POD_B2_Z05 to B2_Z06_Toilets - ABWF Wrks (Drying w/ Wild Air not req'd) 142 28-Mar-19 13-Sep-19 227 9767 [LoE] POD_B2_Z05 to B2_Z06_Toilets - ABWF Wrks (Drying w/ Wild Air req'd) 18 18-Nov-19 07-Dec-19 163 9465 [LoE] POD_B2_Z07 to B2_Z08_Plant Rms - MEP Works 223 26-Feb-19 20-Nov-19 12 9466 [LoE] POD_B2_Z07 to B2_Z08_Plant Rms - ABWF Works 354 17-Dec-18 29-Feb-20 100																													
Level B1 Level 2 Summary 9471 [LoE] POD_B1 - Structural Works 213 27-Oct-18 16-Jul-19 26 9472 [LoE] POD_B1_Z02 to B1_Z05_BoH/Plant Rm/Kit - MEP Works 247 22-Jan-19 20-Nov-19 160 9475 [LoE] POD_B1_Z02 to B1_Z05_BoH/Plant Rm/Kit - ABWF Works 274 09-Jan-19 09-Dec-19 162 9476 [LoE] POD_B1_Z06_Toilets - MEP Works 244 26-Feb-19 14-Dec-19 51 9477 [LoE] POD_B1_Z06_Toilets - ABWF Works 293 02-Jan-19 24-Dec-19 149 9479 [LoE] POD_B1_Z07_BoH/Lobbies/Non-FR Corr - MEP Works 156 26-Feb-19 30-Aug-19 79 9480 [LoE] POD_B1_Z07_BoH/Lobbies/Non-FR Corr - ABWF Works 211 11-Feb-19 22-Oct-19 203 9482 [LoE] POD_B1_Z08/09a/10_FoH - MEP Works 137 24-Jun-19 04-Dec-19 0 9483 [LoE] POD_B1_Z08/09a/10_FoH - ABWF Works 233 17-Jun-19 28-Mar-20 76 9484 [LoE] POD_B1_Z11/12/14/16/17/18a_BoH/R Corr/Lobby/Carpark_Z - MEP Works 215 26-Feb-19 11-Nov-19 20 9485 [LoE] POD_B1_Z11/12/14/16/17/18a_BoH/R Corr/Lobby/Carpark_Z - ABWF Works 246 04-Mar-19 23-Dec-19 150 9486 [LoE] POD_B1_Z15_Carriageway & Ramp - Stage 1_ABWF & MEP Works 90 23-Apr-19 08-Aug-19 74 9487 [LoE] POD_B1_Z15_Carriageway & Ramp - Stage 2_ABWF & MEP Works 78 27-Aug-19 28-Nov-19 97																													
Level LGF Level 2 Summary 9488 [LoE] POD_LG - Structural Works 58 15-May-19 23-Jul-19 1 9490 [LoE] POD_LG_Z01/02/03_BoH/FR Corr/Lob/Carpark - MEP Works 144 26-Feb-19 16-Aug-19 91 9491 [LoE] POD_LG_Z01/02/03_BoH/FR Corr/Lob/Carpark - ABWF Works 227 28-Jan-19 02-Nov-19 193 9492 [LoE] POD_LG_Z04/5/6/18d_Multi-Media/Cine Lob/Corr/BoH - MEP Works 113 22-Jul-19 03-Dec-19 1 9493 [LoE] POD_LG_Z04/5/6/18d_Multi-Media/Cine Lob/Corr/BoH - ABWF Works 163 10-Jul-19 21-Jan-20 127																													
Level GF Level 2 Summary 9494 [LoE] POD_GF - Structural Works_Slab (excl. FG/5-7) 60 24-Sep-18 05-Dec-18 0 9495 [LoE] POD_GF - Structural Works_Slab_FG/5-7 42 26-Mar-19 15-May-19 3 9496 [LoE] POD_GF - Structural Works_Walls 138 06-Nov-18 25-Apr-19 35 9497 [LoE] POD_GF - Structural Works_Staircases 131 04-Dec-18 16-May-19 84 9520 [LoE] POD_GF_Z02_Toilets/BoH/Corr/Lob - MEP Works 207 15-Feb-19 22-Oct-19 97 9523 [LoE] POD_GF_Z02_Toilets/BoH/Corr/Lob - ABWF Works 237 28-Jan-19 14-Nov-19 183 9524 [LoE] POD_GF_Z03_Museum Shop & BoH - MEP Works 105 29-Apr-19 31-Aug-19 78 9525 [LoE] POD_GF_Z03_Museum Shop & BoH - ABWF Works 148 15-Apr-19 10-Oct-19 213 9526 [LoE] POD_GF_Z07_FoH Main Lobby - MEP Works 141 30-Mar-19 16-Sep-19 30 9527 [LoE] POD_GF_Z07_FoH Main Lobby - ABWF Works 231 09-Mar-19 11-Dec-19 160 9528 [LoE] POD_GF_Z08 & GF_Z04_Ext Perimeter & Courtyard - MEP Works 96 25-Jul-19 16-Nov-19 15 9529 [LoE] POD_GF_Z08 & GF_Z04_Ext Perimeter & Courtyard - ABWF Works 158 18-May-19 23-Nov-19 175 9530 [LoE] POD_GF_Z09_Temp Exh. & BoH Surrounding - MEP Works 160 20-Apr-19 30-Oct-19 30 9531 [LoE] POD_GF_Z09_Temp Exh. & BoH Sumdng - ABWF Works (Drying w/ Wild Air r 191 07-Mar-19 23-Oct-19 96 9532 [LoE] POD_GF_Z09_Temp Exh. & BoH Sumdng - ABWF Works (Drying w/ Wild Air r 37 18-Nov-19 31-Dec-19 144																													
Level 1 Level 2 Summary 9533 [LoE] POD_L1 - Structural Works 113 30-Oct-18 19-Mar-19 90 9534 [LoE] POD_L1_Museum Shop Offices/Store/Lob - MEP Works 73 03-May-19 29-Jul-19 107 9535 [LoE] POD_L1_Museum Shop Offices/Store/Lob - ABWF Works 121 11-Apr-19 02-Sep-19 243																													
Level 1MF Level 2 Summary 9536 [LoE] POD_1M - Structural Works 95 24-Oct-18 20-Feb-19 83 9537 [LoE] POD_1M_Z01 to 1M_Z04_MEP Plant Rms/Lob/Corr - MEP Works 227 26-Feb-19 25-Nov-19 2 9538 [LoE] POD_1M_Z01 to 1M_Z04_MEP Plant Rms/Lob/Corr - ABWF Works 329 06-Dec-18 13-Jan-20 134																													



▼ Milestone
 Current - Other Works
 Current - Struct Works
 Current - MEP Works
 Current - ABWF Works
 Current - Fod Works
 Critical Works

Date	Revision	Checked	Approved
28-Jan-19	CMWP Rev.0 - Submission For Approval	NS	BG

ID	Activity	OD	Start	Finish	TF	2019												2020									
						Qtr 4			Qtr 1			Qtr 2			Qtr 3			Qtr 4			Qtr 1			Qtr 2			Qtr 3
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
Level 2 Summary																											
6583	[LoE] TW_URF - Structural Works	75	31-Oct-18	29-Jan-19	34																						
9857	[LoE] TW_URF - MEP Works	48	27-Jul-19	23-Sep-19	43																						
EWS (External Wall System)																											
Level 2 Summary																											
4246	[LoE] TW_EWS - Facade Erection (Super Structure Weather Tight Phase)	187	12-Oct-18	31-May-19	29																						
9858	[LoE] TW_EWS - Facade Erection (Wet Zone)	75	31-May-19	29-Aug-19	141																						
Vertical Transportation																											
Level 2 Summary																											
4247	[LoE] TW_Lift - Lifts Install (Shaft & Lift Works Summarised)	208	15-Jan-19	26-Sep-19	117																						
Risers																											
Level 2 Summary																											
1234	[LoE] TW_Riser - Risers	120	15-Dec-18	16-May-19	95																						
Staircases																											
Level 2 Summary																											
4248	[LoE] TW_ST - ST02a and ST02 ABWF & MEP Works	93	24-Jan-19	21-May-19	224																						
9859	[LoE] TW_ST - ST02a and ST02 Finishing Works	22	11-Jul-19	05-Aug-19	161																						
9860	[LoE] TW_ST - ST01 and ST03 ABWF & MEP Works	74	18-Jul-19	16-Oct-19	103																						
CSF BUILDING																											
Construction																											
Level GF																											
Level 2 Summary																											
9861	[LoE] CSF_GF - Rem Parapet Wal, Struct Remedial Works	36	21-Jan-19	09-Mar-19	79																						
5790	[LoE] CSF_GF - MEP Works	102	13-May-19	10-Sep-19	144																						
5789	[LoE] CSF_GF - ABWF Works (excl wet trades / other prelim works)	145	18-Mar-19	06-Sep-19	165																						
9862	[LoE] CSF_GF - ABWF Works (Drying w/ Wild Air req'd)	23	22-Jan-20	25-Feb-20	30																						
Level 1																											
Level 2 Summary																											
5501	[LoE] CSF_L1 - MEP Works (early works)	56	20-Oct-18	24-Dec-18	233																						
9864	[LoE] CSF_L1 - MEP Works	174	17-Jan-19	19-Aug-19	71																						
5500	[LoE] CSF_L1 - ABWF Works (excl wet trades / other prelim works)	144	07-Mar-19	26-Aug-19	175																						
Level 2																											
Level 2 Summary																											
5731	[LoE] CSF_L2 - MEP Works (early works)	56	20-Oct-18	24-Dec-18	232																						
9865	[LoE] CSF_L2 - MEP Works	150	26-Feb-19	23-Aug-19	79																						
5730	[LoE] CSF_L2 - ABWF Works (excl wet trades / other prelim works)	168	12-Feb-19	30-Aug-19	171																						
Level 3																											
Level 2 Summary																											
5677	[LoE] CSF_L3 - MEP Works (early works)	56	20-Oct-18	24-Dec-18	233																						
9867	[LoE] CSF_L3 - MEP Works	174	17-Jan-19	19-Aug-19	101																						
5676	[LoE] CSF_L3 - ABWF Works (excl wet trades / other prelim works)	140	12-Mar-19	26-Aug-19	175																						
Level 4																											
Level 2 Summary																											
5621	[LoE] CSF_L4 - MEP Works	106	26-Apr-19	30-Aug-19	61																						
5620	[LoE] CSF_L4 - ABWF Works (excl wet trades / other prelim works)	127	09-Apr-19	06-Sep-19	165																						
Level 5																											
Level 2 Summary																											
5502	[LoE] CSF_L5 - Structural Works (ST-52)	18	29-Oct-18	17-Nov-18	154																						
5566	[LoE] CSF_L5 - MEP Works	106	26-Apr-19	30-Aug-19	73																						
5565	[LoE] CSF_L5 - ABWF Works (excl wet trades / other prelim works)	115	23-Apr-19	06-Sep-19	165																						
Level 6																											
Level 2 Summary																											
5791	[LoE] CSF_L6 - Structural Works	29	06-Nov-18	08-Dec-18	154																						
5849	[LoE] CSF_L6 - MEP Works	119	26-Apr-19	16-Sep-19	48																						
5848	[LoE] CSF_L6 - ABWF Works (excl wet trades / other prelim works)	137	23-Apr-19	04-Oct-19	143																						
Level 7																											
Level 2 Summary																											
5850	[LoE] CSF_L7 - Structural Works (Perim. Wall to 8/F)	38	12-Oct-18	26-Nov-18	170																						
9868	[LoE] CSF_L7 - Structural Works (ST-52)	18	22-Feb-19	14-Mar-19	98																						
6105	[LoE] CSF_L7 - MEP Works	173	26-Apr-19	20-Nov-19	9																						
6104	[LoE] CSF_L7 - ABWF Works (excl wet trades / other prelim works)	188	23-Apr-19	04-Dec-19	92																						
Level 8 & Roof Level																											
Level 2 Summary																											
6255	[LoE] CSF_L8 - Structural Works	124	12-Oct-18	15-Mar-19	31																						
6257	[LoE] CSF_L8 - MEP Works	237	31-Jan-19	18-Nov-19	8																						
6256	[LoE] CSF_L8 - ABWF Works	241	16-Feb-19	02-Dec-19	94																						
EWS (External Wall System)																											
Level 2 Summary																											
3844	[LoE] CSF_L8_& Roof - EWS (External Wall System)	177	20-Dec-18	27-Jul-19	42																						
6331	[LoE] CSF_L8_& Roof - Roof Waterproofing & Panels	153	15-Apr-19	16-Oct-19	30																						
Vertical Transportation																											
Level 2 Summary																											
3845	[LoE] CSF_LT-51/LT-53	213	16-Mar-19	27-Nov-19	54																						
6163	[LoE] CSF_LT-52	118	10-Jul-19	27-Nov-19	54																						
Risers																											
Level 2 Summary																											
3846	[LoE] CSF_RISERS - Risers MEP Works	142	12-Nov-18	07-May-19	125																						
Staircases																											
Level 2 Summary																											
6187	[LoE] CSF_ST - Stair Cases (ST51 & ST52)	80	18-Mar-19	21-Jun-19	230																						
Testing & Commissioning																											
Level 2 Summary																											
3896	[LoE] Level 2 Summary - Wild Air Stage 1 T&C (1/F to 5/F)	96	15-Apr-19	07-Aug-19	130																						
6332	[LoE] Level 2 Summary - Wild Air Stage 2 T&C (GF, 6/F to 8/F)	46	09-Oct-19	30-Nov-19	34																						
9743	[LoE] Level 2 Summary - CSF MC T&C for FSD All Levels (major items)	36	05-Nov-19	16-Dec-19	50																						
RDE BUILDING																											
Construction																											
Level GF																											
Level 2 Summary																											
6588	[LoE] RDE_GF - MEP Works	251	16-Jan-19	19-Nov-19	29																						
6587	[LoE] RDE_GF - ABWF Works	276	29-Dec-18	02-Dec-19	168																						
Level 1																											
Level 2 Summary																											
6589	[LoE] RDE_L1 - Structural Works (late cast area)	5	02-Mar-19	07-Mar-19	112																						
6591	[LoE] RDE_L1 - MEP Works	321	29-Nov-18	26-Dec-19	16																						
6590	[LoE] RDE_L1 - ABWF Works	347	10-Nov-18	08-Jan-20	138																						
Level 2																											
Level 2 Summary																											
6592	[LoE] RDE_L2 - Structural Works (late cast area)	5	25-Feb-19	01-Mar-19	13																						
6595	[LoE] RDE_L2 - MEP Works	259	01-Dec-18	16-Oct-19	58																						
6594	[LoE] RDE_L2 - ABWF Works	287	10-Nov-18	29-Oct-19	198																						
Level 3																											
Level 2 Summary																											
6596	[LoE] RDE_L13 - Structural Works (late cast strip)	5	19-Feb-19	23-Feb-19	13																						
6598	[LoE] RDE_L13 - MEP Works	259	01-Dec-18	16-Oct-19	58																						
6597	[LoE] RDE_L13 - ABWF Works	287	10-Nov-18	29-Oct-19	198																						
Level 4																											
Level 2 Summary																											

Lyric Theatre Complex

Activity ID	Activity Name	Start Date	Finish Date	2019			
				Mar 15	Apr 16	May 17	Jun 18
L1 Contract for Lyric Theatre Complex (3MRP) - Enviromental							
Cost Centre B - Excavation and Lateral Support (ELS) Stage 2							
Excavation and ELS Works (Stage 2)							
Area 1							
CB161480	Area 1: Install Waling & Strut Layer S4	16-Feb-19 A	09-Mar-19 A	█			
CB161490	Area 1: Excavate to -9.0, -11.3, -14.2 w/ soil Berm	01-Apr-19	18-Apr-19		█		
Area 2							
CB162470	Area 2: Area 2: Excavate to -6.1mPD	21-Dec-18 A	08-Mar-19 A	█			
CB162480	Area 2: Install Waling & Strut Layer S4	07-Mar-19 A	20-Mar-19 A	█			
CB162490	Area 2: Excavate to -9.0, -11.3, -14.2 w/ soil Berm	23-Apr-19	10-May-19*			█	
Area 3							
CB163480	Area 3: Area 3: Install Waling & Strut Layer S4	16-Jan-19 A	15-Apr-19	█	█		
CB163490	Area 3 Excavate to Formation Level -9.6mPD	16-Apr-19	15-May-19			█	
Area 4							
CB164470	Area 4: Excavate to -6.1mPD	17-Jan-19 A	04-Apr-19	█	█		
CB164480	Area 4: Install Waling & Strut Layer S4	16-Feb-19 A	27-Apr-19	█	█		
CB164490	Area 4: Excavate to Formation Level -9.6mPD	29-Apr-19	24-May-19*			█	
Cost Centre C - Basement							
Cost Centre C1 - Essential Basement Structure (Excl. AET Protection & Box Culvert)							
CC102401b	[Area 6 - L06] Construct Pile Cap / B1 Slab - 1b	10-Oct-18 A	21-Mar-19 A	█			
CC102403	[Area 6 - L06] Construct Pile Cap / B1 Slab - 3	02-Nov-18 A	16-Mar-19 A	█			
CC102420	[Area 6 - L06] Construct B1-B1M Columns & Structural Walls	10-Dec-18 A	18-Apr-19	█	█		
CC102430	[Area 6 - L06] Construct B1M Beam & Slab	14-Jan-19 A	27-Apr-19	█	█		
CC102500	[Area 6 - L06] Remove Strut Layer S1	18-Feb-19 A	21-May-19	█	█		
CC100100	[South - L01] Blinding Layer for Pile Cap / B2 Slab at Central Portion	07-May-19	12-Jun-19			█	
CC100200	[South - L01] Construct Central Pile Cap / B2 Slab at -11.3mPD & -14.2mPD	11-May-19	13-Jul-19			█	
CAI No. 012 Advance Works for Artist Square Bridge							
P34 Stair & Lift Tower							
CAI12244	Construct Bored Pile BP-2	18-Jan-19 A	22-Feb-19 A				
CAI12248	Construct Bored Pile BP-3	23-Feb-19 A	12-Mar-19 A	█			
CAI12254	Construct Bored Pile BP-1	13-Mar-19 A	13-Apr-19	█	█		
CAI12258	Construct Bored Pile BP-4	15-Apr-19	24-May-19			█	
CAI12264	Interface Core & Sonic Tests	25-May-19	08-Jun-19				█
CAI12268	Submit As-built Record & Select Test Pile	10-Jun-19	08-Jul-19				█

 Remaining Work  Critical Remaining Work  Actual Work   Milestone	Project ID: L13MRP-20190331 Layout: L1-3MRP (Env) Page: 1 of 2	<p align="center">West Kowloon Cultural District Authority L1 Contract for Lyric Theatre Complex & Extended Basement Three Month Rolling Programme (3MRP) - Status as of 31 Mar 2019</p>	
-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	----------------------------------------------------------------------	-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	---------------------------------------------------------------------------------------

Activity ID	Activity Name	Start Date	Finish Date	2019			
				Mar 15	Apr 16	May 17	Jun 18
Cost Centre D - Public Infrastructure Works (PIW)							
Cost Centre D2 - Austin Road West Lay-by							
Cost Centre D2.1 Roadworks and Remaining							
MC30-Ch.170 to MC30-Ch.150							
CD210730	MC30-Ch170-150: Roadworks & Footpath	14-Feb-19 A	30-Apr-19				
MC30-Ch.150 to MC30-Ch.100							
CD210630	MC30-Ch150-100: Roadworks & Footpath	21-Feb-19 A	18-May-19				
MC30-Ch.100 to MC30-Ch.50							
CD210530	MC30-Ch100-50: Roadworks & Footpath	03-Jun-19	20-Jul-19				
MC30-Ch.50 to MC30-Ch.00							
CD210410	MC30-Ch50-00: Road Drainage (WL3.1 to WL1.12)	26-Jan-19 A	27-Apr-19				
CD210420	MC30-Ch50-00: DN450 Freshwater (0+64 - 0+14)	29-Apr-19	04-Jun-19				
CD210425	MC30-Ch50-00: DN450 Salt Water (0+062 - 0+12)	29-Apr-19	04-Jun-19				
Cost Centre D2.2 Drainage							
MC20-Ch.140 to MC20-Ch.00							
MC20-Ch.140 to MC20-Ch.120 (MH SF_1.2A_2 to SF_1.1)							
CD2201820	MC20-Ch140-00: 1800mm dia Drainage (SF1.2A_2 to SF1.1) - Sheet Pile	04-Jan-19 A	16-Mar-19 A				
CD2201840	MC20-Ch140-00: 1800mm dia Drainage (SF1.2A_2 to SF1.1) - Excavation & Els	25-Jan-19 A	06-Apr-19				
CD2201860	MC20-Ch140-00: 1800mm dia Drainage (SF1.2A_2 to SF1.1) - Install Drainage	08-Apr-19	16-Apr-19				
CD2201880	MC20-Ch140-00: 1800mm dia Drainage (SF1.2A_2 to SF1.1) - Construct Manhole	13-Apr-19	30-Apr-19				
MC20-Ch.120 to MC20-Ch.80 (MH SF_1.1 to SF_1.1A)							
zD2201820	MC20-Ch140-00: 1800mm dia Drainage (SF1.1 to SF1.1A) - Sheet Pile	17-Apr-19	11-May-19				
zD2201840	MC20-Ch140-00: 1800mm dia Drainage (SF1.1 to SF1.1A) - Excavation & Els	06-May-19	27-May-19				
zD2201860	MC20-Ch140-00: 1800mm dia Drainage (SF1.1 to SF1.1A) - Install Drainage	22-May-19	04-Jun-19				
zD2201880	MC20-Ch140-00: 1800mm dia Drainage (SF1.1 to SF1.1A) - Construct Manhole	01-Jun-19	15-Jun-19				

Remaining Work
 Critical Remaining Work
 Actual Work
 Milestone

Project ID: L13MRP-20190331
 Layout: L1-3MRP (Env)
 Page: 2 of 2

West Kowloon Cultural District Authority
L1 Contract for Lyric Theatre Complex & Extended Basement
Three Month Rolling Programme (3MRP) - Status as of 31 Mar 2019

