







**M+ Museum**

[illegible]

	Milestone  Current - Other Works  Current - Struct Works  Current - MEP Works  Current - ABWF Works	Current - Fod Works  Critical Works	<b>CMWP - M+ Project Remaining Works @ 10 Sep 2018 Target Program (Rev_0; 28Jan19)</b> <b>Target Programme - Level 2 Summary Bar Chart</b>	Date	Revision	Checked	Approved
	28-Jan-19	CMWP Rev.0 - Submission For Approval		NS	BG		



CMWP - M+ Project Remaining Works @ 10 Sep 2018 Target Program (Rev_0; 28Jan19) - CMWP_R0_1																							Page 2 / 4					
ID	Activity	OD	Start	Finish	TF	2019																	2020					
						Qtr 4			Qtr 1			Qtr 2			Qtr 3			Qtr 4			Qtr 1			Qtr 2			Qtr 3	
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	
Level 2																												
Level 2 Summary																												
9543	[LoE] POD_L2 - Structural Works	120	27-Oct-18	25-Mar-19	27																							
9547	[LoE] POD_L2_Z01_Temp Exh/Gal/BoH/Lob/Corr - MEP Works	199	26-Feb-19	23-Oct-19	36																							
9548	[LoE] POD_L2_Z01_Temp Exh/Gal/BoH/Lob/Corr - ABWF Wrks (Drying w/ Wild Air	201	13-Feb-19	12-Oct-19	205																							
9549	[LoE] POD_L2_Z01_Temp Exh/Gal/BoH/Lob/Corr - ABWF Wrks (Drying w/ Wild Air	81	23-Dec-19	06-Apr-20	70																							
9550	[LoE] POD_L2_Z02_Gal/BoH/Lob/Corr - MEP Works	209	21-Mar-19	27-Nov-19	6																							
9551	[LoE] POD_L2_Z02_Gal/BoH/Lob/Corr - ABWF Wrks (Drying w/ Wild Air not req'd)	211	14-Mar-19	22-Nov-19	176																							
9552	[LoE] POD_L2_Z02_Gal/BoH/Lob/Corr - ABWF Wrks (Drying w/ Wild Air req'd)	130	18-Nov-19	28-Apr-20	51																							
9553	[LoE] POD_L2_Z03_Gal/BoH/Lob/Corr - MEP Works	210	16-Mar-19	23-Nov-19	9																							
9554	[LoE] POD_L2_Z03_Gal/BoH/Lob/Corr - ABWF Wrks (Drying w/ Wild Air not req'd)	232	14-Mar-19	17-Dec-19	155																							
9555	[LoE] POD_L2_Z03_Gal/BoH/Lob/Corr - ABWF Wrks (Drying w/ Wild Air req'd)	91	21-Jan-20	15-May-20	37																							
9557	[LoE] POD_L2_Z04_Gal/BoH/Lob/Corr - MEP Works	207	23-Mar-19	27-Nov-19	66																							
9558	[LoE] POD_L2_Z04_Gal/BoH/Lob/Corr - ABWF Wrks (Drying w/ Wild Air not req'd)	250	19-Mar-19	14-Jan-20	133																							
9559	[LoE] POD_L2_Z04_Gal/BoH/Lob/Corr - ABWF Wrks (Drying w/ Wild Air req'd)	150	18-Nov-19	22-May-20	31																							
9560	[LoE] POD_L2_Z05_Plaza - MEP Works	108	08-Jul-19	14-Nov-19	18																							
9561	[LoE] POD_L2_Z05_Plaza - ABWF Works	186	11-Jun-19	20-Jan-20	128																							
Level L3																												
Level 2 Summary																												
9562	[LoE] POD_L3 - Structural Works	165	31-Oct-18	22-May-19	65																							
9563	[LoE] POD_L3_Z01 & L3_Z02 - MEP Works	159	19-Apr-19	29-Oct-19	32																							
9564	[LoE] POD_L3_Z01 & L3_Z02 - ABWF Works	201	25-Mar-19	22-Nov-19	177																							
9751	[LoE] POD_L3_Hard & Soft Landscaping incl MEP Works	264	27-Mar-19	17-Feb-20	112																							
EWS (External Wall System)																												
Level 2 Summary																												
1210	[LoE] POD_EWS_1MF - Podium Level 1MF Install Facade	224	24-Oct-18	25-Jul-19	51																							
8049	[LoE] POD_EWS_L2 - Podium Level 2 Install Facade	139	18-Dec-18	10-Jun-19	13																							
9565	[LoE] POD_EWS_B1F - Pisa South Peri_Install GW	110	04-May-19	11-Sep-19	1																							
9566	[LoE] POD_EWS_GF - Pisa Ceramic Tube Wall/GW w/ Ceramic Mullion Install	60	08-Jun-19	17-Aug-19	18																							
9567	[LoE] POD_EWS_2F_BF/11-13 - Pisa_East/West_Install GW	72	03-Jul-19	25-Sep-19	118																							
9568	[LoE] POD_EWS_3F-Skylight/Shop Front Glazing/Garden Roof & Wall Install	154	01-Mar-19	02-Sep-19	16																							
9569	[LoE] POD_EWS_GF- Comugated Alum Perforated Panels	216	10-Apr-19	24-Dec-19	43																							
Vertical Transportation																												
Level 2 Summary																												
9752	[LoE] POD_Verti_Transport_Lift - Fireman's Lift	144	08-Dec-18	05-Jun-19	95																							
9753	[LoE] POD_Verti_Transport_Lift - Other Lift	168	19-Jan-19	14-Aug-19	37																							
9754	[LoE] POD_Verti_Transport_Esc - Escalators	175	04-May-19	29-Nov-19	64																							
Risers																												
Level 2 Summary																												
9570	[LoE] POD_Risers (Stg 1_Duct 1/2/3/5)	136	05-Nov-18	22-Apr-19	108																							
9787	[LoE] POD_Risers (Stg 2_Duct 4)	42	26-Jul-19	12-Sep-19	2																							
Staircases																												
Level 2 Summary																												
9761	[LoE] POD_Staircases - Not Required for Pressurisation	174	01-Apr-19	28-Oct-19	198																							
9762	[LoE] POD_Staircases - Required for Pressurisation	169	01-Apr-19	22-Oct-19	203																							
M+ TOWER																												
Construction																												
Level 4																												
Level 2 Summary																												
9851	[LoE] TW_L4 - Rem Structural Works (ST-02/02A)	18	01-Nov-18	21-Nov-18	201																							
6562	[LoE] TW_L4 - MEP Works (exd other prelim works)	98	01-Jun-19	26-Sep-19	21																							
6561	[LoE] TW_L4 - ABWF Works (excl wet trades or other prelim works)	158	23-Apr-19	30-Oct-19	90																							
Level 5																												
Level 2 Summary																												
6546	[LoE] TW_L5 - MEP Works (exd other prelim works)	135	30-Apr-19	10-Oct-19	99																							
6545	[LoE] TW_L5 - ABWF Works (excl wet trades or other prelim works)	159	23-Apr-19	31-Oct-19	89																							
Level 6																												
Level 2 Summary																												
6559	[LoE] TW_L5 - MEP Works (exd other prelim works)	213	26-Feb-19	08-Nov-19	74																							
6558	[LoE] TW_L6 - ABWF Works (excl wet trades or other prelim works)	191	02-Apr-19	18-Nov-19	74																							
Level 7																												
Level 2 Summary																												
6557	[LoE] TW_L7 - MEP Works (exd other prelim works)	217	26-Feb-19	13-Nov-19	70																							
6556	[LoE] TW_L7 - ABWF Works (excl wet trades or other prelim works)	178	23-Apr-19	22-Nov-19	70																							
Level 8																												
Level 2 Summary																												
6555	[LoE] TW_L8 - MEP Works (exd other prelim works)	222	26-Feb-19	19-Nov-19	67																							
6554	[LoE] TW_L8 - ABWF Works (excl wet trades or other prelim works)	200	02-Apr-19	28-Nov-19	65																							
Level 9																												
Level 2 Summary																												
6553	[LoE] TW_L9 - MEP Works (exd other prelim works)	230	26-Feb-19	28-Nov-19	57																							
6552	[LoE] TW_L9 - ABWF Works (excl wet trades or other prelim works)	202	10-Apr-19	07-Dec-19	57																							
Level 10																												
Level 2 Summary																												
6551	[LoE] TW_L10 - MEP Works (excl other prelim works)	230	26-Feb-19	28-Nov-19	57																							
6550	[LoE] TW_L10 - ABWF Works (excl wet trades or other prelim works)	251	11-Feb-19	07-Dec-19	57																							
Level 11																												
Level 2 Summary																												
6548	[LoE] TW_L11 - MEP Works (exd other prelim works)	231	22-Feb-19	26-Nov-19	58																							
6547	[LoE] TW_L11 - ABWF Works (excl wet trades or other prelim works)	250	11-Feb-19	06-Dec-19	58																							
Level 12																												
Level 2 Summary																												
6563	[LoE] TW_L12 - Structural Works (ST-02/02a)	18	15-Oct-18	05-Nov-18	161																							
6565	[LoE] TW_L12 - MEP Works (excl other prelim works)	237	22-Feb-19	03-Dec-19	53																							
6564	[LoE] TW_L12 - ABWF Works (excl wet trades or other prelim works)	255	11-Feb-19	12-Dec-19	53																							
Level 13																												
Level 2 Summary																												
6566	[LoE] TW_L13 - Structural Works (ST-02/02a)	18	06-Nov-18	26-Nov-18	161																							
6568	[LoE] TW_L13 - MEP Works (excl other prelim works)	242	26-Feb-19	12-Dec-19	50																							
6567	[LoE] TW_L13 - ABWF Works (excl wet trades or other prelim works)	235	15-Mar-19	21-Dec-19	45																							
Level 14																												
Level 2 Summary																												
6569	[LoE] TW_L14 - Structural Works (ST-03, 02, 02a)	22	22-Nov-18	17-Dec-18	161																							
6572	[LoE] TW_L14 - MEP Works	242	26-Feb-19	12-Dec-19	50																							
6570	[LoE] TW_L14 - ABWF Works (excl wet trades or other prelim works)	235	15-Mar-19	21-Dec-19	45																							
Level 15																												
Level 2 Summary																												
6573	[LoE] TW_L15 - Structural Works (ST-02/02a/03 & East Core Rem Structure)	61	29-Oct-18	09-Jan-19	161																							
6575	[LoE] TW_L15 - MEP Works	225	26-Feb-19	23-Nov-19	67																							
6574	[LoE] TW_L15 - ABWF Works (excl wet trades or other prelim works)	218	15-Mar-19	03-Dec-19	62																							
Level 16																												
Level 2 Summary																												
6576	[LoE] TW_L16 - Structural Works (Rem Superstructure & Stair Cases)	65	29-Oct-18	14-Jan-19	101																							
6578	[LoE] TW_L16 - MEP Works	213	26-Feb-19	09-Nov-19	79																							
6577	[LoE] TW_L16 - ABWF Works (excl wet trades or other prelim works)	169	29-Apr-19	19-Nov-19	74																							
Level RF																												
Level 2 Summary																												
6579	[LoE] TW_RF - Structural Works (Rem Super-structure Works)	65	29-Oct-18	14-Jan-19	101																							
6581	[LoE] TW_RF - MEP Works	183	29-Jan-19	11-Sep-19	118																							
6580	[LoE] TW_RF - ABWF Works	192	19-Feb-19	09-Oct-19	109																							
Level URF																												







# **Lyric Theatre Complex**

Activity ID	Activity Name	Start Date	Finish Date	2019			
				Apr 16	May 17	Jun 18	Jul 19
L1 Contract for Lyric Theatre Complex (3MRP) - Enviromental							
Cost Centre B - Excavation and Lateral Support (ELS) Stage 2							
Excavation and ELS Works (Stage 2)							
Area 1							
CB161490	Area 1: Excavate to -9.0, -11.3, -14.2 w/ soil Berm	26-Apr-19 A	22-May-19				
Area 2							
CB162490	Area 2: Excavate to -9.0, -11.3, -14.2 w/ soil Berm	29-Apr-19 A	25-May-19*				
Area 3							
CB163480	Area 3: Area 3: Install Waling & Strut Layer S4	16-Jan-19 A	13-Apr-19 A				
CB163490	Area 3 Excavate to Formation Level -9.6mPD	18-Apr-19 A	22-May-19				
Area 4							
CB164470	Area 4: Excavate to -6.1mPD	17-Jan-19 A	12-Apr-19 A				
CB164480	Area 4: Install Waling & Strut Layer S4	16-Feb-19 A	15-Apr-19 A				
CB164490	Area 4: Excavate to Formation Level -9.6mPD	23-May-19	21-Jun-19*				
Cost Centre C - Basement							
Cost Centre C1 - Essential Basement Structure (Excl. AET Protection & Box Culvert)							
CC100100	[South - L01] Blinding Layer for Pile Cap / B2 Slab at Central Portion	11-May-19	17-Jun-19				
CC100200	[South - L01] Construct Central Pile Cap / B2 Slab at -11.3mPD & -14.2mPD	17-May-19	18-Jul-19				
CC101400	[North - L04] Blinding Layer for Pile Cap / B2 Slab	19-Jun-19	24-Jul-19				
CC101500	[North - L04] Construct Pile Cap / B2 Slab at -9.6mPD	21-Jun-19	21-Aug-19				
CC102420	[Area 6 - L06] Construct B1-B1M Columns & Structural Walls	10-Dec-18 A	10-May-19				
CC102430	[Area 6 - L06] Construct B1M Beam & Slab	14-Jan-19 A	16-May-19				
CC102500	[Area 6 - L06] Remove Strut Layer S1	18-Feb-19 A	25-Apr-19 A				
CC102510	[Area 6 - L06] Construct B1M-GF Columns & Structural Walls	17-May-19	13-Jul-19				
CC102520	[Area 6 - L06] Construct GF Beam & Slab (South & Northeast)	08-Jun-19	03-Aug-19				
CAI No. 012 Advance Works for Artist Square Bridge							
P34 Stair & Lift Tower							
CAI12254	Construct Bored Pile BP-1	13-Mar-19 A	08-Apr-19 A				
CAI12258	Construct Bored Pile BP-4	09-Apr-19 A	30-Apr-19 A				
CAI12264	Interface Core & Sonic Tests	02-May-19	16-May-19				
CAI12268	Submit As-built Record & Select Test Pile	17-May-19	14-Jun-19				
<div><div></div> Remaining Work</div> <div><div></div> Critical Remaining Work</div> <div><div></div> Actual Work</div> <div><div></div> Milestone</div>							
Project ID: L13MRP-20190430-Env  Layout: L1-3MRP (Env)		West Kowloon Cultural District Authority  L1 Contract for Lyric Theatre Complex & Extended Basement Three Month Rolling Programme (3MRP) - Status as of 30 Apr 2019		<div><div></div><div>Gammon</div></div>			

Activity ID	Activity Name	Start Date	Finish Date	2019			
				Apr	May	Jun	Jul
				16	17	18	19
CAI12270	Pile Test Set-up, Test & Remove	15-Jun-19	13-Jul-19				
CAI12280	Pile Test Result Submission & Approval (HyD)	15-Jul-19	10-Aug-19				
<b>Cost Centre D - Public Infrastructure Works (PIW)</b>							
<b>Cost Centre D2 - Austin Road West Lay-by</b>							
<b>Cost Centre D2.1 Roadworks and Remaining</b>							
<b>MC30-Ch.170 to MC30-Ch.150</b>							
CD210730	MC30-Ch170-150: Roadworks & Footpath	30-Jan-19 A	16-May-19				
CD210750	MC30-Ch170-150: Install Street Furniture & Lighting	17-May-19	06-Jun-19				
<b>MC30-Ch.150 to MC30-Ch.100</b>							
CD210630	MC30-Ch150-100: Roadworks & Footpath	13-Feb-19 A	30-May-19				
CD210650	MC30-Ch150-100: Install Street Furniture & Lighting	08-Jun-19	28-Jun-19				
<b>MC30-Ch.100 to MC30-Ch.50</b>							
CD210530	MC30-Ch100-50: Roadworks & Footpath	31-May-19	18-Jul-19				
CD210535	MC30-Ch100-50: Maintenance Staircase	27-Jun-19	18-Jul-19				
CD210550	MC30-Ch100-50: Install Street Furniture & Lighting	19-Jul-19	08-Aug-19				
<b>MC30-Ch.50 to MC30-Ch.00</b>							
CD210410	MC30-Ch50-00: Road Drainage (WL3.1 to WL1.12)	26-Jan-19 A	06-Jun-19				
CD210420	MC30-Ch50-00: DN450 Freshwater (0+64 - 0+14)	08-Jun-19	13-Jul-19				
CD210425	MC30-Ch50-00: DN450 Salt Water (0+062 - 0+12)	25-Jun-19	30-Jul-19				
<b>Cost Centre D2.2 Drainage</b>							
<b>MC20-Ch.140 to MC20-Ch.00</b>							
<b>MC20-Ch.140 to MC20-Ch.120 (MH SF_1.2A_2 to SF_1.1)</b>							
CD2201840	MC20-Ch140-00: 1800mm dia Drainage (SF1.2A_2 to SF1.1) - Excavation & Els	25-Jan-19 A	25-Apr-19 A				
CD2201860	MC20-Ch140-00: 1800mm dia Drainage (SF1.2A_2 to SF1.1) - Install Drainage	26-Apr-19 A	04-May-19				
CD2201880	MC20-Ch140-00: 1800mm dia Drainage (SF1.2A_2 to SF1.1) - Construct Manhole	18-Apr-19 A	17-May-19				
<b>MC20-Ch.120 to MC20-Ch.80 (MH SF_1.1 to SF_1.1A)</b>							
zD2201820	MC20-Ch140-00: 1800mm dia Drainage (SF1.1 to SF1.1A)) - Sheet Pile	18-May-19	08-Jun-19				
zD2201840	MC20-Ch140-00: 1800mm dia Drainage (SF1.1 to SF1.1A) - Excavation & Els	01-Jun-19	22-Jun-19				
zD2201860	MC20-Ch140-00: 1800mm dia Drainage (SF1.1 to SF1.1A) - Install Drainage	18-Jun-19	02-Jul-19				

Remaining Work
 Critical Remaining Work
 Actual Work
 Milestone

Project ID:  
L13MRP-20190430-Env  
  
Layout: L1-3MRP (Env)

West Kowloon Cultural District Authority

L1 Contract for Lyric Theatre Complex & Extended Basement

Three Month Rolling Programme (3MRP) - Status as of 30 Apr 2019