

M+ Museum

| ID | Activity | OD | Start | Finish | TF | 2019 | | | | | | | | | | | | 2020 | | | | | | | | | | | |
|-----------------------------------|--|-----|-----------|-----------|-----|-------|-----|-----|-------|-----|-----|-------|-----|-----|-------|-----|-----|-------|-----|-----|-------|-----|-----|-------|-----|-----|-------|-----|-----|
| | | | | | | Qtr 4 | | | Qtr 1 | | | Qtr 2 | | | Qtr 3 | | | Qtr 4 | | | Qtr 1 | | | Qtr 2 | | | Qtr 3 | | |
| | | | | | | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep |
| Level 2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 2 Summary | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 9543 | [LoE] POD_L2 - Structural Works | 120 | 27-Oct-18 | 25-Mar-19 | 27 | | | | | | | | | | | | | | | | | | | | | | | | |
| 9547 | [LoE] POD_L2_Z01_Temp Exh/Gal/BoH/Lob/Corr - MEP Works | 199 | 26-Feb-19 | 23-Oct-19 | 36 | | | | | | | | | | | | | | | | | | | | | | | | |
| 9548 | [LoE] POD_L2_Z01_Temp Exh/Gal/BoH/Lob/Corr - ABWF Wrks (Drying w/ Wild Air | 201 | 13-Feb-19 | 12-Oct-19 | 205 | | | | | | | | | | | | | | | | | | | | | | | | |
| 9549 | [LoE] POD_L2_Z01_Temp Exh/Gal/BoH/Lob/Corr - ABWF Wrks (Drying w/ Wild Air | 81 | 23-Dec-19 | 06-Apr-20 | 70 | | | | | | | | | | | | | | | | | | | | | | | | |
| 9550 | [LoE] POD_L2_Z02_Gal/BoH/Lob/Corr - MEP Works | 209 | 21-Mar-19 | 27-Nov-19 | 6 | | | | | | | | | | | | | | | | | | | | | | | | |
| 9551 | [LoE] POD_L2_Z02_Gal/BoH/Lob/Corr - ABWF Wrks (Drying w/ Wild Air not req'd) | 211 | 14-Mar-19 | 22-Nov-19 | 176 | | | | | | | | | | | | | | | | | | | | | | | | |
| 9552 | [LoE] POD_L2_Z02_Gal/BoH/Lob/Corr - ABWF Wrks (Drying w/ Wild Air req'd) | 130 | 18-Nov-19 | 28-Apr-20 | 51 | | | | | | | | | | | | | | | | | | | | | | | | |
| 9553 | [LoE] POD_L2_Z03_Gal/BoH/Lob/Corr - MEP Works | 210 | 16-Mar-19 | 23-Nov-19 | 9 | | | | | | | | | | | | | | | | | | | | | | | | |
| 9554 | [LoE] POD_L2_Z03_Gal/BoH/Lob/Corr - ABWF Wrks (Drying w/ Wild Air not req'd) | 232 | 14-Mar-19 | 17-Dec-19 | 155 | | | | | | | | | | | | | | | | | | | | | | | | |
| 9555 | [LoE] POD_L2_Z03_Gal/BoH/Lob/Corr - ABWF Wrks (Drying w/ Wild Air req'd) | 91 | 21-Jan-20 | 15-May-20 | 37 | | | | | | | | | | | | | | | | | | | | | | | | |
| 9557 | [LoE] POD_L2_Z04_Gal/BoH/Lob/Corr - MEP Works | 207 | 23-Mar-19 | 27-Nov-19 | 66 | | | | | | | | | | | | | | | | | | | | | | | | |
| 9558 | [LoE] POD_L2_Z04_Gal/BoH/Lob/Corr - ABWF Wrks (Drying w/ Wild Air not req'd) | 250 | 19-Mar-19 | 14-Jan-20 | 133 | | | | | | | | | | | | | | | | | | | | | | | | |
| 9559 | [LoE] POD_L2_Z04_Gal/BoH/Lob/Corr - ABWF Wrks (Drying w/ Wild Air req'd) | 150 | 18-Nov-19 | 22-May-20 | 31 | | | | | | | | | | | | | | | | | | | | | | | | |
| 9560 | [LoE] POD_L2_Z05_Plaza - MEP Works | 108 | 08-Jul-19 | 14-Nov-19 | 18 | | | | | | | | | | | | | | | | | | | | | | | | |
| 9561 | [LoE] POD_L2_Z05_Plaza - ABWF Works | 186 | 11-Jun-19 | 20-Jan-20 | 128 | | | | | | | | | | | | | | | | | | | | | | | | |
| Level L3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 2 Summary | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 9562 | [LoE] POD_L3 - Structural Works | 165 | 31-Oct-18 | 22-May-19 | 65 | | | | | | | | | | | | | | | | | | | | | | | | |
| 9563 | [LoE] POD_L3_Z01 & L3_Z02 - MEP Works | 159 | 19-Apr-19 | 29-Oct-19 | 32 | | | | | | | | | | | | | | | | | | | | | | | | |
| 9564 | [LoE] POD_L3_Z01 & L3_Z02 - ABWF Works | 201 | 25-Mar-19 | 22-Nov-19 | 177 | | | | | | | | | | | | | | | | | | | | | | | | |
| 9751 | [LoE] POD_L3_Hard & Soft Landscaping incl MEP Works | 264 | 27-Mar-19 | 17-Feb-20 | 112 | | | | | | | | | | | | | | | | | | | | | | | | |
| EWS (External Wall System) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 2 Summary | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1210 | [LoE] POD_EWS_1MF - Podium Level 1MF Install Facade | 224 | 24-Oct-18 | 25-Jul-19 | 51 | | | | | | | | | | | | | | | | | | | | | | | | |
| 8049 | [LoE] POD_EWS_L2 - Podium Level 2 Install Facade | 139 | 18-Dec-18 | 10-Jun-19 | 13 | | | | | | | | | | | | | | | | | | | | | | | | |
| 9565 | [LoE] POD_EWS_B1F - Pisa South Peri_Install GW | 110 | 04-May-19 | 11-Sep-19 | 1 | | | | | | | | | | | | | | | | | | | | | | | | |
| 9566 | [LoE] POD_EWS_GF - Pisa Ceramic Tube Wall/GW w/ Ceramic Mullion Install | 60 | 08-Jun-19 | 17-Aug-19 | 18 | | | | | | | | | | | | | | | | | | | | | | | | |
| 9567 | [LoE] POD_EWS_2F_BF/11-13 - Pisa_East/West_Install GW | 72 | 03-Jul-19 | 25-Sep-19 | 118 | | | | | | | | | | | | | | | | | | | | | | | | |
| 9568 | [LoE] POD_EWS_3F_Skylight/Shop Front Glazing/Garden Roof & Wall Install | 154 | 01-Mar-19 | 02-Sep-19 | 16 | | | | | | | | | | | | | | | | | | | | | | | | |
| 9569 | [LoE] POD_EWS_GF - Corrugated Alum Perforated Panels | 216 | 10-Apr-19 | 24-Dec-19 | 43 | | | | | | | | | | | | | | | | | | | | | | | | |
| Vertical Transportation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 2 Summary | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 9752 | [LoE] POD_Verti_Transport_Lift - Fireman's Lift | 144 | 08-Dec-18 | 05-Jun-19 | 95 | | | | | | | | | | | | | | | | | | | | | | | | |
| 9753 | [LoE] POD_Verti_Transport_Lift - Other Lift | 168 | 19-Jan-19 | 14-Aug-19 | 37 | | | | | | | | | | | | | | | | | | | | | | | | |
| 9754 | [LoE] POD_Verti_Transport_Esc - Escalators | 175 | 04-May-19 | 29-Nov-19 | 64 | | | | | | | | | | | | | | | | | | | | | | | | |
| Risers | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 2 Summary | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 9570 | [LoE] POD_Risers (Stg 1_Duct 1/2/3/5) | 136 | 05-Nov-18 | 22-Apr-19 | 108 | | | | | | | | | | | | | | | | | | | | | | | | |
| 9787 | [LoE] POD_Risers (Stg 2_Duct 4) | 42 | 26-Jul-19 | 12-Sep-19 | 2 | | | | | | | | | | | | | | | | | | | | | | | | |
| Staircases | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 2 Summary | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 9761 | [LoE] POD_Staircases - Not Required for Pressurisation | 174 | 01-Apr-19 | 28-Oct-19 | 198 | | | | | | | | | | | | | | | | | | | | | | | | |
| 9762 | [LoE] POD_Staircases - Required for Pressurisation | 169 | 01-Apr-19 | 22-Oct-19 | 203 | | | | | | | | | | | | | | | | | | | | | | | | |
| M+ TOWER | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Construction | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 4 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 2 Summary | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 9851 | [LoE] TW_L4 - Rem Structural Works (ST-02/02A) | 18 | 01-Nov-18 | 21-Nov-18 | 201 | | | | | | | | | | | | | | | | | | | | | | | | |
| 6562 | [LoE] TW_L4 - MEP Works (excl other prelim works) | 98 | 01-Jun-19 | 26-Sep-19 | 21 | | | | | | | | | | | | | | | | | | | | | | | | |
| 6561 | [LoE] TW_L4 - ABWF Works (excl wet trades or other prelim works) | 158 | 23-Apr-19 | 30-Oct-19 | 90 | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 5 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 2 Summary | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6546 | [LoE] TW_L5 - MEP Works (excl other prelim works) | 135 | 30-Apr-19 | 10-Oct-19 | 99 | | | | | | | | | | | | | | | | | | | | | | | | |
| 6545 | [LoE] TW_L5 - ABWF Works (excl wet trades or other prelim works) | 159 | 23-Apr-19 | 31-Oct-19 | 89 | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 6 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 2 Summary | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6559 | [LoE] TW_L6 - MEP Works (excl other prelim works) | 213 | 26-Feb-19 | 08-Nov-19 | 74 | | | | | | | | | | | | | | | | | | | | | | | | |
| 6558 | [LoE] TW_L6 - ABWF Works (excl wet trades or other prelim works) | 191 | 02-Apr-19 | 18-Nov-19 | 74 | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 7 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 2 Summary | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6557 | [LoE] TW_L7 - MEP Works (excl other prelim works) | 217 | 26-Feb-19 | 13-Nov-19 | 70 | | | | | | | | | | | | | | | | | | | | | | | | |
| 6556 | [LoE] TW_L7 - ABWF Works (excl wet trades or other prelim works) | 178 | 23-Apr-19 | 22-Nov-19 | 70 | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 2 Summary | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6555 | [LoE] TW_L8 - MEP Works (excl other prelim works) | 222 | 26-Feb-19 | 19-Nov-19 | 67 | | | | | | | | | | | | | | | | | | | | | | | | |
| 6554 | [LoE] TW_L8 - ABWF Works (excl wet trades or other prelim works) | 200 | 02-Apr-19 | 28-Nov-19 | 65 | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 9 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 2 Summary | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6553 | [LoE] TW_L9 - MEP Works (excl other prelim works) | 230 | 26-Feb-19 | 28-Nov-19 | 57 | | | | | | | | | | | | | | | | | | | | | | | | |
| 6552 | [LoE] TW_L9 - ABWF Works (excl wet trades or other prelim works) | 202 | 10-Apr-19 | 07-Dec-19 | 57 | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 2 Summary | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6551 | [LoE] TW_L10 - MEP Works (excl other prelim works) | 230 | 26-Feb-19 | 28-Nov-19 | 57 | | | | | | | | | | | | | | | | | | | | | | | | |
| 6550 | [LoE] TW_L10 - ABWF Works (excl wet trades or other prelim works) | 251 | 11-Feb-19 | 07-Dec-19 | 57 | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 11 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 2 Summary | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6548 | [LoE] TW_L11 - MEP Works (excl other prelim works) | 231 | 22-Feb-19 | 26-Nov-19 | 58 | | | | | | | | | | | | | | | | | | | | | | | | |
| 6547 | [LoE] TW_L11 - ABWF Works (excl wet trades or other prelim works) | 250 | 11-Feb-19 | 06-Dec-19 | 58 | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 12 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 2 Summary | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6563 | [LoE] TW_L12 - Structural Works (ST-02/02a) | 18 | 15-Oct-18 | 05-Nov-18 | 161 | | | | | | | | | | | | | | | | | | | | | | | | |
| 6565 | [LoE] TW_L12 - MEP Works (excl other prelim works) | 237 | 22-Feb-19 | 03-Dec-19 | 53 | | | | | | | | | | | | | | | | | | | | | | | | |
| 6564 | [LoE] TW_L12 - ABWF Works (excl wet trades or other prelim works) | 255 | 11-Feb-19 | 12-Dec-19 | 53 | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 13 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 2 Summary | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6566 | [LoE] TW_L13 - Structural Works (ST-02/02a) | 18 | 06-Nov-18 | 26-Nov-18 | 161 | | | | | | | | | | | | | | | | | | | | | | | | |
| 6568 | [LoE] TW_L13 - MEP Works (excl other prelim works) | 242 | 26-Feb-19 | 12-Dec-19 | 50 | | | | | | | | | | | | | | | | | | | | | | | | |
| 6567 | [LoE] TW_L13 - ABWF Works (excl wet trades or other prelim works) | 235 | 15-Mar-19 | 21-Dec-19 | 45 | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 14 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 2 Summary | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6569 | [LoE] TW_L14 - Structural Works (ST-03, 02, 02a) | 22 | 22-Nov-18 | 17-Dec-18 | 161 | | | | | | | | | | | | | | | | | | | | | | | | |
| 6572 | [LoE] TW_L14 - MEP Works | 242 | 26-Feb-19 | 12-Dec-19 | 50 | | | | | | | | | | | | | | | | | | | | | | | | |
| 6570 | [LoE] TW_L14 - ABWF Works (excl wet trades or other prelim works) | 235 | 15-Mar-19 | 21-Dec-19 | 45 | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 15 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 2 Summary | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6573 | [LoE] TW_L15 - Structural Works (ST-02/02a/03 & East Core Rem Structure) | 61 | 29-Oct-18 | 09-Jan-19 | 161 | | | | | | | | | | | | | | | | | | | | | | | | |
| 6575 | [LoE] TW_L15 - MEP Works | 225 | 26-Feb-19 | 23-Nov-19 | 67 | | | | | | | | | | | | | | | | | | | | | | | | |
| 6574 | [LoE] TW_L15 - ABWF Works (excl wet trades or other prelim works) | 218 | 15-Mar-19 | 03-Dec-19 | 62 | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 2 Summary | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6576 | [LoE] TW_L16 - Structural Works (Rem Superstructure & Stair Cases) | 65 | 29-Oct-18 | 14-Jan-19 | 101 | | | | | | | | | | | | | | | | | | | | | | | | |
| 6578 | [LoE] TW_L16 - MEP Works | 213 | 26-Feb-19 | 09-Nov-19 | 79 | | | | | | | | | | | | | | | | | | | | | | | | |
| 6577 | [LoE] TW_L16 - ABWF Works (excl wet trades or other prelim works) | 169 | 29-Apr-19 | 19-Nov-19 | 74 | | | | | | | | | | | | | | | | | | | | | | | | |
| Level RF | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Level 2 Summary | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6579 | [LoE] TW_RF - Structural Works (Rem Super-structure Works) | 65 | 29-Oct-18 | 14-Jan-19 | 101 | | | | | | | | | | | | | | | | | | | | | | | | |
| 6581 | [LoE] TW_RF - MEP Works | 183 | 29-Jan-19 | 11-Sep-19 | 118 | | | | | | | | | | | | | | | | | | | | | | | | |
| 6580 | [LoE] TW_RF - ABWF Works | 192 | 19-Feb-19 | 09-Oct-19 | 109 | | | | | | | | | | | | | | | | | | | | | | | | |
| Level URF | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Lyric Theatre Complex

| Activity ID | Activity Name | Start Date | Finish Date | 2019 | | | |
|---|---|-------------|-------------|--------|--------|--------|--------|
| | | | | May 17 | Jun 18 | Jul 19 | Aug 20 |
| L1 Contract for Lyric Theatre Complex (3MRP) - Enviromental | | | | | | | |
| Cost Centre B - Excavation and Lateral Support (ELS) Stage 2 | | | | | | | |
| Excavation and ELS Works (Stage 2) | | | | | | | |
| CB160800 | [South - Area 1 & 2] Excavate to -9.0, -11.3, -14.2mPD w/ Soil Berm (29,690 cu.m) | 26-Apr-19 A | 08-Jun-19 | | | | |
| CB160900 | [South - Area 1 & 2] Pile Head Treatment at Central Portion (54 nr BP) | 08-May-19 A | 17-Jun-19 | | | | |
| CB161020 | [South - Area 1 & 2] Install 5th Layer of Strut S5 | 05-Jul-19 | 01-Aug-19 | | | | |
| CB161030 | [South - Area 1 & 2] Excavate South / West Soil Berm to -12.4mPD (18,145 cu.m) | 19-Jul-19 | 15-Aug-19 | | | | |
| CB162000 | [North - Area 3 & 4] Excavate to Formation Level -9.6 mPD (46,575 cu.m) | 18-Apr-19 A | 22-Jun-19 | | | | |
| CB162100 | [North - Area 3 & 4] Pile Head Treatment (52 nr BP) | 23-May-19 A | 18-Jul-19 | | | | |
| Cost Centre C - Basement | | | | | | | |
| Cost Centre C1 - Essential Basement Structure (Excl. AET Protection & Box Culvert) | | | | | | | |
| CC100100 | [South - L01] Blinding Layer for Pile Cap / B2 Slab at Central Portion | 30-Apr-19 A | 19-Jun-19 | | | | |
| CC100200 | [South - L01] Construct Central Pile Cap / B2 Slab at -11.3mPD & -14.2mPD | 09-May-19 A | 18-Jul-19 | | | | |
| CC100210 | [South - L01] Blinding Layer for Pile Cap / B2 Slab at South / West | 16-Aug-19 | 05-Sep-19 | | | | |
| CC100220 | [South - L01] Construct South / West Pile Cap / B2 Slab at -12.4mPD | 19-Aug-19 | 27-Sep-19 | | | | |
| CC101400 | [North - L04] Blinding Layer for Pile Cap / B2 Slab | 20-Jun-19 | 25-Jul-19 | | | | |
| CC101500 | [North - L04] Construct Pile Cap / B2 Slab at -9.6mPD | 22-Jun-19 | 22-Aug-19 | | | | |
| CC101600 | [North - L04] Remove Strut Layer S4 | 13-Aug-19 | 17-Sep-19 | | | | |
| CC102420 | [Area 6 - L06] Construct B1-B1M Columns & Structural Walls | 10-Dec-18 A | 04-Jun-19 | | | | |
| CC102430 | [Area 6 - L06] Construct B1M Beam & Slab | 14-Jan-19 A | 12-Jun-19 | | | | |
| CC102510 | [Area 6 - L06] Construct B1M-GF Columns & Structural Walls | 13-May-19 A | 02-Jul-19 | | | | |
| CC102520 | [Area 6 - L06] Construct GF Beam & Slab (South & Northeast) | 01-Jun-19 | 18-Jul-19 | | | | |
| CC102600 | [Area 6 - L06] Modify Pile Wall for Connection M+ Basement | 01-Jun-19 | 18-Jul-19 | | | | |
| CAI No. 012 Advance Works for Artist Square Bridge | | | | | | | |
| P34 Stair & Lift Tower | | | | | | | |
| CAI12264 | Demobilize Plant & Cure Concrete | 02-May-19 A | 08-May-19 A | | | | |
| CAI12268 | Interface Core, Sonic Test & Submit Record | 09-May-19 A | 21-May-19 A | | | | |
| CAI12270 | Full Coring (BP1 & BP3) | 23-May-19 A | 28-May-19 A | | | | |
| CAI12290 | Post Grouting Works | 29-May-19 A | 01-Jun-19 | | | | |
| CAI12310 | ELS Submission for HyD Approval / Consent | 03-Jun-19 | 02-Jul-19 | | | | |
| CAI12320 | ELS Works & Excavate to Formation Level | 03-Jul-19 | 20-Aug-19 | | | | |

| | | | |
|---|---|---|--|
| Remaining Work Critical Remaining Work Actual Work Milestone | Project ID: L13MRP-20190531-Env Layout: L1-3MRP (Env) | <p align="center">West Kowloon Cultural District Authority</p> <p align="center">L1 Contract for Lyric Theatre Complex & Extended Basement</p> <p align="center">Three Month Rolling Programme (3MRP) - Status as of 31 May 2019</p> | |
|---|---|---|--|

| Activity ID | Activity Name | Start Date | Finish Date | 2019 | | | |
|--|--|-------------|-------------|--------|--------|--------|--------|
| | | | | May 17 | Jun 18 | Jul 19 | Aug 20 |
| Cost Centre D - Public Infrastructure Works (PIW) | | | | | | | |
| Cost Centre D2 - Austin Road West Lay-by | | | | | | | |
| Cost Centre D2.1 Roadworks and Remaining | | | | | | | |
| MC30-Ch.170 to MC30-Ch.150 | | | | | | | |
| CD210730 | MC30-Ch170-150: Roadworks & Footpath | 30-Jan-19 A | 15-Jun-19 | | | | |
| CD210750 | MC30-Ch170-150: Install Street Furniture & Lighting | 17-Jun-19 | 08-Jul-19 | | | | |
| MC30-Ch.150 to MC30-Ch.100 | | | | | | | |
| CD210630 | MC30-Ch150-100: Roadworks & Footpath | 13-Feb-19 A | 29-Jun-19 | | | | |
| CD210650 | MC30-Ch150-100: Install Street Furniture & Lighting | 09-Jul-19 | 29-Jul-19 | | | | |
| MC30-Ch.100 to MC30-Ch.50 | | | | | | | |
| CD210530 | MC30-Ch100-50: Roadworks & Footpath | 02-Jul-19 | 16-Aug-19 | | | | |
| CD210535 | MC30-Ch100-50: Maintenance Staircase | 27-Jul-19 | 16-Aug-19 | | | | |
| CD210550 | MC30-Ch100-50: Install Street Furniture & Lighting | 17-Aug-19 | 06-Sep-19 | | | | |
| MC30-Ch.50 to MC30-Ch.00 | | | | | | | |
| CD210420 | MC30-Ch50-00: DN450 Freshwater (0+64 - 0+14) | 24-Jun-19 | 29-Jul-19 | | | | |
| CD210425 | MC30-Ch50-00: DN450 Salt Water (0+062 - 0+12) | 11-Jul-19 | 14-Aug-19 | | | | |
| Cost Centre D2.2 Drainage | | | | | | | |
| MC20-Ch.140 to MC20-Ch.00 | | | | | | | |
| CD220180 | MC20-Ch140-00: 1800mm dia Drainage (SF1.2A_2 to SF1.1) - 20m | 04-Jan-19 A | 30-May-19 A | | | | |
| CD220190 | MC20-Ch140-00: 1800mm dia Drainage (SF1.1 to SF1.1B) - 30m | 01-Jun-19 | 15-Jul-19 | | | | |
| Cost Centre D2.3 Sewerage | | | | | | | |
| MC30-Ch.170 to MC30-Ch.00 | | | | | | | |
| CD230120 | MC30-Ch170-00: 450mm dia Sewer (F1.8 to F1.9) - 30m | 08-Apr-19 A | 15-Jun-19 | | | | |
| CD230130 | MC30-Ch170-00: 450mm dia Sewer (F1.9 to F1.9A) - 22m | 18-May-19 A | 27-Jun-19 | | | | |
| MC20-Ch.140 to MC20-Ch.00 | | | | | | | |
| CD230140 | MC20-Ch140-00: 450mm dia Sewer (F1.9A to F1.10) - 12m | 28-Jun-19 | 19-Jul-19 | | | | |
| CD230150 | MC20-Ch140-00: 450mm dia Sewer (F1.10 to F1.6B) - 32m | 20-Jul-19 | 30-Aug-19 | | | | |

Remaining Work
 Critical Remaining Work
 Actual Work
 Milestone

Project ID:
 L13MRP-20190531-Env
 Layout: L1-3MRP (Env)

West Kowloon Cultural District Authority
L1 Contract for Lyric Theatre Complex & Extended Basement
Three Month Rolling Programme (3MRP) - Status as of 31 May 2019

