

M+ Museum

	<input checked="" type="checkbox"/> Base Line MS	 Current - ABWF Works	<h2>Three Months Rolling Programme</h2>	<table><tr><th>Date</th><th>Revision</th><th>Checked</th><th>Approved</th></tr><tr><td>01-Feb-19</td><td>CMWP Rev.0 -Approved CMWP Programme</td><td>NS</td><td>BG</td></tr><tr><td>10-Oct-19</td><td>CMWP Rev.0_8 - 8th Progress Update</td><td>NS</td><td>BG</td></tr><tr><td colspan="4"></td></tr></table>	Date	Revision	Checked	Approved	01-Feb-19	CMWP Rev.0 -Approved CMWP Programme	NS	BG	10-Oct-19	CMWP Rev.0_8 - 8th Progress Update	NS	BG				
	Date	Revision		Checked	Approved															
	01-Feb-19	CMWP Rev.0 -Approved CMWP Programme		NS	BG															
	10-Oct-19	CMWP Rev.0_8 - 8th Progress Update		NS	BG															
 Milestone	 Current - Facade Works																			
 Current - Other Works	 Critical Works																			
 Current - Struct Works	 Base LineACT																			
 Current - MEP Works																				

	Activity	RD	BL Start	BL Finish	Start	Finish	BL Finish Var	2019														
								October				November				December						
								29	06	13	20	27	03	10	17	24	01	08	15	22	29	
	8083	POD_GF_Z04_LTH - Dry Wall MEP Services/Conduits MEP 1st fix	12	13-Jul-19	26-Jul-19	11-Dec-19	24-Dec-19	-126														
Learning Centre & Adjacent Areas (GF & 1/F)																						
ABWF Works & MEP Works																						
Learning Centre - POD_GF_Z05																						
	7983	POD_GF_Z05_LC - Ceiling rods	6	10-Jun-19	15-Jun-19	06-Dec-19*	12-Dec-19	-150														
	7986	POD_GF_Z05_LC - Ceiling grids @ Pantry	2	19-Aug-19	20-Aug-19	13-Dec-19	14-Dec-19	-97														
	7987	POD_GF_Z05_LC - MEP 2nd fix	18	21-Aug-19	10-Sep-19	16-Dec-19	07-Jan-20	-97														
Learning Centre - POD_GF_Z06a & GF_Z06b																						
	9309	POD_GF_Z06b_BoH - All Other Finishes / Make Good & Clean	12	25-Jul-19	07-Aug-19	28-Dec-19	11-Jan-20	-130														
FoH Toilets - Public & Learning Centre (incl. Baby Care Room) - POD_GF_Z06a																						
Toilet Block																						
	8009	POD_GF_Z06a_FoH Toilet - MEP 1st fix Bckk Wall	2	30-May-19	08-Jun-19	08-Jul-19 A	03-Oct-19	-97														
	8000	POD_GF_Z06a_FoH Toilet - Seal Wall Opening	3	10-Jun-19	12-Jun-19	12-Aug-19 A	05-Oct-19	-96														
	8014	POD_GF_Z06a_FoH Toilet - Close Dry Wall	6	24-Jun-19	05-Jul-19	19-Aug-19 A	28-Oct-19	-95														
	7995	POD_GF_Z06a_FoH Toilet - Wall Plastering (internal & external)	12	06-Jul-19	10-Jul-19	26-Aug-19 A	04-Nov-19	-97														
	8001	POD_GF_Z06a_FoH Toilet - MEP 2nd fix	21	19-Jul-19	01-Aug-19	23-Sep-19 A	15-Nov-19	-88														
	8002	POD_GF_Z06a_FoH Toilet - Door Frame	2	04-Jul-19	05-Jul-19	22-Oct-19*	23-Oct-19	-91														
	7998	POD_GF_Z06a_FoH Toilet - Ceiling Rods & Grids	4	11-Jul-19	15-Jul-19	05-Nov-19	08-Nov-19	-97														
	7999	POD_GF_Z06a_FoH Toilet - Close ceiling (board) incl. Cut-Outs	7	02-Aug-19	09-Aug-19	16-Nov-19	23-Nov-19	-88														
	8010	POD_GF_Z06a_FoH Toilet - Ceiling finishes final coat	3	10-Aug-19	13-Aug-19	25-Nov-19	27-Nov-19	-88														
	8003	POD_GF_Z06a_FoH Toilet - MEP final fix	6	14-Aug-19	20-Aug-19	28-Nov-19	04-Dec-19	-88														
	8026	POD_GF_Z06a_FoH Toilet - Conc flr curing, polishing & install protection	36	21-Aug-19	03-Oct-19	05-Dec-19	17-Jan-20	-88														
Toilet Lobby/ Vestibule & Baby Care Room																						
	8018	POD_GF_Z06a_FoH Toilet Lob - MEP 2nd fix	15	15-Jun-19	21-Jun-19	23-Sep-19 A	07-Nov-19	-115														
	8022	POD_GF_Z06a_FoH Toilet Lob - Ceiling rods	3	18-May-19	21-May-19	22-Oct-19*	24-Oct-19	-129														
	8017	POD_GF_Z06a_FoH Toilet Lob - Ceiling grids	2	13-Jun-19	14-Jun-19	25-Oct-19	26-Oct-19	-111														
	8019a	POD_GF_Z06a_FoH Toilet Lob - Ceiling finishes (MR Gypsum/Plywood backing for	6			05-Dec-19	11-Dec-19															
	8020	POD_GF_Z06a_FoH Toilet Lob - MEP final fix	6	19-Jul-19	25-Jul-19	12-Dec-19	18-Dec-19	-122														
	8021	POD_GF_Z06a_FoH Toilet Lob - Conc flr curing, polishing & install protection	36	21-Aug-19	03-Oct-19	19-Dec-19	08-Feb-20	-100														
BoH of Learning Centre (Lift Lobby & MEP) - POD_GF_Z06b																						
	8037	POD_GF_Z06b_BoH - MEP 1st fix	36	10-Jun-19	22-Jun-19	15-Jul-19 A	10-Dec-19	-142														
	8036	POD_GF_Z06b_BoH - B'wall, tie bolt holes, plaster, screed, Sealer	24	18-May-19	08-Jun-19	23-Sep-19 A	03-Dec-19	-148														
	8035	POD_GF_Z06b_BoH - Access to ABWF (Partial after the Concrete wall)	0	18-May-19		27-Nov-19		-160														
	8789	POD_GF_Z06b_BoH - MEP 2nd fix	9	24-Jun-19	04-Jul-19	11-Dec-19	20-Dec-19	-142														
	8039	POD_GF_Z06b_BoH - MEP final fix	3	19-Jul-19	22-Jul-19	21-Dec-19	24-Dec-19	-130														
	8040	POD_GF_Z06b_BoH - Floor sealer	2	23-Jul-19	24-Jul-19	26-Dec-19	27-Dec-19	-130														
	8041	POD_GF_Z06b_BoH - Door & Ironmong, access panels	6	25-Jul-19	31-Jul-19	28-Dec-19	04-Jan-20	-130														
Learning Centre & Associated Areas - POD_L1_Z01																						
FoH Learning Centre incl. Corridor & Lift Lobby - POD_L1_Z01																						
	8181	POD_L1_Z01_LC - Install fire shutters	6	17-Sep-19	30-Sep-19	26-Aug-19 A	30-Oct-19	-24														
	8139	POD_L1_Z01_LC - MEP 2nd fix	18	09-Sep-19	30-Sep-19	21-Nov-19	11-Dec-19	-60														
	8144	POD_L1_Z01_LC - MEP final fix	9	02-Oct-19	12-Oct-19	12-Dec-19	21-Dec-19	-60														
	9681	POD_L1_Z01_LC - Install Movable Partition	12	17-Sep-19	30-Sep-19	19-Dec-19	03-Jan-20	-78														
	9732	POD_L1_Z01_LC - Close Dry Wall	3	09-Jul-19	11-Jul-19	20-Dec-19	23-Dec-19	-138														
	9678	POD_L1_Z01_LC - Install Metal Guard Rail @ Slab Edges	12	13-Jun-19	26-Jun-19	24-Dec-19	08-Jan-20	-162														
	9682	POD_L1_Z01_LC - Install Glazing Partition	12	25-Nov-19	07-Dec-19	24-Dec-19	08-Jan-20	-25														
Toilets - Learning Centre - POD_L1_Z01																						
Toilet Block																						
	8152	POD_L1_Z01_FoH Toilet - Seal Wall Opening	3	13-Jun-19	15-Jun-19	23-Sep-19 A	04-Oct-19	-92														
	8166	POD_L1_Z01_FoH Toilet - Close Dry Wall	6	15-Jul-19	20-Jul-19	25-Sep-19 A	09-Oct-19	-66														
	8154	POD_L1_Z01_FoH Toilet - Door Frame	2	06-Jul-19	08-Jul-19	08-Oct-19*	09-Oct-19	-77														
	8147	POD_L1_Z01_FoH Toilet - Wall Plastering (internal & external)	4	22-Jul-19	25-Jul-19	10-Oct-19	14-Oct-19	-66														
	8150	POD_L1_Z01_FoH Toilet - Ceiling Rods & Grids	4	26-Jul-19	30-Jul-19	24-Oct-19	28-Oct-19	-74														
	8153	POD_L1_Z01_FoH Toilet - MEP 2nd fix	12	31-Jul-19	13-Aug-19	29-Oct-19	11-Nov-19	-74														
	8151	POD_L1_Z01_FoH Toilet - Close ceiling (board) incl. Cut-Outs	6	14-Aug-19	20-Aug-19	12-Nov-19	18-Nov-19	-74														
	8162	POD_L1_Z01_FoH Toilet - Ceiling finishes final coat	3	21-Aug-19	23-Aug-19	19-Nov-19	21-Nov-19	-74														
	8155	POD_L1_Z01_FoH Toilet - MEP final fix	6	24-Aug-19	30-Aug-19	22-Nov-19	28-Nov-19	-74														
	8178	POD_L1_Z01_FoH Toilet - Conc flr curing, polishing & install protection	36	31-Aug-19	15-Oct-19	29-Nov-19	11-Jan-20	-74														
Toilet Lobby/ Vestibule																						
	8174	POD_L1_Z01_FoH Toilet Lob - Ceiling rods	3	25-May-19	28-May-19	24-Oct-19*	26-Oct-19	-125														
	8169	POD_L1_Z01_FoH Toilet Lob - Ceiling grids	2	13-Jun-19	14-Jun-19	28-Oct-19	29-Oct-19	-113														
	8170	POD_L1_Z01_FoH Toilet Lob - MEP 2nd fix	6	15-Jun-19	21-Jun-19	30-Oct-19	05-Nov-19	-113														
	8171a	POD_L1_Z01_FoH Toilet Lob - Ceiling finishes (MR Gypsum/Plywood backing for ti	6			06-Dec-19	12-Dec-19															
	8172	POD_L1_Z01_FoH Toilet Lob - MEP final fix	6	25-Jul-19	31-Jul-19	13-Dec-19	19-Dec-19	-118														
Moving Image Centre (GF-1M) - POD_GF_Z01																						
ABWF & MEP Works_(SZ7)																						
	8743	POD_GF-1M_Z01 - Install fire shutter	4	12-Aug-19	07-Sep-19	15-Jul-19 A	04-Nov-19	-46														
	8739	POD_GF-1M_Z01 - MEP 1st fix	18	22-May-19	18-Jul-19	09-Sep-19 A	16-Nov-19	-101														
	8738	POD_GF-1M_Z01 - Ceiling & wall sealer	12	08-May-19	21-May-19	28-Oct-19*	09-Nov-19	-143														
	8790	POD_GF-1M_Z01 - MEP 2nd fix	18	12-Aug-19	31-Aug-19	02-Dec-19	21-Dec-19	-93														
	8743a	POD_GF-1M_Z01 - Install security shutters	9			05-Dec-19	14-Dec-19															
	8742	POD_GF-1M_Z01 - MEP final fix	9	09-Sep-19	19-Sep-19	23-Dec-19	03-Jan-20	-87														
Found & Industrial Spaces (B2-GF) - POD_B2_Z13																						
ABWF Works & MEP Works																						
Industrial Space																						
	3929	POD_B2_Z13_Indust_S - Wal & Ceiling (exposed) Paint	3	06-Jun-19	18-Jun-19	30-Aug-19 A	04-Oct-19	-90														
	3930	POD_B2_Z13_Indust_S - Acoustic Lining to Ceiling	9	19-Jun-19	10-Jul-19	16-Sep-19 A	12-Oct-19	-78														
	3931a	POD_B2_Z13_Indust_S - Plug Deck B3 Steel Beam	9			09-Sep-19 A	12-Oct-19															
	3931	POD_B2_Z13_Indust_S - Plug Deck H1 Hanger & B1/B2 Steel Beam	21	19-Jun-19	10-Jul-19	23-Sep-19 A	26-Oct-19	-90														
	3932	POD_B2_Z13_Indust_S - MEP Soffit Svices 1st fix	20	11-Jul-19</																		

CMWP - M Target Project Remaining Works Programme_8th Progress Update (DD: 30 Sept 2019)													Page 3 / 26										
ID	Activity	RD	BL Start	BL Finish	Start	Finish	BL Finish Var	2019															y
								October					November				December						
								29	06	13	20	27	03	10	17	24	01	08	15	22	29		
7520	POD_B2_Z01b_Corr - Wall sealer	8	11-Jun-19	19-Jun-19	19-Dec-19	28-Dec-19	-160																
BoH - CSF Plant Rooms - POD_B2_Z02																							
4031	POD_B2_Z02b_CSF FS/ Water Pump Rms - All Other Finishes / Make Good & Cle.	12	07-Aug-19	20-Aug-19	06-Dec-19	19-Dec-19	-101																
BoH - CSF Plant Rooms - Other Plantrooms - POD_B2_Z02b																							
4024	POD_B2_Z02b_CSF FS/ Water Pump Rms - MEP 2nd fix (incl. EQP)	6	24-Apr-19	22-May-19	16-Jan-19 A	18-Nov-19	-149																
4026	POD_B2_Z02b_CSF FS/ Water Pump Rms - MEP final fix	12	19-Jul-19	01-Aug-19	10-Jun-19 A	28-Nov-19	-99																
4027	POD_B2_Z02b_CSF FS/ Water Pump Rms - Door & Ironmong	14	07-Aug-19	08-Aug-19	16-Sep-19 A	30-Nov-19	-95																
4030	POD_B2_Z02b_CSF FS/ Water Pump Rms - Floor sealer	4	02-Aug-19	06-Aug-19	02-Dec-19	05-Dec-19	-101																
10199	POD_B2_Z02b_HO1 – CSF FS/ Water Pump Rms Hover – Stage 1 (Site Walk Down)	0				05-Dec-19																	
BoH - RDE Plant Rooms - POD_B2_Z03																							
BoH - RDE Plant Rooms - Spr Wtr & FS Tanks @ G.L. H-J/ 1-3 - POD_B2_Z03a																							
6669	POD_B2_Z03a_SW & FS - Cat ladder & other misc. metal works	9	22-Apr-19	02-May-19	19-Aug-19 A	09-Dec-19	-184																
10202	POD_B2_Z03a_HO1 – RDE Plant Rooms - Spr Wtr & FS Tanks @ G.L. H-J/ 1-3 H	0				09-Dec-19																	
BoH - RDE Plant Rooms - Other Plantrooms @ G.L. L-M/ 3'-1 - POD_B2_Z03b																							
8760	POD_B2_Z03b_Other Plant Rms - MEP 1st fix (rem)	6	26-Feb-19	23-Apr-19	25-Oct-18 A	02-Nov-19	-160																
6656	POD_B2_Z03b_Other Plant Rms - MEP 2nd fix (incl. EQP)	12	24-Apr-19	22-May-19	04-Mar-19 A	09-Nov-19	-142																
6692	POD_B2_Z03b_Other Plant Rms - MEP final fix	21	19-Jul-19	01-Aug-19	08-Jul-19 A	23-Dec-19	-120																
6662	POD_B2_Z03b_Other Plant Rms - Floor sealer	7	02-Aug-19	09-Aug-19	24-Dec-19	02-Jan-20	-120																
6666	POD_B2_Z03b_Other Plant Rms - Rubber Flr @ ELE Rm & RDE Security Eqp Rm	6	02-Aug-19	08-Aug-19	24-Dec-19	31-Dec-19	-120																
BoH - M+ and Podium Plant Rooms - POD_B2_Z04																							
BoH - M+ and Podium Plant Rooms - DCS & MCC @ G.L. G-M/ 11-13 - POD_B2_Z04a																							
6717	POD_B2_Z04a_DCS & MCC - Door & Ironmong	9	25-May-19	08-Jun-19	19-Aug-19 A	09-Dec-19	-153																
6719	POD_B2_Z04a_DCS & MCC - Floor Self Leveling screed	14	27-Apr-19	14-May-19	29-Nov-19*	14-Dec-19	-179																
6720	POD_B2_Z04a_DCS & MCC - Floor sealer	9	15-May-19	24-May-19	16-Dec-19	26-Dec-19	-179																
10209	POD_B2_Z04a_HO1 – DCS & MCC @ G.L. G-M/ 11-13 Hover – Stage 1 (Site Walk Down)	0				26-Dec-19																	
BoH - M+ and Podium Plant Rooms - AHU Rm @ G.L. J-K/ 3-4+ - POD_B2_Z04b																							
8761	POD_B2_Z04b - AHU - MEP 1st fix	9	26-Feb-19	09-Apr-19	05-Aug-19 A	12-Oct-19	-154																
6704	POD_B2_Z04b - AHU - MEP 2nd fix (incl. EQP)	12	11-May-19	31-May-19	19-Aug-19 A	19-Oct-19	-116																
6708	POD_B2_Z04b - AHU - MEP final fix	9	19-Jul-19	29-Jul-19	21-Oct-19	30-Oct-19	-77																
6709	POD_B2_Z04b - AHU - Floor screeding & self leveling screed	18	01-Jun-19	08-Jun-19	16-Sep-19 A	19-Dec-19	-162																
6710	POD_B2_Z04b - AHU - Floor sealer	2	30-Jul-19	31-Jul-19	20-Dec-19	21-Dec-19	-120																
6707	POD_B2_Z04b - AHU - Door & Ironmong	12	01-Aug-19	14-Aug-19	23-Dec-19	07-Jan-20	-120																
BoH - M+ and Podium Plant Rooms - Other Plantrooms @ G.L. A-H/ 1-11 - POD_B2_Z04d																							
9022	POD_B2_Z04d_Other P. Rms - MEP 1st fix (incl. EQP) - jem works	6	26-Feb-19	30-Apr-19	25-Feb-19 A	06-Nov-19	-157																
6684	POD_B2_Z04d_Other P. Rms - MEP 2nd fix (incl. EQP) - rem works	15	02-May-19	29-May-19	08-Apr-19 A	16-Nov-19	-142																
6689	POD_B2_Z04d_Other P. Rms - Floor screeding	9	30-May-19	19-Jun-19	03-Jul-19 A	09-Dec-19	-144																
6688	POD_B2_Z04d_Other P. Rms - MEP final fix	21	19-Jul-19	08-Aug-19	15-Jul-19 A	23-Dec-19	-114																
6687	POD_B2_Z04d_Other P. Rms - Door & Ironmong	12	19-Aug-19	28-Aug-19	16-Sep-19 A	16-Dec-19	-91																
6690	POD_B2_Z04d_Other P. Rms - Floor sealer	8	09-Aug-19	17-Aug-19	24-Dec-19	03-Jan-20	-114																
BoH - M+ and Podium Plant Rooms - Other Plantrooms @ G.L. B'-L/ 1'-1 - POD_B2_Z04e																							
6767	POD_B2_Z04e_Other P. Rms - Install CWS/CWR Piping MEP 2nd fix	7	02-May-19	12-Jul-19	19-Feb-19 A	21-Oct-19	-83																
8763	POD_B2_Z04e_Other P. Rms - MEP 1st fix (rem works)	7	27-May-19	09-Jun-19	18-Mar-19 A	04-Nov-19	-98																
6694	POD_B2_Z04e_Other P. Rms - MEP 2nd fix (incl. EQP)	15	13-Jul-19	06-Sep-19	08-Apr-19 A	14-Nov-19	-56																
6698	POD_B2_Z04e_Other P. Rms - MEP final fix	21	07-Sep-19	21-Sep-19	19-Aug-19 A	23-Dec-19	-77																
6697	POD_B2_Z04e_Other P. Rms - Door & Ironmong	24	14-Oct-19	26-Oct-19	23-Sep-19 A	27-Dec-19	-52																
6700	POD_B2_Z04e_Other P. Rms - Floor sealer	12	27-Sep-19	12-Oct-19	28-Dec-19	11-Jan-20	-76																
FoH/BoH Toilets - POD_B2_Z05 & B2_Z06																							
Toilet Block																							
6739	POD_B2_Z05_FoH Toilet - MEP 1st fix Ceiling	18	06-May-19	29-May-19	23-Apr-19 A	23-Oct-19	-121																
6737	POD_B2_Z05_FoH Toilet - MEP 1st fix Bck Wall	12	26-Apr-19	06-May-19	29-Apr-19 A	25-Oct-19	-143																
6740	POD_B2_Z05_FoH Toilet - Dry Wall Frame & Board (one side)	6	30-Apr-19	08-May-19	08-Oct-19*	14-Oct-19	-131																
6741	POD_B2_Z05_FoH Toilet - Dry Wall MEP Services/Conduits (MEP 1st fix)	12	04-May-19	17-May-19	14-Oct-19	26-Oct-19	-134																
6730	POD_B2_Z05_FoH Toilet - Door Frame	2	30-May-19	31-May-19	24-Oct-19	25-Oct-19	-121																
6728	POD_B2_Z05_FoH Toilet - Seal Wall Opening	3	07-May-19	09-May-19	26-Oct-19*	29-Oct-19	-143																
6742	POD_B2_Z05_FoH Toilet - Close Dry Wall	5	18-May-19	23-May-19	28-Oct-19	01-Nov-19	-134																
6723	POD_B2_Z05_FoH Toilet - Wall Plastering (internal & external)	4	01-Jun-19	05-Jun-19	02-Nov-19	06-Nov-19	-127																
6726	POD_B2_Z05_FoH Toilet - Ceiling Rods & Grids	4	06-Jun-19	11-Jun-19	07-Nov-19	11-Nov-19	-127																
6729	POD_B2_Z05_FoH Toilet - MEP 2nd fix	12	12-Jun-19	25-Jun-19	12-Nov-19	25-Nov-19	-127																
6727	POD_B2_Z05_FoH Toilet - Close ceiling (board) incl. Cut-Outs	6	26-Jun-19	03-Jul-19	26-Nov-19	02-Dec-19	-127																
6738	POD_B2_Z05_FoH Toilet - Ceiling finishes final coat	3	04-Jul-19	06-Jul-19	03-Dec-19	05-Dec-19	-127																
6731	POD_B2_Z05_FoH Toilet - MEP final fix	6	08-Jul-19	13-Jul-19	06-Dec-19	12-Dec-19	-127																
6763	POD_B2_Z05_FoH Toilet - Conc flr curing, polishing & install protection	36	15-Jul-19	24-Aug-19	13-Dec-19	03-Feb-20	-127																
Toilet Lobby/ Vestibule																							
7037	POD_B2_Z05_FoH Toilet Lob - Access to ABWF	0	08-Apr-19		08-Oct-19*		-151																
7550	POD_B2_Z05_FoH Toilet Lob - Floor screeding to receive resilient layer	3	08-Apr-19	10-Apr-19	19-Oct-19	22-Oct-19	-161																
7551	POD_B2_Z05_FoH Toilet Lob - Ceiling rods	3	11-Apr-19	13-Apr-19	23-Oct-19	25-Oct-19	-161																
7552	POD_B2_Z05_FoH Toilet Lob - MEP 1st fix	12	15-Apr-19	27-Apr-19	13-May-19 A	01-Nov-19	-155																
7553	POD_B2_Z05_FoH Toilet Lob - Ceiling grids	2	29-Apr-19	30-Apr-19	02-Nov-19	04-Nov-19	-155																
7554	POD_B2_Z05_FoH Toilet Lob - MEP 2nd fix	6	02-May-19	08-May-19	05-Nov-19	11-Nov-1																	

	Activity		RD	BL Start	BL Finish	Start	Finish	BL Finish Var	2019														
									October					November				December					
									29	06	13	20	27	03	10	17	24	01	08	15	22	29	y
	8931	POD_B2_Z08d_BoH - Wall final paint	45	14-Nov-19	07-Jan-20	14-Dec-19	14-Feb-20	-26															
Level B1																							
Structural																							
Slabs																							
	6671	POD_B1 - DF/3-11 Install acoustic isolators	12	26-Mar-19	16-Apr-19	23-Dec-19	07-Jan-20	-220															
	7206	POD_B1 - F+G/8-12+ Floating slab (steelplate installation)	10	03-Aug-19	14-Aug-19	09-Dec-19	19-Dec-19	-106															
	7209	POD_B1 - GH+/4-9+ Install acoustic isolator	6	05-Jul-19	11-Jul-19	02-Dec-19*	07-Dec-19	-125															
	7210	POD_B1 - GH+/4-9+ Floating slab (Steelplate installation)	12	12-Jul-19	25-Jul-19	09-Dec-19	21-Dec-19	-125															
ABWF Works & MEP Works																							
BoH Plant Rooms & Corridors @ GL (2 to 10/L to M) - POD_B1_Z02																							
	7055	POD_B1_Z02_BoH - B'wall, patch-up tie bolt holes, plaster, screed, Sealer	9	08-Jul-19	27-Jul-19	15-Jul-19 A	26-Oct-19	-75															
	8765	POD_B1_Z02_BoH - MEP 1st fix	15	29-Jul-19	23-Sep-19	13-May-19 A	14-Nov-19	-43															
	7056	POD_B1_Z02_BoH - MEP 2nd fix	21	24-Sep-19	23-Oct-19	15-Jul-19 A	21-Nov-19	-25															
	7063	POD_B1_Z02_BoH - Ceiling & wall epoxy/ emulsion paint	12	24-Oct-19	06-Nov-19	22-Nov-19	05-Dec-19	-25															
	7060	POD_B1_Z02_BoH - MEP final fix	12	07-Nov-19	20-Nov-19	06-Dec-19	19-Dec-19	-25															
	7061	POD_B1_Z02_BoH - Floor sealer	4	21-Nov-19	25-Nov-19	20-Dec-19	24-Dec-19	-25															
BoH Rooms & Plant Rooms @ GL (2 to 4/E to J+) - POD_B1_Z03																							
	7091	POD_B1_Z03_BoH - MEP 2nd fix	15	12-Jun-19	03-Jul-19	17-Apr-19 A	30-Oct-19	-99															
	7095	POD_B1_Z03_BoH - MEP final fix	24	19-Jul-19	29-Jul-19	15-Aug-19 A	28-Dec-19	-127															
	7093	POD_B1_Z03_BoH - Door & Ironmong	12	02-Aug-19	08-Aug-19	23-Sep-19 A	13-Dec-19	-106															
BoH Plant Rooms @ GL (2 to 12/A- to D+) - POD_B1_Z04																							
BoH Plant Rooms @ GL (2 to 12/A- to D+) - Raised Floor Areas - POD_B1_Z04b																							
	7098	POD_B1_Z04b_BoH - MEP 1st fix (rem works) (FS/Elec only)	6	22-Jan-19	25-Mar-19	16-Apr-19 A	09-Oct-19	-163															
	7100	POD_B1_Z04b_BoH - MEP 2nd fix	12	02-Apr-19	29-May-19	23-Apr-19 A	16-Oct-19	-115															
	7109	POD_B1_Z04b_BoH - Underfloor MEP 1st & 2nd fix (40% Rem_others done Prev)	24	05-Jul-19	29-Aug-19	05-Aug-19 A	06-Nov-19	-56															
	7102	POD_B1_Z04b_BoH - Raised floor pedestal	18	21-Jun-19	04-Jul-19	09-Sep-19 A	30-Oct-19	-98															
	11554a	*POD_B1_Z04b_BoH - CAI-395 Main IT Rm-Novec Gaseous Fire Suspension Sys	12			04-Oct-19*	18-Oct-19																
	7101	POD_B1_Z04b_BoH - Close ceiling (panels) incl. Cut-Outs (excl. Main IT Rm)	18	30-May-19	20-Jun-19	05-Oct-19	26-Oct-19	-106															
	11554b	*POD_B1_Z04b_BoH - CAI-395 Cent Control EQ RM-Novec Gaseous Fire Suspens	12			19-Oct-19	01-Nov-19																
	7108	POD_B1_Z04b_BoH - MEP final fix	24	30-Aug-19	27-Sep-19	12-Dec-19	10-Jan-20	-86															
Cafe & Catering Kitchen - POD_B1_Z05																							
	6926	POD_B1_Z05_Kitchen - MEP 1st, 2nd & final fix	18	28-Jun-19	28-Sep-19	26-Jun-19 A	05-Nov-19	-30															
	6928	POD_B1_Z05_Kitchen - Door & Ironmong	4	30-Sep-19	04-Oct-19	30-Nov-19	04-Dec-19	-51															
	10254	POD_B1_Z05_HO1 – Cafe & Catering Kitchen Hover – Stage 1 (Site Walk Down)	0				04-Dec-19																
	9064	POD_B1_Z05_Kitchen - All Other Finishes / Make Good & Clean	8	30-Sep-19	10-Oct-19	13-Dec-19	21-Dec-19	-62															
Toilets - POD_B1_Z06a, B1_Z06b, B1_Z06c & B1_Z06d																							
BoH Toilets - Staff - POD_B1_Z06a																							
	6972	POD_B1_Z06a_BoH Toilet - MEP final fix	9	19-Jul-19	25-Jul-19	26-Jul-19 A	10-Dec-19	-115															
	6976	POD_B1_Z06a_BoH Toilet - Cubicle partitions & sanitary ware & fittings	18	10-Jul-19	16-Jul-19	12-Aug-19 A	20-Dec-19	-132															
	6965	POD_B1_Z06a_BoH Toilet - Door / Ironmong	21	17-Jul-19	18-Jul-19	16-Sep-19 A	23-Dec-19	-132															
	6979	POD_B1_Z06a_BoH Toilet - Ceiling finishes final coat	3	25-Jun-19	27-Jun-19	30-Nov-19*	03-Dec-19	-132															
	10255	POD_B1_Z06a_HO1 – BoH Toilets - Staff Hover – Stage 1 (Site Walk Down)	0				23-Dec-19																
FoH Toilets - Public - POD_B1_Z06b_(SZ3)																							
Toilet Block																							
	6960	POD_B1_Z06b_FoH Toilet - MEP 1st fix Ceiling	6	04-Apr-19	29-Apr-19	27-Mar-19 A	18-Oct-19	-142															
	6950	POD_B1_Z06b_FoH Toilet - MEP 2nd fix	12	17-Jun-19	29-Jun-19	08-Apr-19 A	09-Nov-19	-110															
	6963	POD_B1_Z06b_FoH Toilet - Close Dry Wall	6	29-Apr-19	15-May-19	29-Jul-19 A	23-Oct-19	-133															
	6949	POD_B1_Z06b_FoH Toilet - Seal Wall Opening	3	22-May-19	24-May-19	19-Aug-19 A	23-Oct-19	-125															
	6952	POD_B1_Z06b_FoH Toilet - MEP final fix	28	27-Jul-19	02-Aug-19	20-Aug-19 A	27-Nov-19	-97															
	6951	POD_B1_Z06b_FoH Toilet - Door Frame	2	30-Apr-19	02-May-19	23-Sep-19 A	03-Oct-19	-128															
	6944	POD_B1_Z06b_FoH Toilet - Wall Plastering (internal & external)	12	22-May-19	04-Jun-19	21-Oct-19	02-Nov-19	-125															
	6947	POD_B1_Z06b_FoH Toilet - Ceiling Rods & Grids	9	05-Jun-19	15-Jun-19	28-Oct-19	06-Nov-19	-119															
	6948	POD_B1_Z06b_FoH Toilet - Close ceiling (board) incl. Cut-Outs	16	02-Jul-19	19-Jul-19	30-Oct-19	16-Nov-19	-100															
	6959	POD_B1_Z06b_FoH Toilet - Ceiling finishes final coat	6	20-Jul-19	26-Jul-19	18-Nov-19	23-Nov-19	-100															
	7840	POD_B1_Z06b_FoH Toilet - Conc flr curing, polishing & install protection	36	03-Aug-19	13-Sep-19	28-Nov-19	10-Jan-20	-97															
Toilet Lobby/ Vestibule																							
	7432	POD_B1_Z06b_FoH Toilet Lob - MEP 1st fix	9	12-Mar-19	25-Mar-19	18-Apr-19 A	26-Oct-19	-178															
	7431	POD_B1_Z06b_FoH Toilet Lob - Ceiling rods	3	08-Mar-19	11-Mar-19	17-Oct-19*	19-Oct-19	-184															
	7433	POD_B1_Z06b_FoH Toilet Lob - Ceiling grids	3	26-Mar-19	28-Mar-19	28-Oct-19	30-Oct-19	-178															
	7434	POD_B1_Z06b_FoH Toilet Lob - MEP 2nd fix	6	29-Mar-19	04-Apr-19	31-Oct-19	06-Nov-19	-178															
	7435a	POD_B1_Z06b_FoH Toilet Lob - Ceiling finishes (Plywood backing for Timber fin)	6			02-Dec-19	07-Dec-19																
	7436	POD_B1_Z06b_FoH Toilet Lob - MEP final fix	6	19-Jul-19	25-Jul-19	09-Dec-19	14-Dec-19	-119															
	7438	POD_B1_Z06b_FoH Toilet Lob - Conc flr curing, polishing & install protection	36	03-Aug-19	13-Sep-19	16-Dec-19	05-Feb-20	-112															
FoH Toilets - Cinema - POD_B1_Z06c																							
Toilet Block																							
	7007	POD_B1_Z06c_FoH Toilet - MEP 1st fix Ceiling	21	08-Aug-19	31-Aug-19	08-Oct-19*	31-Oct-19	-49															
	7008	POD_B1_Z06c_FoH Toilet - Dry Wall Frame & Board (one side)	5	05-Aug-19	09-Aug-19	08-Oct-19*	12-Oct-19	-52															
	7009	POD_B1_Z06c_FoH Toilet - Dry Wall MEP Services/Conduits (MEP 1st fix)	12	08-Aug-19	21-Aug-19	11-Oct-19	24-Oct-19	-52															
	7005	POD_B1_Z06c_FoH Toilet - MEP 1st fix Block Wall	8	01-Aug-19	09-Aug-19	14-Oct-19*	22-Oct-19	-60															
	6996	POD_B1_Z06c_FoH Toilet - Seal Wall Opening	3	10-Aug-19	13-Aug-19	23-Oct-19	25-Oct-19	-60															
	7010	POD_B1_Z06c_FoH Toilet - Close Dry Wall	3	22-Aug-19	24-Aug-19	25-Oct-19	28-Oct-19	-52															
	6998	POD_B1_Z06c_FoH Toilet - Door Frame	2	02-Sep-19	03-Sep-19	01-Nov-19	02-Nov-19	-49															
	6991	POD_B1_Z06c_FoH Toilet - Wall Plastering (internal & external)	4	04-Sep-19	07-Sep-19	04-Nov-19	07-Nov-19	-49															
	6994	POD_B1_Z06c_FoH Toilet - Ceiling Rods & Grids	4	09-Sep-19	12-Sep-19	08-Nov-19	12-Nov-19	-49															
	6997	POD_B1_Z06c_FoH Toilet - MEP 2nd fix	12	13-Sep-19	27-Sep-19	13-Nov-19	26-Nov-19	-49															
	6995	POD_B1_Z06c_FoH Toilet - Close ceiling (board) incl. Cut-Outs	5	28-Sep-19	04-Oct-19	27-Nov-19	02-Dec-19	-49															
	7																						

Activity		R/D	BL Start	BL Finish	Start	Finish	BL Finish Var	2019															
								October					November				December						
								29	06	13	20	27	03	10	17	24	01	08	15	22	29		
Add'l Room LG-2-321 (CAI 291B & 291C)																							
9987	*POD_LG_Z03_LG-2-321 - Revised MEP 1st Fix (excl add'l Fan)	6			05-Aug-19 A	07-Nov-19																	
9988	*POD_LG_Z03_LG-2-321 - Wal Finishes	6			08-Nov-19	14-Nov-19																	
9989	*POD_LG_Z03_LG-2-321 - MEP 2nd & final fix (incl add'l Fan & louvre)	18			08-Nov-19	28-Nov-19																	
9990	*POD_LG_Z03_LG-2-321 - Floor Coating & other Finishes	6			20-Dec-19	27-Dec-19																	
10327	POD_LG_Z03_HO1 – Add'l Room LG-2-321 Hover – Stage 1 (Site Walk Down)	0				27-Dec-19																	▼
FoH Multi-Media Lounge, Viewing Balcony, Grp Cinema & Corr - POD_LG_Z04 & LG_Z05																							
FoH Multi-Media Lounge & Group Cinema_Raised Flr Area - POD_LG_Z04_(SZ7)																							
8770	POD_LG_Z04_FoH - MEP 1st (HL)	7	24-Jul-19	03-Sep-19	11-Sep-19 A	10-Oct-19	-29																
7345	POD_LG_Z04_FoH - MEP 2nd fix (HL)	18	04-Sep-19	25-Sep-19	18-Sep-19 A	23-Oct-19	-22																
7356	POD_LG_Z04_FoH - Underfloor MEP 1st & 2nd fix	30	26-Sep-19	15-Oct-19	23-Sep-19 A	09-Nov-19	-22																
7349	POD_LG_Z04_FoH - Raised floor pedestal	9	26-Sep-19	08-Oct-19	24-Oct-19	02-Nov-19	-22																
7357	POD_LG_Z04_FoH - Raised floor panels + 18mm plywood incl. cut-outs	6	16-Oct-19	22-Oct-19	11-Nov-19	16-Nov-19	-22																
4032	POD_LG_Z04_FoH - Install Glass wall @ Multi-Media Lounge	18	23-Oct-19	12-Nov-19	18-Nov-19	07-Dec-19	-22																
7360	POD_LG_Z04_FoH - Fabric covered mullions w/ frame on walls	18	23-Oct-19	12-Nov-19	18-Nov-19	07-Dec-19	-22																
7350	POD_LG_Z04_FoH - Wall paint 1st coat @ Group Cinema	2	23-Oct-19	24-Oct-19	03-Dec-19	04-Dec-19	-35																
7355	POD_LG_Z04_FoH - MEP final fix	9	13-Nov-19	22-Nov-19	09-Dec-19	18-Dec-19	-22																
7361	POD_LG_Z04_FoH - Floor grilles	7	23-Nov-19	30-Nov-19	19-Dec-19	27-Dec-19	-22																
FoH Viewing Balcony & Corridor_Non Raised Floor Area - POD_LG_Z05_(SZ7)																							
8771	POD_LG_Z05_FoH - MEP 1st fix (HL)	24	21-Aug-19	03-Oct-19	16-Sep-19 A	25-Nov-19	-44																
7363	POD_LG_Z05_FoH - MEP 2nd fix (HL)	30	04-Oct-19	25-Oct-19	23-Sep-19 A	09-Dec-19	-38																
7364	POD_LG_Z05_FoH - MEP final fix	9	26-Oct-19	05-Nov-19	10-Dec-19	19-Dec-19	-38																
BoH Rooms, Corr & Lobby Adjacent to MM Lounge & Viewing Balcony - POD_LG_Z06																							
7843	POD_LG_Z06_BoH - B'wall, tie bolt holes, plaster, screed, C_Sealer	9	14-Aug-19	03-Sep-19	16-Sep-19 A	12-Oct-19	-31																
8772	POD_LG_Z06_BoH - MEP 1st fix	24	04-Sep-19	18-Oct-19	05-Oct-19	02-Nov-19	-13																
7844	POD_LG_Z06_BoH - MEP 2nd fix	18	19-Oct-19	08-Nov-19	31-Oct-19	20-Nov-19	-10																
7849	POD_LG_Z06_BoH - Wal epoxy/ emulsion paint	12	09-Nov-19	22-Nov-19	21-Nov-19	04-Dec-19	-10																
7848	POD_LG_Z06_BoH - MEP final fix	9	23-Nov-19	03-Dec-19	05-Dec-19	14-Dec-19	-10																
7846	POD_LG_Z06_BoH - Floor sealer	2	04-Dec-19	05-Dec-19	16-Dec-19	17-Dec-19	-10																
7845	POD_LG_Z06_BoH - Door & Ironmong	6	06-Dec-19	12-Dec-19	18-Dec-19	24-Dec-19	-10																
7847	POD_LG_Z06_BoH - All Other Finishes / Make Good & Clean	12	06-Dec-19	19-Dec-19	18-Dec-19	02-Jan-20	-10																
10337	POD_LG_Z06_HO1 – BoH Rooms, Corr & Lobby Adjacent to MM Lounge & Viewir	0				24-Dec-19																	▼
BoH Rooms/FoH Cinema Lobby & Sound Light Locks Adjacent to Cinemas - POD_LG_Z18d																							
FoH Cinema Lob & Sound & Light Lock 1, 2 & 3 and Corr Adjacent to Cinemas - POD_LG_Z18d																							
3952	POD_LG_Z18d_FoH - Access to ABWF (partial after the add'l support to slab openi	0	26-Jul-19		17-Oct-19		-68																▼
7368	POD_LG_Z18d_FoH - MEP 1st fix (*2 shifts)	24	05-Aug-19	05-Sep-19	16-Sep-19 A	02-Nov-19	-47																
7369	POD_LG_Z18d_FoH - Ceiling rods	3	02-Aug-19	05-Aug-19	17-Oct-19	19-Oct-19	-62																
7513	POD_LG_Z18d_FoH - Ceiling grids	3	06-Sep-19	09-Sep-19	04-Nov-19	06-Nov-19	-47																
7370	POD_LG_Z18d_FoH - MEP 2nd fix	18	10-Sep-19	02-Oct-19	07-Nov-19	27-Nov-19	-47																
8364	POD_LG_Z18d_FoH - Install fire shutter	6	10-Sep-19	17-Sep-19	07-Nov-19	13-Nov-19	-47																
7371	POD_LG_Z18d_FoH - Ceiling finishes (board & fabric panels)	10	03-Oct-19	15-Oct-19	28-Nov-19	09-Dec-19	-47																
7378	POD_LG_Z18d_FoH - MEP final fix	9	16-Oct-19	25-Oct-19	10-Dec-19	19-Dec-19	-47																
7372	POD_LG_Z18d_FoH - Raised floor pedestal	6	26-Oct-19	01-Nov-19	20-Dec-19	27-Dec-19	-47																
7379	POD_LG_Z18d_FoH - Underfloor MEP 1st fix, 2nd fix & final fix (*2 shifts)	18	01-Nov-19	22-Nov-19	27-Dec-19	18-Jan-20	-47																
BoH Rooms Adjacent to Cinemas - Shared Control/ Projection Rm, Storage -POD_LG_Z18d																							
8773	POD_LG_Z18d_BoH - MEP 1st fix (HL)	21	26-Jul-19	05-Sep-19	23-Sep-19 A	26-Oct-19	-41																
7381	POD_LG_Z18d_BoH - MEP 2nd fix (HL)	18	06-Sep-19	27-Sep-19	21-Oct-19	09-Nov-19	-35																
7382	POD_LG_Z18d_BoH - Raised floor pedestal	5	28-Sep-19	04-Oct-19	11-Nov-19	15-Nov-19	-35																
7389	POD_LG_Z18d_BoH - Underfloor MEP 1st & 2nd fix	18	05-Oct-19	26-Oct-19	16-Nov-19	06-Dec-19	-35																
7390	POD_LG_Z18d_BoH - Raised floor panels incl. cut-outs	3	28-Oct-19	30-Oct-19	07-Dec-19	10-Dec-19	-35																
7383	POD_LG_Z18d_BoH - Wall paint 1st coat	2	31-Oct-19	01-Nov-19	11-Dec-19	12-Dec-19	-35																
7384	POD_LG_Z18d_BoH - Doors & Ironmong	6	01-Nov-19	07-Nov-19	12-Dec-19	18-Dec-19	-35																
7386	POD_LG_Z18d_BoH - Wall final paint - top coat	3	02-Nov-19	05-Nov-19	13-Dec-19	16-Dec-19	-35																
7388	POD_LG_Z18d_BoH - MEP final fix	9	02-Nov-19	12-Nov-19	13-Dec-19	23-Dec-19	-35																
7385	POD_LG_Z18d_BoH - Rubber flooring	3	13-Nov-19	15-Nov-19	24-Dec-19	27-Dec-19	-35																
10351	POD_LG_Z18d_HO1 – BoH Rm Adj to Cinema Hover – Stage 1 (Site Walk Down)	0				27-Dec-19																	▼
FoH Cinema Toilet Adjacent to Cinemas - POD_LG_Z18d																							
8774	POD_LG_Z18d_FoH Toilet - MEP 1st fix	9	22-Jul-19	03-Aug-19	25-Sep-19 A	12-Oct-19	-57																
7400	POD_LG_Z18d_FoH Toilet - Ceiling Rods/ Grids	4	05-Aug-19	09-Aug-19	14-Oct-19	18-Oct-19	-57																
7395	POD_LG_Z18d_FoH Toilet - MEP 2nd fix	6	09-Aug-19	16-Aug-19	18-Oct-19	25-Oct-19	-57																
7396	POD_LG_Z18d_FoH Toilet - Ceiling finishes (Susp. MR Gypsum) + painting	6	13-Aug-19	20-Aug-19	22-Oct-19	29-Oct-19	-57																
7398	POD_LG_Z18d_FoH Toilet - Conc flr curing, polishing & install protection	36	20-Aug-19	03-Oct-19	29-Oct-19	10-Dec-19	-57																
7397	POD_LG_Z18d_FoH Toilet - Wall finishes	6	03-Oct-19	11-Oct-19	10-Dec-19	17-Dec-19	-57																
7399	POD_LG_Z18d_FoH Toilet - MEP final fix incl. sanitary ware & fittings	6	11-Oct-19	18-Oct-19	13-Dec-19	20-Dec-19	-54																
7401	POD_LG_Z18d_FoH Toilet - Door & Ironmong	2	18-Oct-19	21-Oct-19	18-Dec-19	20-Dec-19	-52																
10352	POD_LG_Z18d_HO1 – FoH Rm Adj to Cinema Hover – Stage 1 (Site Walk Down)	0				20-Dec-19																	▼
Level GF																							
Structural																							
Walls																							
7019	POD_GF_WALL - CH/3-4 Wall construction	12	15-Jan-19	25-Mar-19	15-Jan-19 A	13-Dec-19	-219																
7034	*POD_GF_WALL - DM/3-6 Wall construction	12	06-Nov-18	16-Feb-19	15-Jan-19 A	30-Oct-19	-212																
6989	POD_GF_WALL - BF/9-12 Wall construction	16	14-Mar-19	25-Apr-19	18-Feb-19 A	21-Oct-19	-147																
ABWF Works & MEP Works																							
BoH Rooms/Toilets/Corr/ Lob adjacent to Auditorium & MIC - POD_GF_Z02																							
FoH Toilets - Public & Auditorium - POD_GF_Z02a_(SZ2a)																							
Toilet Block																							
9329	POD_GF_Z02a_FoH Toilet - Maintenance platform	4	10-Apr-19	23-Apr-19	26-Aug-19 A	05-Oct-19	-137																
7928	POD_GF_Z02a_FoH Toilet - MEP 1st fix Ceiling	21	26-Feb-19	09-Apr-19	28-Aug-19 A	31-Oct-19	-170																
11546	*POD_GF_Z02a_FoH Toilet - Forming Add'l Slab Opening incl installation of Steel E	12			24-Aug-19 A	16-Oct-19																	
7922	POD_GF_Z02a_FoH Toilet - W'proof/testing & Protective Screed	15	11-Feb-19	18-Feb-19	16-Sep-19 A	23-Oct-19	-205																
7926	POD_GF_Z02a_FoH Toilet - MEP 1st fix Block Wall	15	15-Feb-19	23-Feb-19	23-Sep-19 A	25-Oct-19	-202																
7921	POD_GF_Z02a_FoH Toilet - Floor Screed	4	19-Feb-19	22-Feb-19	24-Oct-19	28-Oct-19	-205																
7929	POD_GF_Z02a_FoH Toilet - Dry Wall Frame & Board (one side)	15	28-Mar-19	19-Apr-19	24-Oct-19	09-Nov-19	-169																
7917	POD_GF_Z02a_FoH Toilet - Seal Wall Opening	3	25-Feb-19	27-Feb-19	26-Oct-19	29-Oct-19	-202																
7919	POD_GF_Z02a_FoH Toilet - Door Frame	2	10-Apr-19	11-Apr-19	30-Oct-19	31-Oct-19	-168																
7930	POD_GF_Z02a_FoH Toilet - Dry Wall MEP Services/Conduits (MEP 1st fix)	12	10-Apr-19	23-Apr-19	31-Oct-19	13-Nov-19	-169																
7931	POD_GF_Z02a_FoH Toilet - Close Dry Wall	13	24-Apr-19	09-May-19	14-Nov-19	28-Nov-19	-169																
7912	POD_GF_Z02a_FoH Toilet - Wall Plastering (internal & external)	4	10-May-19	14-May-19	29-Nov-19	03-Dec-19	-169																
7915	POD_GF_Z02a_FoH Toilet - Ceiling Rods & Grids	4	15-May-19	18-May-19	04-Dec-19	07-Dec-19	-169																
7918	POD_GF_Z02a_FoH Toilet - MEP 2nd fix	15	20-May-19	10-Jun-19	09-Dec-19	26-Dec-19	-166																
7916	POD_GF_Z02a_FoH Toilet - Close ceiling (board) incl. Cut-Outs	7	11-Jun-19	18-Jun-19	27-Dec-19	04-Jan-20	-166																
Toilet Lobby/ Vestibule																							
7939	POD_GF_Z02a_FoH Toilet - Ceiling rods	3	22-Feb-19	25-Feb-19	08-Oct-19	10-Oct-19	-188																
7940	POD_GF_Z02a_FoH Toilet - MEP 1st fix	12	26-Feb-19	11-Mar-19	11-Oct-19	24-Oct-19	-188																
7934	POD_GF_Z02a_FoH Toilet - Ceiling grids	2	12-Mar-19	13-Mar-19	25-Oct-19	26-Oct-19	-188																
7935	POD_GF_Z02a_FoH Toilet - MEP 2nd fix	6	14-Mar-19	20-Mar-19	28-Oct-19	02-Nov-19	-188																
7936	POD_GF_Z02a_FoH Toilet - Ceiling finishes (Plywood backing for Timber fin)	4	11-Jul-19	15-Jul-19	04-Nov-19	07-Nov-19	-96																
7937	POD_GF_Z02a_FoH Toilet - MEP final fix	6	16-Jul-19	22-Jul-19	08-Nov-19	14-Nov-19	-96																
BoH Rooms/Corridors/ Lobbies - POD_GF_Z02b_(SZ7)																							
7957	POD_GF_Z02b_BoH - B'wall/ Dry wall, tie-bolt holes, plaster, screed, sealer	6	01-Apr-19	29-Apr-19	08-Jul-19 A	26-Oct-19	-149																
7944	POD																						

	Activity		RD	BL Start	BL Finish	Start	Finish	BL Finish Var																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
--	----------	--	----	----------	-----------	-------	--------	---------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

	Activity		RD	BL Start	BL Finish	Start	Finish	BL Finish Var	2019														y	
									October				November				December							
									29	06	13	20	27	03	10	17	24	01	08	15	22	29		
	8460	POD_L2_Z02g_FoH Toilet Lob - MEP final fix	6	21-Nov-19	27-Nov-19	09-Dec-19	14-Dec-19	-15																
	8469	POD_L2_Z02g_FoH Toilet Lob - Raised floor panels incl. cut-outs	3	20-Aug-19	22-Aug-19	10-Dec-19	12-Dec-19	-93																
Galleries & Gallery Circ, Gallery BOH, BoH Rms, Lobbies & Corridors - POD_L2_Z03																								
Gallery 12 & 13, Open Gallery, Harbour View Gallery 2 and Gallery Circ. - POD_L2_Z03a_(SZ6)																								
	8574	POD_L2_Z03a_FoH - MEP 1st fix	9	27-Apr-19	24-Jun-19	25-Mar-19 A	12-Oct-19	-91																
	8575	POD_L2_Z03a_FoH - MEP 2nd fix (partly)	9	15-Jul-19	10-Aug-19	08-Apr-19 A	16-Oct-19	-54																
	8576	POD_L2_Z03a_FoH - Dry Wal Flame & Board (one side)	6	20-May-19	17-Jun-19	21-Jun-19 A	09-Oct-19	-94																
	8586	POD_L2_Z03a_FoH - Ceiling rods	6	12-Apr-19	26-Apr-19	15-Jul-19 A	16-Oct-19	-142																
	8579	POD_L2_Z03a_FoH - Dry Wal MEP Services/Conduits MEP 1st fix	9	18-Jun-19	16-Jul-19	19-Aug-19 A	12-Oct-19	-73																
	8588	POD_L2_Z03a_FoH - Ceiling grids	18	25-Jun-19	13-Jul-19	26-Aug-19 A	26-Oct-19	-87																
	8575a	POD_L2_Z03a_FoH - MEP 2nd fix	24			05-Oct-19	02-Nov-19																	
	8588a	POD_L2_Z03a_FoH - Ceiling board	24			21-Oct-19	16-Nov-19																	
	8575b	POD_L2_Z03a_FoH - MEP Final Fix	24			28-Oct-19	23-Nov-19																	
	8583	POD_L2_Z03a_FoH - Raised floor pedestal	24	22-Jul-19	27-Aug-19	04-Nov-19	30-Nov-19	-79																
	8584	POD_L2_Z03a_FoH - Underfloor MEP 1st fix	28	05-Aug-19	23-Sep-19	11-Nov-19	12-Dec-19	-67																
	9641	POD_L2_Z03a_FoH - Underfloor MEP 2nd fix	28	24-Sep-19	23-Oct-19	18-Nov-19	19-Dec-19	-49																
	8585	POD_L2_Z03a_FoH - Raised floor panels incl. cut-outs	28	24-Oct-19	09-Nov-19	02-Dec-19	04-Jan-20	-46																
	8580	POD_L2_Z03a_FoH - MEP final fix (in Raised Floor)	24	28-Oct-19	23-Nov-19	20-Dec-19	18-Jan-20	-46																
	8589	POD_L2_Z03a_FoH - Install fire shutters	12	17-Jul-19	06-Aug-19	15-Jul-19 A	23-Dec-19	-116																
Gallery BoH Internal - POD_L2_Z03b																								
	8618	POD_L2_Z03b_BoH - MEP 1st fix	6	16-Mar-19	27-Apr-19	15-Mar-19 A	02-Nov-19	-156																
	8619	POD_L2_Z03b_BoH - MEP 2nd fix	12	03-Jun-19	24-Jun-19	10-Jun-19 A	09-Nov-19	-115																
	8628	POD_L2_Z03b_BoH - Ceiling sealer	2	14-Mar-19	15-Mar-19	15-Jul-19 A	03-Oct-19	-167																
	8620	POD_L2_Z03b_BoH - Dry Wall Frame & Board (one side)	4	20-May-19	25-May-19	22-Jul-19 A	05-Oct-19	-110																
	8626	POD_L2_Z03b_BoH - Underfloor MEP 1st & 2nd fix	21	03-Jul-19	09-Jul-19	26-Jul-19 A	21-Nov-19	-113																
	8622	POD_L2_Z03b_BoH - Dry Wall MEP Services/Conduits MEP 1st fix	6	27-May-19	01-Jun-19	19-Aug-19 A	30-Oct-19	-124																
	8624	POD_L2_Z03b_BoH - Close Dry Wall	9	03-Jun-19	06-Jun-19	26-Aug-19 A	19-Dec-19	-163																
	8625	POD_L2_Z03b_BoH - Safe grid metal deck 1st fix	15	25-Jun-19	28-Jun-19	27-Aug-19 A	14-Nov-19	-115																
	8627	POD_L2_Z03b_BoH - Install Safe grid metal deck	3	13-Jul-19	16-Jul-19	10-Dec-19	12-Dec-19	-125																
	8621	POD_L2_Z03b_BoH - Wall finishes (paint)	6	25-Jun-19	02-Jul-19	17-Dec-19	23-Dec-19	-146																
	8623	POD_L2_Z03b_BoH - MEP final fix	9	19-Jul-19	29-Jul-19	24-Dec-19	04-Jan-20	-132																
BoH Rooms, Corridors & Lobbies_Non-RF Areas - POD_L2_Z03c																								
	8605	POD_L2_Z03c_BoH - MEP 1st fix	6	21-Mar-19	17-May-19	23-Apr-19 A	02-Nov-19	-140																
	8606	POD_L2_Z03c_BoH - MEP 2nd fix	12	20-May-19	17-Jun-19	23-Jul-19 A	09-Nov-19	-121																
	8608	POD_L2_Z03c_BoH - Wall paint	9	18-Jun-19	27-Jun-19	10-Dec-19	19-Dec-19	-146																
	8611	POD_L2_Z03c_BoH - Wall final paint	9	28-Jun-19	09-Jul-19	20-Dec-19	31-Dec-19	-146																
Galleries & Gallery Circ, Gallery BOH, BoH Rms, Lobbies & Corridors, Toilets - POD_L2_Z04																								
Gallery 7 to 10, Study Area, Other Galleries and Gallery Circ. - POD_L2_Z04a																								
	8631	POD_L2_Z04a_FoH - MEP 1st Fix	4	20-May-19	09-Jul-19	05-Mar-19 A	05-Oct-19	-74																
	8633	POD_L2_Z04a_FoH - Dry Wal Flame & Board (one side)	4	15-Apr-19	20-May-19	23-Apr-19 A	05-Oct-19	-115																
	8632	POD_L2_Z04a_FoH - MEP 2nd Fix (*2 shifts)	12	23-Jul-19	13-Aug-19	16-May-19 A	17-Oct-19	-53																
	8636	POD_L2_Z04a_FoH - Dry Wal MEP Services/Conduits MEP 1st fix	6	21-May-19	18-Jun-19	04-Jun-19 A	10-Oct-19	-94																
	8645	POD_L2_Z04a_FoH - Ceiling grids (*2 shifts)	6	09-Jul-19	23-Jul-19	15-Jul-19 A	10-Oct-19	-65																
	8641	POD_L2_Z04a_FoH - Underfloor MEP 1st Fix (*2 shifts)	24	16-Aug-19	23-Sep-19	05-Sep-19 A	31-Oct-19	-31																
	8640	POD_L2_Z04a_FoH - Raised floor pedestal (*2 shifts)	21	02-Aug-19	30-Aug-19	03-Oct-19*	28-Oct-19	-47																
	9642	POD_L2_Z04a_FoH - Underfloor MEP 2nd Fix	24	24-Sep-19	23-Oct-19	18-Oct-19	15-Nov-19	-19																
	8642	POD_L2_Z04a_FoH - Raised floor panels incl. cut-outs	15	14-Oct-19	30-Oct-19	08-Nov-19	25-Nov-19	-22																
	8637	POD_L2_Z04a_FoH - MEP Final Fix	24	24-Oct-19	20-Nov-19	15-Nov-19	12-Dec-19	-19																
	9638	POD_L2_Z04a_FoH - Close Dry Wall	22	18-Dec-19	14-Jan-20	11-Dec-19	07-Jan-20	6																
	9688	POD_L2_Z04a_FoH - 3nos. SR3 O'S Doors / Ironmong	6	24-Oct-19	30-Oct-19	19-Dec-19	26-Dec-19	-48																
Gallery BoH Perimeter - POD_L2_Z04b																								
	8652	POD_L2_Z04b_BoH_West - MEP 1st Fix	6	18-Jun-19	30-Jul-19	09-May-19 A	02-Nov-19	-79																
	8653	POD_L2_Z04b_BoH_West - MEP 2nd Fix	12	31-Jul-19	20-Aug-19	20-May-19 A	09-Nov-19	-67																
	8656	POD_L2_Z04b_BoH_West - Dry Wall MEP Services/Conduits MEP 1st fix	5	03-Jul-19	23-Jul-19	17-Jun-19 A	01-Nov-19	-84																
	8660	POD_L2_Z04b_BoH_West - Underfloor MEP 1st & 2nd Fix	18	28-Aug-19	10-Sep-19	15-Jul-19 A	16-Nov-19	-55																
	8649	POD_L2_Z04b_BoH_West - PISA louvers & duct interface work MEP 1st fix	6	11-Jun-19	17-Jun-19	12-Aug-19 A	31-Oct-19	-113																
	8659	POD_L2_Z04b_BoH_West - Safe grid metal deck 1st fix	6	21-Aug-19	27-Aug-19	07-Nov-19	13-Nov-19	-64																
	8655	POD_L2_Z04b_BoH_West - Wall finishes (paint incl. door & iron)	12	21-Aug-19	03-Sep-19	10-Dec-19	23-Dec-19	-92																

CMWP - M Target Project Remaining Works Programme_8th Progress Update (DD: 30 Sept 2019)														Page 10 / 26																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
ID	Activity	RD	BL Start	BL Finish	Start	Finish	BL Finish Var	2019														y																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
								October					November				December																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
								29	06	13	20	27	03	10	17	24	01	08	15	22	29																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
FoH & BoH Areas @ Tower Footprint - POD_L3_Z01a, L3_Z01b & L3_Z01c																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		

	Activity		RD	BL Start	BL Finish	Start	Finish	BL Finish Var	2019													
									October				November				December					
									29	06	13	20	27	03	10	17	24	01	08	15	22	29
	10112	POD_B1_GW - Museum Caffè (B1_Z08) Outer Glass (Pisa 08-02) - Site Delivery	0				23-Oct-19*					▼										
	10113	POD_B1_GW - Museum Caffè (B1_Z08) Inner Glass (Pisa 08-02) - Site Delivery	0				23-Oct-19*					▼										
	10114	POD_B1_GW - E+G/3+ Pisa (North Entrance) (Pisa: 08-05) - Site Delivery	0				23-Oct-19*					▼										
Installation																						
7189	POD_B1_GW - G+M/13+ Pisa Glass M_Shop 2/M_Image (B1_Z09b) (Pisa 08-04;	24		27-Jun-19	25-Jul-19	10-Oct-19	06-Nov-19	-86														
6895	POD_B1_GW - Pisa Inner Glass Museum Caffè (B1_Z08) (Pisa 08-02)	24		04-May-19	15-Jun-19	24-Oct-19	20-Nov-19	-131														
6895a	POD_B1_GW - Pisa Outer Glass Museum Caffè (B1_Z08) (Pisa 08-02)	37				24-Oct-19	05-Dec-19															
7191a	POD_B1_GW - E+G/3+ Pisa Glass (North Entrance) (Pisa: 08-05)	9				02-Dec-19	11-Dec-19															
7190	POD_B1_GW - E+G/12+ Pisa access date (South Entrance)	0		22-Aug-19		20-Dec-19		-100													▼	
7191	POD_B1_GW - E+G/12+ Pisa Glass (South Entrance)	9		22-Aug-19	11-Sep-19	20-Dec-19	31-Dec-19	-91														
G/F to 1M/F Soffit - Glass Walls, Columns & Walls Ceramic Cladding																						
1778	POD_GFZ07 - Walls Chipping (legacy out of tolerance issues)	12				01-Jul-19 A	16-Oct-19															
Priority 1 - Atrium/Circ_Box & Cer_Tubes (MEP Plenum Voids)																						
Procurement																						
10093	POD_GF_P1 - Fab/Del Glass/Tube Walls GL AM/1-7 (2 Oct)	12				05-Aug-19 A	16-Oct-19															
10094	POD_GF_P1 - Fab/Del Glass/Tube Walls GL GM/8-13 (9Oct)	18				05-Aug-19 A	23-Oct-19															
10120	POD_GF_P1 - Fab/Del Glass/Tube Walls GL BG/8-13 (LTH & LC balance) (10Oct)	24				05-Aug-19 A	30-Oct-19															
9869	POD_GF_P1 - Fab/Deliver Podium LTH T-Mullions/Glass (1st Batch - 08-03-01) (1A)	0			16-Aug-19		23-Oct-19*	-55				▼										
10092	POD_GF_P1 - Fab/Deliver Podium LTH T-Mullions/Glass (Last Batch - 08-03-03)(3)	0					23-Oct-19*					▼										
10117	POD_GF_P1 - Fab/Deliver Podium Learning Centre T-Mullions/Glass (12-02-03) (2)	0					23-Oct-19*					▼										
10118	POD_GF_P1 - Fab/Deliver Podium Learning Centre T-Mullions/Glass (12-01-01) (21	0					23-Oct-19*					▼										
Installation																						
8599	POD_GF_Z07_P1 - Pisa Install 1st Fix (shared access with MEP)	18		16-Apr-19	16-May-19	13-May-19 A	23-Oct-19	-132														
1001	POD_GF_Z07_P1 - G-M/8-13 Pisa Glass & Tube Walls (16Oct)	30		08-Jul-19	17-Aug-19	19-Aug-19 A	04-Dec-19	-90														
8596	POD_GF_Z07_P1 - B-G/8-13 Pisa Balance Glass & Tube Walls (19Oct)	36		08-Jun-19	20-Jul-19	16-Sep-19 A	13-Nov-19	-96														
8335	POD_GF_Z07_P1 - B-G/8-13 Pisa Lecture Theatre/Wshops Install Glass (9Oct)	30		06-Aug-19	17-Sep-19	24-Oct-19	27-Nov-19	-59														
8935	POD_GF_Z07_P1 - AE/9-11 Pisa Install Ceramic Tube Learning Centre (21 Sep)	24		29-Jul-19	07-Sep-19	24-Oct-19	20-Nov-19	-60														
8946	POD_GF_Z07_P1 - AM/1-7 Pisa Glass & Tube Walls (19Oct)	36		17-May-19	28-Jun-19	26-Oct-19 A	11-Dec-19	-138														
Priority 2 - External Glass; Cer_Tubes (MEP Jet Nozzles)																						
Procurement																						
10096	POD_GF_P2 - Fab/Del GF Priority 2 Cer. Tube Walls (all locations) - 1st 10 Oct; last	34				11-Oct-19*	19-Nov-19															
10108	POD_GF_P2 - Fab/Del GF Priority 2 Windows (AM/1-7) - 1st 12 Oct; last 29 Oct	14				14-Oct-19*	29-Oct-19															
10110	POD_GF_P2 - Fab/Del GF Priority 2 Glass (BG/8-13) - 12 Oct; Last 31 Oct	16				14-Oct-19*	31-Oct-19															
10095	POD_GF_P2 - Fab/Del GF Priority 2 Glass (GM/8-13) - 1st 1 Nov; Last 18 Nov	14				02-Nov-19*	18-Nov-19															
Installation																						
9874	POD_GF_Z07_P2 - Pisa (all P2 areas) - Install 1st Fix (shared access with MEP)	24		08-May-19	06-Jun-19	15-Jun-19 A	30-Oct-19	-120														
8558	POD_GF_Z07_P2 - Pisa (all P2 areas) - Install Ceramic Tube Wall (26Nov)	40		29-Jun-19	10-Aug-19	16-Sep-19 A	27-Nov-19	-90														
10111	POD_GF_Z07_P2 - BG/8-13 Pisa - Install Glass Wall (LC area) (18Nov)	21				25-Oct-19	18-Nov-19															
10109	POD_GF_Z07_P2 - AM/1-7 Pisa - Install Windows (3 off) (4Nov)	19				31-Oct-19	21-Nov-19															
8945	POD_GF_Z07_P2 - GM/8-13 Pisa - Install Glass Wall (26Nov)	21		08-Jun-19	20-Jul-19	02-Nov-19	26-Nov-19	-107														
Priority 3 - Decorative Walls & Dry Fix																						
Procurement																						
10107	POD_GF_P3 - Fab/Del GF Priority 3 Decorative Wals (BG/8-13) - 1st 26 Sep - 9 No	36				02-Oct-19*	13-Nov-19															
10098	POD_GF_P3 - Fab/Del GF Priority 3 Decorative Wals (GM/8-13) - 1st 12 Oct; last 2	37				14-Oct-19*	25-Nov-19															
10097	POD_GF_P3 - Fab/Del GF Priority 3 Decorative Wals (AM/1-7) - 1st 15 Oct; last 18	29				16-Oct-19*	18-Nov-19															
Installation																						
9875	POD_GF_Z07_P3 - Pisa - Install 1st Fix (shared access with MEP)	24		08-Jun-19	06-Jul-19	15-Jun-19 A	30-Oct-19	-96														
9884	POD_GF_Z07_P3 - AM/1-7 Pisa - Ext. & Decorative Walls (5Dec)	60		30-Apr-19	13-Jun-19	01-Aug-19 A	11-Dec-19	-152														
9885	POD_GF_Z07_P3 - GM/8-13 Pisa - Ext. & Decorative Walls (2Dec)	48		23-Apr-19	05-Jun-19	23-Sep-19 A	16-Dec-19	-162														
9886	POD_GF_Z07_P3 - BG/8-13 Pisa - Ext. & Decorative Walls (30Nov)	54		18-May-19	29-Jun-19	10-Oct-19	11-Dec-19	-137														
2/F - Glass With Pre-cast Concrete Mullions																						
8600	POD_2F_GW - BF/11-13 Erection of scaffold & working platform East GW	6		18-Jun-19	02-Jul-19	26-Oct-19	01-Nov-19	-102														
8951	POD_2F_GW - BF/11-13 Erection of scaffold & working platform West GW (*2 shift;	6		06-Aug-19	13-Aug-19	30-Oct-19*	06-Nov-19	-70														
8601	POD_L2_Z04a_GW - BF/11-13 Pisa access date East GW	0		03-Jul-19		02-Nov-19		-102				▼										
8603	POD_L2_Z04a_GW - BF/11-13 Pisa Install East GW	24		03-Jul-19	30-Jul-19	02-Nov-19	29-Nov-19	-102														
8952	POD_L2_Z04a_GW - BF/11-13 Pisa access date West GW	0		14-Aug-19		07-Nov-19		-70				▼										
8953	POD_L2_Z04a_GW - BF/11-13 Pisa Install West GW	24		14-Aug-19	10-Sep-19	07-Nov-19	04-Dec-19	-70														
L3 Skylight, Strip Glazing, Storefront, Garden Gallery																						
3971	POD_EWS_L3 - Strip Skylight Gallery Steel Frame & Glazing Construction	18		01-Mar-19	02-May-19	10-May-19 A	02-Dec-19	-178														
8102	POD_EWS_L3 - M+ Install Tower Shop Front Glazing	18		31-May-19	02-Sep-19	27-May-19 A	23-Oct-19	-42														
8134	POD_EWS_L3_Z02 - Garden Gallery Wall Cladding - Balance	18		22-Mar-19	10-Jun-19	16-Apr-19 A	23-Oct-19	-112														
Corrugated Aluminium Perf. Panels & Pre-Cast Concrete Tubes																						
1228	POD_GF - Set Out/Frame/On-Site Fab/Lvr/Doors (MC)/Pnls - Type AAngle 186-Enc	36		16-Aug-19	04-Nov-19	27-Jul-19 A	12-Dec-19	-33														
1225	POD_GF - Set Out/Frame/On-Site Fab/Lvr/Doors (MC)/Pnls - Type C GL_1-H	36		10-Apr-19	22-May-19	01-Nov-19	12-Dec-19	-170														
1226	POD_GF - Set Out/Frame/On-Site Fab/Lvr/Doors (MC)/Pnls - Type C GL_H-F	30		23-May-19	27-Jun-19	01-Nov-19	05-Dec-19	-134														
1233	POD_GF - Install Pre-Cast Concrete Tube at North (D'-E/-2-3)	24		26-Jul-19	22-Aug-19	01-Nov-19*	28-Nov-19	-81														
1227	POD_GF - Set Out/Frame/On-Site Fab/Lvr/Doors (MC)/Pnls - Type A/C GL_F-angle	42		19-Jul-19	05-Sep-19	01-Nov-19	20-Dec-19	-87														
1230	POD_GF - Set Out/Frame/On-Site Fab/Lvr/Doors (MC)/Pnls - Type B Cway GL_H-H	42		16-Sep-19	05-Nov-19	28-Nov-19	17-Jan-20	-61														
1231	POD_GF - Set Out/Frame/On-Site Fab/Lvr/Doors (MC)/Pnls - Type A CwayGL_A-Er	36		06-Nov-19	24-Dec-19	19-Dec-19	08-Feb-20	-31														
9779	POD_B1 - Install Pre-Cast Concrete Tube at B1 (E+G/2+)	24		27-Jun-19	25-Jul-19	20-Dec-19*	20-Jan-20	-147														
9780	POD_GF - Install Pre-Cast Concrete Tube at West (A+/3-7)	24		23-Aug-19	20-Sep-19	20-Dec-19	20-Jan-20	-99														
Vertical Transportation																						
Lifts																						
9323	POD_LT19 - Passenger/disabled Lift (B1 - GF) - Lift Pit/Shaft/Machine Room MEP	36		27-May-19	06-Aug-19	16-Aug-19 A	12-Dec-19	-107														
9362	POD_LT22 - Passenger/disabled Lift (GF - 3F) - Install structural steel & glass encl	9		22-Apr-19	03-Jun-19	26-Aug-19 A	12-Oct-19	-108														
9327	POD_LT22 - Passenger/disabled Lift (GF - 3F) - Lift Installation MEP 1st, 2nd & Fir	60		04-Jun-19	14-Aug-19	14-Oct-19	21-Dec-19	-108														
9324	POD_LT22 - Passenger/disabled Lift (GF - 3F) - Handover from civil to MEP	0		04-Jun-19		14-Oct-19		-108				▼										
Fireman's Lifts																						
8965	POD_LT21_FS - Fireman/passenger/disabled Lift (B2-2F) - Lift Pit/Shaft/Machine R	23		15-Jan-19	01-Apr-19	24-Dec-18 A	26-Nov-19	-198														
Escalators																						
Escalator No. and grid location by user)_(SZ1)																						
9498	POD_ES01-02_GL DE/8-10_B2 to B1 - Install Truss Assy/Steps/Hand Rail MEP 1s	48		04-May-19	15-Jul-19	15-Oct-19	09-Dec-19	-123														
9499	POD_ES01-02_GL DE/8-10_B2 to B1 - High Level MEP 1st, 2nd & final fix/ ABWF	24		16-Jul-19	12-Aug-19	10-Dec-19	08-Jan-20	-123														
9504	POD_ES05-06_GL DE/4-7_GF to 2F - Install Truss Assy/Steps/Hand Rail MEP 1st,	60		20-May-19	30-Jul-19	29-Oct-19*	08-Jan-20	-134														
9510	POD_ES03-04_GL DE/5-6_B1 to GF - Install Truss Assy/Steps/Hand Rail MEP 1st	48		04-May-19	15-Jul-19	29-Oct-19	23-Dec-19	-135														
9511	POD_ES03-04_GL DE/5-6_B1 to GF - High Level MEP 1st, 2nd & final fix/ ABWF	24		16-Jul-19	12-Aug-19	24-Dec-19	22-Jan-20	-135														
9519	POD_ES11-12_GL C-D/2-3_B1 to GF - Install Truss Assy/Steps/Hand Rail MEP 1st,	46		04-May-19	15-Jul-19	12-Sep-19 A	25-Nov-19	-111														
9521	POD_ES11-12_GL C-D/2-3_B1 to GF - High Level MEP 1st, 2nd & final fix/ ABWF	24		16-Jul-19	12-Aug-19	26-Nov-19	23-Dec-19	-111														
9522	POD_ES11-12_GL C-D/2-3_B1 to GF - Escalator Finishes (glazing, cladding,, balus	24		13-Aug-19	09-Sep-19	24-Dec-19	22-Jan-20	-111														
9545d	POD_ES13-14_GL DG/11-12_LT to 3F - Deliver & Set Escalator Components	12				29-Oct-19	11-Nov-19															
9545	POD_ES13-14_GL DG/11-12_LT to 3F - High Lvl MEP 1st,2nd,final fix/ABWF work	24		11-Oct-19	01-Nov-19	19-Dec-19	18-Jan-20	-65														
11005	POD_ES03-04_GL DE/5-6_B1 to GF - Assumed MEP access date (Due to revise I	0					28-Oct-19*					▼										
Risers																						
Electrical Riser Ducts Main Power Distribution																						
8890	POD_Duct_04 - Pull Cable from B1 Duct_02 to B1 Duct_04 (cont'd frm Act_ID 3974	12		26-Jul-19	30-Aug																	

	Activity	RD	BL Start	BL Finish	Start	Finish	BL Finish Var	2019																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
								October					November				December				y																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
								29	06	13	20	27	03	10	17	24	01	08	15	22		29																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
9192	POD_ST74 - MEP 1st fix, 2nd fix	36	03-Aug-19	13-Sep-19	16-Sep-19 A	13-Nov-19	-49																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									

CMWP - M Target Project Remaining Works Programme_8th Progress Update (DD: 30 Sept 2019)																	Page 13 / 26																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
ID	Activity	RD	BL Start	BL Finish	Start	Finish	BL Finish Var	2019																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
								October					November				December																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
								29	06	13	20	27	03	10	17	24	01	08	15	22	29																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
9006	POD_ST08B_FS - Access to ABWF/MEP	0		16-May-19		02-Oct-19*	-114	▼																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														

CMWP - M Target Project Remaining Works Programme_8th Progress Update (DD: 30 Sept 2019)																	Page 14 / 26																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
ID	Activity	RD	BL Start	BL Finish	Start	Finish	BL Finish Var	2019																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
								October					November				December					y																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
								29	06	13	20	27	03	10	17	24	01	08	15	22	29																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
4119	TW_L5_Z03_Toilet - Close ceiling (board) incl. Cut-Outs	6	16-Jul-19	22-Jul-19	08-Nov-19	14-Nov-19	-96																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									

[illegible]

[illegible]

	Activity		RD	BL Start	BL Finish	Start	Finish	BL Finish Var	2019																
									October					November				December							
									29	06	13	20	27	03	10	17	24	01	08	15	22	29			
	3832	TW_L13_Z04_Kitchen - Wall & Floor Tiles	10	04-May-19	16-May-19	28-Nov-19	09-Dec-19	-173																	
	3831	TW_L13_Z04_Kitchen - Ceiling Paint	4	16-May-19	21-May-19	10-Dec-19	14-Dec-19	-173																	
	3628	TW_L13_Z04_Kitchen - MEP final Fix	3	21-May-19	24-May-19	14-Dec-19	18-Dec-19	-173																	
	4136	TW_L13_Z04_Kitchen - All Other Finishes (DOOR) / Make Good & Clean	6	21-May-19	28-May-19	14-Dec-19	21-Dec-19	-173																	
	10354	TW_L13_Z04_Kitchen_HO1 - BoH Kitchen Hover - Stage 1 (Site Walk Down)	0				18-Dec-19																		
Level 14																									
ABWF & MEP Works																									
FoH Areas (Offices, Concourse & Lobbies) - TW_L14_Z01																									
	3793	TW_L14_Z01_FoH - MEP 1st fix	9	26-Feb-19	23-Apr-19	02-May-19 A	20-Nov-19	-175																	
	3798	TW_L14_Z01_FoH - MEP 2nd fix	19	24-Apr-19	15-May-19	15-Jul-19 A	04-Dec-19	-169																	
	3791	TW_L14_Z01_FoH - Ceiling Sealer	6	08-Dec-18	14-Dec-18	11-Nov-19	16-Nov-19	-274																	
	3799	TW_L14_Z01_FoH - MEP final fix	12	21-Aug-19	03-Sep-19	05-Dec-19	18-Dec-19	-88																	
	3800	TW_L14_Z01_FoH - Doors/Ironmong	2	28-Aug-19	29-Aug-19	05-Dec-19	06-Dec-19	-82																	
	3801	TW_L14_Z01_FoH - Wall finishes (painting or sealer)	5	28-Aug-19	02-Sep-19	05-Dec-19	10-Dec-19	-82																	
	10184	TW_L14_Z01_RFArea_HO1 - FoH Areas Hover - Stage 1 (Site Walk Down)	0				18-Dec-19																		
	3803	TW_L14_Z01_FoH - All Other Finishes / Make Good & Clean	12	02-Sep-19	17-Sep-19	21-Dec-19	06-Jan-20	-92																	
BoH Plant Rooms, Corridors & Lift Lobbies - TW_L14_Z02																									
	3594	TW_L14_Z02_BoH - MEP 1st fix	8	13-Apr-19	18-May-19	06-May-19 A	11-Oct-19	-120																	
	3601	TW_L14_Z02_BoH - Dry Wall Frame & Board (one side)	5	29-Jul-19	02-Aug-19	06-May-19 A	08-Oct-19	-54																	
	3596	TW_L14_Z02_BoH - MEP 2nd fix	26	03-Aug-19	23-Aug-19	22-Jul-19 A	01-Nov-19	-57																	
	3593	TW_L14_Z02_BoH - Wall & Ceiling Sealer	5	06-Apr-19	11-Apr-19	12-Aug-19 A	08-Oct-19	-148																	
	3597	TW_L14_Z02_BoH - Door Frame & Plastering of Perimeter Edges	14	20-May-19	28-May-19	16-Sep-19 A	25-Oct-19	-124																	
	3605	TW_L14_Z02_BoH - Dry Wall MEP Services/Conduits MEP 1st fix	11	03-Aug-19	16-Aug-19	23-Sep-19 A	15-Oct-19	-48																	
	3603	TW_L14_Z02_BoH - Wall Plastering/ Rendering	14	29-Mar-19	15-Apr-19	10-Oct-19	25-Oct-19	-160																	
	3599	TW_L14_Z02_BoH - Lobbies & Corr Ceiling Rods/ Grids	6	20-May-19	25-May-19	12-Oct-19	18-Oct-19	-120																	
	3607	TW_L14_Z02_BoH - Close Dry Wall	3	17-Aug-19	20-Aug-19	16-Oct-19	18-Oct-19	-48																	
	3604	TW_L14_Z02_BoH - Wall Epoxy/Emulsion Paint	15	24-Aug-19	10-Sep-19	02-Nov-19	19-Nov-19	-57																	
	3590	TW_L14_Z02_BoH - Door / Ironmong / Hose Reel Cabs	10	24-Aug-19	04-Sep-19	06-Nov-19	16-Nov-19	-60																	
	3595	TW_L14_Z02_BoH - Seal Wall Opening	6	20-May-19	25-May-19	06-Nov-19	12-Nov-19	-141																	
	3600	TW_L14_Z02_BoH - Lobbies & Corr Close ceiling (board) incl. Cut-Outs	10	24-Aug-19	04-Sep-19	06-Nov-19	16-Nov-19	-60																	
	3592	TW_L14_Z02_BoH - Misc Metal Works / Access Panels	6	24-Aug-19	30-Aug-19	13-Nov-19	19-Nov-19	-66																	
	3606	TW_L14_Z02_BoH - MEP final fix	6	11-Sep-19	18-Sep-19	20-Nov-19	26-Nov-19	-57																	
	3591	TW_L14_Z02_BoH - All Other Finishes / Make Good & Clean	12	13-Sep-19	27-Sep-19	22-Nov-19	05-Dec-19	-57																	
	3602	TW_L14_Z02_BoH - Floor sealer	2	19-Sep-19	20-Sep-19	27-Nov-19	28-Nov-19	-57																	
	10204	TW_L14_Z02_BoH_HO1 - Plant Rooms, Corridors & Lift Lobbies Hover - Stage 1 (0				28-Nov-19																		
Toilets (FoH & BoH) - TW_L14_Z03																									
	3691	TW_L14_Z03_Toilet - MEP 1st fix Ceiling	17	01-Jun-19	29-Jun-19	02-May-19 A	29-Nov-19	-127																	
	3687	TW_L14_Z03_Toilet - Dry Wall Frame & One Side Board	11	15-May-19	27-May-19	16-Sep-19 A	22-Nov-19	-149																	
	3688	TW_L14_Z03_Toilet - MEP 1st fix Block Wall	8	29-Mar-19	08-Apr-19	09-Nov-19	18-Nov-19	-186																	
	3678	TW_L14_Z03_Toilet - Seal Wall Opening	3	09-Apr-19	11-Apr-19	19-Nov-19	21-Nov-19	-186																	
	3677	TW_L14_Z03_Toilet - MEP 1st fix Dry Wall	12	28-May-19	11-Jun-19	23-Nov-19	06-Dec-19	-149																	
	3679	TW_L14_Z03_Toilet - MEP 2nd fix	18	22-Jul-19	10-Aug-19	30-Nov-19	20-Dec-19	-110																	
	3680	TW_L14_Z03_Toilet - Door Frame	2	02-Jul-19	03-Jul-19	30-Nov-19	02-Dec-19	-127																	
	3672	TW_L14_Z03_Toilet - Wall Plastering (internal & external)	12	04-Jul-19	17-Jul-19	03-Dec-19	16-Dec-19	-127																	
	3689	TW_L14_Z03_Toilet - Dry Wall Closing Board	8	12-Jun-19	20-Jun-19	07-Dec-19	16-Dec-19	-149																	
	3681	TW_L14_Z03_Toilet - MEP final fix	6	28-Aug-19	03-Sep-19	21-Dec-19	28-Dec-19	-96																	
BoH Kitchen - TW_L14_Z04																									
	4137	TW_L14_Z04_Kitchen - Builders Work incl. wproof/ test, prot. screed, base screed,	11	15-Mar-19	27-Mar-19	01-Apr-19 A	23-Nov-19	-200																	
	4139	TW_L14_Z04_Kitchen - MEP 1st fix	15	01-Apr-19	15-Apr-19	02-May-19 A	28-Nov-19	-189																	
	4141	TW_L14_Z04_Kitchen - MEP 2nd fix	6	18-Apr-19	25-Apr-19	29-Nov-19	05-Dec-19	-187																	
	4143	TW_L14_Z04_Kitchen - Wall & Floor Tiles	10	16-May-19	28-May-19	10-Dec-19	20-Dec-19	-173																	
	4145	TW_L14_Z04_Kitchen - Ceiling Paint	4	16-Apr-19	20-Apr-19	21-Dec-19	27-Dec-19	-208																	
	4144	TW_L14_Z04_Kitchen - MEP final fix	3	28-May-19	31-May-19	27-Dec-19	31-Dec-19	-177																	
	4146	TW_L14_Z04_Kitchen - All Other Finishes (DOOR) / Make Good & Clean	6	28-May-19	04-Jun-19	27-Dec-19	04-Jan-20	-177																	
Level 15																									
ABWF & MEP Works																									
FoH Areas (Offices, Concourse & Lobbies) - TW_L15_Z01																									
	3806	TW_L15_Z01_FoH - MEP 1st fix	9	26-Feb-19	23-Apr-19	02-May-19 A	19-Oct-19	-148																	
	3811	TW_L15_Z01_FoH - MEP 2nd fix	21	24-Apr-19	15-May-19	15-Jul-19 A	02-Nov-19	-142																	
	3804	TW_L15_Z01_FoH - Ceiling Sealer	6	27-Dec-18	03-Jan-19	10-Oct-19	16-Oct-19	-232																	
	3814	TW_L15_Z01_FoH - Wall finishes (painting or sealer)	5	14-Jun-19	20-Jun-19	04-Nov-19	08-Nov-19	-118																	
	3812	TW_L15_Z01_FoH - MEP final fix	12	05-Jul-19	18-Jul-19	09-Nov-19	22-Nov-19	-106																	
	3813	TW_L15_Z01_FoH - Doors/Ironmong	2	14-Jun-19	17-Jun-19	11-Nov-19	12-Nov-19	-124																	
	10185	TW_L15_Z01_RFArea_HO1 - FoH Areas Hover - Stage 1 (Site Walk Down)	0				22-Nov-19																		
	3816	TW_L15_Z01_FoH - All Other Finishes / Make Good & Clean	12	17-Jul-19	31-Jul-19	21-Dec-19	06-Jan-20	-132																	
BoH Plant Rooms, Corridors & Lift Lobbies - TW_L15_Z02																									


CMWP - M Target Project Remaining Works Programme_8th Progress Update (DD: 30 Sept 2019)																	Page 19 / 26																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
ID	Activity	RD	BL Start	BL Finish	Start	Finish	BL Finish Var	2019															y																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
								October					November					December																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
								29	06	13	20	27	03	10	17	24	01	08	15	22	29																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
5753	CSF_GF_Z02_Corr - MEP 2nd fix	24	05-Jul-19	18-Jul-19	20-May-19 A	30-Oct-19	-86																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													

CMWP - M Target Project Remaining Works Programme_8th Progress Update (DD: 30 Sept 2019)																		Page 20 / 26																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
ID	Activity	RD	BL Start	BL Finish	Start	Finish	BL Finish Var	2019															y																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
								October					November				December																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
								29	06	13	20	27	03	10	17	24	01	08	15	22	29																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
5628	CSF_L3_Z01_FoH - Gypsum Block wall MEP Services/Conduits (MEP 1st fix)	6	26-Apr-19	10-May-19	18-Feb-19 A	09-Oct-19	-125																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							</

[illegible]

Activity		R/D	BL Start	BL Finish	Start	Finish	BL Finish Var	2019													
								October				November				December				Year	
								29	06	13	20	27	03	10	17	24	01	08	15	22	29
ABWF & MEP Works																					
FoH Areas (RDE, Passenger Lift Lobbies & Terrace) - RDE_L4_Z01																					
4878	RDE_L4_Z01_FoH - MEP 1st fix (Part 1)	3	16-Jan-19	05-Mar-19	01-Apr-19 A	04-Oct-19	-177														
4878a	RDE_L4_Z01_FoH - MEP 1st fix (Part 2)	18			15-Nov-19	05-Dec-19															
BoH Plant Rooms, Corridors, FS & Service Lift Lobbies - RDE_L4_Z02																					
4857	RDE_L4_Z02_BoH - Wet Trades (plaster/screed/C&W_sealer/undercoat)	12	18-Mar-19	02-Apr-19	11-Mar-19 A	28-Nov-19	-199														
4850	RDE_L4_Z02_BoH - MEP 1st fix	18	03-Jun-19	02-Jul-19	23-Mar-19 A	05-Dec-19	-131														
4852	RDE_L4_Z02_BoH - MEP 2nd fix	24	03-Jul-19	23-Jul-19	15-Apr-19 A	12-Dec-19	-119														
4851	RDE_L4_Z02_BoH - Seal Wal Opening	21	03-Jul-19	09-Jul-19	05-Aug-19 A	09-Dec-19	-128														
4853	RDE_L4_Z02_BoH - Door Frame & Plastering of Perimeter Edges	21	03-Jul-19	09-Jul-19	12-Aug-19 A	09-Dec-19	-128														
4847	RDE_L4_Z02_BoH - Door / Ironmong / Hose Reel Cabs	8	24-Jul-19	01-Aug-19	13-Dec-19	21-Dec-19	-119														
4855	RDE_L4_Z02_BoH - Lobbies & Corr Close ceiling (board) incl. Cut-Outs	8	31-Jul-19	08-Aug-19	13-Dec-19	21-Dec-19	-113														
4859	RDE_L4_Z02_BoH - MEP final fix	12	16-Oct-19	29-Oct-19	13-Dec-19	27-Dec-19	-50														
4858	RDE_L4_Z02_BoH - Wall epoxy/ emulsion paint final coat	4	09-Aug-19	13-Aug-19	23-Dec-19	27-Dec-19	-113														
4848	RDE_L4_Z02_BoH - All Other Finishes / Make Good & Clean	12	23-Oct-19	05-Nov-19	26-Dec-19	09-Jan-20	-54														
4856	RDE_L4_Z02_BoH - Floor sealer	2	13-Aug-19	14-Aug-19	27-Dec-19	28-Dec-19	-113														
10281	RDE_L4_Z02_BoH_HO1 - Plant Rms, Corr, FS & Serv. Lift Lobb Hover - Stage 1 (Site Walk Down)	0				28-Dec-19															
Toilets - RDE_L4_Z03																					
4876	RDE_L4_Z03_Toilet - MEP 1st fix Ceiling	15	03-Jun-19	27-Jun-19	23-Mar-19 A	02-Dec-19	-131														
4866	RDE_L4_Z03_Toilet - MEP 2nd fix	23	17-Jul-19	30-Jul-19	02-May-19 A	11-Dec-19	-112														
4872	RDE_L4_Z03_Toilet - Cubicle partitions & sanitary ware & fittings	20	24-Oct-19	01-Nov-19	15-Jul-19 A	07-Dec-19	-31														
4867	RDE_L4_Z03_Toilet - Door Frame	2	28-Jun-19	29-Jun-19	19-Aug-19 A	03-Oct-19	-79														
4871	RDE_L4_Z03_Toilet - Finishes Walls & Floor Tiling	14	08-Oct-19	23-Oct-19	15-Nov-19	30-Nov-19	-33														
4863	RDE_L4_Z03_Toilet - Ceiling Rods/ Grids	5	11-Jul-19	16-Jul-19	29-Nov-19	04-Dec-19	-118														
4861	RDE_L4_Z03_Toilet - Door / Ironmong	2	02-Nov-19	04-Nov-19	09-Dec-19	10-Dec-19	-31														
4864	RDE_L4_Z03_Toilet - Close ceiling (board) incl. Cut-Outs	8	31-Jul-19	08-Aug-19	12-Dec-19	20-Dec-19	-112														
4868	RDE_L4_Z03_Toilet - MEP final fix	6	24-Oct-19	30-Oct-19	21-Dec-19	28-Dec-19	-50														
4875	RDE_L4_Z03_Toilet - Ceiling finishes final coat	3	09-Aug-19	12-Aug-19	21-Dec-19	24-Dec-19	-112														
10324	RDE_L4_Z03_Toilet_HO1 - Toilets Hover - Stage 1 (Site Walk Down)	0				28-Dec-19															
Kitchen - RDE_L4_Z04																					
4889	RDE_L4_Z04_Kitchen - MEP 2nd fix	15	10-May-19	16-May-19	03-Jun-19 A	02-Dec-19	-166														
4877	RDE_L4_Z04_Kitchen - MEP final fix	3	24-Sep-19	26-Sep-19	03-Dec-19	05-Dec-19	-58														
4893	RDE_L4_Z04_Kitchen - Install door & ironmongery / Make Good & Clean	6	24-Sep-19	30-Sep-19	19-Dec-19	26-Dec-19	-72														
10349	RDE_L4_Z04_Kitchen_HO1 - Kitchen Hover - Stage 1 (Site Wak Down)	0				26-Dec-19															
Level 5																					
ABWF & MEP Works																					
FoH Areas (Offices, Passenger Lift Lobbies & Terrace) - RDE_L5_Z01																					
4927	RDE_L5_Z01_FoH - MEP 1st fix (Part 1)	7	16-Jan-19	05-Mar-19	25-Mar-19 A	22-Nov-19	-218														
4928	RDE_L5_Z01_FoH - MEP 2nd fix	31	10-May-19	06-Jun-19	15-Apr-19 A	20-Dec-19	-164														
4927a	RDE_L5_Z01_FoH - MEP 1st fix (Part 2)	18			23-Nov-19	13-Dec-19															
4929	RDE_L5_Z01_FoH - MEP final fix	18	24-Sep-19	16-Oct-19	21-Dec-19	13-Jan-20	-74														
BoH Plant Rooms, Corridors, FS Lift Lobby - RDE_L5_Z02																					
4907	RDE_L5_Z02_BoH - Wet Trades (plaster/screed/C&W_sealer/undercoat)	12	01-Apr-19	17-Apr-19	11-Mar-19 A	28-Nov-19	-187														
4900	RDE_L5_Z02_BoH - MEP 1st fix	18	10-Jun-19	08-Jul-19	01-Apr-19 A	05-Dec-19	-126														
4902	RDE_L5_Z02_BoH - MEP 2nd fix	24	09-Jul-19	29-Jul-19	15-Apr-19 A	19-Dec-19	-120														
4901	RDE_L5_Z02_BoH - Seal Wal Opening	15	09-Jul-19	15-Jul-19	02-Sep-19 A	02-Dec-19	-117														
4903	RDE_L5_Z02_BoH - Door Frame & Plastering of Perimeter Edges	21	09-Jul-19	15-Jul-19	16-Sep-19 A	09-Dec-19	-123														
4897	RDE_L5_Z02_BoH - Door / Ironmong / Hose Reel Cabs	8	30-Jul-19	07-Aug-19	20-Dec-19	30-Dec-19	-120														
4905	RDE_L5_Z02_BoH - Lobbies & Corr Close ceiling (board) incl. Cut-Outs	4	06-Aug-19	09-Aug-19	20-Dec-19	24-Dec-19	-114														
4909	RDE_L5_Z02_BoH - MEP final fix	12	16-Oct-19	29-Oct-19	20-Dec-19	04-Jan-20	-56														
4908	RDE_L5_Z02_BoH - Wall epoxy/ emulsion paint final coat	3	10-Aug-19	13-Aug-19	26-Dec-19	28-Dec-19	-114														
4906	RDE_L5_Z02_BoH - Floor sealer	2	13-Aug-19	14-Aug-19	28-Dec-19	30-Dec-19	-114														
Toilets - RDE_L5_Z03																					
4926	RDE_L5_Z03_Toilet - MEP 1st fix Ceiling	15	10-Jun-19	04-Jul-19	03-Jun-19 A	02-Dec-19	-126														
4916	RDE_L5_Z03_Toilet - MEP 2nd fix	25	18-Jul-19	31-Jul-19	17-Jun-19 A	13-Dec-19	-113														
4913	RDE_L5_Z03_Toilet - Ceiling Rods/ Grids	4	13-Jul-19	17-Jul-19	03-Dec-19	06-Dec-19	-119														
4917	RDE_L5_Z03_Toilet - Door Frame	2	05-Jul-19	06-Jul-19	03-Dec-19	04-Dec-19	-126														
4914	RDE_L5_Z03_Toilet - Close ceiling (board) incl. Cut-Outs	7	01-Aug-19	08-Aug-19	14-Dec-19	21-Dec-19	-113														
4925	RDE_L5_Z03_Toilet - Ceiling finishes final coat	3	09-Aug-19	12-Aug-19	23-Dec-19	26-Dec-19	-113														
4921	RDE_L5_Z03_Toilet - Finishes Walls & Floor Tiling	10	17-Sep-19	27-Sep-19	27-Dec-19	08-Jan-20	-84														
Level 6																					
ABWF & MEP Works																					
FoH Areas (Office/ OACF, Passenger Lift Lobbies & Terrace) - RDE_L6_Z01																					
4593	RDE_L6_Z01_FoH - Ceiling/Wall/Column s Sealer	3	10-Nov-18	15-Nov-18	12-Apr-19 A	04-Oct-19	-263														
4588	RDE_L6_Z01_FoH - MEP 1st fix (Part 1)	12	16-Jan-19	05-Mar-19	15-Apr-19 A	25-Nov-19	-220														
4594	RDE_L6_Z01_FoH - Wall/Columns Protecti on	5	16-Nov-18	22-Nov-18	02-May-19 A	18-Nov-19	-294														
4589	RDE_L6_Z01_FoH - MEP 2nd fix	30	06-Jun-19	05-Jul-19	24-Jun-19 A	17-Dec-19	-138														
4588a	RDE_L6_Z01_FoH - MEP 1st fix (Part 2)	12			26-Nov-19	09-Dec-19															
4590	RDE_L6_Z01_FoH - MEP final fix	18	24-Sep-19	16-Oct-19	18-Dec-19	09-Jan-20	-71														
BoH Plant Rooms, Corridors, FS Lift Lobby - RDE_L6_Z02																					
4568	RDE_L6_Z02_BoH - Wet Trades (plaster/screed/C&W_sealer/undercoat)	14	01-Apr-19	17-Apr-19	11-Mar-19 A	28-Nov-19	-187														
4559	RDE_L6_Z02_BoH - MEP 1st fix	20	10-Jun-19	08-Jul-19	02-May-19 A	05-Dec-19	-126														
4560	RDE_L6_Z02_BoH - Seal Wal Opening	26	09-Jul-19	15-Jul-19	05-Aug-19 A	12-Dec-19	-126														
4561	RDE_L6_Z02_BoH - MEP 2nd fix	30	09-Jul-19	29-Jul-19	02-Sep-19 A	17-Dec-19	-118														
4562	RDE_L6_Z02_BoH - Door Frame & Plastering of Perimeter Edges	27	09-Jul-19	13-Jul-19	16-Sep-19 A	13-Dec-19	-128														
4564	RDE_L6_Z02_BoH - Lobbies & Corr Ceiling Rods/ Grids	4	09-Jul-19	12-Jul-19	06-Dec-19	10-Dec-19	-126														
4555	RDE_L6_Z02_BoH - Door / Ironmong / Hose Reel Cabs	7	30-Jul-19	06-Aug-19	18-Dec-19	26-Dec-19	-118														
4557	RDE_L6_Z02_BoH - Misc Metal Works / Access Panels	6	30-Jul-19	05-Aug-19	18-Dec-19	24-Dec-19	-118														
4565	RDE_L6_Z02_BoH - Lobbies & Corr Close ceiling (panels) incl. Cut-Outs	4	30-Jul-19	02-Aug-19	18-Dec-19	21-Dec-19	-118														
4569	RDE_L6_Z02_BoH - Wall epoxy/ emulsion paint final coat	3	30-Jul-19	01-Aug-19	18-Dec-19	20-Dec-19	-118														
4570	RDE_L6_Z02_BoH - MEP final fix	12	16-Oct-19	29-Oct-19	18-Dec-19	02-Jan-20	-54														
4567	RDE_L6_Z02_BoH - Floor sealer	2	01-Aug-19	02-Aug-19	20-Dec-19	21-Dec-19	-118														
4556	RDE_L6_Z02_BoH - All Other Finishes / Make Good & Clean	12	23-Oct-19	05-Nov-19	26-Dec-19	09-Jan-20	-54														
Toilets - RDE_L6_Z03																					
4581	RDE_L6_Z03_Toilet - W'proof/Testing & Protective Sreed	7	15-Feb-19	22-Feb-19	13-Nov-19*	20-Nov-19	-225														
4587	RDE_L6_Z03_Toilet - MEP 1st fix Ceiling	21	10-Jun-19	04-Jul-19	21-Nov-19	14-Dec-19	-137														
10002	RDE_L6_Z03_Toilet - Dry Wall Frame & One Side Board	12			05-Dec-19	18-Dec-19															
4580	RDE_L6_Z03_Toilet - Floor Screed	4	23-Feb-19	27-Feb-19	19-Dec-19	23-Dec-19	-249														
4578	RDE_L6_Z03_Toilet - Door Frame	2	05-Jul-19	06-Jul-19	24-Dec-19	26-Dec-19	-144														
4585	RDE_L6_Z03_Toilet - MEP 1st fix Dry Wall	8	20-Feb-19	28-Feb-19	24-Dec-19	03-Jan-20	-256														
Level 7																					
ABWF & MEP Works																					
FoH Areas (Office/ OACF, Passenger Lift Lobbies & Terrace) - RDE_L7_Z01																					
4970	RDE_L7_Z01_FoH - Ceiling/Wall/Column s Sealer	3	10-Dec-18	14-Dec-18	30-Apr-19 A	04-Oct-19	-238														
4966	RDE_L7_Z01_FoH - MEP 1st fix (Part 1)	11	16-Jan-19	05-Mar-19	03-Jun-19 A	29-Nov-19	-224														
4971	RDE_L7_Z01_FoH - Wall/Columns Protecti on	5	15-Dec-18	21-Dec-18	03-Jun-19 A	22-Nov-19	-273														
4966a	RDE_L7_Z01_FoH - MEP 1st fix (Part 2)	18			30-Nov-19	20-Dec-19								</							

Lyric Theatre Complex

Activity ID	Activity Name	Start Date	Finish Date	2019				2020
				Oct 22	Nov 23	Dec 24	Jan 25	
L1 Contract for Lyric Theatre Complex (3MRP) - Enviromental								
Cost Centre B - Excavation and Lateral Support (ELS) Stage 2								
Excavation and ELS Works (Stage 2)								
BB200940	Implement Remedial Measures (67 nos. of Clutch Pipe Piles)	21-Sep-19A	23-Nov-19					
CB160800	[South - Area 1 & 2] Excavate to -9.0, -11.3, -14.2mPD w/ Soil Berm (29,690 cu.m)	26-Apr-19A	05-Oct-19A					
CB160900	[South - Area 1 & 2] Pile Head Treatment at Central Portion (54 nr BP)	08-May-19A	26-Oct-19A					
CB161020	[South - Area 1 & 2] Install 5th Layer of Strut S5	21-Sep-19A	18-Nov-19					
CB161030	[South - Area 1 & 2] Excavate South / West Soil Berm to -12.4mPD (18,145 cu.m)	25-Nov-19	21-Dec-19					
CB161040	[South - Area 1 & 2] Pile Head Treatment at South / West (22 nr BP)	09-Dec-19	08-Jan-20					
CB161060	[South - Area 1 & 2] Excavate East Soil Berm to -12.0mPD (9,750 cu.m)	25-Nov-19	14-Dec-19					
CB161070	[South - Area 1 & 2] Install 6th Layer of Strut S6	05-Dec-19	27-Dec-19					
CB161100	[South - Area 1 & 2] Excavate East Berm to Formation Level -14.2mPD (4,750 cu.m)	19-Dec-19	11-Jan-20					
CB161210	[South/North] BA14 Completion of ELS - BD Submission & Acknowledgement	11-Jan-20	17-Jan-20					
CB162000	[North - Area 3 & 4] Excavate to Formation Level -9.6 mPD (46,575 cu.m)	18-Apr-19A	26-Oct-19A					
CB162100	[North - Area 3 & 4] Pile Head Treatment (52 nr BP)	23-May-19A	02-Nov-19					
Cost Centre C - Basement								
Cost Centre C1 - Essential Basement Structure (Excl. AET Protection & Box Culvert)								
CC100100	[South - L01] Blinding Layer for Pile Cap / B2 Slab at Central Portion	30-Apr-19A	31-Oct-19A					
CC100200	[South - L01] Construct Central Pile Cap / B2 Slab at -11.3mPD & -14.2mPD	09-May-19A	09-Nov-19					
CC100210	[South - L01] Blinding Layer for Pile Cap / B2 Slab at South / West	23-Dec-19	15-Jan-20					
CC100220	[South - L01] Construct South / West Pile Cap / B2 Slab at -12.4mPD	27-Dec-19	08-Feb-20					
CC100420	[South - L01] Construct Central B2-B1 Columns & Structural Walls	25-Nov-19	15-Jan-20					
CC100440	[South - L01] Construct Central B1 Beam & Slab	16-Dec-19	08-Feb-20					
CC101400	[North - L04] Blinding Layer for Pile Cap / B2 Slab	12-Jun-19A	04-Nov-19					
CC101500	[North - L04] Construct Pile Cap / B2 Slab at -9.6mPD	22-Jun-19A	20-Nov-19					
CC101600	[North - L04] Remove Strut Layer S4	04-Nov-19	07-Dec-19					
CC101700	[North - L04] Construct B2-B1 Columns & Structural Walls	28-Nov-19	29-Jan-20					
CC102420	[Area 6 - L06] Construct B1-B1M Columns & Structural Walls	10-Dec-18A	09-Nov-19					
CC102430	[Area 6 - L06] Construct B1M Beam & Slab	14-Jan-19A	16-Nov-19					
CC102510	[Area 6 - L06] Construct B1M-GF Columns & Structural Walls	13-May-19A	23-Nov-19					
<div><div></div> Remaining Work</div> <div><div></div> Critical Remaining Work</div> <div><div></div> Actual Work</div> <div><div></div> Milestone</div>				Project ID: L13MRP-2019031-En				
Layout: L1-3MRP (Env)				West Kowloon Cultural District Authority				
Page: 1 of 2				L1 Contract for Lyric Theatre Complex & Extended Basement				
				Three Month Rolling Programme (3MRP) - Status as of 31 Oct 2019				
								

Activity ID	Activity Name	Start Date	Finish Date	2019				2020
				Oct	Nov	Dec	Jan	
				22	23	24	25	
CAI No. 012 Advance Works for Artist Square Bridge								
P34 Stair & Lift Tower								
CAI12320	ELS Works & Excavate to Formation Level	21-Aug-19A	14-Sep-19A					
CAI12330	Trim Pile Heads, Blinding Layer & Construct Pile Cap	31-Aug-19A	04-Oct-19A					
Cost Centre D - Public Infrastructure Works (PIW)								
Cost Centre D2 - Austin Road West Lay-by								
Cost Centre D2.1 Roadworks and Remaining								
MC30-Ch.170 to MC30-Ch.150								
CD210730	MC30-Ch170-150: Roadworks & Footpath	30-Jan-19A	14-Dec-19					
CD210750	MC30-Ch170-150: Install Street Furniture & Lighting	16-Dec-19	08-Jan-20					
MC30-Ch.150 to MC30-Ch.100								
CD210630	MC30-Ch150-100: Roadworks & Footpath	13-Feb-19A	30-Nov-19					
CD210650	MC30-Ch150-100: Install Street Furniture & Lighting	09-Jan-20	01-Feb-20					
MC30-Ch.100 to MC30-Ch.50								
CD210530	MC30-Ch100-50: Roadworks & Footpath	11-Jul-19A	21-Dec-19					
CD210535	MC30-Ch100-50: Maintenance Staircase	02-Dec-19	21-Dec-19					
CD210550	MC30-Ch100-50: Install Street Furniture & Lighting	03-Feb-20	22-Feb-20					
MC30-Ch.50 to MC30-Ch.00								
CD210420	MC30-Ch50-00: DN450 Freshwater (0+64 - 0+14)	14-Mar-19A	30-Nov-19					
CD210425	MC30-Ch50-00: DN450 Salt Water (0+062 - 0+12)	14-Mar-19A	30-Nov-19					
MC20-Ch.140 to MC20-Ch.100								
CD210310	MC20-Ch140-100: Road Drainage (WL1.12 to WL1.9)	06-Jun-19A	14-Dec-19					
CD210320	MC20-Ch140-100: DN450 Freshwater (0+14 - 0+00)	16-Dec-19	31-Dec-19					
CD210325	MC20-Ch140-100: DN450 Salt Water (0+12 - 0+00)	16-Dec-19	31-Dec-19					
Cost Centre D2.2 Drainage								
MC20-Ch.140 to MC20-Ch.00								
CD220190	MC20-Ch140-00: 1800mm dia Drainage (SF1.1 to SF1.1B) - 30m	02-Jul-19A	30-Nov-19					

Remaining Work


Critical Remaining Work

Actual Work

Milestone

Project ID: L13MRP-2019031-En
Layout: L1-3MRP (Env)
Page: 2 of 2

West Kowloon Cultural District Authority
L1 Contract for Lyric Theatre Complex & Extended Basement
Three Month Rolling Programme (3MRP) - Status as of 31 Oct 2019

 Gammon