

Project Name: Foundation and ELS Works for Integrated Basement and Underground Road in Zone 2A of the West Kowloon Cultural District

3-Month Rolling Programme

Activity ID	Activity Description	Duration (Cal. Day)	Start Date	Finish Date	2021														
					Jan					Feb				Mar					
					1	8	15	22	29	5	12	19	26	5	12	19	26		
W34	W35	W36	W37	W38	W39	W40	W41	W42	W43	W44	W45	W46							
	Preliminaries Works																		
PRE. 10010	Water, Power and Discharge Point Installation	174	8-May-20	28-Oct-20															
	Grouting Works (Trial 1 & Trial 2)																		
	Pipe Pile Construction (Trial 1 and 2) (40/40 Nos Completed)	36	7-Oct-20	11-Nov-20															
	Trial Grouting (Trial 1 and 2) - Stage 2 grouting (24/48 Nos Completed)	54	19-Dec-20	10-Feb-21															
	ELS (Stage 1) - Grouting / Pipe Pile Works																		
2A1. 10290	King Post (0/65 Nos Completed)	59	1-Apr-21	29-May-21															
	Bored Pile Works																		
	Bored Pile Construction (Total 32 Nos. 2~4 Workfront)																		
2A1. 10040 & 2A1. 10050	BP31L, BP33L, BP34I1, BP34G, BP31P, BP36F1, BP31R, BP33G (6 Nos. Cast; 1 Nos. completed RCD; 1 Nos. RCD in progress)	198	9-Nov-20	25-May-21															
	ELS (Stage 1) - Grouting / Pipe Pile Works																		
2A2. 10210	Stage 1a & 1b grouting (155/1054 Nos Completed)	404	22-Oct-20	29-Nov-21															
2A2. 10180	Pipe Pile Construction (1/523 Nos Completed)	408	17-Nov-20	29-Dec-21															

- Actual
- Remaining Works
- Critical Remaining Works