

Project Name: Foundation and ELS Works for Integrated Basement and Underground Road in Zone 2A of the West Kowloon Cultural District

3-Month Rolling Programme

Activity ID	Activity Description	Duration (Cal. Day)	Start Date	Finish Date	2021																	
					Feb				Mar				Apr									
					5 W39	12 W40	19 W41	26 W42	5 W43	12 W44	19 W45	26 W46	2 W47	9 W48	16 W49	23 W50	30 W51					
Preliminaries Works																						
PRE. 10010	Water, Power and Discharge Point Installation	174	8-May-20	28-Oct-20																		
Grouting Works (Trial 1 & Trial 2)																						
	Pipe Pile Construction (Trial 1 and 2) (40/40 Nos Completed)	36	7-Oct-20	11-Nov-20																		
	Trial Grouting (Trial 1 and 2) - Stage 2 grouting (24/48 Nos Completed)	118	19-Dec-20	10-Feb-21																		
	Trial 1 Pumping Test	7	13-May-21	19-May-21																		
	Trial 2 Pumping Test	7	9-Mar-21	15-Mar-21																		
ELS (Stage 1) - Grouting / Pipe Pile Works																						
2A1. 10290	King Post (0/65 Nos Completed)	113	22-Mar-21	12-Jul-21																		
Bored Pile Works																						
Bored Pile Construction (Total 32 Nos. 2~4 Workfront)																						
2A1. 10040 & 2A1. 10050	BP31L, BP33L, BP34I1, BP34G, BP31P, BP36F1, BP31R, BP33G, BP31M, BP36E1, BP31Q (8 Nos. Cast; 1 Nos. completed RCD)	219	9-Nov-20	15-Jun-21																		
ELS (Stage 1) - Grouting / Pipe Pile Works																						
2A2. 10210	Stage 1a & 1b grouting (392/1054 Nos Completed)	384	22-Oct-20	29-Nov-21																		
2A2. 10180	Pipe Pile Construction (3/523 Nos Completed)	365	17-Nov-20	29-Dec-21																		
2A2. 10190	King Post (0/89 Nos Completed)	86	15-Apr-21	9-Jul-21																		

- Actual
- Remaining Works
- Critical Remaining Works