

M+ Museum

M+ Master Programme - M+ Podium

Date: 08-Feb-21

[illegible]

M+ Master Programme - M+ Podium

Date: 08-Feb-21

[illegible]

Date: 08-Feb-21

Page 3 of M+ Podium

M+ Master Programme - M+ Podium

Date: 08-Feb-21

							Year month week		2020				2021																																															
							DEC				JAN				FEB				MAR				APR				MAY				JUN				JUL				Aug				Sep				Oct				Nov									
							49	50	51	52	53	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49
Floor	Location/	Description of Work	Start Date	Completion Date	Revised Completion Date	Activities/Works (Responsible Parties)	Completion Status	OP	TODAY																																																			
G/F	Learning Hub Theater and Exit Vestibules	Acoustic Ceiling Lining		Completed		PROJECT DIVISION	Completed																																																					
		Make good of deflected floating slab	18-Nov-20	21-Nov-20		PROJECT DIVISION	Completed																																																					
		MEP - wall RAD flow test / retest		24-Nov-20	TBA	PROJECT DIVISION	TBA																																																					
		Bamboo Wall Material Delivery		23-Nov-20		PROJECT DIVISION	Completed																																																					
		Bamboo Wall Installation	26-Nov-20	18-Dec-20	20-Dec-20	PROJECT DIVISION	Completed																																																					
		Bamboo Door Cladding Instillation		31-Dec-20	6-Feb-21	PROJECT DIVISION	In Progress																																																					
		Bamboo Ceiling	27-Nov-20	15-Dec-20	31-Jan-21	PROJECT DIVISION	Completed																																																					
		Bamboo Flooring Plywood Subboard	23-Nov-20	25-Nov-20	25-Jan-21	PROJECT DIVISION	Completed																																																					
		Bamboo Flooring Strip	19-Dec-20	31-Dec-20	26-Jan-21	PROJECT DIVISION	Completed																																																					
		Curtain Support		29-Nov-20	10-Feb-21	PROJECT DIVISION	In Progress																																																					
	Curtain	2-Jan-21	9-Jan-21	10-Feb-21	PROJECT DIVISION	In Progress																																																						
	Learning Hub ST-75	Mullion Cap Delivery		26-Nov-20	15-Dec-20	PROJECT DIVISION	Completed																																																					
		Mullion Cap Installation	27-Nov-20	5-Dec-20	26-Jan-21	PROJECT DIVISION	Completed																																																					
		Oak Steps	7-Dec-20	14-Dec-20	8-Jan-21	PROJECT DIVISION	Completed																																																					
	Learning Hub Interpreter Booths & AV Control Room	Fabric Wall & Ceiling	25-Nov-20	9-Dec-20	8-Jan-21	PROJECT DIVISION	Completed																																																					
		Carpet	10-Dec-20	15-Dec-20		PROJECT DIVISION	Completed																																																					
	Learning Hub Storage Room (West)	Wall Painting Touchup		27-Nov-20	26-Jan-21	PROJECT DIVISION	Completed																																																					
		Linoleum Flooring		23-Nov-20	13-Dec-20	PROJECT DIVISION	Completed																																																					
		HR bwk Removal / Cladding door Installation	3-Dec-20	13-Dec-20	28-Feb-21	PROJECT DIVISION	In Progress																																																					
		Fixed Curtain w/ Metal Support at North Façade		7-Dec-20	26-Jan-21	PROJECT DIVISION	Completed																																																					
		Curtain Fabric	28-Dec-20	29-Dec-20	28-Feb-21	PROJECT DIVISION	In Progress																																																					
		Sliding Door Ironmongeries		15-Feb-21		PROJECT DIVISION	In Progress																																																					
	Learning Hub Workshop 1 (West)	Linoleum Flooring Circular Cutout		21-Nov-20		PROJECT DIVISION	Completed																																																					
		Linoleum Flooring Installation	23-Nov-20	4-Dec-20	13-Dec-20	PROJECT DIVISION	Completed																																																					
		Cabinet	5-Dec-20	21-Dec-20	10-Feb-21	PROJECT DIVISION	DELAYED																																																					
		Curtain Support		Completed		PROJECT DIVISION	Completed																																																					
		Curtain Fabric	5-Dec-20	8-Dec-20	15-Feb-21	PROJECT DIVISION	In Progress																																																					
		Inclined Folding Partition Arrival		16-Dec-20	31-Jan-21	PROJECT DIVISION	Completed																																																					
Inclined Folding Partition Installation		17-Dec-20	31-Dec-20	28-Feb-21	PROJECT DIVISION	In Progress																																																						

Date:08-Feb-21

Page 5 of M+ Podium

Date:08-Feb-21

Page 6 of M+ Podium

M+ Master Programme - M+ Podium

Date: 08-Feb-21

[illegible]

Date: 08-Feb-21

Page 8 of M+ Podium

M+ Master Programme - M+ Podium

Date: 08-Feb-21

							2020					2021																																																
							DEC					JAN				FEB				MAR				APR				MAY				JUN				JUL				Aug				Sep				Oct				Nov								
							49	50	51	52	53	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49
Floor	Location/	Description of Work	Start Date	Completion Date	Revised Completion Date	Activities/Works (Responsible Parties)	Completion Status	OP	TODAY									Pre-Open																Grand Open																										
3/F	Terrace Restaurant (VENDOR)	Early Access		31-Dec-20		PROJECT DIVISION	DELAYED																																																					
		Deep Cleaning	13-Jan-21	20-Jan-21		PROJECT DIVISION	OUTSTANDING																																																					
		Handover		31-Jan-21		PROJECT DIVISION	DELAYED																																																					
		Expression of Interest	TBA	TBA		M+	TBA																																																					
		Award of Operator	TBA	TBA		M+	TBA																																																					
		Kitchen Fit-Out by Operator	1-May-21	1-Oct-21		M+	In Progress																																																					
		Open by operator		1-Oct-21		M+	In Progress																																																					
	Kusama Pumpkins	Design & Procurement	4-Jan-21	31-Mar-21		M+	In Progress																																																					
		Minor Works Application	1-Apr-21	30-Jun-21		M+	In Progress																																																					
		Installation	21-Aug-21	31-Jul-21	9-Sep-21	M+ C&E TEAM Supported By DFS-PM	In Progress																																																					
	Noguchi Playscape	Design & Procurement	18-Aug-20	14-Nov-20	31-Mar-21	M+	DELAYED																																																					
		Minor Works Application	17-Nov-20	16-Jan-21	30-Jun-21	M+	DELAYED																																																					
		Installation	17-Jul-21	31-Jul-21	20-Aug-21	M+ C&E TEAM Supported By DFS-PM	In Progress																																																					
	Playmound	Design & Procurement		31-Mar-21		M+	In Progress																																																					
		Minor Works Application	1-Apr-21	30-Jun-21		M+	In Progress																																																					
		Installation	17-Jul-21	31-May-21	25-Aug-21	M+ C&E TEAM Supported By DFS-PM	In Progress																																																					
	GRC Pyramid	Installation		26-Sep-21		M+ C&E TEAM Supported By DFS-PM	In Progress																																																					
	Landscaping	Planting	1-Aug-20	30-Nov-20	31-Dec-20	PROJECT DIVISION	DELAYED																																																					
	Disabled Toilet	Early Access	TBA	TBA		PROJECT DIVISION	TBA																																																					
		C3S sliding door & control panel - delivery & installation	TBA	8-Feb-21	28-Feb-21	PROJECT DIVISION	In Progress																																																					
		Drywall enclosing sliding door	TBA	28-Feb-21	5-Mar-21	PROJECT DIVISION	In Progress																																																					
		Handover	TBA	TBA		PROJECT DIVISION	TBA																																																					
	Male Toilet	Toilet Cubicle		15-Nov-20	26-Jan-21	PROJECT DIVISION	Completed																																																					
		Handover	TBA	TBA		PROJECT DIVISION	TBA																																																					
	Curved Perforated Panel	Revised benchmark		Completed		PROJECT DIVISION	Completed																																																					
		Revised benchmark inspection & approval		12-Nov-20	26-Jan-21	PROJECT DIVISION	Completed																																																					
		Curved Perforated Panel	7-Jan-21	12-Jan-21	Mid April	PROJECT DIVISION	In Progress																																																					
	General	Braille Map, Lift Arrival Lamps Installation		Completed		PROJECT DIVISION	Completed																																																					
		Wall hacking		21-Nov-20		PROJECT DIVISION	DELAYED																																																					
		Sprinkler Head Modification		5-Dec-20		PROJECT DIVISION	DELAYED																																																					
		Fixed glass wall timber trim & window frame material and installation	18-Nov-20	30-Nov-20		PROJECT DIVISION	DELAYED																																																					
		Slat Ceiling Installation	Pending sprinkler head modification	19-Dec-20	15-Mar-21	PROJECT DIVISION	In Progress																																																					
LT03/04 & LT05/06 Lift lobby wall cladding material & installation		11-Dec-20	11-Jan-21	28-Feb-21	PROJECT DIVISION	In Progress																																																						
Deep Cleaning		To start after lift lobby cladding completed	15-Jan-21		PROJECT DIVISION	Awaiting Project to Confirm																																																						

L1

Activity ID	Activity Name	Start Date	Finish Date	2021			
				Feb 38	Mar 39	Apr 40	May 41
L1 Contract for Lyric Theatre Complex (3MRP)							
Cost Centre C - Basement							
Cost Centre C1 - Essential Basement Structure (Excl. AET Protection & Box Culvert)							
SU10000	South Basement - Central Area	30-Apr-19 A	05-Mar-21				
SU11000	South Basement - South / West Area	14-Dec-19 A	26-Feb-21 A				
SU12000	South Basement - East Area	27-Feb-20 A	10-Mar-21				
SU13000	North Basement - North Area	12-Jun-19 A	09-Apr-21				
SU14000	North Basement - Area 6	01-Jun-19 A	15-Mar-21				
Cost Centre C3 - AET Protection							
SU28000	On-grade Slab between Wall Beam	25-Jan-21 A	27-Mar-21				
Cost Centre C4 - Box Culvert							
SU30000	South Section	30-Dec-20 A	30-Mar-21				
SU31000	North Section	22-Jun-20 A	30-Mar-21				
SU32000	Austin Road	29-Jun-20 A	05-Aug-21				
Cost Centre D - Public Infrastructure Works (PIW)							
SU40000	Drainage Works	20-Mar-18 A	27-Mar-21				
SU41000	Utilities & Road Works	04-Oct-18 A	10-Apr-21				
SU42000	Box Culvert Outfall	24-Nov-20 A	06-Sep-21				
Cost Centre E - Miscellaneous Works							
SU50000	External Works - Drainage & Sewerage Works	19-Nov-19 A	31-May-21				
SU510000	External Works - Watermain Works	15-Mar-21*	03-Jul-21				
SU52000	DCS Outfall	24-Nov-20 A	02-Oct-21				

Remaining Work
 Critical Remaining Work
 Actual Work
 Milestone

Project ID: L13MRP-20210228-ENV
Layout: L1-3MRP (Env)
Page: 1 of 1

West Kowloon Cultural District Authority

L1 Contract for Lyric Theatre Complex & Extended Basement

Three Month Rolling Programme (3MRP) - Status as of 28 Feb 2021

L2

ID	Activity	RD	Start	Finish	BL VAR	LM VAR	TF	2021												2022												2023												2024																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
								Qtr 1				Qtr 2				Qtr 3				Qtr 4				Qtr 1				Qtr 2				Qtr 3				Qtr 4				Qtr 1				Qtr 2				Qtr 3				Qtr 4																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
								J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M