

Project Name: Foundation and ELS Works for Integrated Basement and Underground Road in Zone 2A of the West Kowloon Cultural District

3-Month Rolling Programme

Activity Description	Duration (Cal. Day)	Start Date	Finish Date	2021																			
				Apr					May				June										
				2 W47	9 W48	16 W49	23 W50	30 W51	7 W52	14 W53	21 W54	28 W55	4 W56	11 W57	18 W58	25 W59							
Zone 2A-1 Foundation, ELS Works and Blinding to Formation (KD01)																							
Grouting Works (Trial 1)																							
Re-drill grout hole (24/24 Nos Completed)	19	1-Mar-21	19-Mar-21																				
Stage 2 grouting (4/24 Nos Completed)	29	24-Mar-21	21-Apr-21																				
Post Drilling	16	26-Apr-21	7-May-21																				
Install Pump Wells	8	8-May-21	15-May-21																				
Pumping Test	7	16-May-21	22-May-21																				
Grouting Works (Trial 2)																							
Post Drilling	43	22-Jan-21	5-Mar-21																				
Install Pump Wells	34	10-Mar-21	12-Apr-21																				
Pumping Test	7	24-Apr-21	30-Apr-21																				
ELS (Stage 1) - Grouting / Pipe Pile Works																							
King Post (0/65 Nos Completed)	75	15-Jun-21	28-Aug-21																				
Socketed H-Pile Works																							
Remaining Socketed H-Pile Works (0/53 Nos completed)	101	12-Jun-21	20-Sep-21																				
Bored Pile Works																							
Bored Pile Construction (Total 32 Nos. 2~4 Workfront)																							
BP31L, BP33L, BP34I1, BP34G, BP31P, BP36F1, BP31R, BP33G, BP31M, BP36E1, BP31Q, BP33J, BP33M, BP32P, BP34F, BP35F1, BP33P, BP34K, BP34P (15 Nos. Cast; 1 Nos. completed RCD; 2 Nos. RCD in progress)	250	9-Nov-20	16-Jul-21																				
Zone 2A-2 Foundation, ELS Works and Blinding to Formation (KD02)																							
Bored Pile Works																							
Predrill (23/23 Nos Completed)	84	8-Dec-20	1-Mar-21																				
Additional Bored Pile Construction (Total 16 Nos.) BP15Y, BP16TA (0 Nos. Cast; 1 Nos. completed RCD; 1 Nos. RCD in progress)	200	23-Mar-21	8-Oct-21																				
ELS (Stage 1) - Grouting / Pipe Pile Works																							
King Post (0/86 Nos Completed)	104	14-Jul-21	25-Oct-21																				
Stage 1a & 1b grouting (584/1054 Nos Completed)	330	22-Oct-20	16-Sep-21																				
Pipe Pile Construction (41/523 Nos Completed)	374	17-Nov-20	25-Nov-21																				

- - Actual
- - Remaining Works
- - Critical Remaining Works