




Project Name: Foundation and ELS Works for Integrated Basement and Underground Road in Zone 2A of the West Kowloon Cultural District

3-Month Rolling Programme

Activity Description	Duration (Cal. Day)	Start Date	Finish Date	2021												
				May				June				July				
				7	14	21	28	4	11	18	25	2	9	16	23	30
				W52	W53	W54	W55	W56	W57	W58	W59	W60	W61	W62	W63	W64
Zone 2A-1 Foundation, ELS Works and Blinding to Formation (KD01)																
Grouting Works (Trial 1)																
Post Drilling	55	22-Apr-21	15-Jun-21													
Install Pump Wells	8	16-Jun-21	23-Jun-21													
Pumping Test	7	24-Jun-21	30-Jun-21													
Grouting Works (Trial 2)																
Pumping Test	8	14-May-21	21-May-21													
ELS (Stage 1) - Grouting / Pipe Pile Works																
King Post (3/65 Nos Completed) & Erection of Steel Column for Working Platform (0/41 Nos completed)	145	15-May-21	6-Oct-21													
Socketed H-Pile Works																
Remaining Socketed H-Pile Works (0/53 Nos completed)	111	5-Jun-21	23-Sep-21													
Bored Pile Works																
Bored Pile Construction (Total 32 Nos. 2~4 Workfront)																
BP31L, BP33L, BP34I1, BP34G, BP31P, BP36F1, BP31R, BP33G, BP31M, BP36E1, BP31Q, BP33J, BP33M, BP32P, BP34F, BP35F1, BP33P, BP34K, BP34P, BP33F, BP35I1, BP34D, BP32D, BP36J1) (20 Nos. Cast; 1 Nos. completed RCD; 2 Nos. RCD in progress)	260	9-Nov-20	26-Jul-21													
Zone 2A-2 Foundation, ELS Works and Blinding to Formation (KD02)																
Bored Pile Works																
Additional Bored Pile Construction (Total 16 Nos.) BP15Y, BP16TA, BP13U, BP14Y, BP12M, BP12T, BP20XA, BP12Y, BP13Y, BP16WA (3 Nos. Cast; 1 Nos. completed RCD; 5 Nos. RCD in progress)	182	23-Mar-21	20-Sep-21													
ELS (Stage 1) - Grouting / Pipe Pile Works																
King Post (0/86 Nos Completed)	104	20-Oct-21	31-Jan-22													
Stage 1a & 1b grouting (715/1058 Nos Completed)	385	22-Oct-20	10-Nov-21													
Pipe Pile Construction (155/523 Nos Completed)	385	17-Nov-20	6-Dec-21													

 - Actual  
 - Remaining Works  
 - Critical Remaining Works