

Project Name: Foundation and ELS Works for Integrated Basement and Underground Road in Zone 2A of the West Kowloon Cultural District

3-Month Rolling Programme

Activity Description	Duration (Cal. Day)	Start Date	Finish Date	2021											
				July				August				September			
				9	16	23	30	6	13	20	27	3	10	17	24
W61	W62	W63	W64	W65	W66	W67	W68	W69	W70	W71	W72				
Zone 2A-1 Foundation, ELS Works and Blinding to Formation (KD01)															
Grouting Works (Trial 1)															
Install Pump Wells	8	26-Jun-21	2-Aug-21												
Pumping Test	7	14-Aug-21	20-Aug-21												
ELS (Stage 1) - Grouting / Pipe Pile Works															
King Post (7/64 Nos Completed) & Erection of Steel Column for Working Platform (8/41 Nos completed)	186	15-May-21	16-Nov-21												
Socketed H-Pile Works															
Remaining Socketed H-Pile Works (0/53 Nos completed, 1/53 Nos in progress)	150	16-Jun-21	12-Nov-21												
Bored Pile Works															
Bored Pile Construction (Total 32 Nos. 2~4 Workfront)															
BP31L, BP33L, BP34I1, BP34G, BP31P, BP36F1, BP31R, BP33G, BP31M, BP36E1, BP31Q, BP33J, BP33M, BP32P, BP34F, BP35F1, BP33P, BP34K, BP34P, BP33F, BP35I1, BP34D, BP32D, BP36J1, BP35E1, BP35J1, BP35K1, BP33D, BP32E, BP34E (25 Nos. Cast; 1 Nos. completed RCD; 2 Nos. RCD in progress)	313	9-Nov-20	17-Sep-21												
Zone 2A-2 Foundation, ELS Works and Blinding to Formation (KD02)															
Bored Pile Works															
Additional Bored Pile Construction (Total 16 Nos.) BP15Y, BP16TA, BP13U, BP14Y, BP12M, BP12T, BP20XA, BP12Y, BP13Y, BP16WA, BP12K, BP13W, BP12P (11 Nos. Cast; 0 Nos. completed RCD; 1 Nos. RCD in progress)	208	23-Mar-21	16-Oct-21												
ELS (Stage 1) - Grouting / Pipe Pile Works															
King Post (0/86 Nos Completed) & Erection of Steel Column for Working Platform (0/65 Nos Completed)	183	2-Aug-21	31-Jan-22												
Stage 1a & 1b grouting (812/1058 Nos Completed)	442	22-Oct-20	6-Jan-22												
Pipe Pile Construction (239/523 Nos Completed)	427	17-Nov-20	17-Jan-22												

- Actual
- Remaining Works
- Critical Remaining Works