

ID	Activity	RD	Start	Finish	2020		2021				2022				2023				2024																								
					Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3																					
					M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J
GENERAL & PRELIMINARIES																																											
Contract Significant Dates																																											
Commencement & Completion Dates																																											
Section Keydates																																											
KD05A	Complete Required Pedestrian Access Corridor and Floor Finishes at AURW	0		15-Jan-22*																																							
KD05B	Complete Required Pedestrian Access Corridor & associated top slab at Avenue Level [if instructed]	0		15-Jan-22*																																							
KD05C	PC for HO of Landscape Area at Avenue & Pedestrian level between P31 & P34 [if instructed]	0		15-Jan-22*																																							
KD05	PC for HO of the Remaining Works for M+ Promenade South	0		06-Apr-22*																																							
KD08	PC for HO Loc ICT/Risers Rms to APC for ICT Sys Instn Wrks	0		07-May-24*																																							
KD10	PC for HO of ASDA, Lyric Theatre Promenade South to Authority	0		07-May-24*																																							
KD09	PC for HO of RDE areas for Tenancy Fit-out Wrks	0		07-May-24*																																							
KD11	PC for HO of Extended Basement for HO to Authority & HO of Carriageway to Relevant Govt Authority	0		09-Jul-24*																																							
KD07	PRACTICAL COMPLETION for C'Way 3A (M+ Day 2 Works)	0		05-Aug-24*																																							
KD13	PRACTICAL COMPLETION for Lyric Theatre, Extended Basement & C'Way 3B	0		05-Aug-24*																																							
Stage Keydates																																											
KD01	Compl Dsgn Coor/Subm and obtn NNO for L1 Contr Bsmt constn wrks	0		20-Jul-19 A																																							
KD06	PC for Fountain Related Plantroom(s)	0		11-May-22*																																							
KD03	OBTAIN OP for Lyric Theatre & Extended Basement	0		07-May-24*																																							
KD14	Complete U/G road and the associated plantrooms at Zone 3A&3B Integrated Basement	0		23-May-24*																																							
KD02	Obtain BA14 Acknowledge from BD for M+ Day2 A&A Works	0		05-Jul-24*																																							
Summary Program - Level 1																																											
SUM10	[LoE] CC_B Lyric Theatre - Substructure RC Structural Concrete	60	06-May-20 A	19-Nov-21																																							
SUM14	[LoE] CC_B Lyric Theatre - ABWF Work Including Theatres (Excl. Punch List Works)	792	28-May-21 A	17-May-24																																							
SUM11	[LoE] CC_B Lyric Theatre - Superstructure RC Structural Concrete	394	02-Jul-21 A	10-Feb-23																																							
SUM15	[LoE] CC_B Lyric Theatre - MEP 1st to Final Fix (Excl. TH SYS, TH Non-FSD in Walls, etc.)	627	06-Nov-21	22-Dec-23																																							
SUM41	[LoE] CC_B Lyric Theatre - Structural Steel by CSD	394	10-Dec-21	23-May-23																																							
SUM12	[LoE] CC_B Lyric Theatre - EWS Weather Tight Type	287	18-Mar-22	04-Apr-23																																							
SUM17	[LoE] CC_B Lyric Theatre - Theatre Specialist Systems Incl. T&C, Precom. & Commissioning	555	12-Sep-22	03-Aug-24																																							
SUM13	[LoE] CC_B Lyric Theatre - EWS Non-Weather Tight Type 4.1 & 4.3	314	14-Sep-22	10-Nov-23																																							
SUM16	[LoE] CC_B Lyric Theatre - T&C (Excluding Non-FSD ELV & Electrical)	134	22-Jul-23	30-Dec-23																																							
SUM18	[LoE] CC_B Lyric Theatre, EB, C'Way 3B - Stat. Insp. & Approval (from Form 314/501 to BD OP)	98	02-Jan-24	07-May-24																																							
SUM21	[LoE] CC_C - LT EVA1 & EVA2	714	12-Apr-21 A	12-Apr-24																																							
SUM23	[LoE] CC_C - Artist SQ. Bridge (ASB_1/2/3; ASB_3; P31_2; P34_2; AS_1/2; ASB-6/P31 EVA)	675	21-Jun-21 A	22-Feb-24																																							
SUM22	[LoE] CC_C - HoR Development (P32-1, P29-1, P31-EVA)	625	03-Aug-21 A	15-Dec-23																																							
SUM20	[LoE] CC_C - LT Promenade & Pocket Square Bridge	669	20-Nov-21	03-May-24																																							
SUM24	[LoE] CC_D - Remaining Works for M+ Promenade South	168	18-Feb-21 A	06-Apr-22																																							
SUM25	[LoE] CC_E - DCS Cofferdam A Works & Obtain BA14	336	23-Jun-20 A	24-Nov-22																																							
SUM42	[LoE] CC_E - DCS Outside of Cofferdam A Works (Connect DIA1,600 & Remove Temp O'fall)	496	09-Sep-21	04-Jul-23																																							
SUM26	[LoE] CC_F - Mods to Existing Pump Cell Civil & MEP Works (Excl. Options 2 Add. Pumps)	206	01-Sep-21	01-Jun-22																																							
SUM27	[LoE] CC_G Extended Basement - ABWF Works (Incl. Deferred Areas Under Deck)	605	15-May-21 A	21-Sep-23																																							
SUM28	[LoE] CC_G Extended Basement - MEP 1st Fix to Final Fix (Incl. Deferred Areas Under Deck)	587	17-May-21 A	31-Aug-23																																							
SUM29	[LoE] CC_G Extended Basement - T&C	307	07-Sep-22	21-Sep-23																																							
SUM30	[LoE] CC_H - Vibration Isolation Spring System Remaining as of 30Apr2020 (AS=30Sep19)	0	09-May-20 A	10-Feb-21 A																																							
SUM31	[LoE] CC_I Carriageway 3B - ABWF Works	403	12-Aug-21 A	12-Jan-23																																							
SUM32	[LoE] CC_I Carriageway 3B - MEP Works (1st Fix to Final Fix)	264	07-Dec-21	01-Nov-22																																							
SUM33	[LoE] CC_I Underpass 3B & Associated Area - T&C	108	24-Dec-22	15-May-23																																							
SUM35	[LoE] CC_J - M+ Day 2 Works (excl. connections to M+ and SZ_1 FS Changeover)	717	03-Jun-21 A	06-Feb-24																																							
SUM38	[LoE] CC_J - M+ Day 2 FS Changeover in 3A SZ_1, Connections to M+, Integrated T&C	99	16-Jan-24	23-May-24																																							
SUM34	[LoE] CC_J Carriageway 3A - Stat. Insp. & Approvals (from Form 314A to BA14)	56	27-Apr-24	05-Jul-24																																							
SUM39	[LoE] CC_K - Water Main at Promenade	243	25-Nov-22	21-Oct-23																																							
SUM40	[LoE] CC_N Lifts & Escalators	498	13-Jan-22	23-Sep-23																																							



	Base Line ACT		Current - MEP Works
	Base Line MS		Current - ABWF Works
	Milestone		Current - Facade Works
	Current - Other Works		Critical Works
	Current - Struct Works		Actual

L2 CMWP_R01_12 Approved 29Sep20 - 12th Update DD=31Aug21

Date	Revision	Checked	Approved
09-Sep-21	CMWP Rev_1_12 - 12th Update DD 31Aug21	NS	IH