

ID	Activity	RD	Start	Finish	2020		2021				2022				2023				2024				025										
					tr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3		Qtr 4	Qtr 1								
					M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O		N	D	J	F	M	A	M	J	J	A
<b>GENERAL &amp; PRELIMINARIES</b>																																	
<b>Contract Significant Dates</b>																																	
<b>Commencement &amp; Completion Dates</b>																																	
<b>Section Keydates</b>																																	
KD05A	Complete Required Pedestrian Access Corridor and Floor Finishes at AURW	0		12-Dec-21*																													
KD05B	Complete Required Pedestrian Access Corridor & associated top slab at Avenue Level [if instructed]	0		12-Dec-21*																													
KD05C	PC for HO of Landscape Area at Avenue & Pedestrian level between P31 & P34 [if instructed]	0		12-Dec-21*																													
KD05	PC for HO of the Remaining Works for M+ Promenade South	0		07-Jun-22*																													
KD08	PC for HO Loc ICT/Risers Rms to APC for ICT Sys Instn Wrks	0		10-Sep-24*																													
KD10	PC for HO of ASDA, Lyric Theatre Promenade South to Authority	0		10-Sep-24*																													
KD09	PC for HO of RDE areas for Tenancy Fit-out Wrks	0		10-Sep-24*																													
KD11	PC for HO of Extended Basement for HO to Authority & HO of Carriageway to Relevant Govt Authority	0		12-Nov-24*																													
KD07	PRACTICAL COMPLETION for C'Way 3A (M+ Day 2 Works)	0		09-Dec-24*																													
KD13	PRACTICAL COMPLETION for Lyric Theatre, Extended Basement & C'Way 3B	0		09-Dec-24*																													
<b>Stage Keydates</b>																																	
KD01	Compl Dsgn Coord/Subm and obtn NNO for L1 Contr Bsmt constn wrks	0		20-Jul-19 A																													
KD06	PC for Fountain Related Plantroom(s)	0		09-Jun-22*																													
KD03	OBTAIN OP for Lyric Theatre & Extended Basement	0		10-Sep-24*																													
KD14	Complete U/G road and the associated plantrooms at Zone 3A&3B Integrated Basement	0		26-Sep-24*																													
KD02	Obtain BA14 Acknowledge from BD for M+ Day2 A&A Works	0		08-Nov-24*																													
<b>Summary Program - Level 1</b>																																	
SUM10	[LoE] CC_B Lyric Theatre - Substructure RC Structural Concrete	54	06-May-20 A	07-Dec-21																													
SUM14	[LoE] CC_B Lyric Theatre - ABWF Work Including Theatres (Excl. Punch List Works)	872	28-May-21 A	20-Sep-24																													
SUM11	[LoE] CC_B Lyric Theatre - Superstructure RC Structural Concrete	471	02-Jul-21 A	21-Jun-23																													
SUM15	[LoE] CC_B Lyric Theatre - MEP 1st to Final Fix (Excl. TH SYS, TH Non-FSD in Walls, etc.)	716	15-Nov-21	27-Apr-24																													
SUM41	[LoE] CC_B Lyric Theatre - Structural Steel by CSD	480	20-Dec-21	03-Oct-23																													
SUM12	[LoE] CC_B Lyric Theatre - EWS Weather Tight Type	385	18-Mar-22	23-Aug-23																													
SUM17	[LoE] CC_B Lyric Theatre - Theatre Specialist Systems Incl. T&C, Precom. & Commissioning	619	01-Nov-22	07-Dec-24																													
SUM13	[LoE] CC_B Lyric Theatre - EWS Non-Weather Tight Type 4.1 & 4.3	302	04-Feb-23	11-Mar-24																													
SUM16	[LoE] CC_B Lyric Theatre - T&C (Excluding Non-FSD ELV & Electrical)	128	02-Dec-23	16-May-24																													
SUM18	[LoE] CC_B Lyric Theatre, EB, C'Way 3B - Stat. Insp. & Approval (from Form 314/501 to BD OP)	98	17-May-24	10-Sep-24																													
SUM21	[LoE] CC_C - LT EVA1 & EVA2	787	12-Apr-21 A	21-Aug-24																													
SUM23	[LoE] CC_C - Artist SQ. Bridge (ASB_1/2/3; ASB_3; P31_2; P34_2; AS_1/2; ASB-6/P31 EVA)	740	21-Jun-21 A	17-Jun-24																													
SUM22	[LoE] CC_C - HoR Development (P32-1, P29-1, P31-EVA)	690	03-Aug-21 A	09-Apr-24																													
SUM20	[LoE] CC_C - LT Promenade & Pocket Square Bridge	692	01-Dec-21	17-Jun-24																													
SUM24	[LoE] CC_D - Remaining Works for M+ Promenade South	189	18-Feb-21 A	07-Jun-22																													
SUM25	[LoE] CC_E - DCS Cofferdam A Works & Obtain BA14	354	23-Jun-20 A	12-Jan-23																													
SUM42	[LoE] CC_E - DCS Outside of Cofferdam A Works (Connect DIA1,600 & Remove Temp O'fall)	512	08-Sep-21 A	18-Aug-23																													
SUM26	[LoE] CC_F - Mods to Existing Pump Cell Civil & MEP Works (Excl. Options 2 Add. Pumps)	190	01-Nov-21	09-Jul-22																													
SUM27	[LoE] CC_G Extended Basement - ABWF Works (Incl. Deferred Areas Under Deck)	681	15-May-21 A	24-Jan-24																													
SUM28	[LoE] CC_G Extended Basement - MEP 1st Fix to Final Fix (Incl. Deferred Areas Under Deck)	663	17-May-21 A	03-Jan-24																													
SUM29	[LoE] CC_G Extended Basement - T&C	406	09-Sep-22	24-Jan-24																													
SUM30	[LoE] CC_H - Vibration Isolation Spring System Remaining as of 30Apr2020 (AS=30Sep19)	0	09-May-20 A	10-Feb-21 A																													
SUM31	[LoE] CC_I Carriageway 3B - ABWF Works	371	12-Aug-21 A	04-Jan-23																													
SUM32	[LoE] CC_I Carriageway 3B - MEP Works (1st Fix to Final Fix)	251	07-Jan-22	14-Nov-22																													
SUM33	[LoE] CC_I Underpass 3B & Associated Area - T&C	199	19-Jan-23	23-Sep-23																													
SUM35	[LoE] CC_J - M+ Day 2 Works (excl. connections to M+ and SZ_1 FS Changeover)	787	03-Jun-21 A	11-Jun-24																													
SUM38	[LoE] CC_J - M+ Day 2 FS Changeover in 3A SZ_1, Connections to M+, Integrated T&C	99	31-May-24	26-Sep-24																													
SUM34	[LoE] CC_J Carriageway 3A - Stat. Insp. & Approvals (from Form 314A to BA14)	56	02-Sep-24	08-Nov-24																													
SUM39	[LoE] CC_K - Water Main at Promenade	236	13-Jan-23	29-Nov-23																													
SUM40	[LoE] CC_N Lifts & Escalators	597	13-Jan-22	24-Jan-24																													



	Base Line ACT		Current - MEP Works
	Base Line MS		Current - ABWF Works
	Milestone		Current - Facade Works
	Current - Other Works		Critical Works
	Current - Struct Works		Actual

**L2 CMWP\_R01\_13 Approved 29Sep20 - 13th Update DD=30 Sep 2021**

Date	Revision	Checked	Approved
12-Oct-21	CMWP Rev_1_13 - 13th Update DD 30Sep21	NS	IH