

ID	Activity	RD	BL Start	BL Finish	Start	Finish	BL VAR	LM VAR	2020			2021			2022			2023			2024			025			
									Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
									J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J	J
<b>L2 CMWP_R01_15 Approved 29Sep20 - 15th Update DD=30 Nov 2021</b>																											
<b>GENERAL &amp; PRELIMINARIES</b>																											
<b>Contract Significant Dates</b>																											
<b>Commencement &amp; Completion Dates</b>																											
<b>Section Keydates</b>																											
KD05A	Complete Required Pedestrian Access Corridor and Floor Finishes at AURW	0		13-May-22		12-Nov-21 A	183	32																			
KD05B	Complete Required Pedestrian Access Corridor & associated top slab at Avenue Level [if instructed]	0		13-May-22		12-Nov-21 A	183	32																			
KD05	PC for HO of the Remaining Works for M+ Promenade South	0		21-Sep-21		31-Aug-22*	-344	-42																			
KD05C	PC for HO of Landscape Area at Avenue & Pedestrian level between P31 & P34 [if instructed]	0		13-May-22		03-Sep-22*	-113	-264																			
KD08	PC for HO Loc ICT/Risers Rms to APC for ICT Sys Instn Wrks	0		30-Oct-23		10-Sep-24*	-316	0																			
KD10	PC for HO of ASDA, Lyric Theatre Promenade South to Authority	0		30-Oct-23		10-Sep-24*	-316	0																			
KD09	PC for HO of RDE areas for Tenancy Fit-out Wrks	0		30-Oct-23		10-Sep-24*	-316	0																			
KD11	PC for HO of Extended Basement for HO to Authority & HO of Carriageway to Relevant Govt Authority	0		30-Dec-23		12-Nov-24*	-318	0																			
KD07	PRACTICAL COMPLETION for C'Way 3A (M+ Day 2 Works)	0		27-Jan-24		09-Dec-24*	-317	0																			
KD13	PRACTICAL COMPLETION for Lyric Theatre, Extended Basement & C'Way 3B	0		27-Jan-24		09-Dec-24*	-317	0																			
<b>Stage Keydates</b>																											
KD01	Compl Dsgn Coord/Subm and obtn NNO for L1 Contr Bsmt constr wrks	0		20-Jul-19		20-Jul-19 A	0	0																			
KD06	PC for Fountain Related Plantroom(s)	0		30-Apr-22		09-Jun-22*	-40	0																			
KD03	OBTAIN OP for Lyric Theatre & Extended Basement	0		30-Oct-23		10-Sep-24*	-316	0																			
KD14	Complete U/G road and the associated plantrooms at Zone 3A&3B Integrated Basement	0		14-Nov-23		26-Sep-24*	-317	0																			
KD02	Obtain BA14 Acknowledge from BD for M+ Day2 A&A Works	0		27-Dec-23		08-Nov-24*	-317	0																			
<b>Summary Program - Level 1</b>																											
SUM10	[LoE] CC_B Lyric Theatre - Substructure RC Structural Concrete	31	02-May-20	24-May-21	06-May-20 A	08-Jan-22	-171	-6																			
SUM14	[LoE] CC_B Lyric Theatre - ABWF Work Including Theatres (Excl. Punch List Works)	819	24-Nov-20	01-Nov-23	28-May-21 A	17-Sep-24	-257	0																			
SUM11	[LoE] CC_B Lyric Theatre - Superstructure RC Structural Concrete	438	08-Mar-21	26-Jul-22	02-Jul-21 A	12-Jul-23	-262	0																			
SUM15	[LoE] CC_B Lyric Theatre - MEP 1st to Final Fix (Excl. TH SYS, TH Non-FSD in Walls, etc.)	692	20-Mar-21	30-May-23	31-Dec-21	16-May-24	-282	0																			
SUM41	[LoE] CC_B Lyric Theatre - Structural Steel by CSD	479	05-Jun-21	01-Nov-22	08-Jan-22	20-Oct-23	-262	0																			
SUM12	[LoE] CC_B Lyric Theatre - EWS Weather Tight Type	371	03-Nov-21	30-Sep-22	25-Apr-22	09-Sep-23	-257	0																			
SUM17	[LoE] CC_B Lyric Theatre - Theatre Specialist Systems Incl. T&C, Precom. & Commissioning	557	21-Dec-21	27-Jan-24	16-Jan-23	07-Dec-24	-253	0																			
SUM13	[LoE] CC_B Lyric Theatre - EWS Non-Weather Tight Type 4.1 & 4.3	290	27-May-22	29-Apr-23	04-Mar-23	25-Mar-24	-247	0																			
SUM16	[LoE] CC_B Lyric Theatre - T&C (Excluding Non-FSD ELV & Electrical)	126	07-Jan-23	04-Jul-23	05-Dec-23	16-May-24	-254	0																			
SUM18	[LoE] CC_B Lyric Theatre, EB, C'Way 3B - Stat. Insp. & Approval (from Form 314/501 to BD OP)	98	05-Jul-23	30-Oct-23	17-May-24	10-Sep-24	-254	0																			
SUM21	[LoE] CC_C - LT EVA1 & EVA2	752	27-Oct-20	09-Oct-23	12-Apr-21 A	09-Sep-24	-252	0																			
SUM23	[LoE] CC_C - Artist SQ. Bridge (ASB_1/2/3; ASB_3; P31_2; P34_2; AS_1/2; ASB-6/P31 EVA)	706	11-Feb-21	27-Oct-23	21-Jun-21 A	08-Jul-24	-192	0																			
SUM22	[LoE] CC_C - HoR Development (P32-1, P29-1, P31-EVA)	656	02-Nov-22	27-Oct-23	03-Aug-21 A	27-Apr-24	-142	0																			
SUM20	[LoE] CC_C - LT Promenade & Pocket Square Bridge	716	08-May-21	07-Aug-23	10-Jan-22	02-Sep-24	-291	-18																			
SUM24	[LoE] CC_D - Remaining Works for M+ Promenade South	202	07-Nov-20	21-Sep-21	18-Feb-21 A	31-Aug-22	-256	-30																			
SUM25	[LoE] CC_E - DCS Cofferdam A Works & Obtain BA14	370	22-Jun-20	25-Apr-22	23-Jun-20 A	04-Apr-23	-259	-36																			
SUM42	[LoE] CC_E - DCS Outside of Cofferdam A Works (Connect DIA1,600 & Remove Temp O'fall)	519	11-Jul-22	08-Oct-22	08-Sep-21 A	02-Nov-23	-291	-18																			
SUM26	[LoE] CC_F - Mods to Existing Pump Cell Civil & MEP Works (Excl. Options 2 Add. Pumps)	188	30-Nov-20	31-Aug-21	06-Dec-21	17-Aug-22	-261	-6																			
SUM27	[LoE] CC_G Extended Basement - ABWF Works (Incl. Deferred Areas Under Deck)	646	24-Nov-20	17-Mar-23	15-May-21 A	17-Feb-24	-269	0																			
SUM28	[LoE] CC_G Extended Basement - MEP 1st Fix to Final Fix (Incl. Deferred Areas Under Deck)	628	04-Feb-21	24-Feb-23	17-May-21 A	20-Jan-24	-269	0																			
SUM29	[LoE] CC_G Extended Basement - T&C	374	13-May-22	17-Mar-23	05-Nov-22	17-Feb-24	-269	0																			
SUM30	[LoE] CC_H - Vibration Isolation Spring System Remaining as of 30Apr2020 (AS=30Sep19)	0	02-May-20	29-Dec-20	09-May-20 A	10-Feb-21 A	-35	0																			
SUM31	[LoE] CC_I Carriageway 3B - ABWF Works	350	24-Nov-20	27-Oct-22	12-Aug-21 A	14-Feb-23	-85	-16																			
SUM32	[LoE] CC_I Carriageway 3B - MEP Works (1st Fix to Final Fix)	288	14-May-21	02-Sep-22	07-Jan-22	29-Dec-22	-97	-24																			
SUM33	[LoE] CC_I Underpass 3B & Associated Area - T&C	149	08-Jul-22	12-Nov-22	11-Apr-23	07-Oct-23	-263	0																			
SUM35	[LoE] CC_J - M+ Day 2 Works (excl. connections to M+ and SZ_1 FS Changeover)	749	23-Mar-21	03-Aug-23	03-Jun-21 A	25-Jun-24	-261	0																			
SUM38	[LoE] CC_J - M+ Day 2 FS Changeover in 3A SZ_1, Connections to M+, Integrated T&C	99	19-Jul-23	14-Nov-23	31-May-24	26-Sep-24	-254	0																			
SUM34	[LoE] CC_J Carriageway 3A - Stat. Insp. & Approvals (from Form 314A to BA14)	56	20-Oct-23	27-Dec-23	02-Sep-24	08-Nov-24	-254	0																			
SUM39	[LoE] CC_K - Water Main at Promenade	227	26-Apr-22	12-Jan-23	06-Apr-23	05-Feb-24	-291	-18																			
SUM40	[LoE] CC_N Lifts & Escalators	635	23-Aug-21	28-Apr-23	15-Dec-21	19-Feb-24	-238	0																			



	Base Line ACT		Current - MEP Works
	Base Line MS		Current - ABWF Works
	Milestone		Current - Facade Works
	Current - Other Works		Critical Works
	Current - Struct Works		Actual

**L2 CMWP\_R01\_15 Approved 29Sep20 - 15th Update DD=30 Nov 2021**

Date	Revision	Checked	Approved
06-Dec-21	CMWP Rev_1_15 - 15th Update DD 30Nov21	NS	IH