

ID	Activity	RD	BL1 Finish	R_1 BL Start	R_1 BL Finish	CURR Start	CURR Finish	LoE SUMM TF (approx, not for use)	R_0 BL VAR	R_1 BL VAR	2020			2021			2022			2023			2024			025
											Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
L2 CMWP_R01_17 Approved 29Sep20 - 17th Update DD=31 Jan 2022																										
<b>GENERAL &amp; PRELIMINARIES</b>																										
<b>Contract Significant Dates</b>																										
<b>Commencement &amp; Completion Dates - CMWP_Rev_01</b>																										
<b>Section Keydates</b>																										
KD05A	Complete Required Pedestrian Access Corridor and Floor Finishes at AURW	0	12-Nov-21		13-May-22		12-Nov-21 A		0	183																
KD05B	Complete Required Pedestrian Access Corridor & associated top slab at Avenue Level [if instructed]	0	12-Nov-21		13-May-22		12-Nov-21 A		0	183																
KD05	PC for HO of Landscape Area at Avenue & Pedestrian level between P31 & P34 [if instructed]	0	03-Sep-22		13-May-22		05-Oct-22*	-145	-32	-145																
KD05	PC for HO of the Remaining Works for M+ Promenade South	0	07-Nov-22		21-Sep-21		13-Jan-23*	-478	-67	-479																
KD08	PC for HO Loc ICT/Risers Rms to APC for ICT Sys Instn Wrks	0	10-Sep-24		30-Oct-23		28-Sep-24*	-334	-18	-334																
KD09	PC for HO of RDE areas for Tenancy Fit-out Wrks	0	10-Sep-24		30-Oct-23		28-Sep-24*	-334	-18	-334																
KD10	PC for HO of ASDA, Lyric Theatre Promenade South to Authority	0	10-Sep-24		30-Oct-23		30-Sep-24*	-336	-20	-336																
KD11	PC for HO of Extended Basement for HO to Authority & HO of Carriageway to Relevant Govt Authority	0	12-Nov-24		30-Dec-23		29-Nov-24*	-335	-17	-335																
KD07	PRACTICAL COMPLETION for C'Way 3A (M+ Day 2 Works)	0	09-Dec-24		27-Jan-24		28-Dec-24*	-336	-19	-336																
KD13	PRACTICAL COMPLETION for Lyric Theatre, Extended Basement & C'Way 3B (Excl. PPE License)	0	09-Dec-24		27-Jan-24		28-Dec-24*	-336	-19	-336																
<b>Stage Keydates</b>																										
KD01	Compl Dsgn Coord/Subm and obtn NNO for L1 Contr Bsmt constr wrks	0	20-Jul-19		20-Jul-19		20-Jul-19 A		0	0																
KD06	PC for Fountain Related Plantroom(s) (allow access to Project Contractor)	0	07-Jun-22		30-Apr-22		07-Jun-22*	-38	0	-38																
KD03	OBTAIN OP for Lyric Theatre & Extended Basement	0	10-Sep-24		30-Oct-23		28-Sep-24*	-334	-18	-334																
KD14	Complete U/G road and the associated plantrooms at Zone 3A&3B Integrated Basement	0	26-Sep-24		14-Nov-23		16-Oct-24*	-337	-20	-337																
KD02	Obtain BA14 Acknowledge from BD for M+ Day2 A&A Works	0	08-Nov-24		27-Dec-23		26-Nov-24*	-335	-18	-335																
<b>CMWP_Rev_01 - Summary Program - Level 1</b>																										
SUM10	[LoE] CC_B Lyric Theatre - Substructure RC Structural Concrete	0	22-Jan-22	02-May-20	24-May-21	06-May-20 A	22-Jan-22 A		1	-182																
SUM30	[LoE] CC_H - Vibration Isolation Spring System Remaining as of 30Apr2020 (AS=30Sep19)	0	10-Feb-21	02-May-20	29-Dec-20	09-May-20 A	10-Feb-21 A		0	-35																
SUM25	[LoE] CC_E - DCS Cofferdam A Works & Obtain BA14	323	06-Jun-23	22-Jun-20	25-Apr-22	23-Jun-20 A	12-Apr-23	-160	39	-262																
SUM24	[LoE] CC_D - Remaining Works for M+ Promenade South	257	07-Nov-22	07-Nov-20	21-Sep-21	18-Feb-21 A	13-Jan-23	-361	-55	-361																
SUM21	[LoE] CC_C - LT EVA1 & EVA2	716	09-Sep-24	27-Oct-20	09-Oct-23	12-Apr-21 A	30-Sep-24	365	-14	-266																
SUM27	[LoE] CC_G Extended Basement - ABWF Works (Incl. Deferred Areas Under Deck)	607	17-Feb-24	24-Nov-20	17-Mar-23	15-May-21 A	01-Mar-24	-58	-11	-280																
SUM28	[LoE] CC_G Extended Basement - MEP 1st Fix to Final Fix (Incl. Deferred Areas Under Deck)	589	20-Jan-24	04-Feb-21	24-Feb-23	17-May-21 A	02-Feb-24	-231	-11	-280																
SUM14	[LoE] CC_B Lyric Theatre - ABWF Work Including Theatres (Excl. Punch List Works)	804	02-Oct-24	24-Nov-20	01-Nov-23	28-May-21 A	31-Oct-24	-220	-23	-292																
SUM35	[LoE] CC_J - M+ Day 2 Works (excl. connections to M+ and SZ_1 FS Changeover)	713	25-Jun-24	23-Mar-21	03-Aug-23	03-Jun-21 A	12-Jul-24	-247	-14	-275																
SUM23	[LoE] CC_C - Artist SQ. Bridge (ASB_1/2/3; ASB_3; P31_2; P34_2; AS_1/2; ASB-6/P31 EVA)	642	01-Jun-24	11-Feb-21	27-Oct-23	21-Jun-21 A	17-Jun-24	439	-11	-178																
SUM11	[LoE] CC_B Lyric Theatre - Superstructure RC Structural Concrete	402	12-Jul-23	08-Mar-21	26-Jul-22	02-Jul-21 A	01-Aug-23	-230	-14	-276																
SUM22	[LoE] CC_C - HoR Development (P32-1, P29-1, P31-EVA)	617	27-Apr-24	02-Nov-22	27-Oct-23	03-Aug-21 A	13-May-24	-151	-11	-153																
SUM31	[LoE] CC_I Carriageway 3B - ABWF Works	340	17-Mar-23	24-Nov-20	27-Oct-22	12-Aug-21 A	01-Apr-23	183	-13	-125																
SUM42	[LoE] CC_E - DCS Outside of Cofferdam A Works (Connect DIA1,600 & Remove Temp O'fall)	461	20-Sep-23	11-Jul-22	08-Oct-22	08-Sep-21 A	24-Oct-23	-223	-22	-283																
SUM40	[LoE] CC_N Lifts & Escalators	611	19-Feb-24	23-Aug-21	28-Apr-23	14-Dec-21 A	06-Mar-24	-187	-14	-252																
SUM26	[LoE] CC_F - Mods to Existing Pump Cell Civil & MEP Works (Excl. Options 2 Add. Pumps)	153	26-Sep-22	30-Nov-20	31-Aug-21	01-Mar-22	26-Sep-22	-12	0	-290																
SUM41	[LoE] CC_B Lyric Theatre - Structural Steel by CSD	456	20-Oct-23	05-Jun-21	01-Nov-22	01-Mar-22	08-Nov-23	-231	-15	-277																
SUM15	[LoE] CC_B Lyric Theatre - MEP 1st to Final Fix (Excl. TH SYS, TH Non-FSD in Walls, etc.)	661	16-May-2	20-Mar-21	30-May-23	04-Mar-22	04-Jun-24	-214	-16	-298																
SUM32	[LoE] CC_I Carriageway 3B - MEP Works (1st Fix to Final Fix)	278	28-Jan-23	14-May-21	02-Sep-22	04-Mar-22	13-Feb-23	23	-13	-129																
SUM20	[LoE] CC_C - LT Promenade & Pocket Square Bridge	597	23-Jul-24	08-May-21	07-Aug-23	10-Jun-22	21-Aug-24	-223	-22	-283																
SUM12	[LoE] CC_B Lyric Theatre - EWS Weather Tight Type	334	09-Sep-23	03-Nov-21	30-Sep-22	06-Jul-22	29-Sep-23	-80	-14	-271																
SUM29	[LoE] CC_G Extended Basement - T&C	380	17-Feb-24	13-May-22	17-Mar-23	11-Nov-22	01-Mar-24	-231	-11	-280																
SUM17	[LoE] CC_B Lyric Theatre - Theatre Specialist Systems Incl. T&C, Precom. & Commissioning	566	09-Dec-24	21-Dec-21	27-Jan-24	14-Jan-23	17-Dec-24	-261	-7	-261																
SUM13	[LoE] CC_B Lyric Theatre - EWS Non-Weather Tight Type 4.1 & 4.3	285	25-Mar-24	27-May-22	29-Apr-23	27-Mar-23	15-Apr-24	-159	-14	-261																
SUM33	[LoE] CC_I Underpass 3B & Associated Area - T&C	159	12-Oct-23	08-Jul-22	12-Nov-22	30-Mar-23	12-Oct-23	-120	0	-267																
SUM39	[LoE] CC_K - Water Main at Promenade	216	30-Dec-23	26-Apr-22	12-Jan-23	13-Apr-23	26-Jan-24	-223	-22	-283																
SUM16	[LoE] CC_B Lyric Theatre - T&C (Excluding Non-FSD ELV & Electrical)	124	16-May-2	07-Jan-23	04-Jul-23	27-Dec-23	03-Jun-24	-269	-15	-269																
SUM18	[LoE] CC_B Lyric Theatre, EB, C'Way 3B - Stat. Insp. & Approval (from Form 314/501 to BD OP)	98	10-Sep-24	05-Jul-23	30-Oct-23	04-Jun-24	28-Sep-24	-269	-15	-269																
SUM38	[LoE] CC_J - M+ Day 2 FS Changeover in 3A SZ_1, Connections to M+, Integrated T&C	51	26-Sep-24	19-Jul-23	14-Nov-23	15-Aug-24	16-Oct-24	-269	-15	-269																
SUM34	[LoE] CC_J Carriageway 3A - Stat. Insp. & Approvals (from Form 314A to BA14)	56	08-Nov-24	20-Oct-23	27-Dec-23	20-Sep-24	26-Nov-24	-269	-15	-269																



	Base Line ACT		Current - MEP Works
	Base Line MS		Current - ABWF Works
	Milestone		Current - Facade Works
	Current - Other Works		Critical Works
	Current - Struct Works		Actual

**L2 CMWP\_R01\_17 Approved 29Sep20 - 17th Update DD=31Jan 2022**

Date	Revision	Checked	Approved
14-Feb-22	CMWP Rev_1_17 - 17th Update DD 31Jan22	NS	IH