

ID	Activity	RD	BL_Rev_00 Start	BL_Rev_00 Finish	BL_Rev_02 Start	BL_Rev_02 Finish	Start	Finish	LoE SUMM TF (approx, not for use)	2020		2021		2022		2023		2024		2025	
										Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
L2 CMWP_R02_04 2nd DRAFT IFA on 27Apr22 - ***LIVE*** (21st UPD; DD= 30Jun2022)																					
<b>GENERAL &amp; PRELIMINARIES</b>																					
<b>Contract Significant Dates</b>																					
<b>Commencement &amp; Completion Dates - CMWP_Rev_01</b>																					
<b>Section Keydates</b>																					
KD05A	Complete Required Pedestrian Access Corridor and Floor Finishes at AURW	0		28-Feb-21		12-Nov-21		12-Nov-21 A													
KD05B	Complete Required Pedestrian Access Corridor & associated top slab at Avenue Level [if instructed]	0		14-Feb-21		12-Nov-21		12-Nov-21 A													
KD05C	PC for HO of Landscape Area at Avenue & Pedestrian level between P31 & P34 [if instructed]	0		28-Feb-21		05-Oct-22		08-Feb-23*	-126												
KD05	PC for HO of the Remaining Works for M+ Promenade South	0		24-Aug-20		13-Jan-23		17-Apr-23*	-94												
KD08	PC for HO Loc ICT/Risers Rms to APC for ICT Sys Instn Wrks	0		10-Feb-23		10-Sep-24		04-Dec-24*	-85												
KD10	PC for HO of ASDA, Lyric Theatre Promenade South to Authority	0		10-Feb-23		10-Sep-24		04-Dec-24*	-85												
KD09	PC for HO of RDE areas for Tenancy Fit-out Wrks	0		10-Feb-23		10-Sep-24		04-Dec-24*	-85												
KD11	PC for HO of Extended Basement for HO to Authority & HO of Carriageway to Relevant Govt Authority	0		10-Feb-23		12-Nov-24		10-Feb-25*	-90												
KD07	PRACTICAL COMPLETION for CWay 3A (M+ Day 2 Works)	0		10-Feb-23		09-Dec-24		08-Mar-25*	-57												
KD13	PRACTICAL COMPLETION for Lyric Theatre, EB & CWay 3B (Incl. Provisional PPE License)	0		08-Sep-23		10-Jan-25		08-Apr-25*	-88												
<b>Stage Keydates</b>																					
KD01	Compl Dsgn Coord/Subm and obtn NNO for L1 Contr Bsmt constn wrks	0		20-Jul-19		20-Jul-19		20-Jul-19 A													
KD06	PC for Fountain Related Plantroom(s) (allow access to Project Contractor)	0		01-Apr-21		07-Jun-22		02-Aug-22*	-56												
KD03	OBTAIN OP for Lyric Theatre & Extended Basement	0		12-Dec-22		10-Sep-24		04-Dec-24*	-85												
KD14	Complete U/G road and the associated plantrooms at Zone 3A&3B Integrated Basement	0		04-Aug-22		26-Sep-24		19-Dec-24*	-84												
KD02	Obtain BA14 Acknowledge from BD for M+ Day2 A&A Works	0		12-Dec-22		08-Nov-24		06-Feb-25*	-90												
<b>CMWP - Summary Program - Level 1</b>																					
SUM10	[LoE] CC_B Lyric Theatre - Substructure RC Structural Concrete	0			06-May-20	22-Jan-22		06-May-20 A	22-Jan-22 A												
SUM30	[LoE] CC_H - Vibration Isolation Spring System Remaining as of 30Apr2020 (AS=30Sep19)	0			09-May-20	10-Feb-21		09-May-20 A	10-Feb-21 A												
SUM25	[LoE] CC_E - DCS Cofferdam A Works & Obtain BA14	313			23-Jun-20	23-May-23		23-Jun-20 A	28-Aug-23	-33											
SUM24	[LoE] CC_D - Remaining Works for M+ Promenade South	219			18-Feb-21	13-Jan-23		18-Feb-21 A	17-Apr-23	-70											
SUM21	[LoE] CC_C - LT EVA1 & EVA2	636			12-Apr-21	09-Sep-24		12-Apr-21 A	06-Nov-24	123											
SUM27	[LoE] CC_G Extended Basement - ABWF Works (Incl. Deferred Areas Under Deck)	508			15-May-21	02-Feb-24		15-May-21 A	21-Mar-24	179											
SUM28	[LoE] CC_G Extended Basement - MEP 1st Fix to Final Fix (Incl. Deferred Areas Under Deck)	490			17-May-21	12-Jan-24		17-May-21 A	29-Feb-24	6											
SUM14	[LoE] CC_B Lyric Theatre - ABWF Work Including Theatres (Excl. Punch List Works)	744			28-May-21	14-Oct-24		28-May-21 A	07-Jan-25	3											
SUM35	[LoE] CC_J - M+ Day 2 Works (excl. connections to M+ and SZ_1 FS Changeover)	629			03-Jun-21	25-Jun-24		03-Jun-21 A	19-Aug-24	-25											
SUM23	[LoE] CC_C - Artist SQ. Bridge (ASB_1/2/3; ASB_3; P31_2; P34_2; AS_1/2; ASB-6/P31 EVA)	526			21-Jun-21	22-May-24		21-Jun-21 A	05-Jun-24	233											
SUM15	[LoE] CC_B Lyric Theatre - MEP 1st to Final Fix (Excl. TH SYS done by SVE)	762			22-Jun-21	04-Nov-24		22-Jun-21 A	28-Jan-25	-33											
SUM11	[LoE] CC_B Lyric Theatre - Superstructure RC Structural Concrete	339			02-Jul-21	22-Jul-23		02-Jul-21 A	04-Oct-23	-6											
SUM22	[LoE] CC_C - HoR Development (P32-1, P29-1, P31-EVA)	526			03-Aug-21	17-Apr-24		03-Aug-21 A	05-Jun-24	69											
SUM31	[LoE] CC_I Carriageway 3B - ABWF Works	256			12-Aug-21	01-Apr-23		12-Aug-21 A	15-May-23	405											
SUM42	[LoE] CC_E - DCS Outside of Cofferdam A Works (Connect DIA1,600 & Remove Temp O'fall)	360			08-Sep-21	29-Sep-23		08-Sep-21 A	01-Nov-23	-5											
SUM32	[LoE] CC_I Carriageway 3B - MEP Works (1st Fix to Final Fix)	220			22-Mar-22	13-Feb-23		15-Sep-21 A	28-Mar-23	240											
SUM40	[LoE] CC_N Lifts & Escalators	512			14-Dec-21	02-Feb-24		14-Dec-21 A	26-Mar-24	50											
SUM41	[LoE] CC_B Lyric Theatre - Structural Steel by CSD	396			04-Mar-22	20-Oct-23		11-Mar-22 A	13-Dec-23	-27											
SUM26	[LoE] CC_F - Mods to Existing Pump Cell Civil & MEP Works (Excl. Options 2 Add. Pumps)	143			01-Mar-22	26-Sep-22		02-Jul-22	06-Jan-23	135											
SUM12	[LoE] CC_B Lyric Theatre - EWS Weather Tight Type	322			25-Jun-22	09-Sep-23		27-Aug-22	03-Nov-23	30											
SUM17	[LoE] CC_B Lyric Theatre - TH Systems (by SVE) Incl. T&C, Precom. & Commissioning	730			30-Aug-22	25-Nov-24		30-Aug-22	22-Feb-25	-33											
SUM20	[LoE] CC_C - LT Promenade & Pocket Square Bridge	543			04-Aug-22	31-Jul-24		14-Oct-22	12-Oct-24	-21											
SUM29	[LoE] CC_G Extended Basement - T&C	309			03-Jan-23	02-Feb-24		04-Mar-23	21-Mar-24	6											
SUM13	[LoE] CC_B Lyric Theatre - EWS Non-Weather Tight Type 4.1 & 4.3	293			23-Mar-23	25-Mar-24		25-Apr-23	24-May-24	51											
SUM33	[LoE] CC_I Underpass 3B & Associated Area - T&C	166			13-Apr-23	25-Oct-23		20-Jun-23	08-Jan-24	63											
SUM39	[LoE] CC_K - Water Main at Promenade	143			24-May-23	08-Jan-24		29-Aug-23	02-Mar-24	-23											
SUM16	[LoE] CC_B Lyric Theatre - T&C (Excluding Non-FSD ELV & Electrical)	134			12-Dec-23	11-Jun-24		01-Mar-24	13-Aug-24	8											
SUM18	[LoE] CC_B Lyric Theatre, EB, CWay 3B - Stat. Insp. & Approval (from Form 314/501 to BD OP)	98			17-May-24	10-Sep-24		09-Aug-24	04-Dec-24	-70											
SUM38	[LoE] CC_J - M+ Day 2 FS Changeover in 3A SZ_1, Connections to M+, Integrated T&C	51			29-Jul-24	26-Sep-24		22-Oct-24	19-Dec-24	-70											
SUM34	[LoE] CC_J Carriageway 3A - Stat. Insp. & Approvals (from Form 314A to BA14)	56			02-Sep-24	08-Nov-24		26-Nov-24	06-Feb-25	-70											



	Base Line ACT		Current - Struct Works
	Rev_0 KD		Current - MEP Works
	Base Line MS		Current - ABWF Works
	Milestone		Current - Facade Works
	Current - Other Works		Critical Works

**L2 CMWP\_R02\_04 2nd DRAFT IFA on 27Apr22 -**  
**\*\*\*LIVE\*\*\* (21st UPD; DD = 30Jun2022)**

Date	Revision	Checked	Approved
06-Jul-22	CMWP Rev_2_04 -21st Update DD 30Jun22	NS	IH