

ID	Activity	RD	BL_Rev_00 Start	BL_Rev_00 Finish	BL_Rev_02 Start	BL_Rev_02 Finish	Start	Finish	LoE SUMM TF (approx, not for use)	2020		2021		2022		2023		2024		2025	
										Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
GENERAL & PRELIMINARIES																					
Contract Significant Dates																					
Commencement & Completion Dates - CMWP_Rev_01																					
Section Keydates																					
KD05A	Complete Required Pedestrian Access Corridor and Floor Finishes at AURW	0		28-Feb-21		12-Nov-21		12-Nov-21 A													
KD05B	Complete Required Pedestrian Access Corridor & associated top slab at Avenue Level [if instructed]	0		14-Feb-21		12-Nov-21		12-Nov-21 A													
KD05C	PC for HO of Landscape Area at Avenue & Pedestrian level between P31 & P34 [if instructed]	0		28-Feb-21		05-Oct-22		30-Mar-23*	-176												
KD05	PC for HO of the Remaining Works for M+ Promenade South	0		24-Aug-20		13-Jan-23		03-May-23*	-110												
KD08	PC for HO Loc ICT/Risers Rms to APC for ICT Sys Instn Wrks	0		10-Feb-23		10-Sep-24		04-Dec-24*	-85												
KD10	PC for HO of ASDA, Lyric Theatre Promenade South to Authority	0		10-Feb-23		10-Sep-24		04-Dec-24*	-85												
KD09	PC for HO of RDE areas for Tenancy Fit-out Wrks	0		10-Feb-23		10-Sep-24		04-Dec-24*	-85												
KD11	PC for HO of Extended Basement for HO to Authority & HO of Carriageway to Relevant Govt Authority	0		10-Feb-23		12-Nov-24		10-Feb-25*	-90												
KD07	PRACTICAL COMPLETION for CWay 3A (M+ Day 2 Works)	0		10-Feb-23		09-Dec-24		08-Mar-25*	-57												
KD13	PRACTICAL COMPLETION for Lyric Theatre, EB & CWay 3B (Incl. Provisional PPE License)	0		08-Sep-23		10-Jan-25		08-Apr-25*	-88												
Stage Keydates																					
KD01	Compl Dsgn Coord/Subm and obtn NNO for L1 Contr Bsmt constn wrks	0		20-Jul-19		20-Jul-19		20-Jul-19 A													
KD06	PC for Fountain Related Plantroom(s) (allow access to Project Contractor)	0		01-Apr-21		07-Jun-22		03-Sep-22*	-88												
KD03	OBTAIN OP for Lyric Theatre & Extended Basement	0		12-Dec-22		10-Sep-24		04-Dec-24*	-85												
KD14	Complete U/G road and the associated plantrooms at Zone 3A&3B Integrated Basement	0		04-Aug-22		26-Sep-24		19-Dec-24*	-84												
KD02	Obtain BA14 Acknowledge from BD for M+ Day2 A&A Works	0		12-Dec-22		08-Nov-24		06-Feb-25*	-90												
CMWP - Summary Program - Level 1																					
SUM10	[LoE] CC_B Lyric Theatre - Substructure RC Structural Concrete	0			06-May-20	22-Jan-22		06-May-20 A	22-Jan-22 A												
SUM30	[LoE] CC_H - Vibration Isolation Spring System Remaining as of 30Apr2020 (AS=30Sep19)	0			09-May-20	10-Feb-21		09-May-20 A	10-Feb-21 A												
SUM25	[LoE] CC_E - DCS Cofferdam A Works & Obtain BA14	299			23-Jun-20	23-May-23		23-Jun-20 A	05-Sep-23	-40											
SUM24	[LoE] CC_D - Remaining Works for M+ Promenade South	209			18-Feb-21	13-Jan-23		18-Feb-21 A	03-May-23	-81											
SUM21	[LoE] CC_C - LT EVA1 & EVA2	620			12-Apr-21	09-Sep-24		12-Apr-21 A	12-Nov-24	118											
SUM27	[LoE] CC_G Extended Basement - ABWF Works (Incl. Deferred Areas Under Deck)	488			15-May-21	02-Feb-24		15-May-21 A	27-Mar-24	174											
SUM28	[LoE] CC_G Extended Basement - MEP 1st Fix to Final Fix (Incl. Deferred Areas Under Deck)	470			17-May-21	12-Jan-24		17-May-21 A	06-Mar-24	1											
SUM14	[LoE] CC_B Lyric Theatre - ABWF Work Including Theatres (Excl. Punch List Works)	719			28-May-21	14-Oct-24		28-May-21 A	07-Jan-25	3											
SUM35	[LoE] CC_J - M+ Day 2 Works (excl. connections to M+ and SZ_1 FS Changeover)	609			03-Jun-21	25-Jun-24		03-Jun-21 A	24-Aug-24	-30											
SUM23	[LoE] CC_C - Artist SQ. Bridge (ASB_1/2/3; ASB_3; P31_2; P34_2; AS_1/2; ASB-6/P31 EVA)	510			21-Jun-21	22-May-24		21-Jun-21 A	13-Jun-24	228											
SUM15	[LoE] CC_B Lyric Theatre - MEP 1st to Final Fix (Excl. TH SYS done by SVE)	737			22-Jun-21	04-Nov-24		22-Jun-21 A	28-Jan-25	-33											
SUM11	[LoE] CC_B Lyric Theatre - Superstructure RC Structural Concrete	318			02-Jul-21	22-Jul-23		02-Jul-21 A	04-Oct-23	-6											
SUM22	[LoE] CC_C - HoR Development (P32-1, P29-1, P31-EVA)	510			03-Aug-21	17-Apr-24		03-Aug-21 A	13-Jun-24	64											
SUM31	[LoE] CC_I Carriageway 3B - ABWF Works	257			12-Aug-21	01-Apr-23		12-Aug-21 A	15-Jun-23	379											
SUM42	[LoE] CC_E - DCS Outside of Cofferdam A Works (Conne d DIA1,600 & Remove Temp O'fall)	359			08-Sep-21	29-Sep-23		08-Sep-21 A	24-Nov-23	-25											
SUM32	[LoE] CC_I Carriageway 3B - MEP Works (1st Fix to Final Fix)	221			22-Mar-22	13-Feb-23		15-Sep-21 A	03-May-23	214											
SUM40	[LoE] CC_N Lifts & Escalators	492			14-Dec-21	02-Feb-24		14-Dec-21 A	05-Apr-24	45											
SUM41	[LoE] CC_B Lyric Theatre - Structural Steel by CSD	378			04-Mar-22	20-Oct-23		11-Mar-22 A	16-Dec-23	-30											
SUM26	[LoE] CC_F - Mods to Existing Pump Cell Civil & MEP Works (Excl. Options 2 Add. Pumps)	146			01-Mar-22	26-Sep-22		02-Sep-22	10-Mar-23	87											
SUM17	[LoE] CC_B Lyric Theatre - TH Systems (by SVE) Incl. T&C, Precom. & Commissioning	713			30-Aug-22	25-Nov-24		19-Sep-22	22-Feb-25	-33											
SUM12	[LoE] CC_B Lyric Theatre - EWS Weather Tight Type	294			25-Jun-22	09-Sep-23		14-Oct-22	09-Nov-23	25											
SUM20	[LoE] CC_C - LT Promenade & Pocket Square Bridge	512			04-Aug-22	31-Jul-24		28-Nov-22	22-Oct-24	-28											
SUM29	[LoE] CC_G Extended Basement - T&C	275			03-Jan-23	02-Feb-24		24-Apr-23	27-Mar-24	1											
SUM13	[LoE] CC_B Lyric Theatre - EWS Non-Weather Tight Type 4.1 & 4.3	294			23-Mar-23	25-Mar-24		02-May-23	30-May-24	46											
SUM33	[LoE] CC_I Underpass 3B & Associated Area - T&C	161			13-Apr-23	25-Oct-23		27-Jun-23	08-Jan-24	63											
SUM39	[LoE] CC_K - Water Main at Promenade	143			24-May-23	08-Jan-24		07-Sep-23	11-Mar-24	-30											
SUM16	[LoE] CC_B Lyric Theatre - T&C (Excluding Non-FSD ELV & Electrical)	147			12-Dec-23	11-Jun-24		01-Mar-24	28-Aug-24	-5											
SUM18	[LoE] CC_B Lyric Theatre, EB, CWay 3B - Stat. Insp. & Approval (from Form 314/501 to BD OP)	98			17-May-24	10-Sep-24		09-Aug-24	04-Dec-24	-70											
SUM38	[LoE] CC_J - M+ Day 2 FS Changeover in 3A SZ_1, Connections to M+, Integrated T&C	51			29-Jul-24	26-Sep-24		22-Oct-24	19-Dec-24	-70											
SUM34	[LoE] CC_J Carriageway 3A - Stat. Insp. & Approvals (from Form 314A to BA14)	56			02-Sep-24	08-Nov-24		26-Nov-24	06-Feb-25	-70											

— Base Line ACT
■ Rev_0KD
○ Base Line MS
▼ Milestone
— Current - Other Works

— Current - Struct Works
— Current - MEP Works
— Current - ABWF Works
— Current - Facade Works
- - - Critical Works

L2 CMWP_R02_05 - IFA on 27Apr22 - *LIVE*****
(22nd UPD; DD = 31Jul2022)

Date	Revision	Checked	Approved
08-Aug-22	CMWP Rev_2_05 - 22nd Update DD 31Jul22	NS	IH