

ID	Activity	RD	BL_Rev_00 Start	BL_Rev_00 Finish	BL_Rev_02 Start	BL_Rev_02 Finish	Start	Finish	LoE SUMM TF (approx, not for use)	2020		2021		2022		2023		2024		2025	
										Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
L2 CMWP_R02_06 - IFA on 27Apr22 - ***LIVE*** (23rd UPD; DD = 31Aug2022)																					
GENERAL & PRELIMINARIES																					
Contract Significant Dates																					
Commencement & Completion Dates - CMWP_Rev_01																					
Section Keydates																					
KD05A	Complete Required Pedestrian Access Corridor and Floor Finishes at AURW	0		28-Feb-21		12-Nov-21		12-Nov-21 A													
KD05B	Complete Required Pedestrian Access Corridor & associated top slab at Avenue Level [if instructed]	0		14-Feb-21		12-Nov-21		12-Nov-21 A													
KD05	PC for HO of the Remaining Works for M+ Promenade South	0		24-Aug-20		13-Jan-23		03-May-23*	-110												
KD08	PC for HO Loc ICT/Risers Rms to APC for ICT Sys Instn Wrks	0		10-Feb-23		10-Sep-24		16-Jan-25*	-128												
KD10	PC for HO of ASDA, Lyric Theatre Promenade South to Authority	0		10-Feb-23		10-Sep-24		16-Jan-25*	-128												
KD09	PC for HO of RDE areas for Tenancy Fit-out Wrks	0		10-Feb-23		10-Sep-24		16-Jan-25*	-128												
KD11	PC for HO of Extended Basement for HO to Authority & HO of Carriageway to Relevant Govt Authority	0		10-Feb-23		12-Nov-24		21-Mar-25*	-129												
KD07	PRACTICAL COMPLETION for CWay 3A (M+ Day 2 Works)	0		10-Feb-23		09-Dec-24		22-Apr-25*	-102												
KD13	PRACTICAL COMPLETION for Lyric Theatre, EB & CWay 3B (Incl. Provisional PPE License)	0		08-Sep-23		10-Jan-25		23-May-25*	-133												
Stage Keydates																					
KD01	Compl Dsgn Coord/Subm and obtn NNO for L1 Contr Bsmt constn wrks	0		20-Jul-19		20-Jul-19		20-Jul-19 A													
KD06	PC for Fountain Related Plantroom(s) (allow access to Project Contractor)	0		01-Apr-21		07-Jun-22		28-Sep-22*	-113												
KD03	OBTAIN OP for Lyric Theatre & Extended Basement	0		12-Dec-22		10-Sep-24		16-Jan-25*	-128												
KD14	Complete U/G road and the associated plantrooms at Zone 3A&3B Integrated Basement	0		04-Aug-22		26-Sep-24		05-Feb-25*	-132												
KD02	Obtain BA14 Acknowledge from BD for M+ Day2 A&A Works	0		12-Dec-22		08-Nov-24		18-Mar-25*	-130												
CMWP - Summary Program - Level 1																					
SUM10	[LoE] CC_B Lyric Theatre - Substructure RC Structural Concrete	0		06-May-20		22-Jan-22		06-May-20 A	22-Jan-22 A												
SUM30	[LoE] CC_H - Vibration Isolation Spring System Remaining as of 30Apr2020 (AS=30Sep19)	0		09-May-20		10-Feb-21		09-May-20 A	10-Feb-21 A												
SUM25	[LoE] CC_E - DCS Cofferdam A Works & Obtain BA14	289		23-Jun-20		23-May-23		23-Jun-20 A	23-Sep-23	-53											
SUM24	[LoE] CC_D - Remaining Works for M+ Promenade South	186		18-Feb-21		13-Jan-23		18-Feb-21 A	03-May-23	-81											
SUM21	[LoE] CC_C - LT EVA1 & EVA2	620		12-Apr-21		09-Sep-24		12-Apr-21 A	09-Dec-24	129											
SUM27	[LoE] CC_G Extended Basement - ABWF Works (Incl. Deferred Areas Under Deck)	479		15-May-21		02-Feb-24		15-May-21 A	22-Apr-24	156											
SUM28	[LoE] CC_G Extended Basement - MEP 1st Fix to Final Fix (Incl. Deferred Areas Under Deck)	461		17-May-21		12-Jan-24		17-May-21 A	27-Mar-24	-17											
SUM14	[LoE] CC_B Lyric Theatre - ABWF Work Including Theatres (Excl. Punch List Works)	726		28-May-21		14-Oct-24		28-May-21 A	20-Feb-25	-31											
SUM35	[LoE] CC_J - M+ Day 2 Works (excl. connections to M+ and SZ_1 FS Changeover)	609		03-Jun-21		25-Jun-24		03-Jun-21 A	26-Sep-24	-57											
SUM23	[LoE] CC_C - Artist SQ. Bridge (ASB_1/2/3; ASB_3; P31_2; P34_2; AS_1/2; ASB-6/P31 EVA)	505		21-Jun-21		22-May-24		21-Jun-21 A	09-Jul-24	46											
SUM15	[LoE] CC_B Lyric Theatre - MEP 1st to Final Fix (Excl. TH SYS done by SVE)	744		22-Jun-21		04-Nov-24		22-Jun-21 A	13-Mar-25	-67											
SUM11	[LoE] CC_B Lyric Theatre - Superstructure RC Structural Concrete	323		02-Jul-21		22-Jul-23		02-Jul-21 A	09-Nov-23	-34											
SUM22	[LoE] CC_C - HoR Development (P32-1, P29-1, P31-EVA)	505		03-Aug-21		17-Apr-24		03-Aug-21 A	09-Jul-24	46											
SUM31	[LoE] CC_I Carriageway 3B - ABWF Works	266		12-Aug-21		01-Apr-23		12-Aug-21 A	29-Jul-23	343											
SUM42	[LoE] CC_E - DCS Outside of Cofferdam A Works (Connect DIA1,600 & Remove Temp O'fall)	348		08-Sep-21		29-Sep-23		08-Sep-21 A	08-Dec-23	-37											
SUM32	[LoE] CC_I Carriageway 3B - MEP Works (1st Fix to Final Fix)	230		22-Mar-22		13-Feb-23		15-Sep-21 A	15-Jun-23	178											
SUM40	[LoE] CC_N Lifts & Escalators	483		14-Dec-21		02-Feb-24		14-Dec-21 A	26-Apr-24	27											
SUM41	[LoE] CC_B Lyric Theatre - Structural Steel by CSD	385		04-Mar-22		20-Oct-23		11-Mar-22 A	24-Jan-24	-60											
SUM26	[LoE] CC_F - Mods to Existing Pump Cell Civil & MEP Works (Excl. Options 2 Add. Pumps)	150		01-Mar-22		26-Sep-22		24-Sep-22	03-Apr-23	67											
SUM17	[LoE] CC_B Lyric Theatre - TH Systems (by SVE) Incl. T&C, Precom. & Commissioning	732		30-Aug-22		25-Nov-24		08-Oct-22	03-Apr-25	-67											
SUM12	[LoE] CC_B Lyric Theatre - EWS Weather Tight Type	288		25-Jun-22		09-Sep-23		12-Nov-22	01-Dec-23	6											
SUM20	[LoE] CC_C - LT Promenade & Pocket Square Bridge	498		04-Aug-22		31-Jul-24		31-Dec-22	06-Nov-24	-41											
SUM13	[LoE] CC_B Lyric Theatre - EWS Non-Weather Tight Type 4.1 & 4.3	297		23-Mar-23		25-Mar-24		30-May-23	03-Jul-24	23											
SUM29	[LoE] CC_G Extended Basement - T&C	243		03-Jan-23		02-Feb-24		24-Jun-23	22-Apr-24	-17											
SUM33	[LoE] CC_I Underpass 3B & Associated Area - T&C	184		13-Apr-23		25-Oct-23		10-Jul-23	22-Feb-24	30											
SUM39	[LoE] CC_K - Water Main at Promenade	143		24-May-23		08-Jan-24		25-Sep-23	26-Mar-24	-43											
SUM16	[LoE] CC_B Lyric Theatre - T&C (Excluding Non-FSD ELV & Electrical)	131		12-Dec-23		11-Jun-24		13-Apr-24	17-Sep-24	-22											
SUM18	[LoE] CC_B Lyric Theatre, EB, CWay 3B - Stat. Insp. & Approval (from Form 314/501 to BD OP)	98		17-May-24		10-Sep-24		19-Sep-24	16-Jan-25	-104											
SUM38	[LoE] CC_J - M+ Day 2 FS Changeover in 3A SZ_1, Connections to M+, Integrated T&C	51		29-Jul-24		26-Sep-24		30-Nov-24	05-Feb-25	-104											
SUM34	[LoE] CC_J Carriageway 3A - Stat. Insp. & Approvals (from Form 314A to BA14)	56		02-Sep-24		08-Nov-24		08-Jan-25	18-Mar-25	-104											



	Base Line ACT		Current - Struct Works
	Rev_0KD		Current - MEP Works
	Base Line MS		Current - ABWF Works
	Milestone		Current - Facade Works
	Current - Other Works		Critical Works

L2 CMWP_R02_06 - IFA on 27Apr22 - *LIVE*****
 (23rd UPD; DD = 31Aug2022)

Date	Revision	Checked	Approved
09-Sep-22	CMWP Rev_2_06 - 23rd Update DD 31Aug22	NS	IH