

ID	Activity	RD	BL_Rev_00 Finish	BL_Rev_02 Start	BL_Rev_02 Finish	Start	Finish	LoE SUMM TF (approx)	BL_R2 VAR	LM VAR	2020			2021			2022			2023			2024			2025							
											Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q					
L2 CMWP_R02_10 - IFA on 27Apr22 - ***LIVE*** (27th UPD; DD = 31Dec2022)																						GENERAL & PRELIMINARIES											
Contract Significant Dates																																	
Commencement & Completion Dates - CMWP_Rev_01																																	
Section Keydates																																	
KD05A	Complete Required Pedestrian Access Corridor and Floor Finishes at AURW	0	28-Feb-21		12-Nov-21		12-Nov-21 A			0	0																						
KD05B	Complete Required Pedestrian Access Corridor & associated top slab at Avenue Level [if instructed]	0	14-Feb-21		12-Nov-21		12-Nov-21 A			0	0																						
KD05	PC for HO of the Remaining Works for M+ Promenade South	0	24-Aug-20		13-Jan-23		17-Jun-23*	-155	-155	-15																							
KD08	PC for HO Loc ICT/Risers Rms to APC for ICT Sys Instn Wrks	0	10-Feb-23		10-Sep-24		18-Mar-25*	-189	-189	-61																							
KD10	PC for HO of ASDA, Lyric Theatre Promenade South to Authority	0	10-Feb-23		10-Sep-24		18-Mar-25*	-189	-189	-61																							
KD09	PC for HO of RDE areas for Tenancy Fit-out Wrks	0	10-Feb-23		10-Sep-24		18-Mar-25*	-189	-189	-61																							
KD11	PC for HO of Extended Basement for HO to Authority & HO of Carriageway to Relevant Govt Authority	0	10-Feb-23		12-Nov-24		23-May-25*	-192	-192	-63																							
KD07	PRACTICAL COMPLETION for CWay 3A (M+ Day 2 Works)	0	10-Feb-23		09-Dec-24		20-Jun-25*	-161	-193	-59																							
KD13	PRACTICAL COMPLETION for Lyric Theatre, EB & CWay 3B (Incl. Provisional PPE License)	0	08-Sep-23		10-Jan-25		21-Jul-25*	-192	-192	-59																							
Stage Keydates																																	
KD01	Compl Dsgn Coord/Subm and obtn NNO for L1 Contr Bsmt constn wrks	0	20-Jul-19		20-Jul-19		20-Jul-19 A			0	0																						
KD06	PC for Fountain Related Plantroom(s) (allow access to Project Contractor)	0	01-Apr-21		07-Jun-22		22-Sep-22 A			-106	0																						
KD03	OBTAIN OP for Lyric Theatre & Extended Basement	0	12-Dec-22		10-Sep-24		18-Mar-25*	-189	-189	-61																							
KD14	Complete U/G road and the associated plantrooms at Zone 3A&3B Integrated Basement	0	04-Aug-22		26-Sep-24		02-Apr-25*	-188	-188	-56																							
KD02	Obtain BA14 Acknowledge from BD for M+ Day2 A&A Works	0	12-Dec-22		08-Nov-24		20-May-25*	-193	-193	-63																							
CMWP - Summary Program - Level 1																																	
SUM10	[LoE] CC_B Lyric Theatre - Substructure RC Structural Concrete	0		06-May-20	22-Jan-22	06-May-20 A	22-Jan-22 A			0	0																						
SUM30	[LoE] CC_H - Vibration Isolation Spring System Remaining as of 30Apr2020 (AS=30Sep19)	0		09-May-20	10-Feb-21	09-May-20 A	10-Feb-21 A			0	0																						
SUM25	[LoE] CC_E - DCS Cofferdam A Works & Obtain BA14	267		23-Jun-20	23-May-23	23-Jun-20 A	27-Dec-23	-97	-162	-11																							
SUM24	[LoE] CC_D - Remaining Works for M+ Promenade South	123		18-Feb-21	13-Jan-23	18-Feb-21 A	17-Jun-23	-113	-113	-11																							
SUM21	[LoE] CC_C - LT EVA1 & EVA2	573		12-Apr-21	25-Oct-24	12-Apr-21 A	11-Feb-25	129	-86	-36																							
SUM27	[LoE] CC_G Extended Basement - ABWF Works (Incl. Deferred Areas Under Deck)	410		15-May-21	02-Feb-24	15-May-21 A	31-May-24	124	-90	-4																							
SUM28	[LoE] CC_G Extended Basement - MEP 1st Fix to Final Fix (Incl. Deferred Areas Under Deck)	392		17-May-21	12-Jan-24	17-May-21 A	09-May-24	-49	-90	-4																							
SUM14	[LoE] CC_B Lyric Theatre - ABWF Work Including Theatres (Excl. Punch List Works)	673		28-May-21	14-Oct-24	28-May-21 A	22-Apr-25	-79	-152	-48																							
SUM35	[LoE] CC_J - M+ Day 2 Works (excl. connections to M+ and SZ_1 FS Changeover)	565		03-Jun-21	25-Jun-24	03-Jun-21 A	04-Dec-24	-114	-135	-51																							
SUM23	[LoE] CC_C - Artist SQ. Bridge (ASB_1/2/3; ASB_3; P31_2; P34_2; AS_1/2; ASB-6/P31 EVA)	442		21-Jun-21	22-May-24	21-Jun-21 A	21-Aug-24	14	-65	-4																							
SUM15	[LoE] CC_C - Lyric Theatre - MEP 1st to Final Fix (Excl. TH SYS done by SVE)	691		22-Jun-21	04-Nov-24	22-Jun-21 A	15-May-25	-115	-152	-48																							
SUM11	[LoE] CC_B Lyric Theatre - Superstructure RC Structural Concrete	276		02-Jul-21	22-Jul-23	02-Jul-21 A	08-Jan-24	-82	-128	-48																							
SUM22	[LoE] CC_C - HoR Development (P32-1, P29-1, P31-EVA)	442		03-Aug-21	17-Apr-24	03-Aug-21 A	21-Aug-24	14	-90	-4																							
SUM31	[LoE] CC_I Carriageway 3B - ABWF Works	227		12-Aug-21	01-Apr-23	12-Aug-21 A	12-Oct-23	281	-156	-18																							
SUM42	[LoE] CC_E - DCS Outside of Cofferdam A Works (Connet DIA1,600 & Remove Temp O'fall)	157		08-Sep-21	29-Sep-23	08-Sep-21 A	04-Aug-23	13	41	0																							
SUM32	[LoE] CC_I Carriageway 3B - MEP Works (1st Fix to Final Fix)	208		22-Mar-22	13-Feb-23	15-Sep-21 A	18-Sep-23	99	-178	-18																							
SUM40	[LoE] CC_N Lifts & Escalators	444		14-Dec-21	02-Feb-24	14-Dec-21 A	12-Jul-24	-35	-124	-35																							
SUM41	[LoE] CC_B Lyric Theatre - Structural Steel by CSD	344		04-Mar-22	20-Oct-23	11-Mar-22 A	08-Apr-24	-114	-132	-54																							
SUM26	[LoE] CC_F - Mods to Existing Pump Cell Civil & MEP Works (Excl. Options 2 Add. Pumps)	126		01-Mar-22	26-Sep-22	12-Oct-22 A	21-Jun-23	135	-202	-13																							
SUM17	[LoE] CC_B Lyric Theatre - TH Systems (by SVE) Incl. T&C, Precom. & Commissioning	709		30-Aug-22	25-Nov-24	28-Nov-22 A	06-Jun-25	-115	-152	-48																							
SUM12	[LoE] CC_B Lyric Theatre - EWS Weather Tight Type	282		25-Jun-22	09-Sep-23	15-Dec-22 A	15-Jan-24	-29	-98	-28																							
SUM20	[LoE] CC_C - LT Promenade & Pocket Square Bridge	476		04-Aug-22	31-Jul-24	04-Apr-23	08-Jan-25	-92	-122	-11																							
SUM29	[LoE] CC_G Extended Basement - T&C	205		03-Jan-23	02-Feb-24	15-Sep-23	31-May-24	-49	-90	-4																							
SUM13	[LoE] CC_B Lyric Theatre - EWS Non-Weather Tight Type 4.1 & 4.3	265		23-Mar-23	25-Mar-24	18-Sep-23	07-Sep-24	-25	-118	-43																							
SUM39	[LoE] CC_K - Water Main at Promenade	143		24-May-23	08-Jan-24	28-Dec-23	09-Jul-24	-97	-134	-11																							
SUM33	[LoE] CC_I Underpass 3B & Associated Area - T&C	108		13-Apr-23	25-Oct-23	03-Jan-24	21-May-24	-40	-164	-42																							
SUM16	[LoE] CC_B Lyric Theatre - T&C (Excluding Non-FSD ELV & Electrical)	160		12-Dec-23	11-Jun-24	25-May-24	03-Dec-24	-85	-146	-49																							
SUM18	[LoE] CC_B Lyric Theatre, EB, CWay 3B - Stat. Insp. & Approval (from Form 314/501 to BD OP)	98		17-May-24	10-Sep-24	16-Nov-24	18-Mar-25	-152	-152	-48																							
SUM38	[LoE] CC_J - M+ Day 2 FS Changeover in 3A SZ_1, Connections to M+, Integrated T&C	51		29-Jul-24	26-Sep-24	03-Feb-25	02-Apr-25	-152	-152	-48																							
SUM34	[LoE] CC_J Carriageway 3A - Stat. Insp. & Approvals (from Form 314A to BA14)	56		02-Sep-24	08-Nov-24	10-Mar-25	20-May-25	-152	-152	-48																							

	Base Line ACT		Current - Struct Works
	Rev_0KD		Current - MEP Works
	Base Line MS		Current - ABWF Works
	Milestone		Current - Facade Works
	Current - Other Works		Critical Works

L2 CMWP_R02_10 - IFA on 27Apr22 - *LIVE*****
(27th UPD; DD = 31Dec2022)

Date	Revision	Checked	Approved
12-Jan-23	CMWP Rev_2_10 - 27th Update DD 31Dec22	NS	IH