

ID	Activity	RD	BL_Rev_00 Finish	BL_Rev_02 Start	BL_Rev_02 Finish	Start	Finish	LoE SUMM TF (approx)	BL_R2 VAR	LM VAR	2020		2021		2022		2023		2024		2025	
											Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
GENERAL & PRELIMINARIES																						
Contract Significant Dates																						
Commencement & Completion Dates - CMWP_Rev_01																						
Section Keydates																						
KD05A	Complete Required Pedestrian Access Corridor and Floor Finishes at AURW	0	28-Feb-21		12-Nov-21		12-Nov-21 A															
KD05B	Complete Required Pedestrian Access Corridor & associated top slab at Avenue Level [if instructed]	0	14-Feb-21		12-Nov-21		12-Nov-21 A															
KD05	PC for HO of the Remaining Works for M+ Promenade South	0	24-Aug-20		13-Jan-23		25-Jul-23*	-193	-193	-38												
KD08	PC for HO Loc ICT/Risers Rms to APC for ICT Sys Instn Wrks	0	10-Feb-23		10-Sep-24		18-Mar-25*	-189	-189	0												
KD10	PC for HO of ASDA, Lyric Theatre Promenade South to Authority	0	10-Feb-23		10-Sep-24		18-Mar-25*	-189	-189	0												
KD09	PC for HO of RDE areas for Tenancy Fit-out Wrks	0	10-Feb-23		10-Sep-24		18-Mar-25*	-189	-189	0												
KD11	PC for HO of Extended Basement for HO to Authority & HO of Carriageway to Relevant Govt Authority	0	10-Feb-23		12-Nov-24		23-May-25*	-192	-192	0												
KD07	PRACTICAL COMPLETION for CWay 3A (M+ Day 2 Works)	0	10-Feb-23		09-Dec-24		20-Jun-25*	-161	-193	0												
KD13	PRACTICAL COMPLETION for Lyric Theatre, EB & CWay 3B (Incl. Provisional PPE License)	0	08-Sep-23		10-Jan-25		21-Jul-25*	-192	-192	0												
Stage Keydates																						
KD01	Compl Dsgn Coord/Subm and obtn NNO for L1 Contr Bsmt constn wrks	0	20-Jul-19		20-Jul-19		20-Jul-19 A			0												
KD06	PC for Fountain Related Plantroom(s) (allow access to Project Contractor)	0	01-Apr-21		07-Jun-22		22-Sep-22 A		-106	0												
KD03	OBTAIN OP for Lyric Theatre & Extended Basement	0	12-Dec-22		10-Sep-24		18-Mar-25*	-189	-189	0												
KD14	Complete U/G road and the associated plantrooms at Zone 3A&3B Integrated Basement	0	04-Aug-22		26-Sep-24		02-Apr-25*	-188	-188	0												
KD02	Obtain BA14 Acknowledge from BD for M+ Day2 A&A Works	0	12-Dec-22		08-Nov-24		20-May-25*	-193	-193	0												
CMWP - Summary Program - Level 1																						
SUM10	[LoE] CC_B Lyric Theatre - Substructure RC Structural Concrete	0		06-May-20	22-Jan-22	06-May-20 A	22-Jan-22 A			0												
SUM30	[LoE] CC_H - Vibration Isolation Spring System Remaining as of 30Apr2020 (AS=30Sep19)	0		09-May-20	10-Feb-21	09-May-20 A	10-Feb-21 A			0												
SUM25	[LoE] CC_E - DCS Cofferdam A Works & Obtain BA14	243		23-Jun-20	23-May-23	23-Jun-20 A	19-Dec-23	33	-157	5												
SUM24	[LoE] CC_D - Remaining Works for M+ Promenade South	131		18-Feb-21	13-Jan-23	18-Feb-21 A	25-Jul-23	-140	-140	-27												
SUM21	[LoE] CC_C - LT EVA1 & EVA2	554		12-Apr-21	25-Oct-24	12-Apr-21 A	11-Feb-25	129	-86	0												
SUM27	[LoE] CC_G Extended Basement - ABWF Works (Incl. Deferred Areas Under Deck)	418		15-May-21	02-Feb-24	15-May-21 A	04-Jul-24	97	-117	-27												
SUM28	[LoE] CC_G Extended Basement - MEP 1st Fix to Final Fix (Incl. Deferred Areas Under Deck)	400		17-May-21	12-Jan-24	17-May-21 A	12-Jun-24	-76	-117	-27												
SUM14	[LoE] CC_B Lyric Theatre - ABWF Work Including Theatres (Excl. Punch List Works)	654		28-May-21	14-Oct-24	28-May-21 A	22-Apr-25	-79	-152	0												
SUM35	[LoE] CC_J - M+ Day 2 Works (excl. connections to M+ and SZ_1 FS Changeover)	546		03-Jun-21	25-Jun-24	03-Jun-21 A	04-Dec-24	-114	-135	0												
SUM23	[LoE] CC_C - Artist SQ. Bridge (ASB_1/2/3; ASB_3; P31_2; P34_2; AS_1/2; ASB-6/P31 EVA)	450		21-Jun-21	22-May-24	21-Jun-21 A	30-Sep-24	-13	-92	-27												
SUM15	[LoE] CC_C - Lyric Theatre - MEP 1st to Final Fix (Excl. TH SYS done by SVE)	672		22-Jun-21	04-Nov-24	22-Jun-21 A	15-May-25	-115	-152	0												
SUM11	[LoE] CC_B Lyric Theatre - Superstructure RC Structural Concrete	257		02-Jul-21	22-Jul-23	02-Jul-21 A	08-Jan-24	-82	-128	0												
SUM22	[LoE] CC_C - HoR Development (P32-1, P29-1, P31-EVA)	450		03-Aug-21	17-Apr-24	03-Aug-21 A	30-Sep-24	-13	-117	-27												
SUM31	[LoE] CC_I Carriageway 3B - ABWF Works	239		12-Aug-21	01-Apr-23	12-Aug-21 A	18-Nov-23	250	-187	-31												
SUM42	[LoE] CC_E - DCS Outside of Cofferdam A Works (Connet DIA1,600 & Remove Temp O'fall)	138		08-Sep-21	29-Sep-23	08-Sep-21 A	04-Aug-23	13	41	0												
SUM32	[LoE] CC_I Carriageway 3B - MEP Works (1st Fix to Final Fix)	220		22-Mar-22	13-Feb-23	15-Sep-21 A	27-Oct-23	68	-209	-31												
SUM40	[LoE] CC_N Lifts & Escalators	445		14-Dec-21	02-Feb-24	14-Dec-21 A	05-Aug-24	-55	-144	-20												
SUM41	[LoE] CC_B Lyric Theatre - Structural Steel by CSD	331		04-Mar-22	20-Oct-23	11-Mar-22 A	15-Apr-24	-120	-138	-6												
SUM26	[LoE] CC_F - Mods to Existing Pump Cell Civil & MEP Works (Excl. Options 2 Add. Pumps)	126		01-Mar-22	26-Sep-22	12-Oct-22 A	18-Jul-23	116	-221	-19												
SUM17	[LoE] CC_B Lyric Theatre - TH Systems (by SVE) Incl. T&C, Precom. & Commissioning	690		30-Aug-22	25-Nov-24	28-Nov-22 A	06-Jun-25	-115	-152	0												
SUM12	[LoE] CC_B Lyric Theatre - EWS Weather Tight Type	263		25-Jun-22	09-Sep-23	15-Dec-22 A	15-Jan-24	-29	-98	0												
SUM20	[LoE] CC_C - LT Promenade & Pocket Square Bridge	471		04-Aug-22	31-Jul-24	04-Apr-23	02-Jan-25	-87	-117	5												
SUM29	[LoE] CC_G Extended Basement - T&C	232		03-Jan-23	02-Feb-24	15-Sep-23	04-Jul-24	-76	-117	-27												
SUM13	[LoE] CC_B Lyric Theatre - EWS Non-Weather Tight Type 4.1 & 4.3	245		23-Mar-23	25-Mar-24	18-Oct-23	07-Sep-24	-25	-118	0												
SUM39	[LoE] CC_K - Water Main at Promenade	143		24-May-23	08-Jan-24	20-Dec-23	02-Jul-24	-92	-129	5												
SUM33	[LoE] CC_I Underpass 3B & Associated Area - T&C	108		13-Apr-23	25-Oct-23	04-Jan-24	22-May-24	-41	-165	-1												
SUM16	[LoE] CC_B Lyric Theatre - T&C (Excluding Non-FSD ELV & Electrical)	146		12-Dec-23	11-Jun-24	12-Jun-24	03-Dec-24	-85	-146	0												
SUM18	[LoE] CC_B Lyric Theatre, EB, CWay 3B - Stat. Insp. & Approval (from Form 314/501 to BD OP)	98		17-May-24	10-Sep-24	16-Nov-24	18-Mar-25	-152	-152	0												
SUM38	[LoE] CC_J - M+ Day 2 FS Changeover in 3A SZ_1, Connections to M+, Integrated T&C	51		29-Jul-24	26-Sep-24	03-Feb-25	02-Apr-25	-152	-152	0												
SUM34	[LoE] CC_J Carriageway 3A - Stat. Insp. & Approvals (from Form 314A to BA14)	56		02-Sep-24	08-Nov-24	10-Mar-25	20-May-25	-152	-152	0												

— Base Line ACT
— Rev_0KD
— Base Line MS
— Milestone
— Current - Other Works
— Current - Struct Works
— Current - MEP Works
— Current - ABWF Works
— Current - Facade Works
— Critical Works

L2 CMWP_R02_11 - IFA on 27Apr22 - *LIVE***
 (28th UPD; DD = 31Jan2023)**

Date	Revision	Checked	Approved
10-Feb-23	CMWP Rev_2 Update DD 31Jan23	NS	IH