


ID	Activity	RD	BL_Rev_00 Finish	BL_Rev_02 Start	BL_Rev_02 Finish	Start	Finish	LoE SUMM TF (approx)	BL_R2 VAR	LM VAR	2020			2021			2022			2023			2024			2025		
											Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
GENERAL & PRELIMINARIES																												
Contract Significant Dates																												
Commencement & Completion Dates - CMWP_Rev_01																												
Section Keydates																												
KD05A	Complete Required Pedestrian Access Corridor and Floor Finishes at AURW	0	28-Feb-21		12-Nov-21		12-Nov-21 A																					
KD05B	Complete Required Pedestrian Access Corridor & associated top slab at Avenue Level [if instructed]	0	14-Feb-21		12-Nov-21		12-Nov-21 A																					
KD05	PC for HO of the Remaining Works for M+ Promenade South	0	24-Aug-20		13-Jan-23		19-Aug-23*	-218	-218	-25																		
KD08	PC for HO Loc ICT/Risers Rms to APC for ICT Sys Instn Wrks	0	10-Feb-23		10-Sep-24		08-Apr-25*	-210	-210	-21																		
KD10	PC for HO of ASDA, Lyric Theatre Promenade South to Authority	0	10-Feb-23		10-Sep-24		08-Apr-25*	-210	-210	-21																		
KD09	PC for HO of RDE areas for Tenancy Fit-out Wrks	0	10-Feb-23		10-Sep-24		08-Apr-25*	-210	-210	-21																		
KD11	PC for HO of Extended Basement for HO to Authority & HO of Carriageway to Relevant Govt Authority	0	10-Feb-23		12-Nov-24		13-Jun-25*	-213	-213	-21																		
KD07	PRACTICAL COMPLETION for CWay 3A (M+ Day 2 Works)	0	10-Feb-23		09-Dec-24		11-Jul-25*	-182	-214	-21																		
KD13	PRACTICAL COMPLETION for Lyric Theatre, EB & CWay 3B (Incl. Provisional PPE License)	0	08-Sep-23		10-Jan-25		09-Aug-25*	-211	-211	-19																		
Stage Keydates																												
KD01	Compl Dsgn Coord/Subm and obtn NNO for L1 Contr Bsmt constn wrks	0	20-Jul-19		20-Jul-19		20-Jul-19 A			0																		
KD06	PC for Fountain Related Plantroom(s) (allow access to Project Contractor)	0	01-Apr-21		07-Jun-22		22-Sep-22 A		-106	0																		
KD03	OBTAIN OP for Lyric Theatre & Extended Basement	0	12-Dec-22		10-Sep-24		08-Apr-25*	-210	-210	-21																		
KD14	Complete U/G road and the associated plantrooms at Zone 3A&3B Integrated Basement	0	04-Aug-22		26-Sep-24		26-Apr-25*	-212	-212	-24																		
KD02	Obtain BA14 Acknowledge from BD for M+ Day2 A&A Works	0	12-Dec-22		08-Nov-24		10-Jun-25*	-214	-214	-21																		
CMWP - Summary Program - Level 1																												
SUM10	[LoE] CC_B Lyric Theatre - Substructure RC Structural Concrete	0		06-May-20	22-Jan-22	06-May-20 A	22-Jan-22 A			0																		
SUM30	[LoE] CC_H - Vibration Isolation Spring System Remaining as of 30Apr2020 (AS=30Sep19)	0		09-May-20	10-Feb-21	09-May-20 A	10-Feb-21 A			0																		
SUM25	[LoE] CC_E - DCS Cofferdam A Works & Obtain BA14	180		23-Jun-20	23-May-23	23-Jun-20 A	03-Nov-23	-137	-118	39																		
SUM24	[LoE] CC_D - Remaining Works for M+ Promenade South	125		18-Feb-21	13-Jan-23	18-Feb-21 A	19-Aug-23	-158	-158	-18																		
SUM21	[LoE] CC_C - LT EVA1 & EVA2	549		12-Apr-21	25-Oct-24	12-Apr-21 A	05-Mar-25	127	-105	-19																		
SUM27	[LoE] CC_G Extended Basement - ABWF Works (Incl. Deferred Areas Under Deck)	406		15-May-21	02-Feb-24	15-May-21 A	18-Jul-24	85	-129	-12																		
SUM28	[LoE] CC_G Extended Basement - MEP 1st Fix to Final Fix (Incl. Deferred Areas Under Deck)	388		17-May-21	12-Jan-24	17-May-21 A	26-Jun-24	-88	-129	-12																		
SUM14	[LoE] CC_B Lyric Theatre - ABWF Work Including Theatres (Excl. Punch List Works)	647		28-May-21	14-Oct-24	28-May-21 A	14-May-25	-96	-169	-17																		
SUM35	[LoE] CC_J - M+ Day 2 Works (excl. connections to M+ and SZ_1 FS Changeover)	544		03-Jun-21	25-Jun-24	03-Jun-21 A	02-Jan-25	-136	-157	-22																		
SUM23	[LoE] CC_C - Artist SQ. Bridge (ASB_1/2/3; ASB_3; P31_2; P34_2; AS_1/2; ASB-6/P31 EVA)	438		21-Jun-21	22-May-24	21-Jun-21 A	18-Oct-24	-25	-104	-12																		
SUM15	[LoE] CC_B Lyric Theatre - MEP 1st to Final Fix (Excl. TH SYS done by SVE)	665		22-Jun-21	04-Nov-24	22-Jun-21 A	05-Jun-25	-132	-169	-17																		
SUM11	[LoE] CC_B Lyric Theatre - Superstructure RC Structural Concrete	252		02-Jul-21	22-Jul-23	02-Jul-21 A	30-Jan-24	-101	-147	-19																		
SUM22	[LoE] CC_C - HoR Development (P32-1, P29-1, P31-EVA)	438		03-Aug-21	17-Apr-24	03-Aug-21 A	18-Oct-24	-25	-129	-12																		
SUM31	[LoE] CC_I Carriageway 3B - ABWF Works	232		12-Aug-21	01-Apr-23	12-Aug-21 A	08-Dec-23	233	-204	-17																		
SUM42	[LoE] CC_E - DCS Outside of Cofferdam A Works (Connet DIA1,600 & Remove Temp O'fall)	114		08-Sep-21	29-Sep-23	08-Sep-21 A	04-Aug-23	-114	41	0																		
SUM32	[LoE] CC_I Carriageway 3B - MEP Works (1st Fix to Final Fix)	213		22-Mar-22	13-Feb-23	15-Sep-21 A	16-Nov-23	51	-226	-17																		
SUM40	[LoE] CC_N Lifts & Escalators	443		14-Dec-21	02-Feb-24	14-Dec-21 A	30-Aug-24	-77	-166	-22																		
SUM41	[LoE] CC_B Lyric Theatre - Structural Steel by CSD	318		04-Mar-22	20-Oct-23	11-Mar-22 A	30-Apr-24	-131	-149	-11																		
SUM20	[LoE] CC_C - LT Promenade & Pocket Square Bridge	468		04-Aug-22	31-Jul-24	30-Mar-22 A	22-Nov-24	-86	-85	32																		
SUM26	[LoE] CC_F - Mods to Existing Pump Cell Civil & MEP Works (Excl. Options 2 Add. Pumps)	130		01-Mar-22	26-Sep-22	12-Oct-22 A	26-Aug-23	88	-249	-28																		
SUM17	[LoE] CC_B Lyric Theatre - TH Systems (by SVE) Incl. T&C, Precom. & Commissioning	683		30-Aug-22	25-Nov-24	28-Nov-22 A	26-Jun-25	-132	-169	-17																		
SUM12	[LoE] CC_B Lyric Theatre - EWS Weather Tight Type	258		25-Jun-22	09-Sep-23	15-Dec-22 A	06-Feb-24	-48	-117	-19																		
SUM39	[LoE] CC_K - Water Main at Promenade	186		24-May-23	08-Jan-24	05-Sep-23	07-May-24	-33	-90	39																		
SUM13	[LoE] CC_B Lyric Theatre - EWS Non-Weather Tight Type 4.1 & 4.3	242		23-Mar-23	25-Mar-24	14-Nov-23	05-Oct-24	-44	-137	-19																		
SUM29	[LoE] CC_G Extended Basement - T&C	120		03-Jan-23	02-Feb-24	29-Apr-24	20-Sep-24	-142	-183	-66																		
SUM33	[LoE] CC_I Underpass 3B & Associated Area - T&C	108		13-Apr-23	25-Oct-23	14-May-24	20-Sep-24	-142	-266	-101																		
SUM16	[LoE] CC_B Lyric Theatre - T&C (Excluding Non-FSD ELV & Electrical)	142		12-Dec-23	11-Jun-24	05-Jul-24	20-Dec-24	-100	-161	-15																		
SUM18	[LoE] CC_B Lyric Theatre, EB, CWay 3B - Stat. Insp. & Approval (from Form 314/501 to BD OP)	98		17-May-24	10-Sep-24	06-Dec-24	08-Apr-25	-169	-169	-17																		
SUM38	[LoE] CC_J - M+ Day 2 FS Changeover in 3A SZ_1, Connections to M+, Integrated T&C	51		29-Jul-24	26-Sep-24	22-Feb-25	26-Apr-25	-169	-169	-17																		
SUM34	[LoE] CC_J Carriageway 3A - Stat. Insp. & Approvals (from Form 314A to BA14)	56		02-Sep-24	08-Nov-24	29-Mar-25	10-Jun-25	-169	-169	-17																		



L2 CMWP_R02_12 - IFA on 27Apr22 - *LIVE*****
(29th UPD; DD = 28Feb2023)

Date	Revision	Checked	Approved
15-Mar-23	CMWP Rev_2 Update DD 28Feb23	NS	IH