

Zone 2B & 2C

Activity ID	Activity Name	Baseline Start	Baseline Finish	Dur	Forecast / Actual Start	Forecast / Actual Finsih	Total Float	December					January				February				March		
								30					31				32				33		
								0	27	04	11	18	25	01	08	15	22	29	05	12	19	26	04

Piling for Integrated Basement and U/G Road in Zone 2B & 2C

Contract Dates

Key Dates

KD for Zone 2B

Activity ID	Activity Name	Baseline Start	Baseline Finish	Dur	Forecast / Actual Start	Forecast / Actual Finsih	Total Float
KD05	KD05 (Section 1) - 03 Jan 2023		13-Jul-23	0		27-Dec-23*	-358
KD06	KD06 (Section 2) - 12 Jun 2023		13-Sep-23	0		27-Dec-23*	-198
KD07	KD07 (Section 3) - 30 Sep 2023		13-Dec-23	0		27-Dec-23*	-88

KD for Zone 2C

Activity ID	Activity Name	Baseline Start	Baseline Finish	Dur	Forecast / Actual Start	Forecast / Actual Finsih	Total Float
KD08	KD08 (Section 4) - 23 May 2023		13-Aug-23	0		27-Dec-23*	-218
KD09	KD09 (Section 5) - 12 Jun 2023		14-Oct-23	0		28-Dec-23*	-199

Construction Stage

Pile Test

KD05 (Section 1) (incl. BP for KD01 (Stage1-1))

BP

Activity ID	Activity Name	Baseline Start	Baseline Finish	Dur	Forecast / Actual Start	Forecast / Actual Finsih	Total Float
KD05.TS.1040	Selection of Full Core by BD	19-May-23	01-Jun-23	0	23-Dec-23	23-Dec-23	-358
KD05.TS.1060	Full Core to Proof Drill	02-Jun-23	15-Jun-23	0	23-Dec-23	23-Dec-23	-358
KD05.TS.1080	Obtain BA14 Acknowledgement / Satisfaction of CA, Completion As-built Drawings, Reports & Records	16-Jun-23	13-Jul-23	5	23-Dec-23	27-Dec-23	-358

KD06 (Section 2)

BP

Activity ID	Activity Name	Baseline Start	Baseline Finish	Dur	Forecast / Actual Start	Forecast / Actual Finsih	Total Float
KD06.TS.1060	Full Core to Proof Drill	03-Aug-23	16-Aug-23	30	25-Nov-23 A	24-Dec-23	-198
KD06.TS.1080	Obtain BA14 Acknowledgement / Satisfaction of CA, Completion As-built Drawings, Reports & Records	17-Aug-23	13-Sep-23	3	25-Dec-23	27-Dec-23	-198

KD07 (Section 3) (incl. BP for KD03) (Stage 3-1)

BP

Activity ID	Activity Name	Baseline Start	Baseline Finish	Dur	Forecast / Actual Start	Forecast / Actual Finsih	Total Float
KD07.TS.1040	Selection of Full Core by BD	19-Oct-23	01-Nov-23	0	23-Dec-23	23-Dec-23	-88
KD07.TS.1060	Full Core to Proof Drill	02-Nov-23	15-Nov-23	0	23-Dec-23	23-Dec-23	-88
KD07.TS.1080	Obtain BA14 Acknowledgement / Satisfaction of CA, Completion As-built Drawings, Reports & Records	16-Nov-23	13-Dec-23	5	23-Dec-23	27-Dec-23	-88

KD08 (Section 4) (incl. BP for KD04 (Stage 4-1) & SSHP in KD09 (Section 5))

BP

Activity ID	Activity Name	Baseline Start	Baseline Finish	Dur	Forecast / Actual Start	Forecast / Actual Finsih	Total Float
KD08.TS.1060	Full Core to Proof Drill	03-Jul-23	16-Jul-23	29	26-Nov-23 A	24-Dec-23	-218



