







Zone 2B & 2C

Activity ID	Activity Name	Baseline Start	Baseline Finish	Dur	Forecast / Actual Start	Forecast / Actual Finsih	Total Float	February		March			April				May			June						
								19	26	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10		
Piling for Integrated Basement and U/G Road in Zone 2B & 2C																										
Contract Dates																										
Key Dates																										
KD for Zone 2B																										
KD07	KD07 (Section 3) - 30 Sep 2023		13-Dec-23	0		30-Apr-24*	-213																			
KD for Zone 2C																										
KD08	KD08 (Section 4) - 23 May 2023		13-Aug-23	0		30-Apr-24*	-343																			
KD09	KD09 (Section 5) - 12 Jun 2023		14-Oct-23	0		30-Apr-24*	-323																			
Construction Stage																										
Pile Test																										
KD07 (Section 3) (incl. BP for KD03) (Stage 3-1)																										
BP																										
KD07.TS.1060	Full Core to Proof Drill	02-Nov-23	15-Nov-23	72	22-Jan-24 A	02-Apr-24	-213																			
KD07.TS.1080	Obtain BA14 Acknowledgement / Satisfaction of CA, Completion As-built Drawings, Reports & Records	16-Nov-23	13-Dec-23	28	03-Apr-24	30-Apr-24	-213																			
KD08 (Section 4) (incl. BP for KD04 (Stage 4-1) & SSHP in KD09 (Section 5))																										
BP																										
KD08.TS.1060	Full Core to Proof Drill	03-Jul-23	16-Jul-23	106	24-Nov-23 A	08-Mar-24 A																				
KD08.TS.1080	Obtain BA14 Acknowledgement / Satisfaction of CA, Completion As-built Drawings, Reports & Records	17-Jul-23	13-Aug-23	46	16-Mar-24	30-Apr-24	-343																			
KD09 (Section 5) (incl. BP for KD02 (Stage 5-1))																										
BP																										
KD09.TS.1060	Full Core to Proof Drill	03-Sep-23	16-Sep-23	59	10-Jan-24 A	08-Mar-24 A																				
KD09.TS.1080	Obtain BA14 Acknowledgement / Satisfaction of CA, Completion As-built Drawings, Reports & Records	17-Sep-23	14-Oct-23	46	16-Mar-24	30-Apr-24	-323																			

	Planned		Planned MS
	Critical		Critical MS
	Actual		Actual MS



Date	Revision	Checked	Approved
04-Mar-22	R0	KL	B
02-Dec-22	R03D	KL	C