

**Zones 2A, 2B & 2C (Contract No.: CC/2023/2B/095)**

ELS Works (Stages 1 & 2) for Integrated Basement and Underground Road in Zones 2A, 2B and 2C of West Kowloon Cultural District

Activity ID	Activity Name	6th Draft Dur	6th Draft Start	6th Draft Finish	Dur	Forecast /Actual Start	Forecast /Actual Finish	%	Total Float	2025						
											Apr	May	Jun	Jul		
											10	11	12	13		
ELS Works (Stages 1 & 2) for IBUR in Zones 2A, 2B and 2C of WKCD																
Contract Dates																
CAI Date for Optional Works																
Between 5 Jul 2024 and 21 Nov 2026, within 870 Days																
WKCDA-#AD-03030	(Opt Works Item No.3) Site Maintenance for Zone 2A, 2B, 2C and NSO after Practical Completion within 870 Days	0	21-Nov-26		0	18-Apr-25*		0%	-287							
WKCDA-#AD-03040	(Opt Works Item No.4) Road reinstatement works at Austin Road West within 870 Days	0	21-Nov-26		0	18-Apr-25*		0%	-287							
BD Statutory Submissions																
Consent BA8 and BA10 Submissions																
Zone 2A-2-1																
BD Submission and Consent for Excavation and ELS Installation																
WKCDA-BD-STA-01180	BA8 for excavation and ELS installation at Zone 2A-2-1(Stage 2)(Consent 10)	28	03-May-25	30-May-25	28	01-Jul-25	28-Jul-25	0%	0							
Cost Centre A - Preliminaries, General Requirements																
General Submission and Procurement																
Submission and Approval																
Contingency Management Plan																
WKCDA-A-SUB-01140	Review and approve submission of Contingency Management Plan	28	02-Aug-24	29-Aug-24	303	17-Jul-24 A	15-May-25	0%	33							
Authority Department Submission																
WKCDA-A-SUB-01440	Application to EPD and obtain permit for marine dumping	90	02-Nov-24	30-Jan-25	222	23-Sep-24 A	02-May-25	0%	82							
Joint Written Guarantee for the water-tightness of ELS for Zones 2A-1 and 2A-2-1																
WKCDA-A-SUB-01460	Prepare and submit Joint Written Guarantee for the water-tightness of ELS for Zones 2A-1 and 2A-2-1	90	09-Jan-25	08-Apr-25	90	18-Apr-25	16-Jul-25	0%	-21							
WKCDA-A-SUB-01480	Review and approve submission of Joint Written Guarantee for the water-tightness of ELS for Zones 2A-1 and 2A-2-1	28	09-Apr-25	06-May-25	28	17-Jul-25	13-Aug-25	0%	-21							
Procurement and Delivery of Materials																
King Post Materials																
WKCDA-A-PRO-2100	Delivery of King Post Material for Zone 2B & 2A-1 (ELS and Steel Platform)	14	16-Dec-24	29-Dec-24	51	12-Mar-25 A	01-May-25	0%	62							
Steel Platform Material																
WKCDA-A-PRO-2040	Procurement of Steel Platform material for Zone 2A-2-1	90	16-Jan-25	15-Apr-25	48	01-Mar-25 A	18-Apr-25	0%	134							
WKCDA-A-PRO-2060	Delivery of Steel Platform material for Zone 2A-2-1	30	16-Apr-25	15-May-25	30	18-Apr-25	17-May-25	0%	104							
WKCDA-A-PRO-2140	Delivery of Steel Platform material for Zone 2B & 2A-1	30	28-Feb-25	29-Mar-25	30	18-Apr-25	17-May-25	0%	102							
Strut and Wailing																
WKCDA-A-PRO-2280	Procurement of Strut and Wailing for Zone 2A-2-1	90	19-Dec-24	18-Mar-25	48	01-Mar-25 A	18-Apr-25	0%	82							
WKCDA-A-PRO-2320	Procurement of Strut and Wailing for Zone 2B & 2A-1	60	28-Feb-25	28-Apr-25	108	01-Mar-25 A	16-Jun-25	0%	13							
WKCDA-A-PRO-2300	Delivery of Steel Strut and Wailing for Zone 2A-2-1	80	19-Mar-25	06-Jun-25	80	18-Apr-25	06-Jul-25	0%	82							
WKCDA-A-PRO-2340	Delivery of Strut and Wailing for Zone 2B & 2A-1	70	29-Apr-25	07-Jul-25	70	17-Jun-25	25-Aug-25	0%	13							
Coordination																
Interface Contractors and Other Project Contractors																
WKCDA-A-CIC-01040	Coordination with Contract no.CC/2017/3A/030 L1 Works of the Lyric Theatre Complex and Extended basement in Zone 3B	180	30-Aug-24	25-Feb-25	287	05-Jul-24 A	18-Apr-25	0%	97							
WKCDA-A-CIC-01060	Coordination with MTRCL, other Project Contractors and Future PIW Works Contractor	300	30-Aug-24	25-Jun-25	287	05-Jul-24 A	18-Apr-25	0%	197							
WKCDA-A-CIC-01050	Coordination with Contract no.CC/2017/3A/031 L2 Contract for Lyric Theatre Complex and Extended basement project	180	30-Aug-24	25-Feb-25	287	05-Jul-24 A	18-Apr-25	0%	132							
Construction																
Preliminaries, Site Accommodation and Facilities																
WKCDA-A-MOB-01140	Mobilization of plant and equipment for construction of barging point and preparation works	21	30-Nov-24	24-Dec-24	21	22-Apr-25	17-May-25	0%	56							
WKCDA-A-MOB-01160	Construction of barging point, inspection and ready for operation	90	27-Dec-24	16-Apr-25	90	19-May-25	01-Sep-25	0%	56							
Cost Centre B & I - General, Hoarding and Monitoring Works																
General Submission																
Submission and Approval																
Method statement for hoarding, covered walkway and gantries modification																
WKCDA-B-SUB-01080	Prepare and submit method statement for hoarding, covered walkway and gantries modification	28	05-Jul-24	01-Aug-24	287	05-Jul-24 A	18-Apr-25	0%	-24							

ELS Works (Stages 1 & 2) for Integrated Basement and Underground Road in Zones 2A, 2B and 2C of West Kowloon Cultural District

Activity ID	Activity Name	6th Draft Dur	6th Draft Start	6th Draft Finish	Dur	Forecast /Actual Start	Forecast /Actual Finish	%	Total Float	2025				
										Apr		May		Jun
										10		11		12
														13
WKCDA-B-SUB-01100	Review and approve submission of method statement for hoarding, covered walkway and gantries modification	28	02-Aug-24	29-Aug-24	28	18-Apr-25	15-May-25	0%	-24					
As-built record of drainage works to CA and DSD														
WKCDA-B-SUB-01160	Prepare and submit as-built record of drainage works to CA and DSD	28	20-Mar-25	16-Apr-25	28	17-Jun-25	14-Jul-25	0%	-24					
WKCDA-B-SUB-01180	Review and approve submission of as-built record of drainage works to CA and DSD	28	17-Apr-25	14-May-25	28	15-Jul-25	11-Aug-25	0%	-24					
Construction														
General and Monitoring Works														
Relocate water check meter cabinet														
WKCDA-B-MOB-01240	Relocation of check water meter cabinet at Zone 2A East gantry	24	08-Nov-24	05-Dec-24	24	22-Apr-25	21-May-25	0%	-7					
WKCDA-B-MOB-01100	Site clearance, break up and removal of existing road pavement and light posts, signages	60	06-Dec-24	20-Feb-25	60	22-May-25	31-Jul-25	0%	-7					
Monitoring Works with MTRC														
WKCDA-B-MOB-01200	Coordination with WSD and MTRC	75	06-Dec-24	18-Feb-25	362	05-Jul-24 A	01-Jul-25	0%	17					
Monitoring Works with HyD														
WKCDA-B-MOB-01160	Coordination with highways department(HyD)	60	08-Nov-24	06-Jan-25	287	05-Jul-24 A	18-Apr-25	0%	26					
WKCDA-B-MOB-01180	Relocation of existing light post at Zone 2A East gantry	60	07-Jan-25	20-Mar-25	60	22-Apr-25	03-Jul-25	0%	17					
Monitoring Works with drainage diversion														
WKCDA-B-MOB-01120	Coordination with relevant authorities for drainage diversion	60	22-Aug-24	20-Oct-24	347	05-Jul-24 A	16-Jun-25	0%	-62					
WKCDA-B-MOB-01140	Carry-out drainage diversion works, T&C and backfilling works at Zone 2B Austin Road West	85	04-Dec-24	19-Mar-25	80	07-Mar-25 A	17-Jun-25	0%	-47					
Hoarding and Gantry														
WKCDA-B-MOB-01300	Hoarding, covered walkway, gantries and waterbarriers modification including graphic and steel boards(Partial)	54	03-Sep-24	07-Nov-24	54	22-Apr-25	26-Jun-25	0%	-20					
Cost Centre C - Excavation and Lateral Support Works for Zone 2B (Stage 1)														
Construction														
Preliminaries, Trial Trench & Fabrication Works														
Trial trench before drilling work														
WKCDA-C-CON-01190	Trial trench before drilling work at Zone 2B (PP-168 to PP-250) -Austin Rd	20	22-Oct-24	13-Nov-24	63	03-Feb-25 A	22-Apr-25	0%	34					
WKCDA-C-CON-01470	Trial trench before drilling work for king post at Zone 2B	20	28-Dec-24	21-Jan-25	20	22-Apr-25	16-May-25	0%	47					
WKCDA-C-CON-01112	Trial trench before drilling work at zone 2B (PP-251 to PP-280) -Austin Rd	7	20-Mar-25	27-Mar-25	7	17-Jun-25	24-Jun-25	0%	-18					
WKCDA-C-CON-10920	Trial trench before drilling work at zone 2B (PP-281 to PP-319) -Austin Rd	20	20-Mar-25	12-Apr-25	20	17-Jun-25	09-Jul-25	0%	-47					
Gravity Casing Grout Works														
WKCDA-C-CON-01200	Gravity casing grout work (P_C001 to P_C035)(36nos)(Consent 6a)	36	04-Dec-24	17-Jan-25	93	23-Dec-24 A	22-Apr-25	0%	2					
WKCDA-C-CON-01380	Gravity casing grout work(B_C001 to B_C036)(38nos)(Consent 5)	38	04-Dec-24	20-Jan-25	93	23-Dec-24 A	22-Apr-25	0%	-24					
Pre-Grout Curtain Works														
Drilling for pre-grout curtain at Zone 2B at AURW Row (PP-164 to PP-001)														
WKCDA-C-CON-01040	Drilling for pre-grout curtain at Zone 2B(P_A017 to P_A001 EVEN)(P_B009 to P_B001) 8,9	12	05-Mar-25	18-Mar-25	178	26-Sep-24 A	07-May-25	59%	22					
WKCDA-C-CON-01123	Drilling for pre-grout curtain at Zone 2B(P_A167 to P_A138 EVEN)(P_B085 to P_B071) 15,15	20	30-Oct-24	21-Nov-24	67	21-Feb-25 A	16-May-25	97%	14					
Drilling for pre-grout curtain at Zone 2B at AURW Row (PP-165 to PP-319)														
WKCDA-C-CON-10120	Drilling for pre-grout curtain at Zone 2B(P_A310 to P_A321 EVEN)(P_B157 to P_B164)Consent 3) 6,8	10	21-May-25	02-Jun-25	92	08-Jan-25 A	03-May-25	93%	-8					
WKCDA-C-CON-10110	Drilling for pre-grout curtain at Zone 2B(P_A296 to P_A309 EVEN)(P_B150 to P_B156)Consent 3) 7,7	10	09-May-25	20-May-25	126	09-Jan-25 A	17-Jun-25	93%	-43					
WKCDA-C-CON-10100	Drilling for pre-grout curtain at Zone 2B(P_A284 to P_A295 EVEN)(P_B144 to P_B149)Consent 3) 6,6	8	28-Apr-25	08-May-25	142	14-Jan-25 A	09-Jul-25	33%	-47					
WKCDA-C-CON-01122	Drilling for pre-grout curtain at Zone 2B(P_A198 to P_A227 EVEN)(P_B101 to P_B115)Consent 3) 15,15	20	16-Dec-24	10-Jan-25	43	26-Feb-25 A	22-Apr-25	47%	18					
WKCDA-C-CON-01521	Drilling for pre-grout curtain at Zone 2B(P_A228 to P_A249 EVEN)(P_B116 to P_B128)Consent 3) 11,13	16	18-Jan-25	08-Feb-25	16	17-Jun-25	04-Jul-25	0%	-43					
WKCDA-C-CON-01220	Drilling for pre-grout curtain at Zone 2B(P_A250 to P_A264 EVEN)(P_B129 to P_B136)Consent 3) 8,8	11	28-Mar-25	10-Apr-25	11	05-Jul-25	17-Jul-25	0%	-27					
Drilling for pre-grout curtain at Zone 2B at Middle Row (PPB-171 to PPB-001)														
WKCDA-C-CON-01301	Drilling for pre-grout curtain at Zone 2B(B_A102 to B_A082 ODD)(B_B053 to B_B043)(Consent 3) 10,11	14	29-Oct-24	13-Nov-24	134	21-Nov-24 A	09-May-25	52%	-60					
WKCDA-C-CON-01401	Drilling for pre-grout curtain at Zone 2B(B_A018 to B_A001 ODD)(B_B008 to B_B001)(Consent 5) 9,8	12	10-Mar-25	22-Mar-25	50	18-Feb-25 A	22-Apr-25	24%	-24					
2ABC.6D.20250618_w 20-Apr-25 15:42 Page 2 of 8										CC/2023/2B/095 Three Month Rolling Programme as of 18-Apr-25				
◆ ◆ Milestone ◆ ◆ Planned Bar ◆ ◆ Critical MS ◆ ◆ Actual Work Completed ◆ ◆ Critical Bar ◆ ◆ 5D MS										Date	Revision	Checked	Approved	
										28-Mar-25	6th Draft	KL		





ELS Works (Stages 1 & 2) for Integrated Basement and Underground Road in Zones 2A, 2B and 2C of West Kowloon Cultural District

Activity ID	Activity Name	6th Draft Dur	6th Draft Start	6th Draft Finish	Dur	Forecast /Actual Start	Forecast /Actual Finish	%	Total Float	2025						
										Apr		May		Jun	Jul	
											10		11	12	13	
	WKCDA-C-CON-10680	Drilling for post grout curtain works at Zone 2B(B_A193 to B_A220)(Consent 3) 28	19	27-Dec-24	18-Jan-25	19	17-May-25	09-Jun-25	0%	12						
	WKCDA-C-CON-10700	Drilling for post grout curtain works at Zone 2B(B_A221 to B_A250)(Consent 3) 30	20	05-Feb-25	27-Feb-25	20	10-Jun-25	02-Jul-25	0%	12						
	WKCDA-C-CON-10720	Drilling for post grout curtain works at Zone 2B(B_A251 to B_A278)(Consent 3) 28	19	12-Mar-25	02-Apr-25	19	03-Jul-25	24-Jul-25	0%	12						
Drilling for post-grout Curtain Works Middle Row (PPB-171 to PPB-001)																
	WKCDA-C-CON-10640	Drilling for post grout curtain works at Zone 2B(B_A162 to B_A103)(Consent 3) 60	40	21-Jan-25	11-Mar-25	38	10-May-25	24-Jun-25	0%	-13						
	WKCDA-C-CON-10580	Drilling for post grout curtain works at Zone 2B(B_A102 to B_A082)(Consent 3) 21	14	02-Apr-25	22-Apr-25	14	25-Jun-25	10-Jul-25	0%	9						
	WKCDA-C-CON-10600	Drilling for post grout curtain works at Zone 2B(B_A081 to B_A056)(Consent 3) 26	18	12-May-25	02-Jun-25	18	11-Jul-25	31-Jul-25	0%	9						
Drilling for post-grout Curtain Works between Zone 3 and Zone 2B																
	WKCDA-C-CON-10800	Drilling for post grout curtain works between Zone 3 and Zone 2B (G_A032 to G_A062) 31	21	18-Feb-25	13-Mar-25	91	22-Jan-25 A	17-May-25	87%	86						
	WKCDA-C-CON-10780	Drilling for post grout curtain works between Zone 3 and Zone 2B(G_A001 to G_A031) 31	21	14-Mar-25	08-Apr-25	70	19-Feb-25 A	17-May-25	45%	128						
	WKCDA-C-CON-10820	Drilling for post grout curtain works between Zone 3 and Zone 2B (G_A063 to G_A093) 31	21	21-Jan-25	17-Feb-25	65	25-Feb-25 A	17-May-25	77%	86						
Drilling for post-grout Curtain Works between Zone 3 and Zone 2C																
	WKCDA-C-CON-10860	Drilling for post grout curtain works between Zone 3 and Zone 2B (G_A132 to G_A162) 31	31	08-Mar-25	14-Apr-25	103	23-Nov-24 A	31-Mar-25 A	100%							
	WKCDA-C-CON-10760	Drilling for post grout curtain works between Zone 3 and Zone 2B (G_A094 to G_A124) 31	31	21-Jan-25	28-Feb-25	79	28-Dec-24 A	05-Apr-25 A	100%							
	WKCDA-C-CON-10880	Drilling for post grout curtain works between Zone 3 and Zone 2B (G_A163 to G_A193) 31	31	15-Apr-25	26-May-25	81	18-Feb-25 A	29-May-25	97%	31						
	WKCDA-C-CON-10840	Drilling for post grout curtain works between Zone 3 and Zone 2B (G_A125 to G_A131) 7	6	01-Mar-25	07-Mar-25	5	22-Mar-25 A	28-Mar-25 A	100%							
	WKCDA-C-CON-10900	Drilling for post grout curtain works between Zone 3 and Zone 2B (G_A194 to G_A217) 24	25	27-May-25	25-Jun-25	25	30-May-25	28-Jun-25	0%	93						
Post Grout Curtain Works AURW Row (PP-164 to PP-001)																
	WKCDA-C-CON-01167	Carry-out Post grout curtain works at Zone 2B(P_A167 to P_A138)(Consent 3) 30	20	10-Feb-25	04-Mar-25	20	29-Jun-25	22-Jul-25	0%	-29						
Post Grout Curtain Works AURW Row (PP-165 to PP-319)																
	WKCDA-C-CON-01175	Carry-out Post grout curtain works at Zone 2B(P_A168 to P_A197)(Consent 3) 30	20	17-Mar-25	09-Apr-25	20	17-May-25	10-Jun-25	0%	22						
	WKCDA-C-CON-01177	Carry-out Post grout curtain works at Zone 2B(P_A198 to P_A227)(Consent 3) 30	20	25-Apr-25	20-May-25	20	11-Jun-25	03-Jul-25	0%	22						
Post Grout Curtain Works Middle Row (PPB-172 to PPB-342)																
	WKCDA-C-CON-01351	Carry-out Post grout curtain works at Zone 2B(B_A163 to B_A192)(Consent 3) 30	20	13-Dec-24	08-Jan-25	20	17-May-25	10-Jun-25	0%	12						
	WKCDA-C-CON-01353	Carry-out Post grout curtain works at Zone 2B(B_A193 to B_A220)(Consent 3) 28	19	20-Jan-25	13-Feb-25	19	11-Jun-25	02-Jul-25	0%	12						
	WKCDA-C-CON-01355	Carry-out Post grout curtain works at Zone 2B(B_A221 to B_A250)(Consent 3) 30	20	28-Feb-25	22-Mar-25	20	03-Jul-25	25-Jul-25	0%	12						
Post Grout Curtain Works Middle Row (PPB-171 to PPB-001)																
	WKCDA-C-CON-01341	Carry-out Post grout curtain works at Zone 2B(B_A162 to B_A103)(Consent 3) 60	40	12-Mar-25	02-May-25	40	25-Jun-25	09-Aug-25	0%	-13						
Post Grout Curtain Works between Zone 3 and Zone 2B																
	WKCDA-C-CON-01070	Carry-out Post grout curtain works between Zone 3 and Zone 2B (G_A063 to G_A093) 31	21	12-Mar-25	05-Apr-25	23	16-Apr-25 A	17-May-25	0%	86						
	WKCDA-C-CON-01050	Carry-out Post grout curtain works between Zone 3 and Zone 2B (G_A032 to G_A062) 31	21	07-Apr-25	06-May-25	21	19-May-25	12-Jun-25	0%	86						
	WKCDA-C-CON-01010	Carry-out Post grout curtain works between Zone 3 and Zone 2B(G_A001 to G_A031) 31	21	07-May-25	30-May-25	21	13-Jun-25	07-Jul-25	0%	86						
Post Grout Curtain Works between Zone 3 and Zone 2C																
	WKCDA-C-CON-01150	Carry-out Post grout curtain works between Zone 3 and Zone 2B (G_A132 to G_A162) 31	31	30-Apr-25	07-Jun-25	150	17-Dec-24 A	24-Jun-25	87%	3						
	WKCDA-C-CON-01135	Carry-out Post grout curtain works between Zone 3 and Zone 2B (G_A125 to G_A131) 7	7	22-Apr-25	29-Apr-25	7	25-Jun-25	02-Jul-25	0%	3						











ELS Works (Stages 1 & 2) for Integrated Basement and Underground Road in Zones 2A, 2B and 2C of West Kowloon Cultural District

Activity ID	Activity Name	6th Draft Dur	6th Draft Start	6th Draft Finish	Dur	Forecast /Actual Start	Forecast /Actual Finish	%	Total Float	2025					
										Apr		May		Jun	Jul
										10		11		12	13
Bored Pile Works BP30X	WKCDA-H-CON-01700	Plant Setup of RCD for bored pile(BP30Y)	1	17-Apr-26	17-Apr-26	1	22-Apr-25	22-Apr-25	0%	405					
	WKCDA-H-CON-01720	Rock Drilling of bored pile(BP30Y)	26	18-Apr-26	19-May-26	26	23-Apr-25	24-May-25	0%	405					
	WKCDA-H-CON-01740	Koden Test, Air Lifting, Installation of Rebar Cage and Concreting(BP30Y)(Including Testing)	4	20-May-26	23-May-26	4	26-May-25	29-May-25	0%	405					
	WKCDA-H-CON-01880	Interface core for bored piles(8nos, 4days/pile/rig, 1rig)	16	02-Sep-26	19-Sep-26	50	03-Apr-25 A	07-Jun-25	0%	449					
	WKCDA-H-CON-01760	Plant Setup of Oscillator for bored pile(BP30X)	1	26-May-26	26-May-26	1	30-May-25	30-May-25	0%	405					
	WKCDA-H-CON-01860	Last bored pile design strength	28	31-Jul-26	01-Sep-26	28	02-Jun-25	03-Jul-25	0%	431					
	WKCDA-H-CON-01780	Casing Installation and Soft Excavation for bored pile(BP30X)	30	27-May-26	02-Jul-26	30	02-Jun-25	05-Jul-25	0%	405					
	WKCDA-H-CON-01800	Plant Setup of RCD for bored pile(BP30X)	1	03-Jul-26	03-Jul-26	1	07-Jul-25	07-Jul-25	0%	405					
	WKCDA-H-CON-01820	Rock Drilling of bored pile(BP30X)	19	04-Jul-26	25-Jul-26	19	08-Jul-25	29-Jul-25	0%	405					
Cost Centre J & M - Site Safety and Smart Site Safety System															
General Submission															
Submission and Approval and Implementation															
WKCDA-JM-SUB-01000	Submit and update Construction Health and Safety Plan	914	05-Jul-24	04-Jan-27	904	15-Jul-24 A	04-Jan-27	0%	0						
WKCDA-JM-SUB-01100	Implementation and update of SSSS(including communication network,centralized management platform,etc.)	879	09-Aug-24	04-Jan-27	852	05-Sep-24 A	04-Jan-27	0%	0						
Cost Centre K - Environmental Management															
General Submission															
Submission and Approval and Implementation															
WKCDA-K-SUB-01020	Conduct environmental monitoring & audit and submit EM&A report to EPD	914	05-Jul-24	04-Jan-27	914	05-Jul-24 A	04-Jan-27	0%	0						
WKCDA-K-SUB-01000	Submit and update Environmental Management Plan	914	05-Jul-24	04-Jan-27	881	07-Aug-24 A	04-Jan-27	0%	0						
WKCDA-K-SUB-01040	Implementation of the EM&A programme	914	05-Jul-24	04-Jan-27	881	07-Aug-24 A	04-Jan-27	0%	0						
Cost Centre P, Q, R & S- Optional Works															
Item No.1 - Maintenance and Demolition of NSO															
Site Maintenance and Demolition of NSO															
WKCDA-P-#OW-01000	Take-over and maintenance of NSO	855	01-Aug-24	03-Dec-26	882	05-Jul-24 A	03-Dec-26	0%	0						
Item No.2 - Adoption of G/F as CA's and RSS's Site Office & Maintenance of 1/F and Demolition of NSO															
Site Maintenance and Demolition of NSO															
WKCDA-Q-#OW-01000	Take-over adoption of G/F NSO as CA and RSS's site office and maintenance of 1/F NSO	855	01-Aug-24	03-Dec-26	882	05-Jul-24 A	03-Dec-26	0%	0						
Item No.4 - Road Reinstatement Works atAustin Road West															
Road Reinstatement Works															
WKCDA-S-#OW-01000	Prepare and submit TTMS scheme for road reinstatement works at Austin Road West	14	20-Mar-25	02-Apr-25	14	17-Jun-25	30-Jun-25	0%	345						
WKCDA-S-#OW-01020	Review and approve submission of TTMS scheme for road reinstatement works at Austin Road West	28	03-Apr-25	30-Apr-25	28	01-Jul-25	28-Jul-25	0%	345						