

M+ Museum

ID	Activity	OD	Start	Finish	TF	2019												2020																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
						Qtr 4				Qtr 1			Qtr 2			Qtr 3		Qtr 4		Qtr 1			Qtr 2			Qtr 3																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
						Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
<p>GENERAL & PRELIMINARIES (Remaining Works @ 10 SEP 2018)</p> <p>PROJECT KEY COMPLETION DATES</p> <p>Completion Obligations (*constrained dates for critical paths)</p> <table border="1"> <tr> <td>OP1</td> <td>Podium, M+ Tower & CSF - Obtain OP for the Whole of M+</td> <td>0</td> <td></td> <td>31-Mar-20*</td> <td>0</td> <td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td> </tr> <tr> <td>PC2</td> <td>CSF - Obtain PC for Hover to Employer (Incl. Zone B2_Z07 - Loading Bays)</td> <td>0</td> <td></td> <td>31-Mar-20*</td> <td>1</td> <td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td> </tr> <tr> <td>OP2</td> <td>RDE - Obtain OP for Hover to Employer</td> <td>0</td> <td></td> <td>30-May-20*</td> <td>1</td> <td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td> </tr> <tr> <td>PC1</td> <td>Podium, M+ Tower & RDE - Obtain PC for Hover to Employer</td> <td>0</td> <td></td> <td>30-Jun-20*</td> <td>0</td> <td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td> </tr> </table> <p>LEVEL 1 SUMMARY CONSTRUCTION PROGRAM</p> <p>Basement & Podium</p> <table border="1"> <tr><td>1758</td><td>[LoE] POD - RC Slabs Construction</td><td>209</td><td>12-Oct-18</td><td>26-Jun-19</td><td>5</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td>1766</td><td>[LoE] POD - ABWF Works (Excl. Timber Finishes)</td><td>435</td><td>12-Oct-18</td><td>31-Mar-20</td><td>73</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td>1769</td><td>[LoE] POD - MEP Works to Completion of Final Terminations</td><td>343</td><td>12-Oct-18</td><td>04-Dec-19</td><td>0</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td>1764</td><td>[LoE] POD - RC Walls Construction</td><td>222</td><td>24-Oct-18</td><td>23-Jul-19</td><td>76</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td>9817</td><td>[LoE] POD - EWS 1MF & 2/F Facade Installation (Excl. Louvres & Deferred Panels)</td><td>179</td><td>24-Oct-18</td><td>31-May-19</td><td>9</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td>9818</td><td>[LoE] POD - Glass Walls & Skylights (B1/GF/L2/L3) for Weather Tight Stage</td><td>167</td><td>01-Mar-19</td><td>17-Sep-19</td><td>6</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td>1765</td><td>[LoE] POD - Floating Slab Construction</td><td>111</td><td>03-Apr-19</td><td>14-Aug-19</td><td>40</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td>1767</td><td>[LoE] POD - Drying Period</td><td>50</td><td>18-Sep-19</td><td>16-Nov-19</td><td>6</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td>9816</td><td>[LoE] POD - MC's T&C for FSD Inspection</td><td>64</td><td>04-Oct-19</td><td>19-Dec-19</td><td>0</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td>1768</td><td>[LoE] POD - ABWF Timber Finishes Post Drying Period</td><td>132</td><td>18-Nov-19</td><td>30-Apr-20</td><td>43</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> </table> <p>M+ Tower</p> <table border="1"> <tr><td>9789</td><td>[LoE] TW - RC Structural Works Incl. URF (Top Out 30 Nov 2018)</td><td>47</td><td>29-Oct-18</td><td>22-Dec-18</td><td>0</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td>9790</td><td>[LoE] TW - ABWF Works (Excl. Timber Finishes)</td><td>333</td><td>05-Nov-18</td><td>14-Dec-19</td><td>157</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td>9793</td><td>[LoE] TW - MEP Works to Completion of Final Terminations</td><td>253</td><td>24-Nov-18</td><td>30-Sep-19</td><td>220</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td>9832</td><td>[LoE] TW - EWS Facade to Weather Tight Stage (Excl. Early Works)</td><td>94</td><td>24-Jan-19</td><td>23-May-19</td><td>36</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td>9791</td><td>[LoE] TW - Drying Period to 12/F</td><td>52</td><td>16-Mar-19</td><td>18-May-19</td><td>192</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td>9792</td><td>[LoE] TW - ABWF Timber Finishes (4/F to 12/F)</td><td>135</td><td>18-May-19</td><td>28-Oct-19</td><td>86</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td>9834</td><td>[LoE] TW - Shop Front Glazing Podium L3 to M+ Tower 4/F Slab</td><td>78</td><td>31-May-19</td><td>02-Sep-19</td><td>16</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td>9824</td><td>[LoE] TW - MC's T&C for FSD Inspection</td><td>60</td><td>12-Sep-19</td><td>25-Nov-19</td><td>21</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> </table> <p>CSF Building</p> <table border="1"> <tr><td>9829</td><td>[LoE] CSF - RC Structural Works (last concrete pour)</td><td>107</td><td>12-Oct-18</td><td>23-Feb-19</td><td>49</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td>9830</td><td>[LoE] CSF - ABWF Works</td><td>332</td><td>16-Oct-18</td><td>25-Nov-19</td><td>97</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td>9828</td><td>[LoE] CSF - MEP Works to Completion of Final Terminations</td><td>331</td><td>20-Oct-18</td><td>27-Nov-19</td><td>172</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td>9833</td><td>[LoE] CSF - EWS Facade & Louvres Works to Weather Tight Stage</td><td>139</td><td>12-Feb-19</td><td>27-Jul-19</td><td>42</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td>9842</td><td>[LoE] CSF - Roof Pre-cast Panels Installation</td><td>122</td><td>22-May-19</td><td>16-Oct-19</td><td>30</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td>9831</td><td>[LoE] CSF - MC's T&C for FSD Inspection</td><td>78</td><td>06-Sep-19</td><td>09-Dec-19</td><td>8</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> </table> <p>RDE Tower</p> <table border="1"> <tr><td>9835</td><td>[LoE] RDE - RC Structural Works to Top Out (15/F Slab Cast)</td><td>175</td><td>12-Oct-18</td><td>16-May-19</td><td>0</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td>9839</td><td>[LoE] RDE - ABWF Works</td><td>371</td><td>10-Nov-18</td><td>13-Feb-20</td><td>108</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td>9836</td><td>[LoE] RDE - MEP Works to Completion of Final Terminations (L4 to 15MF)</td><td>354</td><td>23-Nov-18</td><td>06-Feb-20</td><td>120</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td>9838</td><td>[LoE] RDE - EWS Facade Works to Weather Tight Stage (incl. Roof & UF)</td><td>240</td><td>27-Dec-18</td><td>18-Oct-19</td><td>14</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td>9837</td><td>[LoE] RDE - RC Remaining Structural Works (15MF, Roof & UF)</td><td>55</td><td>15-Jun-19</td><td>19-Aug-19</td><td>0</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td>9855</td><td>[LoE] RDE - Roof W/proof/Screen/Drains & Concrete Panels</td><td>90</td><td>10-Sep-19</td><td>27-Dec-19</td><td>57</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td>9841</td><td>[LoE] RDE - MEP Works @ 15MF (BoH Plant Rooms)</td><td>78</td><td>29-Oct-19</td><td>06-Feb-20</td><td>0</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td>9840</td><td>[LoE] RDE - MC's T&C for FSD Inspection</td><td>69</td><td>29-Nov-19</td><td>27-Feb-20</td><td>0</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> </table> <p>External Works</p> <table border="1"> <tr><td>9813</td><td>[LoE] EXT - IPA Portions</td><td>102</td><td>10-Oct-18</td><td>15-Feb-19</td><td>409</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td>9814</td><td>[LoE] EXT - Along Building Boundaries</td><td>371</td><td>20-Oct-18</td><td>15-Jan-20</td><td>26</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td>9810</td><td>[LoE] EXT - Promenade</td><td>40</td><td>23-Oct-18</td><td>07-Dec-18</td><td>461</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> </table>																								OP1	Podium, M+ Tower & CSF - Obtain OP for the Whole of M+	0		31-Mar-20*	0																				PC2	CSF - Obtain PC for Hover to Employer (Incl. Zone B2_Z07 - Loading Bays)	0		31-Mar-20*	1																				OP2	RDE - Obtain OP for Hover to Employer	0		30-May-20*	1																				PC1	Podium, M+ Tower & RDE - Obtain PC for Hover to Employer	0		30-Jun-20*	0																				1758	[LoE] POD - RC Slabs Construction	209	12-Oct-18	26-Jun-19	5																				1766	[LoE] POD - ABWF Works (Excl. Timber Finishes)	435	12-Oct-18	31-Mar-20	73																				1769	[LoE] POD - MEP Works to Completion of Final Terminations	343	12-Oct-18	04-Dec-19	0																				1764	[LoE] POD - RC Walls Construction	222	24-Oct-18	23-Jul-19	76																				9817	[LoE] POD - EWS 1MF & 2/F Facade Installation (Excl. Louvres & Deferred Panels)	179	24-Oct-18	31-May-19	9																				9818	[LoE] POD - Glass Walls & Skylights (B1/GF/L2/L3) for Weather Tight Stage	167	01-Mar-19	17-Sep-19	6																				1765	[LoE] POD - Floating Slab Construction	111	03-Apr-19	14-Aug-19	40																				1767	[LoE] POD - Drying Period	50	18-Sep-19	16-Nov-19	6																				9816	[LoE] POD - MC's T&C for FSD Inspection	64	04-Oct-19	19-Dec-19	0																				1768	[LoE] POD - ABWF Timber Finishes Post Drying Period	132	18-Nov-19	30-Apr-20	43																				9789	[LoE] TW - RC Structural Works Incl. URF (Top Out 30 Nov 2018)	47	29-Oct-18	22-Dec-18	0																				9790	[LoE] TW - ABWF Works (Excl. Timber Finishes)	333	05-Nov-18	14-Dec-19	157																				9793	[LoE] TW - MEP Works to Completion of Final Terminations	253	24-Nov-18	30-Sep-19	220																				9832	[LoE] TW - EWS Facade to Weather Tight Stage (Excl. Early Works)	94	24-Jan-19	23-May-19	36																				9791	[LoE] TW - Drying Period to 12/F	52	16-Mar-19	18-May-19	192																				9792	[LoE] TW - ABWF Timber Finishes (4/F to 12/F)	135	18-May-19	28-Oct-19	86																				9834	[LoE] TW - Shop Front Glazing Podium L3 to M+ Tower 4/F Slab	78	31-May-19	02-Sep-19	16																				9824	[LoE] TW - MC's T&C for FSD Inspection	60	12-Sep-19	25-Nov-19	21																				9829	[LoE] CSF - RC Structural Works (last concrete pour)	107	12-Oct-18	23-Feb-19	49																				9830	[LoE] CSF - ABWF Works	332	16-Oct-18	25-Nov-19	97																				9828	[LoE] CSF - MEP Works to Completion of Final Terminations	331	20-Oct-18	27-Nov-19	172																				9833	[LoE] CSF - EWS Facade & Louvres Works to Weather Tight Stage	139	12-Feb-19	27-Jul-19	42																				9842	[LoE] CSF - Roof Pre-cast Panels Installation	122	22-May-19	16-Oct-19	30																				9831	[LoE] CSF - MC's T&C for FSD Inspection	78	06-Sep-19	09-Dec-19	8																				9835	[LoE] RDE - RC Structural Works to Top Out (15/F Slab Cast)	175	12-Oct-18	16-May-19	0																				9839	[LoE] RDE - ABWF Works	371	10-Nov-18	13-Feb-20	108																				9836	[LoE] RDE - MEP Works to Completion of Final Terminations (L4 to 15MF)	354	23-Nov-18	06-Feb-20	120																				9838	[LoE] RDE - EWS Facade Works to Weather Tight Stage (incl. Roof & UF)	240	27-Dec-18	18-Oct-19	14																				9837	[LoE] RDE - RC Remaining Structural Works (15MF, Roof & UF)	55	15-Jun-19	19-Aug-19	0																				9855	[LoE] RDE - Roof W/proof/Screen/Drains & Concrete Panels	90	10-Sep-19	27-Dec-19	57																				9841	[LoE] RDE - MEP Works @ 15MF (BoH Plant Rooms)	78	29-Oct-19	06-Feb-20	0																				9840	[LoE] RDE - MC's T&C for FSD Inspection	69	29-Nov-19	27-Feb-20	0																				9813	[LoE] EXT - IPA Portions	102	10-Oct-18	15-Feb-19	409																				9814	[LoE] EXT - Along Building Boundaries	371	20-Oct-18	15-Jan-20	26																				9810	[LoE] EXT - Promenade	40	23-Oct-18	07-Dec-18	461																			
OP1	Podium, M+ Tower & CSF - Obtain OP for the Whole of M+	0		31-Mar-20*	0																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
PC2	CSF - Obtain PC for Hover to Employer (Incl. Zone B2_Z07 - Loading Bays)	0		31-Mar-20*	1																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
OP2	RDE - Obtain OP for Hover to Employer	0		30-May-20*	1																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
PC1	Podium, M+ Tower & RDE - Obtain PC for Hover to Employer	0		30-Jun-20*	0																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
1758	[LoE] POD - RC Slabs Construction	209	12-Oct-18	26-Jun-19	5																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
1766	[LoE] POD - ABWF Works (Excl. Timber Finishes)	435	12-Oct-18	31-Mar-20	73																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
1769	[LoE] POD - MEP Works to Completion of Final Terminations	343	12-Oct-18	04-Dec-19	0																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
1764	[LoE] POD - RC Walls Construction	222	24-Oct-18	23-Jul-19	76																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
9817	[LoE] POD - EWS 1MF & 2/F Facade Installation (Excl. Louvres & Deferred Panels)	179	24-Oct-18	31-May-19	9																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
9818	[LoE] POD - Glass Walls & Skylights (B1/GF/L2/L3) for Weather Tight Stage	167	01-Mar-19	17-Sep-19	6																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
1765	[LoE] POD - Floating Slab Construction	111	03-Apr-19	14-Aug-19	40																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
1767	[LoE] POD - Drying Period	50	18-Sep-19	16-Nov-19	6																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
9816	[LoE] POD - MC's T&C for FSD Inspection	64	04-Oct-19	19-Dec-19	0																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
1768	[LoE] POD - ABWF Timber Finishes Post Drying Period	132	18-Nov-19	30-Apr-20	43																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
9789	[LoE] TW - RC Structural Works Incl. URF (Top Out 30 Nov 2018)	47	29-Oct-18	22-Dec-18	0																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
9790	[LoE] TW - ABWF Works (Excl. Timber Finishes)	333	05-Nov-18	14-Dec-19	157																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
9793	[LoE] TW - MEP Works to Completion of Final Terminations	253	24-Nov-18	30-Sep-19	220																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
9832	[LoE] TW - EWS Facade to Weather Tight Stage (Excl. Early Works)	94	24-Jan-19	23-May-19	36																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
9791	[LoE] TW - Drying Period to 12/F	52	16-Mar-19	18-May-19	192																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
9792	[LoE] TW - ABWF Timber Finishes (4/F to 12/F)	135	18-May-19	28-Oct-19	86																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
9834	[LoE] TW - Shop Front Glazing Podium L3 to M+ Tower 4/F Slab	78	31-May-19	02-Sep-19	16																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
9824	[LoE] TW - MC's T&C for FSD Inspection	60	12-Sep-19	25-Nov-19	21																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
9829	[LoE] CSF - RC Structural Works (last concrete pour)	107	12-Oct-18	23-Feb-19	49																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
9830	[LoE] CSF - ABWF Works	332	16-Oct-18	25-Nov-19	97																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
9828	[LoE] CSF - MEP Works to Completion of Final Terminations	331	20-Oct-18	27-Nov-19	172																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
9833	[LoE] CSF - EWS Facade & Louvres Works to Weather Tight Stage	139	12-Feb-19	27-Jul-19	42																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
9842	[LoE] CSF - Roof Pre-cast Panels Installation	122	22-May-19	16-Oct-19	30																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
9831	[LoE] CSF - MC's T&C for FSD Inspection	78	06-Sep-19	09-Dec-19	8																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
9835	[LoE] RDE - RC Structural Works to Top Out (15/F Slab Cast)	175	12-Oct-18	16-May-19	0																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
9839	[LoE] RDE - ABWF Works	371	10-Nov-18	13-Feb-20	108																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
9836	[LoE] RDE - MEP Works to Completion of Final Terminations (L4 to 15MF)	354	23-Nov-18	06-Feb-20	120																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
9838	[LoE] RDE - EWS Facade Works to Weather Tight Stage (incl. Roof & UF)	240	27-Dec-18	18-Oct-19	14																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
9837	[LoE] RDE - RC Remaining Structural Works (15MF, Roof & UF)	55	15-Jun-19	19-Aug-19	0																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
9855	[LoE] RDE - Roof W/proof/Screen/Drains & Concrete Panels	90	10-Sep-19	27-Dec-19	57																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
9841	[LoE] RDE - MEP Works @ 15MF (BoH Plant Rooms)	78	29-Oct-19	06-Feb-20	0																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
9840	[LoE] RDE - MC's T&C for FSD Inspection	69	29-Nov-19	27-Feb-20	0																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
9813	[LoE] EXT - IPA Portions	102	10-Oct-18	15-Feb-19	409																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
9814	[LoE] EXT - Along Building Boundaries	371	20-Oct-18	15-Jan-20	26																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
9810	[LoE] EXT - Promenade	40	23-Oct-18	07-Dec-18	461																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
<p>COMPLETION STATUTORY INSPECTIONS & APPROVALS</p> <p>Basement, Podium, M+ Tower & CSF Building</p> <p>FSD & BD</p> <table border="1"> <tr><td>FSD1</td><td>FSD - FSD Inspection/Re-Inspection/Remedial Works - Advanced Layout Inspection</td><td>26</td><td>13-Nov-19</td><td>12-Dec-19</td><td>5</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td>FSD2</td><td>FSD - FSD Inspection/Re-Inspection/Remedial Works - FS SYSTEMS INSPECTION</td><td>72</td><td>19-Dec-19</td><td>23-Mar-20</td><td>0</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td>BD</td><td>BD - Inspection/Re-Inspection</td><td>24</td><td>24-Feb-20</td><td>23-Mar-20</td><td>0</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td>1189</td><td>BD - Obtain OP for Basement/Podium/M+/CSF</td><td>6</td><td>23-Mar-20</td><td>30-Mar-20</td><td>0</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> </table> <p>RDE Building</p> <p>FSD & BD</p> <table border="1"> <tr><td>RDE_FSD</td><td>RDE_FSD - FSD Inspection/Re-Inspection/Remedial Works (layouts & systems)</td><td>48</td><td>28-Feb-20</td><td>24-Apr-20</td><td>0</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td>RDE_BD</td><td>RDE_BD - Inspection/Re-Inspection</td><td>24</td><td>25-Apr-20</td><td>23-May-20</td><td>0</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> <tr><td>7490</td><td>RDE_BD - Obtain OP for RDE</td><td>6</td><td>25-May-20</td><td>30-May-20</td><td>0</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr> </table>																								FSD1	FSD - FSD Inspection/Re-Inspection/Remedial Works - Advanced Layout Inspection	26	13-Nov-19	12-Dec-19	5																				FSD2	FSD - FSD Inspection/Re-Inspection/Remedial Works - FS SYSTEMS INSPECTION	72	19-Dec-19	23-Mar-20	0																				BD	BD - Inspection/Re-Inspection	24	24-Feb-20	23-Mar-20	0																				1189	BD - Obtain OP for Basement/Podium/M+/CSF	6	23-Mar-20	30-Mar-20	0																				RDE_FSD	RDE_FSD - FSD Inspection/Re-Inspection/Remedial Works (layouts & systems)	48	28-Feb-20	24-Apr-20	0																				RDE_BD	RDE_BD - Inspection/Re-Inspection	24	25-Apr-20	23-May-20	0																				7490	RDE_BD - Obtain OP for RDE	6	25-May-20	30-May-20	0																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
FSD1	FSD - FSD Inspection/Re-Inspection/Remedial Works - Advanced Layout Inspection	26	13-Nov-19	12-Dec-19	5																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
FSD2	FSD - FSD Inspection/Re-Inspection/Remedial Works - FS SYSTEMS INSPECTION	72	19-Dec-19	23-Mar-20	0																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
BD	BD - Inspection/Re-Inspection	24	24-Feb-20	23-Mar-20	0																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
1189	BD - Obtain OP for Basement/Podium/M+/CSF	6	23-Mar-20	30-Mar-20	0																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
RDE_FSD	RDE_FSD - FSD Inspection/Re-Inspection/Remedial Works (layouts & systems)	48	28-Feb-20	24-Apr-20	0																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
RDE_BD	RDE_BD - Inspection/Re-Inspection	24	25-Apr-20	23-May-20	0																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
7490	RDE_BD - Obtain OP for RDE	6	25-May-20	30-May-20	0																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	



▼ Milestone
 Current - Other Works
 Current - Struct Works
 Current - MEP Works
 Current - ABWF Works
 Current - Facade Works
 Critical Works

CMWP - M+ Project Remaining Works @ 10 Sep 2018 Target Program (Rev_0; 28Jan19)
Target Programme - Level 1 Summary Bar Chart

Date	Revision	Checked	Approved
28-Jan-19	CMWP Rev.0 - Submission For Approval	NS	BG

Lyric Theatre Complex

Activity ID	Activity Name	Start Date	Finish Date	2018		2019	
				Nov 11	Dec 12	Jan 13	Feb 14
L1 Contract for Lyric Theatre Complex (3MRP)							
Cost Centre B - Excavation and Lateral Support (ELS) Stage 2							
Excavation and ELS Works (Stage 2)							
Area 1							
CB161459	Area 1: Excavate to -3.0mPD (works resume)	26-Oct-18 A	17-Nov-18 A	█			
CB161460	Area 1: Install Waling & Strut Layer S3	07-Nov-18 A	24-Nov-18 A	█			
CB161470	Area 1: Excavate to -6.1mPD	10-Dec-18	28-Dec-18		█		
CB161480	Area 1: Install Waling & Strut Layer S4	29-Dec-18	16-Jan-19			█	
CB161490	Area 1: Excavate to -9.0, -11.3, -14.2 w/ soil Berm	17-Jan-19	31-Jan-19				█
Area 2							
CB162459	Area 2: Excavate to -3.0mPD (works resume)	26-Oct-18 A	08-Dec-18	█	█		
CB162460	Area 2: Install Waling & Strut Layer S3	10-Dec-18	22-Dec-18		█		
CB162470	Area 2: Area 2: Excavate to -6.1mPD	24-Dec-18	09-Jan-19			█	
CB162480	Area 2: Install Waling & Strut Layer S4	07-Jan-19	19-Jan-19			█	
CB162490	Area 2: Excavate to -9.0, -11.3, -14.2 w/ soil Berm	18-Jan-19	31-Jan-19*				█
Area 3							
CB163450	Area 3: Excavate to -3.0mPD	05-Nov-18 A	30-Nov-18 A	█			
CB163460	Area 3: Install Waling & Strut Layer S3	16-Nov-18 A	08-Dec-18	█	█		
CB163470	Area 3: Excavate to -6.1mPD	04-Jan-19	21-Jan-19			█	
CB163480	Area 3: Area 3: Install Waling & Strut Layer S4	22-Jan-19	14-Feb-19				█
CB163490	Area 3 Excavate to Formation Level -9.6mPD	15-Feb-19	11-Mar-19				█
Area 4							
CB164450	Area 4: Excavate to -3.0mPD	09-Nov-18 A	13-Dec-18	█	█		
CB164460	Area 4: Install Waling & Strut Layer S3	14-Dec-18	03-Jan-19		█		
CB164470	Area 4: Excavate to -6.1mPD	15-Jan-19	31-Jan-19			█	
CB164480	Area 4: Install Waling & Strut Layer S4	01-Feb-19	25-Feb-19				█
CB164490	Area 4: Excavate to Formation Level -9.6mPD	26-Feb-19	21-Mar-19*				█
Cost Centre C - Basement							
Cost Centre C1 - Essential Basement Structure (Excl. AET Protection & Box Culvert)							
CC102402a	[Area 6 - L06] Construct Pile Cap / B1 Slab - 2a	12-Sep-18 A	22-Nov-18 A	█			

█ Remaining Work
█ Critical Remaining Work
█ Actual Work
◆ ◆ Milestone

Project ID: L13MRP-20181130
 Layout: L1-3MRP (Env)
 Page: 1 of 2

West Kowloon Cultural District Authority
L1 Contract for Lyric Theatre Complex & Extended Basement
Three Month Rolling Programme (3MRP) - Status as of 30 Nov 2018



Activity ID	Activity Name	Start Date	Finish Date	2018		2019	
				Nov 11	Dec 12	Jan 13	Feb 14
CC102405	[Area 6 - L06] Construct Pile Cap / B1 Slab -5	13-Sep-18 A	14-Dec-18				
CC102401b	[Area 6 - L06] Construct Pile Cap / B1 Slab - 1b	10-Oct-18 A	15-Dec-18				
CC102402b	[Area 6 - L06] Construct Pile Cap / B1 Slab - 2B	19-Oct-18 A	16-Nov-18 A				
CC102404	[Area 6 - L06] Construct Pile Cap / B1 Slab - 4	24-Oct-18 A	30-Nov-18 A				
CC102403	[Area 6 - L06] Construct Pile Cap / B1 Slab - 3	02-Nov-18 A	08-Dec-18				
CC102410	[Area 6 - L06] Remove Strut Layer S2	03-Dec-18	09-Jan-19				
Cost Centre D - Public Infrastructure Works (PIW)							
Cost Centre D2 - Austin Road West Lay-by							
Cost Centre D2.2 Drainage							
MC30-Ch.170 to MC30-Ch.00							
MC30-Ch.100 to MC30-Ch.60 (MH SF_1.3 to SF1.2)							
CD220148	MC30-Ch170-00: 1350mm dia Drainage (SF1.3 to SF1.2) - Construct Manhole	10-Oct-18 A	29-Nov-18 A				
MC30-Ch.60 to MC30-Ch.40 (MH SF_1.2 to SF_1.2B)							
CD220152	MC30-Ch170-00: 1350mm dia Drainage (SF1.2 to SF1.2B) - Sheet Pile	22-Oct-18 A	03-Nov-18 A				
CD220154	MC30-Ch170-00: 1350mm dia Drainage (SF1.2 to SF1.2B) - Excavation & ELS	24-Oct-18 A	09-Nov-18 A				
CD220156	MC30-Ch170-00: 1350mm dia Drainage (SF1.2 to SF1.2B) - Install Drainage	06-Nov-18 A	30-Nov-18 A				
CD220158	MC30-Ch170-00: 1350mm dia Drainage (SF1.2 to SF1.2B) - Construct Manhole	19-Nov-18 A	20-Dec-18				
MC30-Ch.40 to MC30-Ch.30 (MH SF_1.2B to SF_1.2A)							
CD220162	MC30-Ch170-00: 1350mm dia Drainage (SF1.2B to SF1.2A) - Sheet Pile	15-Nov-18 A	21-Nov-18 A				
CD220164	MC30-Ch170-00: 1350mm dia Drainage (SF1.2B to SF1.2A) - Excavation & ELS	22-Nov-18 A	15-Dec-18				
CD220166	MC30-Ch170-00: 1350mm dia Drainage (SF1.2B to SF1.2A) - Install Drainage	17-Dec-18	02-Jan-19				
CD220168	MC30-Ch170-00: 1350mm dia Drainage (SF1.2B to SF1.2A) - Construct Manhole	03-Jan-19	16-Jan-19				
MC30-Ch.30 to MC30-Ch.00 (MH SF_1.2A to SF_1.2A_A)							
CD220172	MC30-Ch170-00: 1350mm dia Drainage (SF1.2A to SF1.2A_2) - Sheet Pile	13-Dec-18	28-Dec-18				
CD220174	MC30-Ch170-00: 1350mm dia Drainage (SF1.2A to SF1.2A_2) - Excavation & ELS	29-Dec-18	19-Jan-19				
CD220176	MC30-Ch170-00: 1350mm dia Drainage (SF1.2A to SF1.2A_2) - Install Drainage	21-Jan-19	02-Feb-19				
CD220178	MC30-Ch170-00: 1350mm dia Drainage (SF1.2A to SF1.2A_2) - Construct Manhole	04-Feb-19	20-Feb-19*				

Remaining Work
 Critical Remaining Work
 Actual Work
 Milestone






Project ID: L13MRP-20181130
 Layout: L1-3MRP (Env)
 Page: 2 of 2

West Kowloon Cultural District Authority
L1 Contract for Lyric Theatre Complex & Extended Basement
Three Month Rolling Programme (3MRP) - Status as of 30 Nov 2018



Activity ID	Activity Name	Start Date	Finish Date	2018	2019		
				Dec 12	Jan 13	Feb 14	Mar 15
L1 Contract for Lyric Theatre Complex (3MRP)							
Cost Centre B - Excavation and Lateral Support (ELS) Stage 2							
Excavation and ELS Works (Stage 2)							
Area 1							
CB161470	Area 1: Excavate to -6.1mPD	08-Dec-18 A	03-Jan-19				
CB161480	Area 1: Install Waling & Strut Layer S4	04-Jan-19	18-Jan-19				
CB161490	Area 1: Excavate to -9.0, -11.3, -14.2 w/ soil Berm	19-Jan-19	02-Feb-19				
Area 2							
CB162460	Area 2: Install Waling & Strut Layer S3	06-Dec-18 A	24-Dec-18 A				
CB162470	Area 2: Area 2: Excavate to -6.1mPD	03-Jan-19	17-Jan-19				
CB162480	Area 2: Install Waling & Strut Layer S4	18-Jan-19	31-Jan-19				
CB162490	Area 2: Excavate to -9.0, -11.3, -14.2 w/ soil Berm	01-Feb-19	18-Feb-19*				
Area 3							
CB163460	Area 3: Install Waling & Strut Layer S3	16-Nov-18 A	14-Dec-18 A				
CB163470	Area 3: Excavate to -6.1mPD	22-Dec-18 A	15-Jan-19				
CB163480	Area 3: Area 3: Install Waling & Strut Layer S4	16-Jan-19	08-Feb-19				
CB163490	Area 3 Excavate to Formation Level -9.6mPD	02-Feb-19	01-Mar-19				
Area 4							
CB164450	Area 4: Excavate to -3.0mPD	09-Nov-18 A	22-Dec-18 A				
CB164460	Area 4: Install Waling & Strut Layer S3	19-Dec-18 A	15-Jan-19				
CB164470	Area 4: Excavate to -6.1mPD	16-Jan-19	01-Feb-19				
CB164480	Area 4: Install Waling & Strut Layer S4	09-Feb-19	01-Mar-19				
CB164490	Area 4: Excavate to Formation Level -9.6mPD	02-Mar-19	26-Mar-19*				
Cost Centre C - Basement							
Cost Centre C1 - Essential Basement Structure (Excl. AET Protection & Box Culvert)							
CC102405	[Area 6 - L06] Construct Pile Cap / B1 Slab -5	13-Sep-18 A	15-Dec-18 A				
CC102401b	[Area 6 - L06] Construct Pile Cap / B1 Slab - 1b	10-Oct-18 A	07-Jan-19				
CC102403	[Area 6 - L06] Construct Pile Cap / B1 Slab - 3	02-Nov-18 A	10-Jan-19				
CC102410	[Area 6 - L06] Remove Strut Layer S2	03-Dec-18 A	21-Jan-19				
CC102420	[Area 6 - L06] Construct B1-B1M Columns & Structural Walls	10-Dec-18 A	07-Mar-19				
CC102430	[Area 6 - L06] Construct B1M Beam & Slab	29-Jan-19	28-Mar-19				
CC100100	[South - L01] Blinding Layer for Pile Cap / B2 Slab at Central Portion	12-Feb-19	18-Mar-19				






Activity ID	Activity Name	Start Date	Finish Date	2018	2019		
				Dec 12	Jan 13	Feb 14	Mar 15
CC100200	[South - L01] Construct Central Pile Cap / B2 Slab at -11.3mPD & -14.2mPD	14-Feb-19	16-Apr-19				
CAI No. 012 Advance Works for Artist Square Bridge							
P34 Stair & Lift Tower							
CAI12240	Construct Protection Slab	26-Nov-18 A	02-Jan-19				
CAI12244	Construct Bored Pile PC1-1	03-Jan-19	08-Feb-19				
CAI12248	Construct Bored Pile PC1-2	09-Feb-19	15-Mar-19				
CAI12254	Construct Bored Pile PC1-3	16-Mar-19	24-Apr-19				
Cost Centre D - Public Infrastructure Works (PIW)							
Cost Centre D2 - Austin Road West Lay-by							
Cost Centre D2.1 Roadworks and Remaining							
MC30-Ch.170 to MC30-Ch.150							
CD210720	MC30-Ch170-150: DN450 Freshwater (0+171 - 0+164)	28-Jan-19	20-Feb-19				
CD210725	MC30-Ch170-150: DN450 Salt Water (0+171 - 0+162)	04-Feb-19	27-Feb-19				
MC30-Ch.150 to MC30-Ch.100							
CD210620	MC30-Ch150-100: DN450 Freshwater (0+164 - 0+114)	07-Dec-18 A	27-Dec-18 A				
CD210625	MC30-Ch150-100: DN450 Salt Water (0+162 - 0+112)	07-Dec-18 A	27-Dec-18 A				
MC30-Ch.100 to MC30-Ch.50							
CD210520	MC30-Ch100-50: DN450 Freshwater (0+114 - 0+64)	06-Mar-19	10-Apr-19				
CD210525	MC30-Ch100-50: DN450 Salt Water (0+112 - 0+62)	11-Mar-19	15-Apr-19				
Cost Centre D2.2 Drainage							
MC30-Ch.170 to MC30-Ch.00							
MC30-Ch.60 to MC30-Ch.40 (MH SF_1.2 to SF_1.2B)							
CD220158	MC30-Ch170-00: 1350mm dia Drainage (SF1.2 to SF1.2B) - Construct Manhole	19-Nov-18 A	04-Jan-19				
MC30-Ch.40 to MC30-Ch.30 (MH SF_1.2B to SF_1.2A)							
CD220164	MC30-Ch170-00: 1350mm dia Drainage (SF1.2B to SF1.2A) - Excavation & ELS	22-Nov-18 A	05-Dec-18 A				
CD220166	MC30-Ch170-00: 1350mm dia Drainage (SF1.2B to SF1.2A) - Install Drainage	11-Dec-18 A	07-Jan-19				
CD220168	MC30-Ch170-00: 1350mm dia Drainage (SF1.2B to SF1.2A) - Construct Manhole	08-Jan-19	21-Jan-19				
MC30-Ch.30 to MC30-Ch.00 (MH SF_1.2A to SF_1.2A_A)							
CD220172	MC30-Ch170-00: 1350mm dia Drainage (SF1.2A to SF1.2A_2) - Sheet Pile	01-Dec-18 A	19-Dec-18 A				
CD220174	MC30-Ch170-00: 1350mm dia Drainage (SF1.2A to SF1.2A_2) - Excavation & ELS	14-Dec-18 A	19-Jan-19				
CD220176	MC30-Ch170-00: 1350mm dia Drainage (SF1.2A to SF1.2A_2) - Install Drainage	21-Jan-19	02-Feb-19				
CD220178	MC30-Ch170-00: 1350mm dia Drainage (SF1.2A to SF1.2A_2) - Construct Manhole	04-Feb-19	20-Feb-19*				

 Remaining Work  Critical Remaining Work  Actual Work   Milestone	Project ID: L13MRP-20181231 Layout: L1-3MRP (Env) Page: 2 of 2	<p align="center">West Kowloon Cultural District Authority L1 Contract for Lyric Theatre Complex & Extended Basement Three Month Rolling Programme (3MRP) - Status as of 31 Dec 2018</p>	
---	--	---	---

Activity ID	Activity Name	Start Date	Finish Date	2019			
				Jan 13	Feb 14	Mar 15	Apr 16
L1 Contract for Lyric Theatre Complex (3MRP) - Enviromental							
Cost Centre B - Excavation and Lateral Support (ELS) Stage 2							
Excavation and ELS Works (Stage 2)							
Area 1							
CB161470	Area 1: Excavate to -6.1mPD	08-Dec-18 A	12-Feb-19	█	█		
CB161480	Area 1: Install Waling & Strut Layer S4	13-Feb-19	27-Feb-19		█		
CB161490	Area 1: Excavate to -9.0, -11.3, -14.2 w/ soil Berm	28-Feb-19	14-Mar-19			█	
Area 2							
CB162470	Area 2: Area 2: Excavate to -6.1mPD	21-Dec-18 A	16-Feb-19	█	█		
CB162480	Area 2: Install Waling & Strut Layer S4	18-Feb-19	02-Mar-19		█		
CB162490	Area 2: Excavate to -9.0, -11.3, -14.2 w/ soil Berm	04-Mar-19	16-Mar-19*			█	
Area 3							
CB163470	Area 3: Excavate to -6.1mPD	22-Dec-18 A	19-Jan-19 A	█			
CB163480	Area 3: Area 3: Install Waling & Strut Layer S4	16-Jan-19 A	25-Feb-19	█	█		
CB163490	Area 3 Excavate to Formation Level -9.6mPD	26-Feb-19	21-Mar-19			█	
Area 4							
CB164460	Area 4: Install Waling & Strut Layer S3	19-Dec-18 A	08-Jan-19 A	█			
CB164470	Area 4: Excavate to -6.1mPD	17-Jan-19 A	16-Feb-19	█	█		
CB164480	Area 4: Install Waling & Strut Layer S4	26-Feb-19	18-Mar-19			█	
CB164490	Area 4: Excavate to Formation Level -9.6mPD	22-Mar-19	16-Apr-19*				█
Cost Centre C - Basement							
Cost Centre C1 - Essential Basement Structure (Excl. AET Protection & Box Culvert)							
CC102401b	[Area 6 - L06] Construct Pile Cap / B1 Slab - 1b	10-Oct-18 A	09-Feb-19	█	█		
CC102403	[Area 6 - L06] Construct Pile Cap / B1 Slab - 3	02-Nov-18 A	13-Feb-19	█	█		
CC102410	[Area 6 - L06] Remove Strut Layer S2	03-Dec-18 A	19-Jan-19 A	█			
CC102420	[Area 6 - L06] Construct B1-B1M Columns & Structural Walls	10-Dec-18 A	14-Mar-19	█	█		
CC102430	[Area 6 - L06] Construct B1M Beam & Slab	14-Jan-19 A	04-Apr-19		█	█	
CC100100	[South - L01] Blinding Layer for Pile Cap / B2 Slab at Central Portion	07-Mar-19	11-Apr-19			█	
CC100200	[South - L01] Construct Central Pile Cap / B2 Slab at -11.3mPD & -14.2mPD	12-Mar-19	17-May-19				█
CAI No. 012 Advance Works for Artist Square Bridge							
P34 Stair & Lift Tower							
CAI12240	Construct Protection Slab	26-Nov-18 A	17-Jan-19 A	█			
CAI12244	Construct Bored Pile BP-2	18-Jan-19 A	25-Feb-19	█	█		

	Project ID: L13MRP-20190131-Env Layout: L1-3MRP (Env)	West Kowloon Cultural District Authority L1 Contract for Lyric Theatre Complex & Extended Basement Three Month Rolling Programme (3MRP) - Status as of 31 Jan 2019	
--	---	---	--

Activity ID	Activity Name	Start Date	Finish Date	2019			
				Jan 13	Feb 14	Mar 15	Apr 16
CAI12248	Construct Bored Pile BP-3	26-Feb-19	01-Apr-19				
CAI12254	Construct Bored Pile BP-1	02-Apr-19	11-May-19				
Cost Centre D - Public Infrastructure Works (PIW)							
Cost Centre D2 - Austin Road West Lay-by							
Cost Centre D2.1 Roadworks and Remaining							
MC30-Ch.100 to MC30-Ch.50							
CD210520	MC30-Ch100-50: DN450 Freshwater (0+114 - 0+64)	11-Jan-19 A	22-Jan-19 A				
CD210525	MC30-Ch100-50: DN450 Salt Water (0+112 - 0+62)	11-Jan-19 A	22-Jan-19 A				
MC30-Ch.50 to MC30-Ch.00							
CD210410	MC30-Ch50-00: Road Drainage (WL3.1 to SF_1.2A)	26-Jan-19 A	23-Feb-19				
CD210420	MC30-Ch50-00: DN450 Freshwater (0+64 - 0+14)	25-Feb-19	30-Mar-19				
CD210425	MC30-Ch50-00: DN450 Salt Water (0+062 - 0+12)	25-Feb-19	30-Mar-19				
Cost Centre D2.2 Drainage							
MC30-Ch.170 to MC30-Ch.00							
MC30-Ch.40 to MC30-Ch.30 (MH SF_1.2B to SF_1.2A)							
CD220166	MC30-Ch170-00: 1350mm dia Drainage (SF1.2B to SF1.2A) - Install Drainage	11-Dec-18 A	24-Jan-19 A				
CD220168	MC30-Ch170-00: 1350mm dia Drainage (SF1.2B to SF1.2A) - Construct Manhole	11-Jan-19 A	29-Jan-19 A				
MC30-Ch.30 to MC30-Ch.00 (MH SF_1.2A to SF_1.2A_2)							
CD220174	MC30-Ch170-00: 1350mm dia Drainage (SF1.2A to SF1.2A_2) - Excavation & ELS	14-Dec-18 A	05-Jan-19 A				
CD220176	MC30-Ch170-00: 1350mm dia Drainage (SF1.2A to SF1.2A_2) - Install Drainage	07-Jan-19 A	26-Jan-19 A				
CD220178	MC30-Ch170-00: 1350mm dia Drainage (SF1.2A to SF1.2A_2) - Construct Manhole	15-Jan-19 A	09-Feb-19*				
MC20-Ch.140 to MC20-Ch.00							
MC20-Ch.140 to MC20-Ch.120 (MH SF_1.2A_2 to SF_1.1)							
CD2201820	MC20-Ch140-00: 1800mm dia Drainage (SF1.2A_2 to SF1.1) - Sheet Pile	04-Jan-19 A	13-Feb-19				
CD2201840	MC20-Ch140-00: 1800mm dia Drainage (SF1.2A_2 to SF1.1) - Excavation & Els	25-Jan-19 A	20-Feb-19				
CD2201860	MC20-Ch140-00: 1800mm dia Drainage (SF1.2A_2 to SF1.1) - Install Drainage	15-Feb-19	23-Feb-19				
CD2201880	MC20-Ch140-00: 1800mm dia Drainage (SF1.2A_2 to SF1.1) - Construct Manhole	21-Feb-19	06-Mar-19				
MC20-Ch.120 to MC20-Ch.80 (MH SF_1.1 to SF_1.1A)							
zD2201820	MC20-Ch140-00: 1800mm dia Drainage (SF1.1 to SF1.1A) - Sheet Pile	25-Feb-19	16-Mar-19				
zD2201840	MC20-Ch140-00: 1800mm dia Drainage (SF1.1 to SF1.1A) - Excavation & Els	11-Mar-19	30-Mar-19				
zD2201860	MC20-Ch140-00: 1800mm dia Drainage (SF1.1 to SF1.1A) - Install Drainage	26-Mar-19	09-Apr-19				
zD2201880	MC20-Ch140-00: 1800mm dia Drainage (SF1.1 to SF1.1A) - Construct Manhole	06-Apr-19	23-Apr-19				

 Remaining Work
 Critical Remaining Work
 Actual Work
  Milestone

Project ID:
 L13MRP-20190131-Env
 Layout: L1-3MRP (Env)

West Kowloon Cultural District Authority
L1 Contract for Lyric Theatre Complex & Extended Basement
Three Month Rolling Programme (3MRP) - Status as of 31 Jan 2019

