

M+ Museum

CMWP - M+ Project Remaining Works @ 10 Sep 2018 Target Program (Rev_0; 28Jan19) - CMWP_R0_1																											Page 1 / 4		
ID	Activity	OD	Start	Finish	TF	2019												2020											
						Qtr 4			Qtr 1			Qtr 2			Qtr 3			Qtr 4			Qtr 1			Qtr 2			Qtr 3		
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul		
CMWP - M+ Project Remaining Works @ 10 Sep 2018 Target Program (Rev_0; 28Jan19)																													
GENERAL & PRELIMINARIES (Remaining Works @ 10 SEP 2018)																													
PROJECT KEY COMPLETION DATES																													
Completion Obligations (*constrained dates for critical paths)																													
OP1	Podium, M+ Tower & CSF - Obtain OP for the Whole of M+	0		31-Mar-20*	0																								
PC2	CSF - Obtain PC for Hover to Employer (Incl. Zone B2_Z07 - Loading Bays)	0		31-Mar-20*	1																								
OP2	RDE - Obtain OP for Hover to Employer	0		30-May-20*	1																								
PC1	Podium, M+ Tower & RDE - Obtain PC for Hover to Employer	0		30-Jun-20*	0																								
BASEMENT & PODIUM																													
Construction																													
*Auditorium > GF																													
Level 2 Summary																													
1202	[LoE] POD_GF_AUD - Rem Structural Works	140	29-Dec-18	21-Jun-19	180																								
9350	[LoE] POD_GF_AUD - MEP 1st, 2nd & final fix	165	23-Apr-19	07-Nov-19	5																								
9351	[LoE] POD_GF_AUD - ABWF Works	253	23-Apr-19	28-Feb-20	101																								
Cinemas (B1-GF)																													
Level 2 Summary																													
9352	[LoE] POD_GF_Cinema - Structural Works	120	11-Feb-19	04-Jul-19	2																								
9361	[LoE] POD_GF_Cinema - MEP Works	116	18-Jul-19	03-Dec-19	13																								
9371	[LoE] POD_GF_Cinema - ABWF Works	139	02-Jul-19	13-Dec-19	52																								
Moving Image Centre Lobby/Bar & Museum Shop No.2 (B1-GF) - POD_B1_Z09b																													
Level 2 Summary																													
9380	LoE] POD_B1_Z09b - Struct'l Works	97	09-Apr-19	02-Aug-19	17																								
9381	LoE] POD_B1_Z09b - MEP Works	83	26-Aug-19	03-Dec-19	1																								
9382	LoE] POD_B1_Z09b - ABWF Wrks (Drying w/ Wild Air not req'd)	100	26-Jul-19	22-Nov-19	1																								
9489	LoE] POD_B1_Z09b - ABWF Wrks (Drying w/ Wild Air req'd)	41	27-Nov-19	15-Jan-20	132																								
Lecture Theatre & Adjacent Areas																													
Level 2 Summary																													
1203	[LoE] POD_GF_LTH - Struct'l Works	203	15-Nov-18	23-Jul-19	10																								
8205	[LoE] POD_GF_LTH - MEP Works	95	03-Jul-19	24-Oct-19	35																								
8204	[LoE] POD_GF_LTH - ABWF Wrks (Drying w/ Wild Air not req'd)	166	03-Jun-19	18-Dec-19	148																								
9383	[LoE] POD_GF_LTH - ABWF Wrks (Drying w/ Wild Air req'd)	45	18-Nov-19	10-Jan-20	136																								
Learning Centre & Adjacent Areas (GF & 1/F)																													
Level 2 Summary																													
9398	[LoE] POD_GF_LC & Adj Areas (GF & 1/F) - Struct'l Wrks	160	24-Sep-18	11-Apr-19	71																								
9399	[LoE] POD_GF_LC & Adj Areas (GF & 1/F) - MEP Wrks	129	29-May-19	31-Oct-19	89																								
9426	[LoE] POD_GF_LC & Adj Areas (GF & 1/F) - ABWF Wrks (Drying w/ Wild Air not req	140	18-May-19	02-Nov-19	193																								
9451	[LoE] POD_GF_LC & Adj Areas (GF & 1/F) L2SUM - ABWF Wrks (Drying w/ Wild A	42	18-Nov-19	07-Jan-20	139																								
Moving Image Centre (GF-1M) - POD_GF_Z01																													
Level 2 Summary																													
9452	[LoE] POD_GF_Z01_MIC (GF-1M) - Struct'l Works	111	28-Sep-18	15-Feb-19	51																								
9453	[LoE] POD_GF_Z01_MIC (GF-1M - MEP Works	101	22-May-19	19-Sep-19	63																								
9454	[LoE] POD_GF_Z01_MIC (GF-1M - ABWF Works	163	23-Apr-19	05-Nov-19	191																								
Found & Industrial Spaces (B2-GF) - POD_B2_Z13																													
Level 2 Summary																													
9852	[LoE] POD_GF_B2_Z13_Fnd & Ind'l Sps (B2-GF) - Struct Works _Floating Slab	60	23-May-19	02-Aug-19	50																								
9455	[LoE] POD_GF_B2_Z13_Fnd & Ind'l Sps (B2-GF) - MEP Wrks	90	04-Jul-19	19-Oct-19	16																								
9456	[LoE] POD_GF_B2_Z13_Fnd & Ind'l Sps (B2-GF) - ABWF Wrks (Drying w/ Wild Air	164	09-May-19	21-Nov-19	99																								
9457	[LoE] POD_GF_B2_Z13_Fnd & Ind'l Sps (B2-GF) - ABWF Wrks (Drying w/ Wild Air	82	20-Nov-19	04-Mar-20	97																								
Level B2																													
Level 2 Summary																													
9458	[LoE] POD_B2 - Struct'l Works	192	26-Nov-18	20-Jul-19	37																								
9459	[LoE] POD_B2_Z01 to B2_Z04_Plant Rms - MEP Works	282	12-Oct-18	21-Sep-19	61																								
9460	[LoE] POD_B2_Z01 to B2_Z04_Plant Rms - ABWF Works	279	03-Dec-18	09-Nov-19	187																								
9461	[LoE] POD_B2_Z05 to B2_Z06_Toilets - MEP Works	127	13-Apr-19	11-Sep-19	129																								
9462	[LoE] POD_B2_Z05 to B2_Z06_Toilets - ABWF Wrks (Drying w/ Wild Air not req'd)	142	28-Mar-19	13-Sep-19	227																								
9767	[LoE] POD_B2_Z05 to B2_Z06_Toilets - ABWF Wrks (Drying w/ Wild Air req'd)	18	18-Nov-19	07-Dec-19	163																								
9465	[LoE] POD_B2_Z07 to B2_Z08_Plant Rms - MEP Works	223	26-Feb-19	20-Nov-19	12																								
9466	[LoE] POD_B2_Z07 to B2_Z08_Plant Rms - ABWF Works	354	17-Dec-18	29-Feb-20	100																								
Level B1																													
Level 2 Summary																													
9471	[LoE] POD_B1 - Structural Works	213	27-Oct-18	16-Jul-19	26																								
9472	[LoE] POD_B1_Z02 to B1_Z05_BoH/Plant Rm/Kit - MEP Works	247	22-Jan-19	20-Nov-19	160																								
9475	[LoE] POD_B1_Z02 to B1_Z05_BoH/Plant Rm/Kit - ABWF Works	274	09-Jan-19	09-Dec-19	162																								
9476	[LoE] POD_B1_Z06_Toilets - MEP Works	244	26-Feb-19	14-Dec-19	51																								
9477	[LoE] POD_B1_Z06_Toilets - ABWF Works	293	02-Jan-19	24-Dec-19	149																								
9479	[LoE] POD_B1_Z07_BoH/Lobbies/Non-FR Corr - MEP Works	156	26-Feb-19	30-Aug-19	79																								
9480	[LoE] POD_B1_Z07_BoH/Lobbies/Non-FR Corr - ABWF Works	211	11-Feb-19	22-Oct-19	203																								
9482	[LoE] POD_B1_Z08/09a/10_FoH - MEP Works	137	24-Jun-19	04-Dec-19	0																								
9483	[LoE] POD_B1_Z08/09a/10_FoH - ABWF Works	233	17-Jun-19	28-Mar-20	76																								
9484	[LoE] POD_B1_Z11/12/14/16/17/18a_BoH/R Corr/Lobby/Carpark_Z - MEP Works	215	26-Feb-19	11-Nov-19	20																								

CMWP - M+ Project Remaining Works @ 10 Sep 2018 Target Program (Rev_0; 28Jan19) - CMWP_R0_1																											Page 3 / 4																					
ID	Activity		OD	Start	Finish	TF																																										
Level 2 Summary							Qtr 4	Qtr 1			Qtr 2			Qtr 3			Qtr 4			Qtr 1			Qtr 2			Qtr 3																						
							Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul																				
6583 [LoE] TW_URF - Structural Works																																																
9857 [LoE] TW_URF - MEP Works							75							31-Oct-18							29-Jan-19							34																				
							48							27-Jul-19							23-Sep-19							43																				
EWS (External Wall System)																																																
Level 2 Summary																																																
4246 [LoE] TW_EWS - Facade Erection (Super Structure Weather Tight Phase)							187							12-Oct-18							31-May-19							29																				
9858 [LoE] TW_EWS - Facade Erection (Wet Zone)							75							31-May-19							29-Aug-19							141																				
Vertical Transportation																																																
Level 2 Summary																																																
4247 [LoE] TW_Lift - Lifts Install (Shaft & Lift Works Summarised)							208							15-Jan-19							26-Sep-19							117																				
Risers																																																
Level 2 Summary																																																
1234 [LoE] TW_Riser - Risers							120							15-Dec-18							16-May-19							95																				
Staircases																																																
Level 2 Summary																																																
4248 [LoE] TW_ST - ST02a and ST02 ABWF & MEP Works							93							24-Jan-19							21-May-19							224																				
9859 [LoE] TW_ST - ST02a and ST02 Finishing Works							22							11-Jul-19							05-Aug-19							161																				
9860 [LoE] TW_ST - ST01 and ST03 ABWF & MEP Works							74							18-Jul-19							16-Oct-19							103																				
CSF BUILDING																																																
Construction																																																
Level GF																																																
Level 2 Summary																																																
9861 [LoE] CSF_GF - Rem Parapet Wal, Struct Remedial Works							36							21-Jan-19							09-Mar-19							79																				
5790 [LoE] CSF_GF - MEP Works							102							13-May-19							10-Sep-19							144																				
5789 [LoE] CSF_GF - ABWF Works (excl wet trades / other prelim works)							145							18-Mar-19							06-Sep-19							165																				
9862 [LoE] CSF_GF - ABWF Works (Drying w/ Wild Air req'd))							23							22-Jan-20							25-Feb-20							30																				
Level 1																																																
Level 2 Summary																																																
5501 [LoE] CSF_L1 - MEP Works (early works)							56							20-Oct-18							24-Dec-18							233																				
9864 [LoE] CSF_L1 - MEP Works							174							17-Jan-19							19-Aug-19							71																				
5500 [LoE] CSF_L1 - ABWF Works (excl wet trades / other prelim works)							144							07-Mar-19							26-Aug-19							175																				
Level 2																																																
Level 2 Summary																																																
5731 [LoE] CSF_L2 - MEP Works (early works)							56							20-Oct-18							24-Dec-18							232																				
9865 [LoE] CSF_L2 - MEP Works							150							26-Feb-19							23-Aug-19							79																				
5730 [LoE] CSF_L2 - ABWF Works (excl wet trades / other prelim works)							168							12-Feb-19							30-Aug-19							171																				
Level 3																																																
Level 2 Summary																																																
5677 [LoE] CSF_L3 - MEP Works (early works)							56							20-Oct-18							24-Dec-18							233																				
9867 [LoE] CSF_L3 - MEP Works							174							17-Jan-19							19-Aug-19							101																				
5676 [LoE] CSF_L3 - ABWF Works (excl wet trades / other prelim works)							140							12-Mar-19							26-Aug-19							175																				
Level 4																																																
Level 2 Summary																																																
5621 [LoE] CSF_L4 - MEP Works							106							26-Apr-19							30-Aug-19							61																				
5620 [LoE] CSF_L4 - ABWF Works (excl wet trades / other prelim works)							127							09-Apr-19							06-Sep-19							165																				
Level 5																																																
Level 2 Summary																																																
5502 [LoE] CSF_L5 - Structural Works (ST-52)							18							29-Oct-18							17-Nov-18							154																				
5566 [LoE] CSF_L5 - MEP Works							106							26-Apr-19							30-Aug-19							73																				
5565 [LoE] CSF_L5 -ABWF Works (excl wet trades / other prelim works)							115							23-Apr-19							06-Sep-19							165																				
Level 6																																																
Level 2 Summary																																																
5791 [LoE] CSF_L6 - Structural Works							29							06-Nov-18							08-Dec-18							154																				
5849 [LoE] CSF_L6 - MEP Works							119							26-Apr-19							16-Sep-19							48																				
5848 [LoE] CSF_L6 - ABWF Works (excl wet trades / other prelim works)							137							23-Apr-19							04-Oct-19							143																				
Level 7																																																
Level 2 Summary																																																
5850 [LoE] CSF_L7 - Structural Works (Perim. Wall to 8/F)							38							12-Oct-18							26-Nov-18							170																				
9868 [LoE] CSF_L7 - Structural Works (ST-52)							18							22-Feb-19							14-Mar-19							98																				
6105 [LoE] CSF_L7 - MEP Works							173							26-Apr-19							20-Nov-19							9																				
6104 [LoE] CSF_L7 - ABWF Works (excl wet trades / other prelim works)							188							23-Apr-19							04-Dec-19							92																				
Level 8 & Roof Level																																																
Level 2 Summary																																																
6255 [LoE] CSF_L8 - Structural Works							124							12-Oct-18							15-Mar-19							31																				
6257 [LoE] CSF_L8 - MEP Works							237							31-Jan-19							18-Nov-19							8																				
6256 [LoE] CSF_L8 - ABWF Works							241							16-Feb-19							02-Dec-19							94																				
EWS (External Wall System)																																																
Level 2 Summary																																																
3844 [LoE] CSF_L8_ & Roof - EWS (External Wall System)							177							20-Dec-18							27-Jul-19							42																				
6331 [LoE] CSF_L8_ & Roof - Roof Waterproofing & Panels							153							15-Apr-19							16-Oct-19							30																				
Vertical Transportation																																																
Level 2 Summary																																																
3845 [LoE] CSF_LT-51/LT-53							213							16-Mar-19							27-Nov-19							54																				
6163 [LoE] CSF_LT-52							118							10-Jul-19							27-Nov-19							54																				
Risers																																																
Level 2 Summary																																																
3846 [LoE] CSF_RISERS - Risers MEP Works							142							12-Nov-18							07-May-19							125																				
Staircases																																																
Level 2 Summary																																																
6187 [LoE] CSF_ST - Stair Cases (ST51 & ST52)							80							18-Mar-19							21-Jun-19							230																				
Testing & Commissioning																																																
Level 2 Summary																																																
3896 [LoE] Level 2 Summary - Wild Air Stage 1 T&C (1/F to 5/F)							96							15-Apr-19							07-Aug-19							130																				
6332 [LoE] Level 2 Summary - Wild Air Stage 2 T&C (GF, 6/F to 8/F)							46							09-Oct-19							30-Nov-19							34																				
9743 [LoE] Level 2 Summary - CSF MC T&C for FSD All Levels (major items)							36							05-Nov-19							16-Dec-19							50																				
RDE BUILDING																																																
Construction																																																
Level GF																																																
Level 2 Summary																																																
6588 [LoE] RDE_GF - MEP Works							251							16-Jan-19							19-Nov-19							29																				
6587 [LoE] RDE_GF - ABWF Works							276							29-Dec-18							02-Dec-19							168																				
Level 1																																																
Level 2 Summary																																																
6589 [LoE] RDE_L1 - Structural Works (late cast area)							5							02-Mar-19							07-Mar-19							112																				
6591 [LoE] RDE_L1 - MEP Works							321							29-Nov-18							26-Dec-19							16																				
6590 [LoE] RDE_L1 -ABWF Works							347							10-Nov-18							08-Jan-20							138																				
Level 2																																																
Level 2 Summary																																																
6592 [LoE] RDE_L2 - Structural Works (late cast area)							5							25-Feb-19							01-Mar-19							13																				
6595 [LoE] RDE_L2 - MEP Works							259							01-Dec-18							16-Oct-19							58																				
6594 [LoE] RDE_L2 - ABWF Works							287							10-Nov-18							29-Oct-19							198																				
Level 3																																																
Level 2 Summary																																																
6596 [LoE] RDE_L13 - Structural Works (late cast strip)							5							19-Feb-19							23-Feb-19							13																				
6598 [LoE] RDE_L13 - MEP Works							259							01-Dec-18							16-Oct-19							58																				
6597 [LoE] RDE_L13 - ABWF Works							287							10-Nov-18							29-Oct-19							198																				
Level 4																																																
Level 2 Summary																																																

	<input checked="" type="checkbox"/> Base Line MS	 Current - ABWF Works	<h2>Three Months Rolling Programme</h2>	<table><tr><th>Date</th><th>Revision</th><th>Checked</th><th>Approved</th></tr><tr><td>01-Feb-19</td><td>CMWP Rev.0 -Approved CMWP Programme</td><td>NS</td><td>BG</td></tr><tr><td>10-Oct-19</td><td>CMWP Rev.0_8 - 8th Progress Update</td><td>NS</td><td>BG</td></tr><tr><td colspan="4"></td></tr></table>	Date	Revision	Checked	Approved	01-Feb-19	CMWP Rev.0 -Approved CMWP Programme	NS	BG	10-Oct-19	CMWP Rev.0_8 - 8th Progress Update	NS	BG				
	Date	Revision		Checked	Approved															
	01-Feb-19	CMWP Rev.0 -Approved CMWP Programme		NS	BG															
	10-Oct-19	CMWP Rev.0_8 - 8th Progress Update		NS	BG															
 Milestone	 Current - Facade Works																			
 Current - Other Works	 Critical Works																			
 Current - Struct Works	 Base LineACT																			
 Current - MEP Works																				

[illegible]

CMWP - M Target Project Remaining Works Programme_8th Progress Update (DD: 30 Sept 2019)													Page 3 / 26									
ID	Activity	RD	BL Start	BL Finish	Start	Finish	BL Finish Var	2019														
								October					November				December					
								29	06	13	20	27	03	10	17	24	01	08	15	22	29	
7520	POD_B2_Z01b_Corr - Wall sealer	8	11-Jun-19	19-Jun-19	19-Dec-19	28-Dec-19	-160															
BoH - CSF Plant Rooms - POD_B2_Z02																						
4031	POD_B2_Z02b_CSF FS/ Water Pump Rms - All Other Finishes / Make Good & Cle.	12	07-Aug-19	20-Aug-19	06-Dec-19	19-Dec-19	-101															
BoH - CSF Plant Rooms - Other Plantrooms - POD_B2_Z02b																						
4024	POD_B2_Z02b_CSF FS/ Water Pump Rms - MEP 2nd fix (incl. EQP)	6	24-Apr-19	22-May-19	16-Jan-19 A	18-Nov-19	-149															
4026	POD_B2_Z02b_CSF FS/ Water Pump Rms - MEP final fix	12	19-Jul-19	01-Aug-19	10-Jun-19 A	28-Nov-19	-99															
4027	POD_B2_Z02b_CSF FS/ Water Pump Rms - Door & Ironmong	14	07-Aug-19	08-Aug-19	16-Sep-19 A	30-Nov-19	-95															
4030	POD_B2_Z02b_CSF FS/ Water Pump Rms - Floor sealer	4	02-Aug-19	06-Aug-19	02-Dec-19	05-Dec-19	-101															
10199	POD_B2_Z02b_HO1 – CSF FS/ Water Pump Rms Hover – Stage 1 (Site Walk Down)	0				05-Dec-19																
BoH - RDE Plant Rooms - POD_B2_Z03																						
BoH - RDE Plant Rooms - Spr Wtr & FS Tanks @ G.L. H-J/ 1-3 - POD_B2_Z03a																						
6669	POD_B2_Z03a_SW & FS - Cat ladder & other misc. metal works	9	22-Apr-19	02-May-19	19-Aug-19 A	09-Dec-19	-184															
10202	POD_B2_Z03a_HO1 – RDE Plant Rooms - Spr Wtr & FS Tanks @ G.L. H-J/ 1-3 H	0				09-Dec-19																
BoH - RDE Plant Rooms - Other Plantrooms @ G.L. L-M/ 3'-1 - POD_B2_Z03b																						
8760	POD_B2_Z03b_Other Plant Rms - MEP 1st fix (rem)	6	26-Feb-19	23-Apr-19	25-Oct-18 A	02-Nov-19	-160															
6656	POD_B2_Z03b_Other Plant Rms - MEP 2nd fix (incl. EQP)	12	24-Apr-19	22-May-19	04-Mar-19 A	09-Nov-19	-142															
6692	POD_B2_Z03b_Other Plant Rms - MEP final fix	21	19-Jul-19	01-Aug-19	08-Jul-19 A	23-Dec-19	-120															
6662	POD_B2_Z03b_Other Plant Rms - Floor sealer	7	02-Aug-19	09-Aug-19	24-Dec-19	02-Jan-20	-120															
6666	POD_B2_Z03b_Other Plant Rms - Rubber Flr @ ELE Rm & RDE Security Eqp Rm	6	02-Aug-19	08-Aug-19	24-Dec-19	31-Dec-19	-120															
BoH - M+ and Podium Plant Rooms - POD_B2_Z04																						
BoH - M+ and Podium Plant Rooms - DCS & MCC @ G.L. G-M/ 11-13 - POD_B2_Z04a																						
6717	POD_B2_Z04a_DCS & MCC - Door & Ironmong	9	25-May-19	08-Jun-19	19-Aug-19 A	09-Dec-19	-153															
6719	POD_B2_Z04a_DCS & MCC - Floor Self Leveling screed	14	27-Apr-19	14-May-19	29-Nov-19*	14-Dec-19	-179															
6720	POD_B2_Z04a_DCS & MCC - Floor sealer	9	15-May-19	24-May-19	16-Dec-19	26-Dec-19	-179															
10209	POD_B2_Z04a_HO1 – DCS & MCC @ G.L. G-M/ 11-13 Hover – Stage 1 (Site Walk Down)	0				26-Dec-19																
BoH - M+ and Podium Plant Rooms - AHU Rm @ G.L. J-K/ 3-4+ - POD_B2_Z04b																						
8761	POD_B2_Z04b - AHU - MEP 1st fix	9	26-Feb-19	09-Apr-19	05-Aug-19 A	12-Oct-19	-154															
6704	POD_B2_Z04b - AHU - MEP 2nd fix (incl. EQP)	12	11-May-19	31-May-19	19-Aug-19 A	19-Oct-19	-116															
6708	POD_B2_Z04b - AHU - MEP final fix	9	19-Jul-19	29-Jul-19	21-Oct-19	30-Oct-19	-77															
6709	POD_B2_Z04b - AHU - Floor screeding & self leveling screed	18	01-Jun-19	08-Jun-19	16-Sep-19 A	19-Dec-19	-162															
6710	POD_B2_Z04b - AHU - Floor sealer	2	30-Jul-19	31-Jul-19	20-Dec-19	21-Dec-19	-120															
6707	POD_B2_Z04b - AHU - Door & Ironmong	12	01-Aug-19	14-Aug-19	23-Dec-19	07-Jan-20	-120															
BoH - M+ and Podium Plant Rooms - Other Plantrooms @ G.L. A-H/ 1-11 - POD_B2_Z04d																						
9022	POD_B2_Z04d_Other P. Rms - MEP 1st fix (incl. EQP) - jem works	6	26-Feb-19	30-Apr-19	25-Feb-19 A	06-Nov-19	-157															
6684	POD_B2_Z04d_Other P. Rms - MEP 2nd fix (incl. EQP) - rem works	15	02-May-19	29-May-19	08-Apr-19 A	16-Nov-19	-142															
6689	POD_B2_Z04d_Other P. Rms - Floor screeding	9	30-May-19	19-Jun-19	03-Jul-19 A	09-Dec-19	-144															
6688	POD_B2_Z04d_Other P. Rms - MEP final fix	21	19-Jul-19	08-Aug-19	15-Jul-19 A	23-Dec-19	-114															
6687	POD_B2_Z04d_Other P. Rms - Door & Ironmong	12	19-Aug-19	28-Aug-19	16-Sep-19 A	16-Dec-19	-91															
6690	POD_B2_Z04d_Other P. Rms - Floor sealer	8	09-Aug-19	17-Aug-19	24-Dec-19	03-Jan-20	-114															
BoH - M+ and Podium Plant Rooms - Other Plantrooms @ G.L. B'-L/ 1'-1 - POD_B2_Z04e																						
6767	POD_B2_Z04e_Other P. Rms - Install CWS/CWR Piping MEP 2nd fix	7	02-May-19	12-Jul-19	19-Feb-19 A	21-Oct-19	-83															
8763	POD_B2_Z04e_Other P. Rms - MEP 1st fix (rem works)	7	27-May-19	09-Jun-19	18-Mar-19 A	04-Nov-19	-98															
6694	POD_B2_Z04e_Other P. Rms - MEP 2nd fix (incl. EQP)	15	13-Jul-19	06-Sep-19	08-Apr-19 A	14-Nov-19	-56															
6698	POD_B2_Z04e_Other P. Rms - MEP final fix	21	07-Sep-19	21-Sep-19	19-Aug-19 A	23-Dec-19	-77															
6697	POD_B2_Z04e_Other P. Rms - Door & Ironmong	24	14-Oct-19	26-Oct-19	23-Sep-19 A	27-Dec-19	-52															
6700	POD_B2_Z04e_Other P. Rms - Floor sealer	12	27-Sep-19	12-Oct-19	28-Dec-19	11-Jan-20	-76															
FoH/BoH Toilets - POD_B2_Z05 & B2_Z06																						
Toilet Block																						
6739	POD_B2_Z05_FoH Toilet - MEP 1st fix Ceiling	18	06-May-19	29-May-19	23-Apr-19 A	23-Oct-19	-121															
6737	POD_B2_Z05_FoH Toilet - MEP 1st fix Bck Wall	12	26-Apr-19	06-May-19	29-Apr-19 A	25-Oct-19	-143															
6740	POD_B2_Z05_FoH Toilet - Dry Wall Frame & Board (one side)	6	30-Apr-19	08-May-19	08-Oct-19*	14-Oct-19	-131															
6741	POD_B2_Z05_FoH Toilet - Dry Wall MEP Services/Conduits (MEP 1st fix)	12	04-May-19	17-May-19	14-Oct-19	26-Oct-19	-134															
6730	POD_B2_Z05_FoH Toilet - Door Frame	2	30-May-19	31-May-19	24-Oct-19	25-Oct-19	-121															
6728	POD_B2_Z05_FoH Toilet - Seal Wall Opening	3	07-May-19	09-May-19	26-Oct-19*	29-Oct-19	-143															
6742	POD_B2_Z05_FoH Toilet - Close Dry Wall	5	18-May-19	23-May-19	28-Oct-19	01-Nov-19	-134															
6723	POD_B2_Z05_FoH Toilet - Wall Plastering (internal & external)	4	01-Jun-19	05-Jun-19	02-Nov-19	06-Nov-19	-127															
6726	POD_B2_Z05_FoH Toilet - Ceiling Rods & Grids	4	06-Jun-19	11-Jun-19	07-Nov-19	11-Nov-19	-127															
6729	POD_B2_Z05_FoH Toilet - MEP 2nd fix	12	12-Jun-19	25-Jun-19	12-Nov-19	25-Nov-19	-127															
6727	POD_B2_Z05_FoH Toilet - Close ceiling (board) incl. Cut-Outs	6	26-Jun-19	03-Jul-19	26-Nov-19	02-Dec-19	-127															
6738	POD_B2_Z05_FoH Toilet - Ceiling finishes final coat	3	04-Jul-19	06-Jul-19	03-Dec-19	05-Dec-19	-127															
6731	POD_B2_Z05_FoH Toilet - MEP final fix	6	08-Jul-19	13-Jul-19	06-Dec-19	12-Dec-19	-127															
6763	POD_B2_Z05_FoH Toilet - Conc flr curing, polishing & install protection	36	15-Jul-19	24-Aug-19	13-Dec-19	03-Feb-20	-127															
Toilet Lobby/ Vestibule																						
7037	POD_B2_Z05_FoH Toilet Lob - Access to ABWF	0	08-Apr-19		08-Oct-19*		-151															
7550	POD_B2_Z05_FoH Toilet Lob - Floor screeding to receive resilient layer	3	08-Apr-19	10-Apr-19	19-Oct-19	22-Oct-19	-161															
7551	POD_B2_Z05_FoH Toilet Lob - Ceiling rods	3	11-Apr-19	13-Apr-19	23-Oct-19	25-Oct-19	-161															
7552	POD_B2_Z05_FoH Toilet Lob - MEP 1st fix	12	15-Apr-19	27-Apr-19	13-May-19 A	01-Nov-19	-155															
7553	POD_B2_Z05_FoH Toilet Lob - Ceiling grids	2	29-Apr-19	30-Apr-19	02-Nov-19	04-Nov-19	-155															
7554	POD_B2_Z05_FoH Toilet Lob - MEP 2nd fix	6	02-May-19	08-May-19	05-Nov-19	11-Nov-19	-155															
7555a	POD_B2_Z05_FoH Toilet Lob - Ceiling finishes (Plywood backing for Timber fin)	4																				

	Activity		RD	BL Start	BL Finish	Start	Finish	BL Finish Var	2019														
									October					November				December					
									29	06	13	20	27	03	10	17	24	01	08	15	22	29	y
	8931	POD_B2_Z08d_BoH - Wall final paint	45	14-Nov-19	07-Jan-20	14-Dec-19	14-Feb-20	-26															
Level B1																							
Structural																							
Slabs																							
	6671	POD_B1 - DF/3-11 Install acoustic isolators	12	26-Mar-19	16-Apr-19	23-Dec-19	07-Jan-20	-220															
	7206	POD_B1 - F+G/8-12+ Floating slab (steelplate installation)	10	03-Aug-19	14-Aug-19	09-Dec-19	19-Dec-19	-106															
	7209	POD_B1 - GH+/4-9+ Install acoustic isolator	6	05-Jul-19	11-Jul-19	02-Dec-19*	07-Dec-19	-125															
	7210	POD_B1 - GH+/4-9+ Floating slab (Steelplate installation)	12	12-Jul-19	25-Jul-19	09-Dec-19	21-Dec-19	-125															
ABWF Works & MEP Works																							
BoH Plant Rooms & Corridors @ GL (2 to 10/L to M) - POD_B1_Z02																							
	7055	POD_B1_Z02_BoH - B'wall, patch-up tie bolt holes, plaster, screed, Sealer	9	08-Jul-19	27-Jul-19	15-Jul-19 A	26-Oct-19	-75															
	8765	POD_B1_Z02_BoH - MEP 1st fix	15	29-Jul-19	23-Sep-19	13-May-19 A	14-Nov-19	-43															
	7056	POD_B1_Z02_BoH - MEP 2nd fix	21	24-Sep-19	23-Oct-19	15-Jul-19 A	21-Nov-19	-25															
	7063	POD_B1_Z02_BoH - Ceiling & wall epoxy/ emulsion paint	12	24-Oct-19	06-Nov-19	22-Nov-19	05-Dec-19	-25															
	7060	POD_B1_Z02_BoH - MEP final fix	12	07-Nov-19	20-Nov-19	06-Dec-19	19-Dec-19	-25															
	7061	POD_B1_Z02_BoH - Floor sealer	4	21-Nov-19	25-Nov-19	20-Dec-19	24-Dec-19	-25															
BoH Rooms & Plant Rooms @ GL (2 to 4/E to J+) - POD_B1_Z03																							
	7091	POD_B1_Z03_BoH - MEP 2nd fix	15	12-Jun-19	03-Jul-19	17-Apr-19 A	30-Oct-19	-99															
	7095	POD_B1_Z03_BoH - MEP final fix	24	19-Jul-19	29-Jul-19	15-Aug-19 A	28-Dec-19	-127															
	7093	POD_B1_Z03_BoH - Door & Ironmong	12	02-Aug-19	08-Aug-19	23-Sep-19 A	13-Dec-19	-106															
BoH Plant Rooms @ GL (2 to 12/A- to D+) - POD_B1_Z04																							
BoH Plant Rooms @ GL (2 to 12/A- to D+) - Raised Floor Areas - POD_B1_Z04b																							
	7098	POD_B1_Z04b_BoH - MEP 1st fix (rem works) (FS/Elec only)	6	22-Jan-19	25-Mar-19	16-Apr-19 A	09-Oct-19	-163															
	7100	POD_B1_Z04b_BoH - MEP 2nd fix	12	02-Apr-19	29-May-19	23-Apr-19 A	16-Oct-19	-115															
	7109	POD_B1_Z04b_BoH - Underfloor MEP 1st & 2nd fix (40% Rem_others done Prev)	24	05-Jul-19	29-Aug-19	05-Aug-19 A	06-Nov-19	-56															
	7102	POD_B1_Z04b_BoH - Raised floor pedestal	18	21-Jun-19	04-Jul-19	09-Sep-19 A	30-Oct-19	-98															
	11554a	*POD_B1_Z04b_BoH - CAI-395 Main IT Rm-Novec Gaseous Fire Suspension Sys	12			04-Oct-19*	18-Oct-19																
	7101	POD_B1_Z04b_BoH - Close ceiling (panels) incl. Cut-Outs (excl. Main IT Rm)	18	30-May-19	20-Jun-19	05-Oct-19	26-Oct-19	-106															
	11554b	*POD_B1_Z04b_BoH - CAI-395 Cent Control EQ RM-Novec Gaseous Fire Suspens	12			19-Oct-19	01-Nov-19																
	7108	POD_B1_Z04b_BoH - MEP final fix	24	30-Aug-19	27-Sep-19	12-Dec-19	10-Jan-20	-86															
Cafe & Catering Kitchen - POD_B1_Z05																							
	6926	POD_B1_Z05_Kitchen - MEP 1st, 2nd & final fix	18	28-Jun-19	28-Sep-19	26-Jun-19 A	05-Nov-19	-30															
	6928	POD_B1_Z05_Kitchen - Door & Ironmong	4	30-Sep-19	04-Oct-19	30-Nov-19	04-Dec-19	-51															
	10254	POD_B1_Z05_HO1 – Cafe & Catering Kitchen Hover – Stage 1 (Site Walk Down)	0				04-Dec-19																
	9064	POD_B1_Z05_Kitchen - All Other Finishes / Make Good & Clean	8	30-Sep-19	10-Oct-19	13-Dec-19	21-Dec-19	-62															
Toilets - POD_B1_Z06a, B1_Z06b, B1_Z06c & B1_Z06d																							
BoH Toilets - Staff - POD_B1_Z06a																							
	6972	POD_B1_Z06a_BoH Toilet - MEP final fix	9	19-Jul-19	25-Jul-19	26-Jul-19 A	10-Dec-19	-115															
	6976	POD_B1_Z06a_BoH Toilet - Cubicle partitions & sanitary ware & fittings	18	10-Jul-19	16-Jul-19	12-Aug-19 A	20-Dec-19	-132															
	6965	POD_B1_Z06a_BoH Toilet - Door / Ironmong	21	17-Jul-19	18-Jul-19	16-Sep-19 A	23-Dec-19	-132															
	6979	POD_B1_Z06a_BoH Toilet - Ceiling finishes final coat	3	25-Jun-19	27-Jun-19	30-Nov-19*	03-Dec-19	-132															
	10255	POD_B1_Z06a_HO1 – BoH Toilets - Staff Hover – Stage 1 (Site Walk Down)	0				23-Dec-19																
FoH Toilets - Public - POD_B1_Z06b_(SZ3)																							
Toilet Block																							
	6960	POD_B1_Z06b_FoH Toilet - MEP 1st fix Ceiling	6	04-Apr-19	29-Apr-19	27-Mar-19 A	18-Oct-19	-142															
	6950	POD_B1_Z06b_FoH Toilet - MEP 2nd fix	12	17-Jun-19	29-Jun-19	08-Apr-19 A	09-Nov-19	-110															
	6963	POD_B1_Z06b_FoH Toilet - Close Dry Wall	6	29-Apr-19	15-May-19	29-Jul-19 A	23-Oct-19	-133															
	6949	POD_B1_Z06b_FoH Toilet - Seal Wall Opening	3	22-May-19	24-May-19	19-Aug-19 A	23-Oct-19	-125															
	6952	POD_B1_Z06b_FoH Toilet - MEP final fix	28	27-Jul-19	02-Aug-19	20-Aug-19 A	27-Nov-19	-97															
	6951	POD_B1_Z06b_FoH Toilet - Door Frame	2	30-Apr-19	02-May-19	23-Sep-19 A	03-Oct-19	-128															
	6944	POD_B1_Z06b_FoH Toilet - Wall Plastering (internal & external)	12	22-May-19	04-Jun-19	21-Oct-19	02-Nov-19	-125															
	6947	POD_B1_Z06b_FoH Toilet - Ceiling Rods & Grids	9	05-Jun-19	15-Jun-19	28-Oct-19	06-Nov-19	-119															
	6948	POD_B1_Z06b_FoH Toilet - Close ceiling (board) incl. Cut-Outs	16	02-Jul-19	19-Jul-19	30-Oct-19	16-Nov-19	-100															
	6959	POD_B1_Z06b_FoH Toilet - Ceiling finishes final coat	6	20-Jul-19	26-Jul-19	18-Nov-19	23-Nov-19	-100															
	7840	POD_B1_Z06b_FoH Toilet - Conc flr curing, polishing & install protection	36	03-Aug-19	13-Sep-19	28-Nov-19	10-Jan-20	-97															
Toilet Lobby/ Vestibule																							
	7432	POD_B1_Z06b_FoH Toilet Lob - MEP 1st fix	9	12-Mar-19	25-Mar-19	18-Apr-19 A	26-Oct-19	-178															
	7431	POD_B1_Z06b_FoH Toilet Lob - Ceiling rods	3	08-Mar-19	11-Mar-19	17-Oct-19*	19-Oct-19	-184															
	7433	POD_B1_Z06b_FoH Toilet Lob - Ceiling grids	3	26-Mar-19	28-Mar-19	28-Oct-19	30-Oct-19	-178															
	7434	POD_B1_Z06b_FoH Toilet Lob - MEP 2nd fix	6	29-Mar-19	04-Apr-19	31-Oct-19	06-Nov-19	-178															
	7435a	POD_B1_Z06b_FoH Toilet Lob - Ceiling finishes (Plywood backing for Timber fin)	6			02-Dec-19	07-Dec-19																
	7436	POD_B1_Z06b_FoH Toilet Lob - MEP final fix	6	19-Jul-19	25-Jul-19	09-Dec-19	14-Dec-19	-119															
	7438	POD_B1_Z06b_FoH Toilet Lob - Conc flr curing, polishing & install protection	36	03-Aug-19	13-Sep-19	16-Dec-19	05-Feb-20	-112															
FoH Toilets - Cinema - POD_B1_Z06c																							
Toilet Block																							
	7007	POD_B1_Z06c_FoH Toilet - MEP 1st fix Ceiling	21	08-Aug-19	31-Aug-19	08-Oct-19*	31-Oct-19	-49															
	7008	POD_B1_Z06c_FoH Toilet - Dry Wall Frame & Board (one side)	5	05-Aug-19	09-Aug-19	08-Oct-19*	12-Oct-19	-52															
	7009	POD_B1_Z06c_FoH Toilet - Dry Wall MEP Services/Conduits (MEP 1st fix)	12	08-Aug-19	21-Aug-19	11-Oct-19	24-Oct-19	-52															
	7005	POD_B1_Z06c_FoH Toilet - MEP 1st fix Block Wall	8	01-Aug-19	09-Aug-19	14-Oct-19*	22-Oct-19	-60															
	6996	POD_B1_Z06c_FoH Toilet - Seal Wall Opening	3	10-Aug-19	13-Aug-19	23-Oct-19	25-Oct-19	-60															
	7010	POD_B1_Z06c_FoH Toilet - Close Dry Wall	3	22-Aug-19	24-Aug-19	25-Oct-19	28-Oct-19	-52															
	6998	POD_B1_Z06c_FoH Toilet - Door Frame	2	02-Sep-19	03-Sep-19	01-Nov-19	02-Nov-19	-49															
	6991	POD_B1_Z06c_FoH Toilet - Wall Plastering (internal & external)	4	04-Sep-19	07-Sep-19	04-Nov-19	07-Nov-19	-49															
	6994	POD_B1_Z06c_FoH Toilet - Ceiling Rods & Grids	4	09-Sep-19	12-Sep-19	08-Nov-19	12-Nov-19	-49															
	6997	POD_B1_Z06c_FoH Toilet - MEP 2nd fix	12	13-Sep-19	27-Sep-19	13-Nov-19	26-Nov-19	-49															
	6995	POD_B1_Z06c_FoH Toilet - Close ceiling (board) incl. Cut-Outs	5	28-Sep-19	04-Oct-19	27-Nov-19	02-Dec-19	-49															
	7																						

	Activity		RD	BL Start	BL Finish	Start	Finish	BL Finish Var	2019															
									October					November					December					
									29	06	13	20	27	03	10	17	24	01	08	15	22	29	yl	
	7051	POD_B1_Z08_FoH - Access to ABWF (Partial, after inner glass)	0	17-Jun-19		21-Nov-19		-131																
	6923	POD_B1_Z08_FoH - MEP 1st, 2nd & final fix	48	24-Jun-19	17-Oct-19	02-Sep-19 A	13-Dec-19	-49																
	3943	POD_B1_Z08_FoH - B'wall, tie bolt holes, W_sealer, plaster, screed	30	17-Jun-19	22-Jun-19	16-Sep-19 A	21-Nov-19	-125																
	6938	POD_B1_Z08_FoH - Install fire shutters @ Museum Cafe	48	03-Oct-19	17-Oct-19	18-Sep-19 A	13-Dec-19	-49																
	6922	POD_B1_Z08_FoH - Doors & Ironmong	6	18-Oct-19	24-Oct-19	14-Dec-19	20-Dec-19	-49																
	9319	POD_B1_Z08_FoH - Maintenance platform @ Catering Table & Chair Storage	12	03-Oct-19	17-Oct-19	16-Dec-19	30-Dec-19	-62																
BoH Plant Rooms (incl. AHU)Corr Adjacent to Cinemas - POD_B1_Z18A																								
	6896	POD_B1_Z18A_BoH_AHU - B'wall, tie bolt, plinth,w'proof,screed,plaster, Sealer	9	26-Jul-19	22-Aug-19	16-Sep-19 A	12-Oct-19	-41																
	8764	POD_B1_Z18A_BoH_AHU - MEP 1st fix	15	23-Aug-19	05-Oct-19	18-Sep-19 A	19-Oct-19	-11																
	6898	POD_B1_Z18A_BoH_AHU - MEP 2nd fix (incl. EQP)	24	08-Oct-19	28-Oct-19	23-Sep-19 A	30-Oct-19	-2																
	6900	POD_B1_Z18A_BoH_AHU - Door & Ironmong	12	13-Nov-19	19-Nov-19	24-Sep-19 A	12-Dec-19	-20																
	6901	POD_B1_Z18A_BoH_AHU - MEP final fix	9	29-Oct-19	07-Nov-19	31-Oct-19	09-Nov-19	-2																
	6902	POD_B1_Z18A_BoH_AHU - Floor sealer	4	08-Nov-19	12-Nov-19	29-Nov-19	04-Dec-19	-18																
	10275	POD_B1_Z08A_HO1 – BoH Rooms (incl. AHU)Corr Adjacent to Cinemas Hover –	0				12-Dec-19																	
BoH Rooms Associated with MIC Lobby & Museum Shop No.2 - POD_B1_Z09a																								
	3935	POD_B1_Z09a_BoH - B'wall, Drywall; tie bolt hole, plaster, screed, C_Sealer @Stor	12	20-Jul-19	16-Aug-19	09-Sep-19 A	23-Oct-19	-55																
	7460	POD_B1_Z09a_BoH - MEP 1st fix	18	21-Aug-19	03-Oct-19	16-Sep-19 A	08-Nov-19	-30																
	7065	POD_B1_Z09a_BoH - MEP 2nd fix	21	09-Oct-19	29-Oct-19	19-Sep-19 A	19-Nov-19	-18																
	7068	POD_B1_Z09a_BoH - Wall paint undercoat	24	09-Nov-19	15-Nov-19	20-Sep-19 A	29-Nov-19	-12																
	7069	POD_B1_Z09a_BoH - Doors & Ironmong	12	02-Dec-19	09-Dec-19	23-Sep-19 A	13-Dec-19	-5																
	7064	POD_B1_Z09a_BoH - Ceiling rods @ AV Workrm Studio, MIC Offices & Dressing R	3	17-Aug-19	20-Aug-19	24-Oct-19	26-Oct-19	-55																
	7461	POD_B1_Z09a_BoH - Ceiling grids @ AV Workrm Studio, MIC Offices & Dressing F	3	04-Oct-19	08-Oct-19	09-Nov-19	12-Nov-19	-30																
	7066	POD_B1_Z09a_BoH - Close ceiling (panels) w/ Cut-Outs @AV Workrm Studio, MIC	9	30-Oct-19	08-Nov-19	20-Nov-19	29-Nov-19	-18																
	7072	POD_B1_Z09a_BoH - Final paint	6	16-Nov-19	22-Nov-19	30-Nov-19	06-Dec-19	-12																
	7070	POD_B1_Z09a_BoH - MEP final fix	9	16-Nov-19	26-Nov-19	30-Nov-19	10-Dec-19	-12																
	7071	POD_B1_Z09a_BoH - Floor sealer @ AV Storage 2 & Museum Shop Storage	2	27-Nov-19	28-Nov-19	11-Dec-19	12-Dec-19	-12																
	7074	POD_B1_Z09a_BoH - Floor tiling & Install Protection @ Dressing Rms	4	27-Nov-19	02-Dec-19	11-Dec-19	16-Dec-19	-12																
	7075	POD_B1_Z09a_BoH - Floor carpet @ AV Workroom Studio	4	27-Nov-19	02-Dec-19	11-Dec-19	16-Dec-19	-12																
FoH Lobby - POD_B1_Z10_(SZ3 & SZ4)																								
	6916	POD_B1_Z10_FoH Lob - MEP 1st fix (*2 shifts)	15	21-Aug-19	19-Oct-19	21-Aug-19 A	02-Nov-19	-12																
	8792	POD_B1_Z10_FoH Lob - MEP 2nd fix (*2 shifts)	24	19-Oct-19	16-Nov-19	26-Aug-19 A	25-Nov-19	-7																
	6915	POD_B1_Z10_FoH Lob - Ceiling & wall sealer (*2 shifts)	7	09-Aug-19	20-Aug-19	09-Sep-19 A	23-Oct-19	-53																
	8366	POD_B1_Z10_FoH Lob - Brackets/Hangers/Smoke Curtain Channels Setting Out &	12	20-Aug-19	02-Sep-19	12-Sep-19 A	06-Nov-19	-53																
	6918	POD_B1_Z10_FoH Lob - Install Smoke Curtain box	24	21-Oct-19	16-Nov-19	16-Sep-19 A	27-Nov-19	-9																
	6920a	POD_B1_Z10_FoH Lob - Install security shutters	24			31-Oct-19	27-Nov-19																	
	6919	POD_B1_Z10_FoH Lob - MEP final fix (*2 shifts)	15	16-Nov-19	04-Dec-19	27-Nov-19	14-Dec-19	-9																
	6917	POD_B1_Z10_FoH Lob - Conc, curing, polishing & install protection - Part 1	36	05-Dec-19	17-Jan-20	20-Dec-19	10-Feb-20	-13																
Fire Rated Corridors (Major Routings) - POD_B1_Z11																								
Fire Rated Corridors & Lobbies (Major Routings) - POD_B1_Z11b																								
	7527	POD_B1_Z11b_Corr - MEP 1st fix (rem)	6	01-Apr-19	14-May-19	19-Jun-19 A	26-Oct-19	-137																
	7529	POD_B1_Z11b_Corr - MEP 2nd fix	18	04-Jun-19	25-Jun-19	24-Jun-19 A	09-Nov-19	-114																
	3947	POD_B1_Z11b_Corr - FS Access Panel	12	04-Mar-19	23-Mar-19	12-Aug-19 A	25-Nov-19	-204																
	7536	POD_B1_Z11b_Corr - Doors & Ironmong	6	01-Aug-19	07-Aug-19	23-Sep-19 A	11-Dec-19	-105																
	7526	POD_B1_Z11b_Corr - Ceiling rods	6	25-Mar-19	30-Mar-19	24-Oct-19	30-Oct-19	-176																
	7528	POD_B1_Z11b_Corr - Ceiling grids	3	15-May-19	17-May-19	31-Oct-19	02-Nov-19	-140																
	7531	POD_B1_Z11b_Corr - Close ceiling (panels) incl. Cut-Outs	8	26-Jun-19	05-Jul-19	05-Dec-19	13-Dec-19	-135																
	7534	POD_B1_Z11b_Corr - Final paint	6	13-Jul-19	19-Jul-19	14-Dec-19	20-Dec-19	-129																
	7533	POD_B1_Z11b_Corr - MEP final fix	9	19-Jul-19	29-Jul-19	14-Dec-19	24-Dec-19	-124																
	7535	POD_B1_Z11b_Corr - Floor sealer	2	30-Jul-19	31-Jul-19	26-Dec-19	27-Dec-19	-124																
	10285	POD_B1_Z11b_HO1 – Fire Rated Coridors & Lobbies (Major Routings) Hover – St	0				27-Dec-19																	
Fire Rated Corridors (Major Routings) - POD_B1_Z11a																								
	8841	POD_B1_Z11a_Corr - MEP 1st fix	3	09-May-19	05-Jul-19	15-Apr-19 A	04-Oct-19	-76																
	8843	POD_B1_Z11a_Corr - MEP 2nd fix	9	15-Jul-19	10-Aug-19	10-Jun-19 A	12-Oct-19	-51																
	9040	POD_B1_Z11a_Corr - Floor Screed	6	22-Apr-19	30-Apr-19	09-Sep-19 A	19-Dec-19	-194																
	8846	POD_B1_Z11a_Corr - Doors & Ironmong	6	12-Aug-19	17-Aug-19	12-Dec-19	18-Dec-19	-102																
Fire Rated Corridors (Major Routings) - BOH Corr Adj. to Cinemas & Museum Shop 2 -POD_B1_Z11c																								
	7539	POD_B1_Z11c_Corr - MEP 1st fix	6	21-May-19	18-Jul-19	23-Apr-19 A	09-Oct-19	-69																
	7541	POD_B1_Z11c_Corr - MEP 2nd fix	15																					

Activity		R/D	BL Start	BL Finish	Start	Finish	BL Finish Var	2019															
								October					November				December						
								29	06	13	20	27	03	10	17	24	01	08	15	22	29		
Add'l Room LG-2-321 (CAI 291B & 291C)																							
9987	*POD_LG_Z03_LG-2-321 - Revised MEP 1st Fix (excl add'l Fan)	6			05-Aug-19 A	07-Nov-19																	
9988	*POD_LG_Z03_LG-2-321 - Wal Finishes	6			08-Nov-19	14-Nov-19																	
9989	*POD_LG_Z03_LG-2-321 - MEP 2nd & final fix (incl add'l Fan & louvre)	18			08-Nov-19	28-Nov-19																	
9990	*POD_LG_Z03_LG-2-321 - Floor Coating & other Finishes	6			20-Dec-19	27-Dec-19																	
10327	POD_LG_Z03_HO1 – Add'l Room LG-2-321 Hover – Stage 1 (Site Walk Down)	0				27-Dec-19																	▼
FoH Multi-Media Lounge, Viewing Balcony, Grp Cinema & Corr - POD_LG_Z04 & LG_Z05																							
FoH Multi-Media Lounge & Group Cinema_Raised Flr Area - POD_LG_Z04_(SZ7)																							
8770	POD_LG_Z04_FoH - MEP 1st (HL)	7	24-Jul-19	03-Sep-19	11-Sep-19 A	10-Oct-19	-29																
7345	POD_LG_Z04_FoH - MEP 2nd fix (HL)	18	04-Sep-19	25-Sep-19	18-Sep-19 A	23-Oct-19	-22																
7356	POD_LG_Z04_FoH - Underfloor MEP 1st & 2nd fix	30	26-Sep-19	15-Oct-19	23-Sep-19 A	09-Nov-19	-22																
7349	POD_LG_Z04_FoH - Raised floor pedestal	9	26-Sep-19	08-Oct-19	24-Oct-19	02-Nov-19	-22																
7357	POD_LG_Z04_FoH - Raised floor panels + 18mm plywood incl. cut-outs	6	16-Oct-19	22-Oct-19	11-Nov-19	16-Nov-19	-22																
4032	POD_LG_Z04_FoH - Install Glass wall @ Multi-Media Lounge	18	23-Oct-19	12-Nov-19	18-Nov-19	07-Dec-19	-22																
7360	POD_LG_Z04_FoH - Fabric covered mullions w/ frame on walls	18	23-Oct-19	12-Nov-19	18-Nov-19	07-Dec-19	-22																
7350	POD_LG_Z04_FoH - Wall paint 1st coat @ Group Cinema	2	23-Oct-19	24-Oct-19	03-Dec-19	04-Dec-19	-35																
7355	POD_LG_Z04_FoH - MEP final fix	9	13-Nov-19	22-Nov-19	09-Dec-19	18-Dec-19	-22																
7361	POD_LG_Z04_FoH - Floor grilles	7	23-Nov-19	30-Nov-19	19-Dec-19	27-Dec-19	-22																
FoH Viewing Balcony & Corridor_Non Raised Floor Area - POD_LG_Z05_(SZ7)																							
8771	POD_LG_Z05_FoH - MEP 1st fix (HL)	24	21-Aug-19	03-Oct-19	16-Sep-19 A	25-Nov-19	-44																
7363	POD_LG_Z05_FoH - MEP 2nd fix (HL)	30	04-Oct-19	25-Oct-19	23-Sep-19 A	09-Dec-19	-38																
7364	POD_LG_Z05_FoH - MEP final fix	9	26-Oct-19	05-Nov-19	10-Dec-19	19-Dec-19	-38																
BoH Rooms, Corr & Lobby Adjacent to MM Lounge & Viewing Balcony - POD_LG_Z06																							
7843	POD_LG_Z06_BoH - B'wall, tie bolt holes, plaster, screed, C_Sealer	9	14-Aug-19	03-Sep-19	16-Sep-19 A	12-Oct-19	-31																
8772	POD_LG_Z06_BoH - MEP 1st fix	24	04-Sep-19	18-Oct-19	05-Oct-19	02-Nov-19	-13																
7844	POD_LG_Z06_BoH - MEP 2nd fix	18	19-Oct-19	08-Nov-19	31-Oct-19	20-Nov-19	-10																
7849	POD_LG_Z06_BoH - Wal epoxy/ emulsion paint	12	09-Nov-19	22-Nov-19	21-Nov-19	04-Dec-19	-10																
7848	POD_LG_Z06_BoH - MEP final fix	9	23-Nov-19	03-Dec-19	05-Dec-19	14-Dec-19	-10																
7846	POD_LG_Z06_BoH - Floor sealer	2	04-Dec-19	05-Dec-19	16-Dec-19	17-Dec-19	-10																
7845	POD_LG_Z06_BoH - Door & Ironmong	6	06-Dec-19	12-Dec-19	18-Dec-19	24-Dec-19	-10																
7847	POD_LG_Z06_BoH - All Other Finishes / Make Good & Clean	12	06-Dec-19	19-Dec-19	18-Dec-19	02-Jan-20	-10																
10337	POD_LG_Z06_HO1 – BoH Rooms, Corr & Lobby Adjacent to MM Lounge & Viewir	0				24-Dec-19																	▼
BoH Rooms/FoH Cinema Lobby & Sound Light Locks Adjacent to Cinemas - POD_LG_Z18d																							
FoH Cinema Lob & Sound & Light Lock 1, 2 & 3 and Corr Adjacent to Cinemas - POD_LG_Z18d																							
3952	POD_LG_Z18d_FoH - Access to ABWF (partial after the add'l support to slab openi	0	26-Jul-19		17-Oct-19		-68																▼
7368	POD_LG_Z18d_FoH - MEP 1st fix (*2 shifts)	24	05-Aug-19	05-Sep-19	16-Sep-19 A	02-Nov-19	-47																
7369	POD_LG_Z18d_FoH - Ceiling rods	3	02-Aug-19	05-Aug-19	17-Oct-19	19-Oct-19	-62																
7513	POD_LG_Z18d_FoH - Ceiling grids	3	06-Sep-19	09-Sep-19	04-Nov-19	06-Nov-19	-47																
7370	POD_LG_Z18d_FoH - MEP 2nd fix	18	10-Sep-19	02-Oct-19	07-Nov-19	27-Nov-19	-47																
8364	POD_LG_Z18d_FoH - Install fire shutter	6	10-Sep-19	17-Sep-19	07-Nov-19	13-Nov-19	-47																
7371	POD_LG_Z18d_FoH - Ceiling finishes (board & fabric panels)	10	03-Oct-19	15-Oct-19	28-Nov-19	09-Dec-19	-47																
7378	POD_LG_Z18d_FoH - MEP final fix	9	16-Oct-19	25-Oct-19	10-Dec-19	19-Dec-19	-47																
7372	POD_LG_Z18d_FoH - Raised floor pedestal	6	26-Oct-19	01-Nov-19	20-Dec-19	27-Dec-19	-47																
7379	POD_LG_Z18d_FoH - Underfloor MEP 1st fix, 2nd fix & final fix (*2 shifts)	18	01-Nov-19	22-Nov-19	27-Dec-19	18-Jan-20	-47																
BoH Rooms Adjacent to Cinemas - Shared Control/ Projection Rm, Storage -POD_LG_Z18d																							
8773	POD_LG_Z18d_BoH - MEP 1st fix (HL)	21	26-Jul-19	05-Sep-19	23-Sep-19 A	26-Oct-19	-41																
7381	POD_LG_Z18d_BoH - MEP 2nd fix (HL)	18	06-Sep-19	27-Sep-19	21-Oct-19	09-Nov-19	-35																
7382	POD_LG_Z18d_BoH - Raised floor pedestal	5	28-Sep-19	04-Oct-19	11-Nov-19	15-Nov-19	-35																
7389	POD_LG_Z18d_BoH - Underfloor MEP 1st & 2nd fix	18	05-Oct-19	26-Oct-19	16-Nov-19	06-Dec-19	-35																
7390	POD_LG_Z18d_BoH - Raised floor panels incl. cut-outs	3	28-Oct-19	30-Oct-19	07-Dec-19	10-Dec-19	-35																
7383	POD_LG_Z18d_BoH - Wall paint 1st coat	2	31-Oct-19	01-Nov-19	11-Dec-19	12-Dec-19	-35																
7384	POD_LG_Z18d_BoH - Doors & Ironmong	6	01-Nov-19	07-Nov-19	12-Dec-19	18-Dec-19	-35																
7386	POD_LG_Z18d_BoH - Wall final paint - top coat	3	02-Nov-19	05-Nov-19	13-Dec-19	16-Dec-19	-35																
7388	POD_LG_Z18d_BoH - MEP final fix	9	02-Nov-19	12-Nov-19	13-Dec-19	23-Dec-19	-35																
7385	POD_LG_Z18d_BoH - Rubber flooring	3	13-Nov-19	15-Nov-19	24-Dec-19	27-Dec-19	-35																
10351	POD_LG_Z18d_HO1 – BoH Rm Adj to Cinema Hover – Stage 1 (Site Walk Down)	0				27-Dec-19																	▼
FoH Cinema Toilet Adjacent to Cinemas - POD_LG_Z18d																							
8774	POD_LG_Z18d_FoH Toilet - MEP 1st fix	9	22-Jul-19	03-Aug-19	25-Sep-19 A	12-Oct-19	-57																
7400	POD_LG_Z18d_FoH Toilet - Ceiling Rods/ Grids	4	05-Aug-19	09-Aug-19	14-Oct-19	18-Oct-19	-57																
7395	POD_LG_Z18d_FoH Toilet - MEP 2nd fix	6	09-Aug-19	16-Aug-19	18-Oct-19	25-Oct-19	-57																
7396	POD_LG_Z18d_FoH Toilet - Ceiling finishes (Susp. MR Gypsum) + painting	6	13-Aug-19	20-Aug-19	22-Oct-19	29-Oct-19	-57																
7398	POD_LG_Z18d_FoH Toilet - Conc flr curing, polishing & install protection	36	20-Aug-19	03-Oct-19	29-Oct-19	10-Dec-19	-57																
7397	POD_LG_Z18d_FoH Toilet - Wall finishes	6	03-Oct-19	11-Oct-19	10-Dec-19	17-Dec-19	-57																
7399	POD_LG_Z18d_FoH Toilet - MEP final fix incl. sanitary ware & fittings	6	11-Oct-19	18-Oct-19	13-Dec-19	20-Dec-19	-54																
7401	POD_LG_Z18d_FoH Toilet - Door & Ironmong	2	18-Oct-19	21-Oct-19	18-Dec-19	20-Dec-19	-52																
10352	POD_LG_Z18d_HO1 – FoH Rm Adj to Cinema Hover – Stage 1 (Site Walk Down)	0				20-Dec-19																	▼
Level GF																							
Structural																							
Walls																							
7019	POD_GF_WALL - CH/3-4 Wall construction	12	15-Jan-19	25-Mar-19	15-Jan-19 A	13-Dec-19	-219																
7034	*POD_GF_WALL - DM/3-6 Wall construction	12	06-Nov-18	16-Feb-19	15-Jan-19 A	30-Oct-19	-212																
6989	POD_GF_WALL - BF/9-12 Wall construction	16	14-Mar-19	25-Apr-19	18-Feb-19 A	21-Oct-19	-147																
ABWF Works & MEP Works																							
BoH Rooms/Toilets/Corr/ Lob adjacent to Auditorium & MIC - POD_GF_Z02																							
FoH Toilets - Public & Auditorium - POD_GF_Z02a_(SZ2a)																							
Toilet Block																							
9329	POD_GF_Z02a_FoH Toilet - Maintenance platform	4	10-Apr-19	23-Apr-19	26-Aug-19 A	05-Oct-19	-137																
7928	POD_GF_Z02a_FoH Toilet - MEP 1st fix Ceiling	21	26-Feb-19	09-Apr-19	28-Aug-19 A	31-Oct-19	-170																
11546	*POD_GF_Z02a_FoH Toilet - Forming Add'l Slab Opening incl installation of Steel E	12			24-Aug-19 A	16-Oct-19																	
7922	POD_GF_Z02a_FoH Toilet - W'proof/testing & Protective Screed	15	11-Feb-19	18-Feb-19	16-Sep-19 A	23-Oct-19	-205																
7926	POD_GF_Z02a_FoH Toilet - MEP 1st fix Block Wall	15	15-Feb-19	23-Feb-19	23-Sep-19 A	25-Oct-19	-202																
7921	POD_GF_Z02a_FoH Toilet - Floor Screed	4	19-Feb-19	22-Feb-19	24-Oct-19	28-Oct-19	-205																
7929	POD_GF_Z02a_FoH Toilet - Dry Wall Frame & Board (one side)	15	28-Mar-19	19-Apr-19	24-Oct-19	09-Nov-19	-169																
7917	POD_GF_Z02a_FoH Toilet - Seal Wall Opening	3	25-Feb-19	27-Feb-19	26-Oct-19	29-Oct-19	-202																
7919	POD_GF_Z02a_FoH Toilet - Door Frame	2	10-Apr-19	11-Apr-19	30-Oct-19	31-Oct-19	-168																
7930	POD_GF_Z02a_FoH Toilet - Dry Wall MEP Services/Conduits (MEP 1st fix)	12	10-Apr-19	23-Apr-19	31-Oct-19	13-Nov-19	-169																
7931	POD_GF_Z02a_FoH Toilet - Close Dry Wall	13	24-Apr-19	09-May-19	14-Nov-19	28-Nov-19	-169																
7912	POD_GF_Z02a_FoH Toilet - Wall Plastering (internal & external)	4	10-May-19	14-May-19	29-Nov-19	03-Dec-19	-169																
7915	POD_GF_Z02a_FoH Toilet - Ceiling Rods & Grids	4	15-May-19	18-May-19	04-Dec-19	07-Dec-19	-169																
7918	POD_GF_Z02a_FoH Toilet - MEP 2nd fix	15	20-May-19	10-Jun-19	09-Dec-19	26-Dec-19	-166																
7916	POD_GF_Z02a_FoH Toilet - Close ceiling (board) incl. Cut-Outs	7	11-Jun-19	18-Jun-19	27-Dec-19	04-Jan-20	-166																
Toilet Lobby/ Vestibule																							
7939	POD_GF_Z02a_FoH Toilet - Ceiling rods	3	22-Feb-19	25-Feb-19	08-Oct-19	10-Oct-19	-188																
7940	POD_GF_Z02a_FoH Toilet - MEP 1st fix	12	26-Feb-19	11-Mar-19	11-Oct-19	24-Oct-19	-188																
7934	POD_GF_Z02a_FoH Toilet - Ceiling grids	2	12-Mar-19	13-Mar-19	25-Oct-19	26-Oct-19	-188																
7935	POD_GF_Z02a_FoH Toilet - MEP 2nd fix	6	14-Mar-19	20-Mar-19	28-Oct-19	02-Nov-19	-188																
7936	POD_GF_Z02a_FoH Toilet - Ceiling finishes (Plywood backing for Timber fin)	4	11-Jul-19	15-Jul-19	04-Nov-19	07-Nov-19	-96																
7937	POD_GF_Z02a_FoH Toilet - MEP final fix	6	16-Jul-19	22-Jul-19	08-Nov-19	14-Nov-19	-96																
BoH Rooms/Corridors/ Lobbies - POD_GF_Z02b_(SZ7)																							
7957	POD_GF_Z02b_BoH - B'wall/ Dry wall, tie-bolt holes, plaster, screed, sealer	6	01-Apr-19	29-Apr-19	08-Jul-19 A	26-Oct-19	-149																
7944	POD_GF_Z																						

ID	Activity	RD	BL Start	BL Finish	Start	Finish	BL Finish Var	2019															y
								October					November				December						
								29	06	13	20	27	03	10	17	24	01	08	15	22	29		
8370b	POD_L2_Z01a_FoH - MEP Ceiling Final Fix (east)	30			01-Nov-19	05-Dec-19																	
8405c	POD_L2_Z01a_FoH - Ceiling grids (west)	4			26-Aug-19 A	05-Oct-19																	
8370c	POD_L2_Z01a_FoH - MEP 2nd fix (west)	12			28-Aug-19 A	16-Oct-19																	
8405d	POD_L2_Z01a_FoH - Ceiling board (west)	30			08-Oct-19	11-Nov-19																	
8370d	POD_L2_Z01a_FoH - MEP Final Fix (west)	30			17-Oct-19	20-Nov-19																	
8380a	POD_L2_Z01a_FoH - Raised floor pedestal / frame (west)	24			04-Nov-19	30-Nov-19																	
8381a	POD_L2_Z01a_FoH - Underfloor MEP 1st fix (west)	48			11-Sep-19 A	11-Dec-19																	
9637a	POD_L2_Z01a_FoH - Underfloor MEP 2nd fix (west)	56			18-Sep-19 A	18-Dec-19																	
8382a	POD_L2_Z01a_FoH - Raised floor panels incl. cut-outs (west)	24			28-Nov-19	26-Dec-19																	
8367	POD_L2_Z01a_FoH - 2nos. SR3 O'S Doors / Ironmong	6	25-Sep-19	02-Oct-19	09-Dec-19	14-Dec-19	-62																
8376	POD_L2_Z01a_FoH - MEP final fix (in raised floor)	24	10-Sep-19	10-Oct-19	09-Dec-19	07-Jan-20	-74																
8377	POD_L2_Z01a_FoH - Close Dry Wall - Excluding Perim. BoH Corr.	14	25-Sep-19	12-Oct-19	27-Dec-19	13-Jan-20	-77																
Gallery BoH Perimeter - POD_L2_Z01b																							
8387	POD_L2_Z01b_BoH_West - MEP 1st fix	7	27-Jun-19	08-Aug-19	19-Jun-19 A	10-Oct-19	-51																
8410	POD_L2_Z01b_BoH_West - MEP 2nd fix	18	24-Aug-19	13-Sep-19	25-Jun-19 A	24-Oct-19	-32																
8408	POD_L2_Z01b_BoH_West - Dry Wall Frame (Stud Frame)	7	09-Aug-19	23-Aug-19	15-Jul-19 A	10-Oct-19	-38																
8411	POD_L2_Z01b_BoH_West - Safe grid metal deck 1st fix	24	16-Sep-19	21-Sep-19	12-Aug-19 A	31-Oct-19	-32																
8412	POD_L2_Z01b_BoH_West - Underfloor MEP 1st, 2nd fix works	30	23-Sep-19	08-Oct-19	19-Aug-19 A	07-Nov-19	-26																
8409	POD_L2_Z01b_BoH_West - Dry Wall MEP Services/Conduits MEP 1st fix	12	24-Aug-19	06-Sep-19	03-Oct-19	17-Oct-19	-32																
8414	POD_L2_Z01b_BoH_West - Close Dry Wall	9	07-Sep-19	18-Sep-19	29-Oct-19	07-Nov-19	-41																
8413	POD_L2_Z01b_BoH_West - Install Safe grid metal deck	4	09-Oct-19	12-Oct-19	08-Nov-19	12-Nov-19	-26																
8415	POD_L2_Z01b_BoH_West - Wall finishes (paint incl. door & iron)	12	16-Sep-19	28-Sep-19	09-Dec-19	21-Dec-19	-70																
8416	POD_L2_Z01b_BoH_West - MEP final fix	9	14-Oct-19	23-Oct-19	19-Dec-19	30-Dec-19	-57																
9614	POD_L2_Z01b_BoH_North - MEP 1st fix	6	16-Mar-19	27-Apr-19	04-Mar-19 A	07-Nov-19	-160																
9616	POD_L2_Z01b_BoH_North - MEP 2nd fix	12	17-May-19	06-Jun-19	08-Apr-19 A	14-Nov-19	-133																
9617	POD_L2_Z01b_BoH_North - Dry Wall MEP Services/Conduits MEP 1st fix	6	17-May-19	30-May-19	03-Jun-19 A	07-Nov-19	-133																
9621	POD_L2_Z01b_BoH_North - Underfloor MEP 1st, 2nd fix works	21	15-Jun-19	28-Jun-19	17-Jun-19 A	28-Nov-19	-127																
9618	POD_L2_Z01b_BoH_North - Close Dry Wall	7	31-May-19	13-Jun-19	22-Jul-19 A	26-Dec-19	-163																
9619	POD_L2_Z01b_BoH_North - Safe grid metal deck 1st fix	18	08-Jun-19	14-Jun-19	19-Aug-19 A	21-Nov-19	-133																
9620	POD_L2_Z01b_BoH_North - Wall finishes (paint incl. door & iron)	12	08-Jun-19	21-Jun-19	18-Dec-19	02-Jan-20	-161																
9622	POD_L2_Z01b_BoH_North - Install Safe grid metal deck	4	29-Jun-19	04-Jul-19	18-Dec-19	21-Dec-19	-143																
Gallery BoH Internal - POD_L2_Z01c																							
8422	POD_L2_Z01c_BoH - MEP 1st fix	4	26-Feb-19	09-Apr-19	15-Apr-19 A	05-Oct-19	-149																
8425	POD_L2_Z01c_BoH - MEP 2nd fix	9	10-Apr-19	30-Apr-19	20-May-19 A	02-Nov-19	-154																
8423	POD_L2_Z01c_BoH - Dry Wal MEP Services/Conduits MEP 1st fix	4	06-Mar-19	12-Mar-19	10-Jun-19 A	05-Oct-19	-172																
8428	POD_L2_Z01c_BoH - Underfloor MEP 1st & 2nd fix	21	09-May-19	15-May-19	17-Jun-19 A	14-Nov-19	-152																
8424	POD_L2_Z01c_BoH - Close Dry Wall	5	19-Jul-19	23-Jul-19	22-Jul-19 A	11-Dec-19	-118																
8427	POD_L2_Z01c_BoH - Safe grid metal deck 1st fix	12	02-May-19	06-May-19	19-Aug-19 A	07-Nov-19	-154																
8426	POD_L2_Z01c_BoH - Wall finishes (paint)	6	20-Jul-19	26-Jul-19	09-Dec-19	14-Dec-19	-118																
8429	POD_L2_Z01c_BoH - Install Safe grid metal deck	3	16-May-19	18-May-19	09-Dec-19	11-Dec-19	-172																
8430	POD_L2_Z01c_BoH - MEP final fix	9	27-Jul-19	06-Aug-19	16-Dec-19	26-Dec-19	-118																
8431	POD_L2_Z01c_BoH - Door / Ironmong	6	07-Aug-19	13-Aug-19	27-Dec-19	03-Jan-20	-118																
BoH Rooms, Corridors & Lobbies_Non-RF Areas - POD_L2_Z01d																							
8552	POD_L2_Z01d_BoH - MEP 1st fix	6	17-Jun-19	29-Jul-19	11-Feb-19 A	31-Oct-19	-78																
8553	POD_L2_Z01d_BoH - MEP 2nd fix	18	30-Jul-19	19-Aug-19	08-Apr-19 A	14-Nov-19	-72																
Galleries & Gallery Circ, Gallery BOH, BoH Rms, Lobbies & Corridors - POD_L2_Z02																							
Skylight Gallery and Gallery Circ. 2 - POD_L2_Z02a																							
8472	POD_L2_Z02a_FoH - MEP 1st fix	4	21-Mar-19	10-May-19	22-Apr-19 A	05-Oct-19	-123																
8474	POD_L2_Z02a_FoH - Dry Wal Frame & Board (one side)	6	01-Jun-19	19-Jun-19	20-May-19 A	09-Oct-19	-92																
8477	POD_L2_Z02a_FoH - Dry Wal MEP Services/Conduits MEP 1st fix	12	20-Jun-19	04-Jul-19	17-Jun-19 A	16-Oct-19	-86																
8473	POD_L2_Z02a_FoH - MEP 2nd fix	18	20-Jun-19	11-Jul-19	19-Jun-19 A	24-Oct-19	-87																
8484	POD_L2_Z02a_FoH - Ceiling rods	9	14-Mar-19	20-Mar-19	26-Aug-19 A	14-Oct-19	-171																
8481	POD_L2_Z02a_FoH - Raised floor pedestal	14	27-Jun-19	13-Jul-19	03-Oct-19	19-Oct-19	-81																
8486	POD_L2_Z02a_FoH - Ceiling grids	7	11-May-19	18-May-19	10-Oct-19	17-Oct-19	-125																
8482	POD_L2_Z02a_FoH - Underfloor MEP 1st Fix	36	12-Jul-19	29-Aug-19	18-Oct-19	28-Nov-19	-75																
9638	POD_L2_Z02a_FoH - Underfloor MEP 2nd fix	18	30-Aug-19	20-Sep-19	19-Nov-19	09-Dec-19	-66		</														

	Activity		RD	BL Start	BL Finish	Start	Finish	BL Finish Var	2019														y	
									October				November				December							
									29	06	13	20	27	03	10	17	24	01	08	15	22	29		
	8460	POD_L2_Z02g_FoH Toilet Lob - MEP final fix	6	21-Nov-19	27-Nov-19	09-Dec-19	14-Dec-19	-15																
	8469	POD_L2_Z02g_FoH Toilet Lob - Raised floor panels incl. cut-outs	3	20-Aug-19	22-Aug-19	10-Dec-19	12-Dec-19	-93																
Galleries & Gallery Circ, Gallery BOH, BoH Rms, Lobbies & Corridors - POD_L2_Z03																								
Gallery 12 & 13, Open Gallery, Harbour View Gallery 2 and Gallery Circ. - POD_L2_Z03a_(SZ6)																								
	8574	POD_L2_Z03a_FoH - MEP 1st fix	9	27-Apr-19	24-Jun-19	25-Mar-19 A	12-Oct-19	-91																
	8575	POD_L2_Z03a_FoH - MEP 2nd fix (partly)	9	15-Jul-19	10-Aug-19	08-Apr-19 A	16-Oct-19	-54																
	8576	POD_L2_Z03a_FoH - Dry Wal Flame & Board (one side)	6	20-May-19	17-Jun-19	21-Jun-19 A	09-Oct-19	-94																
	8586	POD_L2_Z03a_FoH - Ceiling rods	6	12-Apr-19	26-Apr-19	15-Jul-19 A	16-Oct-19	-142																
	8579	POD_L2_Z03a_FoH - Dry Wal MEP Services/Conduits MEP 1st fix	9	18-Jun-19	16-Jul-19	19-Aug-19 A	12-Oct-19	-73																
	8588	POD_L2_Z03a_FoH - Ceiling grids	18	25-Jun-19	13-Jul-19	26-Aug-19 A	26-Oct-19	-87																
	8575a	POD_L2_Z03a_FoH - MEP 2nd fix	24			05-Oct-19	02-Nov-19																	
	8588a	POD_L2_Z03a_FoH - Ceiling board	24			21-Oct-19	16-Nov-19																	
	8575b	POD_L2_Z03a_FoH - MEP Final Fix	24			28-Oct-19	23-Nov-19																	
	8583	POD_L2_Z03a_FoH - Raised floor pedestal	24	22-Jul-19	27-Aug-19	04-Nov-19	30-Nov-19	-79																
	8584	POD_L2_Z03a_FoH - Underfloor MEP 1st fix	28	05-Aug-19	23-Sep-19	11-Nov-19	12-Dec-19	-67																
	9641	POD_L2_Z03a_FoH - Underfloor MEP 2nd fix	28	24-Sep-19	23-Oct-19	18-Nov-19	19-Dec-19	-49																
	8585	POD_L2_Z03a_FoH - Raised floor panels incl. cut-outs	28	24-Oct-19	09-Nov-19	02-Dec-19	04-Jan-20	-46																
	8580	POD_L2_Z03a_FoH - MEP final fix (in Raised Floor)	24	28-Oct-19	23-Nov-19	20-Dec-19	18-Jan-20	-46																
	8589	POD_L2_Z03a_FoH - Install fire shutters	12	17-Jul-19	06-Aug-19	15-Jul-19 A	23-Dec-19	-116																
Gallery BoH Internal - POD_L2_Z03b																								
	8618	POD_L2_Z03b_BoH - MEP 1st fix	6	16-Mar-19	27-Apr-19	15-Mar-19 A	02-Nov-19	-156																
	8619	POD_L2_Z03b_BoH - MEP 2nd fix	12	03-Jun-19	24-Jun-19	10-Jun-19 A	09-Nov-19	-115																
	8628	POD_L2_Z03b_BoH - Ceiling sealer	2	14-Mar-19	15-Mar-19	15-Jul-19 A	03-Oct-19	-167																
	8620	POD_L2_Z03b_BoH - Dry Wall Frame & Board (one side)	4	20-May-19	25-May-19	22-Jul-19 A	05-Oct-19	-110																
	8626	POD_L2_Z03b_BoH - Underfloor MEP 1st & 2nd fix	21	03-Jul-19	09-Jul-19	26-Jul-19 A	21-Nov-19	-113																
	8622	POD_L2_Z03b_BoH - Dry Wall MEP Services/Conduits MEP 1st fix	6	27-May-19	01-Jun-19	19-Aug-19 A	30-Oct-19	-124																
	8624	POD_L2_Z03b_BoH - Close Dry Wall	9	03-Jun-19	06-Jun-19	26-Aug-19 A	19-Dec-19	-163																
	8625	POD_L2_Z03b_BoH - Safe grid metal deck 1st fix	15	25-Jun-19	28-Jun-19	27-Aug-19 A	14-Nov-19	-115																
	8627	POD_L2_Z03b_BoH - Install Safe grid metal deck	3	13-Jul-19	16-Jul-19	10-Dec-19	12-Dec-19	-125																
	8621	POD_L2_Z03b_BoH - Wall finishes (paint)	6	25-Jun-19	02-Jul-19	17-Dec-19	23-Dec-19	-146																
	8623	POD_L2_Z03b_BoH - MEP final fix	9	19-Jul-19	29-Jul-19	24-Dec-19	04-Jan-20	-132																
BoH Rooms, Corridors & Lobbies_Non-RF Areas - POD_L2_Z03c																								
	8605	POD_L2_Z03c_BoH - MEP 1st fix	6	21-Mar-19	17-May-19	23-Apr-19 A	02-Nov-19	-140																
	8606	POD_L2_Z03c_BoH - MEP 2nd fix	12	20-May-19	17-Jun-19	23-Jul-19 A	09-Nov-19	-121																
	8608	POD_L2_Z03c_BoH - Wall paint	9	18-Jun-19	27-Jun-19	10-Dec-19	19-Dec-19	-146																
	8611	POD_L2_Z03c_BoH - Wall final paint	9	28-Jun-19	09-Jul-19	20-Dec-19	31-Dec-19	-146																
Galleries & Gallery Circ, Gallery BOH, BoH Rms, Lobbies & Corridors, Toilets - POD_L2_Z04																								
Gallery 7 to 10, Study Area, Other Galleries and Gallery Circ. - POD_L2_Z04a																								
	8631	POD_L2_Z04a_FoH - MEP 1st Fix	4	20-May-19	09-Jul-19	05-Mar-19 A	05-Oct-19	-74																
	8633	POD_L2_Z04a_FoH - Dry Wal Flame & Board (one side)	4	15-Apr-19	20-May-19	23-Apr-19 A	05-Oct-19	-115																
	8632	POD_L2_Z04a_FoH - MEP 2nd Fix (*2 shifts)	12	23-Jul-19	13-Aug-19	16-May-19 A	17-Oct-19	-53																
	8636	POD_L2_Z04a_FoH - Dry Wal MEP Services/Conduits MEP 1st fix	6	21-May-19	18-Jun-19	04-Jun-19 A	10-Oct-19	-94																
	8645	POD_L2_Z04a_FoH - Ceiling grids (*2 shifts)	6	09-Jul-19	23-Jul-19	15-Jul-19 A	10-Oct-19	-65																
	8641	POD_L2_Z04a_FoH - Underfloor MEP 1st Fix (*2 shifts)	24	16-Aug-19	23-Sep-19	05-Sep-19 A	31-Oct-19	-31																
	8640	POD_L2_Z04a_FoH - Raised floor pedestal (*2 shifts)	21	02-Aug-19	30-Aug-19	03-Oct-19*	28-Oct-19	-47																
	9642	POD_L2_Z04a_FoH - Underfloor MEP 2nd Fix	24	24-Sep-19	23-Oct-19	18-Oct-19	15-Nov-19	-19																
	8642	POD_L2_Z04a_FoH - Raised floor panels incl. cut-outs	15	14-Oct-19	30-Oct-19	08-Nov-19	25-Nov-19	-22																
	8637	POD_L2_Z04a_FoH - MEP Final Fix	24	24-Oct-19	20-Nov-19	15-Nov-19	12-Dec-19	-19																
	9638	POD_L2_Z04a_FoH - Close Dry Wall	22	18-Dec-19	14-Jan-20	11-Dec-19	07-Jan-20	6																
	9688	POD_L2_Z04a_FoH - 3nos. SR3 O'S Doors / Ironmong	6	24-Oct-19	30-Oct-19	19-Dec-19	26-Dec-19	-48																
Gallery BoH Perimeter - POD_L2_Z04b																								
	8652	POD_L2_Z04b_BoH_West - MEP 1st Fix	6	18-Jun-19	30-Jul-19	09-May-19 A	02-Nov-19	-79																
	8653	POD_L2_Z04b_BoH_West - MEP 2nd Fix	12	31-Jul-19	20-Aug-19	20-May-19 A	09-Nov-19	-67																
	8656	POD_L2_Z04b_BoH_West - Dry Wall MEP Services/Conduits MEP 1st fix	5	03-Jul-19	23-Jul-19	17-Jun-19 A	01-Nov-19	-84																
	8660	POD_L2_Z04b_BoH_West - Underfloor MEP 1st & 2nd Fix	18	28-Aug-19	10-Sep-19	15-Jul-19 A	16-Nov-19	-55																
	8649	POD_L2_Z04b_BoH_West - PISA louvres & duct interface work MEP 1st fix	6	11-Jun-19	17-Jun-19	12-Aug-19 A	31-Oct-19	-113																
	8659	POD_L2_Z04b_BoH_West - Safe grid metal deck 1st fix	6	21-Aug-19	27-Aug-19	07-Nov-19	13-Nov-19	-64																
	8655	POD_L2_Z04b_BoH_West - Wall finishes (paint incl. door & iron)	12	21-Aug-19	03-Sep-19	10-Dec-19	23-Dec-19	-92																

CMWP - M Target Project Remaining Works Programme_8th Progress Update (DD: 30 Sept 2019)														Page 10 / 26								
ID	Activity	RD	BL Start	BL Finish	Start	Finish	BL Finish Var	October					2019 November				December					y
								29	06	13	20	27	03	10	17	24	01	08	15	22	29	
FoH & BoH Areas @ Tower Footprint - POD_L3_Z01a, L3_Z01b & L3_Z01c																						
8363	POD_L3_Z01b & Z01c_BoH - All Other Finishes / Make Good & Clean	12	02-Aug-19	15-Aug-19	12-Dec-19	26-Dec-19	-110															
FoH - Museum Cafe 2 & Warming Kitchen and BOH @ Tower Footprint - POD_L3_Z01a																						
8321	POD_L3_Z01a_FoH - MEP 1st fix	26	08-Jun-19	05-Aug-19	02-May-19 A	01-Nov-19	-74															
8314	POD_L3_Z01a_FoH - W/proof/test, screed	8	29-May-19	08-Jun-19	02-Oct-19	11-Oct-19	-104															
8795	POD_L3_Z01a_FoH - MEP 2nd fix	24	05-Aug-19	02-Sep-19	02-Nov-19	29-Nov-19	-74															
9060	POD_L3_Z01a_FoH - Install fire shutter	6	26-Aug-19	02-Sep-19	23-Nov-19	29-Nov-19	-74															
8322	POD_L3_Z01a_FoH - MEP final fix	12	02-Sep-19	17-Sep-19	30-Nov-19	13-Dec-19	-74															
8757	POD_L3_Z01a_FoH - Full height internal glazing	12	17-Sep-19	02-Oct-19	14-Dec-19	28-Dec-19	-74															
FoH - Corridor & Concourse @ Tower Footprint - POD_L3_Z01a																						
8796	POD_L3_Z01d_FoH - MEP 1st fix	13	17-Jun-19	12-Aug-19	17-Jul-19 A	17-Oct-19	-54															
8328	POD_L3_Z01d_FoH - MEP 2nd fix	30	02-Sep-19	02-Oct-19	12-Aug-19 A	06-Nov-19	-30															
9755	POD_L3_Z01d_FoH - Dry Wal Frame	4	16-Apr-19	19-Apr-19	03-Oct-19*	08-Oct-19	-141															
8327	POD_L3_Z01d_FoH - Ceiling rods	4	16-Apr-19	19-Apr-19	05-Oct-19	10-Oct-19	-143															
9756	POD_L3_Z01d_FoH - Dry Wal MEP Services/Conduits MEP 1st fix	18	20-Apr-19	11-May-19	20-Dec-19	11-Jan-20	-203															
BoH Plantrooms, Corridors & Lobbies @ Tower Footprint - POD_L3_Z01b & L3_Z01c																						
8353	POD_L3_Z01b & L3_Z01c_BoH - B'wall, tie-bolt holes, plaster, screed, sealer	13	25-Mar-19	15-Apr-19	18-Feb-19 A	17-Oct-19	-153															
8355	POD_L3_Z01b & L3_Z01c_BoH - MEP 1st fix	19	19-Apr-19	31-May-19	01-Aug-19 A	24-Oct-19	-120															
8357	POD_L3_Z01b & L3_Z01c_BoH - MEP 2nd fix	33	05-Jun-19	26-Jun-19	19-Aug-19 A	11-Nov-19	-114															
8354	POD_L3_Z01b & L3_Z01c_BoH - Ceiling rods	3	16-Apr-19	18-Apr-19	18-Oct-19	21-Oct-19	-153															
8356	POD_L3_Z01b & L3_Z01c_BoH - Ceiling grids	3	01-Jun-19	04-Jun-19	25-Oct-19	28-Oct-19	-120															
8358	POD_L3_Z01b & L3_Z01c_BoH - Ceiling finishes (boards + paint)	6	27-Jun-19	04-Jul-19	12-Nov-19	18-Nov-19	-114															
8359	POD_L3_Z01b & L3_Z01c_BoH - Wall finishes (paint)	6	05-Jul-19	11-Jul-19	19-Nov-19	25-Nov-19	-114															
8360	POD_L3_Z01b & L3_Z01c_BoH - MEP final fix	9	19-Jul-19	29-Jul-19	26-Nov-19	05-Dec-19	-108															
8361	POD_L3_Z01b & L3_Z01c_BoH - Floor sealer	3	30-Jul-19	01-Aug-19	09-Dec-19	11-Dec-19	-110															
8362	POD_L3_Z01b & L3_Z01c_BoH - Doors & Ironmong	6	02-Aug-19	08-Aug-19	12-Dec-19	18-Dec-19	-110															
8396	POD_L3_Z01b & L3_Z01c_BoH_HO1 - BoH Plantrms, Corr & Lob @ Tower Footpri	0				18-Dec-19																
FoH Toilets - Cafe Toilets @ Tower Footprint - POD_L3_Z01d																						
Toilet Block																						
8267	POD_L3_Z01d_FoH Toilet - MEP 1st fix Ceiling	21	13-May-19	05-Jun-19	08-Aug-19 A	26-Oct-19	-118															
8265	POD_L3_Z01d_FoH Toilet - MEP 1st fix Block Wall	8	04-May-19	13-May-19	03-Oct-19*	12-Oct-19	-126															
8268	POD_L3_Z01d_FoH Toilet - Dry Wall Frame & Board (one side)	5	08-May-19	13-May-19	10-Oct-19	15-Oct-19	-128															
8269	POD_L3_Z01d_FoH Toilet - Dry Wall MEP Services/Conduits (MEP 1st fix)	12	11-May-19	24-May-19	14-Oct-19	26-Oct-19	-128															
8256	POD_L3_Z01d_FoH Toilet - Seal Wall Opening	3	14-May-19	16-May-19	24-Oct-19	26-Oct-19	-135															
8260	POD_L3_Z01d_FoH Toilet - Floor Screed	4	08-May-19	11-May-19	25-Oct-19	29-Oct-19	-141															
8270	POD_L3_Z01d_FoH Toilet - Close Dry Wall	3	25-May-19	28-May-19	28-Oct-19	30-Oct-19	-128															
8258	POD_L3_Z01d_FoH Toilet - Door Frame	2	06-Jun-19	08-Jun-19	30-Oct-19	31-Oct-19	-120															
8251	POD_L3_Z01d_FoH Toilet - Wall Plastering (internal & external)	4	10-Jun-19	13-Jun-19	01-Nov-19	05-Nov-19	-120															
8254	POD_L3_Z01d_FoH Toilet - Ceiling Rods & Grids	6	14-Jun-19	20-Jun-19	06-Nov-19	12-Nov-19	-120															
8257	POD_L3_Z01d_FoH Toilet - MEP 2nd fix	12	21-Jun-19	05-Jul-19	13-Nov-19	26-Nov-19	-120															
8255	POD_L3_Z01d_FoH Toilet - Close ceiling (board) incl. Cut-Outs	7	06-Jul-19	13-Jul-19	27-Nov-19	04-Dec-19	-120															
8266	POD_L3_Z01d_FoH Toilet - Ceiling finishes final coat	3	15-Jul-19	17-Jul-19	05-Dec-19	07-Dec-19	-120															
8259	POD_L3_Z01d_FoH Toilet - MEP final fix	6	19-Jul-19	25-Jul-19	09-Dec-19	14-Dec-19	-119															
8282	POD_L3_Z01d_FoH Toilet - Conc flr curing, polishing & install protection	36	26-Jul-19	05-Sep-19	16-Dec-19	05-Feb-20	-119															
Toilet Lobby/ Vestibule																						
8278	POD_L3_Z01d_FoH Toilet Lob - Ceiling rods	3	01-Aug-19	03-Aug-19	13-Nov-19	15-Nov-19	-86															
8279	POD_L3_Z01d_FoH Toilet Lob - MEP 1st fix	12	05-Aug-19	17-Aug-19	16-Nov-19	29-Nov-19	-86															
8273	POD_L3_Z01d_FoH Toilet Lob - Ceiling grids	2	19-Aug-19	20-Aug-19	30-Nov-19	02-Dec-19	-86															
8274	POD_L3_Z01d_FoH Toilet Lob - MEP 2nd fix	6	02-Sep-19	09-Sep-19	03-Dec-19	09-Dec-19	-76															
8275a	POD_L3_Z01d_FoH Toilet Lob - Ceiling finishes (MR Gypsum/ Plywood backing for	3			10-Dec-19	12-Dec-19																
8276	POD_L3_Z01d_FoH Toilet Lob - MEP final fix	6	27-Sep-19	05-Oct-19	13-Dec-19	19-Dec-19	-64															
Roof Terrace Toilets, Lobbies, Storage & Lift Vestibule @ G.L. 10+-13/ B+-D - POD_L3_Z02																						
FoH Toilets - Roof TerraceToilets - POD_L3_Z02																						
Toilet Block																						
8303	POD_L3_Z02_FoH Toilet - MEP 1st fix Ceiling	15	26-Apr-19	21-May-19	03-Jun-19 A	09-Nov-19	-143															
8301	POD_L3_Z02_FoH Toilet - MEP 1st fix Block Wall	7	19-Apr-19	26-Apr-19	12-Aug-19 A	10-Oct-19	-137															
8304	POD_L3_Z02_FoH Toilet - Dry Wall Frame & Board (one side)	19	23-Apr-19	29-Apr-19	20-Aug-19 A	25-Oct-19	-148															
8305	POD_L3_Z02_FoH Toilet - Dry Wall MEP Services/Conduits (MEP 1st fix)	22	26-Apr-19	10-May-19	26-Aug-19 A	29-Oct-19	-142															
8297	POD_L3_Z02_FoH Toilet - W/proof/Testing & Protective Screed	7	15-Apr-19	22-Apr-19	11-Oct-19	18-Oct-19	-148															
8296	POD_L3_Z02_FoH Toilet - Floor Screed	3	23-Apr-19	25-Apr-19	24-Oct-19	26-Oct-19	-152															
8306	POD_L3_Z02_FoH Toilet - Close Dry Wall	4	11-May-19	15-May-19	30-Oct-19	02-Nov-19	-142															
8294	POD_L3_Z02_FoH Toilet - Door Frame	2	22-May-19	23-May-19	11-Nov-19	12-Nov-19	-143															
8287	POD_L3_Z02_FoH Toilet - Wall Plastering (internal & external)	4	24-May-19	28-May-19	13-Nov-19	16-Nov-19	-143															
8292	POD_L3_Z02_FoH Toilet - Seal Wall Opening	3	27-Apr-19	30-Apr-19	09-Dec-19	11-Dec-19	-187															
8290	POD_L3_Z02_FoH Toilet - Ceiling Rods & Grids	3	29-May-19	31-May-19	12-Dec-19	14-Dec-19	-164															
8293	POD_L3_Z02_FoH Toilet - MEP 2nd fix	12	01-Jun-19	15-Jun-19	16-Dec-19	30-Dec-19	-164															
Toilet Lobby																						
9704	POD_L3_Z02_FoH Toilet Lob - MEP 1st fix	8	12-Jun-19	2																		

	Activity	RD	BL Start	BL Finish	Start	Finish	BL Finish Var	2019																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
								October					November				December				y																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
								29	06	13	20	27	03	10	17	24	01	08	15	22		29																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
9192	POD_ST74 - MEP 1st fix, 2nd fix	36	03-Aug-19	13-Sep-19	16-Sep-19 A	13-Nov-19	-49																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			

[illegible]

CMWP - M Target Project Remaining Works Programme_8th Progress Update (DD: 30 Sept 2019)															Page 15 / 26																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
ID	Activity	RD	BL Start	BL Finish	Start	Finish	BL Finish Var	2019																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
								October					November				December					y																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
								29	06	13	20	27	03	10	17	24	01	08	15	22	29																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
3359	TW_L8_Z02_BoH - Floor sealer	2	05-Aug-19	06-Aug-19	06-Dec-19	07-Dec-19	-103																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						

[illegible]

Activity			R/D	BL Start	BL Finish	Start	Finish	BL Finish Var	2019														
									October					November				December					
									29	06	13	20	27	03	10	17	24	01	08	15	22	29	
	3832	TW_L13_Z04_Kitchen - Wall & Floor Tiles	10	04-May-19	16-May-19	28-Nov-19	09-Dec-19	-173															
	3831	TW_L13_Z04_Kitchen - Ceiling Paint	4	16-May-19	21-May-19	10-Dec-19	14-Dec-19	-173															
	3628	TW_L13_Z04_Kitchen - MEP final Fix	3	21-May-19	24-May-19	14-Dec-19	18-Dec-19	-173															
	4136	TW_L13_Z04_Kitchen - All Other Finishes (DOOR) / Make Good & Clean	6	21-May-19	28-May-19	14-Dec-19	21-Dec-19	-173															
	10354	TW_L13_Z04_Kitchen_HO1 - BoH Kitchen Hover - Stage 1 (Site Walk Down)	0				18-Dec-19																
Level 14																							
ABWF & MEP Works																							
FoH Areas (Offices, Concourse & Lobbies) - TW_L14_Z01																							
	3793	TW_L14_Z01_FoH - MEP 1st fix	9	26-Feb-19	23-Apr-19	02-May-19 A	20-Nov-19	-175															
	3798	TW_L14_Z01_FoH - MEP 2nd fix	19	24-Apr-19	15-May-19	15-Jul-19 A	04-Dec-19	-169															
	3791	TW_L14_Z01_FoH - Ceiling Sealer	6	08-Dec-18	14-Dec-18	11-Nov-19	16-Nov-19	-274															
	3799	TW_L14_Z01_FoH - MEP final fix	12	21-Aug-19	03-Sep-19	05-Dec-19	18-Dec-19	-88															
	3800	TW_L14_Z01_FoH - Doors/Ironmong	2	28-Aug-19	29-Aug-19	05-Dec-19	06-Dec-19	-82															
	3801	TW_L14_Z01_FoH - Wall finishes (painting or sealer)	5	28-Aug-19	02-Sep-19	05-Dec-19	10-Dec-19	-82															
	10184	TW_L14_Z01_RFArea_HO1 - FoH Areas Hover - Stage 1 (Site Walk Down)	0				18-Dec-19																
	3803	TW_L14_Z01_FoH - All Other Finishes / Make Good & Clean	12	02-Sep-19	17-Sep-19	21-Dec-19	06-Jan-20	-92															
BoH Plant Rooms, Corridors & Lift Lobbies - TW_L14_Z02																							
	3594	TW_L14_Z02_BoH - MEP 1st fix	8	13-Apr-19	18-May-19	06-May-19 A	11-Oct-19	-120															
	3601	TW_L14_Z02_BoH - Dry Wall Frame & Board (one side)	5	29-Jul-19	02-Aug-19	06-May-19 A	08-Oct-19	-54															
	3596	TW_L14_Z02_BoH - MEP 2nd fix	26	03-Aug-19	23-Aug-19	22-Jul-19 A	01-Nov-19	-57															
	3593	TW_L14_Z02_BoH - Wall & Ceiling Sealer	5	06-Apr-19	11-Apr-19	12-Aug-19 A	08-Oct-19	-148															
	3597	TW_L14_Z02_BoH - Door Frame & Plastering of Perimeter Edges	14	20-May-19	28-May-19	16-Sep-19 A	25-Oct-19	-124															
	3605	TW_L14_Z02_BoH - Dry Wall MEP Services/Conduits MEP 1st fix	11	03-Aug-19	16-Aug-19	23-Sep-19 A	15-Oct-19	-48															
	3603	TW_L14_Z02_BoH - Wall Plastering/ Rendering	14	29-Mar-19	15-Apr-19	10-Oct-19	25-Oct-19	-160															
	3599	TW_L14_Z02_BoH - Lobbies & Corr Ceiling Rods/ Grids	6	20-May-19	25-May-19	12-Oct-19	18-Oct-19	-120															
	3607	TW_L14_Z02_BoH - Close Dry Wall	3	17-Aug-19	20-Aug-19	16-Oct-19	18-Oct-19	-48															
	3604	TW_L14_Z02_BoH - Wall Epoxy/Emulsion Paint	15	24-Aug-19	10-Sep-19	02-Nov-19	19-Nov-19	-57															
	3590	TW_L14_Z02_BoH - Door / Ironmong / Hose Reel Cabs	10	24-Aug-19	04-Sep-19	06-Nov-19	16-Nov-19	-60															
	3595	TW_L14_Z02_BoH - Seal Wall Opening	6	20-May-19	25-May-19	06-Nov-19	12-Nov-19	-141															
	3600	TW_L14_Z02_BoH - Lobbies & Corr Close ceiling (board) incl. Cut-Outs	10	24-Aug-19	04-Sep-19	06-Nov-19	16-Nov-19	-60															
	3592	TW_L14_Z02_BoH - Misc Metal Works / Access Panels	6	24-Aug-19	30-Aug-19	13-Nov-19	19-Nov-19	-66															
	3606	TW_L14_Z02_BoH - MEP final fix	6	11-Sep-19	18-Sep-19	20-Nov-19	26-Nov-19	-57															
	3591	TW_L14_Z02_BoH - All Other Finishes / Make Good & Clean	12	13-Sep-19	27-Sep-19	22-Nov-19	05-Dec-19	-57															
	3602	TW_L14_Z02_BoH - Floor sealer	2	19-Sep-19	20-Sep-19	27-Nov-19	28-Nov-19	-57															
	10204	TW_L14_Z02_BoH_HO1 - Plant Rooms, Corridors & Lift Lobbies Hover - Stage 1 (0				28-Nov-19																
Toilets (FoH & BoH) - TW_L14_Z03																							
	3691	TW_L14_Z03_Toilet - MEP 1st fix Ceiling	17	01-Jun-19	29-Jun-19	02-May-19 A	29-Nov-19	-127															
	3687	TW_L14_Z03_Toilet - Dry Wall Frame & One Side Board	11	15-May-19	27-May-19	16-Sep-19 A	22-Nov-19	-149															
	3688	TW_L14_Z03_Toilet - MEP 1st fix Block Wall	8	29-Mar-19	08-Apr-19	09-Nov-19	18-Nov-19	-186															
	3678	TW_L14_Z03_Toilet - Seal Wall Opening	3	09-Apr-19	11-Apr-19	19-Nov-19	21-Nov-19	-186															
	3677	TW_L14_Z03_Toilet - MEP 1st fix Dry Wall	12	28-May-19	11-Jun-19	23-Nov-19	06-Dec-19	-149															
	3679	TW_L14_Z03_Toilet - MEP 2nd fix	18	22-Jul-19	10-Aug-19	30-Nov-19	20-Dec-19	-110															
	3680	TW_L14_Z03_Toilet - Door Frame	2	02-Jul-19	03-Jul-19	30-Nov-19	02-Dec-19	-127															
	3672	TW_L14_Z03_Toilet - Wall Plastering (internal & external)	12	04-Jul-19	17-Jul-19	03-Dec-19	16-Dec-19	-127															
	3689	TW_L14_Z03_Toilet - Dry Wall Closing Board	8	12-Jun-19	20-Jun-19	07-Dec-19	16-Dec-19	-149															
	3681	TW_L14_Z03_Toilet - MEP final fix	6	28-Aug-19	03-Sep-19	21-Dec-19	28-Dec-19	-96															
BoH Kitchen - TW_L14_Z04																							
	4137	TW_L14_Z04_Kitchen - Builders Work incl. wproof/ test, prot. screed, base screed,	11	15-Mar-19	27-Mar-19	01-Apr-19 A	23-Nov-19	-200															
	4139	TW_L14_Z04_Kitchen - MEP 1st fix	15	01-Apr-19	15-Apr-19	02-May-19 A	28-Nov-19	-189															
	4141	TW_L14_Z04_Kitchen - MEP 2nd fix	6	18-Apr-19	25-Apr-19	29-Nov-19	05-Dec-19	-187															
	4143	TW_L14_Z04_Kitchen - Wall & Floor Tiles	10	16-May-19	28-May-19	10-Dec-19	20-Dec-19	-173															
	4145	TW_L14_Z04_Kitchen - Ceiling Paint	4	16-Apr-19	20-Apr-19	21-Dec-19	27-Dec-19	-208															
	4144	TW_L14_Z04_Kitchen - MEP final fix	3	28-May-19	31-May-19	27-Dec-19	31-Dec-19	-177															
	4146	TW_L14_Z04_Kitchen - All Other Finishes (DOOR) / Make Good & Clean	6	28-May-19	04-Jun-19	27-Dec-19	04-Jan-20	-177															
Level 15																							
ABWF & MEP Works																							
FoH Areas (Offices, Concourse & Lobbies) - TW_L15_Z01																							
	3806	TW_L15_Z01_FoH - MEP 1st fix	9	26-Feb-19	23-Apr-19	02-May-19 A	19-Oct-19	-148															
	3811	TW_L15_Z01_FoH - MEP 2nd fix	21	24-Apr-19	15-May-19	15-Jul-19 A	02-Nov-19	-142															
	3804	TW_L15_Z01_FoH - Ceiling Sealer	6	27-Dec-18	03-Jan-19	10-Oct-19	16-Oct-19	-232															
	3814	TW_L15_Z01_FoH - Wall finishes (painting or sealer)	5	14-Jun-19	20-Jun-19	04-Nov-19	08-Nov-19	-118															
	3812	TW_L15_Z01_FoH - MEP final fix	12	05-Jul-19	18-Jul-19	09-Nov-19	22-Nov-19	-106															
	3813	TW_L15_Z01_FoH - Doors/Ironmong	2	14-Jun-19	17-Jun-19	11-Nov-19	12-Nov-19	-124															
	10185	TW_L15_Z01_RFArea_HO1 - FoH Areas Hover - Stage 1 (Site Walk Down)	0				22-Nov-19																
	3816	TW_L15_Z01_FoH - All Other Finishes / Make																					

CMWP - M Target Project Remaining Works Programme_8th Progress Update (DD: 30 Sept 2019)																		Page 18 / 26				
ID	Activity	RD	BL Start	BL Finish	Start	Finish	BL Finish Var	2019														
								October					November				December					y
								29	06	13	20	27	03	10	17	24	01	08	15	22	29	
3747	TW_L16_Z02_BoH - Wall Epoxy/Emulsion Paint	15	25-Jul-19	10-Aug-19	06-Nov-19	22-Nov-19	-86															
3733	TW_L16_Z02_BoH - Door / Ironmong / Hose Reel Cabs	10	25-Jul-19	05-Aug-19	11-Nov-19	21-Nov-19	-90															
3738	TW_L16_Z02_BoH - Seal Wall Opening	6	04-Jul-19	10-Jul-19	11-Nov-19	16-Nov-19	-108															
3743	TW_L16_Z02_BoH - Lobbies & Corr Close ceiling (board) incl. Cut-Outs	10	25-Jul-19	05-Aug-19	11-Nov-19	21-Nov-19	-90															
3735	TW_L16_Z02_BoH - Misc Metal Works / Access Panels	6	25-Jul-19	31-Jul-19	18-Nov-19	23-Nov-19	-96															
3749	TW_L16_Z02_BoH - MEP final fix	6	12-Aug-19	17-Aug-19	23-Nov-19	29-Nov-19	-86															
3734	TW_L16_Z02_BoH - All Other Finishes / Make Good & Clean	12	14-Aug-19	27-Aug-19	26-Nov-19	09-Dec-19	-86															
3745	TW_L16_Z02_BoH - Floor sealer	2	19-Aug-19	20-Aug-19	30-Nov-19	02-Dec-19	-86															
10207	TW_L16_Z02_BoH_HO1 - Plant Rooms, Corridors & Lift Lobbies Hover - Stage 1 (0				02-Dec-19																
Toilets (FoH & BoH) - TW_L16_Z03																						
3731	TW_L16_Z03_Toilet - MEP 1st fix Ceiling	23	11-Jun-19	03-Jul-19	02-May-19 A	05-Nov-19	-105															
3727	TW_L16_Z03_Toilet - Dry Wall Frame & One Side Board	11	23-May-19	05-Jun-19	16-Sep-19 A	22-Oct-19	-115															
3717	TW_L16_Z03_Toilet - MEP 1st fix Dry Wall	12	05-Jun-19	20-Jun-19	23-Oct-19	05-Nov-19	-115															
3720	TW_L16_Z03_Toilet - Door Frame	2	03-Jul-19	05-Jul-19	11-Nov-19	12-Nov-19	-109															
3728	TW_L16_Z03_Toilet - MEP 1st fix Block Wall	8	11-May-19	20-May-19	11-Nov-19*	19-Nov-19	-152															
3729	TW_L16_Z03_Toilet - Dry Wall Closing Board	8	20-Jun-19	29-Jun-19	11-Nov-19	19-Nov-19	-119															
3712	TW_L16_Z03_Toilet - Wall Plastering (internal & external)	12	05-Jul-19	19-Jul-19	20-Nov-19	03-Dec-19	-115															
3718	TW_L16_Z03_Toilet - Seal Wall Opening	3	21-May-19	23-May-19	20-Nov-19	22-Nov-19	-152															
3719	TW_L16_Z03_Toilet - MEP 2nd fix	12	23-Jul-19	06-Aug-19	23-Nov-19	06-Dec-19	-103															
3721	TW_L16_Z03_Toilet - MEP final fix	6	19-Aug-19	26-Aug-19	07-Dec-19	13-Dec-19	-92															
3725	TW_L16_Z03_Toilet - Sanitary ware & fittings	8	31-Oct-19	09-Nov-19	14-Dec-19	23-Dec-19	-38															
3714	TW_L16_Z03_Toilet - All Other Finishes / Make Good & Clean	12	05-Nov-19	19-Nov-19	19-Dec-19	03-Jan-20	-38															
3713	TW_L16_Z03_Toilet - Door / Ironmong	2	09-Nov-19	12-Nov-19	24-Dec-19	26-Dec-19	-38															
10228	TW_L16_Z03_Toilet_HO1 - Toilets (FoH & BoH) Hover - Stage 1 (Site Walk Down)	0				26-Dec-19																
BoH Kitchen - TW_L16_Z04																						
4157	TW_L16_Z04_Kitchen - Builders Work incl. wproof/ test, prot. screed, base screed,	14	29-Apr-19	15-May-19	01-Apr-19 A	27-Nov-19	-163															
4159	TW_L16_Z04_Kitchen - MEP 1st fix	24	21-May-19	03-Jun-19	02-May-19 A	06-Nov-19	-129															
4161	TW_L16_Z04_Kitchen - MEP 2nd fix	6	10-Jun-19	15-Jun-19	12-Nov-19	18-Nov-19	-129															
4163	TW_L16_Z04_Kitchen - Wall & Floor Tiles	19	12-Jul-19	03-Aug-19	23-Dec-19	15-Jan-20	-137															
Level RF																						
ABWF & MEP Works - TW_RF_Z01 & RF_Z02																						
4222	TW_RF_Z01 & RF_Z02 - Builders Works Plant Rooms	8	29-Mar-19	13-May-19	01-May-19 A	11-Oct-19	-126															
4223	TW_RF_Z01 & RF_Z02 - MEP 1st fix Plant Rooms & Service Trenches	32	27-Apr-19	03-Jul-19	06-May-19 A	08-Nov-19	-108															
4224	TW_RF_Z01 & RF_Z02 - MEP 2nd Fix Plant Rooms & Service Trenches	49	03-Jul-19	14-Aug-19	20-May-19 A	29-Nov-19	-90															
4225	TW_RF_Z01 - MEP final fix Plant Rooms	56	14-Aug-19	11-Sep-19	23-Sep-19 A	06-Dec-19	-72															
4554	TW_RF_Z01 - Roof concrete tiles	21	29-Mar-19	24-Apr-19	13-Nov-19*	06-Dec-19	-189															
10361	TW_RF_Z01 & RF_Z02_HO1 - Hover - Stage 1 (Site Wak Down)	0				06-Dec-19																
Level URF																						
ABWF & MEP Works																						
5004	TW_URF - MEP 1st, 2nd & Final Fix	24	27-Jul-19	23-Sep-19	04-Oct-19*	01-Nov-19	-33															
EWS (External Wall System)																						
Install EWS (External Wall System - Facade)																						
3764	TW_EWS - Install Ancillaries @ Roof (flushings/cladding/cable connections/balustr	36	04-Jul-19	15-Aug-19	11-Nov-19	21-Dec-19	-108															
Vertical Transportation																						
Lifts																						
6532	TW_LT03/04 Central - Staff Lifts (B2F - 13F) - Scaffold/Defects Fix/Guide	16	18-May-19	18-Jun-19	19-Aug-19 A	30-Oct-19	-111															
6436	TW_LT03/04 Central - Staff Lifts (B2F - 13F) - Builders Works	26	18-May-19	18-Jun-19	16-Oct-19*	14-Nov-19	-124															
6533	TW_LT03/04 Central - Staff Lifts (B2F - 13F) - Lift Pit/Shaft/Machine Rm MEP 1st, 2	60	19-Jun-19	28-Aug-19	31-Oct-19	10-Jan-20	-111															
6537	TW_LT09_FS/10 East - Service Lifts (GF - 16F) - Lift Pit/Shaft/Machine Rm MEP 1	40	18-Jun-19	28-Aug-19	16-Aug-19 A	27-Nov-19	-76															
Staircases																						
ST-02a Central																						
4195	TW_ST02a Central - MEP 1st fix, 2nd fix	36	14-Feb-19	27-Mar-19	06-May-19 A	13-Nov-19	-191															
4193	TW_ST02a Central - Ceiling Dust Sealer	26	24-Jan-19	01-Mar-19	12-Nov-19*	11-Dec-19	-237															
4196	TW_ST02a Central - Wall Dust Sealer	26	12-Mar-19	11-Apr-19	12-Nov-19	11-Dec-19	-203															
4200	TW_ST02a Central - Permanent Hand Rail	13	03-Apr-19	18-Apr-19	12-Dec-19	27-Dec-19	-210															
ST-02 Central																						
4186	TW_ST02 Central - MEP 1st fix, 2nd fix	36	14-Feb-19	27-Mar-19	06-May-19 A	13-Nov-19	-191															
4184	TW_ST02 Central - Ceiling Dust Sealer	26	24-Jan-19	01-Mar-19	12-Nov-19*	11-Dec-19	-237															
4188	TW_ST02 Central - Wall Dust Sealer	26	12-Mar-19	11-Apr-19	12-Nov-19	11-Dec-19	-203															
4189	TW_ST02 Central - Permanent Hand Rail	13	03-Apr-19	18-Apr-19	12-Dec-19	27-Dec-19	-210															
ST-03 East Core																						
4180	TW_ST03_East - MEP 1st fix, 2nd fix	36	01-Aug-19	12-Sep-19	02-May-19 A	22-Nov-19	-59															
4182	TW_ST03_East - Permanent Hand Rail	13	19-Sep-19	05-Oct-19	23-Sep-19 A	26-Nov-19	-44															
4176	TW_ST03_East - Access to ABWF	0		18-Jul-19		02-Oct-19	-63															
4181	TW_ST03_East - Wall Dust Sealer	26	27-Aug-19	27-Sep-19	12-Nov-19	11-Dec-19	-63															
4178	TW_ST03_East - Ceiling & Beam Dust Sealer	26	18-Jul-19	17-Aug-19	27-Nov-19	27-Dec-19	-110															
4179	TW_ST03_East - Floor W'proof Screed	26	25-Jul-19	24-Aug-19	04-Dec-19	04-Jan-20	-110															
4183	TW_ST03_East - Stair Nosing Tile	13	21-Sep-19	09-Oct-19	04-Dec-19	18-Dec-19	-61															
9872	TW_ST03_East - Metal Balustrade	24	27-Jul-19	24-Aug-19	20-Dec-19	20-Jan-20	-122															
ST-01 West Core																						
4170	TW_ST01_East - MEP 1st fix, 2nd fix	36	01-Aug-19	12-Sep-19	06-May-19 A	22-Nov-19	-59															
4172	TW_ST01_East - Permanent Hand Rail	13	19-Sep-19	05-Oct-19	16-Sep-19 A	26-Nov-19	-44															
3981	TW_ST01_East - Access to ABWF	0		18-Jul-19		02-Oct-19	-63															
4168	TW_ST01_East - Ceiling & Beam Dust Sealer	26	18-Jul-19	17-Aug-19	12-Nov-19*	11-Dec-19	-97															
4171	TW_ST01_East - Wall Dust Sealer	26	27-Aug-19	27-Sep-19	12-Nov-19	11-Dec-19	-63															
3982	TW_ST01_East - Floor W'proof Screed	26	25-Jul-19	24-Aug-19	19-Nov-19	18-Dec-19	-97															
4173	TW_ST01_East - Stair Nosing Tile	13	21-Sep-19	09-Oct-19	19-Nov-19	03-Dec-19	-48															
4192	TW_ST01_East - Metal Balustrade	24	27-Jul-19	24-Aug-19	19-Nov-19	16-Dec-19	-95															
11440	TW_ST01_East_HO1 - ST-01 East Hover - Stage 1 (Site Walk Down)	0				18-Dec-19																
Testing & Commissioning																						
HVAC																						
7599	TW_MEP_Wld_Air - Hydraulic Test (CWS/CWR)	24	06-Aug-19	02-Sep-19	11-Dec-19	09-Jan-20	-106															
Electrical & Controls																						
7627	TW_POW - Test FSD Lifts w/ Permanent Power	24	14-Aug-19	11-Sep-19	07-Nov-19	04-Dec-19	-70															
2112	TW_POW - Power Available to FSD Lifts	0		28-Aug-19		27-Nov-19	-76															
2114	TW_POW - Final Fix Completed @ All Levels - Toilets (FYI - open ended)	0		21-Sep-19		28-Dec-19	-81															
CSF BUILDING																						
Construction																						
Initial Works, Establishment & Miscellaneous																						
9919	CSF - AHU Lifting and Install to L6 & L7 Zone Z04	4			17-Sep-19 A	05-Oct-19																

CMWP - M Target Project Remaining Works Programme_8th Progress Update (DD: 30 Sept 2019)																	Page 19 / 26																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
ID	Activity	RD	BL Start	BL Finish	Start	Finish	BL Finish Var	2019													y																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
								October					November				December																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
								29	06	13	20	27	03	10	17	24	01	08	15	22		29																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
5753	CSF_GF_Z02_Corr - MEP 2nd fix	24	05-Jul-19	18-Jul-19	20-May-19 A	30-Oct-19	-86																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														</

<


	Activity	R/D	BL Start	BL Finish	Start	Finish	BL Finish Var	
2019								
October								
29	06	13	20	27	03	10	17	24
November								
01	08	15	22	29	06	13	20	27
December								
01	08	15	22	29	06	13	20	27
5534	CSF_L5_Z03_BoH - MEP final fix	28	17-Jul-19	23-Jul-19	29-Jul-19 A	04-Nov-19	-86	
6268	CSF_L5_Z03_BoH - MEP Rms @ G.L. F' MEP works (1st, 2nd & final fix)	18	24-Jul-19	20-Aug-19	29-Jul-19 A	23-Oct-19	-52	
5538	CSF_L5_Z03_BoH - Wall Epoxy Paint	6	10-Jul-19	16-Jul-19	29-Oct-19	04-Nov-19	-92	
5539	CSF_L5_Z03_BoH - Floor Sealer	1	17-Jul-19	17-Jul-19	07-Nov-19	07-Nov-19	-94	
5547	CSF_L5_Z03_BoH - Access Panels for MEP Rooms	2	10-Jul-19	11-Jul-19	18-Nov-19	19-Nov-19	-109	
6269	CSF_L5_Z03_BoH - MEP Rms @ G.L. F' Access Panels	6	21-Aug-19	27-Aug-19	29-Nov-19	05-Dec-19	-83	
10153	CSF_L5_Z03_BoH_HO1 – BOH Hover – Stage 1 (Site Walk Down)	0				05-Dec-19		
5540	CSF_L5_Z03_BoH - All Other Finishes (DOOR) / Make Good & Clean	6	28-Aug-19	03-Sep-19	06-Dec-19	12-Dec-19	-83	
AHU Room - CSF_L5_Z04								
5551	CSF_L5_Z04_AHU - MEP 1st fix	8	03-Jun-19	19-Jun-19	05-Apr-19 A	11-Oct-19	-95	
5553	CSF_L5_Z04_AHU - MEP 2nd fix	22	19-Jun-19	29-Jun-19	15-Apr-19 A	28-Oct-19	-100	
5559	CSF_L5_Z04_AHU - Plaster on Foamglas Insulation	10	04-May-19	21-May-19	17-Jun-19 A	03-Dec-19	-163	
5549	CSF_L5_Z04_AHU - MEP final fix (Wild Air Stage 1)	26	29-Jun-19	15-Jul-19	29-Jul-19 A	04-Nov-19	-94	
5557	CSF_L5_Z04_AHU - Concrete Kerb & Dry Wall (Rem. Works)	14	10-Dec-18	12-Dec-18	16-Sep-19 A	18-Oct-19	-251	
5561	CSF_L5_Z04_AHU - Access Panels for MEP Rooms	6	29-Jun-19	06-Jul-19	22-Nov-19	28-Nov-19	-121	
5554	CSF_L5_Z04_AHU - Wall Epoxy Paint	6	29-Jun-19	06-Jul-19	04-Dec-19	10-Dec-19	-131	
5556	CSF_L5_Z04_AHU - All Other Finishes (DOOR) / Make Good & Clean	6	10-Jul-19	16-Jul-19	10-Dec-19	16-Dec-19	-128	
5555	CSF_L5_Z04_AHU - Floor Sealer	2	08-Jul-19	09-Jul-19	11-Dec-19	12-Dec-19	-131	
10160	CSF_L5_Z04_AHU_HO1 – AHU Room Hover – Stage 1 (Site Walk Down)	0				12-Dec-19		
Level 6								
ABWF & MEP Works								
FoH Areas (Storages, Offices, Lift Lobby, etc) - CSF_L6_Z01								
5792	CSF_L6_Z01_FoH - MEP 1st fix	16	03-Jun-19	16-Jul-19	08-Apr-19 A	21-Oct-19	-80	
5793	CSF_L6_Z01_FoH - MEP 2nd fix	30	17-Jul-19	06-Aug-19	29-Apr-19 A	06-Nov-19	-76	
5795	CSF_L6_Z01_FoH - Dry Wall Frame & Board (one side)	18	31-May-19	15-Jun-19	10-Jun-19 A	01-Nov-19	-115	
5805	CSF_L6_Z01_FoH - Perimeter Gypsum Foamglas Insulation	18	31-May-19	19-Jun-19	10-Jun-19 A	01-Nov-19	-112	
5803	CSF_L6_Z01_FoH - Floor Screed (Remaining Works)	10	12-Dec-18	19-Dec-18	17-Jun-19 A	23-Oct-19	-249	
5806	CSF_L6_Z01_FoH - Perimeter Gypsum Block Wal	22	20-Jun-19	03-Jul-19	17-Jun-19 A	08-Nov-19	-107	
5798	CSF_L6_Z01_FoH - Dry Wall MEP Services/Conduits (MEP 1st fix)	20	05-Jun-19	19-Jun-19	22-Jul-19 A	05-Nov-19	-115	
5796	CSF_L6_Z01_FoH - MEP 2nd fix Dry Wall	24	13-Jun-19	04-Jul-19	29-Jul-19 A	12-Nov-19	-109	
5794	CSF_L6_Z01_FoH - MEP final fix	46	02-Sep-19	16-Sep-19	18-Sep-19 A	04-Dec-19	-66	
5802	CSF_L6_Z01_FoH - Ceiling & Column Sealer	2	10-Dec-18	11-Dec-18	08-Oct-19	09-Oct-19	-244	
5800	CSF_L6_Z01_FoH - Wal finishes (painting or sealer)	19	07-Aug-19	28-Aug-19	31-Oct-19	21-Nov-19	-70	
5807	CSF_L6_Z01_FoH - Perimeter Gypsum Block Wal Plaster/Skin Coat	8	04-Jul-19	12-Jul-19	02-Nov-19	11-Nov-19	-101	
5799	CSF_L6_Z01_FoH - Close Dry Wall	10	05-Jul-19	16-Jul-19	04-Nov-19	14-Nov-19	-101	
5797	CSF_L6_Z01_FoH - Doors/Ironmong	6	29-Aug-19	04-Sep-19	25-Nov-19	30-Nov-19	-72	
5830	CSF_L7_Z01_FoH - Install Solid Wood Base for Movable Storages/Screens	12	07-Aug-19	20-Aug-19	25-Nov-19	07-Dec-19	-91	
6227	CSF_L6_Z01_FoH - Glass Partition & Doors/Ironmong	6	02-Sep-19	07-Sep-19	28-Nov-19	04-Dec-19	-72	
6132	CSF_L6_Z01_FoH - Close ceiling (panels)	22	07-Aug-19	31-Aug-19	20-Dec-19	17-Jan-20	-114	
Corridors with Suspended Ceilings - CSF_L6_Z02								
5811	CSF_L6_Z02_Corr - MEP 1st fix	19	03-Jun-19	24-Jun-19	22-Apr-19 A	24-Oct-19	-101	
5813	CSF_L6_Z02_Corr - MEP 2nd fix	35	05-Jul-19	18-Jul-19	17-Jun-19 A	12-Nov-19	-97	
5808	CSF_L6_Z02_Corr - MEP final fix	36	03-Aug-19	09-Aug-19	29-Jul-19 A	19-Nov-19	-84	
5810	CSF_L6_Z02_Corr - Ceiling Rods Setting Out & Install	21	13-Dec-18	15-Dec-18	19-Aug-19 A	28-Oct-19	-256	
5812	CSF_L6_Z02_Corr - Ceiling Grids	23	25-Jun-19	29-Jun-19	26-Aug-19 A	31-Oct-19	-102	
5814	CSF_L6_Z02_Corr - Close ceiling (board) incl. Cut-Outs	7	19-Jul-19	26-Jul-19	08-Nov-19	15-Nov-19	-93	
5815	CSF_L6_Z02_Corr - Ceiling & Wall (painting & sealer)	6	27-Jul-19	02-Aug-19	16-Nov-19	22-Nov-19	-93	
5816	CSF_L6_Z02_Corr - Floor Sealer	3	03-Aug-19	06-Aug-19	25-Nov-19	27-Nov-19	-94	
5817	CSF_L6_Z02_Corr - All Other Finishes (DOOR) / Make Good & Clean	6	07-Aug-19	13-Aug-19	25-Nov-19	30-Nov-19	-91	
10141	CSF_L6_Z02_Corr_HO1 – Corridors w/ Suspended Ceilings Hover – Stage 1 (Site	0				27-Nov-19		
BOH (GL B-B*; 5'-6" & G.L. F, 4'+5'*) - CSF_L6_Z03								
5821	CSF_L6_Z03_BoH - MEP 1st fix	8	03-Jun-19	24-Jun-19	15-Apr-19 A	11-Oct-19	-90	
5822	CSF_L6_Z03_BoH - MEP 2nd fix	18	25-Jun-19	09-Jul-19	29-Apr-19 A	23-Oct-19	-88	
5827	CSF_L6_Z03_BoH - Gypsum Blockwork Advanced Works MEP Services/Conduits (8	26-Apr-19	10-May-19	20-May-19 A	11-Oct-19	-127	
6264	CSF_L6_Z03_BoH - MEP Rms @ G.L. F' Builder's Works (Gypsum Block Wall, Dry	24	04-Jul-19	24-Jul-19	22-Jul-19 A	12-Nov-19	-92	
6265	CSF_L6_Z03_BoH - MEP Rms @ G.L. F' MEP works (1st, 2nd & final fix)	36	25-Jul-19	21-Aug-19	22-Jul-19 A	26-Nov-19	-80	
5819	CSF_L6_Z03_BoH - MEP final fix	30	17-Jul-19	23-Jul-19	29-Jul-19 A	06-Nov-19	-88	
5823	CSF_L6_Z03_BoH - Wall Epoxy/ Emulsion Paint	6	10-Jul-19	16-Jul-19	24-Oct-19	30-Oct-19	-88	
5824	CSF_L6_Z03_BoH - Floor Sealer	1	17-Jul-19	17-Jul-19	04-Nov-19	04-Nov-19	-91	
5831	CSF_L6_Z03_BoH - Access Panels for MEP Rooms	2	10-Jul-19	11-Jul-19	25-Nov-19	26-Nov-19	-115	
6266	CSF_L6_Z03_BoH - MEP Rms @ G.L. F' Access Panels	6	22-Aug-19	28-Aug-19	29-Nov-19	05-Dec-19	-82	
10154	CSF_L6_Z03_BoH_HO1 – BOH Hover – Stage 1 (Site Walk Down)	0				05-Dec-19		
5825	CSF_L6_Z03_BoH - All Other Finishes (DOOR) / Make Good & Clean	6	29-Aug-19	04-Sep-19	06-Dec-19	12-Dec-19	-82	
AHU Room- CSF_L6_Z04								
5835	CSF_L6_Z04_AHU - MEP 1st fix	22	03-Jun-19	24-Jun-19	08-Apr-19 A	28-Oct-19	-104	
5836	CSF_L6_Z04_AHU - MEP 2nd fix	34	25-Jun-19	09-Jul-19	22-Apr-19 A	11-Nov-19	-104	
5833	CSF_L6_Z04_AHU - MEP final fix incl. cladding/ insulation	42	10-Jul-19	26-Jul-19	29-Jul-19 A	25-Nov-19	-101	
5842	CSF_L6_Z04_AHU - Plaster on Foamglas Insulation	11	09-May-19	21-May-19	25-Nov-19	06-Dec-19	-166	
5844	CSF_L6_Z04_AHU - Access Panels for MEP Rooms	6	10-Jul-19	16-Jul-19	25-Nov-19	30-Nov-19	-115	
5837	CSF_L6_Z04_AHU - Wall Epoxy Paint	6	10-Jul-19	16-Jul-19	07-Dec-19	13-Dec-19	-126	
5839	CSF_L6_Z04_AHU - All Other Finishes (DOOR) / Make Good & Clean	6	24-Jul-19	30-Jul-19	13-Dec-19	19-Dec-19	-119	
5838	CSF_L6_Z04_AHU - Floor Sealer	2	17-Jul-19	18-Jul-19	14-Dec-19	16-Dec-19	-126	
10161	CSF_L6_Z04_AHU_HO1 – AHU Room Hover – Stage 1 (Site Walk Down)	0				16-Dec-19		
Toilets - CSF_L6_Z05								
6154	CSF_L6_Z05_Toilet - MEP 1st fix Ceiling	12	03-Jun-19	27-Jun-19	17-Jun-19 A	16-Oct-19	-91	
6155	CSF_L6_Z05_Toilet - Dry Wall Frame & Board (one side)	6	26-Apr-19	03-May-19	24-Jun-19 A	09-Oct-19	-131	
6156	CSF_L6_Z05_Toilet - Dry Wall MEP Services/Conduits (MEP 1st fix)	10	30-Apr-19	14-May-19	15-Jul-19 A	14-Oct-19	-126	
6143	CSF_L6_Z05_Toilet - MEP 2nd fix	22	11-Jul-19	24-Jul-19	31-Jul-19 A	30-Oct-19	-81	
7878	CSF_L6_Z05_Toilet - Conc flr curing, polishing & install protection	12	12-Aug-19	23-Sep-19	02-Sep-19 A	16-Oct-19	-18	
6145	CSF_L6_Z05_Toilet - MEP final fix	34	03-Aug-19	09-Aug-19	23-Sep-19 A	16-Nov-19	-82	
6139	CSF_L6_Z05_Toilet - Ceiling Rods & Grids	4	06-Jul-19	10-Jul-19	17-Oct-19	21-Oct-19	-85	
6140	CSF_L6_Z05_Toilet - Close ceiling (board) incl. Cut-Outs	5	25-Jul-19	30-Jul-19	30-Oct-19	04-Nov-19	-80	
6152	CSF_L6_Z05_Toilet - Ceiling finishes final coat	3	31-Jul-19	02-Aug-19	05-Nov-19	07-Nov-19	-80	
6144	CSF_L6_Z05_Toilet - Door Frame	2	28-Jun-19	29-Jun-19	27-Nov-19	28-Nov-19	-126	
6157	CSF_L6_Z05_Toilet - Close Dry Wall	4	03-Jun-19	06-Jun-19	28-Nov-19	02-Dec-19	-148	
6148	CSF_L6_Z05_Toilet - Wall finishes (tiling)	8	24-Sep-19	03-Oct-19	30-Nov-19	09-Dec-19	-56	
6136	CSF_L6_Z05_Toilet - Wall Plastering (internal & external)	4	02-Jul-19	05-Jul-19	03-Dec-19	06-Dec-19	-129	
6149	CSF_L6_Z05_Toilet - Cubicle partitions & sanitary ware & fittings	6	04-Oct-19	11-Oct-19	10-Dec-19	16-Dec-19	-56	
6137	CSF_L6_Z05_Toilet - Door / Ironmong	2	12-Oct-19	14-Oct-19	17-Dec-19	18-Dec-19	-56	
10162	CSF_L6_Z05_Toilet_HO1 – Toilet Hover – Stage 1 (Site Walk Down)	0				18-Dec-19		
6138	CSF_L6_Z05_Toilet - All Other Finishes / Make Good & Clean	6	15-Oct-19	21-Oct-19	19-Dec-19	26-Dec-19	-56	
Terrace								
6173	CSF_L6_Terrace - Water Repellant Sealer on Wall	2	31-May-19	01-Jun-19	28-Nov-19	29-Nov-19	-150	
6174	CSF_L6_Terrace - Precast Floor Concrete Pavers	6	03-Jun-19	10-Jun-19	02-Dec-19*	07-Dec-19	-151	
6176	CSF_L6_Terrace - S/S Grating for Surface Channel	6	11-Jun-19	17-Jun-19	09-Dec-19	14-Dec-19	-151	
10163	CSF_L6_Terrace_HO1 – Terrace Hover – Stage 1 (Site Walk Down)	0				14-Dec-19		
Level 7								
ABWF & MEP Works								
FoH Areas (Storages, Offices, Lift Lobby, etc) - CSF_L7_Z01								
5851	CSF_L7_Z01_FoH - MEP 1st fix (* 2 Shifts)	14	04-Sep-19	09-Oct-19	22-Apr-19 A	18-Oct-19	-8	
5852	CSF_L7_Z01_FoH - MEP 2nd fix (* 2 Shifts)	24	09-Oct-19	24-Oct-19	29-Apr-19 A	31-Oct-19	-6	
5862	CSF_L7_Z01_FoH - Floor Screed	16	19-Aug-19	26-Aug-19	03-Jun-19 A	23-Oct-19	-46	
6133	CSF_L7_Z01_FoH - Ceiling Rods Setting Out & Inst'n	18	27-Aug-19	04-Sep-19	15-Jul-19 A	25-Oct-19	-41	
5855	CSF_L7_Z01_FoH - MEP 2nd fix Dry Wall	20	30-Aug-19	20-Sep-19	22-Jul-19 A	30-Oct-19	-32	
5857	CSF_L7_Z01_FoH - Dry Wall MEP Services/Conduits (MEP 1st fix)	12	30-Aug-19	12-Sep-19	24-Jul-19 A	16-Oct-19	-26	
6134	CSF_L7_Z01_FoH - Ceiling Grids incl. support frame for Glass Partition	24	08-Oct-19	16-Oct-19	19-Aug-19 A	30-Oct-19	-12	
5864	CSF_L7_Z01_FoH - Perimeter Gypsum Foamglas Insulation	16	27-Aug-19	13-Sep-19	10-Oct-19	28-Oct-19	-35	
5858	CSF_L7_Z01_FoH - Close Dry Wall	6	21-Sep-19	27-Sep-19	28-Oct-19	02-Nov-19	-29	
5865	CSF_L7_Z01_FoH - Perimeter Gypsum Block Wal	11	16-Sep-19	27-Sep-19	29-Oct-19	09-Nov-19	-35	
6135	CSF_L7_Z01_FoH - Close ceiling (panels) incl. Cut-Outs	14	25-Oct-19	09-Nov-19	01-Nov-19	16-Nov-19	-6	
5866	CSF_L7_Z01_FoH - Perimeter Gypsum Block Wal Plaster/Skin Coat	8	28-Sep-19	09-Oct-19	06-Nov-19	14-Nov-19	-31	
5859	CSF_L7_Z01_FoH - Wal finishes (painting or sealer)	14	25-Oct-19	09-Nov-19	08-Nov-19	23-Nov-19	-12	
5853	CSF_L7_Z01_FoH - MEP final fix (* 2 shifts)	9	09-Nov-19	20-Nov-19	20-Nov-19	30-Nov-19	-9	
5856	CSF_L7_Z01_FoH - Doors/Ironmong	6	11-Nov-19	16-Nov-19	25-Nov-19	02-Dec-19	-12	
5888	CSF_L7_Z01_FoH - Install Solid Wood Base for Movable Storages/Screens	12	25-Oct-19	07-Nov-19	26-Nov-19	09-Dec-19	-27	
6228	CSF_L7_Z01_FoH - Glass Partition & Doors/Ironmong	6	14-Nov-19	20-Nov-19	29-Nov-19	05-Dec-19	-13	
Corridors with Suspended Ceilings - CSF_L7_Z02								
5870	CSF_L7_Z02_Corr - MEP 1st fix	14	17-Jun-19	08-Jul-19	24-Jun-19 A	18-Oct-19	-85	
5872	CSF_L7_Z02_Corr - MEP 2nd fix	32	15-Jul-19	27-Jul-19	27-Jun-19 A	11-Nov-19	-88	
5869	CSF_L7_Z02_Corr - Ceiling Rods Setting Out & Install	16	05-Jan-19	08-Jan-19	19-Aug-19 A	22-Oct-19	-233	
5871	CSF_L7_Z02_Corr - Ceiling Grids	19	09-Jul-19	13-Jul-19	26-Aug-19 A	24-Oct-19	-85	
5867	CSF_L7_Z02_Corr - MEP final fix	40	12-Aug-19	17-Aug-19	23-Sep-19 A	18-Nov-19	-76	
5873	CSF_L7_Z02_Corr - Close ceiling (board) incl. Cut-Outs	6	29-Jul-19	03-Aug-19	12-Nov-19	18-Nov-19	-88	

CMWP - M Target Project Remaining Works Programme_8th Progress Update (DD: 30 Sept 2019)																		Page 22 / 26			
ID	Activity	RD	BL Start	BL Finish	Start	Finish	BL Finish Var	2019										y			
								October					November				December				
								29	06	13	20	27	03	10	17	24	01	08	15	22	29
5874	CSF_L7_Z02_Corr - Ceiling & Wall (painting & sealer)	6	05-Aug-19	10-Aug-19	19-Nov-19	25-Nov-19	-88														
5875	CSF_L7_Z02_Corr - Floor Sealer	3	12-Aug-19	14-Aug-19	26-Nov-19	28-Nov-19	-88														
5876	CSF_L7_Z02_Corr - All Other Finishes (DOOR) / Make Good & Clean	6	15-Aug-19	21-Aug-19	26-Nov-19	02-Dec-19	-85														
10142	CSF_L7_Z02_Corr_HO1 – Corridors w/ Suspended Ceilings Hover – Stage 1 (Site	0				28-Nov-19															
BOH (GL B'B'+; 5'-6" & G.L. F, 4'+-5'+) - CSF_L7_Z03																					
5879	CSF_L7_Z03_BoH - MEP 1st fix	8	17-Jun-19	08-Jul-19	22-Apr-19 A	11-Oct-19	-79														
5880	CSF_L7_Z03_BoH - MEP 2nd fix	14	09-Jul-19	22-Jul-19	29-Apr-19 A	21-Oct-19	-75														
6114	CSF_L7_Z03_BoH - MEP Rms @ G.L. F MEP works (1st, 2nd & final fix)	20	26-Jul-19	22-Aug-19	08-Jul-19 A	25-Oct-19	-52														
5877	CSF_L7_Z03_BoH - MEP final fix	24	30-Jul-19	05-Aug-19	29-Jul-19 A	04-Nov-19	-75														
5881	CSF_L7_Z03_BoH - Wall Epoxy/ Emulsion Paint	6	23-Jul-19	29-Jul-19	22-Oct-19	28-Oct-19	-75														
5882	CSF_L7_Z03_BoH - Floor Sealer	1	30-Jul-19	30-Jul-19	04-Nov-19	04-Nov-19	-80														
5889	CSF_L7_Z03_BoH - Access Panels for MEP Rooms	2	23-Jul-19	24-Jul-19	26-Nov-19	27-Nov-19	-105														
6115	CSF_L7_Z03_BoH - MEP Rms @ G.L. F Access Panels	6	23-Aug-19	29-Aug-19	27-Nov-19	03-Dec-19	-79														
10155	CSF_L7_Z03_BoH_HO1 – BOH Hover – Stage 1 (Site Walk Down)	0				03-Dec-19															
5883	CSF_L7_Z03_BoH - All Other Finishes (DOOR) / Make Good & Clean	6	30-Aug-19	05-Sep-19	04-Dec-19	10-Dec-19	-79														
AHU Room - CSF_L7_Z04																					
5893	CSF_L7_Z04_AHU - MEP 1st fix	22	17-Jun-19	08-Jul-19	24-Jun-19 A	30-Oct-19	-95														
5894	CSF_L7_Z04_AHU - MEP 2nd fix	32	09-Jul-19	22-Jul-19	29-Jul-19 A	13-Nov-19	-95														
5891	CSF_L7_Z04_AHU - MEP final fix	42	23-Jul-19	08-Aug-19	31-Jul-19 A	27-Nov-19	-92														
5898	CSF_L7_Z04_AHU - Concrete Kerb & Gypsum Block Wall	3	02-Jan-19	04-Jan-19	26-Nov-19	28-Nov-19	-268														
5900	CSF_L7_Z04_AHU - Plaster on Foamglas Insulation	15	09-May-19	25-May-19	26-Nov-19	12-Dec-19	-167														
6100	CSF_L7_Z04_AHU - Access Panels for MEP Rooms	6	23-Jul-19	29-Jul-19	27-Nov-19	03-Dec-19	-106														
6101	CSF_L7_Z04_AHU - Ceiling Sealer	2	02-Jan-19	03-Jan-19	27-Nov-19	28-Nov-19	-269														
5895	CSF_L7_Z04_AHU - Wall Epoxy Paint	6	23-Jul-19	29-Jul-19	13-Dec-19	19-Dec-19	-120														
5897	CSF_L7_Z04_AHU - All Other Finishes (DOOR) / Make Good & Clean	6	06-Aug-19	12-Aug-19	19-Dec-19	26-Dec-19	-113														
5896	CSF_L7_Z04_AHU - Floor Sealer	2	30-Jul-19	31-Jul-19	20-Dec-19	21-Dec-19	-120														
10164	CSF_L7_Z04_AHU_HO1 – AHU Room Hover – Stage 1 (Site Walk Down)	0				21-Dec-19															
Toilets - CSF_L7_Z05																					
6218	CSF_L7_Z05_Toilet - Dry Wall Frame & Board (one side)	6	26-Apr-19	03-May-19	18-Jun-19 A	09-Oct-19	-131														
6217	CSF_L7_Z05_Toilet - MEP 1st fix Ceiling	12	17-Jun-19	11-Jul-19	24-Jun-19 A	16-Oct-19	-80														
6221	CSF_L7_Z05_Toilet - Dry Wall MEP Services/Conduits (MEP 1st fix)	8	30-Apr-19	14-May-19	22-Jul-19 A	12-Oct-19	-125														
6205	CSF_L7_Z05_Toilet - MEP 2nd fix	18	24-Jul-19	06-Aug-19	26-Aug-19 A	23-Oct-19	-64														
6202	CSF_L7_Z05_Toilet - Ceiling Rods & Grids	4	19-Jul-19	23-Jul-19	16-Oct-19	19-Oct-19	-73														
6203	CSF_L7_Z05_Toilet - Close ceiling (board) incl. Cut-Outs	5	07-Aug-19	12-Aug-19	24-Oct-19	29-Oct-19	-64														
6216	CSF_L7_Z05_Toilet - Ceiling finishes final coat	3	13-Aug-19	15-Aug-19	30-Oct-19	01-Nov-19	-64														
6207	CSF_L7_Z05_Toilet - MEP final fix	6	16-Aug-19	22-Aug-19	02-Nov-19	08-Nov-19	-64														
6206	CSF_L7_Z05_Toilet - Door Frame	2	12-Jul-19	13-Jul-19	28-Nov-19	29-Nov-19	-116														
6222	CSF_L7_Z05_Toilet - Close Dry Wall	4	03-Jun-19	06-Jun-19	28-Nov-19	02-Dec-19	-148														
6199	CSF_L7_Z05_Toilet - Wall Plastering (internal & external)	4	15-Jul-19	18-Jul-19	03-Dec-19	06-Dec-19	-118														
Level 8 & Roof Level																					
ABWF & MEP Works																					
North Roof Area (Wild Air Stage 1 SoW) - CSF_L8_Z01																					
8919	CSF_L8_Z01_MEP_Wild_Air - CWS/CWR Low Lvl Pipe Supports along GL_B BoH	2	18-Feb-19	02-Mar-19	23-May-19 A	03-Oct-19	-178														
8918	CSF_L8_Z01_MEP_Wild_Air - MEP 1st fix Low Lvl CWS/CWR along GL_B BoH C	6	14-Mar-19	04-Apr-19	03-Jun-19 A	09-Oct-19	-154														
3859	CSF_L8_Z01_MEP_Wild_Air - MEP 1st fix (incl. North Roof Soffit)	16	08-Apr-19	03-Jun-19	02-Jul-19 A	21-Oct-19	-115														
6315	CSF_L8_Z01_MEP_Wild_Air - MEP final fix LMCP	12	08-Apr-19	13-Apr-19	02-Jul-19 A	17-Oct-19	-153														
6298	CSF_L8_Z01_MEP_Wild_Air - MEP 2nd Fix (roof soffit - Cabling to AHU room - Wik	26	04-Jun-19	10-Jul-19	15-Jul-19 A	04-Nov-19	-97														
3889	CSF_L8_Z01_MEP_Wild_Air - Ceiling Rods	4	23-Mar-19	06-Apr-19	15-Jul-19 A	05-Oct-19	-151														
3919	CSF_L8_Z01_MEP_Wild_Air - Ceiling Grids	10	08-Apr-19	13-Apr-19	20-Jul-19 A	14-Oct-19	-151														
3920	CSF_L8_Z01_MEP_Wild_Air - Close ceiling (panels) incl. Cut-Outs	11	11-Jul-19	23-Jul-19	04-Nov-19	15-Nov-19	-96														
3860	CSF_L8_Z01_MEP_Wild_Air - MEP final fix (air grille)	8	24-Jul-19	01-Aug-19	16-Nov-19	25-Nov-19	-96														
10131	CSF_L8_Z01_HO1 – North Roof Area (Wild Air Stage 1 NoW) Hover – Stage 1 (Sit	0				25-Nov-19															
South Roof Area (Wild Air Stage 1 SoW) - CSF_L8_Z02																					
3864	CSF_L8_Z02_MEP_Wild_Air - Chiller Pump & Chilled Water Valves del. & install (M	8	31-Jan-19	15-Feb-19	22-Apr-19 A	12-Oct-19	-197														
3866	CSF_L8_Z02_MEP_Wild_Air - MEP 1st fix Works (* 2 Shifts)	6	12-Feb-19	09-Mar-19	01-Jun-19 A	09-Oct-19	-176														
6303	CSF_L8_Z02_MEP_Wild_Air - Flr mounted Cable Support System LMCP to Chillers	5	20-Feb-19	26-Feb-19	22-Jul-19 A	08-Oct-19	-185														
6301	CSF_L8_Z02_MEP_Wild_Air - MEP 1st/2nd/final fix (power from Switch Room to chi	15	30-Mar-19	13-Apr-19	23-Jul-19 A	22-Oct-19	-158														
3867	CSF_L8_Z02_MEP_Wild_Air - MEP 2nd Fix Cable Laying & Termination (* 2 Shifts)	18	27-Feb-19	16-Mar-19	29-Jul-19 A	23-Oct-19	-182														
3868	CSF_L8_Z02 - MEP final fix Install incl. Insulation (excl. silencer) (* 2 Shifts)	24	16-Mar-19	01-Apr-19	26-Aug-19 A	30-Oct-19	-175														
10144	CSF_L8_Z02_HO1 – South Roof Area (Wild Air Stage 1 SoW) Hover – Stage 1 (Si	0				31-Oct-19															
Balance of the Works - CSF_L8_Z01 & L8_Z02																					
3888	CSF_L8_Z01_BoH - Chiller Water Pump Rm MEP 1st fix (incl. EQP)	18	28-Sep-19	28-Oct-19	24-Jun-19 A	23-Oct-19	4														
3890	CSF_L8_Z01_BoH - Chiller Water Pump Rm MEP 2nd & final fix	26	29-Oct-19	18-Nov-19	15-Jul-19 A	01-Nov-19	14														
3847	CSF_L8_Z01_BoH - Chiller Water Pump Rm Final finishes (incl. door/ iron	18	05-Nov-19	25-Nov-19	11-Nov-19	30-Nov-19	-5														
3857	CSF_L8_Z02_BoH - Water Tank & Pump Rm Builder's Works	20	27-Apr-1																		

	Activity		RD	BL Start	BL Finish	Start	Finish	BL Finish Var	2019																
									October					November					December						
									29	06	13	20	27	03	10	17	24	01	08	15	22	29			
	7696	CSF_POW - EMSD Test Fireman's Lift w/ Power & Issue Cert.	12	08-Jul-19	08-Jul-19	26-Aug-19 A	16-Oct-19	-84																	
	2119	CSF_POW - Power Available to FSD Lifts	0		06-Jul-19		02-Oct-19	-72																	
	2117	CSF_POW - Final Fix Completed @ All Levels - Wild Air Stage 1	0		13-Apr-19		31-Oct-19	-165																	
	2118	CSF_POW - Final Fix Completed @ All Levels - Toilets	0		22-Aug-19		16-Nov-19	-71																	
	2120	CSF_POW - Final Fix Completed @ All Levels - BoH	0		18-Nov-19		27-Nov-19	-8																	
	2121	CSF_POW - Final Fix Completed @ All Levels - FoH Areas	0		20-Nov-19		04-Dec-19	-12																	
	7685	CSF_POW - UPS T&C	12	12-Nov-19	25-Nov-19	07-Dec-19	20-Dec-19	-22																	
	7689	CSF_POW - IT Systems Test	12	19-Nov-19	02-Dec-19	21-Dec-19	06-Jan-20	-28																	
Plumbing & Drainage																									
	7680	CSF_P&D - Hydraulic Tests P&D	65	06-Sep-19	04-Nov-19	22-Jul-19 A	17-Dec-19	-37																	
Fire Services																									
	7682	CSF_FS - FS Hydraulic Test Pipe Works	48	06-Sep-19	04-Nov-19	26-Aug-19 A	23-Dec-19	-42																	
	7695	CSF_FS - FS Power & Controls Insulation/Continuity/Polarity Checks	30	15-Oct-19	25-Nov-19	23-Sep-19 A	26-Dec-19	-26																	
	7699	CSF_FS - Genset Test	12	12-Nov-19	25-Nov-19	11-Dec-19	24-Dec-19	-25																	
	7697	CSF_FS - Sprinkler System Test	12	05-Nov-19	18-Nov-19	24-Dec-19	08-Jan-20	-42																	
	7701	CSF_FS - Gas Flooding Test	12	11-Feb-20	24-Feb-20	27-Dec-19	10-Jan-20	31																	
RDE BUILDING																									
Construction																									
Initial Works, Establishment & Miscellaneous																									
	9797	*RDE_ABWFF_L9 to L12 Inter-Floor Stair - BD Consent	26			19-Nov-19	18-Dec-19																		
	9798	*RDE_ABWFF_L9 to L12 Inter-Floor Stair - Material/ Inspections/ Fab/ 1st Delivery	42			19-Nov-19	08-Jan-20																		
	9788	RDE_MEP - Manual RES Leveling MS MEP Final Fix (Concurrent flrs)	0	30-Sep-19		07-Nov-19*		-31																	
	7442	*RDE_ABWFF - Material Procurement/ Fabrication (L6 to L13 Toilets)	15			28-Jun-19 A	19-Oct-19																		
	9743	*RDE_ABWFF - Glass Partition Shop Dwg/ Mat'l Sub/ Apprl, & Mat'l Procurement &	66	05-Nov-19	16-Dec-19	02-Sep-19 A	18-Dec-19	-2																	
	9745	*RDE_ABWFF - L2 Toilets - Material Procurement/ 1st Delivery to site	25			20-Sep-19 A	31-Oct-19																		
	9734	*RDE_MEP - CSD Re-coordination @ L2 Toilets	0				14-Oct-19*																		
	9699	RDE_ABWFF - Sealer/Screed MH16 opening L1-L5	30	25-Oct-19	28-Nov-19	19-Dec-19	24-Jan-20	-47																	
	9744	RDE_MEP - Manual Leveling Complete L9-L11 Toilets 1st Fix (re-designed by MJV	0				19-Dec-19																		
Level GF																									
ABWF & MEP Works																									
FoH Areas (Retail, Passenger Lift Lobbies & Terrace) - RDE_GF_Z01																									
	4691	RDE_GF_Z01_FoH - MEP 1st fix (Part 1)	21	16-Jan-19	05-Mar-19	07-Jan-19 A	07-Dec-19	-231																	
	4691a	RDE_GF_Z01_FoH - MEP 1st fix (Part 2)	18			09-Dec-19	30-Dec-19																		
BoH Plant Rooms, Corridors, FS & Service Lift Lobbies - RDE_GF_Z02																									
	4678	RDE_GF_Z02_BoH - MEP 1st fix	28	16-Jan-19	19-Feb-19	07-Jan-19 A	16-Dec-19	-250																	
	4686	RDE_GF_Z02_BoH - Wet Trades (plaster/screed/ceiling sealer/wall_sealer/undercoat)	16	29-Dec-18	15-Jan-19	07-Jan-19 A	02-Dec-19	-262																	
	4682	RDE_GF_Z02_BoH - Lobbies & Corr Ceiling Rods/ Grids	30	20-Feb-19	23-Feb-19	12-Aug-19 A	18-Dec-19	-248																	
	4679	RDE_GF_Z02_BoH - Seal Wall Opening	34	20-Feb-19	26-Feb-19	02-Sep-19 A	23-Dec-19	-250																	
	4681	RDE_GF_Z02_BoH - Door Frame & Plastering of Perimeter Edges	5	27-Feb-19	04-Mar-19	14-Nov-19*	19-Nov-19	-216																	
Level 1																									
ABWF & MEP Works																									
FoH Areas (Retail, Passenger Lift Lobbies & Terrace) - RDE_L1_Z01																									
	4735	RDE_L1_Z01_FoH - MEP 1st fix (Part 1)	11	16-Jan-19	05-Mar-19	07-Jan-19 A	26-Nov-19	-221																	
	4735a	RDE_L1_Z01_FoH - MEP 1st fix (Part 2)	18			27-Nov-19	17-Dec-19																		
BoH Plant Rooms, Corridors, FS & Service Lift Lobbies - RDE_L1_Z02																									
	4713	RDE_L1_Z02_BoH - Wet Trades (plaster/screed/C&W_sealer/undercoat)	14	29-Mar-19	15-Apr-19	16-Nov-18 A	29-Nov-19	-190																	
	4705	RDE_L1_Z02_BoH - MEP 1st fix	20	16-Apr-19	14-May-19	11-Mar-19 A	06-Dec-19	-172																	
	4708	RDE_L1_Z02_BoH - MEP 2nd fix	32	25-Oct-19	14-Nov-19	01-Apr-19 A	20-Dec-19	-31																	
	4709	RDE_L1_Z02_BoH - Door Frame & Plastering of Perimeter Edges	14	15-May-19	21-May-19	12-Aug-19 A	29-Nov-19	-160																	
	5352	RDE_L1_Z02_BoH - Dry Wall Frame & Board (one side)	20	30-Sep-19	10-Oct-19	15-Aug-19 A	14-Dec-19	-56																	
	5353	RDE_L1_Z02_BoH - Dry Wall MEP Services/Conduits (MEP 1st fix)	12	04-Oct-19	18-Oct-19	05-Dec-19	18-Dec-19	-52																	
	5354	RDE_L1_Z02_BoH - Close ceiling (board) incl. Cut-Outs	5	19-Oct-19	24-Oct-19	19-Dec-19	24-Dec-19	-52																	
	4711	RDE_L1_Z02_BoH - Lobbies & Corr Close ceiling (board) incl. Cut-Outs	6	22-Nov-19	28-Nov-19	21-Dec-19	28-Dec-19	-25																	
Toilets - RDE_L1_Z03																									
	4734	RDE_L1_Z03_Toilet - MEP 1st fix Ceiling	9	16-Jan-19	15-Feb-19	16-Jan-19 A	21-Nov-19	-232																	
	4723	RDE_L1_Z03_Toilet - MEP 2nd fix	15	06-Mar-19	19-Mar-19	01-Apr-19 A	30-Nov-19	-213																	
	4730	RDE_L1_Z03_Toilet - Cubicle partitions & sanitary ware & fittings	17	13-Apr-19	19-Apr-19	17-Jun-19 A	03-Dec-19	-189																	
	4722	RDE_L1_Z03_Toilet - Seal Wall Opening	0	08-Dec-18	11-Dec-18	01-Aug-19 A	02-Oct-19	-238																	
	4724	RDE_L1_Z03_Toilet - Door Frame	2	16-Feb-19	18-Feb-19	12-Aug-19 A	03-Oct-19	-189																	
	4729	RDE_L1_Z03_Toilet - Finishes Walls & Floor Tiling	11	30																					

Activity		R/D	BL Start	BL Finish	Start	Finish	BL Finish Var	2019													
								October				November				December				Year	
								29	06	13	20	27	03	10	17	24	01	08	15	22	29
ABWF & MEP Works																					
FoH Areas (RDE, Passenger Lift Lobbies & Terrace) - RDE_L4_Z01																					
4878	RDE_L4_Z01_FoH - MEP 1st fix (Part 1)	3	16-Jan-19	05-Mar-19	01-Apr-19 A	04-Oct-19	-177														
4878a	RDE_L4_Z01_FoH - MEP 1st fix (Part 2)	18			15-Nov-19	05-Dec-19															
BoH Plant Rooms, Corridors, FS & Service Lift Lobbies - RDE_L4_Z02																					
4857	RDE_L4_Z02_BoH - Wet Trades (plaster/screed/C&W_sealer/undercoat)	12	18-Mar-19	02-Apr-19	11-Mar-19 A	28-Nov-19	-199														
4850	RDE_L4_Z02_BoH - MEP 1st fix	18	03-Jun-19	02-Jul-19	23-Mar-19 A	05-Dec-19	-131														
4852	RDE_L4_Z02_BoH - MEP 2nd fix	24	03-Jul-19	23-Jul-19	15-Apr-19 A	12-Dec-19	-119														
4851	RDE_L4_Z02_BoH - Seal Wal Opening	21	03-Jul-19	09-Jul-19	05-Aug-19 A	09-Dec-19	-128														
4853	RDE_L4_Z02_BoH - Door Frame & Plastering of Perimeter Edges	21	03-Jul-19	09-Jul-19	12-Aug-19 A	09-Dec-19	-128														
4847	RDE_L4_Z02_BoH - Door / Ironmong / Hose Reel Cabs	8	24-Jul-19	01-Aug-19	13-Dec-19	21-Dec-19	-119														
4855	RDE_L4_Z02_BoH - Lobbies & Corr Close ceiling (board) incl. Cut-Outs	8	31-Jul-19	08-Aug-19	13-Dec-19	21-Dec-19	-113														
4859	RDE_L4_Z02_BoH - MEP final fix	12	16-Oct-19	29-Oct-19	13-Dec-19	27-Dec-19	-50														
4858	RDE_L4_Z02_BoH - Wall epoxy/ emulsion paint final coat	4	09-Aug-19	13-Aug-19	23-Dec-19	27-Dec-19	-113														
4848	RDE_L4_Z02_BoH - All Other Finishes / Make Good & Clean	12	23-Oct-19	05-Nov-19	26-Dec-19	09-Jan-20	-54														
4856	RDE_L4_Z02_BoH - Floor sealer	2	13-Aug-19	14-Aug-19	27-Dec-19	28-Dec-19	-113														
10281	RDE_L4_Z02_BoH_HO1 - Plant Rms, Corr, FS & Serv. Lift Lobb Hover - Stage 1 (Site Walk Down)	0				28-Dec-19															
Toilets - RDE_L4_Z03																					
4876	RDE_L4_Z03_Toilet - MEP 1st fix Ceiling	15	03-Jun-19	27-Jun-19	23-Mar-19 A	02-Dec-19	-131														
4866	RDE_L4_Z03_Toilet - MEP 2nd fix	23	17-Jul-19	30-Jul-19	02-May-19 A	11-Dec-19	-112														
4872	RDE_L4_Z03_Toilet - Cubicle partitions & sanitary ware & fittings	20	24-Oct-19	01-Nov-19	15-Jul-19 A	07-Dec-19	-31														
4867	RDE_L4_Z03_Toilet - Door Frame	2	28-Jun-19	29-Jun-19	19-Aug-19 A	03-Oct-19	-79														
4871	RDE_L4_Z03_Toilet - Finishes Walls & Floor Tiling	14	08-Oct-19	23-Oct-19	15-Nov-19	30-Nov-19	-33														
4863	RDE_L4_Z03_Toilet - Ceiling Rods/ Grids	5	11-Jul-19	16-Jul-19	29-Nov-19	04-Dec-19	-118														
4861	RDE_L4_Z03_Toilet - Door / Ironmong	2	02-Nov-19	04-Nov-19	09-Dec-19	10-Dec-19	-31														
4864	RDE_L4_Z03_Toilet - Close ceiling (board) incl. Cut-Outs	8	31-Jul-19	08-Aug-19	12-Dec-19	20-Dec-19	-112														
4868	RDE_L4_Z03_Toilet - MEP final fix	6	24-Oct-19	30-Oct-19	21-Dec-19	28-Dec-19	-50														
4875	RDE_L4_Z03_Toilet - Ceiling finishes final coat	3	09-Aug-19	12-Aug-19	21-Dec-19	24-Dec-19	-112														
10324	RDE_L4_Z03_Toilet_HO1 - Toilets Hover - Stage 1 (Site Walk Down)	0				28-Dec-19															
Kitchen - RDE_L4_Z04																					
4889	RDE_L4_Z04_Kitchen - MEP 2nd fix	15	10-May-19	16-May-19	03-Jun-19 A	02-Dec-19	-166														
4877	RDE_L4_Z04_Kitchen - MEP final fix	3	24-Sep-19	26-Sep-19	03-Dec-19	05-Dec-19	-58														
4893	RDE_L4_Z04_Kitchen - Install door & ironmongery / Make Good & Clean	6	24-Sep-19	30-Sep-19	19-Dec-19	26-Dec-19	-72														
10349	RDE_L4_Z04_Kitchen_HO1 - Kitchen Hover - Stage 1 (Site Wak Down)	0				26-Dec-19															
Level 5																					
ABWF & MEP Works																					
FoH Areas (Offices, Passenger Lift Lobbies & Terrace) - RDE_L5_Z01																					
4927	RDE_L5_Z01_FoH - MEP 1st fix (Part 1)	7	16-Jan-19	05-Mar-19	25-Mar-19 A	22-Nov-19	-218														
4928	RDE_L5_Z01_FoH - MEP 2nd fix	31	10-May-19	06-Jun-19	15-Apr-19 A	20-Dec-19	-164														
4927a	RDE_L5_Z01_FoH - MEP 1st fix (Part 2)	18			23-Nov-19	13-Dec-19															
4929	RDE_L5_Z01_FoH - MEP final fix	18	24-Sep-19	16-Oct-19	21-Dec-19	13-Jan-20	-74														
BoH Plant Rooms, Corridors, FS Lift Lobby - RDE_L5_Z02																					
4907	RDE_L5_Z02_BoH - Wet Trades (plaster/screed/C&W_sealer/undercoat)	12	01-Apr-19	17-Apr-19	11-Mar-19 A	28-Nov-19	-187														
4900	RDE_L5_Z02_BoH - MEP 1st fix	18	10-Jun-19	08-Jul-19	01-Apr-19 A	05-Dec-19	-126														
4902	RDE_L5_Z02_BoH - MEP 2nd fix	24	09-Jul-19	29-Jul-19	15-Apr-19 A	19-Dec-19	-120														
4901	RDE_L5_Z02_BoH - Seal Wal Opening	15	09-Jul-19	15-Jul-19	02-Sep-19 A	02-Dec-19	-117														
4903	RDE_L5_Z02_BoH - Door Frame & Plastering of Perimeter Edges	21	09-Jul-19	15-Jul-19	16-Sep-19 A	09-Dec-19	-123														
4897	RDE_L5_Z02_BoH - Door / Ironmong / Hose Reel Cabs	8	30-Jul-19	07-Aug-19	20-Dec-19	30-Dec-19	-120														
4905	RDE_L5_Z02_BoH - Lobbies & Corr Close ceiling (board) incl. Cut-Outs	4	06-Aug-19	09-Aug-19	20-Dec-19	24-Dec-19	-114														
4909	RDE_L5_Z02_BoH - MEP final fix	12	16-Oct-19	29-Oct-19	20-Dec-19	04-Jan-20	-56														
4908	RDE_L5_Z02_BoH - Wall epoxy/ emulsion paint final coat	3	10-Aug-19	13-Aug-19	26-Dec-19	28-Dec-19	-114														
4906	RDE_L5_Z02_BoH - Floor sealer	2	13-Aug-19	14-Aug-19	28-Dec-19	30-Dec-19	-114														
Toilets - RDE_L5_Z03																					
4926	RDE_L5_Z03_Toilet - MEP 1st fix Ceiling	15	10-Jun-19	04-Jul-19	03-Jun-19 A	02-Dec-19	-126														
4916	RDE_L5_Z03_Toilet - MEP 2nd fix	25	18-Jul-19	31-Jul-19	17-Jun-19 A	13-Dec-19	-113														
4913	RDE_L5_Z03_Toilet - Ceiling Rods/ Grids	4	13-Jul-19	17-Jul-19	03-Dec-19	06-Dec-19	-119														
4917	RDE_L5_Z03_Toilet - Door Frame	2	05-Jul-19	06-Jul-19	03-Dec-19	04-Dec-19	-126														
4914	RDE_L5_Z03_Toilet - Close ceiling (board) incl. Cut-Outs	7	01-Aug-19	08-Aug-19	14-Dec-19	21-Dec-19	-113														
4925	RDE_L5_Z03_Toilet - Ceiling finishes final coat	3	09-Aug-19	12-Aug-19	23-Dec-19	26-Dec-19	-113														
4921	RDE_L5_Z03_Toilet - Finishes Walls & Floor Tiling	10	17-Sep-19	27-Sep-19	27-Dec-19	08-Jan-20	-84														
Level 6																					
ABWF & MEP Works																					
FoH Areas (Office/ OACF, Passenger Lift Lobbies & Terrace) - RDE_L6_Z01																					
4593	RDE_L6_Z01_FoH - Ceiling/Wall/Column s Sealer	3	10-Nov-18	15-Nov-18	12-Apr-19 A	04-Oct-19	-263														
4588	RDE_L6_Z01_FoH - MEP 1st fix (Part 1)	12	16-Jan-19	05-Mar-19	15-Apr-19 A	25-Nov-19	-220														
4594	RDE_L6_Z01_FoH - Wall/Columns Protecti on	5	16-Nov-18	22-Nov-18	02-May-19 A	18-Nov-19	-294														
4589	RDE_L6_Z01_FoH - MEP 2nd fix	30	06-Jun-19	05-Jul-19	24-Jun-19 A	17-Dec-19	-138														
4588a	RDE_L6_Z01_FoH - MEP 1st fix (Part 2)	12			26-Nov-19	09-Dec-19															
4590	RDE_L6_Z01_FoH - MEP final fix	18	24-Sep-19	16-Oct-19	18-Dec-19	09-Jan-20	-71														
BoH Plant Rooms, Corridors, FS Lift Lobby - RDE_L6_Z02																					
4568	RDE_L6_Z02_BoH - Wet Trades (plaster/screed/C&W_sealer/undercoat)	14	01-Apr-19	17-Apr-19	11-Mar-19 A	28-Nov-19	-187														
4559	RDE_L6_Z02_BoH - MEP 1st fix	20	10-Jun-19	08-Jul-19	02-May-19 A	05-Dec-19	-126														
4560	RDE_L6_Z02_BoH - Seal Wal Opening	26	09-Jul-19	15-Jul-19	05-Aug-19 A	12-Dec-19	-126														
4561	RDE_L6_Z02_BoH - MEP 2nd fix	30	09-Jul-19	29-Jul-19	02-Sep-19 A	17-Dec-19	-118														
4562	RDE_L6_Z02_BoH - Door Frame & Plastering of Perimeter Edges	27	09-Jul-19	13-Jul-19	16-Sep-19 A	13-Dec-19	-128														
4564	RDE_L6_Z02_BoH - Lobbies & Corr Ceiling Rods/ Grids	4	09-Jul-19	12-Jul-19	06-Dec-19	10-Dec-19	-126														
4555	RDE_L6_Z02_BoH - Door / Ironmong / Hose Reel Cabs	7	30-Jul-19	06-Aug-19	18-Dec-19	26-Dec-19	-118														
4557	RDE_L6_Z02_BoH - Misc Metal Works / Access Panels	6	30-Jul-19	05-Aug-19	18-Dec-19	24-Dec-19	-118														
4565	RDE_L6_Z02_BoH - Lobbies & Corr Close ceiling (panels) incl. Cut-Outs	4	30-Jul-19	02-Aug-19	18-Dec-19	21-Dec-19	-118														
4569	RDE_L6_Z02_BoH - Wall epoxy/ emulsion paint final coat	3	30-Jul-19	01-Aug-19	18-Dec-19	20-Dec-19	-118														
4570	RDE_L6_Z02_BoH - MEP final fix	12	16-Oct-19	29-Oct-19	18-Dec-19	02-Jan-20	-54														
4567	RDE_L6_Z02_BoH - Floor sealer	2	01-Aug-19	02-Aug-19	20-Dec-19	21-Dec-19	-118														
4556	RDE_L6_Z02_BoH - All Other Finishes / Make Good & Clean	12	23-Oct-19	05-Nov-19	26-Dec-19	09-Jan-20	-54														
Toilets - RDE_L6_Z03																					
4581	RDE_L6_Z03_Toilet - W'proof/Testing & Protective Sreed	7	15-Feb-19	22-Feb-19	13-Nov-19*	20-Nov-19	-225														
4587	RDE_L6_Z03_Toilet - MEP 1st fix Ceiling	21	10-Jun-19	04-Jul-19	21-Nov-19	14-Dec-19	-137														
10002	RDE_L6_Z03_Toilet - Dry Wall Frame & One Side Board	12			05-Dec-19	18-Dec-19															
4580	RDE_L6_Z03_Toilet - Floor Screed	4	23-Feb-19	27-Feb-19	19-Dec-19	23-Dec-19	-249														
4578	RDE_L6_Z03_Toilet - Door Frame	2	05-Jul-19	06-Jul-19	24-Dec-19	26-Dec-19	-144														
4585	RDE_L6_Z03_Toilet - MEP 1st fix Dry Wall	8	20-Feb-19	28-Feb-19	24-Dec-19	03-Jan-20	-256														
Level 7																					
ABWF & MEP Works																					
FoH Areas (Office/ OACF, Passenger Lift Lobbies & Terrace) - RDE_L7_Z01																					
4970	RDE_L7_Z01_FoH - Ceiling/Wall/Column s Sealer	3	10-Dec-18	14-Dec-18	30-Apr-19 A	04-Oct-19	-238														
4966	RDE_L7_Z01_FoH - MEP 1st fix (Part 1)	11	16-Jan-19	05-Mar-19	03-Jun-19 A	29-Nov-19	-224														
4971	RDE_L7_Z01_FoH - Wall/Columns Protecti on	5	15-Dec-18	21-Dec-18	03-Jun-19 A	22-Nov-19	-273														
4966a	RDE_L7_Z01_FoH - MEP 1st fix (Part 2)	18			30-Nov-19	20-Dec-19								</							

Lyric Theatre Complex

Activity ID	Activity Name	Start Date	Finish Date	2019			
				Aug 20	Sep 21	Oct 22	Nov 23
L1 Contract for Lyric Theatre Complex (3MRP) - Enviromental							
Cost Centre B - Excavation and Lateral Support (ELS) Stage 2							
Excavation and ELS Works (Stage 2)							
CB160800	[South - Area 1 & 2] Excavate to -9.0, -11.3, -14.2mPD w/ Soil Berm (29,690 cu.m)	26-Apr-19 A	06-Sep-19				
CB160900	[South - Area 1 & 2] Pile Head Treatment at Central Portion (54 nr BP)	08-May-19 A	11-Sep-19				
CB161020	[South - Area 1 & 2] Install 5th Layer of Strut S5	09-Jul-19 A	02-Oct-19				
CB161030	[South - Area 1 & 2] Excavate South / West Soil Berm to -12.4mPD (18,145 cu.m)	16-Sep-19	15-Oct-19				
CB161040	[South - Area 1 & 2] Pile Head Treatment at South / West (22 nr BP)	23-Sep-19	22-Oct-19				
CB161060	[South - Area 1 & 2] Excavate East Soil Berm to -12.0mPD (9,750 cu.m)	18-Sep-19	10-Oct-19				
CB161070	[South - Area 1 & 2] Install 6th Layer of Strut S6	25-Sep-19	17-Oct-19				
CB161100	[South - Area 1 & 2] Excavate East Berm to Formation Level -14.2mPD (4,750 cu.m)	11-Oct-19	31-Oct-19				
CB161200	[South - Area 1 & 2] Pile Head Treatment at East (14 nr BP)	22-Oct-19	11-Nov-19				
CB161210	[South/North] BA14 Completion of ELS - BD Submission & Acknowledgement	31-Oct-19	06-Nov-19				
CB162000	[North - Area 3 & 4] Excavate to Formation Level -9.6 mPD (46,575 cu.m)	18-Apr-19 A	04-Sep-19				
CB162100	[North - Area 3 & 4] Pile Head Treatment (52 nr BP)	23-May-19 A	17-Sep-19				
Cost Centre C - Basement							
Cost Centre C1 - Essential Basement Structure (Excl. AET Protection & Box Culvert)							
CC100100	[South - L01] Blinding Layer for Pile Cap / B2 Slab at Central Portion	30-Apr-19 A	13-Sep-19				
CC100200	[South - L01] Construct Central Pile Cap / B2 Slab at -11.3mPD & -14.2mPD	09-May-19 A	25-Sep-19				
CC100210	[South - L01] Blinding Layer for Pile Cap / B2 Slab at South / West	11-Oct-19	31-Oct-19				
CC100220	[South - L01] Construct South / West Pile Cap / B2 Slab at -12.4mPD	14-Oct-19	21-Nov-19				
CC100290	[South - L01] Blinding Layer for Pile Cap / B2 Slab at East	05-Nov-19	18-Nov-19				
CC100300	[South - L01] Construct East Pile Cap / B2 Slab at -14.2mPD	07-Nov-19	09-Dec-19				
CC100420	[South - L01] Construct Central B2-B1 Columns & Structural Walls	10-Sep-19	31-Oct-19				
CC100440	[South - L01] Construct Central B1 Beam & Slab	03-Oct-19	21-Nov-19				
CC100500	[South - L01] Remove Strut Layer S5 & S3 & S2	10-Jan-20	17-Feb-20				
CC100510	[South - L01] Construct B1-B1M Central Columns & Structural Walls	01-Nov-19	19-Dec-19				
CC100520	[South - L01] Construct B1M Central Beam & Slab	22-Nov-19	13-Jan-20				
CC101400	[North - L04] Blinding Layer for Pile Cap / B2 Slab	12-Jun-19 A	27-Sep-19				
CC101500	[North - L04] Construct Pile Cap / B2 Slab at -9.6mPD	22-Jun-19 A	28-Oct-19				
CC101600	[North - L04] Remove Strut Layer S4	03-Oct-19	07-Nov-19				
CC101700	[North - L04] Construct B2-B1 Columns & Structural Walls	29-Oct-19	23-Dec-19				
CC102420	[Area 6 - L06] Construct B1-B1M Columns & Structural Walls	10-Dec-18 A	23-Sep-19				
<div><div><div></div><div></div><div></div><div></div></div><div>Remaining Work Critical Remaining Work Actual Work Milestone</div></div> <div>Project ID: L13MRP-20190831-Env Layout: L1-3MRP (Env)</div> <div>West Kowloon Cultural District Authority L1 Contract for Lyric Theatre Complex & Extended Basement Three Month Rolling Programme (3MRP) - Status as of 31 Aug 2019</div> <div></div>							

Activity ID	Activity Name	Start Date	Finish Date	2019			
				Aug	Sep	Oct	Nov
				20	21	22	23
CC102430	[Area 6 - L06] Construct B1M Beam & Slab	14-Jan-19 A	30-Sep-19				
CC102510	[Area 6 - L06] Construct B1M-GF Columns & Structural Walls	13-May-19 A	01-Nov-19				
CAI No. 012 Advance Works for Artist Square Bridge							
P34 Stair & Lift Tower							
CAI12320	ELS Works & Excavate to Formation Level	21-Aug-19 A	06-Sep-19				
CAI12330	Trim Pile Heads, Blinding Layer & Construct Pile Cap	31-Aug-19 A	08-Oct-19				
Cost Centre D - Public Infrastructure Works (PIW)							
Cost Centre D2 - Austin Road West Lay-by							
Cost Centre D2.1 Roadworks and Remaining							
MC30-Ch.170 to MC30-Ch.150							
CD210730	MC30-Ch170-150: Roadworks & Footpath	30-Jan-19 A	16-Sep-19				
CD210750	MC30-Ch170-150: Install Street Furniture & Lighting	17-Sep-19	09-Oct-19				
MC30-Ch.150 to MC30-Ch.100							
CD210630	MC30-Ch150-100: Roadworks & Footpath	13-Feb-19 A	12-Sep-19				
CD210650	MC30-Ch150-100: Install Street Furniture & Lighting	10-Oct-19	30-Oct-19				
MC30-Ch.100 to MC30-Ch.50							
CD210530	MC30-Ch100-50: Roadworks & Footpath	11-Jul-19 A	25-Sep-19				
CD210535	MC30-Ch100-50: Maintenance Staircase	04-Sep-19	25-Sep-19				
CD210550	MC30-Ch100-50: Install Street Furniture & Lighting	31-Oct-19	20-Nov-19				
MC30-Ch.50 to MC30-Ch.00							
CD210420	MC30-Ch50-00: DN450 Freshwater (0+64 - 0+14)	14-Mar-19 A	07-Sep-19				
CD210425	MC30-Ch50-00: DN450 Salt Water (0+062 - 0+12)	14-Mar-19 A	07-Sep-19				
MC20-Ch.140 to MC20-Ch.100							
CD210310	MC20-Ch140-100: Road Drainage (WL1.12 to WL1.9)	06-Jun-19 A	04-Oct-19				
CD210320	MC20-Ch140-100: DN450 Freshwater (0+14 - 0+00)	05-Oct-19	19-Oct-19				
CD210325	MC20-Ch140-100: DN450 Salt Water (0+12 - 0+00)	05-Oct-19	19-Oct-19				
Cost Centre D2.2 Drainage							
MC20-Ch.140 to MC20-Ch.00							
CD220190	MC20-Ch140-00: 1800mm dia Drainage (SF1.1 to SF1.1B) - 30m	02-Jul-19 A	17-Oct-19				

Remaining Work
 Critical Remaining Work
 Actual Work
 Milestone

Project ID:

L13MRP-20190831-Env

Layout: L1-3MRP (Env)

West Kowloon Cultural District Authority

L1 Contract for Lyric Theatre Complex & Extended Basement

Three Month Rolling Programme (3MRP) - Status as of 31 Aug 2019

Gammon

Activity ID	Activity Name	Start Date	Finish Date	2019			
				Sep 21	Oct 22	Nov 23	Dec 24
L1 Contract for Lyric Theatre Complex (3MRP) - Enviromental							
Cost Centre B - Excavation and Lateral Support (ELS) Stage 2							
Excavation and ELS Works (Stage 2)							
BB200940	Implement Remedial Measures (67 nos. of Clutch Pipe Piles)	21-Sep-19A	23-Nov-19				
CB160800	[South - Area 1 & 2] Excavate to -9.0, -11.3, -14.2mPD w/ Soil Berm (29,690 cu.m)	26-Apr-19A	08-Oct-19				
CB160900	[South - Area 1 & 2] Pile Head Treatment at Central Portion (54 nr BP)	08-May-19A	11-Oct-19				
CB161020	[South - Area 1 & 2] Install 5th Layer of Strut S5	09-Jul-19A	30-Oct-19				
CB161030	[South - Area 1 & 2] Excavate South / West Soil Berm to -12.4mPD (18,145 cu.m)	25-Nov-19	21-Dec-19				
CB161040	[South - Area 1 & 2] Pile Head Treatment at South / West (22 nr BP)	09-Dec-19	08-Jan-20				
CB161060	[South - Area 1 & 2] Excavate East Soil Berm to -12.0mPD (9,750 cu.m)	25-Nov-19	14-Dec-19				
CB161070	[South - Area 1 & 2] Install 6th Layer of Strut S6	05-Dec-19	27-Dec-19				
CB161100	[South - Area 1 & 2] Excavate East Berm to Formation Level -14.2mPD (4,750 cu.m)	19-Dec-19	11-Jan-20				
CB161210	[South/North] BA14 Completion of ELS - BD Submission & Acknowledgement	11-Jan-20	17-Jan-20				
CB162000	[North - Area 3 & 4] Excavate to Formation Level -9.6 mPD (46,575 cu.m)	18-Apr-19A	04-Oct-19				
CB162100	[North - Area 3 & 4] Pile Head Treatment (52 nr BP)	23-May-19A	12-Oct-19				
Cost Centre C - Basement							
Cost Centre C1 - Essential Basement Structure (Excl. AET Protection & Box Culvert)							
CC100100	[South - L01] Blinding Layer for Pile Cap / B2 Slab at Central Portion	30-Apr-19A	14-Oct-19				
CC100200	[South - L01] Construct Central Pile Cap / B2 Slab at -11.3mPD & -14.2mPD	09-May-19A	24-Oct-19				
CC100210	[South - L01] Blinding Layer for Pile Cap / B2 Slab at South / West	23-Dec-19	15-Jan-20				
CC100220	[South - L01] Construct South / West Pile Cap / B2 Slab at -12.4mPD	27-Dec-19	08-Feb-20				
CC100420	[South - L01] Construct Central B2-B1 Columns & Structural Walls	25-Nov-19	15-Jan-20				
CC100440	[South - L01] Construct Central B1 Beam & Slab	16-Dec-19	08-Feb-20				
CC101400	[North - L04] Blinding Layer for Pile Cap / B2 Slab	12-Jun-19A	19-Oct-19				
CC101500	[North - L04] Construct Pile Cap / B2 Slab at -9.6mPD	22-Jun-19A	16-Nov-19				
CC101600	[North - L04] Remove Strut Layer S4	24-Oct-19	27-Nov-19				
CC101700	[North - L04] Construct B2-B1 Columns & Structural Walls	18-Nov-19	15-Jan-20				
CC102420	[Area 6 - L06] Construct B1-B1M Columns & Structural Walls	10-Dec-18 A	05-Oct-19				
CC102430	[Area 6 - L06] Construct B1M Beam & Slab	14-Jan-19A	12-Oct-19				
CC102510	[Area 6 - L06] Construct B1M-GF Columns & Structural Walls	13-May-19A	01-Nov-19				

Activity ID	Activity Name	Start Date	Finish Date	2019			
				Sep 21	Oct 22	Nov 23	Dec 24
CAI No. 012 Advance Works for Artist Square Bridge							
P34 Stair & Lift Tower							
CAI12320	ELS Works & Excavate to Formation Level	21-Aug-19A	14-Sep-19A	<div></div>			
CAI12330	Trim Pile Heads, Blinding Layer & Construct Pile Cap	31-Aug-19A	08-Oct-19	<div></div>			
Cost Centre D - Public Infrastructure Works (PIW)							
Cost Centre D2 - Austin Road West Lay-by							
Cost Centre D2.1 Roadworks and Remaining							
MC30-Ch.170 to MC30-Ch.150							
CD210730	MC30-Ch170-150: Roadworks & Footpath	30-Jan-19A	16-Oct-19	<div></div>			
CD210750	MC30-Ch170-150: Install Street Furniture & Lighting	17-Oct-19	06-Nov-19		<div></div>		
MC30-Ch.150 to MC30-Ch.100							
CD210630	MC30-Ch150-100: Roadworks & Footpath	13-Feb-19A	14-Oct-19	<div></div>			
CD210650	MC30-Ch150-100: Install Street Furniture & Lighting	07-Nov-19	27-Nov-19			<div></div>	
MC30-Ch.100 to MC30-Ch.50							
CD210530	MC30-Ch100-50: Roadworks & Footpath	11-Jul-19A	25-Oct-19	<div></div>			
CD210535	MC30-Ch100-50: Maintenance Staircase	04-Oct-19	25-Oct-19		<div></div>		
CD210550	MC30-Ch100-50: Install Street Furniture & Lighting	28-Nov-19	18-Dec-19				<div></div>
MC30-Ch.50 to MC30-Ch.00							
CD210420	MC30-Ch50-00: DN450 Freshwater (0+64 - 0+14)	14-Mar-19A	09-Oct-19	<div></div>			
CD210425	MC30-Ch50-00: DN450 Salt Water (0+062 - 0+12)	14-Mar-19A	09-Oct-19	<div></div>			
MC20-Ch.140 to MC20-Ch.100							
CD210310	MC20-Ch140-100: Road Drainage (WL1.12 to WL1.9)	06-Jun-19A	31-Oct-19	<div></div>	<div></div>		
CD210320	MC20-Ch140-100: DN450 Freshwater (0+14 - 0+00)	01-Nov-19	14-Nov-19			<div></div>	
CD210325	MC20-Ch140-100: DN450 Salt Water (0+12 - 0+00)	01-Nov-19	14-Nov-19			<div></div>	
Cost Centre D2.2 Drainage							
MC20-Ch.140 to MC20-Ch.00							
CD220190	MC20-Ch140-00: 1800mm dia Drainage (SF1.1 to SF1.1B) - 30m	02-Jul-19A	31-Oct-19	<div></div>			

Remaining Work

 Critical Remaining Work

Actual Work

Milestone

Project ID: L13MRP-2019030-En

Layout: L1-3MRP (Env)

Page: 2 of 2

West Kowloon Cultural District Authority

L1 Contract for Lyric Theatre Complex & Extended Basement

Three Month Rolling Programme (3MRP) - Status as of 30 Sep 2019

Gammon

Activity ID	Activity Name	Start Date	Finish Date	2019				2020															
				Oct 22	Nov 23	Dec 24	Jan 25																
L1 Contract for Lyric Theatre Complex (3MRP) - Enviromental																							
Cost Centre B - Excavation and Lateral Support (ELS) Stage 2																							
Excavation and ELS Works (Stage 2)																							
BB200940	Implement Remedial Measures (67 nos. of Clutch Pipe Piles)	21-Sep-19A	23-Nov-19																				
CB160800	[South - Area 1 & 2] Excavate to -9.0, -11.3, -14.2mPD w/ Soil Berm (29,690 cu.m)	26-Apr-19A	05-Oct-19A																				
CB160900	[South - Area 1 & 2] Pile Head Treatment at Central Portion (54 nr BP)	08-May-19A	26-Oct-19A																				
CB161020	[South - Area 1 & 2] Install 5th Layer of Strut S5	21-Sep-19A	18-Nov-19																				
CB161030	[South - Area 1 & 2] Excavate South / West Soil Berm to -12.4mPD (18,145 cu.m)	25-Nov-19	21-Dec-19																				
CB161040	[South - Area 1 & 2] Pile Head Treatment at South / West (22 nr BP)	09-Dec-19	08-Jan-20																				
CB161060	[South - Area 1 & 2] Excavate East Soil Berm to -12.0mPD (9,750 cu.m)	25-Nov-19	14-Dec-19																				
CB161070	[South - Area 1 & 2] Install 6th Layer of Strut S6	05-Dec-19	27-Dec-19																				
CB161100	[South - Area 1 & 2] Excavate East Berm to Formation Level -14.2mPD (4,750 cu.m)	19-Dec-19	11-Jan-20																				
CB161210	[South/North] BA14 Completion of ELS - BD Submission & Acknowledgement	11-Jan-20	17-Jan-20																				
CB162000	[North - Area 3 & 4] Excavate to Formation Level -9.6 mPD (46,575 cu.m)	18-Apr-19A	26-Oct-19A																				
CB162100	[North - Area 3 & 4] Pile Head Treatment (52 nr BP)	23-May-19A	02-Nov-19																				
Cost Centre C - Basement																							
Cost Centre C1 - Essential Basement Structure (Excl. AET Protection & Box Culvert)																							
CC100100	[South - L01] Blinding Layer for Pile Cap / B2 Slab at Central Portion	30-Apr-19A	31-Oct-19A																				
CC100200	[South - L01] Construct Central Pile Cap / B2 Slab at -11.3mPD & -14.2mPD	09-May-19A	09-Nov-19																				
CC100210	[South - L01] Blinding Layer for Pile Cap / B2 Slab at South / West	23-Dec-19	15-Jan-20																				
CC100220	[South - L01] Construct South / West Pile Cap / B2 Slab at -12.4mPD	27-Dec-19	08-Feb-20																				
CC100420	[South - L01] Construct Central B2-B1 Columns & Structural Walls	25-Nov-19	15-Jan-20																				
CC100440	[South - L01] Construct Central B1 Beam & Slab	16-Dec-19	08-Feb-20																				
CC101400	[North - L04] Blinding Layer for Pile Cap / B2 Slab	12-Jun-19A	04-Nov-19																				
CC101500	[North - L04] Construct Pile Cap / B2 Slab at -9.6mPD	22-Jun-19A	20-Nov-19																				
CC101600	[North - L04] Remove Strut Layer S4	04-Nov-19	07-Dec-19																				
CC101700	[North - L04] Construct B2-B1 Columns & Structural Walls	28-Nov-19	29-Jan-20																				
CC102420	[Area 6 - L06] Construct B1-B1M Columns & Structural Walls	10-Dec-18A	09-Nov-19																				
CC102430	[Area 6 - L06] Construct B1M Beam & Slab	14-Jan-19A	16-Nov-19																				
CC102510	[Area 6 - L06] Construct B1M-GF Columns & Structural Walls	13-May-19A	23-Nov-19																				
<div><div></div> Remaining Work</div> <div><div></div> Critical Remaining Work</div> <div><div></div> Actual Work</div> <div><div></div> Milestone</div>				Project ID: L13MRP-2019031-En				West Kowloon Cultural District Authority				L1 Contract for Lyric Theatre Complex & Extended Basement				Three Month Rolling Programme (3MRP) - Status as of 31 Oct 2019				<div><div></div> Gammon</div>			
Layout: L1-3MRP (Env)				Page: 1 of 2																			

Activity ID	Activity Name	Start Date	Finish Date	2019				2020
				Oct	Nov	Dec	Jan	
				22	23	24	25	
CAI No. 012 Advance Works for Artist Square Bridge								
P34 Stair & Lift Tower								
CAI12320	ELS Works & Excavate to Formation Level	21-Aug-19A	14-Sep-19A					
CAI12330	Trim Pile Heads, Blinding Layer & Construct Pile Cap	31-Aug-19A	04-Oct-19A					
Cost Centre D - Public Infrastructure Works (PIW)								
Cost Centre D2 - Austin Road West Lay-by								
Cost Centre D2.1 Roadworks and Remaining								
MC30-Ch.170 to MC30-Ch.150								
CD210730	MC30-Ch170-150: Roadworks & Footpath	30-Jan-19A	14-Dec-19					
CD210750	MC30-Ch170-150: Install Street Furniture & Lighting	16-Dec-19	08-Jan-20					
MC30-Ch.150 to MC30-Ch.100								
CD210630	MC30-Ch150-100: Roadworks & Footpath	13-Feb-19A	30-Nov-19					
CD210650	MC30-Ch150-100: Install Street Furniture & Lighting	09-Jan-20	01-Feb-20					
MC30-Ch.100 to MC30-Ch.50								
CD210530	MC30-Ch100-50: Roadworks & Footpath	11-Jul-19A	21-Dec-19					
CD210535	MC30-Ch100-50: Maintenance Staircase	02-Dec-19	21-Dec-19					
CD210550	MC30-Ch100-50: Install Street Furniture & Lighting	03-Feb-20	22-Feb-20					
MC30-Ch.50 to MC30-Ch.00								
CD210420	MC30-Ch50-00: DN450 Freshwater (0+64 - 0+14)	14-Mar-19A	30-Nov-19					
CD210425	MC30-Ch50-00: DN450 Salt Water (0+062 - 0+12)	14-Mar-19A	30-Nov-19					
MC20-Ch.140 to MC20-Ch.100								
CD210310	MC20-Ch140-100: Road Drainage (WL1.12 to WL1.9)	06-Jun-19A	14-Dec-19					
CD210320	MC20-Ch140-100: DN450 Freshwater (0+14 - 0+00)	16-Dec-19	31-Dec-19					
CD210325	MC20-Ch140-100: DN450 Salt Water (0+12 - 0+00)	16-Dec-19	31-Dec-19					
Cost Centre D2.2 Drainage								
MC20-Ch.140 to MC20-Ch.00								
CD220190	MC20-Ch140-00: 1800mm dia Drainage (SF1.1 to SF1.1B) - 30m	02-Jul-19A	30-Nov-19					

Remaining Work


Critical Remaining Work

Actual Work

Milestone

Project ID: L13MRP-2019031-En
Layout: L1-3MRP (Env)
Page: 2 of 2

West Kowloon Cultural District Authority
L1 Contract for Lyric Theatre Complex & Extended Basement
Three Month Rolling Programme (3MRP) - Status as of 31 Oct 2019

 Gammon