

Project Name: Foundation and ELS Works for Integrated Basement and Underground Road in Zone 2A of the West Kowloon Cultural District

3-Month Rolling Programme

Activity Description	Duration (Cal. Day)	Start Date	Finish Date	2021											
				May				June				July			
				7	14	21	28	4	11	18	25	2	9	16	23
W52	W53	W54	W55	W56	W57	W58	W59	W60	W61	W62	W63	W64			
<b>Zone 2A-1 Foundation, ELS Works and Blinding to Formation (KD01)</b>															
<b>Grouting Works (Trial 1)</b>															
Post Drilling	55	22-Apr-21	15-Jun-21	■				■							
Install Pump Wells	8	16-Jun-21	23-Jun-21					■							
Pumping Test	7	24-Jun-21	30-Jun-21									■			
<b>Grouting Works (Trial 2)</b>															
Pumping Test	8	14-May-21	21-May-21	■											
<b>ELS (Stage 1) - Grouting / Pipe Pile Works</b>															
King Post (3/65 Nos Completed) & Erection of Steel Column for Working Platform (0/41 Nos completed)	145	15-May-21	6-Oct-21					■							
<b>Socketed H-Pile Works</b>															
Remaining Socketed H-Pile Works (0/53 Nos completed)	111	5-Jun-21	23-Sep-21					■							
<b>Bored Pile Works</b>															
<b>Bored Pile Construction (Total 32 Nos. 2~4 Workfront)</b>															
BP31L, BP33L, BP34I1, BP34G, BP31P, BP36F1, BP31R, BP33G, BP31M, BP36E1, BP31Q, BP33J, BP33M, BP32P, BP34F, BP35F1, BP33P, BP34K, BP34P, BP33F, BP35I1, BP34D, BP32D, BP36J1) (20 Nos. Cast; 1 Nos. completed RCD; 2 Nos. RCD in progress)	260	9-Nov-20	26-Jul-21	■				■							
<b>Zone 2A-2 Foundation, ELS Works and Blinding to Formation (KD02)</b>															
<b>Bored Pile Works</b>															
Additional Bored Pile Construction (Total 16 Nos.) BP15Y, BP16TA, BP13U, BP14Y, BP12M, BP12T, BP20XA, BP12Y, BP13Y, BP16WA (3 Nos. Cast; 1 Nos. completed RCD; 5 Nos. RCD in progress)	182	23-Mar-21	20-Sep-21	■				■							
<b>ELS (Stage 1) - Grouting / Pipe Pile Works</b>															
King Post (0/86 Nos Completed)	104	20-Oct-21	31-Jan-22												
Stage 1a & 1b grouting (715/1058 Nos Completed)	385	22-Oct-20	10-Nov-21	■				■							
Pipe Pile Construction (155/523 Nos Completed)	385	17-Nov-20	6-Dec-21	■				■							

- - Actual
- - Remaining Works
- - Critical Remaining Works

Project Name: Foundation and ELS Works for Integrated Basement and Underground Road in Zone 2A of the West Kowloon Cultural District

3-Month Rolling Programme

Activity Description	Duration (Cal. Day)	Start Date	Finish Date	2021											
				June				July				August			
				4	11	18	25	2	9	16	23	30	6	13	20
W56	W57	W58	W59	W60	W61	W62	W63	W64	W65	W66	W67	W68			
<b>Zone 2A-1 Foundation, ELS Works and Blinding to Formation (KD01)</b>															
<b>Grouting Works (Trial 1)</b>															
Post Drilling	61	22-Apr-21	21-Jun-21	■											
Install Pump Wells	8	22-Jun-21	29-Jun-21					■							
Pumping Test	7	30-Jun-21	6-Jul-21						■						
<b>Grouting Works (Trial 2)</b>															
Pumping Test	8	14-May-21	21-May-21												
<b>ELS (Stage 1) - Grouting / Pipe Pile Works</b>															
King Post (7/65 Nos Completed) & Erection of Steel Column for Working Platform (6/41 Nos completed)	146	15-May-21	7-Oct-21	■				■							
<b>Socketed H-Pile Works</b>															
Remaining Socketed H-Pile Works (0/53 Nos completed, 1/53 Nos in progress)	114	16-Jun-21	7-Oct-21				■	■							
<b>Bored Pile Works</b>															
<b>Bored Pile Construction (Total 32 Nos. 2~4 Workfront)</b>															
BP31L, BP33L, BP34I1, BP34G, BP31P, BP36F1, BP31R, BP33G, BP31M, BP36E1, BP31Q, BP33J, BP33M, BP32P, BP34F, BP35F1, BP33P, BP34K, BP34P, BP33F, BP35I1, BP34D, BP32D, BP36J1, BP35E1 (22 Nos. Cast; 0 Nos. completed RCD; 2 Nos. RCD in progress)	272	9-Nov-20	7-Aug-21	■				■							
<b>Zone 2A-2 Foundation, ELS Works and Blinding to Formation (KD02)</b>															
<b>Bored Pile Works</b>															
Additional Bored Pile Construction (Total 16 Nos.) BP15Y, BP16TA, BP13U, BP14Y, BP12M, BP12T, BP20XA, BP12Y, BP13Y, BP16WA. BP12K (7 Nos. Cast; 1 Nos. completed RCD; 2 Nos. RCD in progress)	178	23-Mar-21	16-Sep-21	■				■							
<b>ELS (Stage 1) - Grouting / Pipe Pile Works</b>															
King Post (0/86 Nos Completed) & Erection of Steel Column for Working Platform (0/65 Nos Completed)	183	2-Aug-21	31-Jan-22												■
Stage 1a & 1b grouting (810/1058 Nos Completed)	398	22-Oct-20	23-Nov-21	■				■							
Pipe Pile Construction (175/523 Nos Completed)	392	17-Nov-20	13-Dec-21	■				■							

- - Actual
- - Remaining Works
- - Critical Remaining Works

Project Name: Foundation and ELS Works for Integrated Basement and Underground Road in Zone 2A of the West Kowloon Cultural District

3-Month Rolling Programme

Activity Description	Duration (Cal. Day)	Start Date	Finish Date	2021											
				July				August				September			
				9	16	23	30	6	13	20	27	3	10	17	24
W61	W62	W63	W64	W65	W66	W67	W68	W69	W70	W71	W72				
<b>Zone 2A-1 Foundation, ELS Works and Blinding to Formation (KD01)</b>															
<b>Grouting Works (Trial 1)</b>															
Install Pump Wells	8	26-Jun-21	2-Aug-21												
Pumping Test	7	14-Aug-21	20-Aug-21												
<b>ELS (Stage 1) - Grouting / Pipe Pile Works</b>															
King Post (7/64 Nos Completed) & Erection of Steel Column for Working Platform (8/41 Nos completed)	186	15-May-21	16-Nov-21												
<b>Socketed H-Pile Works</b>															
Remaining Socketed H-Pile Works (0/53 Nos completed, 1/53 Nos in progress)	150	16-Jun-21	12-Nov-21												
<b>Bored Pile Works</b>															
<b>Bored Pile Construction (Total 32 Nos. 2~4 Workfront)</b>															
BP31L, BP33L, BP34I1, BP34G, BP31P, BP36F1, BP31R, BP33G, BP31M, BP36E1, BP31Q, BP33J, BP33M, BP32P, BP34F, BP35F1, BP33P, BP34K, BP34P, BP33F, BP35I1, BP34D, BP32D, BP36J1, BP35E1, BP35J1, BP35K1, BP33D, BP32E, BP34E (25 Nos. Cast; 1 Nos. completed RCD; 2 Nos. RCD in progress)	313	9-Nov-20	17-Sep-21												
<b>Zone 2A-2 Foundation, ELS Works and Blinding to Formation (KD02)</b>															
<b>Bored Pile Works</b>															
Additional Bored Pile Construction (Total 16 Nos.) BP15Y, BP16TA, BP13U, BP14Y, BP12M, BP12T, BP20XA, BP12Y, BP13Y, BP16WA, BP12K, BP13W, BP12P (11 Nos. Cast; 0 Nos. completed RCD; 1 Nos. RCD in progress)	208	23-Mar-21	16-Oct-21												
<b>ELS (Stage 1) - Grouting / Pipe Pile Works</b>															
King Post (0/86 Nos Completed) & Erection of Steel Column for Working Platform (0/65 Nos Completed)	183	2-Aug-21	31-Jan-22												
Stage 1a & 1b grouting (812/1058 Nos Completed)	442	22-Oct-20	6-Jan-22												
Pipe Pile Construction (239/523 Nos Completed)	427	17-Nov-20	17-Jan-22												

- - Actual
- - Remaining Works
- - Critical Remaining Works