

ID	Activity	RD	Start	Finish	2020												2021												2022												2023												2024												2025																																																											
					Qtr 3			Qtr 4			Qtr 1			Qtr 2			Qtr 3			Qtr 4			Qtr 1			Qtr 2			Qtr 3			Qtr 4			Qtr 1			Qtr 2			Qtr 3			Qtr 4																																																																																
					J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M		J	J	A	S	O	N	D	J	F	M	A	M	J																																														
GENERAL & PRELIMINARIES																																																																																																																												
Contract Significant Dates																																																																																																																												
Commencement & Completion Dates																																																																																																																												
Section Keydates																																																																																																																												
KD05A	Complete Required Pedestrian Access Corridor and Floor Finishes at AURW	0		13-Dec-21*																																																																																																																								
KD05B	Complete Required Pedestrian Access Corridor & associated top slab at Avenue Level [if instructed]	0		13-Dec-21*																																																																																																																								
KD05C	PC for HO of Landscape Area at Avenue & Pedestrian level between P31 & P34 [if instructed]	0		13-Dec-21*																																																																																																																								
KD05	PC for HO of the Remaining Works for M+ Promenade South	0		20-Jul-22*																																																																																																																								
KD08	PC for HO Loc ICT/Risers Rms to APC for ICT Sys Instn Wrks	0		10-Sep-24*																																																																																																																								
KD10	PC for HO of ASDA, Lyric Theatre Promenade South to Authority	0		10-Sep-24*																																																																																																																								
KD09	PC for HO of RDE areas for Tenancy Fit-out Wrks	0		10-Sep-24*																																																																																																																								
KD11	PC for HO of Extended Basement for HO to Authority & HO of Carriageway to Relevant Govt Authority	0		12-Nov-24*																																																																																																																								
KD07	PRACTICAL COMPLETION for CWay 3A (M+ Day 2 Works)	0		09-Dec-24*																																																																																																																								
KD13	PRACTICAL COMPLETION for Lyric Theatre, Extended Basement & CWay 3B	0		09-Dec-24*																																																																																																																								
Stage Keydates																																																																																																																												
KD01	Compl Dsgn Coord/Subm and obtn NNO for L1 Contr Bsmt constr wrks	0		20-Jul-19 A																																																																																																																								
KD06	PC for Fountain Related Plantroom(s)	0		09-Jun-22*																																																																																																																								
KD03	OBTAIN OP for Lyric Theatre & Extended Basement	0		10-Sep-24*																																																																																																																								
KD14	Complete U/G road and the associated plantrooms at Zone 3A&3B Integrated Basement	0		26-Sep-24*																																																																																																																								
KD02	Obtain BA14 Acknowledge from BD for M+ Day2 A&A Works	0		08-Nov-24*																																																																																																																								
Summary Program - Level 1																																																																																																																												
SUM10	[LoE] CC_B Lyric Theatre - Substructure RC Structural Concrete	51	06-May-20 A	31-Dec-21																																																																																																																								
SUM14	[LoE] CC_B Lyric Theatre - ABWF Work Including Theatres (Excl. Punch List Works)	845	28-May-21 A	17-Sep-24																																																																																																																								
SUM11	[LoE] CC_B Lyric Theatre - Superstructure RC Structural Concrete	464	02-Jul-21 A	12-Jul-23																																																																																																																								
SUM15	[LoE] CC_B Lyric Theatre - MEP 1st to Final Fix (Excl. TH SYS, TH Non-FSD in Walls, etc.)	718	29-Nov-21	16-May-24																																																																																																																								
SUM41	[LoE] CC_B Lyric Theatre - Structural Steel by CSD	484	03-Jan-22	20-Oct-23																																																																																																																								
SUM12	[LoE] CC_B Lyric Theatre - EWS Weather Tight Type	371	25-Apr-22	09-Sep-23																																																																																																																								
SUM17	[LoE] CC_B Lyric Theatre - Theatre Specialist Systems Incl. T&C, Precom. & Commissioning	571	29-Dec-22	07-Dec-24																																																																																																																								
SUM13	[LoE] CC_B Lyric Theatre - EWS Non-Weather Tight Type 4.1 & 4.3	309	10-Feb-23	25-Mar-24																																																																																																																								
SUM16	[LoE] CC_B Lyric Theatre - T&C (Excluding Non-FSD ELV & Electrical)	126	05-Dec-23	16-May-24																																																																																																																								
SUM18	[LoE] CC_B Lyric Theatre, EB, CWay 3B - Stat. Insp. & Approval (from Form 314/501 to BD OP)	98	17-May-24	10-Sep-24																																																																																																																								
SUM21	[LoE] CC_C - LT EVA1 & EVA2	778	12-Apr-21 A	09-Sep-24																																																																																																																								
SUM23	[LoE] CC_C - Artist SQ. Bridge (ASB_1/2/3; ASB_3; P31_2; P34_2; AS_1/2; ASB-6/P31 EVA)	732	21-Jun-21 A	08-Jul-24																																																																																																																								
SUM22	[LoE] CC_C - HoR Development (P32-1, P29-1, P31-EVA)	682	03-Aug-21 A	27-Apr-24																																																																																																																								
SUM20	[LoE] CC_C - LT Promenade & Pocket Square Bridge	705	31-Dec-21	08-Aug-24																																																																																																																								
SUM24	[LoE] CC_D - Remaining Works for M+ Promenade South	198	18-Feb-21 A	20-Jul-22																																																																																																																								
SUM25	[LoE] CC_E - DCS Cofferdam A Works & Obtain BA14	360	23-Jun-20 A	21-Feb-23																																																																																																																								
SUM42	[LoE] CC_E - DCS Outside of Cofferdam A Works (Connect DIA1,600 & Remove Temp O'fall)	527	08-Sep-21 A	10-Oct-23																																																																																																																								
SUM26	[LoE] CC_F - Mods to Existing Pump Cell Civil & MEP Works (Excl. Options 2 Add. Pumps)	200	15-Nov-21	09-Aug-22																																																																																																																								
SUM27	[LoE] CC_G Extended Basement - ABWF Works (Incl. Deferred Areas Under Deck)	672	15-May-21 A	17-Feb-24																																																																																																																								
SUM28	[LoE] CC_G Extended Basement - MEP 1st Fix to Final Fix (Incl. Deferred Areas Under Deck)	654	17-May-21 A	20-Jan-24																																																																																																																								
SUM29	[LoE] CC_G Extended Basement - T&C	397	10-Oct-22	17-Feb-24																																																																																																																								
SUM30	[LoE] CC_H - Vibration Isolation Spring System Remaining as of 30Apr2020 (AS=30Sep19)	0	09-May-20 A	10-Feb-21 A																																																																																																																								
SUM31	[LoE] CC_I Carriageway 3B - ABWF Works	360	12-Aug-21 A	19-Jan-23																																																																																																																								
SUM32	[LoE] CC_I Carriageway 3B - MEP Works (1st Fix to Final Fix)	264	07-Jan-22	29-Nov-22																																																																																																																								
SUM33	[LoE] CC_I Underpass 3B & Associated Area - T&C	158	27-Mar-23	07-Oct-23																																																																																																																								
SUM35	[LoE] CC_J - M+ Day 2 Works (excl. connections to M+ and SZ_1 FS Changeover)	775	03-Jun-21 A	25-Jun-24																																																																																																																								
SUM38	[LoE] CC_J - M+ Day 2 FS Changeover in 3A SZ_1, Connections to M+, Integrated T&C	99	31-May-24	26-Sep-24																																																																																																																								
SUM34	[LoE] CC_J Carriageway 3A - Stat. Insp. & Approvals (from Form 314A to BA14)	56	02-Sep-24	08-Nov-24																																																																																																																								
SUM39	[LoE] CC_K - Water Main at Promenade	245	22-Feb-23	15-Jan-24																																																																																																																								
SUM40	[LoE] CC_N Lifts & Escalators	661	15-Nov-21	19-Feb-24																																																																																																																								



	Base Line ACT		Current - MEP Works
	Base Line MS		Current - ABWF Works
	Milestone		Current - Facade Works
	Current - Other Works		Critical Works
	Current - Struct Works		Actual

L2 CMWP_R01_14 Approved 29Sep20 - 14th Update DD=31 Oct 2021

Date	Revision	Checked	Approved
09-Nov-21	CMWP Rev_1_14 - 14th Update DD 31Oct21	NS	IH

