

ID	Activity	RD	BL_Rev_00 Finish	BL_Rev_02 Start	BL_Rev_02 Finish	Start	Finish	LoE SUMM TF (approx)	BL_R2 VAR	LM VAR	2020		2021		2022		2023		2024		2025	
											Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
L2 CMWP_R02_14 - IFA on 27Apr22 - ***LIVE*** (31st UPD; DD = 30Apr2023)																						
GENERAL & PRELIMINARIES																						
Contract Significant Dates																						
Commencement & Completion Dates - CMWP_Rev_01																						
Section Keydates																						
KD05A	Complete Required Pedestrian Access Corridor and Floor Finishes at AURW	0	28-Feb-21		12-Nov-21		12-Nov-21 A			0	0											
KD05B	Complete Required Pedestrian Access Corridor & associated top slab at Avenue Level [if instructed]	0	14-Feb-21		12-Nov-21		12-Nov-21 A			0	0											
KD05	PC for HO of the Remaining Works for M+ Promenade South	0	24-Aug-20		13-Jan-23		19-Oct-23*	-279	-279	-31												
KD08	PC for HO Loc ICT/Risers Rms to APC for ICT Sys Instn Wrks	0	10-Feb-23		10-Sep-24		15-Apr-25*	-217	-217	0												
KD10	PC for HO of ASDA, Lyric Theatre Promenade South to Authority	0	10-Feb-23		10-Sep-24		15-Apr-25*	-217	-217	0												
KD09	PC for HO of RDE areas for Tenancy Fit-out Wrks	0	10-Feb-23		10-Sep-24		15-Apr-25*	-217	-217	0												
KD11	PC for HO of Extended Basement for HO to Authority & HO of Carriageway to Relevant Govt Authority	0	10-Feb-23		12-Nov-24		17-Jun-25*	-217	-217	0												
KD07	PRACTICAL COMPLETION for C'Way 3A (M+ Day 2 Works)	0	10-Feb-23		09-Dec-24		15-Jul-25*	-186	-218	0												
KD13	PRACTICAL COMPLETION for Lyric Theatre, EB & C'Way 3B (Incl. Provisional PPE License)	0	08-Sep-23		10-Jan-25		15-Aug-25*	-217	-217	0												
Stage Keydates																						
KD01	Compl Dsgn Coord/Subm and obtn NNO for L1 Contr Bsmt constn wrks	0	20-Jul-19		20-Jul-19		20-Jul-19 A			0	0											
KD06	PC for Fountain Related Plantroom(s) (allow access to Project Contractor)	0	01-Apr-21		07-Jun-22		22-Sep-22 A			-106	0											
KD03	OBTAIN OP for Lyric Theatre & Extended Basement	0	12-Dec-22		10-Sep-24		15-Apr-25*	-217	-217	0												
KD14	Complete U/G road and the associated plantrooms at Zone 3A&3B Integrated Basement	0	04-Aug-22		26-Sep-24		30-Apr-25*	-216	-216	0												
KD02	Obtain BA14 Acknowledge from BD for M+ Day2 A&A Works	0	12-Dec-22		08-Nov-24		13-Jun-25*	-217	-217	0												
CMWP - Summary Program - Level 1																						
SUM10	[LoE] CC_B Lyric Theatre - Substructure RC Structural Concrete	0		06-May-20	22-Jan-22	06-May-20 A	22-Jan-22 A			0	0											
SUM30	[LoE] CC_H - Vibration Isolation Spring System Remaining as of 30Apr2020 (AS=30Sep19)	0		09-May-20	10-Feb-21	09-May-20 A	10-Feb-21 A			0	0											
SUM25	[LoE] CC_E - DCS Cofferdam A Works & Obtain BA14	140		23-Jun-20	23-May-23	23-Jun-20 A	10-Nov-23	-143	-124	-3												
SUM24	[LoE] CC_D - Remaining Works for M+ Promenade South	122		18-Feb-21	13-Jan-23	18-Feb-21 A	19-Oct-23	-201	-201	-21												
SUM21	[LoE] CC_C - LT EVA1 & EVA2	514		12-Apr-21	25-Oct-24	12-Apr-21 A	18-Mar-25	121	-116	0												
SUM27	[LoE] CC_G Extended Basement - ABWF Works (Incl. Deferred Areas Under Deck)	387		15-May-21	02-Feb-24	15-May-21 A	21-Aug-24	56	-158	-17												
SUM28	[LoE] CC_G Extended Basement - MEP 1st Fix to Final Fix (Incl. Deferred Areas Under Deck)	369		17-May-21	12-Jan-24	17-May-21 A	31-Jul-24	-117	-158	-17												
SUM14	[LoE] CC_B Lyric Theatre - ABWF Work Including Theatres (Excl. Punch List Works)	602		28-May-21	14-Oct-24	28-May-21 A	17-May-25	-99	-172	0												
SUM35	[LoE] CC_J - M+ Day 2 Works (excl. connections to M+ and SZ_1 FS Changeover)	509		03-Jun-21	25-Jun-24	03-Jun-21 A	17-Jan-25	-149	-170	0												
SUM23	[LoE] CC_C - Artist SQ. Bridge (ASB_1/2/3; ASB_3; P31_2; P34_2; AS_1/2; ASB-6/P31 EVA)	419		21-Jun-21	22-May-24	21-Jun-21 A	19-Nov-24	-52	-131	-15												
SUM15	[LoE] CC_B Lyric Theatre - MEP 1st to Final Fix (Excl. TH SYS done by SVE)	620		22-Jun-21	04-Nov-24	22-Jun-21 A	09-Jun-25	-135	-172	0												
SUM11	[LoE] CC_B Lyric Theatre - Superstructure RC Structural Concrete	217		02-Jul-21	22-Jul-23	02-Jul-21 A	19-Feb-24	-112	-158	0												
SUM22	[LoE] CC_C - HoR Development (P32-1, P29-1, P31-EVA)	419		03-Aug-21	17-Apr-24	03-Aug-21 A	19-Nov-24	-52	-156	-15												
SUM31	[LoE] CC_I Carriageway 3B - ABWF Works	207		12-Aug-21	01-Apr-23	12-Aug-21 A	08-Jan-24	210	-227	-5												
SUM42	[LoE] CC_E - DCS Outside of Cofferdam A Works (Connect DIA1,600 & Remove Temp O'fall)	83		08-Sep-21	29-Sep-23	08-Sep-21 A	24-Aug-23	-129	26	-14												
SUM32	[LoE] CC_I Carriageway 3B - MEP Works (1st Fix to Final Fix)	188		22-Mar-22	13-Feb-23	15-Sep-21 A	13-Dec-23	28	-249	-5												
SUM40	[LoE] CC_N Lifts & Escalators	349		14-Dec-21	02-Feb-24	14-Dec-21 A	08-Jul-24	-31	-120	0												
SUM41	[LoE] CC_B Lyric Theatre - Structural Steel by CSD	279		04-Mar-22	20-Oct-23	11-Mar-22 A	09-May-24	-138	-156	0												
SUM20	[LoE] CC_C - LT Promenade & Pocket Square Bridge	433		04-Aug-22	31-Jul-24	30-Mar-22 A	05-Dec-24	-97	-96	0												
SUM26	[LoE] CC_F - Mods to Existing Pump Cell Civil & MEP Works (Excl. Options 2 Add. Pumps)	145		01-Mar-22	26-Sep-22	12-Oct-22 A	16-Nov-23	27	-310	-11												
SUM17	[LoE] CC_B Lyric Theatre - TH Systems (by SVE) Incl. T&C, Precom. & Commissioning	644		30-Aug-22	25-Nov-24	28-Nov-22 A	08-Jul-25	-141	-178	-6												
SUM12	[LoE] CC_B Lyric Theatre - EWS Weather Tight Type	245		25-Jun-22	09-Sep-23	15-Dec-22 A	22-Mar-24	-81	-150	-22												
SUM39	[LoE] CC_K - Water Main at Promenade	180		24-May-23	08-Jan-24	13-Sep-23	07-May-24	-45	-90	0												
SUM13	[LoE] CC_B Lyric Theatre - EWS Non-Weather Tight Type 4.1 & 4.3	233		23-Mar-23	25-Mar-24	07-Dec-23	22-Oct-24	-55	-148	0												
SUM29	[LoE] CC_G Extended Basement - T&C	120		03-Jan-23	02-Feb-24	07-May-24	27-Sep-24	-148	-189	-3												
SUM33	[LoE] CC_I Underpass 3B & Associated Area - T&C	108		13-Apr-23	25-Oct-23	22-May-24	27-Sep-24	-148	-272	-3												
SUM16	[LoE] CC_B Lyric Theatre - T&C (Excluding Non-FSD ELV & Electrical)	144		12-Dec-23	11-Jun-24	16-Jul-24	06-Jan-25	-111	-172	0												
SUM18	[LoE] CC_B Lyric Theatre, EB, C'Way 3B - Stat. Insp. & Approval (from Form 314/501 to BD OP)	98		17-May-24	10-Sep-24	10-Dec-24	15-Apr-25	-172	-172	0												
SUM38	[LoE] CC_J - M+ Day 2 FS Changeover in 3A SZ_1, Connections to M+, Integrated T&C	51		29-Jul-24	26-Sep-24	26-Feb-25	30-Apr-25	-172	-172	0												
SUM34	[LoE] CC_J Carriageway 3A - Stat. Insp. & Approvals (from Form 314A to BA14)	56		02-Sep-24	08-Nov-24	02-Apr-25	13-Jun-25	-172	-172	0												

	Base Line ACT		Current - Struct Works
	Rev_0KD		Current - MEP Works
	Base Line MS		Current - ABWF Works
	Milestone		Current - Facade Works
	Current - Other Works		Critical Works

L2 CMWP_R02_14 - IFA on 27Apr22 - *LIVE***
 (31st UPD; DD = 30Apr2023)**

Date	Revision	Checked	Approved
09-May-23	CMWP Rev_2 Update DD 30Apr23	NS	IH

ID	Activity	RD	BL_Rev_00 Finish	BL_Rev_02 Start	BL_Rev_02 Finish	Start	Finish	LoE SUMM TF (approx)	BL_R2 VAR	LM VAR	2020		2021		2022		2023		2024		2025	
											Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
L2 CMWP_R02_15 - IFA on 27Apr22 - ***LIVE*** (32nd UPD; DD = 31May2023)																						
GENERAL & PRELIMINARIES																						
Contract Significant Dates																						
Commencement & Completion Dates - CMWP_Rev_01																						
Section Keydates																						
KD05A	Complete Required Pedestrian Access Corridor and Floor Finishes at AURW	0	28-Feb-21		12-Nov-21		12-Nov-21 A			0	0											
KD05B	Complete Required Pedestrian Access Corridor & associated top slab at Avenue Level [if instructed]	0	14-Feb-21		12-Nov-21		12-Nov-21 A			0	0											
KD05	PC for HO of the Remaining Works for M+ Promenade South	0	24-Aug-20		13-Jan-23		17-Nov-23*	-308	-308	-29												
KD08	PC for HO Loc ICT/Risers Rms to APC for ICT Sys Instn Wrks	0	10-Feb-23		10-Sep-24		15-Apr-25*	-217	-217	0												
KD10	PC for HO of ASDA, Lyric Theatre Promenade South to Authority	0	10-Feb-23		10-Sep-24		15-Apr-25*	-217	-217	0												
KD09	PC for HO of RDE areas for Tenancy Fit-out Wrks	0	10-Feb-23		10-Sep-24		15-Apr-25*	-217	-217	0												
KD11	PC for HO of Extended Basement for HO to Authority & HO of Carriageway to Relevant Govt Authority	0	10-Feb-23		12-Nov-24		17-Jun-25*	-217	-217	0												
KD07	PRACTICAL COMPLETION for C'Way 3A (M+ Day 2 Works)	0	10-Feb-23		09-Dec-24		15-Jul-25*	-186	-218	0												
KD13	PRACTICAL COMPLETION for Lyric Theatre, EB & C'Way 3B (Incl. Provisional PPE License)	0	08-Sep-23		10-Jan-25		15-Aug-25*	-217	-217	0												
Stage Keydates																						
KD01	Compl Dsgn Coord/Subm and obtn NNO for L1 Contr Bsmt constn wrks	0	20-Jul-19		20-Jul-19		20-Jul-19 A			0	0											
KD06	PC for Fountain Related Plantroom(s) (allow access to Project Contractor)	0	01-Apr-21		07-Jun-22		22-Sep-22 A			-106	0											
KD03	OBTAIN OP for Lyric Theatre & Extended Basement	0	12-Dec-22		10-Sep-24		15-Apr-25*	-217	-217	0												
KD14	Complete U/G road and the associated plantrooms at Zone 3A&3B Integrated Basement	0	04-Aug-22		26-Sep-24		30-Apr-25*	-216	-216	0												
KD02	Obtain BA14 Acknowledge from BD for M+ Day2 A&A Works	0	12-Dec-22		08-Nov-24		13-Jun-25*	-217	-217	0												
CMWP - Summary Program - Level 1																						
SUM10	[LoE] CC_B Lyric Theatre - Substructure RC Structural Concrete	0		06-May-20	22-Jan-22	06-May-20 A	22-Jan-22 A			0	0											
SUM30	[LoE] CC_H - Vibration Isolation Spring System Remaining as of 30Apr2020 (AS=30Sep19)	0		09-May-20	10-Feb-21	09-May-20 A	10-Feb-21 A			0	0											
SUM25	[LoE] CC_E - DCS Cofferdam A Works & Obtain BA14	131		23-Jun-20	23-May-23	23-Jun-20 A	25-Nov-23	-156	-137	-13												
SUM24	[LoE] CC_D - Remaining Works for M+ Promenade South	124		18-Feb-21	13-Jan-23	18-Feb-21 A	17-Nov-23	-225	-225	-24												
SUM21	[LoE] CC_C - LT EVA1 & EVA2	474		12-Apr-21	25-Oct-24	12-Apr-21 A	25-Feb-25	139	-98	18												
SUM27	[LoE] CC_G Extended Basement - ABWF Works (Incl. Deferred Areas Under Deck)	363		15-May-21	02-Feb-24	15-May-21 A	22-Aug-24	55	-159	-1												
SUM28	[LoE] CC_G Extended Basement - MEP 1st Fix to Final Fix (Incl. Deferred Areas Under Deck)	345		17-May-21	12-Jan-24	17-May-21 A	01-Aug-24	-118	-159	-1												
SUM14	[LoE] CC_B Lyric Theatre - ABWF Work Including Theatres (Excl. Punch List Works)	577		28-May-21	14-Oct-24	28-May-21 A	17-May-25	-99	-172	0												
SUM35	[LoE] CC_J - M+ Day 2 Works (excl. connections to M+ and SZ_1 FS Changeover)	444		03-Jun-21	25-Jun-24	03-Jun-21 A	28-Nov-24	-109	-130	40												
SUM23	[LoE] CC_C - Artist SQ. Bridge (ASB_1/2/3; ASB_3; P31_2; P34_2; AS_1/2; ASB-6/P31 EVA)	398		21-Jun-21	22-May-24	21-Jun-21 A	20-Nov-24	-53	-132	-1												
SUM15	[LoE] CC_B Lyric Theatre - MEP 1st to Final Fix (Excl. TH SYS done by SVE)	595		22-Jun-21	04-Nov-24	22-Jun-21 A	09-Jun-25	-135	-172	0												
SUM11	[LoE] CC_B Lyric Theatre - Superstructure RC Structural Concrete	152		02-Jul-21	22-Jul-23	02-Jul-21 A	20-Dec-23	-91	-115	43												
SUM22	[LoE] CC_C - HoR Development (P32-1, P29-1, P31-EVA)	398		03-Aug-21	17-Apr-24	03-Aug-21 A	20-Nov-24	-53	-157	-1												
SUM31	[LoE] CC_I Carriageway 3B - ABWF Works	206		12-Aug-21	01-Apr-23	12-Aug-21 A	05-Feb-24	186	-251	-24												
SUM42	[LoE] CC_E - DCS Outside of Cofferdam A Works (Connect DIA1,600 & Remove Temp O'fall)	61		08-Sep-21	29-Sep-23	08-Sep-21 A	24-Aug-23	-129	26	0												
SUM32	[LoE] CC_I Carriageway 3B - MEP Works (1st Fix to Final Fix)	186		22-Mar-22	13-Feb-23	15-Sep-21 A	12-Jan-24	5	-272	-23												
SUM40	[LoE] CC_N Lifts & Escalators	483		14-Dec-21	02-Feb-24	14-Dec-21 A	16-Jan-25	-172	-279	-159												
SUM41	[LoE] CC_B Lyric Theatre - Structural Steel by CSD	257		04-Mar-22	20-Oct-23	11-Mar-22 A	09-May-24	-132	-156	0												
SUM20	[LoE] CC_C - LT Promenade & Pocket Square Bridge	378		04-Aug-22	31-Jul-24	30-Mar-22 A	28-Oct-24	-64	-63	33												
SUM26	[LoE] CC_F - Mods to Existing Pump Cell Civil & MEP Works (Excl. Options 2 Add. Pumps)	139		01-Mar-22	26-Sep-22	12-Oct-22 A	05-Dec-23	11	-326	-16												
SUM17	[LoE] CC_B Lyric Theatre - TH Systems (by SVE) Incl. T&C, Precom. & Commissioning	618		30-Aug-22	25-Nov-24	28-Nov-22 A	07-Jul-25	-140	-177	1												
SUM12	[LoE] CC_B Lyric Theatre - EWS Weather Tight Type	223		25-Jun-22	09-Sep-23	15-Dec-22 A	22-Mar-24	-81	-150	0												
SUM13	[LoE] CC_B Lyric Theatre - EWS Non-Weather Tight Type 4.1 & 4.3	372		23-Mar-23	25-Mar-24	04-May-23 A	21-Oct-24	-54	-147	1												
SUM39	[LoE] CC_K - Water Main at Promenade	167		24-May-23	08-Jan-24	04-Oct-23	07-May-24	-45	-90	0												
SUM29	[LoE] CC_G Extended Basement - T&C	120		03-Jan-23	02-Feb-24	23-May-24	15-Oct-24	-161	-202	-13												
SUM33	[LoE] CC_I Underpass 3B & Associated Area - T&C	108		13-Apr-23	25-Oct-23	06-Jun-24	15-Oct-24	-161	-285	-13												
SUM16	[LoE] CC_B Lyric Theatre - T&C (Excluding Non-FSD ELV & Electrical)	150		12-Dec-23	11-Jun-24	08-Jul-24	04-Jan-25	-110	-171	1												
SUM18	[LoE] CC_B Lyric Theatre, EB, C'Way 3B - Stat. Insp. & Approval (from Form 314/501 to BD OP)	98		17-May-24	10-Sep-24	10-Dec-24	15-Apr-25	-172	-172	0												
SUM38	[LoE] CC_J - M+ Day 2 FS Changeover in 3A SZ_1, Connections to M+, Integrated T&C	51		29-Jul-24	26-Sep-24	26-Feb-25	30-Apr-25	-172	-172	0												
SUM34	[LoE] CC_J Carriageway 3A - Stat. Insp. & Approvals (from Form 314A to BA14)	56		02-Sep-24	08-Nov-24	02-Apr-25	13-Jun-25	-172	-172	0												

Base Line ACT	Current - Struct Works
Rev_0KD	Current - MEP Works
Base Line MS	Current - ABWF Works
Milestone	Current - Facade Works
Current - Other Works	Critical Works

L2 CMWP_R02_15 - IFA on 27Apr22 - *LIVE*****
(32nd UPD; DD = 31May2023)

Date	Revision	Checked	Approved
09-Jun-23	CMWP Rev_2 Update DD 31May23	NS	IH

TASK filter: L2 UPD: Summary Level 1 Program.

ID	Activity	RD	BL Rev 0 Finish	BL Rev 02 Start	BL Rev 02 Finish	Start	Finish	LoE SUMM TF (approx)	BL R2 VAR	LM VAR	Planned EV %	Actual EV %	2020		2021				2022				2023				2024				2025					
													Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1
GENERAL & PRELIMINARIES																																				
Contract Significant Dates																																				
Commencement & Completion Dates - CMWP_Rev_01																																				
Section Keydates																																				
KD05A	Complete Required Pedestrian Access Corridor and Floor Finishes at AURW	0	28-Feb-21		12-Nov-21	12-Nov-21 A			0	0		100%																								
KD05B	Complete Required Pedestrian Access Corridor & associated top slab at Avenue Level [if instructed]	0	14-Feb-21		12-Nov-21	12-Nov-21 A			0	0		100%																								
KD05	PC for HO of the Remaining Works for M+ Promenade South	0	24-Aug-20		13-Jan-23	08-Feb-24*	-391	-391	-83			0%																								
KD08	PC for HO Loc ICT/Risers Rms to APC for ICT Sys Instn Wrks	0	10-Feb-23		10-Sep-24	15-Apr-25*	-217	-217	0			0%																								
KD10	PC for HO of ASDA, Lyric Theatre Promenade South to Authority	0	10-Feb-23		10-Sep-24	15-Apr-25*	-217	-217	0			0%																								
KD09	PC for HO of RDE areas for Tenancy Fit-out Wrks	0	10-Feb-23		10-Sep-24	15-Apr-25*	-217	-217	0			0%																								
KD11	PC for HO of Extended Basement for HO to Authority & HO of Carriageway to Relevant Govt Authority	0	10-Feb-23		12-Nov-24	17-Jun-25*	-217	-217	0			0%																								
KD07	PRACTICAL COMPLETION for C'Way 3A (M+ Day 2 Works)	0	10-Feb-23		09-Dec-24	15-Jul-25*	-186	-218	0			0%																								
KD13	PRACTICAL COMPLETION for Lyric Theatre, EB & C'Way 3B (Incl. Provisional PPE License)	0	08-Sep-23		10-Jan-25	15-Aug-25*	-217	-217	0			0%																								
Stage Keydates																																				
KD03	OBTAIN OP for Lyric Theatre & Extended Basement	0	12-Dec-22		10-Sep-24	15-Apr-25*	-217	-217	0			0%																								
KD01	Compl Dsgn Coord/Subm and obtn NNO for L1 Contr Bsmt constn wrks	0	20-Jul-19		20-Jul-19	20-Jul-19 A			0	0		100%																								
KD06	PC for Fountain Related Plantroom(s) (allow access to Project Contractor)	0	01-Apr-21		07-Jun-22	22-Sep-22 A			-106	0		0%																								
KD14	Complete U/G road and the associated plantrooms at Zone 3A&3B Integrated Basement	0	04-Aug-22		26-Sep-24	30-Apr-25*	-216	-216	0			0%																								
KD02	Obtain BA14 Acknowledge from BD for M+ Day2 A&A Works	0	12-Dec-22		08-Nov-24	13-Jun-25*	-217	-217	0			0%																								
CMWP - Summary Program - RSS																																				
SUM100	[LoE] CC_B - Lyric Theatre	553		02-May-20	25-Nov-24	02-May-20 A	02-Jul-25	-136	-173		66.72%	29.22%																								
SUM101	[LoE] CC_C - ASDA and Lyric Theatre Promenade	452		12-Apr-21	09-Sep-24	12-Apr-21 A	25-Feb-25	-129	-130		58.13%	28.33%																								
SUM102	[LoE] CC_D - Remaining Works for M+ Promenade South	170		23-Apr-22	13-Jan-23	26-May-22 A	08-Feb-24	-293	-293		100%	37.24%																								
SUM103	[LoE] CC_E - DCS Cofferdam	150		07-Aug-20	29-Sep-23	07-Aug-20 A	16-Jan-24	-153	-85		90.62%	56.2%																								
SUM104	[LoE] CC_F - Modification to Existing Pump Cell	315		29-Mar-22	07-Jun-23	12-Oct-22 A	30-Aug-24	-139	-332		100%	39.41%																								
SUM105	[LoE] CC_G - Extended Basement	381		15-May-21	23-Feb-24	15-May-21 A	15-Oct-24	24	-190		95.48%	64.73%																								
SUM106	[LoE] CC_H - Vibration Isolation Spring System Remaining as of 30Apr2020	0		14-Apr-20	06-Feb-21	14-Apr-20 A	06-Feb-21 A		0		100%	100%																								
SUM107	[LoE] CC_I - Underpass and Associated Area	393		24-Feb-21	25-Oct-23	24-Feb-21 A	29-Oct-24	-26	-297		98.31%	64.46%																								
SUM108	[LoE] CC_J - M+ Day 2 Works	548		03-Jun-21	08-Oct-24	03-Jun-21 A	13-May-25	-146	-172		76.35%	24.42%																								
SUM109	[LoE] CC_K - Water Main at Promenade	249		01-Apr-22	08-Jan-24	23-Apr-22 A	29-May-24	-61	-106		22.93%	6.26%																								
SUM110	[LoE] CC_N - Lifts & Escalators	470		16-Aug-21	14-Mar-24	16-Aug-21 A	04-Feb-25	-172	-262		82.14%	34.53%																								
SUM111	[LoE] P32 Interim Development	216		17-May-21	13-Feb-23	17-May-21 A	23-Mar-24	189	-327		100%	75.94%																								
SUM112	[LoE] Project Wide Statutory Inspections & Approval leading to OP & PC	625		19-Apr-22	10-Jan-25	03-Jul-23	13-Aug-25	-172	-172		1.06%	0%																								



- Base Line ACT
- Rev_0KD
- Base Line MS
- Milestone
- Current - Other Works
- Critical Works
- Last Update MS

Legend:
RD = Remaining Duration; BL = Base Line; LoE = Level of Effort Activity Type; LM = Last Month; SUMM = Summary; TF = Total Float; VAR = Variance

L2 CMWP_R02_16 - IFA on 27Apr22 - ***LIVE***
(33rd UPD; DD = 30Jun2023)

Date	Revision	Checked	Approved
19-Jul-23	CMWP Rev_02_16 - Update DD 30Jun23	NS	IH