







Zone 2B & 2C (Contract No.: CC/2020/2B/088)

Activity ID	Activity Name	Baseline Start	Baseline Finish	Dur	Forecast / Actual Start	Forecast / Actual Finsih	Total Float	February		March			April				May				June				
								19	26	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	
Piling for Integrated Basement and U/G Road in Zone 2B & 2C																									
Contract Dates																									
Key Dates																									
KD for Zone 2B																									
KD07	KD07 (Section 3) - 30 Sep 2023		13-Dec-23	0		30-Apr-24*	-213																		
KD for Zone 2C																									
KD08	KD08 (Section 4) - 23 May 2023		13-Aug-23	0		30-Apr-24*	-343																		
KD09	KD09 (Section 5) - 12 Jun 2023		14-Oct-23	0		30-Apr-24*	-323																		
Construction Stage																									
Pile Test																									
KD07 (Section 3) (incl. BP for KD03) (Stage 3-1)																									
BP																									
KD07.TS.1060	Full Core to Proof Drill	02-Nov-23	15-Nov-23	72	22-Jan-24 A	02-Apr-24	-213																		
KD07.TS.1080	Obtain BA14 Acknowledgement / Satisfaction of CA, Completion As-built Drawings, Reports & Records	16-Nov-23	13-Dec-23	28	03-Apr-24	30-Apr-24	-213																		
KD08 (Section 4) (incl. BP for KD04 (Stage 4-1) & SSHP in KD09 (Section 5))																									
BP																									
KD08.TS.1060	Full Core to Proof Drill	03-Jul-23	16-Jul-23	106	24-Nov-23 A	08-Mar-24 A																			
KD08.TS.1080	Obtain BA14 Acknowledgement / Satisfaction of CA, Completion As-built Drawings, Reports & Records	17-Jul-23	13-Aug-23	46	16-Mar-24	30-Apr-24	-343																		
KD09 (Section 5) (incl. BP for KD02 (Stage 5-1))																									
BP																									
KD09.TS.1060	Full Core to Proof Drill	03-Sep-23	16-Sep-23	59	10-Jan-24 A	08-Mar-24 A																			
KD09.TS.1080	Obtain BA14 Acknowledgement / Satisfaction of CA, Completion As-built Drawings, Reports & Records	17-Sep-23	14-Oct-23	46	16-Mar-24	30-Apr-24	-323																		

	Planned		Planned MS
	Critical		Critical MS
	Actual		Actual MS



Date	Revision	Checked	Approved
04-Mar-22	R0	KL	B
02-Dec-22	R03D	KL	C

Zones 2A, 2B & 2C (Contract No.: CC/2023/2B/095)

ELS Works (Stages 1 & 2) for Integrated Basement and Underground Road in Zones 2A, 2B and 2C of West Kowloon Cultural District

Activity ID	Activity Name	Original Duration	Planned Start	Planned Finish	% Complete	Total Float	2024					
							Jun -1	Jul 1	Aug 2	Sep 3	Oct 4	
ELS Works (Stages 1 & 2) for IBUR in Zones 2A, 2B and 2C of the West Kowloon Cultural District												
Contract Dates												
Key Dates												
Project Commencement and Completion Date												
WKCDA-#PD-01000	Date for Commencement of the Works	0	05-Jul-24*	05-Jul-24	0%	0						
Access Dates												
Tentative Access Date												
WKCDA-#AD-01000	Tentative Access to Portions B01, B02, B03, B04, B05, B07, B08 and B09	0	05-Jul-24*	05-Jul-24	0%	0						
Late Access Date												
WKCDA-#AD-02000	Late Access to Portions B01, B02, B03, B04, B05, B07, B08 and B09	0	05-Jul-24*	05-Jul-24	0%	0						
Cost Center A & L - Preliminaries, General Requirements and Compliance Review												
General Submission												
Submission and Approval												
WKCDA-A-SUB-01000	Prepare and submit Employees' Compensation Insurance, Professional Indemnity Insurance, Bond and Other Insurances	28	05-Jul-24	01-Aug-24	0%	139						
WKCDA-A-SUB-01020	Review and approve submission of Employees' Compensation Insurance Professional Indemnity Insurance and Bond	14	02-Aug-24	15-Aug-24	0%	139						
WKCDA-A-SUB-01040	Prepare and submit Quality System Documents and Quality Plan	14	05-Jul-24	18-Jul-24	0%	153						
WKCDA-A-SUB-01060	Review and approve submission of Quality System Documents and Quality Plan	14	19-Jul-24	01-Aug-24	0%	153						
WKCDA-A-SUB-01080	Prepare and submit Site Management Plan	28	05-Jul-24	01-Aug-24	0%	139						
WKCDA-A-SUB-01100	Review and approve submission of Site Management Plan	14	02-Aug-24	15-Aug-24	0%	139						
WKCDA-A-SUB-01120	Prepare and submit Contingency Management Plan	28	05-Jul-24	01-Aug-24	0%	139						
WKCDA-A-SUB-01140	Review and approve submission of Contingency Management Plan	14	02-Aug-24	15-Aug-24	0%	139						
WKCDA-A-SUB-01160	Prepare and submit Public Relations Plan (PR Plan)	28	05-Jul-24	01-Aug-24	0%	139						
WKCDA-A-SUB-01180	Review and approve submission of Public Relations Plan (PR Plan)	14	02-Aug-24	15-Aug-24	0%	139						
WKCDA-A-SUB-01200	Appoint independent checking engineer (ICE)	7	05-Jul-24	11-Jul-24	0%	125						
WKCDA-A-SUB-01220	Review and approve appointment of independent checking engineer (ICE)	14	12-Jul-24	25-Jul-24	0%	125						
WKCDA-A-SUB-01240	Application for water supply	60	05-Jul-24	02-Sep-24	0%	97						
WKCDA-A-SUB-01260	Application for power supply	60	05-Jul-24	02-Sep-24	0%	121						
WKCDA-A-SUB-01280	Prepare and submit applications for WEK/SWCS works approval to SSCC, STIC and EDoc by MTRCL	28	02-Aug-24	29-Aug-24	0%	111						
WKCDA-A-SUB-01300	Review and approve submission of applications for WEK/SWCS works approval to SSCC, STIC and EDoc by MTRCL	14	30-Aug-24	12-Sep-24	0%	111						
WKCDA-A-SUB-01320	Prepare and submit relevant Government submission for the Barging Point to the Relevant Authorities	45	05-Jul-24	18-Aug-24	0%	238						
WKCDA-A-SUB-01340	Review and approve submission of relevant Government submission for the Barging Point to the Relevant Authorities	28	19-Aug-24	15-Sep-24	0%	238						
WKCDA-A-SUB-01360	Prepare and submit Operation Plan and Marine Traffic Impact Assessment	28	30-Jul-24	26-Aug-24	0%	230						
WKCDA-A-SUB-01380	Review and approve submission of Operation Plan and Marine Traffic Impact Assessment by CA and Relevant Authorities	28	27-Aug-24	23-Sep-24	0%	230						
WKCDA-A-SUB-01400	Extended SQR validity approval by EPD	60	05-Jul-24	02-Sep-24	0%	134						
WKCDA-A-SUB-01420	New allocation site sediment disposal space by CEDD Marine Fill Committee	60	03-Sep-24	01-Nov-24	0%	134						
WKCDA-A-SUB-01460	Prepare and submit Joint Written Guarantee for the water-tightness of ELS for Zones 2A-1 and 2A-2-1	14	27-Jul-24	09-Aug-24	0%	294						
WKCDA-A-SUB-01480	Review and approve submission of Joint Written Guarantee for the water-tightness of ELS for Zones 2A-1 and 2A-2-1	14	10-Aug-24	23-Aug-24	0%	294						
WKCDA-A-SUB-01500	Prepare and submit design for CA, RSS and contractor's site office and facilities	28	05-Jul-24	01-Aug-24	0%	678						
WKCDA-A-SUB-01520	Review and approve submission of design for CA, RSS and contractor's site office and facilities	14	02-Aug-24	15-Aug-24	0%	692						
WKCDA-A-SUB-01540	Prepare and submit method statement for construction of CA, RSS and contractor's site office and facilities	14	02-Aug-24	15-Aug-24	0%	678						
WKCDA-A-SUB-01560	Review and approve submission of method statement for construction of CA, RSS and contractor's site office and facilities	14	16-Aug-24	29-Aug-24	0%	678						
WKCDA-A-SUB-01580	Prepare and submit TTMS scheme including for drainage diversion works	36	05-Jul-24	09-Aug-24	0%	90						
WKCDA-A-SUB-01600	Review and approve submission of TTMS scheme including for drainage diversion works	14	10-Aug-24	23-Aug-24	0%	90						
WKCDA-A-SUB-01620	Coordination and approval of TTMS scheme with TMLG	28	24-Aug-24	20-Sep-24	0%	90						
WKCDA-A-SUB-01640	Trial run and implementation of TTMS scheme	7	21-Sep-24	27-Sep-24	0%	90						
Coordination												
Interface Contractors and Other Project Contractors												
WKCDA-A-CIC-01000	Prepare and submit Interface Management Plan	28	05-Jul-24	01-Aug-24	0%	146						
WKCDA-A-CIC-01020	Review and approve submission of Interface Management Plan	14	02-Aug-24	15-Aug-24	0%	146						
WKCDA-A-CIC-01040	Coordination with Contract no.CC/2017/3A/030 and CC/2017/3A/031	180	16-Aug-24	11-Feb-25	0%	146						
WKCDA-A-CIC-01060	Coordination with MTRCL, other Project Contractors and Future PIW Works Contractor	300	16-Aug-24	11-Jun-25	0%	146						
Construction												
Preliminaries, Site Accommodation and Facilities												
WKCDA-A-MOB-01000	Site mobilization, clearance and preparation works	7	05-Jul-24	12-Jul-24	0%	188						
WKCDA-A-MOB-01020	Condition survey and submission of pre-construction condition survey report	14	13-Jul-24	29-Jul-24	0%	574						
WKCDA-A-MOB-01040	Carry-out UU detection, trial pit for UU and carry out UU survey (including CCTV) and report submission	14	13-Jul-24	29-Jul-24	0%	574						
WKCDA-A-MOB-01060	Marine traffic activity field survey	14	13-Jul-24	29-Jul-24	0%	188						
WKCDA-A-MOB-01080	Hydrographic survey and submission of hydrographic survey report	21	13-Jul-24	06-Aug-24	0%	223						
WKCDA-A-MOB-01100	Mobilization and construction of CA, RSS and contractor's site office and facilities and T&C	100	13-Sep-24	14-Jan-25	0%	535						
WKCDA-A-MOB-01140	Mobilization of plant and equipments for construction of barging point and preparation works	5	24-Sep-24	28-Sep-24	0%	183						
WKCDA-A-MOB-01160	Construction of barging point, inspection and ready for operation	20	29-Sep-24	18-Oct-24	0%	230						
Cost Center B & I - General, Hoarding and Monitoring Works												
General Submission												
Submission and Approval												
WKCDA-B-SUB-01000	Prepare and submit design for hoarding, gantry and covered walkway	28	05-Jul-24	01-Aug-24	0%	104						
WKCDA-B-SUB-01020	Review and approve submission of design for hoarding, gantry and covered walkway	14	02-Aug-24	15-Aug-24	0%	104						

- Non-critical Activities
- Critical Activities
- Milestone

Date	Revision	Checked	Approved
12-Jul-24	Rev.0	NF	CK

ELS Works (Stages 1 & 2) for Integrated Basement and Underground Road in Zones 2A, 2B and 2C of West Kowloon Cultural District

Activity ID	Activity Name	Original Duration	Planned Start	Planned Finish	% Complete	Total Float	2024					
							Jun -1	Jul 1	Aug 2	Sep 3	Oct 4	
WKCD-A-B-SUB-01040	RSE and ICE endorsement of design of hoarding, gantry and covered walkway to BD	7	16-Aug-24	22-Aug-24	0%	104						
WKCD-A-B-SUB-01060	Review and approve of design for hoarding, gantry and covered walkway by BD	28	23-Aug-24	19-Sep-24	0%	104						
WKCD-A-B-SUB-01080	Prepare and submit method statement for hoarding, covered walkway and grantries modification	14	16-Aug-24	29-Aug-24	0%	111						
WKCD-A-B-SUB-01100	Review and approve submission of method statement for hoarding, covered walkway and grantries modification	14	30-Aug-24	12-Sep-24	0%	111						
WKCD-A-B-SUB-01120	Prepare and submit method statement for drainage diversion works at Zone 2AAustin Road West	28	30-Jul-24	26-Aug-24	0%	108						
WKCD-A-B-SUB-01140	Review and approve submission of method statement for for drainage diversion works at Zone 2AAustin Road West	14	27-Aug-24	09-Sep-24	0%	108						
Construction		204	05-Jul-24	10-Mar-25	0%	539						
General and Monitoring Works		204	05-Jul-24	10-Mar-25	0%	539						
WKCD-A-B-MOB-01000	Site mobilization, take-over existing hoardings, covered walkway, gantries, gate & chainlink fence and preparation works	7	05-Jul-24	12-Jul-24	0%	0						
WKCD-A-B-MOB-01020	Condition survey and submission of pre-construction condition survey	14	13-Jul-24	29-Jul-24	0%	0						
WKCD-A-B-MOB-01040	Carry-out UU detection, trial pit for UU and carry out UU survey(including CCTV) and report submission	14	13-Jul-24	29-Jul-24	0%	0						
WKCD-A-B-MOB-01060	Installation of instrumentation and initial reading report submission	35	13-Jul-24	22-Aug-24	0%	0						
WKCD-A-B-MOB-01080	Carry-out pumping test and report submission at Zones 2A-1 and 2A-2-1	12	13-Jul-24	26-Jul-24	0%	237						
WKCD-A-B-MOB-01100	Site clearance, break up and removal of existing road pavement and associated drainage, light posts, signages, etc.	36	23-Aug-24	05-Oct-24	0%	86						
WKCD-A-B-MOB-01120	Coordination with relevant authorities for drainage diversion	150	30-Jul-24	27-Jan-25	0%	82						
WKCD-A-B-MOB-01140	Carry-out drainage diversion works, T&C and backfilling works at Zone 2AAustin Road West	132	28-Sep-24	10-Mar-25	0%	73						
WKCD-A-B-MOB-01160	Coordination with highways department(HyD)	75	30-Jul-24	28-Oct-24	0%	104						
WKCD-A-B-MOB-01180	Relocation of existing light post at Zone 2A East gantry	60	03-Sep-24	14-Nov-24	0%	104						
WKCD-A-B-MOB-01200	Coordination with WSD and MTRC	75	30-Jul-24	28-Oct-24	0%	617						
WKCD-A-B-MOB-01220	Carry-out FW107 diversion works including T&C and inspection, waterproofing, movement joint and steel plate	75	03-Sep-24	02-Dec-24	0%	617						
WKCD-A-B-MOB-01240	Relocation of check water meter cabinet at Zone 2A East gantry	24	03-Sep-24	02-Oct-24	0%	80						
WKCD-A-B-MOB-01260	Demolition for existing road barrier, road sign and chainlink fence at Zone 2A East gantry	36	06-Sep-24	21-Oct-24	0%	101						
Hoarding and Gantry		48	20-Sep-24	16-Nov-24	0%	84						
WKCD-A-B-MOB-01300	Hoarding, covered walkway, gantries and waterbarriers modification including graphic and steel boards(Partial)	48	20-Sep-24	16-Nov-24	0%	84						
Cost Center C - Excavation and Lateral Support Works for Zone 2B (Stage 1)		280	05-Jul-24	10-Apr-25	0%	49						
General Submission		35	05-Jul-24	08-Aug-24	0%	21						
Submission and Approval		35	05-Jul-24	08-Aug-24	0%	21						
WKCD-A-C-SUB-01080	Prepare and submit method statement for ELS installation at Zone 2B (Stage1)	21	05-Jul-24	25-Jul-24	0%	21						
WKCD-A-C-SUB-01100	Review and approve submission of method statement for ELS installation at Zone 2B (Stage1)	14	26-Jul-24	08-Aug-24	0%	21						
Construction		280	05-Jul-24	10-Apr-25	0%	49						
Pipe Pile Wall and Grout Curtain		280	05-Jul-24	10-Apr-25	0%	49						
WKCD-A-C-CON-01000	Prepare and submit SSP for pipe pile wall and grout curtain at Zone 2B	7	05-Jul-24	11-Jul-24	0%	21						
WKCD-A-C-CON-01020	Application and obtain consent(BA8) for pipe pile wall and grout curtain at Zone 2B	28	02-Aug-24	29-Aug-24	0%	0						
WKCD-A-C-CON-01040	Submit BA10 for pipe pile wall and grout curtain at Zone 2B	7	30-Aug-24	05-Sep-24	0%	0						
WKCD-A-C-CON-01060	Mobilize piling plant and equipments at Zone 2B	6	30-Aug-24	05-Sep-24	0%	0						
WKCD-A-C-CON-01080	Carry out predrilling works at Zone 2B for pipe pile which requires casing grout(Total=13nos, 4days/hole/riq; 3riqs)	18	06-Sep-24	27-Sep-24	0%	0						
WKCD-A-C-CON-01100	Predrilling works report submission	7	28-Sep-24	07-Oct-24	0%	0						
WKCD-A-C-CON-01120	Installation of PPW with no casing grout at Zone 2B(PPB-83toPPB-342)(PP-01toPP-257)(Total=517nos, 1no/day/riq, 4riqs)	130	06-Sep-24	14-Feb-25	0%	0						
WKCD-A-C-CON-01140	Carry-out grout curtain works at Zone 2B(PPB-83toPPB-342)(PP-01toPP-257)(5riqs)	120	28-Sep-24	24-Feb-25	0%	0						
WKCD-A-C-CON-01200	Installation of king post at Zone 2B(Total=467nos, 3days/pile/riq, 8riqs)	176	06-Sep-24	10-Apr-25	0%	37						
Cost Center D - Excavation and Lateral Support Works for Zone 2C (Stage 1)		120	05-Jul-24	01-Nov-24	0%	235						
General Submission		35	05-Jul-24	08-Aug-24	0%	272						
Submission and Approval		35	05-Jul-24	08-Aug-24	0%	272						
WKCD-A-D-SUB-01000	Prepare and submit method statement for predrilling works at Zone 2C (Stage 1)	21	05-Jul-24	25-Jul-24	0%	272						
WKCD-A-D-SUB-01020	Review and approve submission of method statement for predrilling works at Zone 2C (Stage 1)	14	26-Jul-24	08-Aug-24	0%	272						
Construction		120	05-Jul-24	01-Nov-24	0%	235						
Pipe Pile Wall and Grout Curtain		120	05-Jul-24	01-Nov-24	0%	235						
WKCD-A-D-CON-01000	Prepare and submit SSP for predrilling works for pipe pile which requires casing grout at Zone 2C	7	05-Jul-24	11-Jul-24	0%	270						
WKCD-A-D-CON-01020	Application and obtain consent(BA8) for predrilling works for pipe pile which requires casing grout at Zone 2C	28	02-Aug-24	29-Aug-24	0%	249						
WKCD-A-D-CON-01040	Submit BA10 for predrilling works for pipe pile which requires casing grout at Zone 2C	7	30-Aug-24	05-Sep-24	0%	249						
WKCD-A-D-CON-01060	Mobilize piling plant and equipments at Zone 2C	4	13-Sep-24	17-Sep-24	0%	188						
WKCD-A-D-CON-01080	Carry out predrilling works at Zone 2C for pipe pile which requires casing grout(Total=35nos, 4days/hole/riq; 4riqs)	36	19-Sep-24	01-Nov-24	0%	188						
Cost Center F - Excavation and Lateral Support Works for Zone 2A-1 (Stage 2)		321	05-Jul-24	21-May-25	0%	100						
General Submission		105	05-Jul-24	17-Oct-24	0%	263						
Submission and Approval		105	05-Jul-24	17-Oct-24	0%	263						
WKCD-A-F-SUB-01000	Prepare and submit ELS design at Zone 2A-1 (Stage 1)	28	05-Jul-24	01-Aug-24	0%	104						
WKCD-A-F-SUB-01020	Review and approve submission of ELS design at Zone 2A-1 (Stage 1)	14	02-Aug-24	15-Aug-24	0%	104						
WKCD-A-F-SUB-01040	RSE and ICE endorsement of ELS design at Zone 2A-1 (Stage 1) to BD	7	16-Aug-24	22-Aug-24	0%	104						
WKCD-A-F-SUB-01060	Review and approve of ELS design at Zone 2A-1 (Stage 1) by BD	28	23-Aug-24	19-Sep-24	0%	104						
WKCD-A-F-SUB-01080	Prepare and submit method statement for installation of king post at Zone 2A-1 (Stage 1)	21	16-Aug-24	05-Sep-24	0%	104						
WKCD-A-F-SUB-01100	Review and approve submission of method statement for installation of king post at Zone 2A-1 (Stage 1)	14	06-Sep-24	19-Sep-24	0%	104						
WKCD-A-F-SUB-02000	Prepare and submit ELS design at Zone 2A-1 (Stage 2)	28	20-Sep-24	17-Oct-24	0%	263						
Construction		195	20-Sep-24	21-May-25	0%	84						
King Post		195	20-Sep-24	21-May-25	0%	84						
WKCD-A-F-CON-01000	Installation of king post at Zone 2A-1(Total=158nos, 3days/pile/riq, 2-3riqs)	195	20-Sep-24	21-May-25	0%	84						
Cost Center G - Excavation and Lateral Support Works for Zone 2A-2-1 (Stage 2)		182	05-Jul-24	02-Jan-25	0%	98						

- Non-critical Activities
- Critical Activities
- Milestone

Date	Revision	Checked	Approved
12-Jul-24	Rev.0	NF	CK

ELS Works (Stages 1 & 2) for Integrated Basement and Underground Road in Zones 2A, 2B and 2C of West Kowloon Cultrural District

Activity ID	Activity Name	Original Duration	Planned Start	Planned Finish	% Complete	Total Float	2024					
							Jun -1	Jul 1	Aug 2	Sep 3	Oct 4	
General Submission												
Submission and Approval												
WKCD-A-G-SUB-01000	Prepare and submit ELS design at Zone 2A-2-1 (Stage 1)	28	05-Jul-24	01-Aug-24	0%	111						
WKCD-A-G-SUB-01020	Review and approve submission of ELS design at Zone 2A-2-1 (Stage 1)	14	02-Aug-24	15-Aug-24	0%	111						
WKCD-A-G-SUB-01040	RSE and ICE endorsement of ELS design at Zone 2A-2-1 (Stage 1) to BD	7	16-Aug-24	22-Aug-24	0%	111						
WKCD-A-G-SUB-01060	Review and approve of ELS design at Zone 2A-2-1 (Stage 1) by BD	28	23-Aug-24	19-Sep-24	0%	111						
WKCD-A-G-SUB-01080	Prepare and submit method statement for installation of king post at Zone 2A-2-1 (Stage 1)	21	16-Aug-24	05-Sep-24	0%	111						
WKCD-A-G-SUB-01100	Review and approve submission of method statement for installation of king post at Zone 2A-2-1 (Stage 1)	14	06-Sep-24	19-Sep-24	0%	111						
WKCD-A-G-SUB-02000	Prepare and submit ELS design at Zone 2A-2-1 (Stage 2)	28	20-Sep-24	17-Oct-24	0%	122						
Construction												
King Post												
WKCD-A-G-CON-01000	Installation of king post at Zone 2A-2-1(Total=150nos, 3days/pile/rig, 6rigs)	75	03-Oct-24	02-Jan-25	0%	80						
Cost Center H - Bored Pile Foundation for Zone 2A-2-2												
General Submission												
Submission and Approval												
WKCD-A-H-SUB-01000	Prepare and submit method statement for predrilling works at Zone 2A-2-2	28	05-Jul-24	01-Aug-24	0%	568						
WKCD-A-H-SUB-01020	Review and approve submission of method statement for predrilling works at Zone 2A-2-2	14	02-Aug-24	15-Aug-24	0%	568						
WKCD-A-H-SUB-01040	Prepare and submit method statement for bored piling works at Zone 2A-2-2	28	02-Aug-24	29-Aug-24	0%	574						
WKCD-A-H-SUB-01060	Review and approve submission of method statement for bored piling works at Zone 2A-2-2	14	30-Aug-24	12-Sep-24	0%	574						
WKCD-A-H-SUB-01080	Prepare and submit method statement for protection works for existing seawater cooling structure at Zone 2A-2-2	14	05-Jul-24	18-Jul-24	0%	111						
WKCD-A-H-SUB-01100	Review and approve submission of method statement for protection works for seawater cooling structure at Zone 2A-2-2	14	19-Jul-24	01-Aug-24	0%	111						
Construction												
Bored Pile Foundation												
WKCD-A-H-CON-01000	Prepare and submit SSP for piling works at Zone 2A-2-2	7	05-Jul-24	11-Jul-24	0%	576						
WKCD-A-H-CON-01020	Application and obtain consent(BA8) for bored piling works at Zone 2A-2-2	28	02-Aug-24	29-Aug-24	0%	555						
WKCD-A-H-CON-01040	Submit BA10 for bored piling works at Zone 2A-2-2	7	30-Aug-24	05-Sep-24	0%	555						
WKCD-A-H-CON-01050	Site mobilization and carry out protection works for existing seawater cooling structure at Zone 2A-2	21	13-Sep-24	09-Oct-24	0%	416						

- Non-critical Activities
- Critical Activities
- Milestone

3 of 3

CC/2023/2B/095
Three Month Rolling Programme

Date	Revision	Checked	Approved
12-Jul-24	Rev.0	NF	CK