

ELS Works (Stages 1 & 2) for Integrated Basement and Underground Road in Zones 2A, 2B and 2C of West Kowloon Cultrural District											
Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	% Complete	Total Float			
									Oct 5	Nov 6	Dec 7
									Jan 8	Feb 9	
WKCDA-B-MOB-01120	Coordination with relevant authorities for drainage diversion	60d	29-Sep-24	27-Nov-24	18-Aug-24 A	24-Nov-24	50%	84d	Coordination with relevant authorities for drainage diversion		
WKCDA-B-MOB-01140	Carry-out drainage diversion works, T&C and backfilling works at Zone 2A Austin Road West	60d	29-Oct-24	09-Jan-25	18-Nov-24	01-Feb-25	0%	50d			
WKCDA-B-MOB-01160	Coordination with highways department(HyD)	60d	09-Nov-24	21-Jan-25	27-Sep-24 A	14-Dec-24	29%	44d	Coordination with highways department(HyD)		
WKCDA-B-MOB-01180	Relocation of existing light post at Zone 2A East gantry	60d	22-Jan-25	05-Apr-25	16-Dec-24	01-Mar-25	0%	44d			
WKCDA-B-MOB-01200	Coordination with WSD and MTRC	75d	09-Nov-24	11-Feb-25	27-Sep-24 A	04-Jan-25	23%	38d			
WKCDA-B-MOB-01220	Carry-out FW107 diversion works including T&C and inspection, waterproofing, movement joint and steel plate	75d	12-Feb-25	16-May-25	06-Jan-25	07-Apr-25	0%	38d			
WKCDA-B-MOB-01240	Relocation of check water meter cabinet at Zone 2A East gantry	24d	10-Oct-24	07-Nov-24	26-Oct-24	22-Nov-24	0%	87d	Relocation of check water meter cabinet at Zone 2A East gantry		
WKCDA-B-MOB-01260	Demolition for existing road barrier, road sign and chainlink fence at Zone 2A East gantry	36d	11-Jan-25	25-Feb-25	08-Jan-25	21-Feb-25	0%	51d			
WKCDA-B-MOB-01280	Installation of instrumentation for bored piling works and initial reading report submission	35d	26-Sep-24	07-Nov-24	02-Oct-24 A	02-Oct-24 A	100%		Installation of instrumentation for bored piling works and initial reading report submission		
Hoarding and Gantry											
WKCDA-B-MOB-01300	Hoarding, covered walkway, gantries and waterbarriers modification including graphic and steel boards(Partial)	39d	03-Sep-24	21-Oct-24	11-Nov-24	27-Dec-24	0%	-56d	Hoarding, covered walkway, gantries and waterbarriers modification		
Coast Center C - Excavation and Lateral Support Works for Zone 2B (Stage 1)											
Submissions and Approval											
Design Submission and Statutory Submissions											
WKCDA-C-SUB-01180	Review and approve of ELS design at Zone 2B (Stage 1) by BD(Additional grouting and Closing reduct)	28d	21-Aug-24	17-Sep-24	09-Sep-24 A	07-Oct-24 A	100%		Review and approve of ELS design at Zone 2B (Stage 1) by BD(Additional grouting and Closing reduct)		
WKCDA-C-SUB-01200	Prepare and submit ELS design at zone 2B & zone 2A-1 (stage 2)	60d	23-Aug-24	21-Oct-24	23-Aug-24 A	28-Oct-24	95%	-19d	Prepare and submit ELS design at zone 2B & zone 2A-1 (stage 2)		
WKCDA-C-SUB-01220	Review and approve submission of ELS design at zone 2B zone 2A-1 (stage 2)	7d	22-Oct-24	28-Oct-24	29-Oct-24	04-Nov-24	0%	-7d	Review and approve submission of ELS design at zone 2B zone 2A-1 (stage 2)		
WKCDA-C-SUB-01240	Review and approve submission of ELS design at zone 2B zone 2A-1 (stage 2) by BD	60d	29-Oct-24	27-Dec-24	05-Nov-24	03-Jan-25	0%	-7d	Review and approve submission of ELS design at zone 2B zone 2A-1 (stage 2) by BD		
WKCDA-C-SUB-01320	Application and obtain consent(BA8) for pipe pile wall and grout curtain at Zone 2B (PPB001-PPB075)(Consent 5)	28d	28-Sep-24	25-Oct-24	15-Oct-24 A	18-Nov-24	15%	11d	Application and obtain consent(BA8) for pipe pile wall and grout curtain at Zone 2B (PPB001-PPB075)(Consent 5)		
WKCDA-C-SUB-01340	Submit BA10 for pipe pile wall and grout curtain at Zone 2B (PPB001-PPB075)(Consent 5)	7d	26-Oct-24	01-Nov-24	19-Nov-24	25-Nov-24	0%	11d	Submit BA10 for pipe pile wall and grout curtain at Zone 2B (PPB001-PPB075)(Consent 5)		
WKCDA-C-SUB-01360	Application and obtain consent(BA8) for pipe pile wall and grout curtain at Zone 2B (PP255-PP319)(Consent 6a)	28d	28-Sep-24	25-Oct-24	15-Oct-24 A	18-Nov-24	15%	-24d	Application and obtain consent(BA8) for pipe pile wall and grout curtain at Zone 2B (PP255-PP319)(Consent 6a)		
WKCDA-C-SUB-01380	Submit BA10 for pipe pile wall and grout curtain at Zone 2B (PP255-PP319)(Consent 6a)	7d	26-Oct-24	01-Nov-24	19-Nov-24	25-Nov-24	0%	-24d	Submit BA10 for pipe pile wall and grout curtain at Zone 2B (PP255-PP319)(Consent 6a)		
WKCDA-C-SUB-01400	Application and obtain consent(BA8) for king post at Zone 2B(Consent 9)	28d	28-Dec-24	24-Jan-25	04-Jan-25	31-Jan-25	0%	-7d	Application and obtain consent(BA8) for king post at Zone 2B(Consent 9)		
Construction											
Preliminary, Trial Trench & Fabrication Works											
WKCDA-C-CON-01110	Trial trench before drilling work at zone 2B (PP-074 to PP-254)	20d	26-Sep-24	21-Oct-24	26-Sep-24 A	28-Oct-24	90%	-14d	Trial trench before drilling work at zone 2B (PP-074 to PP-254)		
WKCDA-C-CON-01190	Trial trench before drilling work at Zone 2B(PP-255 to PP-319)	20d	09-Oct-24	01-Nov-24	26-Oct-24	18-Nov-24	0%	-14d	Trial trench before drilling work at Zone 2B(PP-255 to PP-319)		
WKCDA-C-CON-01200	Gravity casing grout work (N/B, PP255 to PP319)(Consent 6a)	28d	02-Nov-24	04-Dec-24	26-Nov-24	30-Dec-24	0%	-20d	Gravity casing grout work (N/B, PP255 to PP319)(Consent 6a)		
WKCDA-C-CON-01370	Trial trench before drilling work at Zone 2B(PPB-001 to PPB-075)	20d	09-Oct-24	01-Nov-24	30-Sep-24 A	04-Oct-24 A	100%		Trial trench before drilling work at Zone 2B(PPB-001 to PPB-075)		
WKCDA-C-CON-01380	Gravity casing grout work (N/B, PPB 001-075)(Consent 5)(Omit)	30d	02-Nov-24	06-Dec-24	25-Oct-24 A	25-Oct-24 A	100%		Gravity casing grout work (N/B, PPB 001-075)(Consent 5)(Omit)		
WKCDA-C-CON-01470	Trial trench before drilling work for king post at Zone 2B	20d	06-Jan-25	28-Jan-25	13-Jan-25	07-Feb-25	0%	-6d	Trial trench before drilling work for king post at Zone 2B		
Pre-Grout Curtain Works											
WKCDA-C-CON-01040	Drilling works grout curtain at Zone 2B(PP-001 to PP-014)(Total=14nos, 1 no/day/rig, 1rig)(Consent 3)	14d	10-Sep-24	26-Sep-24	14-Sep-24 A	02-Oct-24 A	100%		Drilling works grout curtain at Zone 2B(PP-001 to PP-014)(Total=14nos, 1 no/day/rig, 1rig)(Consent 3)</		

ELS Works (Stages 1 & 2) for Integrated Basement and Underground Road in Zones 2A, 2B and 2C of West Kowloon Cultrural District																											
Activity ID		Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	% Complete	Total Float																		

ELS Works (Stages 1 & 2) for Integrated Basement and Underground Road in Zones 2A, 2B and 2C of West Kowloon Cultrural District

