

M+ Museum

L1

Activity ID	Activity Name	Start Date	Finish Date	2020			
				Sep	Oct	Nov	Dec
				33	34	35	36
L1 Contract for Lyric Theatre Complex (3MRP)							
Cost Centre C - Basement							
Cost Centre C1 - Essential Basement Structure (Excl. AET Protection & Box Culvert)							
SU10000	South Basement - Central Area	30-Apr-19 A	11-Nov-20				
SU11000	South Basement - South / West Area	14-Dec-19 A	13-Nov-20				
SU12000	South Basement - East Area	27-Feb-20 A	19-Nov-20				
SU13000	North Basement - North Area	12-Jun-19 A	12-Jan-21				
SU14000	North Basement - Area 6	01-Jun-19 A	14-Dec-20				
Cost Centre C3 - AET Protection							
SU20000	Wall Beam WF	27-Mar-20 A	17-Oct-20				
SU21000	Wall Beam WE	08-Jun-20 A	09-Nov-20				
SU22000	Wall Beam W2	18-Apr-20 A	23-Oct-20				
SU23000	Wall Beam W1	18-Apr-20 A	27-Oct-20				
SU24000	Wall Beam WB	18-May-20 A	29-Oct-20				
SU25000	Wall Beam WC	06-May-20 A	12-Dec-20				
SU26000	Wall Beam WD	23-May-20 A	12-Dec-20				
SU27000	Structure between Wal Beam	19-Aug-20 A	06-Jan-21				
Cost Centre C4 - Box Culvert							
SU30000	South Section	03-Oct-20*	29-Dec-20				
SU31000	North Section	22-Jun-20 A	30-Nov-20				
SU32000	Austin Road	29-Jun-20 A	21-May-21				

 Remaining Work
 Critical Remaining Work
 Actual Work
 Milestone

Project ID: L13MRP-20200930-ENV
 Layout: L1-3MRP (Env)
 Page: 1 of 2

West Kowloon Cultural District Authority
 L1 Contract for Lyric Theatre Complex & Extended Basement
 Three Month Rolling Programme (3MRP) - Status as of 30 Sep 2020



Activity ID	Activity Name	Start Date	Finish Date	2020			
				Sep	Oct	Nov	Dec
				33	34	35	36
Cost Centre D - Public Infrastructure Works (PIW)							
SU40000	Drainage Works	20-Mar-18 A	20-Oct-20	<div></div>	<div></div>		
SU41000	Utilities & Road Works	04-Oct-18 A	03-Feb-21	<div></div>	<div></div>		
SU42000	Box Culvert Outfall	05-Oct-20	22-Jul-21		<div></div>		
Cost Centre E - Miscellaneous Works							
SU50000	Drainage & Sewerage Works	19-Nov-19 A	05-Feb-21	<div></div>	<div></div>		
SU51000	Water Works	03-Oct-20*	09-Mar-21		<div></div>		
SU52000	DCS Outfall	05-Oct-20	22-Jul-21		<div></div>		

 Remaining Work
 Critical Remaining Work
 Actual Work
  Milestone

Project ID: L13MRP-20200930-ENV
 Layout: L1-3MRP (Env)
 Page: 2 of 2

West Kowloon Cultural District Authority
 L1 Contract for Lyric Theatre Complex & Extended Basement
 Three Month Rolling Programme (3MRP) - Status as of 30 Sep 2020



L2

