

Project Name: Foundation and ELS Works for Integrated Basement and Underground Road in Zone 2A of the West Kowloon Cultural District

3-Month Rolling Programme

Activity Description	Duration (Cal. Day)	Start Date	Finish Date	2020												2021				
				Oct				Nov				Dec				Jan				
				9	16	23	30	6	13	20	27	4	11	18	25	1	8	15	22	29
				W22	W23	W24	W25	W26	W27	W28	W29	W30	W31	W32	W33	W34	W35	W36	W37	W38
Preliminaries Works																				
Water, Power and Discharge Point Installation	174	8-May-20	28-Oct-20																	
Grouting Curtain Works (Trial 1 & Trial 2)																				
Pipe Pile Construction (Trial 1 and 2) (11/40 Nos. Completed)	32	7-Oct-20	7-Nov-20																	
Trial Grouting (Trial 1 and 2) - Stage 2 grouting (0/48 Nos. Completed)	32	21-Oct-20	21-Nov-20																	
Pumping Test (Trial 1 and 2)	29	14-Nov-20	12-Dec-20																	
Bored Pile Works																				
Bored Pile Works (Predrilling)																				
Predrill (21/42 Completed)	138	29-Jun-20	13-Nov-20																	
Bored Pile Construction (Total 32 Nos. 2~4 Workfront)																				
BP34G, BP34E, BP35E1, BP32E, BP33F, BP33G, BP32P, BP33M, BP33P (0/32 Completed)	144	27-Oct-20	19-Mar-21																	
ELS (Stage 1)																				
Grouting Works																				
Stage 1a & 1b grouting (5/1054 Completed)	180	12-Oct-20	9-Apr-21																	
Pipe Pile Construction (0/523 Nos Completed)	235	31-Oct-20	22-Jun-21																	

- Actual
- Remaining Works
- Critical Remaining Works