

L1

| Activity ID | Activity Name | Start Date | Finish Date | 2021 | | | |
|---|--|-------------|-------------|-----------|-----------|-----------|-----------|
| | | | | Mar 39 | Apr 40 | May 41 | Jun 42 |
| L1 Contract for Lyric Theatre Complex (3MRP) | | | | | | | |
| Cost Centre C - Basement | | | | | | | |
| Cost Centre C1 - Essential Basement Structure (Excl. AET Protection & Box Culvert) | | | | | | | |
| SU10000 | South Basement - Central Area | 30-Apr-19 A | 01-Mar-21 A | | | | |
| SU12000 | South Basement - East Area | 27-Feb-20 A | 04-Mar-21 A | | | | |
| SU12500 | South Basement - Dog House | 16-Mar-20 A | 20-Aug-21 | | | | |
| SU13000 | North Basement - North Area | 12-Jun-19 A | 12-Apr-21 | | | | |
| SU14000 | North Basement - Area 6 | 01-Jun-19 A | 12-Apr-21 | | | | |
| SU14500 | North Basement - Dog House | 11-Jan-20 A | 28-Jul-21 | | | | |
| Cost Centre C3 - AET Protection | | | | | | | |
| SU28000 | On-grade Slab between Wall Beam | 25-Jan-21 A | 31-Mar-21 A | | | | |
| Cost Centre C4 - Box Culvert | | | | | | | |
| SU30000 | South Section | 30-Dec-20 A | 12-Apr-21 | | | | |
| SU31000 | North Section | 22-Jun-20 A | 12-Apr-21 | | | | |
| SU32000 | Austin Road | 29-Jun-20 A | 31-Aug-21 | | | | |
| Cost Centre D - Public Infrastructure Works (PIW) | | | | | | | |
| SU40000 | Utilities & Drainage Works | 20-Mar-18 A | 14-Apr-21 | | | | |
| SU41000 | Road Works | 04-Oct-18 A | 31-Aug-21 | | | | |
| SU42000 | Box Culvert Outfall | 24-Nov-20 A | 08-Sep-21 | | | | |
| Cost Centre E - Miscellaneous Works | | | | | | | |
| SU50000 | External Works - Drainage & Sewerage Works | 19-Nov-19 A | 31-May-21 | | | | |
| SU51000 | External Works - Watermain Works | 15-Apr-21* | 30-Jul-21 | | | | |
| SU52000 | DCS Outfall | 24-Nov-20 A | 08-Sep-21 | | | | |

- Remaining Work
- Critical Remaining Work
- Actual Work
- Milestone

Project ID: L13MRP-20210331-ENV
Layout: L1-3MRP (Env)
Page: 1 of 1

West Kowloon Cultural District Authority
L1 Contract for Lyric Theatre Complex & Extended Basement
Three Month Rolling Programme (3MRP) - Status as of 31 Mar 2021



L2

