

Project Name: Foundation and ELS Works for Integrated Basement and Underground Road in Zone 2A of the West Kowloon Cultural District

3-Month Rolling Programme

Activity Description	Duration (Cal. Day)	Start Date	Finish Date	2021																			
				Mar				Apr					May										
				5	12	19	26	2	9	16	23	30	7	14	21	28							
				W43	W44	W45	W46	W47	W48	W49	W50	W51	W52	W53	W54	W55							
<b>Zone 2A-1 Foundation, ELS Works and Blinding to Formation (KD01)</b>																							
<b>Grouting Works (Trial 1)</b>																							
Re-drill grout hole (24/24 Nos Completed)	19	1-Mar-21	19-Mar-21	█	█	█	█																
Stage 2 grouting (4/24 Nos Completed)	32	24-Mar-21	24-Apr-21				█	█	█	█	█	█	█										
Post Drilling	18	26-Apr-21	13-May-21																				
Install Pump Wells	9	14-May-21	22-May-21																				
Pumping Test	7	23-May-21	29-May-21																				
<b>Grouting Works (Trial 2)</b>																							
Post Drilling	43	22-Jan-21	5-Mar-21	█																			
Install Pump Wells	13	27-Mar-21	8-Apr-21																				
Pumping Test	7	9-Apr-21	15-Apr-21																				
<b>ELS (Stage 1) - Grouting / Pipe Pile Works</b>																							
King Post (0/65 Nos Completed)	114	1-Apr-21	23-Jul-21																				
<b>Bored Pile Works</b>																							
<b>Bored Pile Construction (Total 32 Nos. 2~4 Workfront)</b>																							
BP31L, BP33L, BP34I1, BP34G, BP31P, BP36F1, BP31R, BP33G, BP31M, BP36E1, BP31Q, BP33J, BP33M, BP32P, BP34F, BP35F1 (12 Nos. Cast; 1 Nos. completed RCD; 2 Nos. RCD in progress)	236	9-Nov-20	2-Jul-21	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
<b>Zone 2A-2 Foundation, ELS Works and Blinding to Formation (KD02)</b>																							
<b>Bored Pile Works</b>																							
Predrill (23/23 Nos Completed)	84	8-Dec-20	1-Mar-21	█																			
Additional Bored Pile Construction (Total 16 Nos. 4 workfronts) BP15Y	194	23-Mar-21	2-Oct-21																				
<b>ELS (Stage 1) - Grouting / Pipe Pile Works</b>																							
Stage 1a & 1b grouting (384/1054 Nos Completed)	365	22-Oct-20	21-Oct-21	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
Pipe Pile Construction (41/523 Nos Completed)	364	17-Nov-20	15-Nov-21	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
King Post (0/89 Nos Completed)	86	20-Apr-21	14-Jul-21	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█

- █ - Actual
- █ - Remaining Works
- █ - Critical Remaining Works