

Project Name: Foundation and ELS Works for Integrated Basement and Underground Road in Zone 2A of the West Kowloon Cultural District

3-Month Rolling Programme

Activity Description	Duration (Cal. Day)	Start Date	Finish Date	2021													
				June				July					August				
				4	11	18	25	2	9	16	23	30	6	13	20	27	
				W56	W57	W58	W59	W60	W61	W62	W63	W64	W65	W66	W67	W68	
Zone 2A-1 Foundation, ELS Works and Blinding to Formation (KD01)																	
Grouting Works (Trial 1)																	
Post Drilling	61	22-Apr-21	21-Jun-21														
Install Pump Wells	8	22-Jun-21	29-Jun-21														
Pumping Test	7	30-Jun-21	6-Jul-21														
Grouting Works (Trial 2)																	
Pumping Test	8	14-May-21	21-May-21														
ELS (Stage 1) - Grouting / Pipe Pile Works																	
King Post (7/65 Nos Completed) & Erection of Steel Column for Working Platform (6/41 Nos completed)	146	15-May-21	7-Oct-21														
Socketed H-Pile Works																	
Remaining Socketed H-Pile Works (0/53 Nos completed, 1/53 Nos in progress)	114	16-Jun-21	7-Oct-21														
Bored Pile Works																	
Bored Pile Construction (Total 32 Nos. 2~4 Workfront)																	
BP31L, BP33L, BP34I1, BP34G, BP31P, BP36F1, BP31R, BP33G, BP31M, BP36E1, BP31Q, BP33J, BP33M, BP32P, BP34F, BP35F1, BP33P, BP34K, BP34P, BP33F, BP35I1, BP34D, BP32D, BP36J1, BP35E1 (22 Nos. Cast; 0 Nos. completed RCD; 2 Nos. RCD in progress)	272	9-Nov-20	7-Aug-21														
Zone 2A-2 Foundation, ELS Works and Blinding to Formation (KD02)																	
Bored Pile Works																	
Additional Bored Pile Construction (Total 16 Nos.) BP15Y, BP16TA, BP13U, BP14Y, BP12M, BP12T, BP20XA, BP12Y, BP13Y, BP16WA. BP12K (7 Nos. Cast; 1 Nos. completed RCD; 2 Nos. RCD in progress)	178	23-Mar-21	16-Sep-21														
ELS (Stage 1) - Grouting / Pipe Pile Works																	
King Post (0/86 Nos Completed) & Erection of Steel Column for Working Platform (0/65 Nos Completed)	183	2-Aug-21	31-Jan-22														
Stage 1a & 1b grouting (810/1058 Nos Completed)	398	22-Oct-20	23-Nov-21														
Pipe Pile Construction (175/523 Nos Completed)	392	17-Nov-20	13-Dec-21														

- Actual
- Remaining Works
- Critical Remaining Works