

Project Name: Foundation and ELS Works for Integrated Basement and Underground Road in Zone 2A of the West Kowloon Cultural District

3-Month Rolling Programme

Activity Description	Duration (Cal. Day)	Start Date	Finish Date	2021													
				August				September				October					
				6	13	20	27	3	10	17	24	1	8	15	22	29	
W65	W66	W67	W68	W69	W70	W71	W72	W73	W74	W75	W76	W77					
Zone 2A-1 Foundation, ELS Works and Blinding to Formation (KD01)																	
Grouting Works (Trial 1)																	
Install Pump Wells	15	26-Jul-21	9-Aug-21	■	■	■	■										
Pumping Test	10	17-Aug-21	26-Aug-21			■	■										
ELS (Stage 1) - Grouting / Pipe Pile Works																	
King Post (8/64 Nos Completed) & Erection of Steel Column for Working Platform (11/41 Nos completed)	209	15-May-21	9-Dec-21	■	■	■	■	■	■	■	■	■	■	■	■	■	■
Socketed H-Pile Works																	
Remaining Socketed H-Pile Works (22/53 Nos completed)	150	16-Jun-21	12-Nov-21	■	■	■	■	■	■	■	■	■	■	■	■	■	■
Bored Pile Works																	
Bored Pile Construction (Total 32 Nos. 2~4 Workfront)																	
BP31L, BP33L, BP34I1, BP34G, BP31P, BP36F1, BP31R, BP33G, BP31M, BP36E1, BP31Q, BP33J, BP33M, BP32P, BP34F, BP35F1, BP33P, BP34K, BP34P, BP33F, BP35I1, BP34D, BP32D, BP36J1, BP35E1, BP35J1, BP35K1, BP33D, BP32E, BP34E (27 Nos. Cast; 2 Nos. completed RCD; 0 Nos. RCD in progress)	345	9-Nov-20	19-Oct-21	■	■	■	■	■	■	■	■	■	■	■	■	■	■
Zone 2A-2 Foundation, ELS Works and Blinding to Formation (KD02)																	
Bored Pile Works																	
Additional Bored Pile Construction (Total 16 Nos.) BP15Y, BP16TA, BP13U, BP14Y, BP12M, BP12T, BP20XA, BP12Y, BP13Y, BP16WA, BP12K, BP13W, BP12P (11 Nos. Cast; 1 Nos. completed RCD; 1 Nos. RCD in progress)	236	23-Mar-21	13-Nov-21	■	■	■	■	■	■	■	■	■	■	■	■	■	■
ELS (Stage 1) - Grouting / Pipe Pile Works																	
King Post (0/86 Nos Completed) & Erection of Steel Column for Working Platform (0/65 Nos Completed)	190	28-Aug-21	5-Mar-22														
Stage 1a & 1b grouting (812/1058 Nos Completed)	477	22-Oct-20	10-Feb-22	■	■	■	■	■	■	■	■	■	■	■	■	■	■
Pipe Pile Construction (279/523 Nos Completed)	462	17-Nov-20	21-Feb-22	■	■	■	■	■	■	■	■	■	■	■	■	■	■

- - Actual
- - Remaining Works
- - Critical Remaining Works