

Development at West Kowloon Cultural District

Quarterly Environmental Monitoring and Audit (EM&A) Report
(August 2023 – October 2023)

November 2023

This Quarterly EM&A Report has been reviewed and certified by the Environmental Team Leader (ETL) and verified by the Independent Environmental Checker (IEC).

Certified by:



CK WU

Environmental Team Leader (ETL)

West Kowloon Cultural District Authority

Date

27 November 2023

Verified by:



Claudine LEE

Independent Environmental Checker (IEC)

Meinhardt Infrastructure and Environment Ltd

Date

28 November 2023

This Report Consists of:

Part-1: EM&A at Lyric Theatre Complex

and

**Part-2: EM&A for Foundation Works in
Zone 2B & 2C**

Part-1: EM&A at Lyric Theatre Complex

A large teal graphic consisting of a triangle at the top and a trapezoid below it, forming a stylized shape on the left side of the page.

Lyric Theatre Complex

Mott MacDonald
3/F International Trade
Tower
348 Kwun Tong Road
Kwun Tong
Kowloon
Hong Kong

T +852 2828 5757
mottmac.hk

Contents

Executive summary	1
1 Introduction	2
1.1 Background	2
1.2 Project Organisation	2
1.3 Status of Construction Works in the Reporting Period	3
2 Summary of EM&A Requirements and Mitigation Measures	4
2.1 Monitoring Requirements	4
2.2 Environmental Mitigation Measures	5
3 Summary of EM&A Results	6
3.1 Monitoring Data	6
3.2 Monitoring Exceedances	6
3.2.1 1-hour TSP Monitoring	6
3.2.2 24-hour TSP Monitoring	6
3.2.3 Construction Noise Monitoring	6
3.2.4 Landscape and Visual Monitoring	7
4 Waste Management	8
4.1 Lyric Theatre Complex	8
5 Environmental Non-conformance	9
6 Comments, Recommendations and Conclusion	10
6.1 Comments	10
6.2 Recommendations	10
6.3 Conclusion	10
Figure 1 Site Layout Plan and Monitoring Stations	11
Appendices	12
A. Project Organisation	13
B. Construction Programme	14

C.	Environmental Mitigation Measures – Implementation Status	15
D.	Meteorological Data Extracted from Hong Kong Observatory	16
E.	Graphical Plots of the Monitoring Results	17
F.	Waste Flow table	18
G.	Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions	19

Executive summary

This Quarterly EM&A Report presents the monitoring works at Lyric Theatre Complex conducted from 1 August 2023 to 31 October 2023. The construction works and EM&A programme for M+ Museum was commenced on 31 October 2015 and completed on 28 February 2021; while the construction works and EM&A programme for Lyric Theatre Complex (L1 and L2 Contracts) was commenced on 1 March 2016, and the EM&A programme for L1 Contract was completed on 30 June 2021.

The impact stage EM&A programme for the Project includes air quality, noise, water quality, waste, landscape and visual monitoring. The recommended environmental mitigation measures were implemented on site and regular inspections were carried out to ensure that the environmental conditions are acceptable.

The EM&A programme was carried out by the ET in accordance with the EM&A Manual requirements. It is concluded from the environmental monitoring and audit works that adequate environmental mitigation measures have been implemented by the contractors where appropriate in the reporting quarter.

Exceedance of Action and Limit Levels

There was no breach of Action and Limit levels for Air Quality (1-hour TSP and 24-hour TSP) and Noise in this reporting quarter.

Implementation of Mitigation Measures

Construction phase weekly site inspections were carried out to confirm the implementation measures undertaken by the Contractors in the reporting quarter. The status of implementation of mitigation measures during the reporting quarter is shown in **Appendix C**.

Landscape and visual impact inspections were conducted as part of the abovementioned weekly site inspections during the reporting quarter. No adverse comment on landscape and visual aspects were made during these inspections.

Record of Complaints

No complaint was received during the reporting quarter.

Record of Notifications of Summons and Successful Prosecutions

No notifications of summons and successful prosecutions were recorded in the reporting quarter.

1 Introduction

1.1 Background

Mott MacDonald Hong Kong Limited (MMHK) was commissioned to undertake the Environmental Team (ET) services (including environmental monitoring and audit (EM&A)) for the construction of M+ Museum Main Works (Contract No.: CC/2015/3A/022) and Lyric Theatre Complex including the Foundation Works (Contract No.: CC/2015/3A/014), L1 Contract (Contract No. CC/2017/3A/030) and L2 Contract (Contract No. CC/2017/3A/031) at West Kowloon Cultural District (WKCD) (The Project) as part of the WKCD development. The Project Proponent is the West Kowloon Cultural District Authority (WKCDA). The construction works and EM&A programme for M+ Museum was commenced on 31 October 2015 and completed on 28 February 2021; while the construction works and EM&A programme for Lyric Theatre Complex (L1 and L2 Contracts) was commenced on 1 March 2016, and the EM&A programme for L1 Contract was completed on 30 June 2021.

The overall works for the WKCD fall under two separate categories of Designated Project (DP) of the Environmental Impact Assessment Ordinance (EIAO), namely an “engineering feasibility study of urban development projects with a study area covering more than 20 ha or involving a total population of more than 100 000” (Item 1 of Schedule 3) and “an underpass more than 100m in length under the built areas” (Item A.9, Part I, Schedule 2). An Environmental Permit No. EP-453/2013/B (EP) was issued with respect to the “Underpass Road and Austin Road Flyover Serving the West Kowloon Cultural District” which specifically includes the abovementioned category of DP under Item A.9, Part I, Schedule 2 of the EIAO. The captioned projects include part of the abovementioned underpass road located within the site boundary also falls under this same category.

The M+ museum development aims to provide an iconic presence for the M+ museum, semi-transparent vertical plane, housing education facilities, a public restaurant and museum offices. At ground and lower levels, generous access will be provided to the park and other West Kowloon Cultural District facilities, alongside a public resource centre, theatres, retail and dining, and back-of-house functions.

The 1,200-seat Lyric Theatre Complex will be Hong Kong's first world-class facility for dance performances, including ballet, contemporary and Chinese dance forms. In the run up to the opening of further major performing arts venues in the WKCD, it will also be used for a wide variety of performing arts events including drama, opera and musical performances. The Lyric Theatre Complex will act as a platform for Hong Kong's leading arts organisations and be a new major venue to show programmes from Asia and worldwide.

The Quarterly EM&A Report is prepared in accordance with the Clause 3.4 of the Environmental Permit No. EP-453/2013/B. This Quarterly EM&A Report presents the monitoring works conducted from 1 August 2023 to 31 October 2023. The purpose of this report is to summarise the findings in the EM&A of the project over the reporting period.

1.2 Project Organisation

The organisation chart and lines of communication with respect to the on-site environmental management structure together with the contact information of the key personnel are shown in **Appendix A**.

1.3 Status of Construction Works in the Reporting Period

During the reporting period, construction works at L2 undertaken include:

- LTC construction
 - Structure (Slab, wall, columns and beam)
 - Falsework and formwork erection
 - Reinforcement work
 - Concrete work
 - ABWF & MEP work
 - Façade work
- ASDA and Lyric Theatre Promenade
 - Structure and MEP works
- Remaining Works for M+ Promenade
 - Excavation
- DCS cofferdam (Cofferdam A)
 - Excavation
 - Installation of ELS
 - Install of DCS pipes, valve and fittings
 - Backfill and remove struts
- Extended basement
 - ABWF & MEP work
 - Cabling works
 - Waterproofing works
 - Paint works
- Underpass and Associated Area
 - Structure works
 - ABWF & MEP works
- M+ Day 2 Works
 - Preparation work for the propping of forming three additional openings
 - Breaking
 - Shift road alignment
 - Floor drain relocation,
 - Re-pavement
- P32 Interim Development
 - ABWF & MEP works

The Construction Works Programme of the Project is provided in **Appendix B**. A layout plan of the Project is provided in **Figure 1**.

2 Summary of EM&A Requirements and Mitigation Measures

2.1 Monitoring Requirements

In accordance with the EM&A Manual, environmental parameters including air quality, noise, landscape and visual have been monitored. The specific parameters, monitoring frequency and the respective Action and Limit levels are given in **Table 2.1**. Locations of the monitoring stations are provided in **Figure 1**.

Table 2.1: Summary of Impact EM&A Requirements

Parameters	Descriptions	Locations	Frequencies	Action level	Limit level
Air Quality	24-Hour TSP	AM1 - International Commerce Centre	At least once every 6 days	143.6 µg/m ³	260 µg/m ³
	1-Hour TSP	AM1 - International Commerce Centre	At least 3 times every 6 days	273.7 µg/m ³	500 µg/m ³
	24-Hour TSP	AM2 - The Harbourside Tower 1	At least once every 6 days	151.1 µg/m ³	260 µg/m ³
	1-Hour TSP	AM2 - The Harbourside Tower 1	At least 3 times every 6 days	274.2 µg/m ³	500 µg/m ³
Noise	Leq, 30 minutes	NM1- The Harbourside Tower 1	Weekly	When one documented complaint is received from any one of the sensitive receivers	75 dB(A)
Landscape & Visual	Monitor implementation of proposed mitigation measures during the construction stage	As described in Table 9.1 and 9.2 of the EM&A Manual	Bi-weekly	N/A	N/A

In the context of the monitoring activities at M+ Museum and the Lyric Complex, three monitoring stations had been considered, including AM1 (International Commerce Centre), AM2 (The Harbourside Tower 1) for air monitoring, and NM1 (The Harbourside Tower 1) for noise monitoring. Other monitoring locations were so far away from M+ Museum and the Lyric Complex and could not be representative for impact monitoring.

The Harbourside management office formally rejected our proposal of setting up air quality and noise monitoring equipment on its premises at the podium level of Tower 1 (AM2/NM1) on 10 November 2015. Nevertheless, a suitable air quality monitoring location at AM2 was identified on the ground floor in front of The Harbourside Tower 1, which is at the same location as that of baseline monitoring for consistency. No management approval is required on the ground floor for conducting the air monitoring. However, the electricity supply at AM2 was suspended from 31 August 2016. In order to have a more secure electricity supply, an alternative air monitoring location (AM2A) was identified at Austin Road West opposite to The Harbourside Tower 1, which

is close to Lyric Theatre Complex site entrance. This alternative air monitoring location was approved by EPD on 28 September 2016. Due to the works programme, the air monitoring location AM2A has been relocated to the alternative monitoring location AM2B at the 1st floor of Gammon's site office, which was approved by EPD on 21 February 2019. In view of the upcoming construction works to be undertaken at the air monitoring station AM2B, AM2B was no longer available for conducting the impact air quality monitoring. Hence, an alternative air monitoring location was identified on the ground floor in front of The Harbourside Tower 1 (AM2) which is at the same location as the baseline monitoring and this previously approved monitoring location had also been used for the EM&A Programme from November 2015 to August 2016, the relocation was approved by EPD on 27 May 2021.

Alternative noise monitoring location was identified at The Arch (NM2); however, The Arch management office formally rejected our proposal of setting up noise monitoring equipment on its premises on 23 November 2015. On the other hand, noise monitoring at G/F of Harbourside could not be representative. However, approval from the management office of the International Commerce Centre has been granted on 29 February 2016 for conducting noise monitoring at the alternative noise monitoring location identified at the podium floor (NM1A) which is free from screening to the construction activities.

In short, 2 air quality monitoring stations and 1 noise impact monitoring station were confirmed for the impact monitoring.

2.2 Environmental Mitigation Measures

Environmental mitigation measures have been recommended in the EM&A Manual. Summary of implementation status of the environmental mitigation measures is provided in **Appendix C**.

3 Summary of EM&A Results

3.1 Monitoring Data

Impact monitoring has been conducted in the reporting quarter. Meteorological data for the reporting quarter have been extracted from Hong Kong Observatory and presented in **Appendix D**. Monitoring data with graphical presentation for the reporting quarter are shown in **Appendix E**. A summary on the monitoring results is presented in **Table 3.1**.

Table 3.1: Summary of Monitoring Data

Parameter	Monitoring Location	Minimum	Maximum	Average
Air Quality				
1 hour TSP	AM1	20	55	32
	AM2	26	75	44
24 hour TSP	AM1	5	59	22
	AM2	22	56	37
Construction Noise				
Leq(30min)	NM1A	66	67	67

3.2 Monitoring Exceedances

Summary of the exceedances in the reporting quarter is tabulated in **Table 3.2**.

Table 3.2: Summary of Exceedances

Monitoring Station	Parameter	No. of Exceedance		Action Taken
		Action Level	Limit Level	
Air Quality				
AM1	1 hour TSP	0	0	N/A
	24 hour TSP	0	0	N/A
AM2	1 hour TSP	0	0	N/A
	24 hour TSP	0	0	N/A
Construction Noise				
NM1A	Leq(30min)	0	0	N/A

3.2.1 1-hour TSP Monitoring

All 1-hour TSP monitoring was conducted as scheduled in the reporting quarter. No Action/ Limit Level exceedance was recorded.

3.2.2 24-hour TSP Monitoring

All 24-hour TSP monitoring was conducted as scheduled in the reporting quarter. No Action/ Limit Level exceedance was recorded.

3.2.3 Construction Noise Monitoring

All construction noise monitoring was conducted as scheduled in the reporting quarter. No Action/ Limit Level exceedance was recorded.

3.2.4 Landscape and Visual Monitoring

All landscape and visual impact inspections were conducted as scheduled in the reporting quarter. No adverse comment on landscape and visual aspects were recorded.

4 Waste Management

4.1 Lyric Theatre Complex

As advised by the Contractor (L2 Contract), 1,904.8 tonnes, 435.4 tonnes and 7.7 tonnes of inert C&D material were disposed of as public fill to Tseung Kwan O Area 137, Tuen Mun Area 38, and Chai Wan Public Fill Barging Point respectively in the reporting quarter, while 1,126.1 tonnes of general refuse were disposed of at SENT and WENT landfill. 61.2 tonnes of metals, 0.1 tonnes of paper/cardboard packaging, 0.0 tonne of plastic and 0.0 tonne of timber were collected by recycling contractors in the reporting quarter. 0.0 tonne of inert C&D materials was reused on site. 0.0 tonne of fill materials was imported for use at site and 0.0 tonne of inert C&D materials was reused in other projects. 0.0 tonne of inert C&D materials were disposed to sorting facility and 0.0 tonne of chemical waste were collected by licensed contractors in the reporting quarter.

The actual amount of different types of waste generated by the activities of construction works at Lyric Theatre Complex in the reporting quarter are shown in **Appendix F**.

5 Environmental Non-conformance

There was no breach of Action or Limit levels for Air Quality (1-hour TSP and 24-hour TSP) and Noise in the reporting quarter.

No complaint was received in the reporting quarter. No notifications of summons and successful prosecutions were received in the reporting quarter.

The cumulative statistics on complaints, notifications of summons and successful prosecutions were provided in **Appendix G**.

6 Comments, Recommendations and Conclusion

6.1 Comments

Based on the observations made during site audits, landscape inspections, and construction dust and noise monitoring results, no non-compliances and exceedances of air quality and noise were recorded in the reporting quarter.

6.2 Recommendations

Reviewing the implementation of the recommended mitigation measures in the EM&A Manual, it was observed that they were effective and efficient in controlling the potential impacts due to construction of the project during the reporting period. Review of the effectiveness and efficiency of the EM&A programme will continue, and recommendations will be provided to remediate any potential impacts due to the project and to improve the EM&A programme if deficiencies of the existing EM&A programme are identified.

6.3 Conclusion


The EM&A programme as recommended in the EM&A Manual has been undertaken. The construction works and EM&A programme for M+ Museum was commenced on 31 October 2015 and completed on 28 February 2021; while the construction works and EM&A programme for Lyric Theatre Complex (L1 and L2 Contracts) was commenced on 1 March 2016, and the EM&A programme for L1 Contract was completed on 30 June 2021.

Monitoring of air quality and noise with respect to the Project is underway. In particular, the 1-hour TSP, 24-hour TSP and noise level (as Leq, 30 minutes) under monitoring have been checked against established Action and Limit levels. There was no breach of Action and Limit levels for Air Quality (1-hour TSP and 24-hour TSP) and Noise in this reporting quarter.

No complaint was received in the reporting quarter. No notifications of summons and successful prosecutions were received during the reporting quarter.

Weekly construction phase site inspections and bi-weekly landscape and visual impact inspections were conducted during the reporting quarter as required. It was observed that the Contractor had implemented all possible and feasible mitigation measures to mitigate the potential environmental impacts during construction phase works.

Figure 1 Site Layout Plan and Monitoring Stations



- NOTES**
- WKCD BOUNDARY
 - M+ MUSEUM BOUNDARY
 - LYRIC THEATRE BOUNDARY
 - BOUNDARY OF UNDERPASS ROAD SERVING THE PLANNED WKCD
 - AREA HANDED OVER TO SUN HUNG KAI PROPERTIES
 - CONSTRUCTION AIR/NOISE MONITORING STATIONS

REMARKS 1:
THE AIR MONITORING STATION AM2B HAS BEEN RELOCATED TO THE ALTERNATIVE MONITORING STATION AM2 AT THE G/F OF HARBORSIDE ON 1 JUNE 2021

REMARKS 2:
THE SITE P32 (DELINEATED IN RED) WAS HANDED OVER TO SUN HUNG KAI PROPERTIES ON 31 JANUARY 2023.

REV.	DATE	DESCRIPTION	INITIAL


JOB TITLE
M+ MUSEUM FOR VISUAL CULTURE (MAIN CONTRACT WORKS) & LYRIC THEATRE COMPLEX

DRAWING TITLE
PROPOSED LOCATIONS OF CONSTRUCTION AIR/NOISE MONITORING STATIONS

SCALE	1:100	PRINTED	A1
CHECKED		DATE	
APPROVED		DATE	
DRAWN		DATE	
CONTRACT NO.			

DRAWING NO.	FIGURE 1	REV.	XA
-------------	----------	------	----

CAD REF NAME XXXXX-AUT-PMS-DWG-PC0100000000-XXX.dwg



Appendices

- A. Project Organisation
- B. Construction Programme
- C. Environmental Mitigation Measures – Implementation Status
- D. Meteorological Data Extracted from Hong Kong Observatory
- E. Graphical Plots of the Monitoring Results
- F. Waste Flow table
- G. Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions

A. Project Organisation




Table A-1: Contact information

Company Name	Role	Name	Telephone	Email
Atkins China Ltd.	Project Manager	Mr. Simha LytheRao	2204 8259	Simha.Lytherao@atkinglobal.com
Meinhardt Infrastructure & Environment Limited	Independent Environmental Checker	Ms. Claudine Lee	2859 5409	claudinelee@meinhardt.com.hk
Gammon Construction Limited (L2)	Environmental Manager	Ms. Fiona Law	9156 7654	fiona.cm.law@gammonconstruction.com
Mott MacDonald Hong Kong Ltd.	Contractor's Environmental Team Leader	Mr. Thomas Chan	2828 5757	thomas.chan@mottmac.com
West Kowloon Cultural District Authority	Senior Project Manager (Safety, Health and Environment)	Mr. C.K. Wu	5506 9178	ck.wu@wkcda.hk

B. Construction Programme

ID	Activity	RD	BL Rev 0 Finish	BL Rev 02 Start	BL Rev 02 Finish	Start	Finish	LoE SUMM TF (approx)	BL R2 VAR	LM VAR	Planned EV %	Actual EV %	2020			2021			2022			2023			2024			2025								
													Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3		
L2 CMWP_R02_17 - IFA 27Apr22 - ***LIVE*** (UPDATE: 31Jul2023)																																				
GENERAL & PRELIMINARIES																																				
Contract Significant Dates																																				
Commencement & Completion Dates - CMWP_Rev_01																																				
Section Keydates																																				
KD05A	Complete Required Pedestrian Access Corridor and Floor Finishes at AURW	0	28-Feb-21		12-Nov-21	12-Nov-21 A			0	0		100%																								
KD05B	Complete Required Pedestrian Access Corridor & associated top slab at Avenue Level [if instructed]	0	14-Feb-21		12-Nov-21	12-Nov-21 A			0	0		100%																								
KD05	PC for HO of the Remaining Works for M+ Promenade South	0	24-Aug-20		13-Jan-23	08-Feb-24*		-391	-391	0		0%																								
KD08	PC for HO Loc ICT/Risers Rms to APC for ICT Sys Instn Wrks	0	10-Feb-23		10-Sep-24	15-Apr-25*		-217	-217	0		0%																								
KD10	PC for HO of ASDA, Lyric Theatre Promenade South to Authority	0	10-Feb-23		10-Sep-24	15-Apr-25*		-217	-217	0		0%																								
KD09	PC for HO of RDE areas for Tenancy Fit-out Wrks	0	10-Feb-23		10-Sep-24	15-Apr-25*		-217	-217	0		0%																								
KD11	PC for HO of Extended Basement for HO to Authority & HO of Carriageway to Relevant Govt Authority	0	10-Feb-23		12-Nov-24	17-Jun-25*		-217	-217	0		0%																								
KD07	PRACTICAL COMPLETION for C'Way 3A (M+ Day 2 Works)	0	10-Feb-23		09-Dec-24	15-Jul-25*		-186	-218	0		0%																								
KD13	PRACTICAL COMPLETION for Lyric Theatre, EB & C'Way 3B (Incl. Provisional PPE License)	0	08-Sep-23		10-Jan-25	15-Aug-25*		-217	-217	0		0%																								
Stage Keydates																																				
KD03	OBTAIN OP for Lyric Theatre & Extended Basement	0	12-Dec-22		10-Sep-24	15-Apr-25*		-217	-217	0		0%																								
KD01	Compl Dsgn Coord/Subm and obtn NNO for L1 Contr Bsmt constn wrks	0	20-Jul-19		20-Jul-19	20-Jul-19 A			0	0		100%																								
KD06	PC for Fountain Related Plantroom(s) (allow access to Project Contractor)	0	01-Apr-21		07-Jun-22	22-Sep-22 A		-106	0			0%																								
KD14	Complete U/G road and the associated plantrooms at Zone 3A&3B Integrated Basement	0	04-Aug-22		26-Sep-24	30-Apr-25*		-216	-216	0		0%																								
KD02	Obtain BA14 Acknowledge from BD for M+ Day2 A&A Works	0	12-Dec-22		08-Nov-24	13-Jun-25*		-217	-217	0		0%																								
CMWP - Summary Program - RSS																																				
SUM100	[LoE] CC_B - Lyric Theatre	531		02-May-20	25-Nov-24	02-May-20 A	30-Jun-25	-135	-172	1	70.57	30.3%																								
SUM101	[LoE] CC_C - ASDA and Lyric Theatre Promenade	447		12-Apr-21	09-Sep-24	12-Apr-21 A	15-Mar-25	-145	-146	-16	60.55	29.9%																								
SUM102	[LoE] CC_D - Remaining Works for M+ Promenade South	149		23-Apr-22	13-Jan-23	26-May-22 A	08-Feb-24	-293	-293	0	100%	38.51%																								
SUM103	[LoE] CC_E - DCS Cofferdam	129		07-Aug-20	29-Sep-23	07-Aug-20 A	16-Jan-24	-153	-85	0	90.62%	57.66%																								
SUM104	[LoE] CC_F - Modification to Existing Pump Cell	300		29-Mar-22	07-Jun-23	12-Oct-22 A	07-Sep-24	-145	-338	-6	100%	49.62%																								
SUM105	[LoE] CC_G - Extended Basement	363		15-May-21	23-Feb-24	15-May-21 A	23-Oct-24	17	-197	-7	95.48%	65.71%																								
SUM106	[LoE] CC_H - Vibration Isolation Spring System Remaining as of 30Apr2020	0		14-Apr-20	06-Feb-21	14-Apr-20 A	06-Feb-21 A	0	0	0	100%	100%																								
SUM107	[LoE] CC_I - Underpass and Associated Area	375		24-Feb-21	25-Oct-23	24-Feb-21 A	06-Nov-24	-33	-304	-7	98.78	66.06%																								
SUM108	[LoE] CC_J - M+ Day 2 Works	523		03-Jun-21	08-Oct-24	03-Jun-21 A	13-May-25	-146	-172	0	77.29	24.42%																								
SUM109	[LoE] CC_K - Water Main at Promenade	240		01-Apr-22	08-Jan-24	23-Apr-22 A	15-Jun-24	-73	-118	-12	38.60%	6.26%																								
SUM110	[LoE] CC_N - Lifts & Escalators	445		16-Aug-21	14-Mar-24	16-Aug-21 A	04-Feb-25	-172	-262	0	82.90	37.9%																								
SUM111	[LoE] P32 Interim Development	217		17-May-21	13-Feb-23	17-May-21 A	27-Apr-24	163	-353	-26	100%	76.5%																								
SUM112	[LoE] Project Wide Statutory Inspections & Approval leading to OP & PC	600		19-Apr-22	10-Jan-25	01-Aug-23	13-Aug-25	-172	-172	0	1.06%	0%																								



- Base Line ACT
- Rev_0KD
- Base Line MS
- Milestone
- Current - Other Works
- Current - Struct Works
- Current - MEP Works

Legend:
 RD = Remaining Duration; BL = Base Line; LoE = Level of Effort Activity Type; LM = Last Month; SUMM = Summary; TF = Total Float; VAR = Variance

L2 CMWP_R02_17 - IFA 27Apr22 - *LIVE*****
(UPDATE: 31Jul2023)

Date	Revision	Checked	Approved
09-Aug-23	CMWP Rev_02_17 - Update DD 31Jul23	NS	IH

C. Environmental Mitigation Measures – Implementation Status

Table C-1: Environmental Mitigation Measures Implementation Status

EM&A Ref.	Recommendation Measures	Implementation Stage		
		Aug 2023	L2 Sep 2023	Oct 2023
Air Quality Impact (Construction)				
2.1 & 10.3.1	<p>General Dust Control Measures</p> <p>Frequent water spraying for active construction areas (12 times a day or once every one hour), including Heavy construction activities such as construction of buildings or roads, drilling, ground excavation, cut and fill operations (i.e., earth moving)</p>	Obs	✓	Obs
2.1 & 10.3.1	<p>Best Practice For Dust Control</p> <p>The relevant best practices for dust control as stipulated in the Air Pollution Control (construction Dust) Regulation should be adopted to further reduce the construction dust impacts from the Project. These best practices include:</p> <p><i>Good Site Management</i></p> <ul style="list-style-type: none"> • Good site management is important to help reducing potential air quality impact down to an acceptable level. As a general guide, the Contractor should maintain high standard of housekeeping to prevent emission of fugitive dust. Loading, unloading, handling and storage of raw materials, wastes or by-products should be carried out in a manner so as to minimise the release of visible dust emission. Any piles of materials accumulated on or around the work areas should be cleaned up regularly. Cleaning, repair and maintenance of all plant facilities within the work areas should be carried out in a manner minimising generation of fugitive dust emissions. The material should be handled properly to prevent fugitive dust emission before cleaning. <p><i>Disturbed Parts of the Roads</i></p> <ul style="list-style-type: none"> • Each and every main temporary access should be paved with concrete, bituminous hardcore materials or metal plates and kept clear of dusty materials; or • Unpaved parts of the road should be sprayed with water or a dust suppression chemical so as to keep the entire road surface wet. <p><i>Exposed Earth</i></p> <ul style="list-style-type: none"> • Exposed earth should be properly treated by compaction, hydroseeding, vegetation planting or seeding with latex, vinyl, bitumen within six months after the last construction activity on the site or part of the site where the exposed earth lies. <p><i>Loading, Unloading or Transfer of Dusty Materials</i></p>	✓	Obs	Obs
		✓	✓	✓
		✓	✓	✓
		N/A	N/A	N/A

EM&A Ref.	Recommendation Measures	Implementation Stage		
		Aug 2023	L2 Sep 2023	Oct 2023
	<ul style="list-style-type: none"> All dusty materials should be sprayed with water immediately prior to any loading or transfer operation so as to keep the dusty material wet. 	✓	✓	✓
	<i>Debris Handling</i>			
	<ul style="list-style-type: none"> Any debris should be covered entirely by impervious sheeting or stored in a debris collection area sheltered on the top and the three sides. 	✓	✓	✓
	<ul style="list-style-type: none"> Before debris is dumped into a chute, water should be sprayed so that it remains wet when it is dumped. 	✓	✓	✓
	<i>Transport of Dusty Materials</i>			
	<ul style="list-style-type: none"> Vehicle used for transporting dusty materials/spoils should be covered with tarpaulin or similar material. The cover should extend over the edges of the sides and tailboards. 	✓	✓	✓
	<i>Wheel washing</i>			
	<ul style="list-style-type: none"> Vehicle wheel washing facilities should be provided at each construction site exit. Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels. 	✓	✓	✓
	<i>Use of vehicles</i>			
	<ul style="list-style-type: none"> The speed of the trucks within the site should be controlled to about 10km/hour in order to reduce adverse dust impacts and secure the safe movement around the site. 	✓	✓	✓
	<ul style="list-style-type: none"> Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels. 	✓	✓	✓
	<ul style="list-style-type: none"> Where a vehicle leaving the construction site is carrying a load of dusty materials, the load should be covered entirely by clean impervious sheeting to ensure that the dusty materials do not leak from the vehicle. 	✓	✓	✓
	<i>Site hoarding</i>			
	<ul style="list-style-type: none"> Where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit. 	✓	✓	✓
2.1 & 10.3.1	<p>Best Practicable Means for Cement Works (Concrete Batching Plant)</p> <p>The relevant best practices for dust control as stipulated in the Guidance Note on the Best Practicable Means for Cement Works (Concrete Batching Plant) BPM 3/2(93) should be followed and implemented to further reduce the construction dust impacts of the Project. These best practices include: Exhaust from Dust Arrestment Plant</p>			

EM&A Ref.	Recommendation Measures	Implementation Stage		
		Aug 2023	L2 Sep 2023	Oct 2023
	<ul style="list-style-type: none"> Wherever possible the final discharge point from particulate matter arrestment plant, where is not necessary to achieve dispersion from residual pollutants, should be at low level to minimise the effect on the local community in the case of abnormal emissions and to facilitate maintenance and inspection 	N/A	N/A	N/A
	<p>Emission Limits</p> <ul style="list-style-type: none"> All emissions to air, other than steam or water vapour, shall be colourless and free from persistent mist or smoke 	N/A	N/A	N/A
	<p>Engineering Design/Technical Requirements</p> <ul style="list-style-type: none"> As a general guidance, the loading, unloading, handling and storage of fuel, raw materials, products, wastes or by-products should be carried out in a manner so as to prevent the release of visible dust and/or other noxious or offensive emissions 	N/A	N/A	N/A
	<p>Non-Road Mobile Machinery (NRMM): All NRMMs operating on-site which are subject to emission control of Air Pollution Control (Non-road Mobile Machinery) (Emission) Regulation are approved/exempted (as the case may be) and affixed with the requisite approval/exemption labels.</p>	Obs	✓	✓
Noise Impact (Construction)				
3.1 & 10.4.1	<p>Good Site Practice</p> <p>Good site practice and noise management can significantly reduce the impact of construction site activities on nearby NSRs. The following package of measures should be followed during each phase of construction:</p> <ul style="list-style-type: none"> only well-maintained plant to be operated on-site and plant should be serviced regularly during the construction works; machines and plant that may be in intermittent use to be shut down between work periods or should be throttled down to a minimum plant known to emit noise strongly in one direction, should, where possible, be orientated to direct noise away from the NSRs; mobile plant should be sited as far away from NSRs as possible; and material stockpiles and other structures to be effectively utilised, where practicable, to screen noise from on-site construction activities. 	✓	✓	✓
	<p>Adoption of Quieter PME</p>	✓	✓	✓

EM&A Ref.	Recommendation Measures	Implementation Stage		
		Aug 2023	L2 Sep 2023	Oct 2023
3.1 & 10.4.1	The recommended quieter PME adopted in the assessment were taken from the EPD's QPME Inventory and "Sound Power Levels of Other Commonly Used PME" are presented in Table 4.26 in the EIA report. It should be noted that the silenced PME selected for assessment can be found in Hong Kong.	✓	✓	✓
3.1 & 10.4.1	Use of Movable Noise Barriers Movable noise barriers can be very effective in screening noise from particular items of plant when constructing the Project. Noise barriers located along the active works area close to the noise generating component of a PME could produce at least 10 dB(A) screening for stationary plant and 5 dB(A) for mobile plant provided the direct line of sight between the PME and the NSRs is blocked.	✓	✓	✓
3.1 & 10.4.1	Use of Noise Enclosure/ Acoustic Shed The use of noise enclosure or acoustic shed is to cover stationary PME such as air compressor and concrete pump. With the adoption of the noise enclosure, the PME could be completely screened, and noise reduction of 15 dB(A) can be achieved according to the EIAO Guidance Note No. 9/2010.	✓	✓	✓
3.1 & 10.4.1	Use of Noise Insulating Fabric Noise insulating fabric can also be adopted for certain PME (e.g. drill rig, pilling machine etc). The fabric should be lapped such that there are no openings or gaps on the joints. According to the approved Tsim Sha Tsui Station Northern Subway EIA report (AEIAR-127/2008), a noise reduction of 10 dB(A) can be achieved for the PME lapped with the noise insulating fabric.	✓	✓	Obs
3.1 & 10.4.1	Scheduling of Construction Works outside School Examination Periods During construction phase, the contractor should liaise with the educational institutions (including NSRs LCS and CRGPS) to obtain the examination schedule and avoid the noisy construction activities during school examination periods.	N/A	N/A	N/A

EM&A Ref.	Recommendation Measures	Implementation Stage		
		Aug 2023	L2 Sep 2023	Oct 2023
Water Quality Impact (Construction)				
4.1 & 10.5.1	<p>Construction site runoff and drainage</p> <p>The site practices outlined in ProPECC Note PN 1/94 should be followed as far as practicable in order to minimise surface runoff and the chance of erosion. The following measures are recommended to protect water quality and sensitive uses of the coastal area, and when properly implemented should be sufficient to adequately control site discharges so as to avoid water quality impacts:</p> <ul style="list-style-type: none"> At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels, earth bunds or sand bag barriers should be provided on site to direct storm water to silt removal facilities. The design of the temporary on-site drainage system should be undertaken by the WKCDA's Contractor prior to the commencement of construction; Sand/silt removal facilities such as sand/silt traps and sediment basins should be provided to remove sand/silt particles from runoff to meet the requirements of the TM standards under the WPCO. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC Note PN 1/94. Sizes may vary depending upon the flow rate. The detailed design of the sand/silt traps should be undertaken by the WKCDA's Contractor prior to the commencement of construction. All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly during rainstorms. Deposited silt and grit should be regularly removed, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times. Measures should be taken to minimize the ingress of site drainage into excavations. If excavation of trenches in wet periods is necessary, they should be dug and backfilled in short sections wherever practicable. Water pumped out from foundation excavations should be discharged into storm drains via silt removal facilities. 	✓	✓	✓
		✓	✓	✓
		✓	Obs	Rem
		✓	✓	✓

EM&A Ref.	Recommendation Measures	Implementation Stage		
		Aug 2023	L2 Sep 2023	Oct 2023
	<ul style="list-style-type: none"> All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facility should be provided at construction site exit where practicable. Wash-water should have sand and silt settled out and removed regularly to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. 	✓	✓	✓
	<ul style="list-style-type: none"> Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system. 	✓	✓	✓
	<ul style="list-style-type: none"> Manholes (including newly constructed ones) should be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and stormwater runoff being directed into foul sewers. 	✓	✓	✓
	<ul style="list-style-type: none"> Precautions should be taken at any time of the year when rainstorms are likely. Actions should be taken when a rainstorm is imminent or forecasted and actions to be taken during or after rainstorms are summarized in Appendix A2 of ProPECC Note PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes. 	✓	✓	✓
	<ul style="list-style-type: none"> Bentonite slurries used in piling or slurry walling should be reconditioned and reused wherever practicable. Temporary enclosed storage locations should be provided on-site for any unused bentonite that needs to be transported away after all the related construction activities are completed. The requirements in ProPECC Note PN 1/94 should be adhered to in the handling and disposal of bentonite slurries. 	N/A	N/A	N/A
	<p>Barging facilities and activities</p> <p>Recommendations for good site practices during operation of the proposed barging point include:</p>			
	<ul style="list-style-type: none"> All vessels should be sized so that adequate clearance is maintained between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash; 	N/A	N/A	N/A

EM&A Ref.	Recommendation Measures	Implementation Stage		
		Aug 2023	L2 Sep 2023	Oct 2023
	<ul style="list-style-type: none"> Loading of barges and hoppers should be controlled to prevent splashing of material into the surrounding water. Barges or hoppers should not be filled to a level that will cause the overflow of materials or polluted water during loading or transportation; All hopper barges should be fitted with tight fitting seals to their bottom openings to prevent leakage of material; and Construction activities should not cause foam, oil, grease, scum, litter or other objectionable matter to be present on the water within the site. 	N/A	N/A	N/A
4.1 & 10.5.1	<p>Sewage effluent from construction workforce</p> <p>Temporary sanitary facilities, such as portable chemical toilets, should be employed on-site where necessary to handle sewage from the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.</p>	✓	✓	✓
4.1 & 10.5.1	<p>General construction activities</p> <ul style="list-style-type: none"> Construction solid waste, debris and refuse generated on-site should be collected, handled and disposed of properly to avoid entering any nearby storm water drain. Stockpiles of cement and other construction materials should be kept covered when not being used. Oils and fuels should only be stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to any nearby storm water drain, all fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. The bund should be drained of rainwater after a rain event. 	✓ Obs	✓ Obs	✓ ✓
Waste Management Implications (Construction)				
6.1 & 10.7.1	<p>Good Site Practices</p> <p>Recommendations for good site practices during the construction activities include:</p> <ul style="list-style-type: none"> Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site Training of site personnel in proper waste management and chemical handling procedures 	✓ ✓	✓ ✓	✓ ✓

EM&A Ref.	Recommendation Measures	Implementation Stage		
		Aug 2023	L2 Sep 2023	Oct 2023
	<ul style="list-style-type: none"> Provision of sufficient waste disposal points and regular collection of waste 	Obs	Rem	✓
	<ul style="list-style-type: none"> Appropriate measures to minimise windblown litter and dust/odour during transportation of waste by either covering trucks or by transporting wastes in enclosed containers 	✓	✓	✓
	<ul style="list-style-type: none"> Provision of wheel washing facilities before the trucks leaving the works area so as to minimise dust introduction to public roads 	✓	✓	✓
	<ul style="list-style-type: none"> Well planned delivery programme for offsite disposal such that adverse environmental impact from transporting the inert or non-inert C&D materials is not anticipated 	✓	✓	✓
6.1 & 10.7.1	<p>Waste Reduction Measures</p> <p>Recommendations to achieve waste reduction include:</p> <ul style="list-style-type: none"> Sort inert C&D material to recover any recyclable portions such as metals Segregation and storage of different types of waste in different containers or skips to enhance reuse or recycling of materials and their proper disposal Encourage collection of recyclable waste such as waste paper and aluminium cans by providing separate labelled bins to enable such waste to be segregated from other general refuse generated by the work force Proper site practices to minimise the potential for damage or contamination of inert C&D materials Plan the use of construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of wastes 	✓	✓	✓
6.1 & 10.7.1	<p>Inert and Non-inert C&D Materials</p> <p>In order to minimise impacts resulting from collection and transportation of inert C&D material for off-site disposal, the excavated materials should be reused on-site as fill material as far as practicable. In addition, inert C&D material generated from excavation works could be reused as fill materials in local projects that require public fill for reclamation.</p> <ul style="list-style-type: none"> The surplus inert C&D material will be disposed of at the Government's PFRFs for beneficial use by other projects in Hong Kong. Liaison with the CEDD Public Fill Committee (PFC) on the allocation of space for disposal of the inert C&D materials at PFRF is underway. No construction work is allowed to proceed until all issues on management of inert C&D materials have been resolved and all relevant arrangements have been endorsed by the relevant authorities including PFC and EPD. 	✓	✓	✓

EM&A Ref.	Recommendation Measures	Implementation Stage		
		Aug 2023	L2 Sep 2023	Oct 2023
	<ul style="list-style-type: none"> The C&D materials generated from general site clearance should be sorted on site to segregate any inert materials for reuse or disposal of at PFRFs whereas the non-inert materials will be disposed of at the designated landfill site. In order to monitor the disposal of inert and non-inert C&D materials at respectively PFRFs and the designated landfill site, and to control fly-tipping, it is recommended that the Contractor should follow the Technical Circular (Works) No. 6/2010 for Trip Ticket System for Disposal of Construction & Demolition Materials issued by Development Bureau. In addition, it is also recommended that the Contractor should prepare and implement a Waste Management Plan detailing their various waste arising and waste management practices in accordance with the relevant requirements of the Technical Circular (Works) No. 19/2005 Environmental Management on Construction Site. 	✓	✓	✓
6.1 & 10.7.1	<p>Chemical Waste</p> <ul style="list-style-type: none"> If chemical wastes are produced at the construction site, the Contractor will be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the "Code of Practice on the Packaging Labelling and Storage of Chemical Wastes". Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor should use a licensed collector to transport and dispose of the chemical wastes at the approved Chemical Waste Treatment Centre or other licensed recycling facilities, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation. Potential environmental impacts arising from the handling activities (including storage, collection, transportation and disposal of chemical waste) are expected to be minimal with the implementation of appropriate mitigation measures as recommended. 	✓	✓	✓
6.1 & 10.7.1	<p>General Refuse</p> <p>General refuse should be stored in enclosed bins or compaction units separated from inert C&D materials. A reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from inert C&D materials. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' light material.</p>	Obs	Obs	✓

EM&A Ref.	Recommendation Measures	Implementation Stage		
		Aug 2023	L2 Sep 2023	Oct 2023
Land Contamination (Construction)				
7.1 & 10.8.1	<p>The potential for land contamination issues at the TST Fire Station due to its future relocation will be confirmed by site investigation after land acquisition. Where necessary, mitigation measures for minimising potential exposure to contaminated materials (if any) or remediation measures will be identified. If contaminated land is identified (e.g., during decommissioning of fuel oil storage tanks) after the commencement of works, mitigation measures are proposed in order to minimise the potentially adverse effects on the health and safety of construction workers and impacts arising from the disposal of potentially contaminated materials.</p> <p>The following measures are proposed for excavation and transportation of contaminated material:</p> <ul style="list-style-type: none"> To minimize the chance for construction workers to come into contact with any contaminated materials, bulk earth-moving excavation equipment should be employed; Contact with contaminated materials can be minimised by wearing appropriate clothing and personal protective equipment such as gloves and masks (especially when interacting directly with contaminated material), provision of washing facilities and prohibition of smoking and eating on site; Stockpiling of contaminated excavated materials on site should be avoided as far as possible; The use of contaminated soil for landscaping purpose should be avoided unless pre-treatment was carried out; Vehicles containing any contaminated excavated materials should be suitably covered to reduce dust emissions and/or release of contaminated wastewater; Truck bodies and tailgates should be sealed to stop any discharge; Only licensed waste haulers should be used to collect and transport contaminated material to treatment/disposal site and should be equipped with tracking system to avoid fly tipping; Speed control for trucks carrying contaminated materials should be exercised; Observe all relevant regulations in relation to waste handling, such as Waste Disposal Ordinance (Cap. 354), Waste Disposal (Chemical Waste) (General) Regulation (Cap. 354) and obtain all necessary permits where required; and 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A

EM&A Ref.	Recommendation Measures	Implementation Stage		
		Aug 2023	L2 Sep 2023	Oct 2023
	<ul style="list-style-type: none"> Maintain records of waste generation and disposal quantities and disposal arrangements. 	N/A	N/A	N/A
Ecological Impact (Construction)				
No mitigation measure is required.				
Landscape and Visual Impact (Construction)				
Table 9.1 & 10.8 (CM1)	Trees should be retained in situ on site as far as possible. Should tree removal be unavoidable due to construction impacts, trees will be transplanted or felled with reference to the stated criteria in the Tree Removal Applications to be submitted to relevant government departments for approval in accordance to ETWB TCW No. 29/2004 and 3/2006.	N/A	N/A	N/A
Table 9.1 & 10.8 (CM2)	Compensatory tree planting shall be incorporated to the proposed project and maximize the new tree, shrubs and other vegetation planting to compensate tree felled and vegetation removed. Also, implementation of compensatory planting should be of a ratio not less than 1:1 in terms of quality and quantity within the site.	N/A	N/A	N/A
Table 9.1 & 10.8 (CM3)	Buffer trees for screening purposes to soften the hard architectural and engineering structures and facilities.	N/A	N/A	N/A
Table 9.1 & 10.8 (CM4)	Softscape treatments such as vertical green wall panel /planting of climbing and/or weeping plants, etc, to maximize the green coverage and soften the hard architectural and engineering structures and facilities.	N/A	N/A	N/A
Table 9.1 & 10.8 (CM5)	Roof greening by means of intensive and extensive green roof to maximize the green coverage and improve aesthetic appeal and visual quality of the building/structure.	N/A	N/A	N/A
Table 9.1 & 10.8 (CM6)	Sensitive streetscape design should be incorporated along all new roads and streets.	N/A	N/A	N/A
Table 9.1 & 10.8 (CM7)	Structure, ornamental planting shall be provided along amenity strips to enhance the landscape quality.	N/A	N/A	N/A
Table 9.1 & 10.8 (CM8)	Landscape design shall be incorporated to architectural and engineering structures in order to provide aesthetically pleasing designs.	N/A	N/A	N/A
Table 9.1 (CM9)	Minimize the structure of marine facilities to be built on the seabed and foreshore in order to minimize the affected extent to the waterbody	N/A	N/A	N/A


EM&A Ref.	Recommendation Measures	Implementation Stage		
		Aug 2023	L2 Sep 2023	Oct 2023
Table 9.2 & 10.9 (MCP1)	Use of decorative screen hoarding/boards	✓	✓	✓
Table 9.2 & 10.9 (MCP2)	Early introduction of landscape treatments	N/A	N/A	N/A
Table 9.2 & 10.9 (MCP3)	Adoption of light colour for the temporary ventilation shafts for the basement during the transition period.	N/A	N/A	N/A
Table 9.2 & 10.9 (MCP4)	Control of night time lighting	N/A	N/A	N/A
Table 9.2 & 10.9 (MCP5)	Use of greenery such as grass cover for the temporary open areas will help achieve the visual balance and soften the hard edges of the structures.	N/A	N/A	N/A

N/A	-	Not Applicable
✓	-	Implemented
Obs	-	Observed
Rem	-	Reminder


D. Meteorological Data Extracted from Hong Kong Observatory

Table D-1: Extract of Meteorological Observations for King's Park Automatic Weather Station in the reporting quarter


Temperature/Humidity:



Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:



Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:



Pressure:



Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:



Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:



Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:



Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:



Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:



Wind Direction:



Wind Speed:




E. Graphical Plots of the Monitoring Results

Air Quality Monitoring Result at Station AM1 (1-hour TSP)

Date	Weather Condition	Time	Conc. ($\mu\text{g}/\text{m}^3$)			Action Level ($\mu\text{g}/\text{m}^3$)	Limit Level ($\mu\text{g}/\text{m}^3$)
			1 st Hour	2 nd Hour	3 rd Hour		
03-Aug-23	Sunny	8:32 - 11:32	31	29	36	273.7	500
09-Aug-23	Fine	8:23 - 11:23	41	29	36	273.7	500
15-Aug-23	Fine	8:27 - 11:27	41	47	40	273.7	500
21-Aug-23	Fine	8:27 - 11:27	34	41	42	273.7	500
25-Aug-23	Fine	8:27 - 11:27	24	30	26	273.7	500
31-Aug-23	Fine	8:23 - 11:23	49	36	45	273.7	500
06-Sep-23	Fine	8:28 - 11:28	21	24	20	273.7	500
12-Sep-23	Fine	8:27 - 11:27	25	24	21	273.7	500
18-Sep-23	Fine	8:29 - 11:29	24	31	27	273.7	500
22-Sep-23	Sunny	8:28 - 11:28	46	51	55	273.7	500
28-Sep-23	Sunny	8:33 - 11:33	24	21	27	273.7	500
04-Oct-23	Sunny	8:27 - 11:27	23	25	30	273.7	500
10-Oct-23	Cloudy	8:33 - 11:33	21	25	22	273.7	500
16-Oct-23	Cloudy	8:25 - 11:25	21	36	30	273.7	500
20-Oct-23	Cloudy	8:22 - 11:22	29	31	27	273.7	500
26-Oct-23	Fine	8:25 - 11:25	35	44	41	273.7	500


Graphical Presentation of Air Quality Monitoring Result at Station AM1 (1-hour TSP)



Air Quality Monitoring Result at Station AM2 (1-hour TSP)

Date	Weather Condition	Time	Conc. ($\mu\text{g}/\text{m}^3$)			Action Level ($\mu\text{g}/\text{m}^3$)	Limit Level ($\mu\text{g}/\text{m}^3$)
			1 st Hour	2 nd Hour	3 rd Hour		
03-Aug-23	Sunny	8:47 - 11:47	48	52	57	274.2	500
09-Aug-23	Fine	8:37 - 11:37	50	44	52	274.2	500
15-Aug-23	Fine	8:42 - 11:42	54	60	62	274.2	500
21-Aug-23	Fine	8:43 - 11:43	51	43	59	274.2	500
25-Aug-23	Fine	8:41 - 11:41	43	45	49	274.2	500
31-Aug-23	Fine	8:38 - 11:38	62	55	59	274.2	500
06-Sep-23	Fine	8:43 - 11:43	26	29	31	274.2	500
12-Sep-23	Fine	8:43 - 11:43	30	29	33	274.2	500
18-Sep-23	Fine	8:43 - 11:43	33	29	38	274.2	500
22-Sep-23	Sunny	8:42 - 11:42	66	69	75	274.2	500
28-Sep-23	Sunny	8:48 - 11:48	31	29	40	274.2	500
04-Oct-23	Sunny	8:43 - 11:43	32	28	27	274.2	500
10-Oct-23	Cloudy	8:48 - 11:48	31	28	35	274.2	500
16-Oct-23	Cloudy	8:39 - 11:39	37	42	45	274.2	500
20-Oct-23	Cloudy	8:36 - 11:36	40	37	35	274.2	500
26-Oct-23	Fine	8:39 - 11:39	48	52	55	274.2	500


Graphical Presentation of Air Quality Monitoring Result at Station AM2 (1-hour TSP)



Air Quality Monitoring Result at Station AM1 (24-hour TSP)

Start		Finish		Filter Weight (g)		Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			Conc. (µg/m ³)	Weather Condition	Action Level	Limit Level
Date	Time	Date	Time	Initial	Final	Initial	Final		Initial	Final	Average				
03-Aug-23	08:30	04-Aug-23	08:30	2.7973	2.83	26884.38	26908.38	24	1.11	1.11	1.11	20	Sunny	143.6	260
09-Aug-23	08:21	10-Aug-23	08:21	2.8176	2.8518	26908.38	26932.38	24	1.11	1.11	1.11	21	Fine	143.6	260
15-Aug-23	08:25	16-Aug-23	08:25	2.8196	2.8748	26932.38	26956.38	24	1.11	1.11	1.11	35	Fine	143.6	260
21-Aug-23	08:25	22-Aug-23	08:25	2.8195	2.8549	26956.38	26980.38	24	1.11	1.11	1.11	22	Fine	143.6	260
25-Aug-23	08:25	26-Aug-23	08:25	2.7999	2.8086	26980.38	27004.38	24	1.11	1.11	1.11	5	Fine	143.6	260
31-Aug-23	08:21	01-Sep-23	08:21	2.8083	2.8456	27004.38	27028.38	24	1.11	1.11	1.11	23	Fine	143.6	260
06-Sep-23	08:26	07-Sep-23	08:26	2.8159	2.8366	27028.38	27052.38	24	1.11	1.11	1.11	13	Fine	143.6	260
12-Sep-23	08:25	13-Sep-23	08:25	2.8094	2.8232	27052.38	27076.38	24	1.21	1.21	1.21	8	Fine	143.6	260
18-Sep-23	08:26	19-Sep-23	08:26	2.8214	2.8513	27076.38	27100.38	24	1.21	1.21	1.21	17	Fine	143.6	260
22-Sep-23	08:26	23-Sep-23	08:26	2.8202	2.9238	27100.38	27124.38	24	1.21	1.21	1.21	59	Sunny	143.6	260
28-Sep-23	08:30	29-Sep-23	08:30	2.8244	2.8580	27124.38	27148.38	24	1.21	1.21	1.21	19	Sunny	143.6	260
04-Oct-23	08:25	05-Oct-23	08:25	2.8068	2.8272	27148.38	27172.38	24	1.21	1.21	1.21	12	Sunny	143.6	260
10-Oct-23	08:30	11-Oct-23	08:30	2.8186	2.8311	27172.38	27196.38	24	1.21	1.21	1.21	7	Cloudy	143.6	260
16-Oct-23	08:22	17-Oct-23	08:22	2.7927	2.8184	27196.38	27220.38	24	1.21	1.21	1.21	15	Cloudy	143.6	260
20-Oct-23	08:20	21-Oct-23	08:20	2.8075	2.8790	27220.38	27244.38	24	1.21	1.21	1.21	41	Cloudy	143.6	260
26-Oct-23	08:22	27-Oct-23	08:22	2.8148	2.8662	27244.38	27268.38	24	1.21	1.21	1.21	29	Fine	143.6	260


Graphical Presentation of Air Quality Monitoring Result at Station AM1 (24-hour TSP)



Air Quality Monitoring Result at Station AM2 (24-hour TSP)

Start		Finish		Sampling Time (hrs)	Conc. ($\mu\text{g}/\text{m}^3$)	Weather Condition	Action Level	Limit Level
Date	Time	Date	Time					
03-Aug-23	08:44	04-Aug-23	08:44	24	41	Sunny	151.1	260
09-Aug-23	08:35	10-Aug-23	08:35	24	48	Fine	151.1	260
15-Aug-23	08:39	16-Aug-23	08:39	24	48	Fine	151.1	260
21-Aug-23	08:40	22-Aug-23	08:40	24	36	Fine	151.1	260
25-Aug-23	08:38	26-Aug-23	08:38	24	32	Fine	151.1	260
31-Aug-23	08:35	01-Sep-23	08:35	24	44	Fine	151.1	260
06-Sep-23	08:40	07-Sep-23	08:40	24	26	Fine	151.1	260
12-Sep-23	08:40	13-Sep-23	08:40	24	26	Fine	151.1	260
18-Sep-23	08:41	19-Sep-23	08:41	24	27	Fine	151.1	260
22-Sep-23	08:40	23-Sep-23	08:40	24	56	Sunny	151.1	260
28-Sep-23	08:45	29-Sep-23	08:45	24	34	Sunny	151.1	260
04-Oct-23	08:40	05-Oct-23	08:40	24	29	Sunny	151.1	260
10-Oct-23	08:45	11-Oct-23	08:45	24	22	Cloudy	151.1	260
16-Oct-23	08:36	17-Oct-23	08:36	24	34	Cloudy	151.1	260
20-Oct-23	08:34	21-Oct-23	08:34	24	48	Cloudy	151.1	260
26-Oct-23	08:36	27-Oct-23	08:36	24	36	Fine	151.1	260

Graphical Presentation of Air Quality Monitoring Result at Station AM2 (24-hour TSP)



Noise Monitoring Result at Station NM1A

Date	Time	Measured L10 dB(A)	Measured L90 dB(A)	Leq (30 min.) dB(A)
03-Aug-23	09:30	65.8	61.9	67
03-Aug-23	09:35	66.6	62.5	
03-Aug-23	09:40	65.4	61.4	
03-Aug-23	09:45	65.2	61.7	
03-Aug-23	09:50	66.0	62.2	
03-Aug-23	09:55	65.7	61.0	
09-Aug-23	09:20	66.2	62.4	67
09-Aug-23	09:25	65.3	61.5	
09-Aug-23	09:30	65.6	61.8	
09-Aug-23	09:35	66.9	62.6	
09-Aug-23	09:40	66.0	62.2	
09-Aug-23	09:45	65.7	61.1	
15-Aug-23	09:25	64.8	60.9	66
15-Aug-23	09:30	65.6	61.5	
15-Aug-23	09:35	65.4	61.2	
15-Aug-23	09:40	66.2	62.1	
15-Aug-23	09:45	65.0	61.0	
15-Aug-23	09:50	65.7	61.6	
21-Aug-23	09:25	65.0	61.7	67
21-Aug-23	09:30	66.1	62.3	
21-Aug-23	09:35	66.4	62.7	
21-Aug-23	09:40	65.6	61.6	
21-Aug-23	09:45	65.5	61.4	
21-Aug-23	09:50	64.2	60.9	
31-Aug-23	09:21	66.5	62.6	67
31-Aug-23	09:26	67.8	63.7	
31-Aug-23	09:31	65.3	61.8	
31-Aug-23	09:36	65.7	61.9	
31-Aug-23	09:41	66.0	62.4	
31-Aug-23	09:46	65.2	61.1	
06-Sep-23	09:25	66.6	62.7	67
06-Sep-23	09:30	65.4	61.8	
06-Sep-23	09:35	65.9	61.6	
06-Sep-23	09:40	64.2	60.4	
06-Sep-23	09:45	66.0	62.1	
06-Sep-23	09:50	66.2	62.2	
12-Sep-23	09:27	65.7	61.6	67
12-Sep-23	09:32	66.4	62.7	
12-Sep-23	09:37	66.3	62.9	
12-Sep-23	09:42	65.9	61.6	
12-Sep-23	09:47	65.0	61.4	
12-Sep-23	09:52	66.2	62.1	
18-Sep-23	09:26	66.0	62.6	67
18-Sep-23	09:31	65.5	61.4	
18-Sep-23	09:36	67.2	63.9	
18-Sep-23	09:41	66.8	62.7	
18-Sep-23	09:46	66.6	62.1	
18-Sep-23	09:51	65.4	61.0	
28-Sep-23	08:50	65.7	61.8	67
28-Sep-23	08:55	66.5	62.4	
28-Sep-23	09:00	66.3	62.7	
28-Sep-23	09:05	65.9	61.6	
28-Sep-23	09:10	65.0	61.2	
28-Sep-23	09:15	66.0	62.1	

04-Oct-23	09:25	65.8	61.7	67
04-Oct-23	09:30	66.6	62.9	
04-Oct-23	09:35	66.4	62.5	
04-Oct-23	09:40	65.2	61.1	
04-Oct-23	09:45	65.0	61.2	
04-Oct-23	09:50	66.7	62.0	
10-Oct-23	09:30	65.6	61.5	67
10-Oct-23	09:35	64.4	60.8	
10-Oct-23	09:40	66.3	62.7	
10-Oct-23	09:45	65.9	61.6	
10-Oct-23	09:50	65.0	61.0	
10-Oct-23	09:55	66.2	62.4	
16-Oct-23	09:22	65.6	61.7	67
16-Oct-23	09:27	66.4	62.9	
16-Oct-23	09:32	65.8	61.0	
16-Oct-23	09:37	65.2	61.6	
16-Oct-23	09:42	66.0	62.5	
16-Oct-23	09:47	65.7	61.4	
26-Oct-23	09:22	65.6	61.5	66
26-Oct-23	09:27	66.4	62.8	
26-Oct-23	09:32	65.3	61.7	
26-Oct-23	09:37	64.9	60.1	
26-Oct-23	09:42	64.0	60.2	
26-Oct-23	09:47	65.2	61.3	


Remarks:

+3dB (A) correction was applied to free-field measurement.



The station set-up of a free-field measurement at Station NM1A.

Graphical Presentation Noise Monitoring Result at Station NM1A



F. Waste Flow table

Table F-1: Monthly Waste Flow Table for Lyric Theatre Complex

Month	Actual Quantities of Inert C&D Materials Generated Monthly							Actual Quantities of C&D Wastes Generated Monthly					
	Total Quantity Generated	Hard Rocks and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Disposed to Sorting Facility	Imported Fill	Metals	Paper/ Cardboard Packaging	Plastics	Wood/ Timber	Chemical Waste	Others, e.g. General Refuse
	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)
2016													
Mar	2702.1	0.0	0.0	0.0	2702.1	0.0	0.0	4.5	0.1	0.0	0.0	0.0	30.6
Apr	8631.5	0.0	0.0	0.0	8631.5	0.0	0.0	16.0	0.0	0.0	0.0	0.0	19.2
May	12487.8	0.0	0.0	0.0	12487.8	0.0	0.0	34.0	0.0	0.0	0.0	0.7	60.5
Jun	8600.8	0.0	0.0	0.0	8600.8	0.0	0.0	31.4	0.2	0.0	0.0	0.5	13.5
Jul	12624.2	0.0	0.0	0.0	12624.2	0.0	0.0	19.6	0.0	0.0	0.0	2.0	9.9
Aug	14419.9	0.0	0.0	0.0	14419.9	0.0	0.0	43.9	0.0	0.0	0.0	0.0	11.1
Sep	13671.3	0.0	0.0	0.0	13671.3	0.0	0.0	59.8	0.0	0.0	0.0	1.6	12.4
Oct	13088.9	0.0	0.0	0.0	13088.9	0.0	0.0	36.9	0.2	1.5	0.0	0.0	15.2
Nov	12424.7	0.0	0.0	0.0	12424.7	0.0	0.0	74.7	0.0	0.0	0.0	1.4	10.2
Dec	12487.6	0.0	0.0	0.0	12487.6	0.0	0.0	13.9	0.0	0.0	0.0	1.3	9.0
Sub-total (2016)	111138.8	0.0	0.0	0.0	111138.8	0.0	0.0	334.5	0.4	1.5	0.0	7.6	191.6
2017													
Jan	9607.8	0.0	0.0	0.0	9607.8	0.0	0.0	29.5	0.0	0.0	0.0	0.0	7.3
Feb	9108.2	0.0	0.0	0.0	9108.2	0.0	0.0	50.2	0.2	0.0	0.0	0.7	9.8
Mar	11361.7	0.0	0.0	0.0	11361.7	0.0	0.0	16.1	0.0	0.0	0.0	1.4	8.5
Apr	2591.5	0.0	0.0	0.0	2591.5	0.0	0.0	35.7	0.0	0.0	0.0	0.0	4.7
May	2579.3	0.0	0.0	99.0	2480.3	0.0	0.0	20.9	0.1	0.0	0.0	0.5	10.0
Jun	476.0	0.0	0.0	341.0	129.7	5.3	0.0	0.0	0.0	0.0	0.0	0.0	7.6
Jul	3419.0	0.0	0.0	804.0	2615.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	17.8
Aug	3730.9	0.0	0.0	1377.5	2353.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	4.4
Sep	2108.2	0.0	0.0	1133.5	974.7	0.0	0.0	34.6	0.2	0.0	0.0	0.0	10.8
Oct	9159.0	0.0	0.0	7868.0	1291.0	0.0	0.0	0.0	0.0	0.0	0.0	0.7	9.3
Nov	5095.4	0.0	0.0	4352.0	725.2	18.1	0.0	0.0	0.0	0.0	0.0	0.0	38.8
Dec	3856.2	0.0	0.0	3076.0	780.2	0.0	0.0	0.0	0.2	0.0	0.0	0.4	8.4
Sub-total (2017)	63093.1	0.0	0.0	19051.0	44018.7	23.4	0.0	187.1	0.7	0.0	0.0	3.8	137.3

Table F-1: Monthly Waste Flow Table for Lyric Theatre Complex

Month	Actual Quantities of Inert C&D Materials Generated Monthly							Actual Quantities of C&D Wastes Generated Monthly					
	Total Quantity Generated	Hard Rocks and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Disposed to Sorting Facility	Imported Fill	Metals	Paper/ Cardboard Packaging	Plastics	Wood/ Timber	Chemical Waste	Others, e.g. General Refuse
	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)
2018													
Jan	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Feb	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	1.5
Mar	6120.2	0.0	0.0	5782.0	338.2	0.0	0.0	0.0	0.0	1.0	0.0	0.5	17.6
Apr	14460.3	0.0	0.0	12484.1	1976.3	0.0	0.0	0.0	0.0	0.2	0.0	0.0	7.6
May	59783.7	0.0	0.0	46989.0	12794.7	0.0	0.0	59.6	0.0	0.0	0.0	0.0	9.4
Jun	53117.5	0.0	0.0	37642.8	15474.7	0.0	0.0	51.5	0.2	0.0	0.0	0.0	12.8
Jul	89901.5	0.0	0.0	85317.1	4584.4	0.0	165.1	114.6	0.0	0.0	0.0	0.0	41.3
Aug	35137.3	0.0	0.0	33731.6	1405.7	0.0	214.3	148.1	0.0	0.0	0.0	0.0	48.5
Sep	4924.3	0.0	0.0	4641.2	196.1	87.0	174.6	40.0	0.0	0.0	0.0	0.0	179.2
Oct	19099.9	0.0	0.0	11301.0	7642.8	156.1	0.0	106.3	0.4	0.0	0.0	0.0	528.5
Nov	104168.0	0.0	0.0	79811.6	24351.0	5.3	0.0	54.5	0.0	0.6	0.0	0.0	31.5
Dec	62989.9	0.0	0.0	51284.4	11699.9	5.6	0.0	95.1	0.0	0.6	0.0	0.0	65.9
Sub-total (2018)	449702.6	0.0	0.0	368984.8	80463.7	254.0	553.9	669.7	0.5	2.4	0.0	0.5	943.7
2019													
Jan	74479.1	0.0	0.0	69249.5	5229.7	0.0	318.0	326.7	0.2	0.0	0.0	0.0	76.3
Feb	21969.9	0.0	0.0	17723.9	4246.0	0.0	16.5	55.2	0.0	0.0	0.0	0.0	26.7
Mar	19311.9	0.0	0.0	8569.9	10742.0	0.0	337.8	61.5	0.0	0.0	0.0	0.0	36.3
Apr	28559.9	0.0	0.0	21280.3	7279.6	0.0	0.0	32.6	0.0	0.8	0.0	0.0	24.9
May	45418.0	0.0	0.0	11200.6	34217.4	0.0	0.0	27.4	0.2	0.5	0.0	0.0	33.7
Jun	66633.4	0.0	0.0	23874.5	42748.0	10.9	59.2	11.9	0.0	0.9	0.0	0.0	35.3
Jul	36619.6	0.0	0.0	1632.7	34960.9	26.0	64.4	120.7	0.0	0.0	0.0	0.0	57.9
Aug	2526.8	0.0	0.0	0.0	2499.0	27.8	31.9	40.2	0.0	0.8	0.0	0.0	66.3
Sep	4117.6	0.0	0.0	0.0	4088.7	28.9	95.2	19.0	0.0	0.6	0.0	0.0	127.4
Oct	6974.2	0.0	0.0	0.0	6948.1	26.1	15.9	11.4	0.2	1.0	0.0	0.6	223.6
Nov	5334.4	0.0	0.0	0.0	5304.1	30.3	0.0	8.9	0.0	0.0	0.0	0.0	151.6
Dec	6236.8	0.0	0.0	0.0	6236.8	0.0	0.0	70.6	0.0	0.0	0.0	0.0	98.9
Sub-total (2019)	318181.6	0.0	0.0	153531.3	164500.1	150.1	938.9	785.8	0.6	4.6	0.0	0.6	959.0

Table F-1: Monthly Waste Flow Table for Lyric Theatre Complex

Month	Actual Quantities of Inert C&D Materials Generated Monthly							Actual Quantities of C&D Wastes Generated Monthly					
	Total Quantity Generated	Hard Rocks and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Disposed to Sorting Facility	Imported Fill	Metals	Paper/ Cardboard Packaging	Plastics	Wood/ Timber	Chemical Waste	Others, e.g. General Refuse
	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)
2020													
Jan	7089.9	0.0	0.0	0.0	7089.9	0.0	0.0	10.6	0.2	0.0	0.0	0.0	65.7
Feb	16822.3	0.0	0.0	0.0	16822.3	0.0	0.0	232.2	0.1	0.0	0.0	0.0	66.3
Mar	6559.0	0.0	0.0	0.0	6559.0	0.0	110.4	63.1	0.0	0.9	0.0	0.0	138.3
Apr	4997.9	0.0	0.0	1615.7	3382.2	0.0	159.2	1123.9	1.9	0.0	0.0	0.0	113.2
May	2236.0	0.0	0.0	452.3	1783.6	0.0	0.0	406.5	0.0	0.0	0.0	0.0	188.8
Jun	1134.3	0.0	0.0	0.0	1134.3	0.0	31.5	262.6	0.2	0.6	0.0	0.0	210.6
Jul	148.8	0.0	0.0	0.0	148.8	0.0	31.5	458.5	0.5	0.0	0.0	0.0	220.0
Aug	540.7	0.0	0.0	0.0	540.7	0.0	0.0	340.8	0.0	0.0	0.0	0.0	238.3
Sep	1432.3	0.0	0.0	0.0	1432.3	0.0	0.0	750.7	0.2	0.0	0.0	0.0	291.9
Oct	1381.5	0.0	0.0	0.0	1381.5	0.0	0.0	717.9	0.2	0.0	0.0	0.0	400.2
Nov	1444.1	0.0	0.0	0.0	1437.4	6.7	475.8	473.6	0.2	0.5	0.0	0.0	377.8
Dec	793.8	0.0	0.0	0.0	793.8	0.0	0.0	478.3	0.2	0.0	0.0	0.0	435.8
Sub-total (2020)	44580.6	0.0	0.0	2068.1	42505.8	6.7	808.3	5318.7	3.7	2.0	0.0	0.0	2746.8
2021													
Jan	881.4	0.0	0.0	0.0	881.4	0.0	0.0	835.1	0.4	0.0	0.0	0.0	497.0
Feb	544.7	0.0	0.0	0.0	544.7	0.0	0.0	100.5	0.3	0.0	0.0	0.0	504.7
Mar	406.1	0.0	0.0	0.0	406.1	0.0	0.0	455.8	0.3	0.0	0.0	0.0	881.7
Apr	633.0	0.0	0.0	0.0	633.0	0.0	0.0	429.9	0.7	0.0	0.0	0.0	613.0
May	1125.8	0.0	0.0	0.0	1125.8	0.0	0.0	355.1	0.2	0.1	0.0	0.0	355.2
Jun	877.3	0.0	0.0	0.0	877.3	0.0	0.0	98.4	0.2	0.0	0.0	0.4	420.3
Jul	8.9	0.0	0.0	0.0	0.0	8.9	0.0	43.9	2.0	0.0	0.0	0.0	278.2
Aug	1296.2	0.0	0.0	0.0	1296.2	0.0	0.0	161.5	0.0	0.0	0.0	0.0	459.1
Sep	1040.5	0.0	0.0	0.0	490.9	549.6	0.0	62.9	0.0	0.0	0.0	0.0	620.8
Oct	311.0	0.0	0.0	0.0	311.0	0.0	0.0	85.9	0.3	0.0	0.0	0.0	485.6
Nov	203.9	0.0	0.0	0.0	203.9	0.0	0.0	65.9	0.0	0.0	0.0	0.0	609.6
Dec	576.6	0.0	0.0	0.0	576.6	0.0	0.0	13.4	0.0	0.0	0.0	0.0	590.6
Sub-total (2021)	7905.3	0.0	0.0	0.0	7346.9	558.5	0.0	2708.2	4.4	0.1	0.0	0.4	6315.9

Table F-1: Monthly Waste Flow Table for Lyric Theatre Complex

Month	Actual Quantities of Inert C&D Materials Generated Monthly							Actual Quantities of C&D Wastes Generated Monthly					
	Total Quantity Generated	Hard Rocks and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Disposed to Sorting Facility	Imported Fill	Metals	Paper/ Cardboard Packaging	Plastics	Wood/ Timber	Chemical Waste	Others, e.g. General Refuse
	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)
2022													
Jan	579.3	0.0	0.0	0.0	579.3	0.0	0.0	23.5	0.4	0.0	0.0	0.0	565.5
Feb	58.9	0.0	0.0	0.0	58.9	0.0	0.0	0.0	0.0	0.0	0.0	0.0	172.2
Mar	412.8	0.0	0.0	0.0	412.8	0.0	0.0	12.4	0.3	0.0	0.0	0.0	339.8
Apr	390.2	0.0	0.0	0.0	390.2	0.0	0.0	24.8	0.0	0.0	0.0	0.0	390.9
May	350.1	0.0	0.0	0.0	342.9	7.2	0.0	44.3	0.3	0.1	0.0	0.0	401.9
Jun	200.4	0.0	0.0	0.0	200.4	0.0	0.0	21.1	0.0	0.0	0.0	1.1	447.8
Jul	166.8	0.0	0.0	0.0	166.8	0.0	0.0	6.3	0.3	0.0	0.0	0.7	343.9
Aug	150.9	0.0	0.0	0.0	150.9	0.0	0.0	9.6	0.4	0.2	0.0	0.0	410.6
Sep	437.6	0.0	0.0	0.0	437.6	0.0	0.0	11.5	0.3	0.0	0.0	0.0	348.3
Oct	708.0	0.0	0.0	0.0	708.0	0.0	0.0	13.8	0.0	0.0	0.0	0.0	353.0
Nov	244.1	0.0	0.0	0.0	244.1	0.0	0.0	47.3	0.3	0.0	0.0	0.0	427.4
Dec	337.4	0.0	0.0	0.0	337.4	0.0	0.0	28.1	0.0	0.0	0.0	0.0	385.3
Sub-total (2022)	4036.4	0.0	0.0	0.0	4029.3	7.2	0.0	242.7	2.3	0.3	0.0	1.8	4586.6
2023													
Jan	307.0	0.0	0.0	0.0	307.0	0.0	0.0	44.5	0.0	0.0	0.0	0.0	415.1
Feb	1087.8	0.0	0.0	0.0	1087.8	0.0	0.0	22.9	0.4	0.0	0.0	0.0	411.4
Mar	1944.0	0.0	0.0	0.0	1944.0	0.0	0.0	37.7	0.0	0.0	0.0	0.0	469.6
Apr	819.5	0.0	0.0	0.0	819.5	0.0	0.0	218.7	0.0	0.0	0.0	0.0	320.5
May	842.1	0.0	0.0	0.0	842.1	0.0	0.0	35.6	0.3	0.0	0.0	0.0	439.4
Jun	952.1	0.0	0.0	0.0	952.1	0.0	0.0	22.9	0.2	0.0	0.0	0.0	399.3
Jul	583.1	0.0	0.0	0.0	583.1	0.0	0.0	38.3	0.0	0.0	0.0	0.0	421.6
Aug	778.2	0.0	0.0	0.0	778.2	0.0	0.0	28.5	0.0	0.0	0.0	0.0	427.9
Sep	316.4	0.0	0.0	0.0	316.4	0.0	0.0	14.8	0.1	0.0	0.0	0.0	344.3
Oct	1253.3	0.0	0.0	0.0	1253.3	0.0	0.0	17.9	0.0	0.0	0.0	0.0	353.9
Sub-total (2023)	8883.5	0.0	0.0	0.0	8883.5	0.0	0.0	481.8	1.0	0.0	0.0	0.0	4002.9
Total	1007521.8	0.0	0.0	543635.2	462886.6	999.9	2301.1	10728.3	13.6	10.8	0.0	14.7	19883.7

Note:

(1) 1904.8, 435.4 and 7.65 tonnes of inert C&D material were disposed of as public fill to Tseung Kwan O Area 137, Tuen Mun Area 38, and Chai Wan Public Fill Barging Point respectively in the reporting quarter.

(2) The values in the table are rounded off to 1 decimal place.

G. Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions

Cumulative statistics for complaints, notifications of summons and successful prosecutions for the Project account for period starting from the date of commencement of construction works to the end of the reporting quarter are summarized in **Table G-1** below.

Table G-1: Statistics for complaints, notifications of summons and successful prosecutions for Lyric Theatre Complex

Reporting Period	Cumulative Statistics		
	Complaints	Notifications of summons	Successful prosecutions
This reporting quarter (Aug 23 – Oct 23)	0	0	0
From 1 March 2016 to end of the reporting quarter	59	0	0

END OF PART-1

Part-2: EM&A for Foundation Works in Zone 2B & 2C

Foundation Works in Zone 2B & 2C

APEX TESTING & CERTIFICATION LIMITED
Unit D6A, 10/F, TML Plaza, 3 Hoi Shing Road, Tsuen Wan, N.T.
Hong Kong
Tel: (852) 39733585 Fax: (852) 30079385
Email: info@apextestcert.com

The information supplied and contained within this report is, to the best of our knowledge, correct at time of printing

Contents

Executive summary	1
1 Introduction	2
1.1 Background	2
1.2 Project Organisation	2
1.3 Environmental Status in the Reporting Period	2
2 Summary of EM&A Requirements and Mitigation Measures	4
2.1 Monitoring Requirements	4
2.2 Environmental Mitigation Measures	5
3 Summary of EM&A Results	6
3.1 Monitoring Data	6
3.2 Monitoring Exceedances	6
3.2.1 1-hour TSP Monitoring	7
3.2.2 24-hour TSP Monitoring	7
3.2.3 Construction Noise Monitoring	7
3.2.4 Landscape and Visual Monitoring	7
4 Waste Management	8
4.1 Zone 2B & 2C	8
5 Environmental Non-conformance	9
6 Comments, Recommendations and Conclusion	10
6.1 Comments	10
6.2 Recommendations	10
6.3 Conclusion	10
Figure 1 Site Layout Plan and Monitoring Stations	11
Appendices	12
A. Project Organisation	13
B. Construction Programme	14

C.	Environmental Mitigation Measures – Implementation Status	15
D.	Meteorological Data Extracted from Hong Kong Observatory	16
E.	Graphical Plots of the Monitoring Results	17
F.	Waste Flow table	18
G.	Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions	19

Executive summary

This Quarterly EM&A Report presents the monitoring works conducted at Zone 2B & 2C from 1 August 2023 to 31 October 2023. The construction work for Zone 2A (Contract No.: GW/2020/05/073) was completed and handover to WKCDA on 31 March 2023. No construction work and only maintenance work is carried out by Zone 2B & 2C Contractor at Zone 2A.

The impact stage EM&A programme for the Project includes air quality, noise, water quality, waste, landscape and visual monitoring. The recommended environmental mitigation measures were implemented on site and regular inspections were carried out to ensure that the environmental conditions are acceptable.

The EM&A programme was carried out by the ET in accordance with the EM&A Manual requirements. It is concluded from the environmental monitoring and audit works that adequate environmental mitigation measures have been implemented by the contractors where appropriate in the reporting quarter.

Exceedance of Action and Limit Levels

There was no breach of Action or Limit Levels for Air Quality (1-hour TSP and 24-hour TSP) and Noise in this reporting quarter.

Implementation of Mitigation Measures

Construction phase weekly site inspections were carried out to confirm the implementation measures undertaken by the Contractors in the reporting quarter. The status of implementation of mitigation measures during the reporting quarter is shown in **Appendix C**.

Landscape and visual impact inspections were conducted as part of the above-mentioned weekly site inspections during the reporting quarter. No adverse comment on landscape and visual aspects were made during these inspections.

Record of Complaints

No environmental complaint was received during the reporting quarter.

Record of Notifications of Summons and Successful Prosecutions

No notifications of summons and successful prosecutions were recorded in the reporting quarter.

1 Introduction

1.1 Background

Apex Testing & Certification Limited (Apex) was commissioned to undertake the Environmental Team (ET) services (including environmental monitoring and audit (EM&A)) for the construction activities in Zone 2A, consisting of Foundation, Excavation and Lateral Support Works for Integrated Basement and Underground Road (Contract No.: GW/2020/05/073) ; and Zone 2B & 2C consisting of Piling Works for Integrated Basement and Underground Road (Contract No.: CC/2020/2B/088) at WKCD. The major construction works and EM&A programme for Zone 2A and Zone 2B & 2C commenced on 3 October 2020 and 30 September 2021 respectively. The major construction work for Zone 2A (Contract No.: GW/2020/05/073) was completed and handover to WKCD on 31 March 2023. No construction work and only maintenance work is carried out by Zone 2B & 2C Contractor at Zone 2A.

The overall works for the WKCD fall under two separate categories of Designated Project (DP) of the Environmental Impact Assessment Ordinance (EIAO), namely an “engineering feasibility study of urban development projects with a study area covering more than 20 ha or involving a total population of more than 100 000” (Item 1 of Schedule 3) and “an underpass more than 100m in length under the built areas” (Item A.9, Part I, Schedule 2). An Environmental Permit No. EP-453/2013/B (EP) was issued with respect to the “Underpass Road and Austin Road Flyover Serving the West Kowloon Cultural District” which specifically includes the abovementioned category of DP under Item A.9, Part I, Schedule 2 of the EIAO. The captioned projects include part of the abovementioned underpass road located within the site boundary falls under this same category.

The purpose of the development in Zone 2A and Zone 2B & 2C is to reserve for Integrated Basement (IB) and Underground Road (UR). The Zone 2A construction activities involve the foundation, excavation and lateral support (ELS) works, road works, drainage diversion works, and temporary car parking. The Zone 2B & 2C construction activities involve the piling works.

The Quarterly EM&A Report is prepared in accordance with the Clause 3.4 of the Environmental Permit No. EP-453/2013/B. This Quarterly EM&A Report presents the monitoring works at Zone 2B & 2C from 1 August 2023 to 31 October 2023. The purpose of this report is to summarise the findings in the EM&A of the project over the reporting period.

1.2 Project Organisation

The organisation chart and lines of communication with respect to the on-site environmental management structure together with the contact information of the key personnel are shown in **Appendix A**.

1.3 Environmental Status in the Reporting Period

During the reporting period, construction works at Zone 2B & 2C undertaken include:

KD05 (Section 1)

- Pile Test
 - Sonic Logging Test and Interfacing Coring

KD07 (Section 3) and KD09 (Section 5)

- Bored Pile Works
 - RCD Drilling, Airlifting, Cage Installation & Concreting and Excavation
- Pile Test
 - Sonic Logging Test and Interfacing Coring

The Construction Works Programme of the Project is provided in **Appendix B**. A layout plan of the Project is provided in **Figure 1**.

2 Summary of EM&A Requirements and Mitigation Measures

2.1 Monitoring Requirements

In accordance with the EM&A Manual, environmental parameters including air quality, noise, landscape and visual have been monitored. The specific parameters, monitoring frequency and the respective Action and Limit Levels are given in **Table 2.1**. Locations of the monitoring stations are provided in **Figure 1**.

Table 2.1: Summary of Impact EM&A Requirements

Parameters	Descriptions	Locations	Frequencies	Action Level	Limit Level
Air Quality	24-Hour TSP	AM3 - The Victoria Towers Tower 1	At least once every 6 days	152.4 µg/m ³	260 µg/m ³
	1-Hour TSP	AM3 - The Victoria Towers Tower 1	At least 3 times every 6 days	280.4 µg/m ³	500 µg/m ³
	24-Hour TSP	AM4 - Canton Road Government Primary School	At least once every 6 days	152.6 µg/m ³	260 µg/m ³
	1-Hour TSP	AM4 - Canton Road Government Primary School	At least 3 times every 6 days	278.5 µg/m ³	500 µg/m ³
	24-Hour TSP	AM5 - Topside Developments at West Kowloon Terminus Site	At least once every 6 days	141.1 µg/m ³	260 µg/m ³
	1-Hour TSP	AM5 - Topside Developments at West Kowloon Terminus Site	At least 3 times every 6 days	275.4 µg/m ³	500 µg/m ³
Noise	Leq, 30 minutes	NM2 - The Arch, Sun Tower	Weekly	When one documented complaint is received from any one of the sensitive receivers	75 dB(A)
	Leq, 30 minutes	NM3 - The Victoria Towers Tower 1	Weekly	When one documented complaint is received from any one of the sensitive receivers	75 dB(A)
	Leq, 30 minutes	NM4 - Canton Road Government Primary School	Weekly	When one documented complaint is received from any one of the sensitive receivers	70/65 dB(A) [^]
	Leq, 30 minutes	NM5 -Development next to Austin Station	Weekly	When one documented complaint is received from any one of the sensitive receivers	75 dB(A)
Landscape & Visual	Monitor implementation of proposed mitigation measures during the construction stage	As described in Table 9.1 and 9.2 of the EM&A Manual	Bi-weekly	N/A	N/A

Note:

[^]70 dB(A) for schools and 65 dB(A) during school examination periods.

The EM&A programme for the Project require 5 air monitoring stations and 5 noise quality monitoring stations located closest to the Project area. With regard to the monitoring activities at M+ Museum and the Lyric Complex, three monitoring stations had been considered, including AM1, AM2 for air monitoring, and NM1 for noise monitoring. In the context of the construction activities in Zone 2A and Zone 2B & 2C, all other monitoring locations including AM3, AM4, and AM5 for air monitoring; and NM2, NM3, NM4 and NM5 for noise monitoring, have been taken into account. However, access to all these originally designated monitoring stations was declined. Therefore, alternative monitoring stations was identified and proposed.

With regard to air monitoring, alternative monitoring locations (AM3A, AM4A, and AM5A) were identified at ground floor at the Northeast corner of West Kowloon Station's station box, at ground floor at the Southeast corner of West Kowloon Station's station box, and at ground floor at the North of West Kowloon Station's station box respectively. AM3A, AM4A, and AM5A were set in same direction to the area of major construction site activities in Zone 2A. These alternative air monitoring locations (AM3A, AM4A, and AM5A) were approved by EPD on 29 September 2020.

For noise monitoring, alternative noise monitoring location (NM2A) was identified at the ground floor in front of The Arch - Sun Tower, which is at the same location as stated in the EM&A Manual for consistency. This alternative noise monitoring location was approved by EPD on 29 September 2020. Other alternative noise monitoring locations (NM3A, NM4A, and NM5A) were identified at the ground floor in front of the Xiqu Centre, at the ground floor next to Tsim Sha Tsui Fire Station, and at the Pedestrian road (ground floor) outside West Kowloon Station respectively. NM3A, NM4A and NM5A were set closer to the construction site boundary with more direct line sight to the major site activities and higher exposure to the construction noise with no disturbance to the premises' occupants during noise monitoring activities. These alternative noise monitoring locations (NM3A, NM4A, and NM5A) were approved by EPD on 29 September 2020.

Therefore, 3 air quality monitoring stations and 4 noise impact monitoring station were confirmed for the impact monitoring for construction activities in Zone 2A and Zone 2B & 2C.

2.2 Environmental Mitigation Measures

Environmental mitigation measures have been recommended in the EM&A Manual. Summary of implementation status of the environmental mitigation measures is provided in **Appendix C**.

3 Summary of EM&A Results

3.1 Monitoring Data

In accordance with the EM&A Manual, impact monitoring has been conducted in the reporting quarter. Meteorological data for the reporting quarter have been extracted from Hong Kong Observatory and presented in **Appendix D**. Monitoring data with graphical presentation for the reporting quarter are shown in **Appendix E**. A summary on the monitoring results are presented in **Table 3.1**.

Table 3.1: Summary of Monitoring Data

Parameter	Monitoring Location	Minimum	Maximum	Average
Air Quality				
1 hour TSP	AM3A	33	68	48
1 hour TSP	AM4A	33	65	48
1 hour TSP	AM5A	33	68	48
24 hour TSP	AM3A	34	60	45
24 hour TSP	AM4A	34	63	47
24 hour TSP	AM5A	35	64	46
Construction Noise				
Leq(30min)	NM2A	61	62	62
Leq(30min)	NM3A	60	61	61
Leq(30min)	NM4A	58	59	58
Leq(30min)	NM5A	63	64	63

3.2 Monitoring Exceedances

Summary of the exceedances in the reporting quarter is tabulated in **Table 3.2**.

Table 3.2: Summary of Exceedances

Monitoring Station	Parameter	No. of Exceedance		Action Taken
		Action Level	Limit Level	
Air Quality				
AM3A	1 hour TSP	0	0	N/A
	24 hour TSP	0	0	N/A
AM4A	1 hour TSP	0	0	N/A
	24 hour TSP	0	0	N/A
AM5A	1 hour TSP	0	0	N/A
	24 hour TSP	0	0	N/A
Construction Noise				
NM2A	Leq(30min)	0	0	N/A
NM3A	Leq(30min)	0	0	N/A
NM4A	Leq(30min)	0	0	N/A
NM5A	Leq(30min)	0	0	N/A

3.2.1 1-hour TSP Monitoring

All 1-hour TSP monitoring was conducted as scheduled in the reporting quarter. No Action/ Limit Level exceedance of 1-hour TSP for Air Quality was recorded.

3.2.2 24-hour TSP Monitoring

All 24-hour TSP monitoring was conducted as scheduled in the reporting quarter. No Action/ Limit Level exceedance of 24-hour TSP for Air Quality was recorded.

3.2.3 Construction Noise Monitoring

All construction noise monitoring was conducted as scheduled in the reporting quarter. No Action/ Limit Level exceedance of Noise was recorded in the reporting quarter.

3.2.4 Landscape and Visual Monitoring

All landscape and visual impact inspections were conducted as scheduled in the reporting quarter. No adverse comment on landscape and visual aspects were recorded.

4 Waste Management

4.1 Zone 2B & 2C

As advised by the Zone 2B & 2C Contractor, 16765.12 tonnes, 3499.35 tonnes and 14.05 tonnes of inert C&D material were disposed of as public fill to Tseung Kwan O Area 137, Tuen Mun Area 38 and sorting facilities at Tseung Kwan O Area 137 respectively in the reporting quarter, while 97.13 tonnes of general refuse were disposed of at SENT landfill. 14.84 tonnes of metals, 0.0 tonne of paper/cardboard packaging, 0.0 tonne of plastics and 0.0 tonne of timber was collected by recycling contractors in the reporting quarter. 3779.10 tonnes of inert C&D material were reused on site. 0.0 tonne of inert C&D material was imported for reuse at site and 76.03 tonnes of inert C&D material were reused in other projects. 0.0 tonne of inert C&D material was disposed to sorting facility and 1.40 tonnes of chemical waste was collected by licensed contractors in the reporting quarter.

The actual amounts of different types of waste generated by the activities of construction works at Zone 2B & 2C in the reporting quarter are shown in **Appendix F**.

5 Environmental Non-conformance

There was no breach of Action or Limit Levels for Air Quality (1-hour TSP and 24-hour TSP) and Noise in the reporting quarter.

No complaint was received in the reporting quarter. No notifications of summons and successful prosecutions were received in the reporting quarter.

The cumulative statistics on complaints, notifications of summons and successful prosecutions were provided in **Appendix G**.

6 Comments, Recommendations and Conclusion

6.1 Comments

Based on the observations made during site audits and landscape inspections, and construction dust and noise monitoring results, no non-compliances and exceedances of air quality and construction noise were recorded in the reporting quarter.

6.2 Recommendations

Reviewing the implementation of the recommended mitigation measures in the EM&A Manual, it was observed that they were effective and efficient in controlling the potential impacts due to construction of the project during the reporting period. Review of the effectiveness and efficiency of the EM&A programme will continue, and recommendations will be provided to remediate any potential impacts due to the project and to improve the EM&A programme if deficiencies of the existing EM&A programme are identified.

6.3 Conclusion


The EM&A programme as recommended in the EM&A Manual has been undertaken since the construction works of Zone 2A and Zone 2B & 2C commenced on 3 October 2020 and 30 September 2021 respectively. The construction work for Zone 2A (Contract No.: GW/2020/05/073) was completed and handover to WKCD on 31 March 2023. No construction work and only maintenance work is carried out by Zone 2B & 2C Contractor at Zone 2A.

Monitoring of air quality and noise with respect to the Project is underway. In particular, the 1-hour TSP, 24-hour TSP and noise level (as Leq, 30 minutes) under monitoring have been checked against established Action and Limit Levels. There was no breach of Action or Limit Levels for Air Quality (1-hour TSP and 24-hour TSP) and Noise in this reporting quarter.

No complaint was received in the reporting quarter. No notifications of summons and successful prosecutions were received during the reporting quarter.

Weekly construction phase site inspections and bi-weekly landscape and visual impact inspections were conducted during the reporting quarter as required. It was observed that the Contractor had implemented all possible and feasible mitigation measures to mitigate the potential environmental impacts during construction phase works.


Figure 1 Site Layout Plan and Monitoring Stations



- NOTES
- WKCD BOUNDARY
 - M+ MUSEUM BOUNDARY
 - LYRIC THEATRE BOUNDARY
 - BOUNDARY OF UNDERPASS ROAD SERVING THE PLANNED WKCD
 - X CONSTRUCTION AIR/NOISE MONITORING STATION

REMARKS:
 THE AIR MONITORING STATION AM2A HAS BEEN RELOCATED TO THE ALTERNATIVE MONITORING STATION AM2B AT 1ST FLOOR OF GAMMON'S SITE OFFICE ON 26 FEBRUARY 2019.

- Zone 2A Boundary
- Zone 2B & 2C Boundary
- Under Management by Zone 2B & 2C Contractor Starting from 20 Dec 2022
- - - No Construction Work and Only Maintenance Work is Carried Out by Zone 2B & 2C Contractor Starting from 01 April 2023



REV.	DATE	DESCRIPTION	INITIAL

JOB TITLE: **DEVELOPMENT AT WEST KOWLOON CULTURAL DISTRICT**

DRAWING TITLE: **SITE LAYOUT PLAN AND MONITORING STATIONS**

SCALE	1:50	PRINTED	A1
-------	------	---------	----

CHECKED:	DATE
----------	------

APPROVED:	DATE
-----------	------

DRAWN	TY	DATE	15-10-2015
-------	----	------	------------

CONTRACT NO.:	-
---------------	---

DRAWING NO.:	FIGURE 1	REV.:	XA
--------------	-----------------	-------	----

DWG REF NAME:	XXXXX\JUT-PHIS-DWG-PRO-080-0000-000.dwg
---------------	---

AUTHORITY:	
------------	--



Appendices

- A. Project Organisation
- B. Construction Programme
- C. Environmental Mitigation Measures – Implementation Status
- D. Meteorological Data Extracted from Hong Kong Observatory
- E. Graphical Plots of the Monitoring Results
- F. Waste Flow table
- G. Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions

A. Project Organisation

Project Organization




Table A-1: Contract Information

Company Name	Role	Name	Telephone	Email
West Kowloon Cultural District Authority	WKCDA Representative & Project ETL	Mr. C.K. WU	5506 9178	ck.wu@wkcd.a.hk
Meinhardt Infrastructure & Environment Limited	Independent Environmental Checker	Ms. Claudine LEE	2859 5409	caludinelee@meinhardt.com.hk
AECOM Asia Company Limited	Resident Engineer (Zone 2B & 2C)	Ms. Carmen CHAN	6892 9271	carmen.chan@aecom.com
Vibro – Tysan – Chun Wo Joint Venture	Environmental Sustainability Manager	Mr. Tony YAM	2137 5586	tony_yam@vibro.com.hk
Apex Testing & Certification Limited	Contractor's Environmental Team Leader	Mr. Calvin LUI	9629 9718	calvinlui@apextestcert.com

B. Construction Programme

Zone 2B & 2C

Activity ID	Activity Name	Baseline Start	Baseline Finish	Dur	Forecast / Actual Start	Forecast / Actual Finsih	Total Float	August				September				October				November			
								26				27				28				29			
								29	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11

Piling for Integrated Basement and U/G Road in Zone 2B & 2C

Contract Dates							
Key Dates							
KD for Zone 2B							
KD05	KD05 (Section 1) - 03 Jan 2023			13-Jul-23	0	25-Sep-23*	-265
KD06	KD06 (Section 2) - 12 Jun 2023			13-Sep-23	0	06-Sep-23*	-86

KD for Zone 2C							
KD08	KD08 (Section 4) - 23 May 2023			13-Aug-23	0	13-Sep-23*	-113

Construction Stage

Pile Construction

KD07 (Section 3)

Bored Piles

VD01


P26-BP07.10	BP - Excavation	28-Apr-23	05-May-23	25	06-Jul-23 A	04-Aug-23 A	
P26-BP07.20	BP - RCD Drilling	06-May-23	09-Jun-23	6	05-Aug-23 A	12-Aug-23 A	
P26-BP07.30	BP - Airlift, Cage Install and Concrete	10-Jun-23	19-Jun-23	8	14-Aug-23 A	23-Aug-23 A	
08							
P26-BP05.10	BP - Excavation	03-Jun-23	09-Jun-23	17	11-Jul-23 A	31-Jul-23 A	
P26-BP05.20	BP - RCD Drilling	10-Jun-23	15-Jul-23	5	01-Aug-23 A	07-Aug-23 A	
P26-BP05.30	BP - Airlift, Cage Install and Concrete	17-Jul-23	25-Jul-23	6	08-Aug-23 A	15-Aug-23 A	

VD02

P30-BP75.30	BP - Airlift, Cage Install and Concrete	10-May-23	18-May-23	8	26-Jul-23 A	04-Aug-23 A	
06							
P26-BP04.20	BP - RCD Drilling	02-Jun-23	07-Jul-23	13	21-Jul-23 A	05-Aug-23 A	
P26-BP04.30	BP - Airlift, Cage Install and Concrete	08-Jul-23	17-Jul-23	10	07-Aug-23 A	18-Aug-23 A	

VD08

P28&P29-BP26.:	BP - Airlift, Cage Install and Concrete	21-Sep-23	29-Sep-23	9	20-Jul-23 A	31-Jul-23 A	
03							
P24&P27-BP32.:	BP - Excavation	03-Feb-23	09-Feb-23	14	19-Jul-23 A	04-Aug-23 A	
P24&P27-BP32.:	BP - RCD Drilling	10-Feb-23	15-Mar-23	9	05-Aug-23 A	16-Aug-23 A	
P24&P27-BP32.:	BP - Airlift, Cage Install and Concrete	16-Mar-23	24-Mar-23	13	17-Aug-23 A	31-Aug-23	-52
05							
P24&P27-BP19.:	BP - Excavation	17-Apr-23	22-Apr-23	21	22-Jul-23 A	16-Aug-23 A	
P24&P27-BP19.:	BP - RCD Drilling	24-Apr-23	29-May-23	5	17-Aug-23 A	23-Aug-23 A	
P24&P27-BP19.:	BP - Airlift, Cage Install and Concrete	30-May-23	07-Jun-23	7	24-Aug-23 A	31-Aug-23	-51



	Planned		Planned MS
	Critical		Critical MS
	Actual		Actual MS

West Kowloon Cultural District Authority
Piling for Integrated Basement and U/G Road in Zone 2B 2C
3 Month Rolling Programme as of 25 August 2023
Based on CMWP Rev.0 (3rd Draft)



Date	Revision	Checked	Approved
04-Mar-22	R0	KL	B
02-Dec-22	R03D	KL	C

Activity ID	Activity Name	Baseline Start	Baseline Finish	Dur	Forecast / Actual Start	Forecast / Actual Finsih	Total Float	August					September				October				November		
								26					27				28				29		
								29	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11

KD09 (Section 5)

Bored Piles

TD01

P18-BP40.20	BP - RCD Drilling	24-May-23	10-Jun-23	17	17-Jul-23 A	05-Aug-23 A	
P18-BP40.30	BP - Airlift, Cage Install and Concrete	12-Jun-23	19-Jun-23	6	07-Aug-23 A	14-Aug-23 A	
P18-BP62.10	BP - Excavation	11-Feb-23	17-Feb-23	18	15-Jul-23 A	05-Aug-23 A	
P18-BP62.20	BP - RCD Drilling	18-Feb-23	11-Mar-23	5	07-Aug-23 A	12-Aug-23 A	
P18-BP62.30	BP - Airlift, Cage Install and Concrete	13-Mar-23	21-Mar-23	6	14-Aug-23 A	21-Aug-23 A	

02

P18-BP57.10	BP - Excavation	22-Dec-22	30-Dec-22	24	26-Jul-23 A	23-Aug-23 A	
P18-BP57.20	BP - RCD Drilling	31-Dec-22	25-Jan-23	7	24-Aug-23 A	31-Aug-23	-130
P18-BP57.30	BP - Airlift, Cage Install and Concrete	26-Jan-23	04-Feb-23	5	01-Sep-23	06-Sep-23	-130

06

P18-BP45.10	BP - Excavation	28-Mar-23	03-Apr-23	22	26-Jul-23 A	21-Aug-23 A	
P18-BP45.20	BP - RCD Drilling	04-Apr-23	29-Apr-23	14	22-Aug-23 A	06-Sep-23	-138
P18-BP45.30	BP - Airlift, Cage Install and Concrete	02-May-23	10-May-23	8	07-Sep-23	15-Sep-23	-138

10

P18-BP46.10	BP - Excavation	28-Jun-23	05-Jul-23	23	29-Jul-23 A	25-Aug-23 A	
P18-BP46.20	BP - RCD Drilling	06-Jul-23	22-Jul-23	9	26-Aug-23 A	05-Sep-23	-131
P18-BP46.30	BP - Airlift, Cage Install and Concrete	24-Jul-23	31-Jul-23	2	06-Sep-23	07-Sep-23	-131

TD02

P23-BP82.30	BP - Airlift, Cage Install and Concrete	20-Jan-23	01-Feb-23	7	24-Jul-23 A	01-Aug-23 A	
-------------	---	-----------	-----------	---	-------------	-------------	--

TD03

P23-BP66.30	BP - Airlift, Cage Install and Concrete	06-Jun-23	14-Jun-23	11	22-Jul-23 A	04-Aug-23 A	
-------------	---	-----------	-----------	----	-------------	-------------	--

TD04


P18-BP37.30	BP - Airlift, Cage Install and Concrete	11-Mar-23	20-Mar-23	8	19-Jul-23 A	28-Jul-23 A	
P23-BP75.10	BP - Excavation	22-Apr-23	28-Apr-23	18	07-Jul-23 A	28-Jul-23 A	
P23-BP75.20	BP - RCD Drilling	29-Apr-23	22-May-23	4	29-Jul-23 A	03-Aug-23 A	
P23-BP75.30	BP - Airlift, Cage Install and Concrete	23-May-23	01-Jun-23	6	04-Aug-23 A	11-Aug-23 A	

02

P18-BP49.10	BP - Excavation	21-Dec-22	29-Dec-22	29	08-Jul-23 A	11-Aug-23 A	
P18-BP49.20	BP - RCD Drilling	30-Dec-22	21-Jan-23	7	12-Aug-23 A	21-Aug-23 A	
P18-BP49.30	BP - Airlift, Cage Install and Concrete	25-Jan-23	03-Feb-23	12	22-Aug-23 A	04-Sep-23	-128

05

P18-BP50.10	BP - Excavation	04-Mar-23	10-Mar-23	21	31-Jul-23 A	24-Aug-23 A	
-------------	-----------------	-----------	-----------	----	-------------	-------------	--



Planned	Planned MS
Critical	Critical MS
Actual	Actual MS

Date	Revision	Checked	Approved
04-Mar-22	R0	KL	B
02-Dec-22	R03D	KL	C

Activity ID	Activity Name	Baseline Start	Baseline Finish	Dur	Forecast / Actual Start	Forecast / Actual Finsih	Total Float	August				September				October				November			
								26				27				28				29			
								29	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11
P18-BP50.20	BP - RCD Drilling	11-Mar-23	01-Apr-23	11	25-Aug-23 A	06-Sep-23	-138																
P18-BP50.30	BP - Airlift, Cage Install and Concrete	03-Apr-23	15-Apr-23	8	07-Sep-23	15-Sep-23	-138																
TD05																							
07																							
P18-BP36.10	BP - Excavation	20-Mar-23	25-Mar-23	31	07-Jul-23 A	12-Aug-23 A																	
P18-BP36.20	BP - RCD Drilling	27-Mar-23	17-Apr-23	10	14-Aug-23 A	25-Aug-23 A																	
P18-BP36.30	BP - Airlift, Cage Install and Concrete	18-Apr-23	25-Apr-23	7	26-Aug-23 A	02-Sep-23	-127																
TD06																							
03																							
P18-BP23.10	BP IAR-S - Excavation	26-Nov-22	02-Dec-22	15	12-Aug-23 A	29-Aug-23	-138																
P18-BP23.20	BP IAR-S - RCD Drilling	03-Dec-22	20-Dec-22	7	30-Aug-23	06-Sep-23	-138																
P18-BP23.30	BP IAR-S - Airlift, Cage Install and Concrete	23-Dec-22	03-Jan-23	6	09-Sep-23	15-Sep-23	-138																
TD08																							
P23-BP97.30	BP - Airlift, Cage Install and Concrete	13-Jun-23	21-Jun-23	11	26-Jul-23 A	08-Aug-23 A																	
12																							
P18-BP55.10	BP - Excavation	04-Apr-23	14-Apr-23	101	26-Apr-23 A	26-Aug-23	-135																
P18-BP55.20	BP - RCD Drilling	15-Apr-23	08-May-23	10	26-Aug-23	06-Sep-23	-135																
P18-BP55.30	BP - Airlift, Cage Install and Concrete	09-May-23	17-May-23	5	07-Sep-23	12-Sep-23	-135																
14																							
P23-BP108.10	BP - Excavation	06-Jun-23	12-Jun-23	21	22-Jul-23 A	16-Aug-23 A																	
P23-BP108.20	BP - RCD Drilling	13-Jun-23	18-Jul-23	3	17-Aug-23 A	21-Aug-23 A																	
P23-BP108.30	BP - Airlift, Cage Install and Concrete	19-Jul-23	27-Jul-23	6	22-Aug-23 A	28-Aug-23	-122																
TD09																							
P18-BP28.10	BP - Excavation	23-May-23	30-May-23	40	13-Jul-23 A	28-Aug-23	-138																
P18-BP28.20	BP - RCD Drilling	31-May-23	16-Jun-23	9	29-Aug-23	07-Sep-23	-138																
P18-BP28.30	BP - Airlift, Cage Install and Concrete	17-Jun-23	26-Jun-23	7	08-Sep-23	15-Sep-23	-138																
Pile Test																							
KD05 (Section 1) (incl. BP for KD01 (Stage1-1))																							
BP																							
KD05.TS.0000	Sonic Logging Test and Interfacing Coring (Last BP)	30-Apr-23	11-May-23	7	29-Jul-23 A	05-Aug-23 A																	
KD05.TS.1000	Sonic Logging Test and Interfacing Coring (All BP)	30-Jul-22	11-May-23	371	30-Jul-22 A	05-Aug-23 A																	
KD05.TS.1020	Submit BA14	12-May-23	18-May-23	0	14-Aug-23 A	14-Aug-23 A																	
KD05.TS.1040	Selection of Full Core by BD	19-May-23	01-Jun-23	7	26-Aug-23	01-Sep-23	-265																
KD05.TS.1060	Full Core to Proof Drill	02-Jun-23	15-Jun-23	7	02-Sep-23	08-Sep-23	-265																
KD05.TS.1080	Obtain BA14 Acknowledgement / Satisfaction of CA, Completion As-built Drawings, Reports & Records	16-Jun-23	13-Jul-23	17	09-Sep-23	25-Sep-23	-265																
KD06 (Section 2)																							

	Planned		Planned MS
	Critical		Critical MS
	Actual		Actual MS

West Kowloon Cultural District Authority
Piling for Integrated Basement and U/G Road in Zone 2B 2C
3 Month Rolling Programme as of 25 August 2023
Based on CMWP Rev.0 (3rd Draft)

	Date	Revision	Checked	Approved
	04-Mar-22	R0	KL	B
	02-Dec-22	R03D	KL	C

Activity ID	Activity Name	Baseline Start	Baseline Finish	Dur	Forecast / Actual Start	Forecast / Actual Finsih	Total Float	August				September				October				November		
								26	29	05	12	19	26	02	09	16	23	30	07	14	21	28

BP

KD06.TS.1020	Submit BA14	13-Jul-23	19-Jul-23	29	28-Jul-23 A	26-Aug-23	-86
KD06.TS.1040	Selection of Full Core by BD	20-Jul-23	02-Aug-23	0	26-Aug-23	26-Aug-23	-86
KD06.TS.1060	Full Core to Proof Drill	03-Aug-23	16-Aug-23	5	26-Aug-23	30-Aug-23	-86
KD06.TS.1080	Obtain BA14 Acknowledgement / Satisfaction of CA, Completion As-built Drawings, Reports & Records	17-Aug-23	13-Sep-23	7	31-Aug-23	06-Sep-23	-86

KD07 (Section 3) (incl. BP for KD03) (Stage 3-1)

BP

KD07.TS.0000	Sonic Logging Test and Interfacing Coring (Last BP)	30-Sep-23	11-Oct-23	12	02-Sep-23	13-Sep-23	-60
KD07.TS.1000	Sonic Logging Test and Interfacing Coring (All BP)	14-Jun-23	11-Oct-23	278	10-Dec-22 A	13-Sep-23	-60
KD07.TS.1020	Submit BA14	12-Oct-23	18-Oct-23	7	14-Sep-23	20-Sep-23	-60
KD07.TS.1040	Selection of Full Core by BD	19-Oct-23	01-Nov-23	14	21-Sep-23	04-Oct-23	-60
KD07.TS.1060	Full Core to Proof Drill	02-Nov-23	15-Nov-23	28	05-Oct-23	01-Nov-23	-60
KD07.TS.1080	Obtain BA14 Acknowledgement / Satisfaction of CA, Completion As-built Drawings, Reports & Records	16-Nov-23	13-Dec-23	28	02-Nov-23	29-Nov-23	-60

KD08 (Section 4) (incl. BP for KD04 (Stage 4-1) & SSHP in KD09 (Section 5))

BP

KD08.TS.0000	Sonic Logging Test and Interfacing Coring (Last BP)	31-May-23	11-Jun-23	12	15-Jul-23 A	27-Jul-23 A	
KD08.TS.1000	Sonic Logging Test and Interfacing Coring (All BP)	04-Jul-22	11-Jun-23	388	04-Jul-22 A	27-Jul-23 A	
KD08.TS.1020	Submit BA14	12-Jun-23	18-Jun-23	0	17-Aug-23 A	17-Aug-23 A	
KD08.TS.1040	Selection of Full Core by BD	19-Jun-23	02-Jul-23	5	26-Aug-23	30-Aug-23	-113
KD08.TS.1060	Full Core to Proof Drill	03-Jul-23	16-Jul-23	7	31-Aug-23	06-Sep-23	-113
KD08.TS.1080	Obtain BA14 Acknowledgement / Satisfaction of CA, Completion As-built Drawings, Reports & Records	17-Jul-23	13-Aug-23	7	07-Sep-23	13-Sep-23	-113


SSHP

KD08.TS.1180	Obtain BA14 Acknowledgement / Satisfaction of CA, Completion As-built Drawings, Reports & Records	20-Dec-22	16-Jan-23	7	26-Aug-23	01-Sep-23	-102
--------------	---	-----------	-----------	---	-----------	-----------	------

KD09 (Section 5) (incl. BP for KD02 (Stage 5-1))

BP







KD09.TS.0000	Sonic Logging Test and Interfacing Coring (Last BP)	01-Aug-23	12-Aug-23	12	16-Sep-23	27-Sep-23	-170
KD09.TS.1000	Sonic Logging Test and Interfacing Coring (All BP)	23-May-22	12-Aug-23	493	23-May-22 A	27-Sep-23	-170
KD09.TS.1020	Submit BA14	13-Aug-23	19-Aug-23	7	28-Sep-23	04-Oct-23	-170



	Planned		Planned MS
	Critical		Critical MS
	Actual		Actual MS

Date	Revision	Checked	Approved
04-Mar-22	R0	KL	B
02-Dec-22	R03D	KL	C

Activity ID	Activity Name	Baseline Start	Baseline Finish	Dur	Forecast / Actual Start	Forecast / Actual Finsih	Total Float	August				September				October				November			
								26				27				28				29			
								29	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11
KD09.TS.1040	Selection of Full Core by BD	20-Aug-23	02-Sep-23	14	05-Oct-23	18-Oct-23	-170																
KD09.TS.1060	Full Core to Proof Drill	03-Sep-23	16-Sep-23	14	19-Oct-23	01-Nov-23	-170																
KD09.TS.1080	Obtain BA14 Acknowledgement / Satisfaction of CA, Completion As-built Drawings, Reports & Records	17-Sep-23	14-Oct-23	28	02-Nov-23	29-Nov-23	-170																

	Planned		Planned MS
	Critical		Critical MS
	Actual		Actual MS

West Kowloon Cultural District Authority
Piling for Integrated Basement and U/G Road in Zone 2B 2C
3 Month Rolling Programme as of 25 August 2023
Based on CMWP Rev.0 (3rd Draft)



Date	Revision	Checked	Approved
04-Mar-22	R0	KL	B
02-Dec-22	R03D	KL	C

Activity ID	Activity Name	Baseline Start	Baseline Finish	Dur	Forecast / Actual Start	Forecast / Actual Finsih	Total Float	September				October				November				December			
								27				28				29				30			
								02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16

Piling for Integrated Basement and U/G Road in Zone 2B & 2C

Contract Dates

Key Dates

KD for Zone 2B

Activity ID	Activity Name	Baseline Start	Baseline Finish	Dur	Forecast / Actual Start	Forecast / Actual Finsih	Total Float
KD05	KD05 (Section 1) - 03 Jan 2023		13-Jul-23	0		30-Sep-23*	-269
KD06	KD06 (Section 2) - 12 Jun 2023		13-Sep-23	0		30-Sep-23*	-109
KD07	KD07 (Section 3) - 30 Sep 2023		13-Dec-23	0		29-Nov-23*	-60

KD for Zone 2C

Activity ID	Activity Name	Baseline Start	Baseline Finish	Dur	Forecast / Actual Start	Forecast / Actual Finsih	Total Float
KD08	KD08 (Section 4) - 23 May 2023		13-Aug-23	0		30-Sep-23*	-129
KD09	KD09 (Section 5) - 12 Jun 2023		14-Oct-23	0		29-Nov-23*	-170

Construction Stage

Pile Construction

KD07 (Section 3)

Bored Piles

VD01

Activity ID	Activity Name	Baseline Start	Baseline Finish	Dur	Forecast / Actual Start	Forecast / Actual Finsih	Total Float
P26-BP07.30	BP - Airlift, Cage Install and Concrete	10-Jun-23	19-Jun-23	8	14-Aug-23 A	23-Aug-23 A	

VD08

Activity ID	Activity Name	Baseline Start	Baseline Finish	Dur	Forecast / Actual Start	Forecast / Actual Finsih	Total Float
P24&P27-BP32.:	BP - Airlift, Cage Install and Concrete	16-Mar-23	24-Mar-23	9	17-Aug-23 A	28-Aug-23 A	

05

Activity ID	Activity Name	Baseline Start	Baseline Finish	Dur	Forecast / Actual Start	Forecast / Actual Finsih	Total Float
P24&P27-BP19.:	BP - RCD Drilling	24-Apr-23	29-May-23	5	17-Aug-23 A	23-Aug-23 A	
P24&P27-BP19.:	BP - Airlift, Cage Install and Concrete	30-May-23	07-Jun-23	6	24-Aug-23 A	31-Aug-23 A	

KD09 (Section 5)

Bored Piles

TD01

Activity ID	Activity Name	Baseline Start	Baseline Finish	Dur	Forecast / Actual Start	Forecast / Actual Finsih	Total Float
P18-BP57.10	BP - Excavation	22-Dec-22	30-Dec-22	24	26-Jul-23 A	23-Aug-23 A	
P18-BP57.20	BP - RCD Drilling	31-Dec-22	25-Jan-23	6	24-Aug-23 A	31-Aug-23 A	
P18-BP57.30	BP - Airlift, Cage Install and Concrete	26-Jan-23	04-Feb-23	7	01-Sep-23 A	09-Sep-23 A	


06

Activity ID	Activity Name	Baseline Start	Baseline Finish	Dur	Forecast / Actual Start	Forecast / Actual Finsih	Total Float
P18-BP45.20	BP - RCD Drilling	04-Apr-23	29-Apr-23	12	22-Aug-23 A	05-Sep-23 A	
P18-BP45.30	BP - Airlift, Cage Install and Concrete	02-May-23	10-May-23	7	06-Sep-23 A	14-Sep-23 A	

10

Activity ID	Activity Name	Baseline Start	Baseline Finish	Dur	Forecast / Actual Start	Forecast / Actual Finsih	Total Float
P18-BP46.10	BP - Excavation	28-Jun-23	05-Jul-23	23	29-Jul-23 A	25-Aug-23 A	
P18-BP46.20	BP - RCD Drilling	06-Jul-23	22-Jul-23	4	26-Aug-23 A	31-Aug-23 A	
P18-BP46.30	BP - Airlift, Cage Install and Concrete	24-Jul-23	31-Jul-23	9	01-Sep-23 A	12-Sep-23 A	

TD04



Activity ID	Activity Name	Baseline Start	Baseline Finish	Dur	Forecast / Actual Start	Forecast / Actual Finsih	Total Float	September				October				November				December					
								27				28				29				30					
								02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16	23	
02																									
P18-BP49.30	BP - Airlift, Cage Install and Concrete	25-Jan-23	03-Feb-23	13	22-Aug-23 A	06-Sep-23 A		■																	
05																									
P18-BP50.10	BP - Excavation	04-Mar-23	10-Mar-23	21	31-Jul-23 A	24-Aug-23 A																			
P18-BP50.20	BP - RCD Drilling	11-Mar-23	01-Apr-23	15	25-Aug-23 A	12-Sep-23 A		■	■																
P18-BP50.30	BP - Airlift, Cage Install and Concrete	03-Apr-23	15-Apr-23	6	13-Sep-23 A	19-Sep-23 A				■															
TD05																									
07																									
P18-BP36.20	BP - RCD Drilling	27-Mar-23	17-Apr-23	10	14-Aug-23 A	25-Aug-23 A																			
P18-BP36.30	BP - Airlift, Cage Install and Concrete	18-Apr-23	25-Apr-23	4	26-Aug-23 A	31-Aug-23 A		■																	
TD06																									
03																									
P18-BP23.30	BP IAR-S - Airlift, Cage Install and Concrete	23-Dec-22	03-Jan-23	5	19-Aug-23 A	25-Aug-23 A																			
TD08																									
P23-BP108.30	BP - Airlift, Cage Install and Concrete	19-Jul-23	27-Jul-23	5	22-Aug-23 A	28-Aug-23 A																			
12																									
P18-BP55.10	BP - Excavation	04-Apr-23	14-Apr-23	113	26-Apr-23 A	09-Sep-23 A		■																	
P18-BP55.20	BP - RCD Drilling	15-Apr-23	08-May-23	9	11-Sep-23 A	21-Sep-23 A				■	■														
P18-BP55.30	BP - Airlift, Cage Install and Concrete	09-May-23	17-May-23	6	15-Sep-23 A	21-Sep-23 A					■														
TD09																									
P18-BP28.10	BP - Excavation	23-May-23	30-May-23	40	13-Jul-23 A	29-Aug-23 A																			
P18-BP28.20	BP - RCD Drilling	31-May-23	16-Jun-23	10	30-Aug-23 A	11-Sep-23 A		■	■																
P18-BP28.30	BP - Airlift, Cage Install and Concrete	17-Jun-23	26-Jun-23	5	12-Sep-23 A	16-Sep-23 A					■														
Pile Test																									
KD05 (Section 1) (incl. BP for KD01 (Stage1-1))																									
BP																									
KD05.TS.1040	Selection of Full Core by BD	19-May-23	01-Jun-23	0	30-Sep-23	30-Sep-23	-269																		
KD05.TS.1060	Full Core to Proof Drill	02-Jun-23	15-Jun-23	0	30-Sep-23	30-Sep-23	-269																		
KD05.TS.1080	Obtain BA14 Acknowledgement / Satisfaction of CA, Completion As-built Drawings, Reports & Records	16-Jun-23	13-Jul-23	0	30-Sep-23	30-Sep-23	-269																		
KD06 (Section 2)																									
BP																									
KD06.TS.1040	Selection of Full Core by BD	20-Jul-23	02-Aug-23	0	30-Sep-23	30-Sep-23	-109																		
KD06.TS.1060	Full Core to Proof Drill	03-Aug-23	16-Aug-23	0	30-Sep-23	30-Sep-23	-109																		
KD06.TS.1080	Obtain BA14 Acknowledgement / Satisfaction of CA, Compli	17-Aug-23	13-Sep-23	0	30-Sep-23	30-Sep-23	-109																		
KD07 (Section 3) (incl. BP for KD03) (Stage 3-1)																									

	Planned		Planned MS
	Critical		Critical MS
	Actual		Actual MS

West Kowloon Cultural District Authority
Piling for Integrated Basement and U/G Road in Zone 2B 2C
3 Month Rolling Programme as of 29 September 2023
Based on CMWP Rev.0 (3rd Draft)



Date	Revision	Checked	Approved
04-Mar-22	R0	KL	B
02-Dec-22	R03D	KL	C

Activity ID	Activity Name	Baseline Start	Baseline Finish	Dur	Forecast / Actual Start	Forecast / Actual Finsih	Total Float	September				October				November				December											
								27				28				29				30											
								02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16	23							
BP																															
KD07.TS.0000	Sonic Logging Test and Interfacing Coring (Last BP)	30-Sep-23	11-Oct-23	0	30-Sep-23	30-Sep-23	-58																								
KD07.TS.1000	Sonic Logging Test and Interfacing Coring (All BP)	14-Jun-23	11-Oct-23	296	10-Dec-22 A	01-Oct-23	-60																								
KD07.TS.1020	Submit BA14	12-Oct-23	18-Oct-23	0	02-Oct-23	02-Oct-23	-60																								
KD07.TS.1040	Selection of Full Core by BD	19-Oct-23	01-Nov-23	3	02-Oct-23	04-Oct-23	-60																								
KD07.TS.1060	Full Core to Proof Drill	02-Nov-23	15-Nov-23	28	05-Oct-23	01-Nov-23	-60																								
KD07.TS.1080	Obtain BA14 Acknowledgement / Satisfaction of CA, Compli	16-Nov-23	13-Dec-23	28	02-Nov-23	29-Nov-23	-60																								
KD08 (Section 4) (incl. BP for KD04 (Stage 4-1) & SSHP in KD09 (Section 5))																															
BP																															
KD08.TS.1040	Selection of Full Core by BD	19-Jun-23	02-Jul-23	0	30-Sep-23	30-Sep-23	-129																								
KD08.TS.1060	Full Core to Proof Drill	03-Jul-23	16-Jul-23	0	30-Sep-23	30-Sep-23	-129																								
KD08.TS.1080	Obtain BA14 Acknowledgement / Satisfaction of CA, Compli	17-Jul-23	13-Aug-23	0	30-Sep-23	30-Sep-23	-129																								
SSHP																															
KD08.TS.1180	Obtain BA14 Acknowledgement / Satisfaction of CA, Compli	20-Dec-22	16-Jan-23	0	30-Sep-23	30-Sep-23	-130																								
KD09 (Section 5) (incl. BP for KD02 (Stage 5-1))																															
BP																															
KD09.TS.0000	Sonic Logging Test and Interfacing Coring (Last BP)	01-Aug-23	12-Aug-23	1	30-Sep-23	30-Sep-23	-170																								
KD09.TS.1000	Sonic Logging Test and Interfacing Coring (All BP)	23-May-22	12-Aug-23	496	23-May-22 A	01-Oct-23	-170																								
KD09.TS.1020	Submit BA14	13-Aug-23	19-Aug-23	4	01-Oct-23	04-Oct-23	-170																								
KD09.TS.1040	Selection of Full Core by BD	20-Aug-23	02-Sep-23	14	05-Oct-23	18-Oct-23	-170																								
KD09.TS.1060	Full Core to Proof Drill	03-Sep-23	16-Sep-23	14	19-Oct-23	01-Nov-23	-170																								
KD09.TS.1080	Obtain BA14 Acknowledgement / Satisfaction of CA, Compli	17-Sep-23	14-Oct-23	28	02-Nov-23	29-Nov-23	-170																								

Planned	Planned MS
Critical	Critical MS
Actual	Actual MS




Date	Revision	Checked	Approved
04-Mar-22	R0	KL	B
02-Dec-22	R03D	KL	C

Activity ID	Activity Name	Baseline Start	Baseline Finish	Dur	Forecast / Actual Start	Forecast / Actual Finsih	Total Float	October					November					December				January											
								28	29	30	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19	20	21	22	23

Piling for Integrated Basement and U/G Road in Zone 2B & 2C

Contract Dates							
Key Dates							
KD for Zone 2B							
KD05	KD05 (Section 1) - 03 Jan 2023			13-Jul-23	0	21-Oct-23*	-290
KD06	KD06 (Section 2) - 12 Jun 2023			13-Sep-23	0	21-Oct-23*	-130
KD07	KD07 (Section 3) - 30 Sep 2023			13-Dec-23	0	29-Nov-23*	-60
KD for Zone 2C							
KD08	KD08 (Section 4) - 23 May 2023			13-Aug-23	0	21-Oct-23*	-150
KD09	KD09 (Section 5) - 12 Jun 2023			14-Oct-23	0	29-Nov-23*	-170
KD for Zone 2B (Optional Items)							
KD10	KD10 (Section 6) (Tree felling at Austin Road West) (180 days after CA's Instruction) (Optional Works Item No.1A)			30-Jul-23	0	21-Oct-23*	-81
KD for Zone 2C (Optional Items)							
KD11	KD11 (Section 7) (Tree felling at Zone 2C) (180 days after CA's Instruction) (Optional Works Item No.1B)			30-Jul-23	0	21-Oct-23*	-81
Construction Stage							
Pile Construction							
KD09 (Section 5)							
Bored Piles							
TD01							
P18-BP45.30	BP - Airlift, Cage Install and Concrete			02-May-23	10-May-23	06-Sep-23 A	14-Sep-23 A
TD04							
05							
P18-BP50.30	BP - Airlift, Cage Install and Concrete			03-Apr-23	15-Apr-23	13-Sep-23 A	19-Sep-23 A
TD08							
P18-BP55.20	BP - RCD Drilling			15-Apr-23	08-May-23	11-Sep-23 A	21-Sep-23 A
P18-BP55.30	BP - Airlift, Cage Install and Concrete			09-May-23	17-May-23	15-Sep-23 A	21-Sep-23 A
TD09							
P18-BP28.30	BP - Airlift, Cage Install and Concrete			17-Jun-23	26-Jun-23	12-Sep-23 A	16-Sep-23 A
Pile Test							
KD05 (Section 1) (incl. BP for KD01 (Stage1-1))							



Planned	Planned MS
Critical	Critical MS
Actual	Actual MS

Date	Revision	Checked	Approved
04-Mar-22	R0	KL	B
02-Dec-22	R03D	KL	C

Activity ID	Activity Name	Baseline Start	Baseline Finish	Dur	Forecast / Actual Start	Forecast / Actual Finsih	Total Float	October					November					December				January		
								28					29					30				31		
								8	25	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08

BP							
KD05.TS.1040	Selection of Full Core by BD	19-May-23	01-Jun-23	0	21-Oct-23	21-Oct-23	-290
KD05.TS.1060	Full Core to Proof Drill	02-Jun-23	15-Jun-23	0	21-Oct-23	21-Oct-23	-290
KD05.TS.1080	Obtain BA14 Acknowledgement / Satisfaction of CA, Completion As-built Drawings, Reports & Records	16-Jun-23	13-Jul-23	0	21-Oct-23	21-Oct-23	-290

KD06 (Section 2)

BP							
KD06.TS.1040	Selection of Full Core by BD	20-Jul-23	02-Aug-23	0	21-Oct-23	21-Oct-23	-130
KD06.TS.1060	Full Core to Proof Drill	03-Aug-23	16-Aug-23	0	21-Oct-23	21-Oct-23	-130
KD06.TS.1080	Obtain BA14 Acknowledgement / Satisfaction of CA, Completion As-built Drawings, Reports & Records	17-Aug-23	13-Sep-23	0	21-Oct-23	21-Oct-23	-130

KD07 (Section 3) (incl. BP for KD03) (Stage 3-1)

BP							
KD07.TS.0000	Sonic Logging Test and Interfacing Coring (Last BP)	30-Sep-23	11-Oct-23	15	11-Sep-23 A	26-Sep-23 A	
KD07.TS.1000	Sonic Logging Test and Interfacing Coring (All BP)	14-Jun-23	11-Oct-23	291	10-Dec-22 A	26-Sep-23 A	
KD07.TS.1020	Submit BA14	12-Oct-23	18-Oct-23	1	21-Oct-23	21-Oct-23	-60
KD07.TS.1040	Selection of Full Core by BD	19-Oct-23	01-Nov-23	11	22-Oct-23	01-Nov-23	-60
KD07.TS.1060	Full Core to Proof Drill	02-Nov-23	15-Nov-23	14	02-Nov-23	15-Nov-23	-60
KD07.TS.1080	Obtain BA14 Acknowledgement / Satisfaction of CA, Completion As-built Drawings, Reports & Records	16-Nov-23	13-Dec-23	14	16-Nov-23	29-Nov-23	-60


KD08 (Section 4) (incl. BP for KD04 (Stage 4-1) & SSHP in KD09 (Section 5))

BP							
KD08.TS.1040	Selection of Full Core by BD	19-Jun-23	02-Jul-23	0	21-Oct-23	21-Oct-23	-150
KD08.TS.1060	Full Core to Proof Drill	03-Jul-23	16-Jul-23	0	21-Oct-23	21-Oct-23	-150
KD08.TS.1080	Obtain BA14 Acknowledgement / Satisfaction of CA, Completion As-built Drawings, Reports & Records	17-Jul-23	13-Aug-23	0	21-Oct-23	21-Oct-23	-150

SSHP							
KD08.TS.1180	Obtain BA14 Acknowledgement / Satisfaction of CA, Completion As-built Drawings, Reports & Records	20-Dec-22	16-Jan-23	0	21-Oct-23	21-Oct-23	-151

KD09 (Section 5) (incl. BP for KD02 (Stage 5-1))







BP							



Planned	Planned MS
Critical	Critical MS
Actual	Actual MS

Date	Revision	Checked	Approved
04-Mar-22	R0	KL	B
02-Dec-22	R03D	KL	C

Activity ID	Activity Name	Baseline Start	Baseline Finish	Dur	Forecast / Actual Start	Forecast / Actual Finsih	Total Float	October							November					December				January		
								28							29					30				31		
								8	25	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15	
KD09.TS.0000	Sonic Logging Test and Interfacing Coring (Last BP)	01-Aug-23	12-Aug-23	149	18-May-23 A	13-Oct-23 A		[Gantt bar: 18-May-23 to 13-Oct-23]																		
KD09.TS.1000	Sonic Logging Test and Interfacing Coring (All BP)	23-May-22	12-Aug-23	508	23-May-22 A	13-Oct-23 A		[Gantt bar: 23-May-22 to 13-Oct-23]																		
KD09.TS.1020	Submit BA14	13-Aug-23	19-Aug-23	1	21-Oct-23	21-Oct-23	-170																			
KD09.TS.1040	Selection of Full Core by BD	20-Aug-23	02-Sep-23	11	22-Oct-23	01-Nov-23	-170								[Gantt bar: 22-Oct-23 to 01-Nov-23]											
KD09.TS.1060	Full Core to Proof Drill	03-Sep-23	16-Sep-23	14	02-Nov-23	15-Nov-23	-170								[Gantt bar: 02-Nov-23 to 15-Nov-23]											
KD09.TS.1080	Obtain BA14 Acknowledgement / Satisfaction of CA, Completion As-built Drawings, Reports & Records	17-Sep-23	14-Oct-23	14	16-Nov-23	29-Nov-23	-170	[Gantt bar: 17-Sep-23 to 14-Oct-23]																		

	Planned		Planned MS
	Critical		Critical MS
	Actual		Actual MS

West Kowloon Cultural District Authority
Piling for Integrated Basement and U/G Road in Zone 2B 2C
3 Month Rolling Programme as of 20 October 2023
Based on CMWP Rev.0 (3rd Draft)

			
Date	Revision	Checked	Approved
04-Mar-22	R0	KL	B
02-Dec-22	R03D	KL	C

C. Environmental Mitigation Measures – Implementation Status

Table C-1: Environmental Mitigation Measures Implementation Status

		Implementation Stage		
		Zone 2B & 2C		
EM&A Ref.	Recommendation Measures	Aug 2023	Sep 2023	Oct 2023
Air Quality Impact (Construction)				
2.1	<p>General Dust Control Measures</p> <p>Frequent water spraying for active construction areas (12 times a day or once every one hour), including Heavy construction activities such as construction of buildings or roads, drilling, ground excavation, cut and fill operations (i.e., earth moving)</p>	✓	✓	✓
2.1	<p>Best Practice For Dust Control</p> <p>The relevant best practices for dust control as stipulated in the Air Pollution Control (construction Dust) Regulation should be adopted to further reduce the construction dust impacts from the Project. These best practices include:</p> <p><i>Good Site Management</i></p> <ul style="list-style-type: none"> Good site management is important to help reducing potential air quality impact down to an acceptable level. As a general guide, the Contractor should maintain high standard of housekeeping to prevent emission of fugitive dust. Loading, unloading, handling and storage of raw materials, wastes or by-products should be carried out in a manner so as to minimise the release of visible dust emission. Any piles of materials accumulated on or around the work areas should be cleaned up regularly. Cleaning, repair and maintenance of all plant facilities within the work areas should be carried out in a manner minimising generation of fugitive dust emissions. The material should be handled properly to prevent fugitive dust emission before cleaning. <p><i>Disturbed Parts of the Roads</i></p> <ul style="list-style-type: none"> Each and every main temporary access should be paved with concrete, bituminous hardcore materials or metal plates and kept clear of dusty materials; or 	✓	✓	✓

		Implementation Stage		
		Zone 2B & 2C		
EM&A Ref.	Recommendation Measures	Aug 2023	Sep 2023	Oct 2023
	<ul style="list-style-type: none"> Unpaved parts of the road should be sprayed with water or a dust suppression chemical so as to keep the entire road surface wet. 	✓	Obs	Obs
	<i>Exposed Earth</i>	N/A	N/A	N/A
	<ul style="list-style-type: none"> Exposed earth should be properly treated by compaction, hydroseeding, vegetation planting or seeding with latex, vinyl, bitumen within six months after the last construction activity on the site or part of the site where the exposed earth lies. 			
	<i>Loading, Unloading or Transfer of Dusty Materials</i>	✓	✓	✓
	<ul style="list-style-type: none"> All dusty materials should be sprayed with water immediately prior to any loading or transfer operation so as to keep the dusty material wet. 			
	<i>Debris Handling</i>	✓	✓	✓
	<ul style="list-style-type: none"> Any debris should be covered entirely by impervious sheeting or stored in a debris collection area sheltered on the top and the three sides. Before debris is dumped into a chute, water should be sprayed so that it remains wet when it is dumped. 	N/A	N/A	N/A
	<i>Transport of Dusty Materials</i>	✓	✓	✓
	<ul style="list-style-type: none"> Vehicle used for transporting dusty materials/spoils should be covered with tarpaulin or similar material. The cover should extend over the edges of the sides and tailboards. 			
	<i>Wheel washing</i>	✓	✓	✓
	<ul style="list-style-type: none"> Vehicle wheel washing facilities should be provided at each construction site exit. Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels. 			
	<i>Use of vehicles</i>	✓	✓	✓
	<ul style="list-style-type: none"> The speed of the trucks within the site should be controlled to about 10km/hour in order to reduce adverse dust impacts and secure the safe movement around the site. 			

		Implementation Stage		
		Zone 2B & 2C		
EM&A Ref.	Recommendation Measures	Aug 2023	Sep 2023	Oct 2023
	<ul style="list-style-type: none"> Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels. Where a vehicle leaving the construction site is carrying a load of dusty materials, the load should be covered entirely by clean impervious sheeting to ensure that the dusty materials do not leak from the vehicle. 	✓	✓	✓
	<p><i>Site hoarding</i></p> <ul style="list-style-type: none"> Where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit. 	✓	✓	✓
2.1	<p>Best Practicable Means for Cement Works (Concrete Batching Plant)</p> <p>The relevant best practices for dust control as stipulated in the Guidance Note on the Best Practicable Means for Cement Works (Concrete Batching Plant) BPM 3/2(93) should be followed and implemented to further reduce the construction dust impacts of the Project. These best practices include:</p> <p><i>Exhaust from Dust Arrestment Plant</i></p> <ul style="list-style-type: none"> Wherever possible the final discharge point from particulate matter arrestment plant, where is not necessary to achieve dispersion from residual pollutants, should be at low level to minimise the effect on the local community in the case of abnormal emissions and to facilitate maintenance and inspection <p><i>Emission Limits</i></p> <ul style="list-style-type: none"> All emissions to air, other than steam or water vapour, shall be colourless and free from persistent mist or smoke 	N/A	N/A	N/A
		N/A	N/A	N/A

		Implementation Stage		
		Zone 2B & 2C		
EM&A Ref.	Recommendation Measures	Aug 2023	Sep 2023	Oct 2023
	<i>Engineering Design/Technical Requirements</i>	N/A	N/A	N/A
	<ul style="list-style-type: none"> As a general guidance, the loading, unloading, handling and storage of fuel, raw materials, products, wastes or by-products should be carried out in a manner so as to prevent the release of visible dust and/or other noxious or offensive emissions 			
	<p>Non-Road Mobile Machinery (NRMM): All NRMMs operating on-site which are subject to emission control of Air Pollution Control (Non-road Mobile Machinery) (Emission) Regulation are approved/exempted (as the case may be) and affixed with the requisite approval/exemption labels.</p>	Obs	✓	Obs
Noise Impact (Construction)				
3.1	Good Site Practice			
	<ul style="list-style-type: none"> Good site practice and noise management can significantly reduce the impact of construction site activities on nearby NSRs. The following package of measures should be followed during each phase of construction: only well-maintained plant to be operated on-site and plant should be serviced regularly during the construction works; machines and plant that may be in intermittent use to be shut down between work periods or should be throttled down to a minimum plant known to emit noise strongly in one direction, should, where possible, be orientated to direct noise away from the NSRs; mobile plant should be sited as far away from NSRs as possible; and material stockpiles and other structures to be effectively utilised, where practicable, to screen noise from on-site construction activities. 	✓	✓	✓
		✓	✓	✓
		✓	✓	✓
		✓	✓	✓
		✓	✓	✓

		Implementation Stage		
		Zone 2B & 2C		
EM&A Ref.	Recommendation Measures	Aug 2023	Sep 2023	Oct 2023
3.1	<p>Adoption of Quieter PME</p> <p>The recommended quieter PME adopted in the assessment were taken from the EPD's QPME Inventory and "Sound Power Levels of Other Commonly Used PME" are presented in Table 4.26 in the EIA report. It should be noted that the silenced PME selected for assessment can be found in Hong Kong.</p>	✓	✓	✓
3.1	<p>Use of Movable Noise Barriers</p> <p>Movable noise barriers can be very effective in screening noise from particular items of plant when constructing the Project. Noise barriers located along the active works area close to the noise generating component of a PME could produce at least 10 dB(A) screening for stationary plant and 5 dB(A) for mobile plant provided the direct line of sight between the PME and the NSRs is blocked.</p>	Obs	Obs	✓
3.1	<p>Use of Noise Enclosure/ Acoustic Shed</p> <p>The use of noise enclosure or acoustic shed is to cover stationary PME such as air compressor and concrete pump. With the adoption of the noise enclosure, the PME could be completely screened, and noise reduction of 15 dB(A) can be achieved according to the EIAO Guidance Note No. 9/2010.</p>	Obs	Obs, Rem	Obs, Rem
3.1	<p>Use of Noise Insulating Fabric</p> <p>Noise insulating fabric can also be adopted for certain PME (e.g. drill rig, pilling machine etc). The fabric should be lapped such that there are no openings or gaps on the joints. According to the approved Tsim Sha Tsui Station Northern Subway EIA report (AEIAR-127/2008), a noise reduction of 10 dB(A) can be achieved for the PME lapped with the noise insulating fabric.</p>	✓	✓	✓
3.1	<p>Scheduling of Construction Works outside School Examination Periods</p> <p>During construction phase, the contractor should liaise with the educational institutions (including NSRs LCS and CRGPS) to obtain the examination schedule and avoid the noisy construction activities during school examination periods.</p>	✓	✓	✓

		Implementation Stage		
		Zone 2B & 2C		
EM&A Ref.	Recommendation Measures	Aug 2023	Sep 2023	Oct 2023
Water Quality Impact (Construction)				
4.1	<p>Construction site runoff and drainage</p> <p>The site practices outlined in ProPECC Note PN 1/94 should be followed as far as practicable in order to minimise surface runoff and the chance of erosion. The following measures are recommended to protect water quality and sensitive uses of the coastal area, and when properly implemented should be sufficient to adequately control site discharges so as to avoid water quality impacts:</p> <ul style="list-style-type: none"> At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels, earth bunds or sand bag barriers should be provided on site to direct storm water to silt removal facilities. The design of the temporary on-site drainage system should be undertaken by the WKCDA's Contractor prior to the commencement of construction; Sand/silt removal facilities such as sand/silt traps and sediment basins should be provided to remove sand/silt particles from runoff to meet the requirements of the TM standards under the WPCO. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC Note PN 1/94. Sizes may vary depending upon the flow rate. The detailed design of the sand/silt traps should be undertaken by the WKCDA's Contractor prior to the commencement of construction. All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly during rainstorms. Deposited silt and grit should be regularly removed, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times. 	✓	✓	✓
		✓	✓	✓
		✓	✓	✓

		Implementation Stage		
		Zone 2B & 2C		
EM&A Ref.	Recommendation Measures	Aug 2023	Sep 2023	Oct 2023
	<ul style="list-style-type: none"> Measures should be taken to minimize the ingress of site drainage into excavations. If excavation of trenches in wet periods is necessary, they should be dug and backfilled in short sections wherever practicable. Water pumped out from foundation excavations should be discharged into storm drains via silt removal facilities. 	✓	✓	✓
	<ul style="list-style-type: none"> All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facility should be provided at construction site exit where practicable. Wash-water should have sand and silt settled out and removed regularly to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. 	✓	✓	✓
	<ul style="list-style-type: none"> Open stockpiles of construction materials or construction wastes onsite should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system. 	✓	✓	✓
	<ul style="list-style-type: none"> Manholes (including newly constructed ones) should be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and stormwater runoff being directed into foul sewers. 	✓	✓	✓
	<ul style="list-style-type: none"> Precautions should be taken at any time of the year when rainstorms are likely. Actions should be taken when a rainstorm is imminent or forecasted and actions to be taken during or after rainstorms are summarized in Appendix A2 of ProPECC Note PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes. 	✓	✓	✓

		Implementation Stage		
		Zone 2B & 2C		
EM&A Ref.	Recommendation Measures	Aug 2023	Sep 2023	Oct 2023
	<ul style="list-style-type: none"> Bentonite slurries used in piling or slurry walling should be reconditioned and reused wherever practicable. Temporary enclosed storage locations should be provided on-site for any unused bentonite that needs to be transported away after all the related construction activities are completed. The requirements in ProPECC Note PN 1/94 should be adhered to in the handling and disposal of bentonite slurries. 	N/A	N/A	N/A
4.1	<p>Barging facilities and activities</p> <p>Recommendations for good site practices during operation of the proposed barging point include:</p> <ul style="list-style-type: none"> All vessels should be sized so that adequate clearance is maintained between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash; Loading of barges and hoppers should be controlled to prevent splashing of material into the surrounding water. Barges or hoppers should not be filled to a level that will cause the overflow of materials or polluted water during loading or transportation; All hopper barges should be fitted with tight fitting seals to their bottom openings to prevent leakage of material; and Construction activities should not cause foam, oil, grease, scum, litter or other objectionable matter to be present on the water within the site. 	N/A	N/A	N/A
4.1	<p>Sewage effluent from construction workforce</p> <p>Temporary sanitary facilities, such as portable chemical toilets, should be employed on-site where necessary to handle sewage from the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.</p>	✓	✓	✓
4.1	<p>General construction activities</p>			

		Implementation Stage		
		Zone 2B & 2C		
EM&A Ref.	Recommendation Measures	Aug 2023	Sep 2023	Oct 2023
	<ul style="list-style-type: none"> Construction solid waste, debris and refuse generated on-site should be collected, handled and disposed of properly to avoid entering any nearby storm water drain. Stockpiles of cement and other construction materials should be kept covered when not being used. 	✓	✓	Obs
	<ul style="list-style-type: none"> Oils and fuels should only be stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to any nearby storm water drain, all fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. The bund should be drained of rainwater after a rain event. 	Obs	Obs	Obs
Waste Management Implications (Construction)				
6.1	Good Site Practices			
	<ul style="list-style-type: none"> Recommendations for good site practices during the construction activities include: 			
	<ul style="list-style-type: none"> Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site 	Obs	✓	✓
	<ul style="list-style-type: none"> Training of site personnel in proper waste management and chemical handling procedures 	✓	✓	✓
	<ul style="list-style-type: none"> Provision of sufficient waste disposal points and regular collection of waste 	✓	✓	✓
	<ul style="list-style-type: none"> Appropriate measures to minimise windblown litter and dust/odour during transportation of waste by either covering trucks or by transporting wastes in enclosed containers 	✓	✓	✓
	<ul style="list-style-type: none"> Provision of wheel washing facilities before the trucks leaving the works area so as to minimise dust introduction to public roads 	✓	✓	✓

		Implementation Stage		
		Zone 2B & 2C		
EM&A Ref.	Recommendation Measures	Aug 2023	Sep 2023	Oct 2023
	<ul style="list-style-type: none"> Well planned delivery programme for offsite disposal such that adverse environmental impact from transporting the inert or non-inert C&D materials is not anticipated 	✓	✓	✓
6.1	<p>Waste Reduction Measures</p> <p>Recommendations to achieve waste reduction include:</p> <ul style="list-style-type: none"> Sort inert C&D material to recover any recyclable portions such as metals Segregation and storage of different types of waste in different containers or skips to enhance reuse or recycling of materials and their proper disposal Encourage collection of recyclable waste such as waste paper and aluminium cans by providing separate labelled bins to enable such waste to be segregated from other general refuse generated by the work force Proper site practices to minimise the potential for damage or contamination of inert C&D materials Plan the use of construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of wastes 	✓	✓	✓
6.1	<p>Inert and Non-inert C&D Materials</p> <p>In order to minimise impacts resulting from collection and transportation of inert C&D material for off-site disposal, the excavated materials should be reused on-site as fill material as far as practicable. In addition, inert C&D material generated from excavation works could be reused as fill materials in local projects that require public fill for reclamation.</p> <ul style="list-style-type: none"> The surplus inert C&D material will be disposed of at the Government's PFRFs for beneficial use by other projects in Hong Kong. 	✓	✓	✓

		Implementation Stage		
		Zone 2B & 2C		
EM&A Ref.	Recommendation Measures	Aug 2023	Sep 2023	Oct 2023
	<ul style="list-style-type: none"> Liaison with the CEDD Public Fill Committee (PFC) on the allocation of space for disposal of the inert C&D materials at PFRF is underway. No construction work is allowed to proceed until all issues on management of inert C&D materials have been resolved and all relevant arrangements have been endorsed by the relevant authorities including PFC and EPD. The C&D materials generated from general site clearance should be sorted on site to segregate any inert materials for reuse or disposal of at PFRFs whereas the non-inert materials will be disposed of at the designated landfill site. In order to monitor the disposal of inert and non-inert C&D materials at respectively PFRFs and the designated landfill site, and to control fly-tipping, it is recommended that the Contractor should follow the Technical Circular (Works) No. 6/2010 for Trip Ticket System for Disposal of Construction & Demolition Materials issued by Development Bureau. In addition, it is also recommended that the Contractor should prepare and implement a Waste Management Plan detailing their various waste arising and waste management practices in accordance with the relevant requirements of the Technical Circular (Works) No. 19/2005 Environmental Management on Construction Site. 	✓	✓	✓

6.1 **Chemical Waste**

		Implementation Stage		
		Zone 2B & 2C		
EM&A Ref.	Recommendation Measures	Aug 2023	Sep 2023	Oct 2023
	<ul style="list-style-type: none"> If chemical wastes are produced at the construction site, the Contractor will be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the “Code of Practice on the Packaging Labelling and Storage of Chemical Wastes”. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor should use a licensed collector to transport and dispose of the chemical wastes at the approved Chemical Waste Treatment Centre or other licensed recycling facilities, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation. Potential environmental impacts arising from the handling activities (including storage, collection, transportation and disposal of chemical waste) are expected to be minimal with the implementation of appropriate mitigation measures as recommended. 	✓	✓	✓
6.1	<p>General Refuse</p> <p>General refuse should be stored in enclosed bins or compaction units separated from inert C&D materials. A reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from inert C&D materials. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' light material.</p>	Obs	✓	✓
Land Contamination (Construction)				

		Implementation Stage		
		Zone 2B & 2C		
EM&A Ref.	Recommendation Measures	Aug 2023	Sep 2023	Oct 2023
7.1	<p>The potential for land contamination issues at the TST Fire Station due to its future relocation will be confirmed by site investigation after land acquisition. Where necessary, mitigation measures for minimising potential exposure to contaminated materials (if any) or remediation measures will be identified. If contaminated land is identified (e.g., during decommissioning of fuel oil storage tanks) after the commencement of works, mitigation measures are proposed in order to minimise the potentially adverse effects on the health and safety of construction workers and impacts arising from the disposal of potentially contaminated materials. The following measures are proposed for excavation and transportation of contaminated material:</p> <ul style="list-style-type: none"> To minimize the chance for construction workers to come into contact with any contaminated materials, bulk earth-moving excavation equipment should be employed; Contact with contaminated materials can be minimised by wearing appropriate clothing and personal protective equipment such as gloves and masks (especially when interacting directly with contaminated material), provision of washing facilities and prohibition of smoking and eating on site; Stockpiling of contaminated excavated materials on site should be avoided as far as possible; The use of contaminated soil for landscaping purpose should be avoided unless pre-treatment was carried out; Vehicles containing any contaminated excavated materials should be suitably covered to reduce dust emissions and/or release of contaminated wastewater; Truck bodies and tailgates should be sealed to stop any discharge; Only licensed waste haulers should be used to collect and transport contaminated material to treatment/disposal site and should be equipped with tracking system to avoid fly tipping; 			
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A

		Implementation Stage		
		Zone 2B & 2C		
EM&A Ref.	Recommendation Measures	Aug 2023	Sep 2023	Oct 2023
	<ul style="list-style-type: none"> Speed control for trucks carrying contaminated materials should be exercised; Observe all relevant regulations in relation to waste handling, such as Waste Disposal Ordinance (Cap. 354), Waste Disposal (Chemical Waste) (General) Regulation (Cap. 354) and obtain all necessary permits where required; and Maintain records of waste generation and disposal quantities and disposal arrangements. 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
Ecological Impact (Construction)				
No mitigation measure is required.				
Landscape and Visual Impact (Construction)				
Table 9.1 (CM1)	Trees should be retained in situ on site as far as possible. Should tree removal be unavoidable due to construction impacts, trees will be transplanted or felled with reference to the stated criteria in the Tree Removal Applications to be submitted to relevant government departments for approval in accordance to ETWB TCW No. 29/2004 and 3/2006.	✓	✓	✓
Table 9.1 (CM2)	Compensatory tree planting shall be incorporated to the proposed project and maximize the new tree, shrubs and other vegetation planting to compensate tree felled and vegetation removed. Also, implementation of compensatory planting should be of a ratio not less than 1:1 in terms of quality and quantity within the site.	N/A	N/A	N/A
Table 9.1 (CM3)	Buffer trees for screening purposes to soften the hard architectural and engineering structures and facilities.	N/A	N/A	N/A
Table 9.1 (CM4)	Softscape treatments such as vertical green wall panel /planting of climbing and/or weeping plants, etc, to maximize the green coverage and soften the hard architectural and engineering structures and facilities.	N/A	N/A	N/A
Table 9.1 (CM5)	Roof greening by means of intensive and extensive green roof to maximize the green coverage and improve aesthetic appeal and visual quality of the building/structure.	N/A	N/A	N/A

		Implementation Stage		
		Zone 2B & 2C		
EM&A Ref.	Recommendation Measures	Aug 2023	Sep 2023	Oct 2023
Table 9.1 (CM6)	Sensitive streetscape design should be incorporated along all new roads and streets.	N/A	N/A	N/A
Table 9.1 (CM7)	Structure, ornamental planting shall be provided along amenity strips to enhance the landscape quality.	N/A	N/A	N/A
Table 9.1 (CM8)	Landscape design shall be incorporated to architectural and engineering structures in order to provide aesthetically pleasing designs.	N/A	N/A	N/A
Table 9.1 (CM9)	Minimize the structure of marine facilities to be built on the seabed and foreshore in order to minimize the affected extent to the waterbody	N/A	N/A	N/A
Table 9.2 (MCP1)	Use of decorative screen hoarding/boards	✓	✓	✓
Table 9.2 (MCP2)	Early introduction of landscape treatments	N/A	N/A	N/A
Table 9.2 (MCP3)	Adoption of light colour for the temporary ventilation shafts for the basement during the transition period.	N/A	N/A	N/A
Table 9.2 (MCP4)	Control of night time lighting	✓	✓	✓
Table 9.2 (MCP5)	Use of greenery such as grass cover for the temporary open areas will help achieve the visual balance and soften the hard edges of the structures.	N/A	N/A	N/A

N/A - Not Applicable

✓ - Implemented


Obs - Observed

Rem - Reminder


D. Meteorological Data Extracted from Hong Kong Observatory

Extract of Meteorological Observations for King's Park Automatic Weather Station, August 2023


Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:



Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:



Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:



Pressure:



Wind Direction:




Wind Speed:




Extract of Meteorological Observations for King's Park Automatic Weather Station, September 2023


Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:



Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:



Wind Direction:




Wind Speed:




Extract of Meteorological Observations for King's Park Automatic Weather Station, October 2023


Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:



Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:



Wind Direction:



Wind Speed:




E. Graphical Plots of the Monitoring Results

Air Quality Monitoring Result at Station AM3A (1-hour TSP)

Date	Weather Condition	Time	Conc. ($\mu\text{g}/\text{m}^3$)			Action Level ($\mu\text{g}/\text{m}^3$)	Limit Level ($\mu\text{g}/\text{m}^3$)
			1 st Hour	2 nd Hour	3 rd Hour		
05-Aug-23	Cloudy	8:08 - 11:08	46	48	46	280.4	500
11-Aug-23	Cloudy	14:03 - 17:03	33	34	38	280.4	500
17-Aug-23	Cloudy	8:04 - 11:04	56	56	63	280.4	500
23-Aug-23	Cloudy	14:09 - 17:09	42	47	42	280.4	500
29-Aug-23	Cloudy	8:05 - 11:05	43	49	48	280.4	500
04-Sep-23	Cloudy	14:02 - 17:02	57	57	51	280.4	500
09-Sep-23	Cloudy	8:09 - 11:09	45	48	42	280.4	500
15-Sep-23	Cloudy	14:01 - 17:01	40	42	38	280.4	500
21-Sep-23	Fine	8:05 - 11:05	46	41	50	280.4	500
27-Sep-23	Fine	14:07 - 17:07	49	48	47	280.4	500
03-Oct-23	Cloudy	8:03 - 11:03	61	67	68	280.4	500
09-Oct-23	Cloudy	14:05 - 17:05	36	36	35	280.4	500
14-Oct-23	Fine	8:07 - 11:07	52	47	47	280.4	500
20-Oct-23	Cloudy	14:02 - 17:02	42	45	41	280.4	500
26-Oct-23	Fine	8:02 - 11:02	59	62	61	280.4	500


Graphical Presentation of Air Quality Monitoring Result at Station AM3A (1-hour TSP)



Air Quality Monitoring Result at Station AM4A (1-hour TSP)

Date	Weather Condition	Time	Conc. ($\mu\text{g}/\text{m}^3$)			Action Level ($\mu\text{g}/\text{m}^3$)	Limit Level ($\mu\text{g}/\text{m}^3$)
			1 st Hour	2 nd Hour	3 rd Hour		
05-Aug-23	Cloudy	8:16 - 11:16	50	50	45	278.5	500
11-Aug-23	Cloudy	14:11 - 17:11	40	42	42	278.5	500
17-Aug-23	Cloudy	8:12 - 11:12	65	62	60	278.5	500
23-Aug-23	Cloudy	14:17 - 17:17	43	47	49	278.5	500
29-Aug-23	Cloudy	8:13 - 11:13	46	42	46	278.5	500
04-Sep-23	Cloudy	14:10 - 17:10	52	58	53	278.5	500
09-Sep-23	Cloudy	8:17 - 11:17	41	47	42	278.5	500
15-Sep-23	Cloudy	14:09 - 17:09	40	42	46	278.5	500
21-Sep-23	Fine	8:13 - 11:13	43	48	44	278.5	500
27-Sep-23	Fine	14:15 - 17:15	41	44	50	278.5	500
03-Oct-23	Cloudy	8:11 - 11:11	59	60	65	278.5	500
09-Oct-23	Cloudy	14:13 - 17:13	41	37	33	278.5	500
14-Oct-23	Fine	8:15 - 11:15	51	51	54	278.5	500
20-Oct-23	Cloudy	14:10 - 17:10	45	43	37	278.5	500
26-Oct-23	Fine	8:10 - 11:10	62	53	56	278.5	500


Graphical Presentation of Air Quality Monitoring Result at Station AM4A (1-hour TSP)



Air Quality Monitoring Result at Station AM5A (1-hour TSP)

Date	Weather Condition	Time	Conc. ($\mu\text{g}/\text{m}^3$)			Action Level ($\mu\text{g}/\text{m}^3$)	Limit Level ($\mu\text{g}/\text{m}^3$)
			1 st Hour	2 nd Hour	3 rd Hour		
05-Aug-23	Cloudy	8:31 - 11:31	45	47	44	275.4	500
11-Aug-23	Cloudy	14:28 - 17:28	36	35	35	275.4	500
17-Aug-23	Cloudy	8:27 - 11:27	62	64	65	275.4	500
23-Aug-23	Cloudy	14:34 - 17:34	45	46	48	275.4	500
29-Aug-23	Cloudy	8:28 - 11:28	43	44	42	275.4	500
04-Sep-23	Cloudy	14:25 - 17:25	49	50	56	275.4	500
09-Sep-23	Cloudy	8:34 - 11:34	44	50	49	275.4	500
15-Sep-23	Cloudy	14:24 - 17:24	43	44	40	275.4	500
21-Sep-23	Fine	8:30 - 11:30	44	46	50	275.4	500
27-Sep-23	Fine	14:30 - 17:30	48	44	48	275.4	500
03-Oct-23	Cloudy	8:26 - 11:26	68	65	67	275.4	500
09-Oct-23	Cloudy	14:30 - 17:30	41	34	33	275.4	500
14-Oct-23	Fine	8:30 - 11:30	48	47	50	275.4	500
20-Oct-23	Cloudy	14:27 - 17:27	38	37	45	275.4	500
26-Oct-23	Fine	8:25 - 11:25	62	62	57	275.4	500


Graphical Presentation of Air Quality Monitoring Result at Station AM5A (1-hour TSP)



Air Quality Monitoring Result at Station AM3A (24-hour TSP)

Start		Finish		Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			Conc. (µg/m ³)	Weather Condition	Action Level	Limit Level
Date	Time	Date	Time	Initial	Final	Initial	Final		Initial	Final	Average				
05-Aug-23	10:00	06-Aug-23	10:00	2.8055	2.8739	5553.8	5577.8	24	1.12	1.12	1.12	42.5	Rainy	152.4	260
11-Aug-23	10:00	12-Aug-23	10:00	2.8013	2.8565	5577.8	5601.8	24	1.12	1.12	1.12	34.3	Rainy	152.4	260
17-Aug-23	10:00	18-Aug-23	10:00	2.8060	2.8898	5601.8	5625.8	24	1.12	1.12	1.12	52.1	Cloudy	152.4	260
23-Aug-23	10:00	24-Aug-23	10:00	2.8054	2.8724	5625.8	5649.8	24	1.12	1.12	1.12	41.6	Cloudy	152.4	260
29-Aug-23	10:00	30-Aug-23	10:00	2.8013	2.8778	5649.8	5673.8	24	1.12	1.12	1.12	47.5	Rainy	152.4	260
04-Sep-23	10:00	05-Sep-23	10:00	2.8062	2.8866	5674.8	5698.8	24	1.12	1.12	1.12	49.9	Cloudy	152.4	260
09-Sep-23	10:00	10-Sep-23	10:00	2.8024	2.8736	5698.8	5722.8	24	1.12	1.12	1.12	44.2	Rainy	152.4	260
15-Sep-23	10:00	16-Sep-23	10:00	2.8088	2.8727	5722.8	5746.8	24	1.12	1.12	1.12	39.7	Rainy	152.4	260
21-Sep-23	10:00	22-Sep-23	10:00	2.8052	2.8732	5746.8	5770.8	24	1.12	1.12	1.12	42.2	Cloudy	152.4	260
27-Sep-23	10:00	28-Sep-23	10:00	2.8060	2.8775	5770.8	5794.8	24	1.12	1.12	1.12	44.5	Sunny	152.4	260
03-Oct-23	10:00	04-Oct-23	10:00	2.8060	2.9031	5795.8	5819.8	24	1.12	1.12	1.12	60.3	Cloudy	152.4	260
09-Oct-23	14:00	10-Oct-23	14:00	2.8089	2.8654	5819.8	5843.8	24	1.12	1.12	1.12	35.1	Rainy	152.4	260
14-Oct-23	10:00	15-Oct-23	10:00	2.8022	2.8739	5843.8	5867.8	24	1.12	1.12	1.12	44.5	Sunny	152.4	260
20-Oct-23	10:00	21-Oct-23	10:00	2.8027	2.8707	5867.8	5891.8	24	1.12	1.12	1.12	42.2	Cloudy	152.4	260
26-Oct-23	10:00	27-Oct-23	10:00	2.8026	2.8975	5891.8	5915.8	24	1.12	1.12	1.12	59.0	Sunny	152.4	260


Graphical Presentation of Air Quality Monitoring Result at Station AM3A (24-hour TSP)



Air Quality Monitoring Result at Station AM4A (24-hour TSP)

Start		Finish		Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			Conc. (µg/m ³)	Weather Condition	Action Level	Limit Level
Date	Time	Date	Time	Initial	Final	Initial	Final		Initial	Final	Average				
05-Aug-23	10:00	06-Aug-23	10:00	2.8075	2.8835	5973.4	5997.4	24	1.12	1.12	1.12	47.3	Rainy	152.6	260
11-Aug-23	10:00	12-Aug-23	10:00	2.8075	2.8691	5997.4	6021.4	24	1.12	1.12	1.12	38.3	Rainy	152.6	260
17-Aug-23	10:00	18-Aug-23	10:00	2.8064	2.9034	6021.4	6045.4	24	1.12	1.12	1.12	60.3	Cloudy	152.6	260
23-Aug-23	10:00	24-Aug-23	10:00	2.8087	2.8772	6045.4	6069.4	24	1.12	1.12	1.12	42.6	Cloudy	152.6	260
29-Aug-23	10:00	30-Aug-23	10:00	2.8060	2.8766	6069.4	6093.4	24	1.12	1.12	1.12	43.9	Rainy	152.6	260
04-Sep-23	10:00	05-Sep-23	10:00	2.8077	2.8990	6094.4	6118.4	24	1.12	1.12	1.12	56.7	Cloudy	152.6	260
09-Sep-23	10:00	10-Sep-23	10:00	2.8027	2.8744	6118.4	6142.4	24	1.12	1.12	1.12	44.6	Rainy	152.6	260
15-Sep-23	10:00	16-Sep-23	10:00	2.8047	2.8737	6142.4	6166.4	24	1.12	1.12	1.12	42.9	Rainy	152.6	260
21-Sep-23	10:00	22-Sep-23	10:00	2.8074	2.8743	6166.4	6190.4	24	1.12	1.12	1.12	41.6	Cloudy	152.6	260
27-Sep-23	10:00	28-Sep-23	10:00	2.8025	2.8786	6190.4	6214.4	24	1.12	1.12	1.12	47.3	Sunny	152.6	260
03-Oct-23	10:00	04-Oct-23	10:00	2.8045	2.9051	6215.4	6239.4	24	1.12	1.12	1.12	62.5	Cloudy	152.6	260
09-Oct-23	14:00	10-Oct-23	14:00	2.8058	2.8610	6239.4	6263.4	24	1.12	1.12	1.12	34.3	Rainy	152.6	260
14-Oct-23	10:00	15-Oct-23	10:00	2.8034	2.8859	6263.4	6287.4	24	1.12	1.12	1.12	51.3	Sunny	152.6	260
20-Oct-23	10:00	21-Oct-23	10:00	2.8011	2.8635	6287.4	6311.4	24	1.12	1.12	1.12	38.8	Cloudy	152.6	260
26-Oct-23	10:00	27-Oct-23	10:00	2.8021	2.8886	6311.4	6335.4	24	1.12	1.12	1.12	53.8	Sunny	152.6	260


Graphical Presentation of Air Quality Monitoring Result at Station AM4A (24-hour TSP)



Air Quality Monitoring Result at Station AM5A (24-hour TSP)

Start		Finish		Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			Conc. (µg/m ³)	Weather Condition	Action Level	Limit Level
Date	Time	Date	Time	Initial	Final	Initial	Final		Initial	Final	Average				
05-Aug-23	10:00	06-Aug-23	10:00	2.8022	2.8783	6111.6	6135.6	24	1.12	1.12	1.12	47.3	Rainy	141.1	260
11-Aug-23	10:00	12-Aug-23	10:00	2.8063	2.8620	6135.6	6159.6	24	1.12	1.12	1.12	34.6	Rainy	141.1	260
17-Aug-23	10:00	18-Aug-23	10:00	2.8065	2.9077	6159.6	6183.6	24	1.12	1.12	1.12	62.9	Cloudy	141.1	260
23-Aug-23	10:00	24-Aug-23	10:00	2.8042	2.8775	6183.6	6207.6	24	1.12	1.12	1.12	45.6	Cloudy	141.1	260
29-Aug-23	10:00	30-Aug-23	10:00	2.8052	2.8701	6207.6	6231.6	24	1.12	1.12	1.12	40.3	Rainy	141.1	260
04-Sep-23	10:00	05-Sep-23	10:00	2.8061	2.8838	6232.6	6256.6	24	1.12	1.12	1.12	48.3	Cloudy	141.1	260
09-Sep-23	10:00	10-Sep-23	10:00	2.8087	2.8794	6256.6	6280.6	24	1.12	1.12	1.12	43.9	Rainy	141.1	260
15-Sep-23	10:00	16-Sep-23	10:00	2.8019	2.8667	6280.6	6304.6	24	1.12	1.12	1.12	40.2	Rainy	141.1	260
21-Sep-23	10:00	22-Sep-23	10:00	2.8017	2.8761	6304.6	6328.6	24	1.12	1.12	1.12	46.3	Cloudy	141.1	260
27-Sep-23	10:00	28-Sep-23	10:00	2.8029	2.8745	6328.6	6352.6	24	1.12	1.12	1.12	44.5	Sunny	141.1	260
03-Oct-23	10:00	04-Oct-23	10:00	2.8059	2.9089	6353.6	6377.6	24	1.12	1.12	1.12	64.0	Cloudy	141.1	260
09-Oct-23	14:00	10-Oct-23	14:00	2.8028	2.8654	6377.6	6401.6	24	1.12	1.12	1.12	38.9	Rainy	141.1	260
14-Oct-23	10:00	15-Oct-23	10:00	2.8013	2.8755	6401.6	6425.6	24	1.12	1.12	1.12	46.1	Sunny	141.1	260
20-Oct-23	10:00	21-Oct-23	10:00	2.8049	2.8622	6425.6	6449.6	24	1.12	1.12	1.12	35.6	Cloudy	141.1	260
26-Oct-23	10:00	27-Oct-23	10:00	2.8040	2.8967	6449.6	6473.6	24	1.12	1.12	1.12	57.6	Sunny	141.1	260

Graphical Presentation of Air Quality Monitoring Result at Station AM5A (24-hour TSP)




Noise Monitoring Result at Station NM2A

Date	Time	Measured L10 dB(A)	Measured L90 dB(A)	Leq (30 min.) dB(A)
05-Aug-23	8:38	63.5	59.2	61.9
05-Aug-23	8:43	63.7	59.2	
05-Aug-23	8:48	63.0	60.1	
05-Aug-23	8:53	62.9	60.4	
05-Aug-23	8:58	63.5	60.3	
05-Aug-23	9:03	63.7	59.8	
11-Aug-23	14:33	63.6	60.6	61.7
11-Aug-23	14:38	63.1	59.8	
11-Aug-23	14:43	63.0	59.8	
11-Aug-23	14:48	63.0	59.5	
11-Aug-23	14:53	63.0	59.9	
11-Aug-23	14:58	63.3	59.2	
17-Aug-23	8:34	62.9	60.4	61.6
17-Aug-23	8:39	63.9	60.2	
17-Aug-23	8:44	63.4	59.9	
17-Aug-23	8:49	64.0	59.4	
17-Aug-23	8:54	64.0	60.1	
17-Aug-23	8:59	63.7	60.0	
23-Aug-23	14:39	63.1	59.7	62.0
23-Aug-23	14:44	64.0	60.0	
23-Aug-23	14:49	63.1	59.6	
23-Aug-23	14:54	63.6	60.3	
23-Aug-23	14:59	64.0	60.2	
23-Aug-23	15:04	63.0	60.6	
29-Aug-23	8:35	63.1	60.6	61.5
29-Aug-23	8:40	63.6	60.5	
29-Aug-23	8:45	62.6	59.3	
29-Aug-23	8:50	63.7	60.0	
29-Aug-23	8:55	63.0	59.6	
29-Aug-23	9:00	62.6	60.6	
04-Sep-23	14:32	63.0	59.8	61.5
04-Sep-23	14:37	62.9	59.7	
04-Sep-23	14:42	63.6	60.4	
04-Sep-23	14:47	63.3	59.7	
04-Sep-23	14:52	63.1	59.2	
04-Sep-23	14:57	63.9	59.3	
09-Sep-23	8:39	62.7	60.5	61.9
09-Sep-23	8:44	63.2	59.2	
09-Sep-23	8:49	62.8	60.6	
09-Sep-23	8:54	62.9	60.1	
09-Sep-23	8:59	63.6	59.5	
09-Sep-23	9:04	63.3	59.2	
15-Sep-23	14:31	63.9	60.0	61.6
15-Sep-23	14:36	62.7	59.4	
15-Sep-23	14:41	63.7	60.3	
15-Sep-23	14:46	63.5	60.3	
15-Sep-23	14:51	63.3	60.0	
15-Sep-23	14:56	63.4	60.0	
21-Sep-23	8:35	62.7	60.3	61.7
21-Sep-23	8:40	63.7	60.3	
21-Sep-23	8:45	63.7	60.0	
21-Sep-23	8:50	62.7	59.7	
21-Sep-23	8:55	63.8	60.2	
21-Sep-23	9:00	62.6	60.0	
27-Sep-23	14:37	63.4	59.5	61.5
27-Sep-23	14:42	63.1	60.1	
27-Sep-23	14:47	64.0	59.5	
27-Sep-23	14:52	63.5	59.7	
27-Sep-23	14:57	62.8	59.6	
27-Sep-23	15:02	63.2	59.7	


Noise Monitoring Result at Station NM2A

Date	Time	Measured L10 dB(A)	Measured L90 dB(A)	Leq (30 min.) dB(A)
03-Oct-23	8:33	62.3	59.5	61.2
03-Oct-23	8:38	62.7	59.6	
03-Oct-23	8:43	62.5	59.4	
03-Oct-23	8:48	63.2	59.2	
03-Oct-23	8:53	62.6	59.6	
03-Oct-23	8:58	63.2	59.0	
09-Oct-23	14:35	63.2	59.1	61.5
09-Oct-23	14:40	62.9	60.1	
09-Oct-23	14:45	63.4	59.1	
09-Oct-23	14:50	63.0	59.5	
09-Oct-23	14:55	63.0	59.5	
09-Oct-23	15:00	62.8	60.0	
14-Oct-23	8:37	63.1	59.1	61.4
14-Oct-23	8:42	62.5	59.0	
14-Oct-23	8:47	62.8	59.2	
14-Oct-23	8:52	62.7	58.9	
14-Oct-23	8:57	62.3	59.9	
14-Oct-23	9:02	62.8	59.1	
20-Oct-23	14:32	62.2	60.0	61.3
20-Oct-23	14:37	62.9	59.3	
20-Oct-23	14:42	63.4	59.0	
20-Oct-23	14:47	62.3	58.8	
20-Oct-23	14:52	62.8	59.4	
20-Oct-23	14:57	62.1	59.5	
26-Oct-23	8:32	62.9	59.9	61.0
26-Oct-23	8:37	62.7	59.7	
26-Oct-23	8:42	62.2	60.0	
26-Oct-23	8:47	62.1	59.5	
26-Oct-23	8:52	62.7	59.1	
26-Oct-23	8:57	63.2	59.2	



The station set-up of a façade measurement at station NM2A.

Graphical Presentation of Noise Monitoring Result at Station NM2A




Noise Monitoring Result at Station NM3A

Date	Time	Measured L10 dB(A)	Measured L90 dB(A)	Leq (30 min.) dB(A)
05-Aug-23	10:08	63.3	56.8	60.1
05-Aug-23	10:13	62.5	57.0	
05-Aug-23	10:18	62.2	56.9	
05-Aug-23	10:23	62.7	57.5	
05-Aug-23	10:28	62.4	56.1	
05-Aug-23	10:33	62.0	57.1	
11-Aug-23	16:06	62.3	56.2	60.4
11-Aug-23	16:11	62.0	57.4	
11-Aug-23	16:16	62.3	56.2	
11-Aug-23	16:21	62.9	57.1	
11-Aug-23	16:26	63.2	56.7	
11-Aug-23	16:31	62.6	56.3	
17-Aug-23	10:04	61.9	56.6	61.0
17-Aug-23	10:09	62.9	57.3	
17-Aug-23	10:14	63.5	56.2	
17-Aug-23	10:19	63.4	57.8	
17-Aug-23	10:24	62.5	56.3	
17-Aug-23	10:29	62.8	56.7	
23-Aug-23	16:12	62.5	56.0	60.8
23-Aug-23	16:17	62.7	57.6	
23-Aug-23	16:22	63.3	57.4	
23-Aug-23	16:27	63.3	56.5	
23-Aug-23	16:32	62.8	56.9	
23-Aug-23	16:37	62.6	57.5	
29-Aug-23	10:05	61.9	57.0	60.8
29-Aug-23	10:10	62.6	57.7	
29-Aug-23	10:15	63.2	57.1	
29-Aug-23	10:20	62.3	57.3	
29-Aug-23	10:25	62.9	57.0	
29-Aug-23	10:30	62.0	56.6	
04-Sep-23	16:02	62.7	56.9	60.8
04-Sep-23	16:07	62.1	56.8	
04-Sep-23	16:12	63.4	57.4	
04-Sep-23	16:17	62.5	56.7	
04-Sep-23	16:22	63.4	57.4	
04-Sep-23	16:27	63.3	56.1	
09-Sep-23	10:12	63.3	56.0	60.5
09-Sep-23	10:17	63.3	56.3	
09-Sep-23	10:22	63.8	56.5	
09-Sep-23	10:27	63.1	57.3	
09-Sep-23	10:32	63.8	57.0	
09-Sep-23	10:37	62.1	56.8	
15-Sep-23	16:01	61.9	56.6	61.0
15-Sep-23	16:06	62.2	57.2	
15-Sep-23	16:11	62.0	56.7	
15-Sep-23	16:16	62.0	56.6	
15-Sep-23	16:21	62.7	57.4	
15-Sep-23	16:26	62.9	56.3	
21-Sep-23	10:08	62.3	56.1	60.9
21-Sep-23	10:13	62.1	56.5	
21-Sep-23	10:18	62.4	56.8	
21-Sep-23	10:23	63.2	56.0	
21-Sep-23	10:28	61.9	57.0	
21-Sep-23	10:33	63.4	57.6	
27-Sep-23	16:07	62.6	57.2	60.8
27-Sep-23	16:12	63.5	56.7	
27-Sep-23	16:17	62.2	56.8	
27-Sep-23	16:22	62.6	55.9	
27-Sep-23	16:27	63.0	56.4	
27-Sep-23	16:32	63.7	56.5	


Noise Monitoring Result at Station NM3A

Date	Time	Measured L10 dB(A)	Measured L90 dB(A)	Leq (30 min.) dB(A)
03-Oct-23	10:03	61.9	57.0	60.4
03-Oct-23	10:08	61.9	57.0	
03-Oct-23	10:13	62.6	55.5	
03-Oct-23	10:18	62.3	55.9	
03-Oct-23	10:23	62.7	56.2	
03-Oct-23	10:28	63.2	56.5	
09-Oct-23	16:08	61.4	55.6	60.1
09-Oct-23	16:13	62.1	57.3	
09-Oct-23	16:18	62.7	55.6	
09-Oct-23	16:23	61.9	55.7	
09-Oct-23	16:28	61.9	56.9	
09-Oct-23	16:33	61.8	55.4	
14-Oct-23	10:07	61.5	56.3	60.3
14-Oct-23	10:12	62.7	55.7	
14-Oct-23	10:17	62.2	56.9	
14-Oct-23	10:22	62.8	56.5	
14-Oct-23	10:27	62.2	56.0	
14-Oct-23	10:32	61.5	57.2	
20-Oct-23	16:05	61.6	55.4	60.3
20-Oct-23	16:10	61.8	56.7	
20-Oct-23	16:15	62.6	57.0	
20-Oct-23	16:20	62.0	57.3	
20-Oct-23	16:25	61.4	55.4	
20-Oct-23	16:30	61.4	56.4	
26-Oct-23	10:02	61.5	57.2	60.3
26-Oct-23	10:07	63.1	55.4	
26-Oct-23	10:12	61.7	56.5	
26-Oct-23	10:17	62.4	56.6	
26-Oct-23	10:22	63.0	56.0	
26-Oct-23	10:27	62.1	57.0	



The station set-up of a façade measurement at station NM3A.

Graphical Presentation of Noise Monitoring Result at Station NM3A



Noise Monitoring Result at Station NM4A

Date	Time	Measured L10 dB(A)	Measured L90 dB(A)	Leq (30 min.) dB(A)
05-Aug-23	10:43	59.9	55.8	58.2
05-Aug-23	10:48	59.6	57.0	
05-Aug-23	10:53	59.5	56.6	
05-Aug-23	10:58	59.2	56.6	
05-Aug-23	11:03	60.1	56.4	
05-Aug-23	11:08	60.3	56.6	
11-Aug-23	16:41	60.3	56.2	58.6
11-Aug-23	16:46	59.5	56.9	
11-Aug-23	16:51	60.2	56.7	
11-Aug-23	16:56	60.3	56.6	
11-Aug-23	17:01	60.3	56.6	
11-Aug-23	17:06	60.0	55.7	
17-Aug-23	10:39	60.6	55.9	58.1
17-Aug-23	10:44	60.0	56.7	
17-Aug-23	10:49	60.5	55.7	
17-Aug-23	10:54	59.9	56.4	
17-Aug-23	10:59	60.5	55.8	
17-Aug-23	11:04	59.8	56.3	
23-Aug-23	16:47	59.2	57.0	57.9
23-Aug-23	16:52	60.2	56.4	
23-Aug-23	16:57	59.6	56.4	
23-Aug-23	17:02	60.4	55.8	
23-Aug-23	17:07	59.7	55.7	
23-Aug-23	17:12	60.6	56.5	
29-Aug-23	10:40	59.2	56.2	58.3
29-Aug-23	10:45	60.6	56.0	
29-Aug-23	10:50	60.3	56.9	
29-Aug-23	10:55	59.3	56.2	
29-Aug-23	11:00	59.8	55.9	
29-Aug-23	11:05	59.3	56.9	
04-Sep-23	16:37	60.1	56.7	58.5
04-Sep-23	16:42	59.7	56.4	
04-Sep-23	16:47	59.4	56.0	
04-Sep-23	16:52	60.4	56.1	
04-Sep-23	16:57	60.6	56.3	
04-Sep-23	17:02	59.8	56.7	
09-Sep-23	10:47	60.6	56.6	58.0
09-Sep-23	10:52	59.9	56.9	
09-Sep-23	10:57	60.0	56.9	
09-Sep-23	11:02	60.0	56.0	
09-Sep-23	11:07	60.2	56.4	
09-Sep-23	11:12	60.2	56.8	
15-Sep-23	16:36	59.8	57.0	58.6
15-Sep-23	16:41	60.0	55.9	
15-Sep-23	16:46	59.4	57.0	
15-Sep-23	16:51	60.5	56.2	
15-Sep-23	16:56	59.6	56.7	
15-Sep-23	17:01	59.7	56.7	
21-Sep-23	10:43	60.1	55.9	58.3
21-Sep-23	10:48	60.3	55.8	
21-Sep-23	10:53	60.2	56.5	
21-Sep-23	10:58	60.5	56.2	
21-Sep-23	11:03	60.4	56.7	
21-Sep-23	11:08	59.3	56.8	
27-Sep-23	16:42	59.9	56.8	58.5
27-Sep-23	16:47	59.6	56.7	
27-Sep-23	16:52	59.3	56.2	
27-Sep-23	16:57	60.0	56.2	
27-Sep-23	17:02	59.3	55.7	
27-Sep-23	17:07	59.4	56.6	


Noise Monitoring Result at Station NM4A

Date	Time	Measured L10 dB(A)	Measured L90 dB(A)	Leq (30 min.) dB(A)
03-Oct-23	10:38	60.4	56.4	58.1
03-Oct-23	10:43	60.4	55.8	
03-Oct-23	10:48	60.3	56.2	
03-Oct-23	10:53	59.8	57.1	
03-Oct-23	10:58	59.5	56.9	
03-Oct-23	11:03	59.6	56.9	
09-Oct-23	16:43	59.7	55.7	58.2
09-Oct-23	16:48	59.8	56.8	
09-Oct-23	16:53	60.4	56.2	
09-Oct-23	16:58	60.2	56.8	
09-Oct-23	17:03	59.4	56.1	
09-Oct-23	17:08	59.7	56.3	
14-Oct-23	10:42	59.6	56.6	58.4
14-Oct-23	10:47	60.3	57.0	
14-Oct-23	10:52	60.4	56.3	
14-Oct-23	10:57	60.2	55.8	
14-Oct-23	11:02	59.4	56.2	
14-Oct-23	11:07	59.6	56.7	
20-Oct-23	16:40	59.6	57.0	58.2
20-Oct-23	16:45	59.8	57.1	
20-Oct-23	16:50	59.8	56.5	
20-Oct-23	16:55	60.2	55.7	
20-Oct-23	17:00	59.2	57.1	
20-Oct-23	17:05	60.4	56.4	
26-Oct-23	10:37	60.6	55.8	58.4
26-Oct-23	10:42	60.2	56.2	
26-Oct-23	10:47	59.3	55.9	
26-Oct-23	10:52	60.4	56.3	
26-Oct-23	10:57	59.9	56.3	
26-Oct-23	11:02	59.7	56.0	



The station set-up of a façade measurement at station NM4A.

Graphical Presentation of Noise Monitoring Result at Station NM4A



Noise Monitoring Result at Station NM5A

Date	Time	Measured L10 dB(A)	Measured L90 dB(A)	Leq (30 min.) dB(A)	Leq (30 min.) +3 dB(A)
05-Aug-23	9:28	61.7	58.0	60.3	63.3
05-Aug-23	9:33	62.3	58.5		
05-Aug-23	9:38	62.5	59.1		
05-Aug-23	9:43	62.5	57.6		
05-Aug-23	9:48	62.6	58.5		
05-Aug-23	9:53	62.4	57.8		
11-Aug-23	15:25	61.8	58.3	60.3	63.3
11-Aug-23	15:30	62.5	58.0		
11-Aug-23	15:35	62.4	58.3		
11-Aug-23	15:40	61.7	58.1		
11-Aug-23	15:45	62.0	57.5		
11-Aug-23	15:50	61.4	58.7		
17-Aug-23	9:24	62.1	57.5	60.6	63.6
17-Aug-23	9:29	62.3	59.2		
17-Aug-23	9:34	61.9	58.4		
17-Aug-23	9:39	61.4	59.1		
17-Aug-23	9:44	62.3	59.3		
17-Aug-23	9:49	61.9	57.7		
23-Aug-23	15:31	62.0	59.0	60.0	63.0
23-Aug-23	15:36	62.5	59.3		
23-Aug-23	15:41	62.3	58.1		
23-Aug-23	15:46	62.4	59.1		
23-Aug-23	15:51	61.5	58.2		
23-Aug-23	15:56	61.8	58.8		
29-Aug-23	9:25	61.6	58.7	60.7	63.7
29-Aug-23	9:30	62.8	58.9		
29-Aug-23	9:35	61.4	57.8		
29-Aug-23	9:40	61.6	58.1		
29-Aug-23	9:45	62.3	57.5		
29-Aug-23	9:50	61.4	57.5		
04-Sep-23	15:22	62.7	58.2	60.5	63.5
04-Sep-23	15:27	61.4	57.6		
04-Sep-23	15:32	62.7	58.3		
04-Sep-23	15:37	61.4	57.8		
04-Sep-23	15:42	61.8	57.6		
04-Sep-23	15:47	62.1	58.6		
09-Sep-23	9:31	61.9	59.1	60.6	63.6
09-Sep-23	9:36	61.5	57.6		
09-Sep-23	9:41	62.3	58.2		
09-Sep-23	9:46	62.4	59.0		
09-Sep-23	9:51	62.1	58.8		
09-Sep-23	9:56	61.8	58.2		
15-Sep-23	15:21	62.2	58.2	60.5	63.5
15-Sep-23	15:26	61.6	58.6		
15-Sep-23	15:31	62.1	59.0		
15-Sep-23	15:36	61.9	58.5		
15-Sep-23	15:41	61.8	59.0		
15-Sep-23	15:46	61.9	59.2		
21-Sep-23	9:27	61.4	59.0	60.6	63.6
21-Sep-23	9:32	62.0	58.0		
21-Sep-23	9:37	62.4	58.5		
21-Sep-23	9:42	61.4	58.2		
21-Sep-23	9:47	62.3	58.0		
21-Sep-23	9:52	62.2	58.1		
27-Sep-23	15:27	61.9	59.3	60.5	63.5
27-Sep-23	15:32	62.0	58.2		
27-Sep-23	15:37	62.6	59.1		
27-Sep-23	15:42	62.8	59.2		
27-Sep-23	15:47	61.7	57.8		
27-Sep-23	15:52	62.8	58.3		

Noise Monitoring Result at Station NM5A

Date	Time	Measured L10 dB(A)	Measured L90 dB(A)	Leq (30 min.) dB(A)	Leq (30 min.) +3 dB(A)
03-Oct-23	9:23	62.8	59.0	60.6	63.6
03-Oct-23	9:28	62.2	58.1		
03-Oct-23	9:33	61.6	58.2		
03-Oct-23	9:38	62.1	59.0		
03-Oct-23	9:43	62.1	57.6		
03-Oct-23	9:48	61.6	59.3	60.6	63.6
09-Oct-23	15:27	62.8	57.7		
09-Oct-23	15:32	61.4	57.9		
09-Oct-23	15:37	62.1	57.6		
09-Oct-23	15:42	62.7	59.1		
09-Oct-23	15:47	62.4	58.0	60.3	63.3
09-Oct-23	15:52	61.5	58.9		
14-Oct-23	9:27	62.5	57.5		
14-Oct-23	9:32	62.8	58.5		
14-Oct-23	9:37	62.3	57.8		
14-Oct-23	9:42	61.6	57.9	60.7	63.7
14-Oct-23	9:47	62.0	57.4		
14-Oct-23	9:52	62.6	57.8		
20-Oct-23	15:24	61.4	57.5		
20-Oct-23	15:29	62.0	57.6		
20-Oct-23	15:34	62.6	57.6	60.1	63.1
20-Oct-23	15:39	61.9	58.6		
20-Oct-23	15:44	62.5	57.7		
20-Oct-23	15:49	62.2	57.6		
26-Oct-23	9:22	62.5	59.0		
26-Oct-23	9:27	62.4	58.3	60.1	63.1
26-Oct-23	9:32	62.3	59.3		
26-Oct-23	9:37	61.6	57.5		
26-Oct-23	9:42	61.4	57.4		
26-Oct-23	9:47	62.7	57.8		


Remarks:

+3dB(A) correction was applied to free-field measurement.



The station set-up of a free-field measurement at station NM5A.

Graphical Presentation of Noise Monitoring Result at Station NM5A



F. Waste Flow table

Zone 2B & 2C

Table F-1: Monthly Waste Flow Table for Zone 2B & 2C

Month	Actual Quantities of Inert C&D Materials Generated Monthly							Actual Quantities of C&D Materials Generated Monthly					
	Total Quantity Generated	Hard Rocks and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Disposed to Srotting Facility	Imported Fill	Metals	Paper/ Cardboard Packaging	Plastics	Wood/ Timber	Chemical Waste	Others, e.g. General Refuse
	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)
2021													
Sep	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Oct	22.58	22.58	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	13.19
Nov	9265.04	10.45	125.93	0.00	9128.66	0.00	0.00	0.00	0.00	0.00	0.00	0.00	17.12
Dec	13462.30	62.94	1041.17	0.00	12358.19	0.00	0.00	0.00	0.00	0.00	0.00	0.00	13.62
Sub-total (2021)	22749.92	95.97	1167.10	0.00	21486.85	0.00	0.00	0.00	0.00	0.00	0.00	0.00	43.93
2022													
Jan	17427.64	0.00	2091.32	100.04	15236.28	0.00	0.00	0.00	0.00	0.00	0.00	0.00	7.60
Feb	18230.98	0.00	991.53	1719.99	15519.46	0.00	0.00	0.00	0.00	0.00	0.00	0.00	6.90
Mar	24777.12	0.00	2176.32	11721.21	10879.59	0.00	0.00	0.00	0.00	0.00	0.00	1.40	16.15
Apr	32749.58	0.00	2409.00	22393.87	7946.71	0.00	0.00	0.00	0.00	0.00	0.00	0.00	16.79
May	31115.05	0.00	3141.32	15121.57	12852.16	0.00	0.00	0.00	0.00	0.00	0.00	0.00	13.31
Jun	30747.96	0.00	3120.62	14645.87	12981.47	0.00	0.00	0.00	0.00	0.00	0.00	0.00	15.84
Jul	34017.48	0.00	3444.43	10214.91	20358.14	0.00	0.00	0.00	0.00	0.00	0.00	0.00	17.43
Aug	38065.92	0.00	3272.46	3610.61	31182.85	0.00	0.00	0.00	0.00	0.00	0.00	0.00	29.99
Sep	38896.62	0.00	3664.45	2790.24	32441.93	0.00	0.00	15.80	0.00	0.00	0.00	0.00	29.88
Oct	41174.38	0.00	4340.02	2447.22	34387.14	0.00	0.00	86.63	0.00	0.00	0.00	0.00	28.50
Nov	40031.63	0.00	4149.91	1021.06	34860.66	0.00	0.00	0.00	0.00	0.00	0.00	0.00	36.54
Dec	42615.90	0.00	4242.02	1655.36	36718.52	0.00	0.00	10.23	0.00	0.00	0.00	0.00	36.04
Sub-total (2022)	389850.25	0.00	37043.39	87441.95	265364.91	0.00	0.00	112.66	0.00	0.00	0.00	1.40	254.97

2023													
Jan	35248.24	0.00	2711.85	1182.55	31353.84	0.00	0.00	0.00	0.00	0.00	0.00	0.00	22.92
Feb	39553.32	0.00	4737.76	3184.34	31631.22	0.00	0.00	0.00	0.00	0.00	0.00	1.40	35.95
Mar	42528.10	0.00	4710.97	2381.39	35435.74	0.00	0.00	24.21	0.00	0.00	0.00	1.80	36.38
Apr	29352.63	0.00	3136.52	1211.00	25005.11	0.00	0.00	23.79	0.00	0.00	0.00	1.60	33.30
May	33842.57	0.00	3742.02	1113.13	28987.42	0.00	0.00	33.86	0.00	0.00	0.00	0.00	34.16
Jun	26638.62	0.00	3926.07	708.34	22004.21	0.00	0.00	90.36	0.00	0.00	0.00	0.40	40.29
Jul	16946.46	0.00	2228.35	30.63	14687.48	0.00	0.00	23.77	0.00	0.00	0.00	1.20	53.51
Aug	14143.71	0.00	2356.05	76.03	11711.63	0.00	0.00	14.84	0.00	0.00	0.00	1.40	44.35
Sep	7142.10	0.00	1423.05	0.00	5719.05	0.00	0.00	0.00	0.00	0.00	0.00	0.00	25.20
Oct	2847.84	0.00	0.00	0.00	*2833.79	*14.05	0.00	0.00	0.00	0.00	0.00	0.00	*27.58
Sub-total (2023)	248243.59	0.00	28972.64	9887.41	209369.49	14.05	0.00	210.83	0.00	0.00	0.00	7.80	353.64
Total	660843.76	95.97	67183.13	97329.36	496221.25	14.05	0.00	323.49	0.00	0.00	0.00	9.20	652.54

Note:

- 16765.12 tonnes, 3499.35 tonnes and 14.05 tonnes of inert C&D material were disposed of as public fill to Tseung Kwan O Area 137 Public Fill, Tuen Mun Area 38 and sorting facilities at Tseung Kwan O Area 137 respectively in the reporting quarter.
- For inert C&D material reused in other projects, the projects refer to (1)Sai Sha(Site B).
- Due to the system failure of EPD, the update of the waste transaction records for Oct-2023 is temporarily suspended. Landfill and Fill Bank record up to 19 Oct 2023.
- * Due to data delay in Sep-2023, 208.32 tonnes(disposed as Public Fill) and 7.23 tonnes(disposed to Sorting Facilities) of inert C&D materials, and 3.41 tonnes(disposed to Landfill) of non-inert C&D materials are included in Oct-2023.

G. Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions

Cumulative statistics for complaints, notifications of summons and successful prosecutions for the Project account for period starting from the date of commencement of construction work to the end of the reporting quarter and are summarized in the **Table G-1** below.

Table G-1: Statistics for complaints, notifications of summons and successful prosecutions for Zone 2B & 2C

Reporting Period	Cumulative Statistics		
	Complaints	Notifications of summons	Successful prosecutions
This reporting quarter (Aug 23 – Oct 23)	0	0	0
From 30 September 2021 to end of the reporting quarter	31	0	0

END OF THE REPORT