<u>High-Volume TSP Sampler</u> <u>5-Point Calibration Record</u>

 Location
 : AM1(ICC)

 Calibrated by
 : K.T.Ho

 Date
 : 04/02/2019

Sampler

 Model
 :
 TE-5170

 Serial Number
 :
 S/N 0767

Calibration Orifice and Standard Calibration Relationship

Serial Number : 2454

 Service Date
 :
 19 Mar 2018

 Slope (m)
 :
 2.05242

 Intercept (b)
 :
 -0.01383

 Correlation Coefficient(r)
 :
 0.99994

Standard Condition

Pstd (hpa) : 1013 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1021 Ta(K) : 295

Resistance Plate		dH [green liquid]	Z	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)	(chart)	(corrected)
1	18 holes	11.2	3.377	1.652	58	58.52
2	13 holes	8.2	2.889	1.415	50	50.45
3	10 holes	6.2	2.512	1.231	42	42.38
4	7 holes	4.4	2.117	1.038	34	34.31
5	5 holes	2.6	1.627	0.799	22	22.20

 $Notes: Z = SQRT\{dH(Pa/Pstd)(Tstd/Ta)\}, \ X = Z/m-b, \ Y(Corrected\ Flow) = IC*\{SQRT(Pa/Pstd)(Tstd/Ta)\}$

Sampler Calibration Relationship

 $Slope(m)\underline{:42.659} \qquad \qquad Intercept(b)\underline{:-10.770} \qquad \qquad Correlation Coefficient(r)\underline{:0.9971}$

Checked by: Date: 07/02/2019

Magnum Fan



RECALIBRATION DUE DATE:

March 19, 2019

Certificate of Calibration

Calibration Certification Information

Cal. Date: March 19, 2018

Rootsmeter S/N: 438320

Ta: 294

°K

Operator: Jim Tisch
Calibration Model #:

TE-5025A

Calibrator S/N: 2454

Pa: 746.8 mm Hg

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.4300	3.2	2.00
2	3	4	1	1.0040	6.4	4.00
3	5	6	1	0.9030	7.9	5.00
4	7	8	1	0.8590	8.7	5.50
5	9	10	1	0.7080	12.8	8.00

	Data Tabulation								
Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right) \left(\frac{Tstd}{Ta}\right)}$		Qa	√∆H(Ta/Pa)				
(m3)	(x-axis)	(y-axis)	Va	(x-axis)	(y-axis)				
0.9917	0.6935	1.4113	0.9957	0.6963	0.8874				
0.9874	0.9835	1.9959	0.9914	0.9875	1.2549				
0.9854	1.0913	2.2315	0.9894	1.0957	1.4030				
0.9843	1.1459	2.3405	0.9883	1.1506	1.4715				
0.9789	1.3826	2.8227	0.9829	1.3882	1.7747				
	m=	2.05242		m=	1.28519				
QSTD[b=	-0.01383	QA	b=	-0.00869				
AND THE PERSON NAMED AND THE P	r=	0.99994	7.	r=	0.99994				

	Calculation	ns					
Vstd=	ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta)	Va=	ΔVol((Pa-ΔP)/Pa)				
Qstd=	Vstd/∆Time	Qa= Va/ΔTime					
	For subsequent flow ra	te calculatio	ns:				
Qstd=	$\mathbf{Qstd} = 1/m \left(\left(\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)} \right) - b \right) $ $\mathbf{Qa} = 1/m \left(\left(\sqrt{\Delta H \left(Ta/Pa \right)} \right) - b \right)$						

	Standard Conditions
Tstd:	298.15 °K
Pstd:	760 mm Hg
	Key
ΔH: calibrator	manometer reading (in H2O)
ΔP: rootsmete	er manometer reading (mm Hg)
Ta: actual abs	olute temperature (°K)
Pa: actual bar	ometric pressure (mm Hg)
b: intercept	
m: slope	

RECALIBRATION

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

FAX: (513)467-9009

<u>High-Volume TSP Sampler</u> <u>5-Point Calibration Record</u>

Location : AM2B (The Harbourside)

Calibrated by : K.T.Ho
Date : 20/03/2019

<u>Sampler</u>

Model : TE-5170 Serial Number : S/N 8919

Calibration Orifice and Standard Calibration Relationship

Serial Number : 2454

Service Date : 25 February 2020

 Slope (m)
 : 2.07076

 Intercept (b)
 : -0.02917

 Correlation Coefficient(r)
 : 1.00000

Standard Condition

Pstd (hpa) : 1013 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1018 Ta(K) : 296

Resistance Plate		dH [green liquid]	Z	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)	(chart)	(corrected)
1	18 holes	12.0	3.484	1.704	58	58.34
2	13 holes	9.0	3.018	1.477	52	52.30
3	10 holes	6.2	2.505	1.227	42	42.25
4	7 holes	4.0	2.012	0.987	34	34.20
5	5 holes	2.0	1.422	0.700	22	22.13

Notes:Z=SQRT{dH(Pa/Pstd)(Tstd/Ta)}, X=Z/m-b, Y(Corrected Flow)=IC*{SQRT(Pa/Pstd)(Tstd/Ta)}

Sampler Calibration Relationship

Checked by: _____ Date: 22/03/2019

Magnum Fan



RECALIBRATION
DUE DATE:

February 25, 2020

Certificate of Calibration

Calibration Certification Information

Cal. Date: February 25, 2019

Rootsmeter S/N: 438320

Ta: 294

°K

Operator: Jim Tisch

Pa: 762.0

mm Hg

Calibration Model #: TE-5025A

Calibrator S/N: 2454

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.4400	3.2	2.00
2	3	4	1	1.0200	6.4	4.00
3	5	6	1	0.9120	7.9	5.00
4	7	8	1	0.8700	8.8	5.50
5	9	10	1	0.7180	12.8	8.00

Data Tabulation							
Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right) \left(\frac{Tstd}{Ta}\right)}$ (y-axis)	Va	Qa (x-axis)	√∆H(Ta/Pa) (y-axis)		
1.0120	0.7028	1.4257	0.9958	0.6915	0.8784		
1.0077	0.9880	2.0162	0.9916	0.9722	1.2423		
1.0057	1.1028	2.2542	0.9896	1.0851	1.3889		
1.0045	1.1546	2.3642	0.9885	1.1362	1.4567		
0.9992	1.3916	2.8513	0.9832	1.3694	1.7569		
	m= 2.07076			m=	1.29667		
QSTD	b=	-0.02917	QA	b=	-0.01797		
	r=	1.00000		r=	1.00000		

	Calculation	s				
Vstd= ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta) Va= ΔVol((Pa-ΔP)/Pa)						
Qstd=	Vstd/∆Time	Qa= Va/ΔTime				
	For subsequent flow rat	e calculations:				
Qstd=	$1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)-b\right)$	Qa= 1/m ((√ΔH(Ta/Pa	a))-b)			

	Standard Conditions
Tstd:	298.15 °K
Pstd:	760 mm Hg
	Key
ΔH: calibrator	manometer reading (in H2O)
ΔP: rootsmete	er manometer reading (mm Hg)
Ta: actual abs	olute temperature (°K)
Pa: actual bar	ometric pressure (mm Hg)
b: intercept	
m: clone	

RECALIBRATION

US EPA recommends annual recalibration per 1998
40 Code of Federal Regulations Part 50 to 51,
Appendix B to Part 50, Reference Method for the
Determination of Suspended Particulate Matter in
the Atmosphere, 9.2.17, page 30

Tisch Environmental, Inc. 145 South Miami Avenue Village of Cleves, OH 45002 www.tisch-env.com

TOLL FREE: (877)263-7610 FAX: (513)467-9009



SIBATA SCIENTIFIC TECHNOLOGY LTD.

1-1-62, Nakane, Soka, Saitama, 340-0005 Japan

TEL: 048-933-1582 FAX: 048-933-1591

CALIBRATION CERTIFICATE

Date: April 6th, 2018

Equipment Name

: Digital Dust Indicator, Model LD-5R

Code No.

: 080000-72

Quantity

: - 1 unit

Serial No.

: 841723

Sensitivity

: 0.001 mg/m3

Sensitivity Adjustment

: 615CPM

Scale Setting

: April 2rd, 2018

We hereby certify that the avobe mentioned instrment has been calibrated satisfactory.

Sincerely

SIBATA SCIENTIFIC TECHNOLOGY LTD.

Tong Zhang

Overseas Sales Division



REPORT OF EQUIPMENT PERFORMANCE CHECK / CALIBRATION

: HK180419

REPORT NO. PROJECT NAME DATE OF ISSUE

PERFORMANCE CHECK / CALIBRATION OF DUST METER : 2/5/2018

CUSTOMER

: Envirotech Services Company

ADDRESS

: Rm. 113, 1/F., MY LOFT, 9 HOI WING ROAD, TUEN MUN, N.T.

REPORT NO.

HK180419 HK180419-01

PROJECT ITEM NO. PERFORMANCE CHECK / CALIBRATED EQUIPMENT

MANUFACTURER

Digital Dust Indicator SIBATA

MODEL NO.

LD-5R

SERIAL NO. EQUIPMENT NO. : 841723

RECEIPT DATE

27/4/2018

PERFORMANCE CHECK / CALIBRATION DATE: 28/4/2018

PERFORMANCE CHECK / CALIBRATION Information

CODE	Calibration Parameter	Method Procedure	Reference Method
Dust PC/CAL	Performance Check / Calibration of Dust Meter	CAL003	General Technical Requirements of Environmental Monitoring, Environmental Monitoring & Audit Guidelines for Development Projects in HK

Notes: 1. This report shall not be reproduced, except in full, without prior approval from Pilot Testing Limited.

2. Performance Check / Calibration result relates to performance check / calibration item(s) as received.

Approved Signatory

Wong Po Yan Pauline (Assistant Laboratory Manager) Issue Date:

2/5/2018



REPORT OF PERFORMANCE CHECK / CALIBRATION

PROJECT NAME DATE OF ISSUE PERFORMANCE CHECK / CALIBRATION OF DUST METER 2/5/2018

REPORT NO. HK180419

PERFORMANCE CHECK / CALIBRATED EQUIPMENT

MANUFACTURER

Digital Dust Indicator SIBATA

MODEL NO.

LD-5R

841723

SERIAL NO. EQUIPMENT NO. SENSITIVITY ADJUSTMENT (CPM) PERFORMANCE CHECK / CALIBRATION DATE

615 28/4/2018

STANDARD EQUIPMENT TYPE

HIGH VOLUME AIR SAMPLER TISCH

MANUFACTURER MODEL NO. EQUIPMENT REF NO.

TE-5170 PTL_HV002

LAST CALIBRATION DATE

27/4/2018

EQUIPMENT PERFORMANCE CHECK / CALIBRATION RESULTS:

Sensitivity Adjustment Scale Setting (Before Performance check / Calibration): Sensitivity Adjustment Scale Setting (After Performance check / Calibration):

615 CPM 615 CPM

				Concentration in ug/m ³	Total	Concentration in Count/Minute ³
Trial no. in 1-hr period	Time	Mean Temp Mean Pressure (Standard equ		(Standard equipment) Count ²	Count ²	(Performance Check / Calibrated equipment)
				(Y - Axis)	(Performance Check / Calibrated equipment)	(X - Axis)
Zero Check ¹	28/4/2018,9:50:00 AM	24.9	1015	_ 0	0	0
1	28/4/2018,11:32:00 AM	24.9	1015	53	3926	65
2	28/4/2018,12:38:00 PM	24.9	1015	58	4121	69
3	28/4/2018,1:46:00 PM	24.9	1015	16	618	10

Linear Regression of Y on X

Slope (K- factor)

Correlation Coefficient

0.8 0.9914 28/4/2019

Validity of Performance Check / Calibration Record

70.0 measurement from standard 60.0 40.0 30.0 10.0 0.0 10.0 20.0 30.0 40.0 50.0 60,0 70.0 80.0 ce check/calibrated equipment (count/minute)

Zero check conducted as per CAL003 SOP and manufacturer's manual as appropriate. Notes: 1.

- 2. Total Count was measured by Digital Dust Indicator.
- 3. Count/minute was calcuated by (Total Count/60)
- 4. This report shall not be reproduced, except in full, without prior approval from Pilot Testing Limited.
- Performance Check / Calibration result relates to performance check / calibration item(s) as received. 5.

Operator:

MA Ching Him, Jackey

Signature:

Date:

28/4/2018

Checked by:

Wong Po Yan, Pauline

Signature

2/5/2018



SIBATA SCIENTIFIC TECHNOLOGY LTD.

1-1-62, Nakane, Soka, Saitama, 340-0005 Japan

TEL: 048-933-1582 FAX: 048-933-1591

CALIBRATION CERTIFICATE

Date: April 6th, 2018

Equipment Name

: Digital Dust Indicator, Model LD-5R

Code No.

: 080000-72

Quantity

:- 1 unit

Serial No.

: 841724

Sensitivity

: 0.001 mg/m3

Sensitivity Adjustment

: 618CPM

Scale Setting

: April 2rd, 2018

We hereby certify that the avobe mentioned instrment has been calibrated satisfactory.

Sincerely

SIBATA SCIENTIFIC TECHNOLOGY LTD.

Tong Zhang

Overseas Sales Division



REPORT OF EQUIPMENT PERFORMANCE CHECK / CALIBRATION

REPORT NO. PROJECT NAME DATE OF ISSUE

: HK180420 : PERFORMANCE CHECK / CALIBRATION OF DUST METER : 2/5/2018

CUSTOMER

: Envirotech Services Company

ADDRESS

: Rm. 113, 1/F., MY LOFT, 9 HOI WING ROAD, TUEN MUN, N.T.

REPORT NO.

: HK180420 : HK180420-01

PROJECT ITEM NO. PERFORMANCE CHECK / CALIBRATED EQUIPMENT

MANUFACTURER

Digital Dust Indicator SIBATA

MODEL NO. SERIAL NO.

LD-5R : 841724

EQUIPMENT NO.

RECEIPT DATE PERFORMANCE CHECK / CALIBRATION DATE: 28/4/2018

27/4/2018

PERFORMANCE CHECK / CALIBRATION Information

CODE	Calibration Parameter	Method Procedure	Reference Method
Dust PC/CAL	Performance Check / Calibration of Dust Meter	CAL003	General Technical Requirements of Environmental Monitoring, Environmental Monitoring & Audit Guidelines for Development Projects in HK

Notes: 1. This report shall not be reproduced, except in full, without prior approval from Pilot Testing Limited.

2. Performance Check / Calibration result relates to performance check / calibration item(s) as received.

Approved Signatory

Wong Po Yan Pauline (Assistant Laboratory Manager) Issue Date:

2/5/2018



REPORT OF PERFORMANCE CHECK / CALIBRATION PROJECT NAME : DATE OF ISSUE :

PERFORMANCE CHECK / CALIBRATION OF DUST METER 2/5/2018

REPORT NO. HK180420

PERFORMANCE CHECK / CALIBRATED EQUIPMENT

MANUFACTURER

Digital Dust Indicator SIBATA

MODEL NO. SERIAL NO. EQUIPMENT NO. LD-5R 841724

SENSITIVITY ADJUSTMENT (CPM) PERFORMANCE CHECK / CALIBRATION DATE

618 28/4/2018

STANDARD EQUIPMENT

HIGH VOLUME AIR SAMPLER TISCH

MANUFACTURER MODEL NO. EQUIPMENT REF NO. LAST CALIBRATION DATE

TE-5170 PTL_HV002 27/4/2018

EQUIPMENT PERFORMANCE CHECK / CALIBRATION RESULTS:

Sensitivity Adjustment Scale Setting (Before Performance check / Calibration): Sensitivity Adjustment Scale Setting (After Performance check / Calibration):

617 CPM 617 СРМ


				Concentration in ug/m ³	Total	Concentration in Count/Minute ³
Trial no. in 1-hr period	Time	Mean Temp (°C)	Mean Pressure (hPa)	(Standard equipment)	Count ²	(Performance Check / Calibrated equipment)
				(Y - Axis)	(Performance Check / Calibrated equipment)	(X - Axis)
Zero Check ¹	28/4/2018,9:50:00 AM	24.9	1015	_ 0	0	0
1	28/4/2018,11:32:00 AM	24.9	1015	53	3840	64
2	28/4/2018,12:38:00 PM	24.9	1015	58	4079	68
3	28/4/2018,1:46:00 PM	24.9	1015	16	604	10

Linear Regression of Y on X Slope (K- factor)

Correlation Coefficient

8.0 0.9916 28/4/2019

Validity of Performance Check / Calibration Record



Zero check conducted as per CAL003 SOP and manufacturer's manual as appropriate. Notes: 1.

- 2. Total Count was measured by Digital Dust Indicator.
- 3. Count/minute was calcuated by (Total Count/60)
- 4. This report shall not be reproduced, except in full, without prior approval from Pilot Testing Limited.
- Performance Check / Calibration result relates to performance check / calibration item(s) as received. 5.

Operator: MA Ching Him, Jackey Signature: Date: 28/4/2018

Checked by: Wong Po Yan, Pauline Signature Date: 2/5/2018



Sun Creation Engineering Limited Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.:

C183087

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC18-1089)

Date of Receipt / 收件日期: 25 May 2018

Description / 儀器名稱

Sound Level Meter

Manufacturer / 製造商

Rion

Model No. / 型號

NL-52

Serial No. / 編號

00175561

Supplied By / 委託者 Envirotech Services Co.

Room 113, 1/F, My Loft, 9 Hoi Wing Road, Tuen Mun,

New Territories, Hong Kong

TEST CONDITIONS / 測試條件

Temperature / 溫度

 $(23 \pm 2)^{\circ}$ C

Relative Humidity / 相對濕度 :

 $(50 \pm 25)\%$

Line Voltage / 電壓

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

10 June 2018

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By 測試

Certified By 核證

Date of Issue

14 June 2018

H C Chan

Engineer

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.:

C183087

證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.

- 2. Self-calibration was performed before the test.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment:

Equipment ID

Description

Certificate No.

CL280

40 MHz Arbitrary Waveform Generator

C180024

CL281

Multifunction Acoustic Calibrator

PA160023

- 5. Test procedure: MA101N.
- 6. Results:
- 6.1 Sound Pressure Level

6.1.1 Reference Sound Pressure Level

	UUT	Setting		Applie	d Value	UUT	IEC 61672
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Class 1 Spec. (dB)
30 - 130	L _A	A	Fast	94.00	1	94.0	± 1.1

6.1.2 Linearity

	UU'	T Setting		Applie	d Value	UUT
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
30 - 130	L_{A}	A	Fast	94.00	1	94.0 (Ref.)
				104.00		104.0
				114.00		114.0

IEC 61672 Class 1 Spec. : \pm 0.6 dB per 10 dB step and \pm 1.1 dB for overall different.

6.2 Time Weighting

UUT Setting			Applie	d Value	UUT	IEC 61672	
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Class 1 Spec. (dB)
30 - 130	L_A	A	Fast	94.00	1	94.0	Ref.
			Slow			94.0	± 0.3

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration

校正證書

Certificate No.: C183087

證書編號

6.3 Frequency Weighting

6.3.1 A-Weighting

	UUT	Setting		Appl	ied Value	UUT	IEC 61672
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Class 1 Spec.
30 - 130	L_{A}	A	Fast	94.00	63 Hz	67.7	-26.2 ± 1.5
					125 Hz	77.8	-16.1 ± 1.5
			- 9//15-156		250 Hz	85.3	-8.6 ± 1.4
					500 Hz	90.8	-3.2 ± 1.4
					1 kHz	94.0	Ref.
					2 kHz	95.2	$+1.2 \pm 1.6$
					4 kHz	95.0	$+1.0 \pm 1.6$
					8 kHz	93.0	-1.1 (+2.1; -3.1
				and the second s	12.5 kHz	89.6	-4.3 (+3.0 ; -6.0

6.3.2 C-Weighting

	UUT Setting				ied Value	UUT	IEC 61672
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Class 1 Spec. (dB)
30 - 130	L _C	С	Fast	94.00	63 Hz	93.2	-0.8 ± 1.5
					125 Hz	93.8	-0.2 ± 1.5
					250 Hz	94.0	0.0 ± 1.4
					500 Hz	94.0	0.0 ± 1.4
					1 kHz	94.0	Ref.
					2 kHz	93.8	-0.2 ± 1.6
					4 kHz	93.2	-0.8 ± 1.6
					8 kHz	91.1	-3.0 (+2.1; -3.1)
					12.5 kHz	87.6	-6.2 (+3.0; -6.0)

Remarks: - UUT Microphone Model No.: UC-59 & S/N: 10990

- Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value: 94 dB : 63 Hz - 125 Hz

 $: \pm 0.35 \text{ dB}$ $: \pm 0.30 \text{ dB}$ 250 Hz - 500 Hz 1 kHz $: \pm 0.20 \text{ dB}$ $: \pm 0.35 \text{ dB}$ $: \pm 0.45 \text{ dB}$ 2 kHz - 4 kHz 8 kHz $: \pm 0.70 \text{ dB}$

12.5 kHz 104 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB) : ± 0.10 dB (Ref. 94 dB) 114 dB: 1 kHz

- The uncertainties are for a confidence probability of not less than 95 %.

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration

校正證書

Certificate No.:

C185607

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC18-1968) Date of Receipt / 收件日期: 27 September 2018

Description / 儀器名稱 :

Precision Acoustic Calibrator

Manufacturer / 製造商

LARSON DAVIS

Model No. / 型號 Serial No. / 編號

CAL200 15678

Supplied By / 委託者

Envirotech Services Co.

Room 113, 1/F, My Loft, 9 Hoi Wing Road, Tuen Mun,

New Territories, Hong Kong

TEST CONDITIONS / 測試條件

Temperature / 温度 :

Relative Humidity / 相對濕度 :

 $(50 \pm 25)\%$

Line Voltage / 電壓 :

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

14 October 2018

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- The Bruel & Kjaer Calibration Laboratory, Denmark
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By 測試

K ∉ Lee Engineer

Certified By

Date of Issue 簽發日期

19 October 2018

核證

H C Chan Engineer

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 — 校正及檢測實驗所 c/o 香港新界屯門興安里一號四樓

Fax/傳真: (852) 2744 8986 Tel/電話: (852) 2927 2606

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Page 1 of 2



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration

校正證書

Certificate No.:

C185607

證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.

2. The results presented are the mean of 3 measurements at each calibration point.

3. Test equipment:

Equipment ID CL130 CL281 TST150A Description

Universal Counter
Multifunction Acoustic Calibrator

Measuring Amplifier

Certificate No.

C183775 CDK1806821

C181288

4. Test procedure: MA100N.

5. Results:

5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	94.0	± 0.2	± 0.2
114 dB, 1 kHz	113.9		

5.2 Frequency Accuracy

UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	1.000	1 kHz ± 1 %	+1

Remark: The uncertainties are for a confidence probability of not less than 95 %.

Note:

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

Website/網址: www.suncreation.com