TASK filter: UPD: Level 1 Summary.

ID	Activity	RD	EOT #2 Finish	Rev_3B START	Rev_3B FINISH	Current START	Current FINISH	EOT#2 VAR	R_3B VAR.	LM VAR	SUMM TF approx
*L2 CMWP_R_3_B - Rev_3B_24 2nd DRAFT [DD=31Jan26] ***L I V E***											
GENERAL & PRELIMINARIES											
Contract Significant Dates											
Commencement & Completion Dates - CMWP_Rev_01											
Section Keydates											
KD05A	Complete Pedestrian Access Corr. & Floor Finishes at AURW	0	28-Feb-21		12-Nov-21		12-Nov-21 A	-256	0	0	
KD05B	Complete Required Pedestrian Access Corridor & associated top slab at Avenue Level [if instructed]	0	14-Feb-21		12-Nov-21		12-Nov-21 A	-270	0	0	
KD05	PC for HO of the Remaining Works for M+ Promenade South	0	24-Aug-20		11-Sep-24		18-Mar-26*	-2032	-553	-33	-553
KD08	PC for HO Local ICT/Riser/SCR/TBE/MNO Rooms	0	03-Jan-24		07-Jan-26		20-Apr-27*	-1204	-468	-107	-468
KD10	PC for HO of ASDA, Lyric Theatre Promenade South to Authority	0	03-Jan-24		07-Jan-26		20-Apr-27*	-1204	-468	-107	-468
KD09	PC for HO of RDE areas for Tenancy Fit-out Wrks	0	03-Jan-24		07-Jan-26		20-Apr-27*	-1204	-468	-107	-468
KD11	PC for HO of Extended Basement for HO to Authority & HO of CW to Relev. Gov Authority	0	03-Jan-24		07-Jan-26		20-Apr-27*	-1204	-468	-107	-468
KD07	PRACTICAL COMPLETION for M+ Day 2 Works to the Authority	0	03-Jan-24		06-Feb-26		21-May-27*	-1235	-469	-127	-469
KD13	PRACTICAL COMPLETION for LT, EB & C'Way 3B (Including PPE)	0	31-Jul-24		07-Aug-26		18-Nov-27*	-1205	-468	-107	-468
Stage Keydates											
KD03	OBTAIN OP for Lyric Theatre & Extended Basement	0	04-Nov-23		07-Nov-25		18-Feb-27*	-1202	-468	-107	-468
KD01	Compl Dsgn Coor/Subm and obtn NNO for L1 Contr Bsmt constn wrks	0	20-Jul-19		20-Jul-19		20-Jul-19 A	0	0	0	
KD06	PC for Fountain Related Plantroom(s) (allow access to Project Contractor)	0	01-Apr-21		22-Sep-22		22-Sep-22 A	-538	0	0	
KD14	Complete all Necessary Works Incl. Integ_T&C along CW Z3a/Z3b for Rel_Authority Pre-Insp.	0	27-Jun-23		22-Nov-25		05-Mar-27*	-1348	-468	-122	-468
KD02	Obtain BA14 Acknowledge from BD for M+ Day2 A&A Works	0	04-Nov-23		06-Jan-26		20-Apr-27*	-1263	-469	-127	-469
CMWP - Summary Program - RSS											
SUM100	[LoE] CC_B - Lyric Theatre	388		02-May-20	22-Jan-26	02-May-20 A	27-May-27		-396	-86	145
SUM101	[LoE] CC_C - ASDA and Lyric Theatre Promenade	358		12-Apr-21	07-Jan-26	12-Apr-21 A	20-Apr-27		-379	-85	175
SUM102	[LoE] CC_D - Remaining Works for M+ Promenade South	35		26-May-22	11-Sep-24	26-May-22 A	18-Mar-26		-441	-24	-441
SUM103	[LoE] CC_E - DCS Cofferdam	0		07-Aug-20	04-Jul-24	07-Aug-20 A	30-Nov-24 A		-111	0	
SUM104	[LoE] CC_F - Modification to Existing Pump Cell	61		12-Oct-22	04-Dec-24	12-Oct-22 A	21-Apr-26		-403	-22	90
SUM105	[LoE] CC_G - Extended Basement	74		15-May-21	28-May-25	15-May-21 A	07-May-26		-279	-12	-95
SUM106	[LoE] CC_H - Vibration Isolation Spring System Remaining as of 30Apr2020	0		14-Apr-20	06-Feb-21	14-Apr-20 A	06-Feb-21 A		0	0	
SUM107	[LoE] CC_I - Underpass and Associated Area	95		24-Feb-21	09-Jun-25	24-Feb-21 A	01-Jun-26		-291	-10	-152
SUM108	[LoE] CC_J - M+ Day 2 Works	332		03-Jun-21	03-Dec-25	03-Jun-21 A	16-Mar-27		-380	-99	-354
SUM109	[LoE] CC_K - Water Main at Promenade	88		23-Apr-22	10-Jan-25	23-Apr-22 A	23-May-26		-401	-39	-222
SUM110	[LoE] CC_N - Lifts & Escalators	0		16-Aug-21	30-Aug-25	16-Aug-21 A	26-Sep-25 A		-22	0	
SUM111	[LoE] P32 Interim Development	9		17-May-21	14-Feb-25	17-May-21 A	11-Feb-26		-296	-26	116
SUM112	[LoE] Project Wide Stat. Inspections & Approval [LTC&EB FSD & BD Summary LTC/EB_3B & 3A)]	146		14-Jul-25	06-Jan-26	21-Oct-26	20-Apr-27		-380	-99	-380

Gammon

- Base Line ACT
- EOT#2 CD
- Base Line MS
- Milestone
- Current - Other Works
- Current - Struct Works
- Current - MEP Works

Legend:
RD = Remaining Duration; BL = Base Line; LoE = Level of Effort Activity Type; LM = Last Month; SUMM = Summary; TF = Total Float; VAR = Variance

L2 CMWP_R_3_B - Rev_3B_24 2nd DRAFT [DD=31Jan26] ***L I V E***

Date	Revision	Checked	Approved
09-Feb-26	CMWP Rev_3_B Jan26 Update	JL	IH